

OVERHILLS STREAM AND WETLAND RESTORATION MONITORING REPORT (YEAR 2 OF 5)

Harnett County, North Carolina
NCEEP Project Number 199



Prepared for:
North Carolina Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, NC 27699-1652



Status of Plan: Final
Submission Date: April 2009

Monitoring Firm:



Stantec

Stantec Consulting Services Inc
801 Jones Franklin Road, Suite 300
Raleigh, NC 27606

EXECUTIVE SUMMARY

Project Background

The North Carolina Ecosystem Enhancement Program (NCEEP) restored 4,482 linear feet of Jumping Run Creek and 70 acres of adjacent riverine wetlands located on the Fort Bragg Overhills tract, north of Spring Lake, in Harnett County, North Carolina. Construction of the project began on July 12, 2004 and the restoration was completed on May 30, 2006. The following report provides the monitoring information for year two (2) of the stream and wetland restoration project. The project consists of a portion of Jumping Run Creek and the adjacent riverine wetland. The site is located on the Fort Bragg Military Reservation in Harnett County, North Carolina and can be accessed from Nursery Road between NC 87 and Overhills Road. Project goals and objectives for the Overhills stream restoration project included restoration of stream dimension, pattern, and profile; restoration of riverine wetland hydrology and vegetation; improvement of water quality; and protection of future water quality. Jumping Run Creek had been significantly altered from its natural path prior to the restoration efforts. The channel has been relocated to the far edge of its floodplain. The purpose of this type of relocation was typically to improve drainage of the surrounding area and create a large field for agricultural purposes. The adjacent riverine wetlands were also significantly altered due to the stream relocation. In addition, a ditch was created on the eastern edge of the property. Undeveloped forested land is located to the east and west of the project site. An agricultural field is located to the north and Nursery Road serves as the southern boundary. The Jumping Run Creek watershed is comprised of a mixture of undeveloped forested land, wetlands, suburban residential areas, commercial areas, and a large golf course community. The watershed has a drainage area of 15.9 square miles. The topography of the watershed is typical sandhills type topography which is rolling in nature.

Vegetation Assessment

The Carolina Vegetation Survey (CVS) Level 2 methodology was utilized to sample vegetation in October of 2008. Ten 100m² plots have been established throughout the project. In each plot, two plot corners have been permanently located with conduit or rebar. As per the mitigation plan, the vegetative success criteria are based on the US Army Corps of Engineers Stream Mitigation Guidelines (USACE, 2003). The final vegetative success criteria will be the survival of 260 5-year old planted trees per acre at the end of the year 5 monitoring period. An interim measure of vegetation planting success will be the survival of at least 320 3-year old planted trees per acre at the end of year 3 of the monitoring period. Seven of the plots have over 320 stems per acre while three of the plots have less than 320 stems per acre. This is an increase in the number of plots meeting the 3-year vegetative success criteria when compared to last year. Plot 9 did not meet the criteria in Year 1, with 283 stems per acre. In addition to the three failing vegetation plot sites, several vegetation problem areas (VPA) exist onsite. In VPA 1 and 2, persistent flooding has occurred and has caused the majority of the planted vegetation to die. Standing water continues to be present in VPA 1. VPA 3 is currently overrun with invasive species, primarily *Lespedeza*. *Lespedeza* continues to be a major problem on the project site. It is invading dry areas, especially on top of the berms onsite.

Stream Assessment

As per the request of NCEEP, the Overhills Stream Restoration project was monitored as two separate reaches in Monitoring Year 2. The Upper Reach, classified as a Rosgen C5 stream, runs from the

beginning of the project at Station 0+00 to Station 33+00. The Lower Reach, a Rosgen E5 stream, runs from 33+00 to the end of the project at Station 44+00. A new riffle cross-section, Cross Section 9, was added in order to provide sufficient cross-sectional data for the Lower Reach. Other cross-sectional changes this year include the re-designation of Cross Section 7 as a riffle. This cross-section had been designed as a riffle, but had been referred to as a pool cross-section in the previous year's monitoring report as it exhibited some pool-like characteristics.

A major stream problem area is located from station 32+60 to 44+00 where the stream has experienced serious failure. At the downstream end of the Upper Reach, a headcut was first noted to have developed near Station 32+80 in Year 1 monitoring. This headcut continues to move steadily upstream, appearing to have moved approximately 20 feet upstream to Station 32+60 since last year. The headcut most likely first began at the location where the design changes from a C5 to E5 channel between the Upper and Lower reaches at Station 33+00. Downstream from this headcut, most of the in-stream structures have failed and erosion is occurring. Mid-channel bar formation is also occurring along the reach. There was also a lack of geotextile fabric in the installation and the angle of the structure was not optimal to reduce near bank shear stress and bank scour. The beaver dam near Station 6+30 continues to cause problems such as scour and excessive sediment deposition. Minor scouring and sediment deposition was also observed around the two smaller beaver dams present at the time of the stream monitoring survey on August 12, 2008. The beaver dams were located at Stations 23+15 and 27+77. These are both shown on the longitudinal profiles and monitoring plan view; however, they were not present during the latest site visit in November of 2008. Significant storm events during the early fall most likely washed the dams downstream. Minor problem areas such as bank scour and floodplains with little to no vegetation were found from Station 0+00 to Station 32+00 of the restoration reach, but overall this area of the restoration appears to be stable.

Wetland Assessment

Fifteen groundwater monitoring wells are currently active on the project site. All 15 wells met the success criteria during the growing season of 2008. The reference well also met the success criteria, with a maximum of 71 consecutive days of saturation within 12 inches of the ground surface. Precipitation this year fell between the 30th and 70th percentiles for all months during the growing season except March, June and October, which fell just below the 30th percentile. April and September precipitation fell above the 70th percentile.

Table of Contents

Executive Summary.....	i
1.0 Project Background.....	1
1.1 Project Objectives	1
1.2 Project Structure.....	1
1.3 Location and Setting	2
1.4 Project History and Background.....	5
1.5 Monitoring Plan View.....	7
2.0 Project Condition and Monitoring Results.....	17
2.1 Vegetation Assessment	17
2.1.1 Vegetation Problem Areas	17
2.1.2 Vegetation Current Condition Plan View	17
2.2 Stream Assessment	17
2.2.1 Hydrology	18
2.2.3 Stream Problem Areas	18
2.2.4 Stream Current Condition Plan View	19
2.2.5 Stability Assessment	19
2.2.6 Quantitative Measures Summary	20
2.3 Wetland Assessment	23
2.3.1 Wetland Criteria Attainment.....	23
2.3.2 Current Condition Plan View.....	24
3.0 References.....	25

Figures

Figure 1 – Location Map	3
-------------------------	---

Tables

Exhibit Table I – Project Restoration Components	2
Exhibit Table II – Project History and Reporting Activity	5
Exhibit Table III – Contacts	6
Exhibit Table IV – Project Background Table	7
Exhibit Table V – Verification of Bankfull Events	18
Exhibit Table VI-A – Categorical Stream Feature Visual Stability Assessment	19
Exhibit Table VI-B – Categorical Stream Feature Visual Stability Assessment	19
Exhibit Table VII – Baseline Morphology and Hydraulics Summary	20
Exhibit Table VIII-A – Morphology and Hydraulic Monitoring Summary	21
Exhibit Table VIII-B – Morphology and Hydraulic Monitoring Summary	22
Exhibit Table IX – Wetland Criteria Attainment	23

Appendices

Appendix A. Vegetation Raw Data	
Appendix B. Geomorphologic Raw Data	
Appendix C. Wetland Data	
Appendix D. Integrated Current Condition Plan View	

1.0 Project Background

The project consists of a portion of Jumping Run Creek and the adjacent riverine wetland. The site is located on the Fort Bragg Military Reservation in Harnett County, North Carolina.

1.1 PROJECT OBJECTIVES

Project goals and objectives for the Overhills stream and wetland restoration project included:

- restore stream dimension, pattern and profile
- restore riverine wetland hydrology and vegetation
- improve water quality
- protect future water quality

1.2 PROJECT STRUCTURE

The project consists of a portion of Jumping Run Creek and the adjacent riverine wetland. The site is located on the Fort Bragg Military Reservation in Harnett County, North Carolina.

Jumping Run Creek has been significantly altered from its natural path prior to the restoration efforts. The channel was relocated to the far edge of its floodplain. The purpose of this type of relocation was typically to improve drainage of the surrounding area and create a large field for agricultural purposes. The existing channel was dug approximately 5-8 feet deep and about 15 feet wide at the stream bed to 20+ feet wide at the top of bank. The stream classification system for the existing reach of this project was a G4/G5c. The adjacent riverine wetlands had also been significantly altered due to the stream relocation as well as a ditch that was created on the eastern edge of the property.

Priority 1 stream restoration was carried out on the entire reach resulting in restored C & E type channels. Type C design was implemented from the start of the project (Station 0+00) until Station 33+00. Type E design was used as a step-down to the receiving stream from this point until the project end. For the remainder of this report, the C channel will be referred to as the Upper Reach and the E channel will be referred to as the Lower Reach. The pattern, dimension, and profile were restored throughout the project site by relocating the entire reach of stream. Log structures and root wads were installed to provide grade control, extra bank protection, and encourage development of bedform features. In wetland restoration areas, a mixture of grading to create microtopography, channel plugs, and berms were used to manipulate and enhance the hydrology of the site. Two vegetative zones were planted in the project area. Cypress gum swamp was planted throughout the riverine wetland and more bottomland hardwood species were planted along the stream corridor.

Exhibit Table I Project Restoration Components						
Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199						
	Existing Feet/Acres	Type	Approach	Footage or Acreage	Stationing	Comment
Upper Reach	3064	R	P1	3270	0+00 to 33+00	Includes log structures and root wads
Lower Reach		R	P1	1212	33+00 to 44+00	Includes log structures and root wads; step-down to existing channel
Riparian Wetlands	NA	R	-	70.0		Floodplain of restored stream
R = Restoration						
P1 = Priority 1						

1.3 LOCATION AND SETTING

The restoration site is located on the Fort Bragg Military Reservation in Harnett County, North Carolina and can be accessed from Nursery Road between NC 87 and Overhills Road (Figure 1).

Undeveloped forested land is located to the east and west of the project site. An agricultural field is located to the north and Nursery Road serves as the southern boundary. The Jumping Run Creek watershed is comprised of a mixture of undeveloped forested land, wetlands, suburban residential areas, commercial areas, and a large golf course community. The watershed has a drainage area of 15.9 square miles. The topography of the watershed is typical sandhills type topography which is rolling in nature.




Figure 1. Location Map

Overhills/Jumping Run Creek Stream
and Wetland Restoration Project
EEP #: 0199
Harnett County, North Carolina

Monitoring Report
November 2008



- 1:24000 Hydrography
- NCDOT Primary Roads
- NCDOT Secondary Roads
- Railroads
- Overhills/Jumping Run Creek
35.258N, 79.000W
- Reference Wetland
35.227N, 79.050W



Directions to Overhills/Jumping Run Creek Restoration Site: From Raleigh, take US401 South following signs through Fuquay-Varina and into downtown Lillington. Turn right onto NC 27 and follow for about 9 miles, then turn left onto Nursery Rd. After 6.5 miles, Nursery Rd will come to a T, turn right to stay on Nursery Rd. The restoration site is half a mile from the T on the right hand side. To get to the reference site from the restoration site: Continue travelling east on Nursery Rd for 2 miles, then turn left onto NC24/NC87 for 3 miles. Turn right onto Vass Rd/NC 690. Continue for 3.5 miles, then turn right at sign that states "NO POVs" (this is part of Fort Bragg, need permission to enter). Follow the dirt road straight, at least 1.7 miles (do not turn or veer). The reference well is in the woods, about 100 feet from the end of the road.



1.4 PROJECT HISTORY AND BACKGROUND

Exhibit Table II. Project Activity and Reporting History Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	NA	March 2003
Final Design - 90%	NA	Dec 2003
Construction	NA	June 2006
Temporary S&E mix applied to entire project area	NA	2004
Permanent seed mix applied to entire project area	NA	Nov 2004
Bare root, containers, and live stakes for majority of site	NA	Dec 2004
Water released into new channel	NA	Oct 2005
Permanent seed mix applied to entire project area	NA	Nov 2005
Bare root, containers, and live stakes for remainder of site	NA	Dec 2005
Mitigation Plan / As-built (Year 0 Monitoring - baseline)	July 2007	Nov 2007
Year 1 Monitoring	Nov 2007	Nov 2007
Year 2 Monitoring	Nov 2008	Nov 2008
Year 3 Monitoring	NA	NA
Year 4 Monitoring	NA	NA
Year 5 Monitoring	NA	NA

NA = Not Applicable

Exhibit Table III. Contacts Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199	
Designer	BLUE: Land Water Infrastructure 1271 Old US Highway #1 South Southern Pines, NC 28387 Phone: 910-692-6461
Construction Contractor	Vaughn Contracting, Inc P.O. Box 796 Wadesboro, NC 28170 Phone: 704-694-6450
Surveying Subcontractor	Barbara H. Mulkey Engineers, Inc 7516 E. Independence Blvd, Suite 100 Charlotte, NC 28227 Phone: 704-537-7300
Site Preparation Subcontractor	Herndon, Inc P.O. Box 36 Lugoff, SC 29078 Phone: 803-513-8002
Erosion Control Subcontractor	Carolina Environmental Contractors, Inc P.O. Box 1905 Monut Airy, NC 27030 Phone: 336-320-3849
Vegetation Planting Contractor & Nursery Stock Supplier for lifestakes and potted plants	North State Environmental, Inc 2889 Lowery Street Winston-Salem, NC 27101 Phone: 339-725-2010
Nursery Stock Supplier for bare roots	International Paper
Seed Mix Sources	Unknown/Info Not Available
Monitoring Performers	Stantec Consulting Services, Inc 801 Jones Franklin Rd, Ste 300 Raleigh, NC 27606
Stream Monitoring POC Vegetation Monitoring POC Wetland Monitoring POC	David Bidelsbach 919-851-6866 Amber Coleman 919-851-6866 Amber Coleman 919-851-6866

Exhibit Table IV. Project Background Table	
Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199	
Project County	Harnett County
Drainage Area	15.9 square miles
Drainage impervious cover estimate (%)	5%
Stream Order	3rd
Physiographic Region	Sandhills
Ecoregion	Sandhills
Rosgen Classification of As-built	C5
Cowardin Classification	Palustrine
Dominant soil types	
Upper Reach	Roanoke
Lower Reach	Roanoke
Wetland	Roanoke
Reference site ID	Gum Swamp
USGS HUC for Project	03030004
USGS 14-Digit HUC for Project	03030004090010
USGS HUC for Reference	03030004
USGS 14-Digit HUC for Reference	03030004080090
NCDWQ Subbasin for Project	03-16-14
NCDWQ Subbasin for Reference	03-16-13
NCDWQ Classification for Project	C
NCDWQ Classification for Reference	C
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No

1.5 MONITORING PLAN VIEW

See Monitoring Plan View Sheets on the following pages.

This page intentionally blank




Overhills Monitoring Plan View

(Nursery Road)

Jumping Run Creek / McLeod's Creek

Stream and Wetland Restoration Project

Harnett County, North Carolina



Stantec Consulting Services Inc.
Suite 300, 801 Jones Franklin Rd
Raleigh, NC 27606
Tel. 919.851.6866
Fax. 919.851.7024
www.stantec.com

AS-BUILT PROJECT ENGINEER SIGNATURE

ORIGINAL STREAM RESTORATION DESIGN BY:
BLUE: LAND, WATER, INFRASTRUCTURE, PA

Prepared For: The NC Ecosystem Enhancement Program (NCEEP)

April, 2009

PROJECT NO.	SHEET NO.
SCO#070695701	01
AS-BUILT PROJECT ENGINEER	





Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com

LEGEND

- DESIGN THALWEG
- AS-BUILT BANKFULL
- DESIGN BANKFULL
- MONITORING LONGITUDINAL PROFILE
- DESIGN GRADE
- DESIGN LOG CROSS VANE
- DESIGN ROOT WAD
- VEG PLOT PINS
- VEG PLOTS
- CROSS-SECTIONS
- PHOTO POINTS

Monitoring Plan View

CROSS SECTION PIN LOCATIONS			VEG PLOT PIN COORDINATES		
PIN	LAT	LONG	PIN	LAT	LONG
XS1PL	35.26109096	-79.00252352	VP1	35.26080136	-79.00066535
XS1PR	35.26124247	-79.00249424	VP1	35.26092137	-79.00083395
XS2PL	35.26081361	-79.00061178	VP7	35.26053462	-79.00144889
XS2PR	35.26072332	-79.00069698	VP7	35.26064411	-79.00136751






Monitoring Plan View




Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com

PROJECT NO.	SHEET NO.
SCO#070695701	02
AS-BUILT PROJECT ENGINEER	




Veg



LEGEND


DESIGN THALWEG	DESIGN LOG CROSS VANE
AS-BUILT BANKFULL	DESIGN ROOT WAD
DESIGN BANKFULL	VEG PLOT PINS
MONITORING LONGITUDINAL PROFILE	VEG PLOTS
DESIGN GRADE	CROSS-SECTIONS
	PHOTO POINTS

CROSS SECTION PIN LOCATIONS			VEG PLOT PIN COORDINATES		
PIN	LAT	LONG	PIN	LAT	LONG
XS2PL	35.26081361	-79.00061178	VP1	35.26080136	-79.00066535
XS2PR	35.26072332	-79.00069698	VP1	35.26092137	-79.00083395
XS3PL	35.25991787	-79.00022271	VP2	35.2614819	-78.9998302
XS3PR	35.25992098	-79.00035229	VP2	35.26138023	-78.99992232
XS4PL	35.25899927	-79.00057741	VP3	35.25970237	-79.00001297
XS4PR	35.25889724	-79.00063308	VP3	35.25960703	-79.00011682
			VP7	35.26053462	-79.00144889
			VP7	35.26064411	-79.00136751








Monitoring Plan View

PROJECT NO.	SHEET NO.
SCO#070695701	03
AS-BUILT PROJECT ENGINEER	



Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com



x JR7

x JR8

LEGEND

DESIGN THALWEG	DESIGN LOG CROSS VANE
AS-BUILT BANKFULL	DESIGN ROOT WAD
DESIGN BANKFULL	VEG PLOT PINS
MONITORING LONGITUDINAL PROFILE	VEG PLOTS
DESIGN GRADE	CROSS-SECTIONS
PHOTO POINTS	

CROSS SECTION PIN LOCATIONS

PIN	LAT	LONG
XS5PL	35.25857955	-78.99914964
XS5PR	35.25849085	-78.99925158
XS6PL	35.25763716	-78.99869711
XS6PR	35.25764396	-78.99883106

VEG PLOT PIN COORDINATES


PIN	LAT	LONG
VP8	35.25870055	-79.00000515
VP9	35.25930164	-78.99884514
VP9	35.25942907	-78.99884242
VP10	35.25851643	-78.99760386
VP10	35.25858954	-78.99773114

S.H.












PROJECT NO.	SHEET NO.
SCO#070695701	04
AS-BUILT PROJECT ENGINEER	

Monitoring Plan View


 Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com




LEGEND

- | | | | |
|---|---------------------------------|---|-----------------------|
|  | DESIGN THALWEG |  | DESIGN LOG CROSS VANE |
|  | AS-BUILT BANKFULL |  | DESIGN ROOT WAD |
|  | DESIGN BANKFULL |  | VEG PLOT PINS |
|  | MONITORING LONGITUDINAL PROFILE |  | VEG PLOTS |
|  | DESIGN GRADE |  | CROSS-SECTIONS |
| | |  | PHOTO POINTS |


CROSS SECTION PIN LOCATIONS		
PIN	LAT	LONG
XS6PL	35.25763716	-78.99869711
XS6PR	35.25764396	-78.99883106
XS7PL	35.25664804	-78.99820991
XS7PR	35.25658024	-78.99835587

VEG PLOT PIN COORDINATES		
PIN	LAT	LONG
VP4	35.25794685	-78.99968083
VP4	35.25786332	-78.99979758
VP5	35.25696862	-78.9973555
VP5	35.25706075	-78.99724391
VP6	35.25624213	-78.99811395
VP6	35.25642411	-78.99816074


 Scale 1" = 200'



Plot #5

Monitoring Plan View



Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com

PROJECT NO.	SHEET NO.
SCO#070695701	05
AS-BUILT PROJECT ENGINEER	



LEGEND

	DESIGN THALWEG		DESIGN LOG CROSS VANE
	AS-BUILT BANKFULL		DESIGN ROOT WAD
	DESIGN BANKFULL		VEG PLOT PINS
	MONITORING LONGITUDINAL PROFILE		VEG PLOTS
	DESIGN GRADE		CROSS-SECTIONS

CROSS SECTION PIN LOCATIONS

PIN	LAT	LONG
XS7PL	35.25664804	-78.99820991
XS7PR	35.25658024	-78.99835589
XS8PL	35.25554027	-78.99717099
XS8PR	35.25548811	-78.99732143
XS9PL	35.256218	-78.997907
XS9PR	35.256122	-78.997907

VEG PLOT PIN COORDINATES











PIN	LAT	LONG
VP6	35.25624213	-78.99811395
VP6	35.25642411	-78.99816074


x JR4

x JR3

Monitoring Plan View

LEGEND


-  DESIGN THALWEG
-  AS-BUILT BANKFULL
-  DESIGN BANKFULL
-  MONITORING LONGITUDINAL PROFILE
-  DESIGN GRADE
-  DESIGN LOG CROSS VANE
-  DESIGN ROOT WAD
- VEG PLOT PINS
-  VEG PLOTS
-  CROSS-SECTIONS
-  **x JR10** MONITORING WELLS



Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel. 919.851.6866
 Fax. 919.851.7024
 www.stantec.com

PROJECT NO.	SHEET NO.
SCO#070695701	06
AS-BUILT PROJECT ENGINEER	

MONITORING WELL LOCATIONS		
NAME	LAT	LONG
JR1	35.25633325	-78.99619887
JR2	35.25704509	-78.99613104
JR3	35.25664382	-78.99728101
JR4	35.25619691	-78.99852738
JR5	35.25784127	-78.99692474
JR6	35.25862538	-78.99752997
JR7	35.25818234	-78.99853736
JR8	35.25781716	-78.99941543
JR9	35.25748554	-79.00022606
JR10	35.26158413	-78.99927614
JR11	35.26140403	-78.99991026
JR12	35.26115267	-79.00070518
JR13	35.26069372	-79.00165278
JR14	35.26164227	-79.00115399
JR15	35.2615367	-79.00177709
RG1	35.26235615	-79.00249699



2.0 Project Condition and Monitoring Results

2.1 VEGETATION ASSESSMENT

The Carolina Vegetation Survey (CVS) Level 2 methodology was utilized to sample vegetation in September of 2008. Ten 100m² plots have been established throughout the project. In each plot, two plot corners have been permanently located with conduit or rebar.

As per the mitigation plan, the vegetative success criteria are based on the US Army Corps of Engineers Stream Mitigation Guidelines (USACE, 2003). The final vegetative success criteria will be the survival of 260 5-year old planted trees per acre at the end of the year 5 monitoring period. An interim measure of vegetation planting success will be the survival of at least 320 3-year old planted trees per acre at the end of year 3 of the monitoring period.

The Year 2 stem counts within each of the vegetative monitoring plots are included in Exhibit Tables A1 through A5 in Appendix A. Seven of the plots have over 320 stems per acre while three of the plots have less than 320 stems per acre. This is a reported increase in the number of plots meeting the 3-year vegetative success criteria when compared to last year. In monitoring Year 2 a planted *Nyssa biflora* was observed in Plot 9 which had been overlooked in the previous year's monitoring. As such, with the inclusion of this plant Plot 9 now meets the success criteria in both years of monitoring.

2.1.1 Vegetation Problem Areas

In addition to the three failing vegetation plot sites, much of the same vegetation problem areas continue to exist onsite. These sites are referred to as VPA 1, 2, & 3 on the Integrated Current Condition Plan View located in Appendix D. In VPA 1 and 2, persistent flooding has occurred and has caused the majority of the planted woody vegetation to die (Photos 1 & 2 in Appendix A.2). Standing water continues to be present in VPA 1. VPA 3 is currently overrun with invasive species, primarily *Lespedeza* (Photo 3). *Lespedeza* continues to be a major problem on the project site. It is invading dry areas, especially on top of the berms onsite.

2.1.2 Vegetation Current Condition Plan View

Vegetative problem areas are shown on the Integrated Current Condition Plan View in Appendix D.

2.2 STREAM ASSESSMENT

As per the request of NCEEP, the Overhills restoration project was monitored as two separate reaches in Monitoring Year 2. The Upper Reach, classified as a Rosgen C5 stream, runs from the beginning of the project at Station 0+00 to Station 33+00. The Lower Reach, a Rosgen E5 stream, runs from 33+00 to the end of the project at Station 44+00. A new riffle cross-section, Cross Section 9, was added in order to provide sufficient cross-sectional data for the Lower Reach. Other cross-sectional changes this year include the re-designation of Cross Section 7 as a riffle. This cross-section had been designed as a riffle,

but had been referred to as a pool cross-section in the previous year’s monitoring report as it exhibited some pool-like characteristics.

2.2.1 Hydrology

A crest gauge was found onsite during the February field visit and is believed to have been placed there prior to the Year 1 monitoring. However, no markings were found on the gauge and therefore cannot be used to verify bankfull events. Other evidence of bankfull events has been observed onsite during field reconnaissance. During a site visit in November of 2008, there was evidence of flooding as seen by flattened vegetation and sediment deposits on the floodplain near Vegetation Plot 3 (Appendix B.4, Photo 1). This likely occurred when Hurricane Hanna passed through the area on September 7, 2008.

Exhibit Table V. Verification of Bankfull Events			
Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199			
Date of Data Collection	Date of Occurrence	Method	Photo
2008	September, 2008	Field observation	Appendix B.4, Photo 1

2.2.2 Stream Problem Areas

A major stream problem area is located from station 32+60 to 44+00 where the stream has experienced serious failure. At the downstream end of the Upper Reach, a headcut was first noted to have developed near Station 32+80 in Year 1 monitoring. This headcut continues to move steadily upstream, appearing to have moved approximately 20 feet upstream to Station 32+60 since last year. The headcut most likely first began at the location where the design changes from a C to E type channel between the Upper and Lower reaches at Station 33+00. Downstream from this headcut, most of the in-stream structures have failed. Erosion around the structures has forced the banks to migrate as much as seven feet, making this section of stream extremely unstable (SPA Photo 1&2). Mid-channel bar formation is also occurring along the reach (SPA Photo 5). The headcut and downstream problems are apparent in the longitudinal profile of the channel. The survey data suggest that this section of the stream may not have been transitioned to the existing stream properly. There was a lack of geotextile fabric in the installation and the angle of the structure was not optimal to reduce near bank shear stress and bank scour.

Minor problem areas such as bank scour and bare floodplains were found from Station 0+00 to Station 32+00 (Upper Reach) of the restoration reach (SPA Photo 4), but overall this area of the restoration appears to be stable (Appendix B.4, Photo 2). Normal water surface elevations are at or near the constructed bankfull, allowing the channel to access the floodplain under very small storm events, reducing shear stress in the channel. The areas immediately surrounding the channel were ponded near the channel banks. The beaver dam near Station 6+30 continues to cause problems such as scour and excessive sediment deposition. Minor scouring and sediment deposition was also observed around the two smaller beaver dams present at the time of the stream monitoring survey on August 12, 2008. The beaver dams were located at Stations 23+15 and 27+77. These are both shown on the longitudinal profiles and monitoring plan view; however, they were not present during the latest site visit in November of 2008. Significant storm events during the early fall most likely washed the dams downstream.

Other problems include downcutting at cross-sections (XS) 4 and 7. At XS4, the stream appears to have incised from the baseline survey to Monitoring Year 1; however, the stream appears relatively stable from

monitoring year 1 to Monitoring Year 2. The initial downcutting was most likely attributed to an undersized channel upstream. In addition, the upstream log cross-vane appears to have failed by not holding the grade of the bed during Year 1. XS7, which is located in the unstable downstream reach, provides evidence that this portion of the reach is actively degrading. The bed will most likely continue to downcut until a less erosive bed layer emerges in the profile to stop the incising. Two log cross-vanes, both upstream and downstream of the cross-section, have failed to hold grade and are contributing additionally to the active degradation of the stream bed.

2.2.3 Stream Current Condition Plan View

Stream problem areas are shown on the Integrated Current Condition Plan View in Appendix D.

2.2.4 Stability Assessment

Exhibit Table VI-A. Categorical Stream Feature Visual Stability Assessment Overhills/Jumping Run Creek Upper Reach- EEP Project No. 199						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	76%	76%	100%			
B. Pools	70%	70%	95%			
C. Thalweg	77%	77%	100%			
D. Meanders	91%	91%	100%			
E. Bed General	75%	75%	97%			
F. Bank Condition	74%	73%	97%			
G. Vanes / J Hooks, etc.	36%	34%	77%			
H. Wads and Boulders	65%	63%	NA			

Exhibit Table VI-B. Categorical Stream Feature Visual Stability Assessment Overhills/Jumping Run Creek Lower Reach- EEP Project No. 199						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	76%	76%	29%			
B. Pools	70%	70%	50%			
C. Thalweg	77%	77%	0%			
D. Meanders	91%	91%	47%			
E. Bed General	75%	75%	50%			
F. Bank Condition	74%	73%	0%			
G. Vanes / J Hooks, etc.	36%	34%	0%			
H. Wads and Boulders	65%	63%	NA			

**Initial and MY-01 include entire stream restoration reach.*

2.2.5 Quantitative Measures Summary

Exhibit Table VII. Baseline Morphology and Hydraulics Summary																		
Overhills/Jumping Run Creek Restoration Project - EEP Project No. 199																		
Parameter	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Stream Reference			Design			Baseline		
Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width (ft)							11.7	15.9	14.5	10.8	20.4	14.4	21.0	25.0	22.5	18.5	23.2	20.1
Flood Prone Width (ft)							-	-	16.5	-	-	200.0	-	-	200	-	-	>200
BF Cross Sectional Area (SF)							54.6	77.5	56.7	13.5	22.1	21.0	35.0	46	41	23.0	49.0	36.0
BF Mean Depth (ft)							2.4	2.5	2.50	1.0	2.7	2.7	2.5	2.5	2.5	1.2	2.7	1.7
BF Max Depth (ft)							2.4	2.5	2.5	1.8	4.2	3.2	2.5	2.5	2.5	2.4	4.8	2.9
Width/Depth Ratio							4.9	6.4	5.8	4.1	8	5.4	8.4	10	9	7.8	15.5	11.7
Entrenchment Ratio							-	-	1.2	-	-	13.9	-	-	8.9	-	-	9.3
Bank Height Ratio							2.5	0.8	2.4	0.6	1.5	1.2	1.0	2.4	1.2	1.0	1.0	1.0
Wetted Perimeter (ft)							-	-	-	-	-	-	-	-	-	19.2	32.6	25.3
Hydraulic Radius (ft)							-	-	-	-	-	-	-	-	-	1.2	3.5	2.2
Pattern																		
Channel Beltwidth (ft)							-	-	600	45	110	77	80	200	110	48	149	100
Radius of Curvature (ft)							-	235	235	12	30	23.4	30	175	80	30	167	68.0
Meander Wavelength (ft)							315	660	500	125	175	150	125	250	200	10	276	220
Meander Width ratio							21.8	45.6	3.5	8.7	12.2	10.4	5.6	11.1	8.9	6.40	13.00	10.10
Profile																		
Riffle Length							-	-	-	-	-	-	-	-	-	12	183	72
Riffle Slope							-	-	-	-	-	-	-	-	-	0.0500	0.1100	0.0810
Pool Length							-	-	-	-	-	-	-	-	-	8	116	151
Pool Spacing							-	-	-	-	-	-	-	-	-	39	231.00	121
Substrate																		
d50 (mm)							0.5	9	0.5	0.58	0.65	0.62	0.5	9	0.5	0.09	0.27	0.21
d84 (mm)							2.6	30	2.6	1.7	1.7	1.7	2.6	30	2.6	0.36	0.44	0.4
Additional Reach Parameters																		
Valley Length (ft)							-	-	2808	-	-	230	-	-	2444	-	-	2444
Channel Length (ft)							-	-	3064	-	-	330	-	-	4400	-	-	4400
Sinuosity							-	-	1.1	-	2.3	1.4	-	2.1	1.6	-	-	1.8
Water Surface Slope							-	-	-	-	-	-	-	-	7E-04	-	-	0.0011
BF Slope							-	-	-	-	-	-	-	-	-	-	-	0.0015
Rosgen Classification							G5c	G4	G5c	E5	C5	E5	E	C	E	-	-	C5
*Habitat Index																		
*Macrobenthos																		

*Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria

Exhibit Table VIII-A. Morphology and Hydraulic Monitoring Summary
Overhills Stream Mitigation Site/Project No. 199
Overhills - Upper Reach

Parameter	Cross Section 1			Cross Section 2			Cross Section 3			Cross Section 4			Cross Section 5			Cross Section 6		
	Sta 1+64 Pool			Sta 8+47 Pool			Sta 13+12 Riffle			Sta 20+93 Riffle			Sta 26+86 Pool			Sta 31+56 Riffle		
Dimension	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2
BF Width (ft)	26.87	24.66	24.42	22.27	22.29	22.4	18.15	18.36	18.94	23.19	22.25	23.11	24.16	24.5	24.63	19.06	19.24	19.23
Floodprone Width (ft) (approx)	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100
BF Cross Sectional Area (ft ²)	71.89	67.45	67.39	44.82	51.12	54.18	31.03	31.52	35.19	49.19	59.6	64.86	37.7	40.91	44.36	23.43	25.35	25.4
BF Mean Depth (ft)	2.74	2.68	2.76	2.01	2.29	2.42	1.71	1.76	1.86	2.12	2.68	2.81	1.56	1.67	1.86	1.23	1.32	1.31
BF Max Depth (ft)	4.5	4.66	4.8	4.8	4.90	4.8	2.6	2.6	3.0	4.3	5.9	5.6	2.4	2.6	2.7	1.9	2.2	2.1
Width/Depth Ratio	9.0	10.0	8.9	11.1	9.7	9.3	10.6	10.7	10.2	10.9	8.3	8.2	15.5	14.7	13.7	15.5	14.6	14.7
Entrenchment Ratio	>3.72	>4.1	>4.1	>4.49	>4.48	>4.46	>5.51	>5.6	>5.3	>4.32	>4.49	>4.33	>4.14	>4.08	>4.06	>5.25	>5.20	>5.20
Bank Height Ratio			1.0			1.0			1.0			1.0			1.0			1.0
Wetted Perimeter (ft)			2.6			2.18			1.75			2.4			1.59			1.17
Hydraulic radius (ft)																		
Substrate							0.27	0.10	0.11	0.093	0.081	0.092				0.27	0.15	0.11
d50 (mm)							0.41	0.27	0.33	0.36	0.28	0.35				0.44	0.35	0.33
d84 (mm)																		
	MY-00 (2007)			MY-01 (2007)			MY-02 (2008)			MY-03 (2009)			MY-04 (2010)			MY-05 (2011)		
Parameter	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern	48	149	100	42	146	94	45	152	96									
Channel Beltwidth (ft)	30	167	68.0	35	158	74	36	152	72									
Radius of Curvature (ft)	130	260	220	125	276	205	125	260	195									
Meander Wavelength (ft)	6.40	13.70	10.10	6.30	14.00	10.10	6.12	12.73	9.55									
Meander Width Ratio																		
Profile	20	122	72	20	100	60	22	112	65									
Riffle Length (ft)	0.0011	0.1630	0.0815	0.0016	0.1400	0.0710	0.0011	0.1100	0.0650									
Riffle Slope (ft)	8	116	51.0	14	37	84	10	45	90									
Pool Length (ft)	39	231	121	39	319	111	44	330	120									
Pool Spacing (ft)																		
Additional Reach Parameters		2605			2605			1950										
Valley Length (ft)		4400			4400			3310										
Channel Length (ft)		1.68			2			1.70										
Sinosity		0.0016			0.0015			0.0015										
Water Surface Slope (ft/ft)		0.0012			0.0011			0.0011										
BF Slope (ft/ft)		C			C			C5										
Rosgen Classification																		
*Habitat Index																		
*Macrobenthos																		

Exhibit Table VIII - B. Morphology and Hydraulic Monitoring Summary
Overhills Stream Mitigation Site/Project No. 199
Overhills - Lower Reach

Parameter	Cross Section 7 [†]			Cross Section 8			Cross Section 9 [†]											
	Sta 37+24 Riffle			Sta 43+82 Pool			Sta 39+29 Riffle											
Dimension	MY0	MY1	MY2	MY0	MY1	MY2	MY0	MY1	MY2									
BF Width (ft)	16.54	16.68	16.68	27.1	27.72	27.69			26.71									
Floodprone Width (ft) (approx)	>100	>100	>100	>100	>100	>100			>100									
BF Cross Sectional Area (ft ²)	35.21	39.41	40.8	106.1	110.97	113.53			62.93									
BF Mean Depth (ft)	2.13	2.36	2.45	3.92	4	4.1			2.36									
BF Max Depth (ft)	3.5	3.7	4.2	7.4	7.1	6.9			5.0									
Width/Depth Ratio	7.8	7.1	6.8	6.9	6.9	6.8			11.3									
Entrenchment Ratio	>6.05	>6.0	>6	>3.69	>3.61	>3.61			>3.75									
Bank Height Ratio			1.0			1.0			1.0									
Wetted Perimeter (ft)			20.18			32.59			29.5									
Hydraulic radius (ft)			2.29			3.49			2.13									
Substrate																		
d50 (mm)									0.12									
d84 (mm)									0.35									
Parameter	MY-00 (2007)			MY-01 (2007)			MY-02 (2008)			MY-03 (2009)			MY-04 (2010)			MY-05 (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)							66	130	94									
Radius of Curvature (ft)							39	150	85									
Meander Wavelength (ft)							126	352	190									
Meander Width Ratio							4.72	13.18	7.13									
Profile																		
Riffle Length (ft)							20	46	32									
Riffle Slope (ft)							0.0021	0.0128	0.0077									
Pool Length (ft)							20	50	30									
Pool Spacing (ft)							29	102	57									
Additional Reach Parameters																		
Valley Length (ft)								929										
Channel Length (ft)								1171										
Sinosity								1.3										
Water Surface Slope (ft/ft)								0.0033										
BF Slope (ft/ft)								0.0012										
Rosgen Classification								E5										
*Habitat Index																		
*Macrobenthos																		

*Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria

[†]Cross Section 9 added in Year 2 to provide sufficient cross-sectional data for the Lower Reach as requested by NCEEP

2.3 WETLAND ASSESSMENT

2.3.1 Wetland Criteria Attainment

A site is considered to meet the requirements for wetland hydrology if the groundwater saturation is within 12 inches of the ground surface consecutively for 12.5% of the growing season. Fifteen groundwater monitoring wells are currently active on the project site. All 15 wells met the success criteria during the growing season of 2008 (Appendix C). The growing season in this area is from March 18th to November 8th for a total of 234 days (NRCS 2002).

A reference well was installed in the vicinity of the site on October 2, 2007. This site served as the reference site for the overstory vegetation and the wetland restoration. The site is a Coastal Plain Small Stream Swamp located along Muddy Creek, west of Overhills Lake. Data was collected from October 2 until the present (Figure 1). Refer to the Overhills Stream and Wetland Restoration Plan for more specific details on the physical and biological characteristics of the reference site. The reference well met the success criteria, with a maximum of 71 consecutive days of saturation within 12 inches of the ground surface. Precipitation this year fell between the 30th and 70th percentiles for all months during the growing season except March, June and October which fell just below the 30th percentile. April and September precipitation fell well above the 70th percentile.

Exhibit Table IX. Wetland Criteria Attainment							
Overhills/Jumping Run Creek Restoration Project / EEP Project No. 199							
Tract	Well ID	Well Hydrology Threshold Met?	Tract Mean		Vegetation Plot ID	Vegetation Density Met (320 stems/acre)	Tract Mean
Site	1	Y	100%		VP1	Y (405)	70%
	2	Y		VP2	N (162)		
	3	Y		VP3	N (243)		
	4	Y		VP4	Y (364)		
	5	Y		VP5	N (121)		
	6	Y		VP6	Y (1093)		
	7	Y		VP7	Y (364)		
	8	Y		VP8	Y (688)		
	9	Y		VP9	Y (324)		
	10	Y		VP10	Y (445)		
	11	Y				(421 stems/acre)	
	12	Y					
	13	Y					
	14	Y					
	15	Y					
Reference	Ref Site 1	Y	100%				

2.3.2 Current Condition Plan View

The plan view for the wetland problem areas is located in the Integrated Current Condition Plan View in Appendix D.

3.0 References

Harrelson, C.C., C.L. Rawlins and J.P. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. United States Department of Agriculture, Fort Collins, CO.

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>).

NC CRONOS. 2008. NC CRONOS Database – Dunn 4 NW (312500). North Carolina State University. State Climate Office of North Carolina. <http://www.nc-climate.ncsu.edu/cronos>.

NCEEP. 2006. Content, Format and Data Requirements for EEP Monitoring Reports. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, NC. Version 1.2 November 16, 2006.

Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology, Pagosa Springs, CO.

USACE. 2003. Stream Mitigation Guidelines. United States Army Corps of Engineers, Wilmington Regulatory District; North Carolina Division of Water Quality; United States Environmental Protection Agency, Region IV; Natural Resources Conservation Service; and North Carolina Wildlife Resources Commission. April 2003.

Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and surrounding areas. University of North Carolina Herbarium. Chapel Hill, NC. Working draft of January 11, 2007.

Appendix A. Vegetation Raw Data

A.1 VEGETATION DATA TABLES

EXHIBIT TABLE A1. VEGETATION METADATA

Report Prepared By	Kristin Weidner
Date Prepared	10/27/2008 10:18
Database Name	Stantec-Overhills_MillBranch-2008-B-v226-yr0-yr1-yr2_.mdb
Database Location	U:\171300168\CVS_databases\Overhills_MillBranch
Computer Name	WEIDNERK-SP1
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	This worksheet, which is a summary of the project and the project data.
Proj, planted	Each project is listed with its PLANTED stems, for each year. This excludes live stakes and lists stems per acre.
Proj, total stems	Each project is listed with its TOTAL stems, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. Listed in stems per acre.
Plots	List of plots surveyed.
Vigor	Frequency distribution of vigor classes.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	Count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Metadata	Peet, R.K., T.R. Wentworth, M. P. Schafale & A.S. Weakley. 2004. Carolina Vegetation Survey database. Version 3.0. North Carolina Botanical Garden. Chapel Hill, NC 27599
Project Code	199
Project Name	Overhills Stream and Wetland Restoration
Description	Stream and Wetland Restoration
River Basin	Cape Fear
Length(ft)	4482
Stream-to-edge width (ft)	500
Area (sq m)	0.1
Required Plots (calculated)	NA
Sampled Plots	10

EXHIBIT TABLE A2. VEGETATION VIGOR BY SPECIES

	Species	4	3	2	1	0	Missing
	<i>Cephalanthus occidentalis</i>	5	4	1	1		
	<i>Cornus amomum</i>	4	4	3		1	
	<i>Cyrilla racemiflora</i>		1				
	<i>Fraxinus pennsylvanica</i>	7					
	<i>Nyssa biflora</i>	8	15				3
	<i>Quercus nigra</i>	1					
	<i>Quercus phellos</i>	2					1
	<i>Salix nigra</i>		5		1		
	<i>Sambucus canadensis</i>	1	2	5		3	1
	<i>Sambucus nigra</i>	1					
	<i>Taxodium distichum</i>	21	6				
	<i>Morella cerifera</i>	2					
	<i>Magnolia grandiflora</i>	2					1
	<i>Unknown</i>	2					
TOT:	14	56	37	9	2	4	6

EXHIBIT TABLE A3. VEGETATION DAMAGE BY SPECIES

	Species	All Damage Categories	No Damage	Flood	Site Too Wet	Unknown
	<i>Cephalanthus occidentalis</i>	11	9	1	1	
	<i>Cornus amomum</i>	13	12			1
	<i>Cyrilla racemiflora</i>	1	1			
	<i>Fraxinus pennsylvanica</i>	7	7			
	<i>Magnolia grandiflora</i>	3	3			
	<i>Morella cerifera</i>	2	2			
	<i>Nyssa biflora</i>	27	27			
	<i>Quercus nigra</i>	1	1			
	<i>Quercus phellos</i>	4	4			
	<i>Salix nigra</i>	6	6			
	<i>Sambucus canadensis</i>	12	8	1	2	1
	<i>Sambucus nigra</i>	1	1			
	<i>Taxodium distichum</i>	27	27			
	<i>Unknown</i>	2	2			
TOT:	14	117	110	2	3	2

EXHIBIT TABLE A4. VEGETATION DAMAGE BY PLOT

Plot	All Damage Categories				
	No Damage	Flood	Site Too Wet	Unknown	
Overhills-01-0001-year:2	11	10	1		
Overhills-01-0002-year:2	4	4			
Overhills-01-0003-year:2	7	7			
Overhills-01-0004-year:2	9	9			
Overhills-01-0005-year:2	3	3			
Overhills-01-0006-year:2	34	29		3	2
Overhills-01-0007-year:2	11	11			
Overhills-01-0008-year:2	19	18	1		
Overhills-01-0009-year:2	8	8			
Overhills-01-0010-year:2	11	11			
TOT: 10	117	110	2	3	2

EXHIBIT TABLE A5-A. STEM COUNT BY PLOT AND SPECIES - Year 2

Species	Total Planted Stems		plot Overhills-01-0001-year:2										
	# plots	avg# stems	plot Overhills-01-0001-year:2	plot Overhills-01-0002-year:2	plot Overhills-01-0003-year:2	plot Overhills-01-0004-year:2	plot Overhills-01-0005-year:2	plot Overhills-01-0006-year:2	plot Overhills-01-0007-year:2	plot Overhills-01-0008-year:2	plot Overhills-01-0009-year:2	plot Overhills-01-0010-year:2	
<i>Cephalanthus occidentalis</i>	11	2	6	4					7				
<i>Cornus amomum</i>	11	3	4	1				6		4			
<i>Cyrilla racemiflora</i>	1	1	1	1									
<i>Fraxinus pennsylvanica</i>	7	4	2		2	3			1		1		
<i>Magnolia grandiflora</i>	2	1	2					2					
<i>Morella cerifera</i>	2	2	1					1		1			
<i>Nyssa biflora</i>	23	8	3	2	2	4	1		2	4	3	5	
<i>Quercus nigra</i>	1	1	1							1			
<i>Quercus phellos</i>	2	1	2					2					
<i>Salix nigra</i>	6	3	2	2				2		2			
<i>Sambucus canadensis</i>	8	2	4					6		2			
<i>Sambucus nigra</i>	1	1	1							1			
<i>Taxodium distichum</i>	27	9	3		4	2	2	2	1	4	2	4	6
Unknown	2	1	2							2			
TOT: 14	104	14		10	4	6	9	3	27	9	17	8	11
Total Planted Stems/Acre				405	162	243	364	121	1093	364	688	324	445

EXHIBIT TABLE A5-A. STEM COUNT BY PLOT AND SPECIES - Year 1

Species	Total Planted Stems		avg# stems	plot	Overhills-01-0001-year:1	Overhills-01-0002-year:1	Overhills-01-0003-year:1	Overhills-01-0004-year:1	Overhills-01-0005-year:1	Overhills-01-0006-year:1	Overhills-01-0007-year:1	Overhills-01-0008-year:1	Overhills-01-0009-year:1	Overhills-01-0010-year:1
	# plots													
<i>Cephalanthus occidentalis</i>	11	2	5.5	4						7				
<i>Cornus amomum</i>	12	3	4	1						6		5		
<i>Cyrilla racemiflora</i>	1	1	1	1										
<i>Fraxinus pennsylvanica</i>	7	4	1.75			2	3				1		1	
<i>Magnolia grandiflora</i>	2	1	2							2				
<i>Morella cerifera</i>	2	2	1							1		1		
<i>Nyssa biflora</i>	23	9	2.56	1		3	3	1	1	4	4	1	5	
<i>Quercus nigra</i>	1	1	1									1		
<i>Quercus phellos</i>	4	2	2	1						3				
<i>Salix nigra</i>	6	3	2	2						2		2		
<i>Sambucus canadensis</i>	8	2	4							6		2		
<i>Sambucus nigra</i>	1	1	1									1		
<i>Taxodium distichum</i>	27	9	3		4	2	2	2	1	4	2	4	6	
Unknown	3	2	1.5								2		1	
TOT: 14	108	14		10	4	7	8	3	29	11	18	7	11	
Total Planted Stems/Acre				405	162	283	324	121	1174	445	728	283	445	

EXHIBIT TABLE A6. VEGETATION PROBLEM AREAS

Feature/Issue	Station # / Range	Probable Cause	Photo #
Death of trees and plants	VPA1 & VPA2	Persistent flooding	1 & 2
Invasive/exotic species	VPA3	Invasion of <i>Lespedeza</i>	3

*The location of vegetation problem areas is show in the Integrated Current Condition Plan View map in Appendix D

A.2 VEGETATION PROBLEM AREA PHOTOS



Photo 1. Flooding in VPA-1 facing northeast. Ponding causing vegetation failure (11/07/2008).



Photo 2. Frequent ponding in VPA-2 causing lack of woody vegetation (11/07/2008).



Photo 3. Invasive species, *Lespedeza*, in VPA3 (11/07/2008).

A.3 VEGETATION MONITORING PLOT PHOTOS

Note: Due to a camera malfunction, plot photos were taken at a later date than vegetation sampling.



Photo Station 11. Veg Plot 1 – looking north (11/07/2008).



Photo Station 12. Veg Plot 1 – looking northeast (11/07/2008).



Photo Station 13. Veg Plot 2 – looking northeast (11/07/2008).



Photo Station 14. Veg Plot 2 – looking north (11/07/2008).



Photo Station 15. Veg Plot 3 – looking northeast (11/07/2008).



Photo Station 16. Veg Plot 3 – looking north (11/07/2008).



Photo Station 17. Veg Plot 4 – looking northeast (11/07/2008).



Photo Station 18. Veg Plot 4 – looking east (11/07/2008).



Photo Station 19. Veg Plot 5 – looking northeast (11/07/2008).



Photo Station 20. Veg Plot 5 – looking east (11/07/2008).



Photo Station 21. Veg Plot 6 – looking southwest (11/07/2008).



Photo Station 22. Veg Plot 6 – looking west (11/07/2008).



Photo Station 23. Veg Plot 7 – looking north (11/07/2008).



Photo Station 24. Veg Plot 7 – looking northeast (11/07/2008).



Photo Station 25. Veg Plot 8 – looking southwest (11/07/2008).



Photo Station 26. Veg Plot 8 – looking west (11/07/2008).



Photo Station 27. Veg Plot 9 – looking north (11/07/2008).



Photo Station 28. Veg Plot 9 – looking northeast (11/07/2008).



Photo Station 29. Veg Plot 10 – looking northwest (11/07/2008).



Photo Station 30. Veg Plot 10 – looking west (11/07/2008).

Appendix B. Geomorphologic Raw Data

B.1 PROBLEM AREA PLAN VIEW (STREAM)

Please see the Integrated Problem Area Plan View in Appendix D for stream problem areas.

B.2 STREAM PROBLEM AREAS TABLE

Overhills/Jumping run Creek Restoration Project - EEP No. 199					
MAJOR PROBLEM AREAS					
Feature/Issue	Stream Reach	Station # / Range	Probable Cause	ID	Photo #
Headcut	Lower reach	33+00	In-stream structural failure	SPA 1	1
Bank Erosion/Migration	Lower reach	33+00 to 44+00	Headcut formation, in-stream structural failure	SPA 1	1 & 2
Mid-channel Bar Formation	Lower reach	33+00 to 44+00	In-stream structural failure	SPA 1	5
Scour/Sedimentation	Upper reach	6+30	Beaver dam	SPA 9	3
Scour/Sedimentation	Upper reach	23+15	Beaver dam	SPA 9	NA
Scour/Sedimentation	Upper reach	27+77	Beaver dam	SPA 9	NA
MINOR PROBLEM AREAS					
Bank Erosion/Bare Floodplain	Upper reach	0+00 to 32+00	Excess near bank shear stress	SPA 2-8	4

B.3 REPRESENTATIVE STREAM PROBLEM AREAS PHOTOS



Photo 1. Looking downstream at a severely eroded bank and failed structure (10/23/08).



Photo 2. Looking upstream at failed bank and structure, near headcut at Sta. 33+00 (10/23/08).



Photo 3. Beaver dam with scour on right bank (2/08/2008).



Photo 4. Bare floodplain and minor bank scour (10/23/2008).



Photo 5. Mid-channel bar formation at Cross section 6 (8/12/2008).

B.4 STREAM REPRESENTATIVE PHOTOS AND PHOTO STATION PHOTOS



Photo 1. Evidence of bankfull overflow near Vegetation Plot 3 (11/07/2008).



Photo 2. Typical example of the restored channel upstream of headcut area.



Photo Station 1. Beginning of Reach Cross section 1 – looking upstream (11/07/2008)
(Note: Locations of stations are shown on the monitoring plan view).



Photo Station 2. Cross section 1 – looking downstream (8/12/2008).



Photo Station 3. Cross section 2 – looking downstream (8/12/2008).



Photo Station 4. Cross section 3 – looking downstream (8/12/2008).



Photo Station 5. Cross section 4 – looking downstream (8/12/2008).



Photo Station 6. Cross section 5 – looking downstream (8/12/2008).



Photo Station 7. Cross section 6 – looking downstream (8/12/2008).



Photo Station 8. Cross section 7 – looking downstream (8/12/2008).



Photo Station 9. Cross section 8 – looking downstream (8/12/2008).



Photo Station 10. End of Project – Cross section 8 - looking upstream (8/12/2008).



Photo Station 31. Cross-section 9 looking downstream (8/12/08).



Photo Station 32. Cross section 9 looking upstream (8/12/08).

B.5 QUALITATIVE VISUAL STABILITY ASSESSMENT

Exhibit Table B.2A. Visual Morphological Stability Assessment Overhills/Jumping Run Creek Upper Reach - EEP Project No. 199						
Feature Category	Metric (per As-built and reference baselines)	(# Stable Number Performing as Intended)	Total Number per As-built	Total Number/Feet in Unstable State	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	14	14		100%	
	2. Armor stable (eg no displacement?)	N/A	N/A			
	3. Facet grade appears stable?	14	14		100%	
	4. Minimal evidence of embedding/fining?	N/A	N/A			
	5. Length appropriate?	14	14		100%	100%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	14	14		100%	
	2. Sufficiently deep (Max Pool D:Mean Bkf > 1.6?)	14	14		100%	
	3. Length appropriate?	12	14		86%	95%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	16	16		100%	
	2. Downstream of meander (glide/inflection) centering?	16	16		100%	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	23	23		100%	
	2. Of those eroding, # w/concomitant point bar formation?	0	0		100%	
	3. Apparent Rc within spec?	23	23		100%	
	4. Sufficient floodplain access and relief?	23	23		100%	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)		3200	100	97%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting?		3200	100	97%	97%
F. Bank	1. Actively eroding, wasting, or slumping bank?		3200	100	97%	97%
G. Vanes	1. Free of back or arm scour?	12	15		80%	
	2. Height appropriate?	12	15		80%	
	3. Angle and geometry appear appropriate?	10	15		67%	
	4. Free of piping or other structural failures?	12	15		80%	77%
H. Wads/Boulders	1. Free of scour?	n/a	n/a		n/a	n/a
	2. Footing stable?	n/a	n/a		n/a	n/a

**Exhibit Table B.2B. Visual Morphological Stability Assessment
Overhills/Jumping Run Creek Lower Reach - EEP Project No. 199**

Feature Category	Metric (per As-built and reference baselines)	(# Stable Number Performing as Intended)	Total Number per As-built	Total Number/Feet in Unstable State	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	1	7		14%	
	2. Armor stable (eg no displacement?)	N/A	N/A			
	3. Facet grade appears stable?	1	7		14%	
	4. Minimal evidence of embedding/fining?	N/A	N/A			
	5. Length appropriate?	4	7		57%	29%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	5	8		63%	
	2. Sufficiently deep (Max Pool D:Mean Bkf > 1.6?)	6	8		75%	
	3. Length appropriate?	1	8		13%	50%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	0	6		0%	
	2. Downstream of meander (glide/inflection) centering?	0	6		0%	0%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	0	9		0%	
	2. Of those eroding, # w/concomitant point bar formation?	3	9		33%	
	3. Apparent Rc within spec?	9	9		100%	
	4. Sufficient floodplain access and relief?	5	9		56%	47%
E. Bed General	1. General channel bed aggradation areas (bar formation)		1200	100	92%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting?		1200	1110	8%	50%
F. Bank	1. Actively eroding, wasting, or slumping bank?		1200	1200	0%	0%
G. Vanes	1. Free of back or arm scour?	0	22		0%	
	2. Height appropriate?	0	22		0%	
	3. Angle and geometry appear appropriate?	0	22		0%	
	4. Free of piping or other structural failures?	0	22		0%	0%
H. Wads/Boulders	1. Free of scour?	n/a	n/a		n/a	n/a
	2. Footing stable?	n/a	n/a		n/a	n/a

B.6 CROSS SECTION PLOTS

See following page for cross section plots.


Project Name	Overhills
Cross Section	Cross Section 1
Feature	Pool
Date	As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew	As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
						10.17	189.93	Left Pin	2.65	189.93	Left Pin	4.52	189.79	Left Pin			
						14.73	190.51		10.17	190.1		10.13	189.86				
						15.03	190		13.35	190.47		17.52	190.13				
						21.21	190.47	0	13.42	190.73		22.45	190.45				
						26.03	190.48	0 LBK	16.72	190.34		24.83	190.36	LBK			
						26.42	190.52	5.43901	22.13	190.63		26.52	189.62	1.404279			
						31.32	187.52	3.789934	25.3	190.45	2.455238 LBK	27.86	189.2	1.535611			
						34.88	186.22	2.201272	27.61	189.17	1.440451	29.2	188.45	0.586003			
						36.98	185.56	4.111764	28.71	188.24	1.682409	29.55	187.98	1.664121			
						41.03	186.27	3.083261	30.15	187.37	2.276598	31.02	187.2	1.51819			
						43.96	187.23	3.260383	32.17	186.32	3.290912	32.34	186.45	2.052316			
						46.86	188.72	4.566732	35.43	185.87	2.394264	34.32	185.91	2.379286			
						51.33	190.44	RBK	37.8	186.21	3.030281	36.69	185.7	1.458801			
						56.2	190.25		40.81	186.56	2.200568	38.09	186.11	2.320776			
						58.46	190.71	Right Pin	42.86	187.36	1.728872	40.41	186.17	0.130384			
						62.68	190.25		44.47	187.99	2.535705	40.54	186.18	3.550789			
									46.74	189.12	3.572916	43.99	187.02	0.458803			
									50.28	190.43	0 RBK	44.12	187.46	1.223846			
									54.26	190.41		45.25	187.93	1.100227			
									58.46	190.71	Right Pin	46.24	188.41	1.70845			
									47.76	189.19	2.397353	47.76	189.19	2.397353			
									61.65	190.21		49.99	190.07	1.724284			
									52.1	190.43		52.1	190.43	RBK			
									54.6	190.2		54.6	190.2				
									58.49	190.32		58.49	190.32	Right Pin			
									64.25	190.03		64.25	190.03				
									68.06	190.73		68.06	190.73				
									70.27	192.07		70.27	192.07				
									73.77	192.89		73.77	192.89				



Photo of Cross-Section 1 - Looking Downstream @ STA 1+64

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				67.39	67.45	71.89	
Width				24.42	24.66	26.87	
Mean Depth				2.76	2.74	2.68	
Max Depth				4.80	4.49	4.66	
W/D				8.85	9.02	10.04	
Wetted HR				26.4523561 2.547551738	26.60821381 2.535021456	27.21351782 2.641721503	




Project Name Overhills
Cross Section Cross Section 2
Feature Pool
Date As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
							9.58	189.38		3.3	190.38		4.56	190.23			
							13.16	189.5	Left Pin	8.33	189.53		6.9	189.82			
							14.81	189		12.7	189.11		13.65	189.51	Left Pin		
							19.75	189.07		12.8	189.54	Left Pin	16.04	189.01			
							22.42	189.6	3.45532 LBK	17.6	189.03		22.49	189.55	1.671915 LBK		
							25.82	188.4	2.518134	22.12	189.57	2.433496 LBK	24.16	189.47	1.413966		
							28.09	187.31	2.998966	24.71	189.27	1.462942	25.49	188.99	0.718679		
							30.26	185.24	2.663269	26	188.58	1.735281	26.1	188.61	0.81939		
							32.87	184.71	3.165454	27.56	187.82	2.140093	26.85	188.28	1.784433		
							35.87	185.72	3.181352	29.26	186.52	3.05041	28.44	187.47	1.528561		
							38.76	187.05	2.769296	31.67	184.65	0.900278	29.87	186.93	1.49693		
							41.27	188.22	3.927433	32.55	184.84	1.236851	30.45	185.55	1.445061		
							45.66	189.8	RBK	33.78	184.97	2.177062	31.66	184.76	2.742353		
							50.32	189.48		35.78	185.83	2.235106	34.28	185.57	0.779359		
							53.76	189.36		37.72	186.94	1.892749	34.93	186	1.855694		
							54.37	189.85	Right Pin	39.57	187.34	0.878635	36.53	186.94	1.723514		
							60.03	189.23		40.23	187.92	0.49163	38.16	187.5	1.304952		
										40.72	187.88	4.345179	39.43	187.8	1.079352		
										45.38	189.82	RBK	40.48	188.05	0.809506		
										50.51	189.52		41.2	188.42	1.765701		
										54.36	189.84	Right Pin	42.91	188.86	0.948947		
										59.59	189.33		43.74	189.32	1.05434		
													46.29	189.89	RBK		
													48.93	189.71			
													51.53	189.34			
													54.39	189.81	Right Pin		
													57.19	189.28			
													62.87	189.3			



Photo of Cross-Section 2 - Looking Downstream @ STA 8+47

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				54.18	51.12	44.82	
Width				22.40	22.29	22.27	
Mean Depth				2.42	2.29	2.01	
Max Depth				4.83	4.90	4.79	
W/D				9.26	9.72	11.07	
Wetted HR				24.67922456	24.97971226	24.94265233	
				2.19555032	2.04630597	1.797084443	




Project Name	Overhills
Cross Section	Cross Section 3
Feature	Riffle
Date	As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew	As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey			
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	
							5.05	188.88		4.06	188.79		4.48	188.83		4.48	188.83	
							8.5	189.29	Left Pin	8.41	189.3	Left Pin	8.32	189.36	Left Pin	8.32	189.36	
							8.84	188.9		9.18	188.93		15.78	189.1		15.78	189.1	
							12.56	188.92		13.52	189.01		19.61	189.1	1.080849	19.61	189.1	
							16.71	189.22	0 LBK	18	189.33	0	20.74	188.61	1.508675	20.74	188.61	LBK
							19.38	189.33	2.239656	19.99	189.07	3.037344	22.18	188.16	1.525025	22.18	188.16	
							22.04	188.1	3.073906	22.85	187.84	1.077868	23.54	187.47	0.95	23.54	187.47	
							24.87	186.9	2.181124	23.82	187.37	1.767824	24.3	186.9	2.026746	24.3	186.9	
							27.04	186.68	4.935393	25.46	186.71	2.031576	26.31	186.64	2.180367	26.31	186.64	
							31.94	186.09	3.524897	27.49	186.63	2.267973	28.49	186.68	1.267754	28.49	186.68	
							35.34	187.02	2.850474	29.75	186.44	3.101951	29.75	186.54	2.262211	29.75	186.54	
							37.8	188.46	1.287664	32.85	186.55	1.969772	32.01	186.44	1.93352	32.01	186.44	
							40.02	189.58	0	34.65	187.35	3.812034	33.82	187.12	1.491643	33.82	187.12	
							43.54	189.09	0 RBK	38.11	188.95	0.295469	35.19	187.71	1.473296	35.19	187.71	
							47	189.32	0 RBK	40.08	189.58	0	36.54	188.3	1.557081	36.54	188.3	
							47.33	188.95	Right Pin	41.78	189.15	0 RBK	37.91	189.04	0 RBK	37.91	189.04	
							51.35	188.93		46.9	188.95		39.63	189.57	0	39.63	189.57	
										47.1	189.33	Right Pin	41.31	189.19	0	41.31	189.19	
										53.96	188.9		43.25	189.07	0	43.25	189.07	
													46.88	189.32	Right Pin	46.88	189.32	
													56.34	188.86		56.34	188.86	



Photo of Cross-Section 3 - Looking Downstream @ STA 13+12

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				35.19	31.56	31.03	
Width				18.94	18.36	18.15	
Mean Depth				1.86	1.72	1.71	
Max Depth				2.95	2.60	2.60	
W/D				10.19	10.68	10.62	
Wetted HR				20.09311375 1.751142511	19.36180992 1.630124271	19.25716691 1.611285891	




Project Name Overhills
Cross Section Cross Section 4
Feature Riffle
Date As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey					
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes			
							2.27	189.11	Left Pin				2.24	189.15	Left Pin		2.04	189.13	Left Pin	
							2.48	188.65					2.87	188.66			2.74	188.58		
							8.08	188.69	2.364291				7.53	188.67			7.31	188.61		
							12.07	189.08	2.102128	LBK			10.56	188.99	0	LBK	9.06	188.89		
							14.15	187.85	1.828879				13.14	188.94	4.266192		12.06	188.99	4.449883	LBK
							15.97	187.67	1.761391				17.08	187.18	2.302433		16.45	187.43	2.074247	
							17.64	187.11	2.044138				19.34	186.74	1.648423		18.45	186.88	1.749771	
							19.05	185.63	1.835347				19.81	185.16	2.223196		20.09	186.27	2.42062	
							20.43	184.42	0.127279				21.82	184.21	1.501466		22.22	185.12	3.678872	
							20.52	184.33	2.517161				22.82	183.09	0.87367		25.87	184.66	2.288165	
							22.83	183.33	2.410021				23.69	183.01	1.630859		28.01	185.47	1.602623	
							25.24	183.34	3.417206				25.3	183.27	1.64478		28.79	186.87	1.760824	
							28.27	184.92	2.750891				26.72	184.1	0.700071		30.5	187.29	1.898736	
							29.7	187.27	3.258481				27.42	184.09	0.965194		32.24	188.05	3.335461	
							32.91	187.83	3.238179				27.96	184.89	2.23486		35.46	188.92	4.413004	RBK
							35.98	188.86	3.784508	RBK			28.85	186.94	4.180765		39.85	188.47		
							39.74	188.43					32.83	188.22	2.762481		43.15	188.9		Right Pin
							42.81	188.86		Right Pin			35.51	188.89	6.276854	RBK				
													41.76	188.31						
													42.92	188.89		Right Pin				



Photo of Cross-Section 4 - Looking Upstream @ STA 20+93

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				64.86	59.60	49.19	
Width				23.11	22.25	23.19	
Mean Depth				2.81	2.68	2.12	
Max Depth				5.59	5.91	4.26	
W/D				8.23	8.31	10.93	
Wetted HR				33.43990054	33.21124613	29.67220553	
				1.939743639	1.794456744	1.657946369	




Project Name	Overhills
Cross Section	Cross Section 5
Feature	Riffle
Date	As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew	As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballesterio

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey			
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	
							1.55	186.99					1.97	187		3.05	187.3	Left Pin
							3.5	187.23	Left Pin				3.09	187.26	Left Pin	3.21	187.27	
							5.95	186.93					6.14	187.01		5.01	186.96	
							12.38	187.89	2.660075	LBK			11.52	188.03	LBK	11.66	188.08	2.796339
							15	187.43	2.746434				14.4	187.54	2.896895	14.84	187.43	2.144411
							17.55	186.41	3.471311				17.16	186.66	2.31683	16.8	186.56	4.122378
							20.95	185.71	3.705037				19.42	186.15	0.93145	20.84	185.74	8.07179
							24.63	185.28	3.380725				20.32	185.91	1.823211	28.91	185.57	3.564057
							28.01	185.35	3.470706				22.12	185.62	1.490537	32.28	186.73	4.174686
							31.48	185.42	3.49275				23.61	185.58	1.921666	36.26	187.99	4.672665
							34.6	186.99	3.164806				25.53	185.5	1.671077	40.89	187.36	
							37.64	187.87	3.745184	RBK			27.2	185.44	2.060388	43.43	187.09	
							41.34	187.29					29.26	185.48	2.080024	46.4	187.11	Right Pin
							46.7	187.05		Right Pin			31.34	185.47	1.554156	47.3	187.8	
							47.58	187.76					32.57	186.42	3.097693			
													35.43	187.61	3.669223			
													39.09	187.87	4.089499	RBK		
													43.07	186.93				
													46.38	187.14				
													47.57	187.74				
													47.83	187.74				
													48.91	186.99				



Photo of Cross-Section 5 - Looking Downstream @ STA 26+86

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				44.36	40.91	37.70	
Width				24.63	24.50	24.16	
Mean Depth				1.80	1.67	1.56	
Max Depth				2.71	2.55	2.42	
W/D				13.67	14.68	15.48	
Wetted				29.83702777	29.60264967	29.54632655	
HR				1.486678266	1.381840516	1.276045597	




Project Name	Overhills
Cross Section	Cross Section 6
Feature	Pool
Date	As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew	As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballesterio

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey				
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes		
	16.19						16.19	186.24	0				15.39	186.16	0		6.32	186.34	0
	20.88						20.88	186.75	0	Left Pin			20.95	186.77	0	Left Pin	14.35	186.41	0
	24.02						24.02	186.47	0				22.67	186.49	0		20.81	186.85	0
	29.63						29.63	187.08	0				26.84	186.81	0		26.11	186.7	0
	31.41						31.41	187.16	2.296541	LBK			29	187.06	0		29.39	187.26	0
	33.66						33.66	186.7	2.551568				31.73	187.31	0	LBK	32.45	187.28	1.169273
	36.02						36.02	185.73	0.906697				33.93	186.72	0.986712		33.59	187.02	1.74631
	36.92						36.92	185.62	1.633218				34.87	186.42	1.086002		35.23	186.42	0.921141
	38.49						38.49	185.17	2.566398				35.74	185.77	2.192031		36.01	185.93	3.342484
	40.99						40.99	185.75	1.882472				37.91	185.46	1.17047		39.3	185.34	3.146363
	42.85						42.85	185.46	1.56205				39.01	185.06	1.070701		42.44	185.54	2.983035
	44.37						44.37	185.82	1.971243				39.91	185.64	0.784092		45.4	185.91	1.245793
	46.34						46.34	185.75	2.883765				40.69	185.72	1.535252		46.64	185.79	1.994718
	49.14						49.14	186.44	3.197541				42.18	185.35	1.512878		48.59	186.21	1.387984
	53.07						53.07	187.51	1.151024	RBK			43.56	185.97	0.890674		49.86	186.77	1.771892
	57.15						57.15	187.19	0				44.34	185.54	0.990051		51.69	187.32	0
	61.07						61.07	187.06	0	Right Pin			45.33	185.55	0.766094		53.89	187.8	0
	62.07						62.07	186.45	0				45.95	186	0.936056		56.5	187.47	0
	67.47						67.47	186.28	0				46.84	185.71	1.353662		58.64	186.97	0
													48.16	186.01	3.769695		60.87	187.14	0
													51.75	187.16	0.556952	RBK	72.27	186.14	0
													54.56	187.78	0				
													57.01	187.12	0				
													59.8	186.66	0				
													61.01	187.04	0	Right Pin			
													62.77	186.33	0				



Photo of Cross-Section 6 - Looking Downstream @ STA 31+56

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				25.14	25.35	23.43	
Width				19.23	19.24	19.06	
Mean Depth				1.31	1.32	1.23	
Max Depth				2.11	2.21	1.94	
W/D				14.71	14.59	15.51	
Wetted HR				22.60251686 1.112204018	19.60132026 1.293521623	19.7089936 1.188576833	




Project Name Overhills
Cross Section Cross Section 7
Feature Riffle
Date As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey					
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes			
							13.04	186.66	0				4.74	186.69	0		4.15	186.87	0	
							13.8	187.05	0				12.19	186.6	0		9.61	186.87	0	
							18.38	186.65	0				13.71	186.99	0	Left Pin	13.66	187.15	0	Left Pin
							24.4	186.8	0	Left Pin			21.01	186.69	0		15.81	186.72	0	
							30.78	184.51	3.900115				24.31	186.86	0		20.13	186.73	0	
							34.68	184.54	4.870832	LBK			30.38	184.52	5.318468	LBK	24.47	186.97	0	
							39.27	182.91	1.884038				35.69	184.22	3.058513		30.71	184.7	0	
							40.41	181.41	3.240309				38.52	183.06	1.654841		34.39	184.84	2.430226	LBK
							43.55	180.61	2.39416				39.99	182.3	1.395314		36.75	184.26	1.888756	
							45.93	180.87	2.804924				41.24	181.68	2.31683		38.32	183.21	1.79477	
							48.69	181.37	1.229675				43.5	181.17	3.110016		40.06	182.77	1.496462	
							49.74	182.01	3.372645				46.61	181.18	1.632483		41.51	182.4	1.714934	
							51.62	184.91	0	RBK			48.2	181.55	0.902109		43.08	181.71	2.362414	
							58.86	185.95	0				48.67	182.32	2.262256		45.41	181.32	1.830027	
							63.69	186.99	0	Right Pin			50	184.15	1.316549		47.24	181.31	2.002424	
							67.18	186.39	0				52.21	185.51	0	RBK	49.08	182.1	2.143502	
												54.14	185.86	0			49.97	184.05	1.2735	
												56.73	186.64	0			51.07	184.92	0	RBK
												61.3	186.44	0			53.14	185.58	0	
												63.79	186.97	0	Right Pin		56.23	186.41	0	
												69.14	186.4	0			60.6	186.59	0	
																	63.81	187.1	0	Right Pin
																	66.24	186.52	0	
																	71.92	186.6	0	



Photo of Cross-Section 7 - Looking Downstream @ STA 37+24

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				40.80	39.41	35.21	
Width				16.68	16.68	16.54	
Mean Depth				2.45	2.36	2.13	
Max Depth				4.23	3.67	3.53	
W/D				6.82	7.06	7.77	
Wetted HR				23.69669715 1.721758933	22.96737735 1.716122004	18.93701638 1.859367548	




Project Name	Overhills
Cross Section	Cross Section 8
Feature	Pool
Date	As Built - 07/04/08, Year 1 - 11/09/08, Year 2 - 08/12/08
Crew	As Built - Bidelspach, Jean, Geenen, Year 1&2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey			
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	
							20.2	185.37					13.4	185.53		3.83	185.78	
							25.7	185.75	Left Pin				22.11	185.5		24.28	185.45	
							26.17	185.26					25.75	185.77	Left Pin	25.7	185.93	Left Pin
							32.05	185.19					29.88	185.43		31.91	185.43	
							37.73	185.86	1.614001 LBK				32.68	185.44		34.62	185.98	
							39.24	185.29	4.356386				37.04	185.88	1.28082 LBK	37.77	186.2	3.748734 LBK
							43.33	183.79	2.397603				38.3	185.65	3.734836	41.17	184.6	3.701297
							44.99	182.06	2.483163				41.67	184.04	2.523886	44.37	182.74	2.200477
							46.69	180.25	2.583118				43.77	182.64	2.814853	46.27	181.63	0.948103
							49.08	179.27	8.976425 RBK				46.24	181.29	1.307517	46.85	180.88	1.553222
							57.99	180.36	1.211156				46.38	179.99	1.959796	47.86	179.7	1.753283
							59.14	180.74	4.343017				48.16	179.17	0.070711	49.44	178.94	1.874513
							61.67	184.27	4.302278				48.17	179.1	1.50333	51.31	178.81	1.871096
							65.53	186.17	3.33054				49.67	179.2	2.322154	53.14	179.2	1.437359
							68.83	185.72					51.99	179.1	2.078004	54.48	179.72	2.175983 RBK
							72.79	185.15					54.04	179.44	2.447611 RBK	56.58	180.29	1.053613
							75.6	185.82	Right Pin				56.36	180.22	1.284134	57.59	180.59	2.20327
							79.74	185.31					57.57	180.65	2.406076	58.19	182.71	2.41814
													58.63	182.81	5.641321	60.26	183.96	2.737481
													63.42	185.79	2.112729	62.63	185.33	2.419
													65.87	186.27		65.42	186.4	1.379582
													68.7	185.65		67.81	185.93	
													73.19	185.15		71.84	185.25	
													75.56	185.81	Right Pin	75.73	185.85	Right Pin
													81.92	185.58		81.92	185.58	
													89.04	185.21		89.04	186.33	0



Photo of Cross-Section 8 - Looking Downstream @ STA 43+02

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				113.53	110.97	106.10	
Width				27.69	27.72	27.10	
Mean Depth				4.10	4.00	3.92	
Max Depth				6.92	7.09	7.38	
W/D				6.75	6.92	6.92	
Wetted HR				35.5976894	33.48777667	33.4751523	
				3.189133325	3.313831276	3.169627628	




Project Name Overhills
 Cross Section Cross Section 9
 Feature Pool
 Date Year 2 - 08/12/08
 Crew Year 2 - Geenen, Ballestero

Year 5 - 2011 2011 Survey			Year 4 - 2010 2010 Survey			Year 3 - 2009 2009 Survey			Year 2 - 2008 2008 Survey			Year 1 - 2007 2007 Survey			Baseline Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
						9.58	185.64										
						12.23	185.91	0	Left Pin								
						17.05	186.11	0	BKF								
						21.52	184.8	4.272002									
						25.62	183.6	2.386231									
						27.83	182.7	1.806931									
						29.5	182.01	1.676305									
						30.86	181.03	1.132166									
						31.99	180.96	1.273931									
						33.26	180.86	2.37876									
						34.5	182.89	3.008056									
						37.5	182.67	4.731691									
						41.75	184.75	3.101612									
						44.65	185.85	3.522854	BKF								
						48.14	185.37										
						48.58	185.65		Right Pin								
						52.04	185.5										




Photo of Cross-Section 9 - Looking Downstream @ STA 39+30

	Year 5 - 2011	Year 4 - 2010	Year 3 - 2009	Year 2 - 2008	Year 1 - 2007	Baseline	Bench
Area				62.93			
Width				26.71			
Mean Depth				2.36			
Max Depth				4.99			
W/D				11.34			
Wet HR				29.29054026			
				2.15			




B.7 LONGITUDINAL PLOTS

**Overhills Profile
Upper Reach
STA 0+00 - STA 10+00
2008 MONITORING - Year 0, Year 01, Year 02**




**Overhills Profile
Upper Reach
STA 10+00 - STA 20+00
2008 MONITORING - Year 0, Year 01, Year 02**




--- Year 1 Thalweg	--- Year 1 Water	× Year 1 RBF	× Year 1 LBF
--- Year 0 Thalweg	--- Year 0 Water	× Year 0 RBF	× Year 0 LBF
--- Year 2 Thalweg	--- Year 2 Water	△ Year 2 LBF	× Year 2 RBF

**Overhills Profile
Upper Reach
STA 20+00 - STA 30+00
2008 MONITORING - Year 0, Year 01, Year 02**




Overhills Profile
Upper & Lower Reaches
STA 30+00 - STA 40+00
2008 MONITORING - Year 0, Year 01, Year 02




--- Year 1 Thalweg	--- Year 1 Water	x Year 1 RBF	x Year 1 LBF
--- Year 0 Thalweg	--- Year 0 Water	+ Year 0 LBF	- Year 0 RBF
--- Year 2 Thalweg	--- Year 2 Water	▲ Year 2 LBF	x Year 2 RBF

Overhills Profile
Lower Reach
STA 40+00 - STA 50+00
2008 MONITORING - Year 0, Year 01, Year 02




--- Year 1 Thalweg	--- Year 1 Water	x Year 1 RBF	* Year 1 LBF
--- Year 0 Thalweg	--- Year 0 Water	+ Year 0 LBF	- Year 0 RBF
--- Year 2 Thalweg	--- Year 2 Water	▲ Year 2 LBF	* Year 2 RBF

B.8 PEBBLE COUNT DISTRIBUTION




Size (mm)		Size Distribution		Type	
D16	0.062	mean	0.1	silt/clay	21%
D35	0.086	dispersion	2.3	sand	79%
D50	0.12	skewness	0.09	gravel	0%
D65	0.18			cobble	0%
D84	0.33			boulder	0%
D95	0.48				

XS4 - Overhills , Pebble Count




Size (mm)		Size Distribution		Type	
D16	0.062	mean	0.1	silt/clay	30%
D35	0.068	dispersion	2.6	sand	70%
D50	0.092	skewness	0.24	gravel	0%
D65	0.12			cobble	0%
D84	0.35			boulder	0%
D95	0.5				

XS6 - Overhills , Pebble Count



Size (mm)		Size Distribution		Type	
D16	0.062	mean	0.1	silt/clay	30%
D35	0.071	dispersion	2.4	sand	70%
D50	0.11	skewness	0.13	gravel	0%
D65	0.17			cobble	0%
D84	0.33			boulder	0%
D95	0.5				


XS9 - Overhills , Pebble Count




Size (mm)		Size Distribution		Type	
D16	0.062	mean	0.1	silt/clay	20%
D35	0.085	dispersion	2.4	sand	78%
D50	0.12	skewness	0.10	gravel	2%
D65	0.19			cobble	0%
D84	0.35			boulder	0%
D95	0.5				

Appendix C. Wetland Raw Data


C.1 GAUGE DATA




**2008 Groundwater Data
Well JR-2 (SN: 0000B6517D5)**




2008 Groundwater Data Well JR-3 (SN: 0000A287272)




**2008 Groundwater Data
Well JR-4 (SN: 00000A28813D)**




**2008 Groundwater Data
Well JR-5 (SN: 0000A278DE1)**




2008 Groundwater Data Well JR-6 (SN: 00000A28A0D9)




2008 Groundwater Data Well JR-7 (SN: 00000AB36E51)




**2008 Groundwater Data
Well JR-8 (SN: 00000AB372F9)**




2008 Groundwater Data Well JR-9 (SN: 00000AB35FB9)




**2008 Groundwater Data
Well JR-10 (SN: 00000A287F34)**




**2008 Groundwater Data
Well JR-11 (SN: 0000A289B07)**




**2008 Groundwater Data
Well JR-12 (SN: 00000AB3660B)**




**2008 Groundwater Data
Well JR-13 (SN: 0000A28BC50)**




**2008 Groundwater Data
Well JR-14 (SN: 0000A285751)**




**2008 Groundwater Data
Well JR-15 (SN: 0000A288465)**



**2008 Groundwater Data
Reference Well 1 (SN: 00000EBD001B)**



Overhills Stream 30-70 Percentile Graph
Harnett County, NC











Appendix D. Integrated Current Condition Plan View

See following page for Integrated Current Condition Plan View Map.

This page intentionally left blank.

LEGEND

-  Wells not meeting hydrologic success criteria
-  Wells meeting hydrologic success criteria
-  Rootwad Failure
-  Bank Erosion
-  Reach Failure (SPA1)
-  Vegetation Problem Area (VPA1,2,3)
-  Vegetation Plots w/ >320 stems/ac
-  Vegetation Plots w/ <320 stems/ac
-  Beaver Dams



DATE	BY	CHK	DATE
07/10/06	DAB	TWB	



Stantec Consulting Services Inc.
 Suite 300, 801 Jones Franklin Rd
 Raleigh, NC 27606
 Tel: 919.851.6866
 Fax: 919.851.7024
 www.stantec.com

OVERHILLS
 STREAM RESTORATION
 Integrated Current Conditions Plan View
 APPENDIX D

Monitoring Year 2
 NCEEP Project Number 199
 Harnett County, NC

DATE	04/27/2009
PROJECT NO.	
FILENAME	.DWG
SHEET NO.	
DRAWING NO.	

*** RECORD DOCUMENT ***
 NCDOA File: 01-05249-01A
 NCEEP Project: JR/CF/01
 *** RECORD DOCUMENT ***