

Lick Creek Stream Restoration Site MONITORING REPORT 2007 (Year 2)

Cataloging Unit: 0303004 EEP Contract #: D04013-1



Submitted to:



North Carolina Department of Environment and Natural Resources
North Carolina Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, NC 27699-1652

Submitted by:



Restoration Systems, LLC
1101 Haynes Street, Suite 107
Raleigh, North Carolina 27604

December 7, 2007

Lick Creek Stream Restoration Site MONITORING REPORT 2007 (Year 2)

Prepared for:



Restoration Systems, LLC
1101 Haynes Street, Suite 107
Raleigh, North Carolina 27604

Prepared by:



Wolf Creek Engineering, PLLC
30 Ben Lippen School Rd.
Asheville, NC 28806

TABLE OF CONTENTS

| | |
|--|----|
| 1.0 PROJECT BACKGROUND..... | 1 |
| 1.1 LOCATION AND SETTING..... | 1 |
| 1.2 PROJECT STRUCTURE AND OBJECTIVES | 1 |
| 1.3 PROJECT BACKGROUND | 2 |
| 2.0 PROJECT CONDITION AND MONITORING RESULTS | 13 |
| 2.1 VEGETATION ASSESSMENT | 13 |
| 2.1.1 Vegetative Problem..... | 13 |
| 2.1.2 Stem Counts | 14 |
| 2.1.3 Vegetation Plot Photos..... | 15 |
| 2.2 STREAM ASSESSMENT | 15 |
| 2.2.1 Hydrology | 15 |
| 2.2.2 Geomorphology | 16 |
| 2.2.3 Problem Areas..... | 16 |
| 2.2.4 Photo Reference Stations | 17 |
| 2.2.5 Stability Assessment Table..... | 18 |
| 2.2.6 Quantitative Measure Summary Tables..... | 19 |

LIST OF TABLES

| | |
|---|-----|
| Table 1. Project Structure and Objectives..... | 2 |
| Table 2. Project Activity and Reporting History | 2 |
| Table 3. Project Contact Information..... | 3 |
| Table 4. Project Background Information | 4 |
| Table 5. Soil Data | N/A |
| Table 6. Vegetative Problem Areas | 13 |
| Table 7. Stem Counts | 14 |
| Table 8. Verification of Bankfull Events..... | 15 |
| Table 9. BEHI and Sediment Export Estimates (Not Required in Year 2)..... | 16 |
| Table 10. Problem Areas..... | 17 |

LIST OF FIGURES

Figure 1. Vicinity Map

LIST OF APPENDICES

Appendix A: Vegetation Data

1. Monitoring Plot Photos

Appendix B: Geomorphic Data

1. Problem Areas Plan View
2. Problem Area Photos
3. Stream Photo-station Photos
4. Table B.1. Qualitative Visual Stability Assessment
5. Cross Section Plots and Data Tables
6. Longitudinal Plots and Data Tables
7. Pebble Count Plots and Data Tables

EXECUTIVE SUMMARY

The Lick Creek Stream Restoration Site located within the Cape Fear River Basin, consists of approximately 9,568 linear feet of Priority 1 stream restoration of portions of Lick Creek and Wallace Branch. These reaches consist of perennial, second and third order streams that have historically been impacted by riparian and bank vegetation removal, the introduction of agricultural ditch inputs, channel straightening, and unrestricted livestock access. The constructed stream channels have restored appropriate morphology including riffle-pool bed form and channel pattern. Cross-vanes, J-Hook vanes, and in-stream log structures have been integrated into the channel to provide grade control, maintain stable stream banks while the riparian vegetation reestablishes, and provide in-stream habitat.

Hydrology

Following completion of construction in March of 2006, the site has been subjected to at least three greater than bankfull events and several near bankfull events. In June of 2006, Hurricane Alberto crossed central North Carolina resulting in five inches of rainfall on-site and water elevations three feet above bankfull. In November of 2006, heavy rainfall resulted in water elevations up to two feet above bankfull. Five additional events including Hurricane Ernesto resulted in water elevations within one to two feet below bankfull. In October of 2007, the crest gages recorded a bankfull event on both Lick Creek and Wallace Branch. It should be noted that the summer of 2007 has been one of the worst droughts on record for the state of North Carolina.

Stream

The project stream reaches have successfully managed the extreme flow events of the first two years; the banks are in stable condition, almost all of the structures are sound and functional, and the bed material is coarsening. There are several areas where matting is no longer in place and bank vegetation has not become established.

Vegetation

Native woody and herbaceous species were used to establish at minimum a fifty foot wide riparian buffer on each side of the restored reach. Planted herbaceous species have successfully established throughout the entire site along with volunteer species from upstream seed sources. While the live stakes used to stabilize the lower stream banks have survived, the ongoing drought has resulted in stunted growth and somewhat weak bank vegetation. The riparian buffer planting had an overall survival rate of 74% with additional volunteer species taking root. A number of Chinese privet (*Ligustrum sinense*) stems are emerging in areas where invasive species removal previously occurred.

Planned Action

- 1) Continued visual monitoring of areas of concern.
- 2) Install supplemental live staking in select areas of weak or nonexistent bank vegetation.
- 3) Removal of emergent Chinese privet.

1.0 PROJECT BACKGROUND

1.1 LOCATION AND SETTING

The Lick Creek Stream Restoration Site is located approximately 2.6 miles northeast of the City of Sanford in rural Lee County, North Carolina. From Raleigh, NC take US-1 south, take Colon Rd exit, turn left onto Colon Road, turn left on Riddle Road, turn right on Lower Moncure Road and the site is approximately ¼ mile on the left and right side of the road. The project reach is located in the Lick Creek watershed of the Cape Fear River Basin (United States Geological Survey (USGS) 14-digit Hydrologic Unit 03030004010010) within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-06-07. The 03-06-07 sub-basin contains all of the Lick Creek drainage area as well as all other drainages to the 25-river miles of the Cape Fear River extending from near the confluence at Lick Creek in Lee County to near Buies Creek in Harnett County. This sub-basin is primarily forested, although agriculture accounts for a significant portion of the sub-basin.

1.2 PROJECT STRUCTURE AND OBJECTIVES

The pre-construction site consisted of approximately 51 acres of floodplain, 5,371 linear feet of stream designated as Lick Creek, and 3,512 linear feet of stream designated as Wallace Branch. These reaches consist of perennial, second and third order streams that have historically been impacted by riparian and bank vegetation removal, the introduction of agricultural ditch inputs, channel straightening, unrestricted livestock access, and the increasing development of the contributing drainage area. Prior land use within the site consists of forested areas and pasture.

The primary goals and objectives of the project were to improve local water quality, enhance flood attenuation and restore aquatic and riparian habitat. The overall mitigation strategy consisted of reconstruction of the stream channels to restore stable channel morphology, construction of in-stream habitat and grade/bank stabilization structures, exclusion of livestock, and reestablishment of native riparian buffers greater than 50 feet in width.

The project is divided into three distinct mitigation elements: Reach 1 consists of Wallace Branch from the upstream end of the site to its confluence with Lick Creek. Reach 2 consists of Lick Creek from the upstream end of the site to its confluence with Wallace Branch. Reach 3 consists of Lick Creek from the confluence with Wallace Branch to the downstream end of the site.

Table 1. Project Structure and Objectives – Lick Creek Stream Restoration Site (D04013-1)

| Reach ID | Mitigation Type | Priority Level | Linear Footage | Stationing | Description |
|-----------------|------------------------|-----------------------|-----------------------|-------------------|---|
| 1 | Restoration | P1 | 3,690 ft | 10+00 – 46+90 | 3,690 ft of channel relocation of Wallace Branch |
| 2 | Restoration | P1 | 1,870 ft | 10+00 – 28+70 | 1,870 ft of channel relocation of Upper Lick Creek |
| 3 | Restoration | P1 | 4,008 ft | 28+70 – 65+20 | 3,650 ft of channel relocation of Lower Lick Creek and 358 ft of channel relocation of an Unnamed Tributary |
| Total | | | 9,568 ft | | |

1.3 PROJECT BACKGROUND

Table 2. Project Activity and Reporting History – Lick Creek Stream Restoration Site (D04013-1)

| Activity or Report | Scheduled Completion | Data Collection Complete | Actual Completion or Delivery |
|--|-----------------------------|---------------------------------|--------------------------------------|
| Restoration Plan | Oct-04 | N/A | Apr-05 |
| Final Design – (at least 90% complete) | Oct-04 | N/A | Apr-05 |
| Construction | Mar-05 | N/A | Mar-06 |
| Temporary S&E mix applied to entire project area | Mar-05 | N/A | Apr-06 |
| Permanent seed mix applied to entire project area | Mar-05 | N/A | Apr-06 |
| Live stakes planting | Mar-05 | N/A | Apr-06 |
| Bare root trees planting | Mar-05 | N/A | Apr-06 |
| Mitigation Plan / As-built (Year 0 Monitoring-baseline) | Mar-05 | May-06 | Jun-06 |
| Maintenance following Hurricane Alberto (Log vanes added and bank repairs) | N/A | N/A | Nov-06 |
| Year 1 Monitoring | Nov-06 | Dec-06 | Dec-06 |
| Year 2 Monitoring | Nov-07 | Nov-07 | Dec-07 |
| Year 3 Monitoring | Nov-08 | | |
| Year 4 Monitoring | Nov-09 | | |
| Year 5 Monitoring | Nov-10 | | |


Table 3. Project Contact Information – Lick Creek Stream Restoration Site (D04013-1)

| | |
|---|--|
| <p>Designer URS Corporation</p> | <p>1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560</p> |
| <p>Construction Contractor North State Environmental, Inc.</p> | <p>2889 Lowery Street, Suite B Winston-Salem, NC 27101 <u>Contact:</u> Darrell Westmoreland, Tel. 336-725-2010</p> |
| <p>Planting Contractor H & J Forestry Services</p> | <p>910-264-1612</p> |
| <p>Seeding Contractor North State Environmental, Inc.</p> | <p>2889 Lowery Street, Suite B Winston-Salem, NC 27101 <u>Contact:</u> Darrell Westmoreland, Tel. 336-725-2010</p> |
| <p>Nursery Stock Suppliers</p> | <p>S.C. Supertree Nursery, Tel 800-222-1290</p> |
| <p>Monitoring Performer Wolf Creek Engineering</p> | <p>30 Ben Lippen School Rd. Asheville, NC 28806 <u>Contact:</u> Grant Ginn, Tel. 828-505-2186</p> |

Table 4. Project Background Information – Lick Creek Stream Restoration Site (D04013-1)


| | |
|---|--------------------------------------|
| Project County: | Lee County, NC |
| Drainage Area: | |
| Reach 1: Wallace Branch | 4.94 mi ² |
| Reach 2: Lick Creek | 8.86 mi ² |
| Reach 3: Lick Creek | 13.9 mi ² |
| Estimated Drainage % Impervious Cover: | |
| Reach 1: Wallace Branch | <5% |
| Reach 2: Lick Creek | 5% |
| Reach 3: Lick Creek | 5% |
| Stream Order: | |
| Reach 1: Wallace Branch | 2 |
| Reach 2: Lick Creek | 2 |
| Reach 3: Lick Creek | 3 |
| Physiographic Region | Piedmont |
| Ecoregion | Triassic Basin |
| Rosgen Classification of As-Built | E5 |
| Cowardin Classification | Piedmont/Mountain Bottomland Forrest |
| Dominant Soil Types | |
| Reach 1: Wallace Branch | Congaree Silt Loam (Cp) |
| Reach 2: Lick Creek | Congaree Silt Loam (Cp) |
| Reach 3: Lick Creek | Congaree Silt Loam (Cp) |
| Reference site ID | UT to Reedy Creek |
| USGS HUC for Project and Reference sites | 03030004 |
| NCDWQ Sub-basin for Project and Reference | 03-06-07 |
| NCDWQ classification for Project and Reference | WS-IV |
| Any portion of any project segment 303d listed? | No |
| Any portion of any project segment upstream of a 303d listed segment? | No |
| Reasons for 303d listing or stressor? | N/A |
| % of project easement fenced | 100% |

WolfCreek Engineering
 PROFESSIONAL ENGINEERING CONSULTING
 4400 W. 10th Street, Suite 100
 Phone: (505) 502-2106
 www.wolfcreekeng.com
 NORTH CAROLINA
 AS-BUILT PLAN
 DATE: 12/14/07
 DRAWN BY: JAC
 CHECKED BY: JAC
 PROJECT NO: 1013
 SHEET NO: AB-1



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP CENTERLINE
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TDE SCOUR
- BED SCOUR
- VEG. IN RIFPLE
- STRUCTURE ISSUE
- IRON ROD
- GALUGE




| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| PP10 | 641991.11 | 1962981.27 | 216.08 |
| PP11 | 64210.51 | 1963508.24 | 214.29 |

Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 1015 S. WOLF CREEK ROAD
 PROJECT: (2009) 006-2108
 PROJECT NAME: WOLF CREEK RESTORATION
 COUNTY: NORTH CAROLINA, BEP


AS-BUILT PLAN

| | | | |
|-------------------------|--------------|-------------|-------|
| DATE: 12/15/09 | DATE OF LAST | PROJECT NO. | SCALE |
| BY: [Signature] | 12/15/09 | 1018 | AS-2 |
| CHECKED BY: [Signature] | 12/15/09 | | |



LEGEND:

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- STRUCTURE ISSUE
- VEG. IN RIFLE
- IRON ROD
- GAUGE




| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| BP1LT | 642234.97 | 1964048.74 | 213.76 |
| BP1RT | 642199.00 | 1964085.84 | 213.95 |
| PP1 | 642251.23 | 1964276.46 | 213.69 |
| XS1LT | 642328.91 | 1964249.75 | 213.24 |
| XS1RT | 642320.55 | 1964300.86 | 213.46 |
| PP2 | 642374.80 | 1964255.35 | 213.03 |
| XS2LT | 642430.25 | 1964293.98 | 213.08 |
| XS2RT | 642351.47 | 1964323.23 | 213.05 |

Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 10115 WOLF CREEK ROAD, SUITE 100
 FARMINGTON, NORTH CAROLINA 27834
 PHONE: (800) 506-2106
 WWW.WOLFENGINEERING.COM

PROJECT: LICK CREEK RESTORATION
CLIENT: NORTH CAROLINA DEP
AS-BUILT PLAN


| | | | |
|----------------|-----------------|-------------------|------------------|
| DATE: 11/15/06 | SCALE: AS SHOWN | PROJECT NO: 10115 | DRAWING NO: AB-3 |
| DATE: 11/15/06 | SCALE: AS SHOWN | PROJECT NO: 10115 | DRAWING NO: AB-3 |



LEGEND

- ORIGINAL CHANNEL
- CENTERLINE
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- ROOTMAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- STRUCTURE ISSUE
- VEG. IN RIFLE
- IRON ROD
- GAUGE


| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| BP2LT | 642035.62 | 1964459.79 | 214.41 |
| BP2RT | 641985.83 | 1964494.90 | 214.55 |
| PP3 | 642260.45 | 1964463.01 | 213.41 |
| XS3LT | 642300.70 | 1964504.80 | 213.72 |
| XS3RT | 642249.61 | 1964531.93 | 213.14 |
| PP4 | 642396.50 | 1964655.51 | 213.55 |
| XS4LT | 642468.31 | 1964618.15 | 212.56 |
| XS4RT | 642465.14 | 1964681.20 | — |




Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 1015 S. WOLF CREEK ROAD, SUITE 100
 FAYETTEVILLE, NORTH CAROLINA 28404
 PHONE: (803) 506-2106 FAX: (803) 506-2107
 WWW.WOLFCREEKENGINEERING.COM

PROJECT: LICK CREEK RESTORATION
 SHEET: AS-BUILT PLAN
 DATE: 12/14/07

SCALE: AS SHOWN
 DATE: 12/14/07
 DRAWN BY: JMM
 CHECKED BY: JMM
 PROJECT NO.: 1015
 SHEET NO.: AB-4





| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| EP2LT | 642782.85 | 1964742.86 | 211.95 |
| EP2RT | 642799.25 | 1964796.16 | 212.44 |
| EP1LT | 642771.53 | 1964579.57 | 212.07 |
| EP1RT | 642786.85 | 1964624.93 | 211.83 |
| PP9 | 643372.57 | 1964974.33 | 211.30 |



Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 10115 HAWK CREEK ROAD, SUITE 100
 FAYETTEVILLE, NORTH CAROLINA 28404
 PHONE: (803) 506-2106 FAX: (803) 506-2107
 WWW.WOLFENGINEERING.COM


PROJECT: LICK CREEK RESTORATION
 DRAWING: AS-BUILT PLAN

DATE: 12/14/07
 DRAWN BY: [blank]
 CHECKED BY: [blank]
 PROJECT NO.: 10115
 DRAWING NO.: AB-5



LEGEND:

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP
- AS BUILT CHANNEL CENTERLINE
- LOG VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- STRUCTURE ISSUE
- VEG. IN RIFLE
- IRON ROD
- GAUGE



| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| BP-3LT | 643656.13 | 1965422.68 | 210.51 |
| BP-3RT | 643623.83 | 1965476.86 | 210.50 |
| PPS | 643525.93 | 1965675.95 | 210.34 |
| PP6 | 643561.04 | 1965608.22 | 210.05 |
| XSSLT | 643621.47 | 1965749.03 | 209.56 |
| XSSLR | 643566.26 | 1965790.05 | 210.22 |
| XSG1T | 643693.80 | 1965807.37 | 209.31 |
| XSG1R | 643667.29 | 1965893.12 | 210.12 |
| EP-3LT | 643931.89 | 1966165.79 | 208.45 |
| EP-3RT | 643905.52 | 1966239.12 | 208.06 |



Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 10115 WOLF CREEK ROAD, SUITE 100
 FRODOX, (803) 505-2106
 WWW.WOLFENGINEERING.COM

PROJECT: LICK CREEK RESTORATION
 CLIENT: NORTH CAROLINA DEP
 DRAWING: AS-BUILT PLAN


| | | | |
|------|----------|-------|----------|
| DATE | 12/14/07 | SCALE | AS SHOWN |
| DATE | 12/14/07 | SCALE | AS SHOWN |
| DATE | 12/14/07 | SCALE | AS SHOWN |
| DATE | 12/14/07 | SCALE | AS SHOWN |

LEGEND:

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP CENTERLINE
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- VEG. IN RIFFLE
- IRON ROD
- GAUGE




| POINT DESCRIPTION | NORTHING | EASTING | ELEVATION |
|-------------------|-----------|------------|-----------|
| EP3LT | 643931.89 | 1966165.79 | 208.45 |
| EP3RT | 643905.52 | 1966239.12 | 208.06 |
| PP8 | 643964.34 | 1966524.28 | 207.04 |



Wolf Creek Engineering
 PROFESSIONAL & ENVIRONMENTAL CONSULTING
 1015 S. WOLF CREEK ROAD, SUITE 100
 FAYETTEVILLE, NORTH CAROLINA 28404
 PHONE: (803) 506-2106
 FAX: (803) 506-2107
 WWW.WOLFCREEKENGINEERING.COM



PROJECT: LICK CREEK RESTORATION
 SHEET: NORTH CAROLINA DEP
 DRAWING: AS-BUILT PLAN

| | | | |
|-------|-------|-----|-----|
| DATE | BY | CHK | APP |
| 10/15 | 10/15 | | |
| 10/15 | 10/15 | | |
| 10/15 | 10/15 | | |
| 10/15 | 10/15 | | |



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOG VANE ADDED NOVEMBER 2006
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- STRUCTURE ISSUE
- VEG. IN RIFLE
- IRON ROD
- GAUGE



2.0 PROJECT CONDITION AND MONITORING RESULTS

2.1 VEGETATION ASSESSMENT

The survivability of the riparian buffer plantings is evaluated using eight (8) randomly placed 10 meter by 10 meter vegetative sampling plots providing combined sample coverage of two percent of the replanted area. The corners of each monitoring plot have been marked in the field and their position documented by GPS survey. The monitoring consists of a physical inventory within each plot in order to determine the composition and number of surviving species and the total number of stems per acre. To the extent possible, differentiation between planted and volunteer stems was accomplished. The presence of non-native, exotic, and undesirable species was noted. Additionally, sequential photographs are taken from the upstream corner located closest to the stream of each monitoring plot.

Planted herbaceous species have successfully established throughout the entire site along with volunteer species from upstream seed sources. Due to a prolonged and severe regional drought, the willow and dogwood live stakes used for bank stabilization exhibit significantly stunted growth. This has not had a noticeable impact on the stability of the stream banks. The riparian buffer planting had an overall survival rate of 74% with additional volunteer species taking root.

2.1.1 Vegetative Problem

No significant vegetation problem areas were recorded with in the site. An increasing number of non-native Chinese privet (*Ligustrum sinense*) stems were recorded emerging in areas where invasive species removal previously occurred. A relatively high occurrence of privet was observed within the conservation easement along the upstream reach of Lick Creek, adjacent to a densely populated off-site stand of privet. Measures will be implemented this winter to control the new growth of privet.

There are a number of localized areas where the combination of shear stress, loss of matting, and drought conditions have resulted in bare banks and toes. Supplemental live staking will be installed in these areas this winter.

Table 6. Vegetative Problem Areas – Lick Creek Stream Restoration Site (D04013-1)

| Feature / Issue | Station # / Range | Problem Cause |
|-------------------------------|---|---|
| Bare Bank or Toe | Wallace Branch 10+00, 29+50, 40+50, 42+50 Lick Creek 14+50, 17+50, 21+50, 27+50, 35+00, 37+50 | Local erosion or loss of matting |
| Invasive / Exotic Populations | Various | Several Chinese privet re-sprouting in areas where it was removed |

Additionally, it was observed that cattle have recently entered the easement area at the upper end of Lick Creek. There was evidence that fence repairs had been made and no

cattle were in the easement during the site visit. Evidence of cattle incursion included browsed vegetation and one area of compacted bank.

2.1.2 Stem Counts

Table 7 presents stem counts of surviving individuals found at each of the monitoring plot at the end of Year 2 of the post-construction monitoring period. Trees within each monitoring plot are flagged regularly to prevent the occurrence of unmarked trees due to flag degradation. Volunteer individuals found within the plots are also flagged during this process. The average bare root species survival rate was 74%.

All herbaceous species seeded throughout the site after construction were found onsite at the end of Year 2. In addition, native species such as Switch grass (*Panicum virgatum*), soft rush (*Juncus effuses*), fennel (*Eupatorium* sp.), buttercup (*Ranunculus* spp.), fescue (*Festuca* spp.), smartweed (*Polygonum* spp.), nightshade (*Solanum* spp.), *Rumex* spp., and species of Aster (*Aster* spp.), were found to have colonized throughout the project's riparian area.

Table 7. Stem Counts – Lick Creek Stream Restoration Site (D04013-1)

| Species | Plots - Year 2 | | | | | | | | Initial Totals | Year 2 Totals |
|----------------------------------|----------------|-------------|------------|-------------|-------------|-------------|------------|------------|--------------------------------|---------------|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | | |
| Trees | | | | | | | | | | |
| <i>Asimina triloba</i> | | 1 | 3 | 1 | 4 | | 3 | | 27 | 12 |
| <i>Betula nigra</i> | 1 | | 5+ | 1 | 1 | 4 | 2 | 2 | 10 | 11 |
| <i>Callicarpa americana</i> | 1 | 2 | 3 | | 1 | | 2 | | 11 | 9 |
| <i>Cephalanthus occidentalis</i> | 2 | 2 | | 6 | 1 | 2 | | 1 | 19 | 14 |
| <i>Corylus americana</i> | | | 1 | | 1 | 4 | 2 | 2 | 17 | 10 |
| <i>Diospyros virginiana</i> | | 1 | 1 | | 1 | | 1 | | 6 | 4 |
| <i>Fraxinus pennsylvanica</i> | | 1 | | 3 | | | | 1 | 6 | 5 |
| <i>Liriodendron tulipifera</i> | 1 | 4 | 1 | | 1 | 1 | | | 6 | 8 |
| <i>Myrica cerifera</i> | 1 | 1 | 1 | 2 | 1 | 1 | 3 | | 10 | 10 |
| <i>Nyssa sylvatica</i> | | | 1 | | | | | | 2 | 1 |
| <i>Platanus occidentalis</i> | 1 | | 1 | 2 | | 1 | | 2 | 7 | 7 |
| <i>Quercus michauxii</i> | 2 | | 1 | 2 | 2 | 1 | | 1 | 10 | 9 |
| <i>Quercus nigra</i> | | 2 | 1 | | 1 | | | | 5 | 4 |
| <i>Quercus phellos</i> | | | 4 | | | 1 | 1 | | 13 | 6 |
| <i>Ulmus Americana</i> | 4 | 2 | | 1 | | 1 | 2 | | 14 | 10 |
| Initial Totals: | 18 | 22 | 17 | 23 | 26 | 22 | 20 | 15 | | |
| Year 2 Totals: | 13 | 16 | 18 | 18 | 14 | 16 | 15 | 9 | Average Stem Survival % | |
| Stem Survival % | 72.2 | 72.7 | 106 | 78.3 | 53.8 | 72.7 | 75 | 60 | 73.8 | |
| Density (trees/acre) | 526 | 647 | 728 | 728 | 567 | 647 | 607 | 364 | 602 | |

2.1.3 Vegetation Plot Photos

A photo point was established in each vegetation plot. Photo points are positioned at the upstream plot corner located closest to the stream bank and oriented in order to capture the entire vegetation plot. The photographs were captured on the same day as the vegetation plot surveys (Appendix A).

2.2 STREAM ASSESSMENT

Monitoring protocol follows that outlined within the EEP Site Specific Mitigation Plan and detailed in the U.S. Army Corps of Engineers (USACE) Stream Mitigation Guidelines for Monitoring Level I. Specifically, stream monitoring included measurements of stream dimension, profile, pattern, bed materials, photo documentation, and stream bankfull return interval.

The project stream reaches have successfully managed the extreme flow events of the first two years; the banks are generally in stable condition, almost all of the structures are sound and functional, and the bed material is coarsening. The results from the monitoring survey indicate that overall grade has been maintained by the in-stream structures and bed material is beginning to refill scoured portions of the bed.

2.2.1 Hydrology

Since completion of construction in March of 2006, the site has been subjected to at least three greater than bankfull events and several near bankfull events. In June of 2006, Hurricane Alberto crossed central North Carolina resulting in five inches of rainfall on-site and water elevations three feet above bankfull on Reaches 1 and 2 and almost two feet above bankfull on Reach 3. Additionally, Lower Moncure Road was overtopped by Wallace Branch. It is estimated that this storm was approximately a fifty-year event. In November of 2006, heavy rainfall resulted in water elevations up to two feet above bankfull. The severity of this storm resulted in a malfunction of the rain gauge so that the quantity of rainfall was not recorded. Four additional events including Hurricane Ernesto resulted in water elevations within one to two feet below bankfull. Peak rainfall and flow events are documented in Appendix B.

Table 8. Verification of Bankfull Events – Lick Creek Stream Restoration Site (D04013-1)

| Date of Data Collection | Date of Occurrence of Bankfull Event | Method of Data Collection |
|--------------------------------|---|-------------------------------------|
| 7/24/06 | 6/14/06 | Crest Gauge and Pressure Transducer |
| 12/1/06 | 11/22/06 | Crest Gauge and Pressure Transducer |
| 11/27/07 | 10/27/07 | Crest Gauge |

2.2.2 Geomorphology

Following the procedures established in the USDA Forest Service Manual (Harrelson et al 1994) and the methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994, 1996), data collected consisted of detailed dimension and pattern measurements, longitudinal profiles, and bed materials sampling.

Re-survey of the permanent cross sections and profile reaches shown some alterations in local bed elevations with the bed form and the channel pattern remaining consistent with the Year 1 condition. Each of the riffle cross sections show nearly the same maximum depth as Year 1. The pools were generally found to be deeper than the Year 1 condition with their location relative to the pattern consistent with the Year 1 survey.

Pebble counts were conducted at each cross-section, as well as across the overall study reach. Pebble count data was plotted by size distribution in order to assess the D₅₀ and D₈₄ size class. In Reach 1, the material size increased from the first year survey with the D₈₄ increasing from 2 mm to 10 mm, the percent of silt dropped from 33% to 0%, and the percent of gravel increased from 15% to 41%. In Reach 2, the D₈₄ remained at 7 mm and the percent of gravel decreased from 34% to 24%. In Reach 3, the material size decreased slightly from the first year monitoring survey, with D₈₄ decreasing from 9 mm to 8 mm and percent of gravel decreasing from 48% to 25%, however the riffle data showed only a slight decrease in percent of gravel from 49% to 43%.

Table 9. BEHI and Sediment Export Estimates – (Not Required in Year 2)

2.2.3 Problem Areas

The Year 1 monitoring report identified several problem areas as part of the stream assessment. Of these areas, eleven (11) are no longer appear to be areas of concern as they have healed through natural channel process, vegetation growth, or constructed repairs. However, the prolonged drought and localized shear stress have developed the following new areas of concern:

- 1.) There are three (3) areas where low or nonexistent flow has permitted the growth of vegetation within the bed of riffles. These do not currently present a stability issue but should be visually monitored.
- 2.) A beaver dam has been constructed on the rock cross vane at Sta. 10+00 on Lick Creek. Currently the dam is only impounding water on approximately 40' of the site.
- 3.) There were five (5) additional areas of toe scour identified.
- 4.) There were three (3) new locations of minor piping identified at log vanes.

Physical repair of structures or eroded toe and bank areas does not appear to be warranted at this time. As noted in the vegetation assessment of this report, supplemental live staking will be installed in areas along the toe or bank exhibiting bare soil.

Plan drawings of the Lick Creek Stream Restoration Site detailing stream problem areas requiring additional observation can be found in Appendix B. Representative photos of stream problem area can be found in Appendix B.

Table 10. Problem Areas – Lick Creek Stream Restoration Site (D04013-1)

| Location | Issue | Status | Recommended Response |
|-----------------|-----------------|-----------------------|-----------------------------|
| Wallace Branch | | | |
| 10+00 | Bank Scour | Same | Continued Observation |
| 12+00 | Log Vane Piping | Healed | |
| 29+50 | Log Vane Piping | Same | Continued Observation |
| 29+70 | Toe Scour | Matting Gone | Additional Live Staking |
| 43+50 | Toe Scour | Same | Additional Live Staking |
| 43+50 | Log Vane Piping | Improved | Continued Observation |
| Lick Creek | | | |
| 10+00 | Bank Scour | Healed | |
| 10+90 | Log Vane Piping | Same | Continued Observation |
| 14+50 | Toe Scour | Some Additional Scour | Additional Live Staking |
| 17+30 | Toe Scour | Same | Additional Live Staking |
| 27+50 | Bank Scour | Increased Scour | Additional Live Staking |
| 33+50 | Toe Scour | Repairs are Stable | |
| 35+50 | Toe Scour | Repairs are Stable | |
| 39+00 | Toe Scour | Repairs are Stable | |
| 43+80 | Log Vane Piping | Repairs are Stable | |
| 49+30 | Bank Scour | Repairs are Stable | |

2.2.4 Photo Reference Stations

Photograph reference Stations (PRSs) have been established to assist in characterizing the site and to allow qualitative evaluation of the site conditions. The location of each photo station has been permanently marked in the field and the bearing/orientation of the photograph is indicated on the As-built plans to allow for consistent repetition. A total of eleven (11) PRSs have been established along the restored stream (Appendix B). Six of these PRSs have been located upstream of the permanent monitoring cross sections. These photographs are taken facing downstream looking at the section, and show as much of the banks and channel as possible.

2.2.5 Stability Assessment Table

| Feature | Performance Percentage Reach 1: Wallace Branch (3,690 ft) | | | | | |
|----------------------|--|-------|-------|-------|-------|-------|
| | Initial | MY-01 | MY-02 | MY-03 | MY-04 | MY-05 |
| Riffles | 100% | 100% | 100% | | | |
| Pools | 100% | 100% | 100% | | | |
| Thalweg | 100% | 100% | 100% | | | |
| Meanders | 100% | 99% | 99% | | | |
| Bed General | 100% | 98% | 98% | | | |
| Vanes / J Hooks etc. | 100% | 94% | 94% | | | |
| Wads and Boulders | 100% | 100% | 100% | | | |

| Feature | Performance Percentage Reach 2: Lick Creek (1,870 ft) | | | | | |
|----------------------|--|-------|-------|-------|-------|-------|
| | Initial | MY-01 | MY-02 | MY-03 | MY-04 | MY-05 |
| Riffles | 100% | 89% | 95% | | | |
| Pools | 100% | 82% | 91% | | | |
| Thalweg | 100% | 100% | 100% | | | |
| Meanders | 100% | 100% | 98% | | | |
| Bed General | 100% | 97% | 98% | | | |
| Vanes / J Hooks etc. | 100% | 96% | 96% | | | |
| Wads and Boulders | 100% | 100% | 100% | | | |

| Feature | Performance Percentage Reach 3: Lick Creek (4,008 ft?) | | | | | |
|----------------------|---|-------|-------|-------|-------|-------|
| | Initial | MY-01 | MY-02 | MY-03 | MY-04 | MY-05 |
| Riffles | 100% | 98% | 98% | | | |
| Pools | 100% | 100% | 100% | | | |
| Thalweg | 100% | 100% | 100% | | | |
| Meanders | 100% | 100% | 100% | | | |
| Bed General | 100% | 100% | 100% | | | |
| Vanes / J Hooks etc. | 100% | 95% | 97% | | | |
| Wads and Boulders | 100% | 97% | 99% | | | |

Morphology and Hydraulic Monitoring Summary
Lick Creek Stream Restoration Site (D04013-1)
Reach 1: Wallace Branch

| Parameter | Cross Section 1 Riffle | | | | | | Cross Section 2 Pool | | | | | | Cross Section | | | | | |
|---|---------------------------|------|-----|-----|-----|-----|-------------------------|------|-----|-----|-----|-----|---------------|-----|-----|-----|-----|-----|
| | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ |
| Dimension | | | | | | | | | | | | | | | | | | |
| Bkf Width (ft) | 27 | 27 | | | | | 25.7 | 26.2 | | | | | | | | | | |
| Floodprone Width (ft) | >100 | >100 | | | | | | | | | | | | | | | | |
| Bkf Cross Sectional Area (ft ²) | 63.8 | 62.7 | | | | | 72.3 | 83.5 | | | | | | | | | | |
| Bkf Mean Depth (ft) | 2.4 | 2.3 | | | | | 2.8 | 3.2 | | | | | | | | | | |
| Bkf Max Depth (ft) | 4.3 | 4.4 | | | | | 5.2 | 5.9 | | | | | | | | | | |
| Width/Depth Ratio | 11.4 | 11.6 | | | | | | | | | | | | | | | | |
| Entrenchment Ratio | >3 | >3 | | | | | | | | | | | | | | | | |
| Wetted Perimeter (ft) | | | | | | | | | | | | | | | | | | |
| Hydraulic Radius (ft) | | | | | | | | | | | | | | | | | | |
| Substrate | | | | | | | | | | | | | | | | | | |
| D ₅₀ (mm) | 0.1 | 1.2 | | | | | | | | | | | | | | | | |
| D ₈₄ (mm) | 2 | 10 | | | | | | | | | | | | | | | | |

| Parameter | MY-1 (2006) | | | | | | MY-2 (2007) | | | | | | MY-3 (2008) | | | | | | MY-4 (2009) | | | | | | MY-5 (2010) | | | | | | MY+ (2011) | | | | | |
|------------------------------------|-------------|-----|-------|------|------|------|-------------|-----|-----|-----|-----|-----|-------------|-----|-----|-----|-----|-----|-------------|-----|-----|-----|-----|-----|-------------|-----|-----|-----|-----|-----|------------|--|--|--|--|--|
| | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | Min | Max | Med | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Beltwidth (ft) | 110 | 130 | 120 | 110 | 130 | 120 | 110 | 130 | 120 | 110 | 130 | 120 | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | 48 | 60 | 54 | 48 | 60 | 54 | 48 | 60 | 54 | 48 | 60 | 54 | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | 200 | 260 | 230 | 200 | 260 | 230 | 200 | 260 | 230 | 200 | 260 | 230 | | | | | | | | | | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 54 | 77 | 65.5 | 38 | 65 | 52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.09 | 0.4 | 0.245 | 0.13 | 0.45 | 0.29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool length (ft) | 40 | 68 | 54 | 42 | 56 | 49 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 128 | 157 | 142.5 | 134 | 149 | 142 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Valley Length (ft) | 774 | | 774 | 774 | | 774 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Length (ft) | 1010 | | 1010 | 1010 | | 1010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity | 1.3 | | 1.3 | 1.3 | | 1.3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (ft/ft) | 0.17 | | 0.17 | 0.16 | | 0.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bkf Slope (ft/ft) | 0.17 | | 0.17 | 0.16 | | 0.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | E5 | | E5 | E5 | | E5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Habitat Index | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Macrobenthos | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

APPENDIX A

1. Vegetation Monitoring Plot Photos

Vegetation Plot No. 1



Year 1

Photo No. 1



Year 2

Photo No. 2

Vegetation Plot No. 2



Year 1

Photo No. 3



Year 2

Photo No. 4

Vegetation Plot No. 3



Year 1

Photo No. 5



Year 2

Photo No. 6

Vegetation Plot No. 4



Year 1

Photo No. 7



Year 2

Photo No. 8

Vegetation Plot No. 5



Year 1

Photo No. 9



Year 2

Photo No. 10

Vegetation Plot No. 6



Year 1

Photo No. 11



Year 2

Photo No. 12

Vegetation Plot No. 7



Year 1

Photo No. 13



Year 2

Photo No. 14

Vegetation Plot No. 8



Year 1

Photo No. 15



Year 2



Photo No. 16

APPENDIX B

Stream Raw Data

1. Exhibit Problem Areas Plan View (Stream)
2. Representative Stream Problem Area Photos
3. Stream Photo-points
4. Exhibit Table B.1. Qualitative Visual Stability Assessment
5. Cross section Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Pebble Count Plots and Raw Data Tables

WATERSHED & RESTORATION CONSULTANTS
 30 West Liberty Street 3rd Floor Asheville, NC 28801
 PHONE: (828) 256-4188 FAX: (828) 256-4189 WWW.WRCONSULTANTS.COM
 JACK CREEK MONITORING
 RESTORATION SYSTEMS
 MONITORING PLAN
 SCALE: 1" = 400'
 DATE: 12/7/07
 DRAWN BY: JAC
 CHECKED BY: JAC
 PROJECT NO: 1013
 SHEET NO: 1



LEGEND

- AS BUILT BANK TOP
- BANK EROSION
- TOE SCOUR
- BED SCOUR
- VEG. IN RIFFLE
- STRUCTURE ISSUE



Toe Scour on Lick Creek, STA 23+00 12/03/06
Photo No. 17



Toe Scour on Lick Creek, STA 23+00 11/27/07
Photo No. 18



Bank Erosion at Wallace Branch, STA 10+00 12/03/06
Photo No. 19



Bank Erosion at Wallace Branch, STA 10+00 11/27/07
Photo No. 20



Piping at Log Vane on Lick Creek, STA 29+50 12/03/06
Photo No. 21



Piping at Log Vane on Lick Creek, STA 29+50 11/27/07
Photo No. 22



Piping at Log Vane on Lick Creek, STA 29+50 11/27/07
Photo No. 23



Representative toe scour on outside of bend, Lick Creek STA 40+50 11/27/07
Photo No. 24



Loss of Matting, Lick Creek STA 37+50, 11/27/07
Photo No. 25

Photo Station 1



Year 1

Photo No. 26



Year 2

Photo No. 27



Year 2 - 10' offset from PP1

Photo No. 28

Photo Station 2



Year 1

Photo No. 29



Year 2

Photo No. 30



Year 2 - 10' offset from PP2

Photo No. 31

Photo Station 3



Year 1

Photo No. 32



Year 2

Photo No. 33



Year 2 - 10' offset from PP3

Photo No. 34

Photo Station 4



Year 1

Photo No. 35



Year 2

Photo No. 36



Year 2 - 10' offset from PP4

Photo No. 37

Photo Station 5



Year 1

Photo No. 38



Year 2

Photo No. 39



Year 2 - 10' offset from PP5

Photo No. 40

Photo Station 6



Year 1

Photo No. 41



Year 2

Photo No. 42



Year 2 - 10' offset from PP6

Photo No. 43

Photo Station 7



Year 1

Photo No. 44



Year 2


Photo No. 45

Photo Station 8



Year 1

Photo No. 46



Year 2

Photo No. 47

Photo Station 9



Year 1

Photo No. 48



Year 2

Photo No. 49



Year 2 - 10' offset from PP9

Photo No. 50

Photo Station 10



Year 1

Photo No. 51



Year 2

Photo No. 52

Photo Station 11



Year 1

Photo No. 53



Year 2

Photo No. 54



Year 2 - 10' offset from PP11

Photo No. 55

| Table B1. Visual Morphological Stability Assessment | | | | | | |
|--|---|--|---------------------------|---------------------------------------|----------------------------------|----------------------------------|
| Lick Creek Stream Restoration Site (D04013-1) | | | | | | |
| Wallace Branch: Reach 1 3,690 ft | | | | | | |
| Feature Category | Metric | (# Stable) Number Performing as Intended | Total Number per As-built | Total Number / feet in unstable state | % Performing in Stable Condition | Feature Performing Mean or Total |
| A. Riffles | 1. Present | 25 | 25 | N/A | 100% | |
| | 2. Armor stable | 1 | 1 | N/A | 100% | |
| | 3. Facet grade appears stable | 25 | 25 | N/A | 100% | |
| | 4. Minimal evidence of embedding/fining | 25 | 25 | N/A | 100% | |
| | 5. Length appropriate | 25 | 25 | N/A | 100% | 100% |
| B. Pools | 1. Present | 26 | 26 | N/A | 100% | |
| | 2. Sufficiently deep | 26 | 26 | N/A | 100% | |
| | 3. Length appropriate | 26 | 26 | N/A | 100% | 100% |
| C. Thalweg | 1. Upstream of meander bend centered | 13 | 13 | N/A | 100% | |
| | 2. Downstream of meander bend centered | 13 | 13 | N/A | 100% | 100% |
| D. Meanders | 1. Outer bend in state of limited erosion | 26 | 26 | N/A | 100% | |
| | 2. Of those eroding, # w/ concomitant point bar formation | N/A | N/A | N/A | 100% | |
| | 3. Apparent Rc within specification | 26 | 26 | N/A | 100% | |
| | 4. Sufficient floodplain access and relief | 25 | 26 | N/A | 96% | 99% |
| E. Bed General | 1. General channel bed aggradation areas | N/A | N/A | 2/50 | 99% | |
| | 2. Channel bed degradation - areas of increasing down-cutting or head-cutting | N/A | N/A | 4/130 | 96% | 98% |
| F. Vanes | 1. Free of back or arm scour | 16 | 17 | N/A | 94% | |
| | 2. Height appropriate | 17 | 17 | N/A | 100% | |
| | 3. Angle and geometry appear appropriate | 17 | 17 | N/A | 100% | |
| | 4. Free of piping or other structural failures | 14 | 17 | N/A | 82% | 94% |
| G. Wads/Boulders | 1. Free of scour | 33 | 33 | N/A | 100% | |
| | 2. Footing stable | 33 | 33 | N/A | 100% | 100% |

| Table B1. Visual Morphological Stability Assessment | | | | | | |
|--|---|--|---------------------------|---------------------------------------|----------------------------------|----------------------------------|
| Lick Creek Stream Restoration Site (D04013-1) | | | | | | |
| Lick Creek: Reach 2 1,870 ft | | | | | | |
| Feature Category | Metric | (# Stable) Number Performing as Intended | Total Number per As-built | Total Number / feet in unstable state | % Performing in Stable Condition | Feature Performing Mean or Total |
| A. Riffles | 1. Present | 10 | 11 | N/A | 91% | |
| | 2. Armor stable | 2 | 2 | N/A | 100% | |
| | 3. Facet grade appears stable | 10 | 11 | N/A | 91% | |
| | 4. Minimal evidence of embedding/fining | 11 | 11 | N/A | 100% | |
| | 5. Length appropriate | 10 | 11 | N/A | 91% | 95% |
| B. Pools | 1. Present | 10 | 11 | N/A | 91% | |
| | 2. Sufficiently deep | 10 | 11 | N/A | 91% | |
| | 3. Length appropriate | 10 | 11 | N/A | 91% | 91% |
| C. Thalweg | 1. Upstream of meander bend centered | 5 | 5 | N/A | 100% | |
| | 2. Downstream of meander bend centered | 6 | 6 | N/A | 100% | 100% |
| D. Meanders | 1. Outer bend in state of limited erosion | 10 | 11 | N/A | 91% | |
| | 2. Of those eroding, # w/ concomitant point bar formation | N/A | N/A | N/A | 100% | |
| | 3. Apparent Rc within specification | 11 | 11 | N/A | 100% | |
| | 4. Sufficient floodplain access and relief | 11 | 11 | N/A | 100% | 98% |
| E. Bed General | 1. General channel bed aggradation areas | N/A | N/A | 2/40 | 98% | |
| | 2. Channel bed degradation - areas of increasing down-cutting or head-cutting | N/A | N/A | 3/60 | 97% | 98% |
| F. Vanes | 1. Free of back or arm scour | 12 | 13 | N/A | 92% | |
| | 2. Height appropriate | 13 | 13 | N/A | 100% | |
| | 3. Angle and geometry appear appropriate | 13 | 13 | N/A | 100% | |
| | 4. Free of piping or other structural failures | 12 | 13 | N/A | 92% | 96% |
| G. Wads/Boulders | 1. Free of scour | 22 | 22 | N/A | 100% | |
| | 2. Footing stable | 22 | 22 | N/A | 100% | 100% |

Table B1. Visual Morphological Stability Assessment

Lick Creek Stream Restoration Site (D04013-1)

Lick Creek: Reach 3 4,008 ft

| Feature Category | Metric | (# Stable) Number Performing as Intended | Total Number per As-built | Total Number / feet in unstable state | % Performing in Stable Condition | Feature Performing Mean or Total |
|------------------|---|--|---------------------------|---------------------------------------|----------------------------------|----------------------------------|
| A. Riffles | 1. Present | 17 | 17 | N/A | 100% | |
| | 2. Armor stable | 1 | 1 | N/A | 100% | |
| | 3. Facet grade appears stable | 15 | 17 | N/A | 88% | |
| | 4. Minimal evidence of embedding/fining | 17 | 17 | N/A | 100% | |
| | 5. Length appropriate | 17 | 17 | N/A | 100% | 98% |
| B. Pools | 1. Present | 18 | 18 | N/A | 100% | |
| | 2. Sufficiently deep | 18 | 18 | N/A | 100% | |
| | 3. Length appropriate | 18 | 18 | N/A | 100% | 100% |
| C. Thalweg | 1. Upstream of meander bend centered | 9 | 9 | N/A | 100% | |
| | 2. Downstream of meander bend centered | 9 | 9 | N/A | 100% | 100% |
| D. Meanders | 1. Outer bend in state of limited erosion | 18 | 18 | N/A | 100% | |
| | 2. Of those eroding, # w/ concomitant point bar formation | N/A | N/A | N/A | 100% | |
| | 3. Apparent Rc within specification | 18 | 18 | N/A | 100% | |
| | 4. Sufficient floodplain access and relief | 18 | 18 | N/A | 100% | 100% |
| E. Bed General | 1. General channel bed aggradation areas | N/A | N/A | 0/0 | 100% | |
| | 2. Channel bed degradation - areas of increasing down-cutting or head-cutting | N/A | N/A | 0/0 | 100% | 100% |
| F. Vanes | 1. Free of back or arm scour | 28 | 30 | N/A | 93% | |
| | 2. Height appropriate | 30 | 30 | N/A | 100% | |
| | 3. Angle and geometry appear appropriate | 30 | 30 | N/A | 100% | |
| | 4. Free of piping or other structural failures | 28 | 30 | N/A | 93% | 97% |
| G. Wads/Boulders | 1. Free of scour | 35 | 36 | N/A | 97% | |
| | 2. Footing stable | 36 | 36 | N/A | 100% | 99% |

Lick Creek Stream Restoration Site

Lee County, NC
Cross Section No. 1

Reach 1 - Wallace Branch - Sta 12+83




Year 1



Year 2

Facing Downstream



| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/4/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 60.5 | Area | 63.8 | Area | 62.7 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 26.5 | Bkf W | 27 | Bkf W | 27 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 2.3 | Dmean | 2.4 | Dmean | 2.3 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 3.9 | Dmax | 4.3 | Dmax | 4.4 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 11.6 | W/d | 11.4 | W/d | 11.6 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 1

Reach 1 - Wallace Branch - Sta 12+83

| As-Built | | | | Year 1 | | | | Year 2 | | | |
|----------|-------|--------|-------|---------|-------|--------|-------|---------|-------|--------|-------|
| Station | FS/BS | Elev. | Desc. | Station | FS/BS | Elev. | Desc. | Station | FS/BS | Elev. | Desc. |
| BM | | 213.24 | IR Lt | BM | 5.54 | 213.24 | IR Lt | BM | 5.01 | 213.24 | IR Lt |
| HI | 4.65 | 217.89 | | HI | | 218.78 | | HI | | 218.25 | |
| 0 | 4.75 | 213.14 | GRND | 1 | 5.65 | 213.13 | | 0 | 5.07 | 213.18 | |
| 2 | 4.88 | 213.01 | | 8 | 5.93 | 212.85 | ToB | 5 | 5.30 | 212.95 | |
| 5 | 4.96 | 212.93 | | 11.5 | 6.06 | 212.72 | BKF | 10 | 5.34 | 212.91 | |
| 9 | 5.00 | 212.89 | | 15 | 7.22 | 211.56 | | 11.5 | 5.51 | 212.74 | |
| 12 | 5.31 | 212.58 | TOB | 18 | 8.53 | 210.25 | | 14 | 6.20 | 212.05 | |
| 15 | 6.44 | 211.45 | | 19.9 | 9.19 | 209.59 | | 16 | 6.96 | 211.29 | |
| 18 | 7.70 | 210.19 | | 21.3 | 9.28 | 209.50 | LEW | 18 | 7.95 | 210.30 | |
| 20 | 8.36 | 209.53 | | 21.4 | 9.36 | 209.42 | | 19 | 8.22 | 210.03 | |
| 21.5 | 8.59 | 209.30 | | 22.4 | 9.82 | 208.96 | TOE | 20 | 8.56 | 209.69 | |
| 22.8 | 9.05 | 208.84 | EOW | 23.1 | 10.24 | 208.54 | | 21 | 8.60 | 209.65 | |
| 23.2 | 9.20 | 208.69 | | 24.2 | 10.40 | 208.38 | | 22 | 8.84 | 209.41 | |
| 24.5 | 9.22 | 208.67 | | 25.1 | 10.39 | 208.39 | | 22.3 | 8.95 | 209.30 | |
| 26.1 | 9.16 | 208.73 | | 26 | 10.25 | 208.53 | TOE | 22.8 | 9.65 | 208.60 | EOW |
| 27 | 9.04 | 208.85 | EOW | 26.3 | 10.22 | 208.56 | | 23.4 | 9.77 | 208.48 | |
| 28.2 | 8.59 | 209.30 | | 27.5 | 9.69 | 209.09 | REW | 24 | 9.78 | 208.47 | |
| 29.5 | 8.48 | 209.41 | | 29.4 | 9.35 | 209.43 | | 25 | 9.87 | 208.38 | |
| 32 | 7.71 | 210.18 | | 30.9 | 8.78 | 210.00 | BKF | 26 | 9.90 | 208.35 | |
| 36 | 6.07 | 211.82 | HW | 34.7 | 7.45 | 211.33 | ToB | 26.9 | 9.66 | 208.59 | EOW |
| 38.5 | 5.22 | 212.67 | TOB | 38.5 | 6.07 | 212.71 | | 27.3 | 9.25 | 209.00 | |
| 43 | 4.92 | 212.97 | | 44 | 5.76 | 213.02 | | 28.4 | 8.83 | 209.42 | |
| 48 | 4.56 | 213.33 | | 51 | 5.39 | 213.39 | IR Rt | 29.8 | 8.80 | 209.45 | |
| 51.7 | 4.43 | 213.46 | IP | 51 | 5.55 | 213.23 | | 30.4 | 8.52 | 209.73 | |
| | | | | | | | | 31.4 | 8.22 | 210.03 | |
| | | | | | | | | 32 | 8.03 | 210.22 | |
| | | | | | | | | 33 | 7.61 | 210.64 | |
| | | | | | | | | 35 | 6.83 | 211.42 | |
| | | | | | | | | 37 | 6.04 | 212.21 | |
| | | | | | | | | 38.5 | 5.54 | 212.71 | |
| | | | | | | | | 40 | 5.40 | 212.85 | |
| | | | | | | | | 42 | 5.27 | 212.98 | |
| | | | | | | | | 48 | 4.85 | 213.40 | |
| | | | | | | | | 5136 | 4.80 | 213.45 | |
| | | | | | | | | 51.7 | 4.75 | 213.50 | IR Rt |

| Year 3 | | | | Year 4 | | | | Year 5 | | | |
|---------|-------|--------|-------|---------|-------|--------|-------|---------|-------|--------|-------|
| Station | FS/BS | Elev. | Desc. | Station | FS/BS | Elev. | Desc. | Station | FS/BS | Elev. | Desc. |
| BM | 0.00 | 100.00 | IR Lt | BM | 0.00 | 100.00 | IR Lt | BM | 0.00 | 100.00 | IR Lt |
| HI | | 100.00 | | HI | | 100.00 | | HI | | 100.00 | |

Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 2 - Pool

Reach 1 - Wallace Branch - Sta 13+78




Year 1



Year 2

Facing Downstream



| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/4/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 69.2 | Area | 72.3 | Area | 83.5 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 27.3 | Bkf W | 25.7 | Bkf W | 26.2 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 2.5 | Dmean | 2.8 | Dmean | 3.2 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 5.0 | Dmax | 5.2 | Dmax | 5.9 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 10.8 | W/d | 9.1 | W/d | 8.2 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC
 Cross Section No. 3 - Riffle
 Reach 2 - Lick Creek - Sta 13+37




Year 1



Year 2

Facing Downstream



| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/5/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 64.5 | Area | 68.0 | Area | 69.8 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 28.9 | Bkf W | 27 | Bkf W | 26.4 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 2.2 | Dmean | 2.5 | Dmean | 2.6 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 4.4 | Dmax | 4.5 | Dmax | 4.5 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 13.0 | W/d | 10.7 | W/d | 10.0 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC
 Cross Section No. 4 - Pool
 Reach 2 - Lick Creek - Sta 15+91




Year 1



Year 2

Facing Downstream



| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/5/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 105.2 | Area | 109.7 | Area | 102.9 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 36.2 | Bkf W | 38.1 | Bkf W | 36 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 2.9 | Dmean | 2.9 | Dmean | 2.9 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 5.8 | Dmax | 5.7 | Dmax | 5.4 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 12.5 | W/d | 13.2 | W/d | 12.6 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 5 - Riffle

Reach 3 - Lick Creek - Sta 14+41.5




Year 1



Year 2

Facing Downstream



| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/5/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 150.3 | Area | 162.1 | Area | 160.2 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 42.3 | Bkf W | 43.4 | Bkf W | 44.5 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 3.6 | Dmean | 3.7 | Dmean | 3.6 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 5.9 | Dmax | 6.8 | Dmax | 7.0 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 11.9 | W/d | 11.6 | W/d | 12.4 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 6 - Pool

Reach 3 - Lick Creek - Sta 15+73.5




Year 1



Year 2

Facing Downstream




| As-Built | | Year 1 | | Year 2 | | Year 3 | | Year 4 | | Year 5 | |
|----------|--------|--------|----------|--------|----------|--------|-------|--------|-------|--------|-------|
| Date | 5/5/06 | Date | 11/17/06 | Date | 11/26/07 | Date | 0/0/0 | Date | 0/0/0 | Date | 0/0/0 |
| Area | 140.7 | Area | 164.1 | Area | 170.9 | Area | 0.0 | Area | 0.0 | Area | 0.0 |
| Bkf W | 43 | Bkf W | 45 | Bkf W | 43 | Bkf W | 10 | Bkf W | 10 | Bkf W | 10 |
| Dmean | 3.3 | Dmean | 3.6 | Dmean | 4.0 | Dmean | 0.0 | Dmean | 0.0 | Dmean | 0.0 |
| Dmax | 6.7 | Dmax | 7.8 | Dmax | 8.3 | Dmax | 0.0 | Dmax | 0.0 | Dmax | 0.0 |
| W/d | 13.1 | W/d | 12.3 | W/d | 10.8 | W/d | 0.0 | W/d | 0.0 | W/d | 0.0 |

Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 1 - Wallace Branch

Profile



Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 1 - Wallace Branch

Year 2

| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|---------------------|---------------|
| 218.26 | 1000 | 9.84 | 208.42 | 0.56 | 208.98 | | | Begin Profile |
| 218.26 | 1010 | 9.87 | 208.39 | 0.59 | 208.98 | | | |
| 218.26 | 1020 | 9.95 | 208.31 | 0.67 | 208.98 | | | |
| 218.26 | 1030 | 10.15 | 208.11 | 0.87 | 208.98 | | | |
| 218.26 | 1040 | 10.01 | 208.25 | 0.75 | 209.00 | | | |
| 218.26 | 1050 | 10.29 | 207.97 | 1.02 | 208.99 | | | |
| 218.26 | 1060 | 10.61 | 207.65 | 1.33 | 208.98 | | | |
| 218.26 | 1070 | 11.03 | 207.23 | 1.75 | 208.98 | | | |
| 218.26 | 1080 | 10.66 | 207.60 | 1.37 | 208.97 | | | |
| 218.26 | 1090 | 10.58 | 207.68 | 1.30 | 208.98 | | | |
| 218.26 | 1100 | 10.58 | 207.69 | 1.29 | 208.98 | | | |
| 218.26 | 1110 | 9.95 | 208.32 | 0.66 | 208.98 | | | |
| 218.26 | 1120 | 10.04 | 208.22 | 0.77 | 208.99 | | | |
| 218.26 | 1130 | 9.80 | 208.46 | 0.52 | 208.98 | | | |
| 218.26 | 1140 | 10.09 | 208.17 | 0.82 | 208.99 | | | |
| 218.26 | 1150 | 9.77 | 208.50 | 0.49 | 208.99 | | | |
| 218.26 | 1160 | 9.90 | 208.37 | 0.61 | 208.98 | | | |
| 218.26 | 1170 | 10.03 | 208.23 | 0.75 | 208.98 | | | |
| 218.26 | 1180 | 9.20 | 209.06 | 0.00 | 209.06 | | | |
| 218.26 | 1188 | 9.21 | 209.05 | 0.00 | 209.05 | | Log Vane INV | |
| 218.26 | 1190 | 10.22 | 208.04 | 0.48 | 208.52 | | | |
| 218.26 | 1200 | 12.48 | 205.78 | 2.76 | 208.54 | | | |
| 218.26 | 1210 | 11.94 | 206.32 | 2.20 | 208.52 | | | |
| 218.26 | 1220 | 11.68 | 206.58 | 1.94 | 208.52 | | | |
| 217.81 | 1230 | 10.84 | 206.97 | 1.57 | 208.54 | | | |
| 217.81 | 1240 | 10.72 | 207.09 | 1.45 | 208.54 | | | |
| 217.81 | 1250 | 10.18 | 207.63 | 0.91 | 208.54 | | | |
| 217.81 | 1260 | 9.69 | 208.12 | 0.41 | 208.53 | | | |
| 217.81 | 1270 | 9.47 | 208.34 | 0.20 | 208.54 | | | |
| 217.81 | 1280 | 9.46 | 208.35 | 0.20 | 208.55 | | | |
| 217.81 | 1290 | 9.70 | 208.11 | 0.43 | 208.54 | | | |
| 217.81 | 1300 | 9.63 | 208.18 | 0.36 | 208.54 | | | |
| 217.81 | 1310 | 9.58 | 208.23 | 0.32 | 208.55 | | | |
| 217.81 | 1320 | 9.88 | 207.93 | 0.62 | 208.55 | | | |
| 217.81 | 1330 | 9.74 | 208.07 | 0.46 | 208.53 | | | |
| 217.81 | 1335 | 9.31 | 208.50 | 0.00 | 208.50 | | Log Vane INV | |
| 217.81 | 1340 | 11.25 | 206.56 | 1.85 | 208.41 | | | |
| 217.81 | 1350 | 13.64 | 204.17 | 4.24 | 208.41 | | | |
| 217.81 | 1360 | 12.81 | 205.00 | 3.42 | 208.42 | | | |
| 217.81 | 1370 | 11.33 | 206.48 | 1.96 | 208.44 | | | |
| 217.81 | 1380 | 10.65 | 207.16 | 1.25 | 208.41 | | | |
| 217.81 | 1390 | 10.34 | 207.47 | 0.95 | 208.42 | | | |
| 217.81 | 1400 | 10.45 | 207.36 | 1.06 | 208.42 | | | |
| 217.81 | 1410 | 9.84 | 207.97 | 0.44 | 208.41 | | | |
| 217.81 | 1420 | 9.60 | 208.21 | 0.20 | 208.41 | | | |
| 217.81 | 1430 | 9.61 | 208.20 | 0.12 | 208.32 | | | |
| 217.81 | 1440 | 9.84 | 207.97 | 0.34 | 208.31 | | | |
| 217.81 | 1450 | 10.33 | 207.48 | 0.84 | 208.32 | | | |
| 217.81 | 1460 | 11.29 | 206.52 | 1.80 | 208.32 | | | |
| 217.81 | 1471 | 9.62 | 208.19 | 0.12 | 208.31 | | Log Vane INV | |
| 217.81 | 1480 | 12.17 | 205.64 | 2.54 | 208.18 | | | |
| 217.81 | 1490 | 13.37 | 204.44 | 3.80 | 208.24 | | | |
| 217.81 | 1500 | 13.18 | 204.63 | 3.58 | 208.21 | | | |
| 217.28 | 1520 | 9.11 | 208.17 | 0.00 | 208.17 | | Rock Cross Vane INV | |
| 217.28 | 1523 | 10.79 | 206.49 | 1.50 | 207.99 | | | |
| 217.28 | 1530 | 12.01 | 205.27 | 2.74 | 208.01 | | | |
| 217.28 | 1540 | 12.26 | 205.02 | 2.98 | 208.00 | | | |
| 217.28 | 1550 | 12.52 | 204.76 | 3.23 | 207.99 | | | |
| 217.28 | 1560 | 11.70 | 205.58 | 2.40 | 207.98 | | | |
| 217.28 | 1566 | 9.91 | 207.37 | 0.63 | 208.00 | | | |
| 217.28 | 1570 | 9.76 | 207.52 | 0.46 | 207.98 | | | |
| 217.28 | 1580 | 9.79 | 207.49 | 0.50 | 207.99 | | | |
| 217.28 | 1590 | 9.82 | 207.46 | 0.54 | 208.00 | | | |
| 217.28 | 1600 | 10.08 | 207.20 | 0.80 | 208.00 | | | |
| 217.28 | 1610 | 10.26 | 207.02 | 0.99 | 208.01 | | | |
| 217.28 | 1620 | 10.29 | 206.99 | 1.02 | 208.01 | | | |
| 217.28 | 1630 | 10.52 | 206.76 | 1.24 | 208.00 | | | |

Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 1 - Wallace Branch


Year 2

| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|----------------|--------------|
| 217.28 | 1640 | 10.90 | 206.38 | 1.61 | 207.99 | | | |
| 217.28 | 1652 | 11.12 | 206.16 | 1.85 | 208.01 | | | |
| 217.28 | 1661 | 11.40 | 205.88 | 2.10 | 207.98 | | | |
| 217.28 | 1671 | 10.66 | 206.62 | 1.40 | 208.02 | | | |
| 217.28 | 1672 | 9.30 | 207.98 | 0.00 | 207.98 | | | |
| 217.28 | 1685 | 9.39 | 207.89 | 0.10 | 207.99 | | | |
| 217.28 | 1700 | 9.34 | 207.94 | 0.00 | 207.94 | | | |
| 217.28 | 1710 | 9.35 | 207.93 | 0.00 | 207.93 | | | |
| 217.28 | 1720 | 9.54 | 207.74 | 0.14 | 207.88 | | | |
| 217.28 | 1728 | 9.38 | 207.90 | 0.00 | 207.90 | | | |
| 217.28 | 1730 | 10.47 | 206.81 | 0.80 | 207.61 | | | |
| 217.28 | 1740 | 10.34 | 206.94 | 0.89 | 207.83 | | | |
| 217.28 | 1751 | 10.69 | 206.59 | 1.02 | 207.61 | | | |
| 217.28 | 1763 | 11.41 | 205.87 | 1.75 | 207.62 | | | |
| 217.28 | 1780 | 12.77 | 204.51 | 3.10 | 207.61 | | | |
| 217.28 | 1790 | 13.27 | 204.01 | 3.60 | 207.61 | | | |
| 217.28 | 1800 | 12.44 | 204.84 | 2.78 | 207.62 | | | |
| 217.25 | 1810 | 11.47 | 205.78 | 1.82 | 207.60 | | | |
| 217.25 | 1821 | 10.13 | 207.12 | 0.50 | 207.62 | | | |
| 217.25 | 1824 | 9.51 | 207.74 | 0.00 | 207.74 | | | |
| 217.25 | 1840 | 9.36 | 207.89 | 0.00 | 207.89 | | | |
| 217.25 | 1850 | 9.54 | 207.71 | 0.00 | 207.71 | | | |
| 217.25 | 1862 | 9.57 | 207.69 | 0.00 | 207.69 | | | |
| 217.25 | 1866 | 11.66 | 205.59 | 1.72 | 207.31 | | | |
| 217.25 | 1871 | 12.06 | 205.19 | 2.13 | 207.32 | | | |
| 217.25 | 1880 | 11.54 | 205.72 | 1.60 | 207.32 | | | |
| 217.25 | 1890 | 10.07 | 207.18 | 0.12 | 207.30 | | | |
| 217.25 | 1902 | 9.95 | 207.30 | 0.00 | 207.30 | | | Log Vane INV |
| 217.25 | 1910 | 11.20 | 206.06 | 1.10 | 207.16 | | | |
| 217.25 | 1918 | 11.36 | 205.89 | 1.22 | 207.11 | | | |
| 217.25 | 1930 | 11.30 | 205.95 | 1.19 | 207.14 | | | |
| 217.25 | 1940 | 11.36 | 205.89 | 1.23 | 207.12 | | | |
| 217.25 | 1950 | 11.19 | 206.06 | 1.07 | 207.13 | | | |
| 217.25 | 1960 | 11.79 | 205.47 | 1.65 | 207.12 | | | |
| 217.25 | 1970 | 11.32 | 205.93 | 1.20 | 207.13 | | | |
| 217.25 | 1980 | 9.85 | 207.40 | 0.00 | 207.40 | | | |

Lick Creek Stream Restoration Site

Lee County, NC
Profile Reach 2 - Lick Creek

Profile



Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 2 - Lick Creek

Year 2

| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|----------------|---------------------|
| 218.74 | 1000 | 9.47 | 209.27 | 1.00 | 210.27 | | | |
| 218.74 | 1010 | 9.23 | 209.51 | | | | | |
| 218.74 | 1020 | 9.35 | 209.39 | | | | | |
| 218.74 | 1030 | 9.55 | 209.19 | 1.07 | 210.26 | | | |
| 218.74 | 1038 | 8.95 | 209.79 | 0.45 | 210.24 | | | |
| 218.74 | 1046 | 10.15 | 208.59 | 1.66 | 210.25 | | | |
| 218.74 | 1055 | 9.15 | 209.59 | 0.66 | 210.25 | | | |
| 218.74 | 1058 | 8.89 | 209.85 | 0.36 | 210.21 | | | Rock Cross Vane INV |
| 218.74 | 1066 | 11.08 | 207.66 | 1.92 | 209.58 | | | |
| 218.74 | 1070 | 12.51 | 206.23 | 3.35 | 209.58 | | | |
| 218.74 | 1076 | 13.70 | 205.04 | 4.49 | 209.53 | | | |
| 218.74 | 1085 | 12.16 | 206.58 | 3.00 | 209.58 | | | |
| 218.74 | 1095 | 11.22 | 207.52 | 2.05 | 209.57 | | | |
| 218.74 | 1105 | 10.05 | 208.69 | 0.90 | 209.59 | | | |
| 218.74 | 1110 | 9.73 | 209.01 | 0.57 | 209.58 | | | |
| 218.74 | 1130 | 9.64 | 209.10 | 0.47 | 209.57 | | | |
| 218.74 | 1140 | 10.03 | 208.71 | 0.72 | 209.43 | | | |
| 218.74 | 1150 | 9.91 | 208.83 | 0.62 | 209.45 | | | |
| 218.74 | 1160 | 10.08 | 208.66 | 0.81 | 209.47 | | | |
| 218.74 | 1170 | 9.91 | 208.83 | 0.60 | 209.43 | | | |
| 218.74 | 1180 | 9.91 | 208.83 | 0.57 | 209.40 | | | |
| 218.74 | 1190 | 9.89 | 208.85 | 0.50 | 209.35 | | | |
| 218.74 | 1200 | 10.59 | 208.15 | 1.13 | 209.28 | | | |
| 218.74 | 1210 | 11.44 | 207.30 | 1.98 | 209.28 | | | |
| 218.74 | 1218 | 12.69 | 206.05 | 3.22 | 209.27 | | | |
| 218.74 | 1230 | 11.47 | 207.27 | 2.01 | 209.28 | | | |
| 218.74 | 1239 | 9.75 | 208.99 | 0.10 | 209.09 | | | Log Vane INV |
| 218.74 | 1241 | 11.62 | 207.12 | 1.72 | 208.84 | | | |
| 218.74 | 1250 | 12.84 | 205.90 | 2.95 | 208.85 | | | |
| 218.74 | 1260 | 12.19 | 206.55 | 2.30 | 208.85 | | | |
| 218.74 | 1270 | 10.85 | 207.89 | 0.98 | 208.87 | | | |
| 218.64 | 1275 | 10.78 | 207.86 | 0.98 | 208.84 | | | |
| 218.64 | 1280 | 10.17 | 208.47 | 0.36 | 208.83 | | | |
| 218.64 | 1290 | 10.22 | 208.42 | 0.38 | 208.80 | | | |
| 218.64 | 1300 | 10.45 | 208.19 | 0.60 | 208.79 | | | |
| 218.64 | 1310 | 10.85 | 207.79 | 1.00 | 208.79 | | | |
| 218.64 | 1322 | 10.50 | 208.14 | 0.65 | 208.79 | | | |
| 218.64 | 1330 | 10.43 | 208.21 | | | | | |
| 218.64 | 1340 | 10.42 | 208.22 | 0.56 | 208.78 | | | |
| 218.64 | 1350 | 10.38 | 208.26 | 0.52 | 208.78 | | | |
| 218.64 | 1360 | 10.77 | 207.87 | 0.90 | 208.77 | | | |
| 218.64 | 1370 | 10.59 | 208.05 | 0.72 | 208.77 | | | |
| 218.64 | 1380 | 10.73 | 207.91 | 0.86 | 208.77 | | | |
| 218.64 | 1390 | 10.45 | 208.19 | 0.58 | 208.77 | | | |
| 218.64 | 1400 | 10.03 | 208.61 | 0.12 | 208.73 | | | |
| 218.64 | 1410 | 10.34 | 208.30 | 0.40 | 208.70 | | | |
| 218.64 | 1420 | 10.70 | 207.94 | 0.76 | 208.70 | | | |
| 218.64 | 1430 | 11.14 | 207.50 | 1.19 | 208.69 | | | |
| 218.64 | 1436 | 11.62 | 207.02 | 1.69 | 208.71 | | | |
| 218.64 | 1440 | 10.91 | 207.73 | 0.98 | 208.71 | | | |
| 218.64 | 1450 | 10.50 | 208.14 | 0.56 | 208.70 | | | |
| 218.64 | 1460 | 10.96 | 207.68 | 1.01 | 208.69 | | | |
| 218.64 | 1470 | 11.06 | 207.58 | 1.10 | 208.68 | | | |
| 218.64 | 1480 | 11.08 | 207.56 | 1.13 | 208.69 | | | |
| 218.64 | 1490 | 11.86 | 206.78 | 1.91 | 208.69 | | | |
| 218.64 | 1496 | 12.24 | 206.40 | 2.29 | 208.69 | | | |
| 218.64 | 1505 | 11.93 | 206.71 | 1.98 | 208.69 | | | |
| 218.64 | 1510 | 12.13 | 206.51 | 2.18 | 208.69 | | | |
| 218.64 | 1520 | 12.27 | 206.37 | 2.31 | 208.68 | | | |
| 218.64 | 1530 | 13.62 | 205.02 | 3.66 | 208.68 | | | |
| 218.64 | 1540 | 12.19 | 206.45 | 2.26 | 208.71 | | | |
| 218.64 | 1554 | 10.23 | 208.41 | 0.26 | 208.67 | | | Rock Cross Vane INV |
| 218.64 | 1560 | 12.59 | 206.05 | 2.34 | 208.39 | | | |
| 218.64 | 1570 | 10.93 | 207.71 | 0.67 | 208.38 | | | |
| 218.64 | 1579 | 11.54 | 207.10 | 1.29 | 208.39 | | | |
| 218.64 | 1580 | 10.76 | 207.88 | 0.49 | 208.37 | | | |
| 218.64 | 1600 | 11.25 | 207.39 | 0.93 | 208.32 | | | |

Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 2 - Lick Creek

Year 2


| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|----------------|--------------|
| 218.64 | 1611 | 11.62 | 207.02 | 1.28 | 208.30 | | | |
| 218.64 | 1620 | 11.07 | 207.57 | 0.78 | 208.35 | | | |
| 218.64 | 1630 | 11.42 | 207.22 | 1.08 | 208.30 | | | |
| 218.64 | 1640 | 11.56 | 207.08 | 1.23 | 208.31 | | | |
| 218.64 | 1650 | 11.60 | 207.04 | 1.25 | 208.29 | | | |
| 218.64 | 1660 | 13.97 | 204.67 | 3.62 | 208.29 | | | |
| 216.78 | 1668 | 12.62 | 204.16 | 4.12 | 208.28 | | | |
| 216.78 | 1677 | 11.73 | 205.05 | 3.24 | 208.29 | | | |
| 216.78 | 1682 | 10.23 | 206.55 | 1.76 | 208.31 | | | |
| 216.78 | 1690 | 9.14 | 207.64 | 0.65 | 208.29 | | | |
| 216.78 | 1698 | 9.02 | 207.76 | 0.49 | 208.25 | | | Log Vane INV |
| 216.78 | 1702 | 12.86 | 203.92 | 3.70 | 207.62 | | | |
| 216.78 | 1704 | 13.05 | 203.73 | 3.89 | 207.62 | | | |
| 216.78 | 1710 | 11.01 | 205.77 | 1.85 | 207.62 | | | |
| 216.78 | 1720 | 10.25 | 206.53 | 1.07 | 207.60 | | | |
| 216.78 | 1727 | 10.75 | 206.03 | 1.59 | 207.62 | | | |
| 216.78 | 1731 | 9.89 | 206.89 | 0.71 | 207.60 | | | |
| 216.78 | 1737 | 9.78 | 207.00 | 0.61 | 207.61 | | | Log Vane INV |
| 216.78 | 1744 | 10.78 | 206.00 | 1.59 | 207.59 | | | |
| 216.78 | 1750 | 10.51 | 206.27 | 1.34 | 207.61 | | | |
| 216.78 | 1760 | 9.89 | 206.89 | 0.70 | 207.59 | | | |
| 216.78 | 1770 | 9.62 | 207.16 | 0.42 | 207.58 | | | |
| 216.78 | 1780 | 9.85 | 206.93 | 0.59 | 207.52 | | | |
| 216.78 | 1790 | 9.72 | 207.06 | 0.40 | 207.46 | | | |
| 216.78 | 1800 | 9.73 | 207.05 | 0.39 | 207.44 | | | |
| 216.78 | 1810 | 9.88 | 206.90 | 0.49 | 207.39 | | | |
| 216.78 | 1820 | 9.77 | 207.01 | 0.35 | 207.36 | | | |
| 216.78 | 1830 | 9.77 | 207.01 | 0.34 | 207.35 | | | |
| 216.78 | 1840 | 9.98 | 206.80 | 0.55 | 207.35 | | | |
| 216.78 | 1850 | 9.85 | 206.93 | 0.41 | 207.34 | | | |
| 216.78 | 1860 | 9.86 | 206.92 | 0.41 | 207.33 | | | |
| 216.78 | 1870 | 9.96 | 206.82 | 0.50 | 207.32 | | | |
| 216.78 | 1881 | 10.27 | 206.51 | 0.70 | 207.21 | | | |
| 216.78 | 1890 | 10.57 | 206.21 | 0.99 | 207.20 | | | |
| 216.78 | 1900 | 10.88 | 205.90 | 1.34 | 207.24 | | | |
| 216.78 | 1910 | 11.23 | 205.55 | 1.66 | 207.21 | | | |
| 216.78 | 1920 | 10.96 | 205.82 | 1.39 | 207.21 | | | |
| 218.57 | 1931 | 14.42 | 204.15 | 3.05 | 207.20 | | | |
| 218.57 | 1940 | 12.91 | 205.67 | 1.54 | 207.21 | | | |
| 218.57 | 1950 | 12.13 | 206.44 | 0.76 | 207.20 | | | |
| 218.57 | 1960 | 12.04 | 206.54 | 0.67 | 207.21 | | | |
| 218.57 | 1970 | 11.96 | 206.61 | 0.57 | 207.18 | | | |
| 218.57 | 1980 | 11.83 | 206.74 | 0.46 | 207.20 | | | |
| 218.57 | 1990 | 11.95 | 206.62 | 0.59 | 207.21 | | | |
| 218.57 | 2000 | 11.82 | 206.75 | 0.44 | 207.19 | | | |
| 218.57 | 2005 | 12.84 | 205.73 | 0.43 | 206.16 | | | |

Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 3 - Lick Creek

Profile



Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 3 - Lick Creek

Year 2

| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|----------------|---------------------|
| 215.40 | 1000 | 12.06 | 203.34 | 0.82 | 204.16 | | | |
| 215.40 | 1010 | 12.35 | 203.05 | 1.10 | 204.15 | | | |
| 215.40 | 1020 | 12.38 | 203.02 | 1.12 | 204.14 | | | |
| 215.40 | 1030 | 12.20 | 203.20 | 0.95 | 204.15 | | | |
| 215.40 | 1040 | 12.15 | 203.25 | 0.90 | 204.15 | | | Log Vane INV |
| 215.40 | 1050 | 12.76 | 202.64 | 1.49 | 204.13 | | | |
| 215.40 | 1060 | 13.04 | 202.36 | 1.77 | 204.13 | | | |
| 215.40 | 1070 | 13.05 | 202.35 | 1.78 | 204.13 | | | |
| 215.40 | 1080 | 13.20 | 202.20 | 1.92 | 204.12 | | | |
| 215.40 | 1090 | 14.41 | 200.99 | 3.14 | 204.13 | | | |
| 215.40 | 1100 | 13.77 | 201.63 | 2.51 | 204.14 | | | |
| 215.40 | 1112 | 12.93 | 202.47 | 1.66 | 204.13 | | | Log Vane INV |
| 215.40 | 1120 | 15.16 | 200.24 | 3.71 | 203.95 | | | |
| 215.40 | 1130 | 16.41 | 198.99 | 4.95 | 203.94 | | | |
| 215.40 | 1140 | 15.75 | 199.65 | 4.30 | 203.95 | | | |
| 215.40 | 1152 | 14.53 | 200.87 | 3.10 | 203.97 | | | |
| 215.40 | 1160 | 13.24 | 202.16 | 1.78 | 203.94 | | | |
| 215.40 | 1170 | 12.68 | 202.72 | 1.24 | 203.96 | | | |
| 215.40 | 1180 | 12.47 | 202.93 | 1.01 | 203.94 | | | |
| 215.40 | 1190 | 12.24 | 203.16 | 0.80 | 203.96 | | | |
| 215.40 | 1200 | 12.10 | 203.30 | 0.67 | 203.97 | | | |
| 215.40 | 1210 | 11.93 | 203.47 | 0.49 | 203.96 | | | |
| 215.40 | 1220 | 11.95 | 203.45 | 0.50 | 203.95 | | | |
| 215.40 | 1230 | 11.98 | 203.42 | 0.54 | 203.96 | | | |
| 215.40 | 1240 | 11.80 | 203.60 | 0.36 | 203.96 | | | |
| 215.40 | 1250 | 11.79 | 203.61 | 0.35 | 203.96 | | | |
| 215.40 | 1260 | 11.79 | 203.61 | 0.30 | 203.91 | | | |
| 215.40 | 1270 | 11.86 | 203.54 | 0.35 | 203.89 | | | |
| 215.40 | 1280 | 12.16 | 203.24 | 0.65 | 203.89 | | | |
| 215.40 | 1290 | 12.36 | 203.04 | 0.84 | 203.88 | | | |
| 215.40 | 1300 | 12.69 | 202.71 | 1.16 | 203.87 | | | |
| 215.40 | 1310 | 12.66 | 202.74 | 1.14 | 203.88 | | | |
| 215.40 | 1314 | 12.08 | 203.32 | 0.55 | 203.87 | | | Log Vane INV |
| 215.40 | 1319 | 14.76 | 200.64 | 3.21 | 203.85 | | | |
| 215.40 | 1330 | 16.92 | 198.48 | 5.37 | 203.85 | | | |
| 215.40 | 1340 | 16.36 | 199.04 | 4.93 | 203.97 | | | |
| 215.40 | 1350 | 14.41 | 200.99 | 2.88 | 203.87 | | | |
| 215.40 | 1353 | 12.38 | 203.02 | 0.80 | 203.82 | | | Rock Cross Vane INV |
| 215.40 | 1360 | 14.02 | 201.38 | 2.36 | 203.74 | | | |
| 214.66 | 1370 | 13.48 | 201.19 | 2.52 | 203.71 | | | |
| 214.66 | 1382 | 11.40 | 203.26 | 0.42 | 203.68 | | | Log Vane INV |
| 214.66 | 1390 | 14.50 | 200.16 | 3.28 | 203.44 | | | |
| 214.66 | 1400 | 12.42 | 202.24 | 1.25 | 203.49 | | | |
| 214.66 | 1410 | 12.43 | 202.23 | 1.22 | 203.45 | | | |
| 214.66 | 1412 | 12.48 | 202.19 | 1.28 | 203.47 | | | |
| 214.66 | 1420 | 12.28 | 202.38 | 1.18 | 203.56 | | | |
| 214.66 | 1430 | 11.87 | 202.79 | 0.67 | 203.46 | | | |
| 214.66 | 1440 | 11.81 | 202.86 | 0.60 | 203.46 | | | |
| 214.66 | 1450 | 11.71 | 202.95 | 0.51 | 203.46 | | | |
| 214.66 | 1460 | 11.66 | 203.00 | 0.45 | 203.45 | | | |
| 214.66 | 1470 | 11.62 | 203.04 | 0.41 | 203.45 | | | |
| 214.66 | 1480 | 11.63 | 203.03 | 0.42 | 203.45 | | | |
| 214.66 | 1490 | 11.76 | 202.90 | 0.55 | 203.45 | | | |
| 214.66 | 1500 | 11.92 | 202.74 | 0.70 | 203.44 | | | |
| 214.66 | 1510 | 11.82 | 202.84 | 0.62 | 203.46 | | | Log Vane INV |
| 214.66 | 1519 | 11.50 | 203.16 | 0.25 | 203.41 | | | |
| 214.66 | 1525 | 14.60 | 200.06 | 3.32 | 203.38 | | | |
| 214.66 | 1535 | 15.05 | 199.61 | 3.77 | 203.38 | | | |
| 214.66 | 1540 | 14.29 | 200.37 | 3.02 | 203.39 | | | |
| 214.66 | 1553 | 11.99 | 202.67 | 0.70 | 203.37 | | | Log Vane INV |
| 214.66 | 1560 | 13.77 | 200.89 | 2.45 | 203.34 | | | |
| 214.66 | 1570 | 13.20 | 201.46 | 1.89 | 203.35 | | | |
| 214.66 | 1580 | 12.67 | 201.99 | 1.36 | 203.35 | | | |
| 214.66 | 1590 | 12.25 | 202.41 | 0.94 | 203.35 | | | |
| 214.66 | 1600 | 12.03 | 202.63 | 0.72 | 203.35 | | | |
| 214.66 | 1610 | 11.92 | 202.74 | 0.61 | 203.35 | | | |
| 214.66 | 1620 | 11.89 | 202.78 | 0.56 | 203.34 | | | |

Lick Creek Stream Restoration Site


Lee County, NC

Profile Reach 3 - Lick Creek

Year 2

| HI | Station | Bed FS | Bed Elev. | Water Depth | Water Elev. | Bankfull FS | Bankfull Elev. | Description |
|--------|---------|--------|-----------|-------------|-------------|-------------|----------------|--------------|
| 214.66 | 1630 | 11.70 | 202.96 | 0.40 | 203.36 | | | |
| 214.66 | 1640 | 11.70 | 202.97 | 0.37 | 203.34 | | | |
| 214.66 | 1650 | 11.66 | 203.00 | 0.35 | 203.35 | | | |
| 214.66 | 1660 | 11.63 | 203.03 | 0.29 | 203.32 | | | |
| 214.66 | 1670 | 11.68 | 202.98 | 0.33 | 203.31 | | | |
| 214.66 | 1680 | 11.79 | 202.87 | 0.41 | 203.28 | | | |
| 214.66 | 1690 | 11.99 | 202.67 | 0.60 | 203.27 | | | |
| 214.66 | 1699 | 11.86 | 202.80 | 0.44 | 203.24 | | | Log Vane INV |
| 214.66 | 1710 | 13.70 | 200.96 | 2.24 | 203.20 | | | |
| 214.66 | 1720 | 14.20 | 200.46 | 2.73 | 203.19 | | | |
| 214.66 | 1730 | 14.17 | 200.49 | 2.71 | 203.20 | | | |
| 214.66 | 1740 | 13.84 | 200.83 | 2.37 | 203.20 | | | |
| 214.66 | 1750 | 13.24 | 201.42 | 1.79 | 203.21 | | | |
| 214.66 | 1760 | 12.71 | 201.95 | 1.26 | 203.21 | | | |
| 214.66 | 1770 | 12.15 | 202.51 | 0.67 | 203.18 | | | Log Vane INV |
| 214.66 | 1780 | 15.35 | 199.31 | 3.86 | 203.17 | | | |
| 214.66 | 1788 | 15.91 | 198.75 | 4.47 | 203.22 | | | |
| 214.66 | 1795 | 15.16 | 199.50 | 3.66 | 203.16 | | | |
| 214.66 | 1805 | 14.29 | 200.37 | 2.80 | 203.17 | | | |
| 214.66 | 1811 | 12.54 | 202.12 | 1.02 | 203.14 | | | Log Vane INV |
| 213.95 | 1820 | 11.59 | 202.36 | 0.81 | 203.17 | | | |
| 213.95 | 1827 | 12.05 | 201.90 | 1.27 | 203.17 | | | |
| 213.95 | 1840 | 11.17 | 202.78 | 0.35 | 203.13 | | | |
| 213.95 | 1850 | 11.63 | 202.32 | 0.79 | 203.11 | | | |
| 213.95 | 1860 | 11.42 | 202.53 | 0.58 | 203.11 | | | |
| 213.95 | 1870 | 11.24 | 202.71 | 0.39 | 203.10 | | | |
| 213.95 | 1880 | 11.22 | 202.73 | 0.23 | 202.96 | | | |
| 213.95 | 1890 | 11.31 | 202.64 | 0.30 | 202.94 | | | |
| 213.95 | 1900 | 11.35 | 202.61 | 0.22 | 202.83 | | | |
| 213.95 | 1910 | 11.53 | 202.42 | 0.38 | 202.80 | | | |
| 213.95 | 1920 | 11.57 | 202.38 | 0.40 | 202.78 | | | |
| 213.95 | 1930 | 11.56 | 202.39 | 0.39 | 202.78 | | | |
| 213.95 | 1940 | 12.01 | 201.94 | 0.81 | 202.75 | | | |
| 213.95 | 1950 | 12.27 | 201.68 | 1.08 | 202.76 | | | |
| 213.95 | 1959 | 12.62 | 201.33 | 1.32 | 202.65 | | | |
| 213.95 | 1964 | 11.83 | 202.12 | 0.63 | 202.75 | | | Log Vane INV |
| 213.95 | 1970 | 12.92 | 201.03 | 1.73 | 202.76 | | | |
| 213.95 | 1980 | 12.56 | 201.39 | 1.37 | 202.76 | | | |
| 213.95 | 1990 | 13.54 | 200.41 | 2.33 | 202.74 | | | |
| 213.95 | 1998 | 13.40 | 200.55 | 2.19 | 202.74 | | | |
| 213.95 | 2010 | 13.14 | 200.81 | 1.96 | 202.77 | | | |
| 213.95 | 2014 | 12.48 | 201.47 | 1.29 | 202.76 | | | Log Vane INV |
| 213.95 | 2020 | 13.08 | 200.87 | 1.89 | 202.76 | | | |
| 213.95 | 2030 | 12.61 | 201.34 | 1.43 | 202.77 | | | |
| 213.95 | 2040 | 13.08 | 200.87 | 1.89 | 202.76 | | | |
| 213.95 | 2051 | 13.20 | 200.75 | 2.01 | 202.76 | | | |
| 213.95 | 2060 | 13.08 | 200.87 | 1.89 | 202.76 | | | |
| 213.95 | 2070 | 11.93 | 202.02 | 0.74 | 202.76 | | | |
| 213.95 | 2080 | 11.51 | 202.44 | 0.32 | 202.76 | | | |
| 213.95 | 2090 | 11.48 | 202.47 | 0.07 | 202.54 | | | |
| 213.95 | 2105 | 11.71 | 202.24 | 0.39 | 202.63 | | | |


| | |
|--------------------------------------|-----------------|
| Pebble Count of Channel Reach | |
| Material | Size Range (mm) |
| silt/clay | 0 0.062 |
| very fine sand | 0.062 0.13 |
| fine sand | 0.13 0.25 |
| medium sand | 0.25 0.5 |
| coarse sand | 0.5 1 |
| very coarse sand | 1 2 |
| very fine gravel | 2 4 |
| fine gravel | 4 6 |
| fine gravel | 6 8 |
| medium gravel | 8 11 |
| medium gravel | 11 16 |
| coarse gravel | 16 22 |
| coarse gravel | 22 32 |
| very coarse gravel | 32 45 |
| very coarse gravel | 45 64 |
| small cobble | 64 90 |
| medium cobble | 90 128 |
| large cobble | 128 180 |
| very large cobble | 180 256 |
| small boulder | 256 362 |
| small boulder | 362 512 |
| medium boulder | 512 1024 |
| large boulder | 1024 2048 |
| very large boulder | 2048 4096 |



| | | | | | | | | | |
|----------------------------------|--|---------------------------|------|--------|-----|---------|---------|----------------------------|------------|
| based on sediment particles only | | D16 | D35 | D50 | D65 | D84 | D95 | particle size distribution | |
| | | 0.082 | 0.11 | 0.2 | 2 | 11 | 15 | gradation | geo mean |
| | | | | | | | | 27.3 | 0.9 |
| based on total count | | percent by substrate type | | cobble | | boulder | | wood/det | |
| | | silt/clay | sand | gravel | | | bedrock | hardpan | artificial |
| | | 0% | 67% | 33% | 0% | 0% | 0% | 0% | 0% |
| total count: 108 | | | | | | | | std dev 11.3 | |

| | | |
|--|-------|---------------------------------------|
| Pebble Count, Lick Creek Stream Restoration Site | | Year 1 |
| Lee County, NC | | Note: Reach 1 - Wallace Branch Riffle |
| Material | Count | ## |
| silt/clay | 0 | ## |
| very fine sand | 43 | ## |
| fine sand | 16 | ## |
| medium sand | 3 | ## |
| coarse sand | 2 | ## |
| very coarse sand | 8 | ## |
| very fine gravel | 0 | ## |
| fine gravel | 4 | ## |
| fine gravel | 7 | ## |
| medium gravel | 9 | ## |
| medium gravel | 13 | ## |
| coarse gravel | 3 | ## |
| coarse gravel | 0 | ## |
| very coarse gravel | 0 | ## |
| very coarse gravel | 0 | ## |
| small cobble | 0 | ## |
| medium cobble | 0 | ## |
| large cobble | 0 | ## |
| very large cobble | 0 | ## |
| small boulder | 0 | ## |
| small boulder | 0 | ## |
| medium boulder | 0 | ## |
| large boulder | 0 | ## |
| very large boulder | 0 | ## |
| total particle count: 108 | | ## |
| bedrock | | |
| clay hardpan | | |
| debris/wood | | |
| artificial | | |
| total count: 108 | | |

Pebble Count, Lick Creek Stream Restoration Site
 Lee County, NC
 Year 1
 Note: **Reach 1 - Wallace Branch**




| based on sediment particles only | D16 | D35 | D50 | D65 | D84 | D95 | particle size distribution gradation | geo mean | std dev | |
|----------------------------------|---------------------------|------|--------|--------|---------|---------|--------------------------------------|----------|------------|----|
| | 0.127 | 0.28 | 1.2 | 5 | 10 | 15 | 8.8 | 1.1 | 8.8 | |
| based on total count | percent by substrate type | | | | | | | | | |
| | silt/clay | sand | gravel | cobble | boulder | bedrock | hardpan | wood/det | artificial | |
| | 0% | 59% | 41% | 0% | 0% | 0% | 0% | 0% | 0% | 0% |

| Pebble Count of Channel Reach | | Size Range (mm) | Count |
|-------------------------------|-------|-----------------|-------|
| silt/clay | 0 | 0.062 | 0 |
| very fine sand | 0.062 | 0.13 | 21 |
| fine sand | 0.13 | 0.25 | 24 |
| medium sand | 0.25 | 0.5 | 11 |
| coarse sand | 0.5 | 1 | 7 |
| very coarse sand | 1 | 2 | 16 |
| very fine gravel | 2 | 4 | 2 |
| fine gravel | 4 | 6 | 10 |
| fine gravel | 6 | 8 | 8 |
| medium gravel | 8 | 11 | 22 |
| medium gravel | 11 | 16 | 8 |
| coarse gravel | 16 | 22 | 4 |
| coarse gravel | 22 | 32 | 1 |
| very coarse gravel | 32 | 45 | 0 |
| very coarse gravel | 45 | 64 | 0 |
| small cobble | 64 | 90 | 0 |
| medium cobble | 90 | 128 | 0 |
| large cobble | 128 | 180 | 0 |
| very large cobble | 180 | 256 | 0 |
| small boulder | 256 | 362 | 0 |
| small boulder | 362 | 512 | 0 |
| medium boulder | 512 | 1024 | 0 |
| large boulder | 1024 | 2048 | 0 |
| very large boulder | 2048 | 4096 | 0 |
| total particle count: | | | 134 |

| | |
|--------------|-----|
| bedrock | |
| clay hardpan | |
| debris/wood | |
| artificial | |
| total count: | 134 |

| | |
|--------------------------------------|-----------------|
| Pebble Count of Channel Reach | |
| Material | Size Range (mm) |
| silt/clay | 0 0.062 |
| very fine sand | 0.062 0.13 |
| fine sand | 0.13 0.25 |
| medium sand | 0.25 0.5 |
| coarse sand | 0.5 1 |
| very coarse sand | 1 2 |
| very fine gravel | 2 4 |
| fine gravel | 4 6 |
| fine gravel | 6 8 |
| medium gravel | 8 11 |
| medium gravel | 11 16 |
| coarse gravel | 16 22 |
| coarse gravel | 22 32 |
| very coarse gravel | 32 45 |
| very coarse gravel | 45 64 |
| small cobble | 64 90 |
| medium cobble | 90 128 |
| large cobble | 128 180 |
| very large cobble | 180 256 |
| small boulder | 256 362 |
| small boulder | 362 512 |
| medium boulder | 512 1024 |
| large boulder | 1024 2048 |
| very large boulder | 2048 4096 |




| | |
|----------------------------------|--|
| total particle count: 100 | |
| based on sediment particles only | size percent less than (mm) |
| | D16 D35 D50 D65 D84 D95 |
| | 0.066 0.21 1.1 4 11 16 |
| based on total count | percent by substrate type |
| | silt/clay sand gravel cobble boulder bedrock hardpan wood/det artificial |
| | 15% 41% 44% 0% 0% 0% 0% 0% 0% |
| | particle size distribution |
| | gradation geo mean std dev |
| | 13.3 0.9 12.9 |

Pebble Count of Channel Reach

Pebble Count,
Lick Creek Stream Restoration Site
Lee County, NC
Year 1

Note: **Reach 2 - Lick Creek**




| based on sediment particles only | D16 | D35 | D50 | D65 | D84 | D95 | particle size distribution gradation | geo mean | std dev | |
|----------------------------------|---------------------------|------|--------|--------|---------|---------|--------------------------------------|----------|------------|----|
| | 0.062 | 0.23 | 0.8 | 2 | 7 | 72 | 11.0 | 0.7 | 11.0 | |
| based on total count | percent by substrate type | | | | | | | | | |
| | silt/clay | sand | gravel | cobble | boulder | bedrock | hardpan | wood/det | artificial | |
| | 26% | 44% | 24% | 6% | 0% | 0% | 0% | 0% | 0% | 0% |

| Material | Size Range (mm) | Count |
|-----------------------|-----------------|-------|
| silt/clay | 0 | 26 |
| very fine sand | 0.062 | 0 |
| fine sand | 0.13 | 10 |
| medium sand | 0.25 | 4 |
| coarse sand | 0.5 | 17 |
| very coarse sand | 1 | 13 |
| very fine gravel | 2 | 4 |
| fine gravel | 4 | 7 |
| fine gravel | 6 | 4 |
| fine gravel | 8 | 4 |
| medium gravel | 11 | 3 |
| medium gravel | 16 | 3 |
| coarse gravel | 22 | 1 |
| coarse gravel | 32 | 1 |
| very coarse gravel | 45 | 1 |
| very coarse gravel | 64 | 0 |
| small cobble | 90 | 3 |
| medium cobble | 128 | 2 |
| large cobble | 180 | 1 |
| very large cobble | 256 | 0 |
| small boulder | 362 | 0 |
| small boulder | 512 | 0 |
| medium boulder | 1024 | 0 |
| large boulder | 2048 | 0 |
| very large boulder | 4096 | 0 |
| total particle count: | | 100 |

| | |
|--------------|-----|
| bedrock | |
| clay hardpan | |
| debris/wood | |
| artificial | |
| total count: | 100 |


| | |
|--------------------------------------|-----------------|
| Pebble Count of Channel Reach | |
| Material | Size Range (mm) |
| silt/clay | 0 0.062 |
| very fine sand | 0.062 0.13 |
| fine sand | 0.13 0.25 |
| medium sand | 0.25 0.5 |
| coarse sand | 0.5 1 |
| very coarse sand | 1 2 |
| very fine gravel | 2 4 |
| fine gravel | 4 6 |
| fine gravel | 6 8 |
| medium gravel | 8 11 |
| medium gravel | 11 16 |
| coarse gravel | 16 22 |
| coarse gravel | 22 32 |
| very coarse gravel | 32 45 |
| very coarse gravel | 45 64 |
| small cobble | 64 90 |
| medium cobble | 90 128 |
| large cobble | 128 180 |
| very large cobble | 180 256 |
| small boulder | 256 362 |
| small boulder | 362 512 |
| medium boulder | 512 1024 |
| large boulder | 1024 2048 |
| very large boulder | 2048 4096 |



| | |
|----------------------------------|-----------------------------|
| total particle count: 101 | |
| based on sediment particles only | size percent less than (mm) |
| | D16 D35 D50 D65 D84 D95 |
| | 0.178 0.37 1.1 7 14 22 |
| based on total count | particle size distribution |
| | gradation geo mean std dev |
| | 9.2 1.6 8.8 |
| percent by substrate type | |
| silt/clay | 57% |
| sand | 43% |
| gravel | 0% |
| cobble | 0% |
| boulder | 0% |
| bedrock | 0% |
| hardpan | 0% |
| wood/det | 0% |
| artificial | 0% |

| | |
|--|-------|
| Pebble Count, Lick Creek Stream Restoration Site | |
| Lee County, NC | |
| Year 1 | |
| Note: Reach 3 - Lick Creek Riffle | |
| Material | Count |
| silt/clay | 0 |
| very fine sand | 5 |
| fine sand | 22 |
| medium sand | 15 |
| coarse sand | 7 |
| very coarse sand | 9 |
| very fine gravel | 0 |
| fine gravel | 4 |
| fine gravel | 6 |
| medium gravel | 10 |
| medium gravel | 12 |
| coarse gravel | 6 |
| coarse gravel | 4 |
| very coarse gravel | 0 |
| very coarse gravel | 1 |
| small cobble | 0 |
| medium cobble | 0 |
| large cobble | 0 |
| very large cobble | 0 |
| small boulder | 0 |
| small boulder | 0 |
| medium boulder | 0 |
| large boulder | 0 |
| very large boulder | 0 |
| total particle count: 101 | |
| bedrock | |
| clay hardpan | |
| debris/wood | |
| artificial | |
| total count: 101 | |

Pebble Count, Lick Creek Stream Restoration Site
 Lee County, NC
 Year 1
 Note: Reach 3 - Lick Creek



| based on sediment particles only | size percent less than (mm) | | | | | particle size distribution | | | |
|----------------------------------|-----------------------------|------|--------|--------|---------|----------------------------|-----------|----------|------------|
| | D16 | D35 | D50 | D65 | D84 | D95 | gradation | geo mean | std dev |
| | 0.074 | 0.24 | 0.4 | 1 | 8 | 14 | 11.7 | 0.8 | 10.1 |
| based on total count | percent by substrate type | | | | | bedrock | hardpan | wood/det | artificial |
| | silt/clay | sand | gravel | cobble | boulder | | | | |
| | 13% | 63% | 25% | 0% | 0% | 0% | 0% | 0% | 0% |

| Pebble Count of Channel Reach | | Count |
|-------------------------------|-----------------|-------|
| Material | Size Range (mm) | |
| silt/clay | 0 | 16 |
| very fine sand | 0.062 | 16 |
| fine sand | 0.13 | 13 |
| medium sand | 0.25 | 23 |
| coarse sand | 0.5 | 6 |
| very coarse sand | 1 | 21 |
| very fine gravel | 2 | 3 |
| fine gravel | 4 | 3 |
| fine gravel | 6 | 6 |
| medium gravel | 8 | 9 |
| medium gravel | 11 | 6 |
| coarse gravel | 16 | 2 |
| coarse gravel | 22 | 2 |
| very coarse gravel | 32 | 0 |
| very coarse gravel | 45 | 0 |
| small cobble | 64 | 0 |
| medium cobble | 90 | 0 |
| large cobble | 128 | 0 |
| very large cobble | 180 | 0 |
| small boulder | 256 | 0 |
| small boulder | 362 | 0 |
| medium boulder | 512 | 0 |
| large boulder | 1024 | 0 |
| very large boulder | 2048 | 0 |
| | 4096 | 0 |
| total particle count: | | 126 |

| | |
|--------------|-----|
| bedrock | |
| clay hardpan | |
| debris/wood | |
| artificial | |
| total count: | 126 |