

# Lick Creek Stream Restoration Site MONITORING REPORT 2009 (Year 4)

Cataloging Unit: 0303004 EEP Contract #: D04013-1



**Submitted to:**



North Carolina Department of Environment and Natural Resources  
North Carolina Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**Submitted by:**



Restoration Systems, LLC  
1101 Haynes Street, Suite 211  
Raleigh, North Carolina 27604

**December 11, 2009**

# Lick Creek Stream Restoration Site MONITORING REPORT 2009 (Year 4)

**Prepared for:**



Restoration Systems, LLC  
1101 Haynes Street, Suite 211  
Raleigh, North Carolina 27604

**Prepared by:**



Wolf Creek Engineering, PLLC  
51 North Knob Lane  
Weaverville, NC 28787

## **TABLE OF CONTENTS**

1.0 PROJECT BACKGROUND.....	1
1.1 LOCATION AND SETTING.....	1
1.2 PROJECT STRUCTURE AND OBJECTIVES .....	1
1.3 PROJECT BACKGROUND .....	2
2.0 PROJECT CONDITION AND MONITORING RESULTS .....	13
2.1 VEGETATION ASSESSMENT .....	13
2.1.1 Vegetative Problem.....	13
2.1.2 Stem Counts .....	14
2.1.3 Vegetation Plot Photos.....	15
2.2 STREAM ASSESSMENT .....	15
2.2.1 Hydrology .....	15
2.2.2 Geomorphology .....	16
2.2.3 Problem Areas.....	16
2.2.4 Photo Reference Stations .....	18
Stability Assessment Table.....	18
2.2.6 Quantitative Measure Summary Tables.....	19

## **LIST OF TABLES**

Table 1. Project Structure and Objectives.....	2
Table 2. Project Activity and Reporting History .....	2
Table 3. Project Contact Information.....	3
Table 4. Project Background Information .....	4
Table 5. Vegetative Problem Areas .....	13
Table 6. Stem Counts .....	14
Table 7. Verification of Bankfull Events.....	15
Table 8. BEHI and Sediment Export Estimates (Not Required in Year 4).....	16
Table 9. Problem Areas.....	18

## **LIST OF FIGURES**

- Figure 1. Vicinity Map
- Figure 2. Monitoring Plans

## **LIST OF APPENDICES**

- Appendix A: Vegetation Data
- Appendix B: Geomorphic Data

## **EXECUTIVE SUMMARY**

The Lick Creek Stream Restoration Site located within the Cape Fear River Basin, consists of approximately 9,568 linear feet of Priority 1 stream restoration of portions of Lick Creek and Wallace Branch. These reaches consist of perennial, second and third order streams that have historically been impacted by riparian and bank vegetation removal, the introduction of agricultural ditch inputs, channel straightening, and unrestricted livestock access. The constructed stream channels have restored appropriate morphology including riffle-pool bed form and channel pattern. Cross-vanes, J-Hook vanes, and in-stream log structures have been integrated into the channel to provide grade control, maintain stable stream banks while the riparian vegetation reestablishes, and provide in-stream habitat.

### **Hydrology**

Following completion of construction in March of 2006, the site has been subjected to at least five greater-than-bankfull events and several near bankfull events. In June of 2006, Hurricane Alberto crossed central North Carolina resulting in five inches of rainfall on-site and water elevations three feet above bankfull. In November of 2006, heavy rainfall resulted in water elevations up to two feet above bankfull. In August and September of 2008, remnants of Tropical Storm Fay and Hurricane Hannah resulted in water elevations approximately one to two feet above bankfull. In October of 2007, the crest gages recorded a bankfull event on both Lick Creek and Wallace Branch. During the summer of 2009, heavy rainfall resulted in an event that overtopped the crest gage located within the Wallace Branch monitoring reach. It is estimated from debris lines that this was approximately 1' above bankfull. Five additional events including Hurricane Ernesto resulted in water elevations within one to two feet below bankfull. It should be noted that the summers of 2007 and 2008 have been some of the most severe droughts on record for the state of North Carolina.

### **Stream**

Most of the stream reaches have managed the extreme flow events of the first four years. Areas of persistent bank scour and in-stream structure issues that were identified in the 2008 Monitoring Report were repaired in January of 2009. As part of the repairs, brush toes were installed in several meander bends where bank erosion had been observed. The repaired areas were inspected in October of 2009 as a part of this monitoring period and appeared to be stable and in sound condition. Cross section and profile surveys indicate that the channel form is consistent with the Year 3 surveys.

### **Vegetation**

Native woody and herbaceous species were used to establish at minimum a fifty foot wide riparian buffer on each side of the restored reach. Planted herbaceous species have successfully established throughout the majority of the site along with volunteer species from upstream seed sources. In areas of weak bank vegetation, additional live-stakes were installed in 2007 and are becoming well established.



In portions of the project upstream of Lower Moncure Road, cattle accessed the buffer through an opened agricultural gate at the ford crossing on Wallace Branch. Due to heavy and prolonged grazing, the planted buffer suffered severe damage.

The riparian buffer planting had an overall survival rate of 67% with additional volunteer species taking root. The average stem density for the Site is 536 trees per acre. A number of Chinese privet (*Ligustrum sinense*) stems are emerging in areas where invasive species removal previously occurred.

**Planned Action**

- 1) Continued visual monitoring of areas of concern.
- 2) Re-seed areas of weak vegetation along banks and terrace.

## **1.0 PROJECT BACKGROUND**

### **1.1 LOCATION AND SETTING**

The Lick Creek Stream Restoration Site is located approximately 2.6 miles northeast of the City of Sanford in rural Lee County, North Carolina. From Raleigh, NC take US-1 south, take Colon Rd exit, turn left onto Colon Road, turn left on Riddle Road, turn right on Lower Moncure Road and the site is approximately ¼ mile on the left and right side of the road. The project reach is located in the Lick Creek watershed of the Cape Fear River Basin (United States Geological Survey (USGS) 14-digit Hydrologic Unit 03030004010010) within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-06-07. The 03-06-07 sub-basin contains all of the Lick Creek drainage area as well as all other drainages to the 25-river miles of the Cape Fear River extending from near the confluence at Lick Creek in Lee County to near Buies Creek in Harnett County. This sub-basin is primarily forested, although agriculture accounts for a significant portion of the land-use.

### **1.2 PROJECT STRUCTURE AND OBJECTIVES**

The pre-construction site consisted of approximately 51 acres of floodplain, 5,371 linear feet of stream designated as Lick Creek, and 3,512 linear feet of stream designated as Wallace Branch. These reaches consist of perennial, second and third order streams that have historically been impacted by riparian and bank vegetation removal, the introduction of agricultural ditch inputs, channel straightening, unrestricted livestock access, and the increasing development of the contributing drainage area. Prior land use within the site consists of forested areas and pasture.

The primary goals and objectives of the project were to improve local water quality, enhance flood attenuation and restore aquatic and riparian habitat. The overall mitigation strategy consisted of reconstruction of the stream channels to restore stable channel morphology, construction of in-stream habitat and grade/bank stabilization structures, exclusion of livestock, and reestablishment of native riparian buffers greater than 50 feet in width.

The project is divided into three distinct mitigation elements: Reach 1 consists of Wallace Branch from the upstream end of the site to its confluence with Lick Creek. Reach 2 consists of Lick Creek from the upstream end of the site to its confluence with Wallace Branch. Reach 3 consists of Lick Creek from the confluence with Wallace Branch to the downstream end of the site.

**Table 1. Project Structure and Objectives – Lick Creek Stream Restoration Site (D04013-1)**

<b>Reach ID</b>	<b>Mitigation Type</b>	<b>Priority Level</b>	<b>Linear Footage</b>	<b>Stationing</b>	<b>Description</b>
1	Restoration	P1	3,690 ft	10+00 – 46+90	3,690 ft of channel relocation of Wallace Branch
2	Restoration	P1	1,870 ft	10+00 – 28+70	1,870 ft of channel relocation of Upper Lick Creek
3	Restoration	P1	4,008 ft	28+70 – 65+20	3,650 ft of channel relocation of Lower Lick Creek and 358 ft of channel relocation of an Unnamed Tributary
Total			<b>9,568 ft</b>		

### 1.3 PROJECT BACKGROUND

**Table 2. Project Activity and Reporting History – Lick Creek Stream Restoration Site (D04013-1)**

<b>Activity or Report</b>	<b>Scheduled Completion</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Restoration Plan	Oct-04	N/A	Apr-05
Final Design – (at least 90% complete)	Oct-04	N/A	Apr-05
Construction	Mar-05	N/A	Mar-06
Temporary S&E mix applied to entire project area	Mar-05	N/A	Apr-06
Permanent seed mix applied to entire project area	Mar-05	N/A	Apr-06
Live stakes planting	Mar-05	N/A	Apr-06
Bare root trees planting	Mar-05	N/A	Apr-06
Mitigation Plan / As-built (Year 0 Monitoring-baseline)	Mar-05	May-06	Jun-06
Maintenance following Hurricane Alberto (Log vanes added and bank repairs)	N/A	N/A	Nov-06
Year 1 Monitoring	Nov-06	Dec-06	Dec-06
Year 2 Monitoring	Nov-07	Nov-07	Dec-07
Year 3 Monitoring	Nov-08	Oct-08	Nov-08
Maintenance (Brush toes added to stabilize scoured banks)	N/A	N/A	Jan-09
Year 4 Monitoring	Nov-09	Oct-09	Dec-09
Year 5 Monitoring	Nov-10		

**Table 3. Project Contact Information – Lick Creek Stream Restoration Site (D04013-1)**

<p><b>Designer</b> URS Corporation</p>	<p>1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560</p>
<p><b>Construction Contractor</b> North State Environmental, Inc.</p>	<p>2889 Lowery Street, Suite B Winston-Salem, NC 27101 <u>Contact:</u> Darrell Westmoreland, Tel. 336-725-2010</p>
<p><b>Planting Contractor</b> H &amp; J Forestry Services</p>	<p>910-264-1612</p>
<p><b>Seeding Contractor</b> North State Environmental, Inc.</p>	<p>2889 Lowery Street, Suite B Winston-Salem, NC 27101 <u>Contact:</u> Darrell Westmoreland, Tel. 336-725-2010</p>
<p>Nursery Stock Suppliers</p>	<p>S.C. Supertree Nursery, Tel 800-222-1290</p>
<p><b>Monitoring Performer</b> Wolf Creek Engineering</p>	<p>51 North Knob Lane Weaverville, NC 28787 <u>Contact:</u> Grant Ginn, Tel. 828-658-3649</p>

**Table 4. Project Background Information – Lick Creek Stream Restoration Site (D04013-1)**


Project County:	Lee County, NC
Drainage Area:	
Reach 1: Wallace Branch	4.94 mi <sup>2</sup>
Reach 2: Lick Creek	8.86 mi <sup>2</sup>
Reach 3: Lick Creek	13.9 mi <sup>2</sup>
Estimated Drainage % Impervious Cover:	
Reach 1: Wallace Branch	<5%
Reach 2: Lick Creek	5%
Reach 3: Lick Creek	5%
Stream Order:	
Reach 1: Wallace Branch	2
Reach 2: Lick Creek	2
Reach 3: Lick Creek	3
Physiographic Region	Piedmont
Ecoregion	Triassic Basin
Rosgen Classification of As-Built	E5
Cowardin Classification	Piedmont/Mountain Bottomland Forrest
Dominant Soil Types	
Reach 1: Wallace Branch	Congaree Silt Loam (Cp)
Reach 2: Lick Creek	Congaree Silt Loam (Cp)
Reach 3: Lick Creek	Congaree Silt Loam (Cp)
Reference site ID	UT to Reedy Creek
USGS HUC for Project and Reference sites	03030004
NCDWQ Sub-basin for Project and Reference	03-06-07
NCDWQ classification for Project and Reference	WS-IV
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor?	N/A
% of project easement fenced	100%






Natural Resources  
Restoration & Conservation


### Lick Creek Stream Restoration Full Delivery Project



- Legend**
- Cape Fear River Basin
  - HUC 03030004
  - Municipal Boundaries
  - NC Counties
  - Project Contributing Watershed
  - Hydrology
  - Lick Creek Project Reach
  - Primary Roads



**FIGURE 1**  
Vicinity Map






Wolf Creek Engineering  
 61 BROADWAY & BENTONVILLE AVENUE  
 BENTONVILLE, AR 72716  
 PHONE: (479) 624-9648  
 FAX: (479) 624-9649  
 WWW.WOLFCKEENGINEERING.COM

PROJECT: WALLACE CREEK RESTORATION  
 SHEET: NORTH CAROLINA TRIP  
 DATE: 12/10/09


AS-BUILT PLAN

SCALE: AS SHOWN  
 DATE: 12/10/09  
 DRAWN BY: JSC  
 CHECKED BY: JSC  
 NUMBER OF SHEETS: 1013  
 SHEET NO.: MP-1



LEGEND

—	ORIGINAL CHANNEL CENTERLINE
—	ORIGINAL CHANNEL
—	ORIGINAL CONTOUR
—	AS BUILT THALWEG
—	AS BUILT BANK TOP
—	DESIGN CHANNEL CENTERLINE
—	LOG VANE
—	ROOTWAD
—	CROSS VANE
—	ROCK VANE
—	ROCK VANE ADDED NOVEMBER 2006
—	LOG VANE ADDED NOVEMBER 2006
●	LOW CONCERN
●	MEDIUM CONCERN
●	HIGH CONCERN
○	COMPLETED REPAIR
⊕	IRON ROD
⊕	GAUGE




POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
PP10	641991.11	1962981.27	216.08
PP11	64210.51	1963508.24	214.29

**Wolf Creek Engineering**  
 PROFESSIONAL & ENVIRONMENTAL CONSULTING  
 411 W. 10TH STREET, SUITE 100  
 FORT WORTH, TEXAS 76102  
 PHONE: (817) 842-8448  
 WWW.WOLFCKEENR.COM


**WALLACE CREEK RESTORATION**  
 NORTH CAROLINA, REP  
 AS-BUILT PLAN

DATE	BY	CHK	APP
12/10/09	1015		MP-2




**LEGEND**


- ORIGINAL CHANNEL
- CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS BUILT THALWEG
- AS BUILT BANK TOP
- DESIGN CHANNEL CENTERLINE
- LOC VANE
- ROOTWAD
- CROSS VANE
- ROCK VANE
- ROCK VANE ADDED NOVEMBER 2006
- LOC VANE ADDED NOVEMBER 2006
- LOW CONCERN
- MEDIUM CONCERN
- HIGH CONCERN
- COMPLETED REPAIR
- IRON ROD
- GAUGE



POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
BP1LT	642234.97	1964018.74	213.76
BP1RT	642199.00	1964085.84	213.95
PP1	642251.23	1964276.46	213.69
XS1LT	642328.91	1964249.75	213.24
XS1RT	642320.55	1964300.86	213.46
PP2	642374.80	1964263.35	213.03
XS2LT	642430.25	1964293.98	213.08
XS2RT	642351.47	1964323.23	213.05








POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
BP2LT	642035.62	1964459.79	214.41
BP2RT	641985.83	1964484.90	214.55
PP3	642260.45	1964463.01	213.41
XS3LT	642300.70	1964504.80	213.72
XS3RT	642249.61	1964531.93	213.14
PP4	642396.50	1964655.51	213.55
XS4LT	642468.31	1964618.15	212.56
XS4RT	642465.14	1964681.20	—

Wolf Creek Engineering  
 PROFESSIONAL & ENVIRONMENTAL CONSULTING  
 4110 W. WOLF CREEK ROAD  
 PHOENIX, ARIZONA 85044  
 WWW.WOLFCREEK.COM

PROJECT: LICK CREEK RESTORATION  
 SHEET: NORTH CAROLINA, REP  
 PLAN: AS-BUILT PLAN

DATE: 10/15/06  
 DRAWN BY: [blank]  
 CHECKED BY: [blank]  
 PROJECT NO: 10115  
 SHEET NO: MP-4




POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
EP2LT	642782.65	1964742.86	211.95
EP2RT	642799.25	1964796.16	212.44
EP1LT	642771.53	1964579.57	212.07
EP1RT	642786.65	1964624.93	211.83
PP9	643372.57	1964974.33	211.30

**Wolf Creek Engineering**

PROFESSIONAL & ENVIRONMENTAL CONSULTING  
 411 W. WOLF CREEK ROAD  
 FLORENCE, SC 29502  
 PHONE: (803) 685-8848  
 FAX: (803) 685-8849  
 WWW.WOLFENGINEERING.COM

**AS-BUILT PLAN**

DATE: 11/15/06	DATE: 11/15/06	DATE: 11/15/06	DATE: 11/15/06
BY: [Signature]	BY: [Signature]	BY: [Signature]	BY: [Signature]
PROJECT: LICK CREEK RESTORATION	PROJECT: LICK CREEK RESTORATION	PROJECT: LICK CREEK RESTORATION	PROJECT: LICK CREEK RESTORATION
SCALE: AS SHOWN	SCALE: AS SHOWN	SCALE: AS SHOWN	SCALE: AS SHOWN
NO. 1013	NO. 1013	NO. 1013	NO. 1013
MP-5	MP-5	MP-5	MP-5



POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
BP-3LT	643656.13	1965422.68	210.51
BP-3RT	643623.83	1965476.86	210.50
PPS	643525.93	1965675.95	210.34
PP6	643561.04	1965608.22	210.05
XSSLT	643621.47	1965749.03	209.56
XSSRT	643566.26	1965790.05	210.22
XSSLT	643693.80	1965807.37	209.31
XSSRT	643667.29	1965893.12	210.12
EP-3LT	643931.89	1966165.79	208.45
EP-3RT	643905.52	1966239.12	208.06


Wolf Creek Engineering  
 PROFESSIONAL & ENVIRONMENTAL CONSULTING  
 4110 WOLF CREEK ROAD  
 PHOENIX, ARIZONA 85044  
 WWW.WOLFENGINEERING.COM

PROJECT: LICK CREEK RESTORATION  
 CLIENT: NORTH CAROLINA DEP  
 DRAWING: AS-BUILT PLAN

DATE: 12/10/09  
 DRAWN BY: JMM  
 CHECKED BY: JMM  
 PROJECT NO: 1015  
 SHEET NO: MP-6

LEGEND:

—	ORIGINAL CHANNEL CENTERLINE
—	ORIGINAL CHANNEL
—	ORIGINAL CONTOUR
—	AS BUILT THALWEG
—	AS BUILT BANK TOP
—	DESIGN CHANNEL CENTERLINE
—	LOG VANE
—	ROOTWAD
—	CROSS VANE
—	ROCK VANE
—	ROCK VANE ADDED NOVEMBER 2006
—	LOG VANE ADDED NOVEMBER 2006
●	LOW CONCERN
●	MEDIUM CONCERN
●	HIGH CONCERN
○	COMPLETED REPAIR
⊕	IRON ROD
⊕	GAUGE



POINT DESCRIPTION	NORTHING	EASTING	ELEVATION
EP3LT	643931.89	966165.79	208.45
EP3RT	643905.52	966239.12	208.06
PP8	643964.34	966524.28	207.04



## 2.0 PROJECT CONDITION AND MONITORING RESULTS

### 2.1 VEGETATION ASSESSMENT

The survivability of the riparian buffer plantings is evaluated using eight (8) randomly placed 10 meter by 10 meter vegetative sampling plots providing combined sample coverage of two percent of the replanted area. The corners of each monitoring plot have been marked in the field and their position documented by GPS survey. The monitoring consists of a physical inventory within each plot in order to determine the composition and number of surviving species and the total number of stems per acre. To the extent possible, differentiation between planted and volunteer stems was accomplished. The presence of non-native, exotic, and undesirable species was noted. Additionally, sequential photographs are taken from the upstream corner located closest to the stream of each monitoring plot.

Planted herbaceous species have successfully established throughout the majority of the site along with volunteer species from upstream seed sources. Due to favorable growing conditions during the fourth monitoring year, willow and dogwood live stakes used for bank stabilization have begun to establish themselves along the stream banks. The riparian buffer planting had an overall survival rate of 67% with additional volunteer species taking root.

#### 2.1.1 Vegetative Problem

Cattle have had access to the upstream portion of Wallace Branch for what appears to be a prolonged period. During performance of the Year 4 monitoring survey, it was observed that an agricultural gate was open allowing unrestricted livestock access to the planted buffer adjacent to the agricultural ford crossing. Woody and herbaceous vegetation was severely impacted by over-grazing. The livestock were removed from the easement and the gate has been secured.

An increasing number of non-native Chinese privet (*Ligustrum sinense*) stems were recorded emerging in areas where invasive species removal previously occurred. A relatively high occurrence of privet was observed within the conservation easement along the upstream reach of Lick Creek, adjacent to a densely populated off-site stand of privet.

There are a few isolated areas where herbaceous species are only sparsely established on the floodplain and channel banks.

**Table 5. Vegetative Problem Areas – Lick Creek Stream Restoration Site (D04013-1)**

Feature / Issue	Station # / Range	Problem Cause
Invasive / Exotic Populations	Various	Several Chinese privet re-sprouting in areas where it was removed
Bare Bank or Toe	Wallace Branch 10+00 – 27+00, 42+50	Livestock grazing
	Lick Creek 49+90	Local scour



### 2.1.2 Stem Counts

Table 7 presents stem counts of surviving individuals found at each of the monitoring plot at the end of Year 4 of the post-construction monitoring period. Trees within each monitoring plot are flagged regularly to prevent the occurrence of unmarked trees due to flag degradation. Volunteer individuals found within the plots are also flagged during this process. The average stem density for the Site is 536 trees per acre and with an overall survival rate of 67%.

All herbaceous species seeded throughout the site after construction were found onsite at the end of Year 4. In addition, native species such as Switch grass (*Panicum virgatum*), soft rush (*Juncus effuses*), fennel (*Eupatorium* sp.), goldenrod (*Solidago* spp.), sedge (*Carex* spp.), buttercup (*Ranunculus* spp.), plantain (*Plantago* spp.), fescue (*Festuca* spp.), crabgrass (*Digitaria* spp.), smartweed (*Polygonum* spp.), nightshade (*Solanum* spp.), poison ivy (*Toxicodendron radicans*), *Rumex* spp., and species of Aster (*Aster* spp.), were found to have colonized throughout the project's riparian area.

**Table 6. Stem Counts – Lick Creek Stream Restoration Site (D04013-1)**

Species	Plots - Year 3								Initial Totals	Year 4 Totals
	1	2	3	4	5	6	7	8		
<b>Trees</b>										
<i>Asimina triloba</i>	1		1	2	1		1	1	27	7
<i>Betula nigra</i>	1	2	5+	1		4	3	2	10	21
<i>Callicarpa americana</i>	1	3	2		1				11	7
<i>Cephalanthus occidentalis</i>	1	1		5+	1	4			19	16
<i>Corylus americana</i>						2	3	3	17	8
<i>Diospyros virginiana</i>									6	0
<i>Fraxinus pennsylvanica</i>	1	1		2	1		1		6	6
<i>Liriodendron tulipifera</i>		1	1		1	1			6	4
<i>Myrica cerifera</i>	1	3	2	2	1	1	3	1	10	14
<i>Nyssa sylvatica</i>									2	0
<i>Platanus occidentalis</i>	1		2	2		1		2	7	8
<i>Quercus michauxii</i>	2			1	1	1		1	10	6
<i>Quercus nigra</i>			1		1				5	2
<i>Quercus phellos</i>			2			1	1		13	4
<i>Ulmus Americana</i>	3								14	3
<b>Initial Totals:</b>	<b>18</b>	<b>22</b>	<b>17</b>	<b>23</b>	<b>26</b>	<b>22</b>	<b>20</b>	<b>15</b>	<b>Average Stem Survival %</b>	
<b>Year 3 Totals:</b>	<b>12</b>	<b>11</b>	<b>19</b>	<b>19</b>	<b>8</b>	<b>15</b>	<b>12</b>	<b>10</b>		
<b>Stem Survival %</b>	<b>66.7</b>	<b>50</b>	<b>111.8</b>	<b>82.6</b>	<b>30.8</b>	<b>68.2</b>	<b>60</b>	<b>66.7</b>		
<b>Density (trees/acre)</b>	<b>486</b>	<b>445</b>	<b>769</b>	<b>769</b>	<b>324</b>	<b>607</b>	<b>486</b>	<b>405</b>	<b>536</b>	

### 2.1.3 Vegetation Plot Photos

A photo point was established in each vegetation plot. Photo points are positioned at the upstream plot corner located closest to the stream bank and oriented in order to capture the entire vegetation plot. The photographs were captured on the same day as the vegetation plot surveys (Appendix A).

## 2.2 STREAM ASSESSMENT

Monitoring protocol follows that outlined within the EEP Site Specific Mitigation Plan and detailed in the U.S. Army Corps of Engineers (USACE) Stream Mitigation Guidelines for Monitoring Level I. Specifically, stream monitoring included measurements of stream dimension, profile, pattern, bed materials, photo documentation, and stream bankfull return interval.

Most of the stream reaches have managed the extreme flow events of the first three years and repairs made in January, 2009 appear to be stable and in good condition. The bed profile appears to be stabilizing while bed material continues to coarsen. Bed material is beginning to refill scoured portions of the bed.

### 2.2.1 Hydrology

Since completion of construction in March of 2006, the site has been subjected to at least five greater-than-bankfull events and several near bankfull events. In June of 2006, Hurricane Alberto crossed central North Carolina resulting in five inches of rainfall on-site and water elevations three feet above bankfull on Reaches 1 and 2 and almost two feet above bankfull on Reach 3. Additionally, Lower Moncure Road was overtopped by Wallace Branch. It is estimated that this storm was approximately a fifty-year event. In November of 2006, heavy rainfall resulted in water elevations up to two feet above bankfull. The severity of this storm resulted in a malfunction of the rain gauge so that the quantity of rainfall was not recorded. Heavy rainfall associated with remnants of Tropical Storm Fay and Hurricane Hannah produced two more events in August and September of 2008 which resulted in water elevations one to three feet above bankfull. Another bankfull event occurred during the summer of 2009 due to locally heavy rainfall. Five additional events including Hurricane Ernesto resulted in water elevations within one to two feet below bankfull.

**Table 7. Verification of Bankfull Events – Lick Creek Stream Restoration Site (D04013-1)**

<b>Date of Data Collection</b>	<b>Date of Occurrence of Bankfull Event</b>	<b>Method of Data Collection</b>
7/24/06	6/14/06	Crest Gauge and Pressure Transducer
12/1/06	11/22/06	Crest Gauge and Pressure Transducer
11/27/07	10/27/07	Crest Gauge
10/24/08	Summer '08	Crest Gauge
10/26/09	Summer '09	Consistent Debris Lines & Crest Gauge



### **2.2.2 Geomorphology**

Following the procedures established in the USDA Forest Service Manual (Harrelson et al 1994) and the methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994, 1996), data collected consisted of detailed dimension and pattern measurements, longitudinal profiles, and bed materials sampling.

Re-survey of the permanent cross sections and profile reaches have shown some alterations in local bed elevations with the bed form and the channel pattern remaining consistent with the Year 3 condition. The riffle in monitoring Reach 1 shows nearly the same dimensions as Year 3. The riffle in monitoring Reach 2 is slightly lower than the Year 3 bed elevation, while the riffle in monitoring Reach 3 has slightly aggraded. However, inspection of the riffle profiles immediately downstream of these sections indicates that the riffle grade is stable. The pools were generally found to be deeper than the Year 3 condition which is probably related to the increase bank vegetation found throughout the Site and subsequent reduction in erosion. The pool locations relative to the pattern are consistent with previous surveys.

Pebble counts were conducted at each cross-section, as well as across the overall study reach. Pebble count data was plotted by size distribution in order to assess the  $D_{50}$  and  $D_{84}$  size class. In Reach 1, the material size decreased slightly from the third year survey with the  $D_{84}$  decreasing from 11 mm to 10 mm, the  $D_{50}$  decreasing from 1.4mm to 0.1mm, and the percent of gravel decreased from 46% to 36%. In Reach 2, the  $D_{84}$  decreased in size from 18 mm to 11 mm, the  $D_{50}$  decreased from 6.6mm to 1.4mm, and the percent of gravel decreased from 69% to 45%. In Reach 3 the  $D_{84}$  decreased from 15mm to 12 mm, the  $D_{50}$  increased from 1.8mm to 4.2mm, and percent of gravel decreased from 59% to 54%. Given the slight changes in absolute particle size, these variations could be due to the sampling techniques of the monitoring observers or the result of sediment pulses migrating through the Site.

### **Table 8. BEHI and Sediment Export Estimates – (Not Required in Year 4)**

### **2.2.3 Problem Areas**

The Year 3 monitoring report identified several problem areas as part of the stream assessment. Of these areas, thirteen (13) are no longer areas of concern as they have been repaired and six (6) have stabilized through natural channel process or vegetation growth. However, livestock access and beaver activity have resulted in new areas of concern. Livestock access at the upstream end of Wallace Branch resulted in severe impacts to riparian buffer vegetation and there are several locations where cattle directly impacted the channel banks. At the lower end of Lick Creek, two beaver dams have been constructed, one at Sta. 61+00 and one immediately downstream of the Site which were creating backwater within the channel banks on approximately 800 ft. of the site. The dam at Sta 61+00 has since been removed and the area will be monitored for beaver activity.

Plan drawings of the Lick Creek Stream Restoration Site detailing stream problem areas requiring additional observation and/or remediation can be seen in Figures MP-1 through

MP-7. Representative photos of these areas can be found in Appendix B. Restoration Systems will monitor these areas over the next several months and will take remedial actions as necessary.

**Table 9. Problem Areas – Lick Creek Stream Restoration Site (D04013-1)**

<b>Location</b>	<b>Issue</b>	<b>Status</b>	<b>Recommended Response</b>
Wallace Branch			
11+50	Bed Scour	No Change	Continued Observation
12+00 - 15+00	Cattle Impacts	Veg and Bank Impacts	Secure Easement
16+60	Bed Scour	No Change	Continued Observation
18+70	Veg in Riffle	No Change	Continued Observation
29+50	LV Piping/Toe Scour	Repaired/Stable	
40+80	Bank Erosion	Repaired/Stable	
42+40	Bed & Bank Scour	Repaired/Stable	Additional seeding
43+50	LV Piping/Toe Scour	Repaired/Stable	
43+90	Bed Scour	No Change	Continued Observation
46+20	Bare Bank	Veg has stabilized	
Lick Creek			
10+00	Bank Scour	Repaired/Stable	
10+90	Log Vane Piping	No Change	Continued Observation
14+50	Toe Scour	Repaired/Stable	
15+60	Bank Scour	Repaired/Stable	
16+10	Bed Scour	Same	Continued Observation
17+00	Toe and Bank Scour	Repaired/Stable	
18+00	Bed Scour	Material Coarsening	Continued Observation
18+50	Structure Piping	Repaired/Stable	
19+20	Mid-Channel Bar	Healed	
21+30	Toe Scour	Healed	
23+10	Bed & Bank Scour	Repaired/Stable	
24+40	Toe Scour	Repaired/Stable	
27+50	Bank Scour	Repaired/Stable	
32+00 - 37+00	Bank and Toe Scour	Repaired/Stable	Additional seeding
38+70	Bank Erosion	Veg Coming In	
39+00	Toe Scour	Repaired/Stable	
40+20	Toe Scour	No Change	Continued Observation
41+80	Bare Bank	Veg Coming In	
44+90	Mid-Channel Bar	No Change	Continued Observation
47+40	Toe Scour	Veg Coming In	
49+80	Bare Bank		Additional seeding
54+75	Str. And Bank Scour	Repaired/Stable	
61+00	Beaver Dam		Continued Observation

### 2.2.4 Photo Reference Stations

Photograph reference Stations (PRSs) have been established to assist in characterizing the site and to allow qualitative evaluation of the site conditions. The location of each photo station has been permanently marked in the field and the bearing/orientation of the photograph is indicated on the As-built plans to allow for consistent repetition. A total of eleven (11) PRSs have been established along the restored stream (Appendix B). Six of these PRSs have been located upstream of the permanent monitoring cross sections. These photographs are taken facing downstream looking at the section, and show as much of the banks and channel as possible.

### 2.2.5 Stability Assessment Table

Feature	Performance Percentage Reach 1: Wallace Branch (3,690 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%	100%	100%	100%
Pools	100%	100%	100%	100%	100%	100%
Thalweg	100%	100%	100%	100%	100%	100%
Meanders	100%	99%	99%	95%	95%	
Bed General	100%	98%	98%	99%	100%	
Vanes / J Hooks etc.	100%	94%	94%	96%	100%	
Wads and Boulders	100%	100%	100%	100%	100%	

Feature	Performance Percentage Reach 2: Lick Creek (1,870 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	89%	95%	82%	89%	
Pools	100%	82%	91%	91%	91%	
Thalweg	100%	100%	100%	100%	100%	
Meanders	100%	100%	98%	82%	100%	
Bed General	100%	97%	98%	98%	100%	
Vanes / J Hooks etc.	100%	96%	96%	90%	98%	
Wads and Boulders	100%	100%	100%	100%	100%	

Feature	Performance Percentage Reach 3: Lick Creek (4,008 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	98%	98%	96%	99%	
Pools	100%	100%	100%	100%	100%	
Thalweg	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	96%	100%	
Bed General	100%	100%	100%	99%	100%	
Vanes / J Hooks etc.	100%	95%	97%	96%	100%	
Wads and Boulders	100%	97%	99%	100%	100%	

### 2.2.6 Quantitative Measure Summary Tables

The following three tables provide a summary of the morphologic parameters over the four years of monitoring (Year 1 through Year 4).

**Morphology and Hydraulic Monitoring Summary**  
**Lick Creek Stream Restoration Site (D04013-1)**  
**Reach 1: Wallace Branch**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
Bkf Width (ft)	27	27	27.3	27.3			25.7	26.2	26.2	29.8								
Floodprone Width (ft)	>100	>100	>100	>100														
Bkf Cross Sectional Area (ft <sup>2</sup> )	63.8	62.7	64.2	64.2			72.3	83.5	88.1	91.6								
Bkf Mean Depth (ft)	2.4	2.3	2.3	2.4			2.8	3.2	3.4	3.1								
Bkf Max Depth (ft)	4.3	4.4	4.3	4.3			5.2	5.9	6.1	6.3								
Width/Depth Ratio	11.4	11.6	11.6	11.6														
Entrenchment Ratio	>3	>3	>3	>3														
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
<b>Substrate</b>																		
D <sub>50</sub> (mm)	0.1	1.2	1.4	0.1														
D <sub>84</sub> (mm)	2	10	12	10														

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	110	130	120	110	130	120	110	130	120	110	130	120						
Radius of Curvature (ft)	48	60	54	48	60	54	48	60	54	48	60	54						
Meander Wavelength (ft)	200	260	230	200	260	230	200	260	230	200	260	230						
<b>Profile</b>																		
Riffle Length (ft)	54	77	65.5	38	65	52	30	75	53	33	83	63						
Riffle Slope (%)	0.09	0.4	0.245	0.13	0.45	0.29	0.07	0.881	0.48	0.13	0.55	0.42						
Pool length (ft)	40	68	54	42	56	49	30	82	56	39	63	50						
Pool Spacing (ft)	128	157	142.5	134	149	142	130	144	137	153	155	154						
<b>Additional Reach Parameters</b>																		
Valley Length (ft)	774		774	774		774	774		774			774						
Channel Length (ft)	1010		1010	1010		1010	1010		1010			1010						
Sinuosity	1.3		1.3	1.3		1.3	1.3		1.3			1.3						
Water Surface Slope (%)	0.17		0.17	0.16		0.16	0.15		0.15			0.17						
Bkf Slope (%)	0.17		0.17	0.16		0.16	0.15		0.15			0.12						
Rosgen Classification	E5		E5	E5		E5	E5		E5			E5						
Habitat Index																		
Macrobenthos																		

**Morphology and Hydraulic Monitoring Summary**  
**Lick Creek Stream Restoration Site (D04013-1)**  
**Reach 2: Lick Creek**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
Bkf Width (ft)	27	26.4	26.4	29.6			38.1	36	36	36								
Floodprone Width (ft)	>100	>100	>100	>100														
Bkf Cross Sectional Area (ft <sup>2</sup> )	68	69.8	69.4	75.4			109.7	102.9	96.2	100								
Bkf Mean Depth (ft)	2.5	2.6	2.6	2.5			2.9	2.9	2.7	2.8								
Bkf Max Depth (ft)	4.5	4.5	4.8	5.2			5.7	5.4	4.9	5.9								
Width/Depth Ratio	10.7	10	10	11.6														
Entrenchment Ratio	>3	>3	>3	>3														
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
<b>Substrate</b>																		
D <sub>50</sub> (mm)	0.7	0.8	6.6	1.4														
D <sub>84</sub> (mm)	6	7	16	11														

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	120	150	135	120	150	135	120	150	135	120	150	135						
Radius of Curvature (ft)	50	90	70	50	90	70	50	90	70	50	90	70						
Meander Wavelength (ft)	260	290	275	260	290	275	260	290	275	260	290	275						
<b>Profile</b>																		
Riffle Length (ft)	86	142	114	80	100	90	60	88	74	46	73	67						
Riffle Slope (%)	0.19	0.26	0.225	0.2	0.47	0.34	0.03	0.437	0.23	0.11	0.4	0.16						
Pool length (ft)	28	75	51.5	32	80	56	30	82	56	13	60	28						
Pool Spacing (ft)	180	250	215	152	220	186	157	284	220	138	284	202						
<b>Additional Reach Parameters</b>																		
Valley Length (ft)	810		810	810		810	810		810			810						
Channel Length (ft)	1041		1041	1041		1041	1041		1041			1041						
Sinuosity	1.3		1.3	1.3		1.3	1.3		1.3			1.3						
Water Surface Slope (%)	0.298		0.298	0.31		0.31	0.27		0.27			0.24						
Bkf Slope (%)	0.298		0.298	0.31		0.31	0.27		0.27			0.25						
Rosgen Classification	E5			E5			E5					E5						
Habitat Index																		
Macrobenthos																		

**Morphology and Hydraulic Monitoring Summary**  
**Lick Creek Stream Restoration Site (D04013-1)**  
**Reach 3: Lick Creek**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	43.4	44.5	44.5	44.3			45	43	42.7	43								
Floodprone Width (ft)	>150	>150	>150	>150														
Bkf Cross Sectional Area (ft <sup>2</sup> )	162.1	160.2	164	146.8			164.1	170.9	172.4	186.1								
Bkf Mean Depth (ft)	3.7	3.6	3.7	3.3			3.6	4	4	4.3								
Bkf Max Depth (ft)	6.8	7	8.3	8			7.8	8.3	7.7	9.6								
Width/Depth Ratio	11.6	12.4	12.1	13.4														
Entrenchment Ratio	>3	>3	>3	>3														
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D <sub>50</sub> (mm)	0.8	0.4	1.8	4.2														
D <sub>84</sub> (mm)	13	8	15	12														

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	180	250	215	180	250	215	180	250	215	180	250	215						
Radius of Curvature (ft)	70	100	85	70	100	85	70	100	85	70	100	85						
Meander Wavelength (ft)	300	340	320	300	340	320	300	340	320	300	340	320						
Profile																		
Riffle Length (ft)	93	138	115.5	69	104	87	78	90	84	75	130	78						
Riffle Slope (%)	0.062	0.145	0.104	0.14	0.53	0.33	0.051	0.367	0.209	0.11	0.31	0.21						
Pool length (ft)	47	110	78.5	80	112	96	45	91	68	16	43	23						
Pool Spacing (ft)	200	240	220	180	265	223	195	223	209	187	278	214						
Additional Reach Parameters																		
Valley Length (ft)	794		794	794		794	794		794			794						
Channel Length (ft)	1167		1167	1167		1167	1167		1167			1167						
Sinuosity	1.5		1.5	1.5		1.5	1.5		1.5			1.5						
Water Surface Slope (%)	0.16		0.16	0.13		0.13	0.13		0.13			0.13						
Bkf Slope (%)	0.16		0.16	0.13		0.13	0.13		0.13			0.45						
Rosgen Classification	E5			E5			E5					E5						
Habitat Index																		
Macrobenthos																		

## **APPENDIX A**

### 1. Vegetation Monitoring Plot Photos





Vegetation Plot No. 1



Year 3

Photo No. 1



Year 4

Photo No. 2



Vegetation Plot No. 2



Year 3

Photo No. 3



Year 4

Photo No. 4



Vegetation Plot No. 3



Year 3

Photo No. 5



Year 4

Photo No. 6



Vegetation Plot No. 4



Year 2

Photo No. 7



Year 4

Photo No. 8



Vegetation Plot No. 5



Year 3

Photo No. 9



Year 4

Photo No. 10



Vegetation Plot No. 6



Year 3

Photo No. 11



Year 4

Photo No. 12



Vegetation Plot No. 7



Year 3

Photo No. 13



Year 4

Photo No. 14



Vegetation Plot No. 8



Year 3

Photo No. 15



Year 4

Photo No. 16

## **APPENDIX B**

### **Stream Raw Data**

1. Exhibit Problem Areas Plan View (Stream)
2. Representative Stream Problem Area Photos
3. Stream Photo-points
4. Exhibit Table B.1. Qualitative Visual Stability Assessment
5. Cross section Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Pebble Count Plots and Raw Data Tables





RESTORATION & ENVIRONMENTAL CONSULTANTS  
 61 North Main Street  
 WASHINGTON, NC 27787  
 PHONE (800) 809-8848  
 WWW.WRATERREST.COM

JACK CREEK MONITORING  
 RESTORATION SYSTEMS

MONITORING PLAN

SCALE	1" = 400'	DATE OF ISSUE	10/14	PROJECT NO.	1014	ISSUE NO.	1
DATE	12/17/09	DATE OF REVISION					
BY		BY					
CHECKED BY		CHECKED BY					



**LEGEND**

- AS BUILT BANK TOP
- LOW CONCERN
- MEDIUM CONCERN
- HIGH CONCERN





Bank Erosion at Wallace Branch, Sta 13+90

10/26/09

Photo No. 17



Toe Scour at Lick Creek, Sta 40+25

10/26/09

Photo No. 18





Formation of Mid-Channel Bar on Lick Creek, Sta 44+90

10/26/09

Photo No. 19



Weak Bank Vegetation on Wallace Branch, Sta 42+40

10/26/09

Photo No. 20





Cattle Access on Wallace Branch, Sta 15+50  
Photo No. 21

10/26/09



Banks Impacted by Cattle on Wallace Branch, Sta 14+30  
Photo No. 22

10/26/09





Banks Impacted by Cattle on Wallace Branch, Sta 12+30  
Photo No. 23

10/26/09



Beaver Dam on Lick Creek, Sta 61+00

Photo No. 24

10/26/09



Photo Station 1



Year 2 - 10' offset from PP1

Photo No. 25



3 - 25' offset from PP1

Photo No. 26



Year 4 - 25' offset from PP1

Photo No. 27

Photo Station 2



Year 2 - 10' offset from PP2

Photo No. 28



Year 3 - 10' offset from PP2

Photo No. 29



Year 4 - 10' offset from PP2

Photo No. 30



Photo Station 3



Year 3 - 10' offset from PP3

Photo No. 31



Year 3 - 10' offset from PP3

Photo No. 32



Year 4 - 10' offset from PP3

Photo No. 33

Photo Station 4



Year 2 - 10' offset from PP4 Photo No. 34



Year 3 - 10' offset from PP4 Photo No. 35



Year 4 - 10' offset from PP4 Photo No. 36



Photo Station 5



Year 2 - 10' offset from PP5

Photo No. 37



Year 3 - 10' offset from PP5

Photo No. 38



Year 4 - 10' offset from PP5

Photo No. 39

Photo Station 6



Year 2 - 10' offset from PP6 Photo No. 40



Year 3 - 10' offset from PP6 Photo No. 41



Year 4 - 10' offset from PP6 Photo No. 42



Photo Station 7



Year 2

Photo No. 43



Year 3

Photo No. 44



Year 4 – 10' offset from PP7

Photo No. 45

Photo Station 8



Year 2

Photo No. 46



Year 3 - 10' offset from PP8

Photo No. 47



Year 4 - 10' offset from PP8

Photo No. 48



Photo Station 9



Year 2 - 10' offset from PP9

Photo No. 49



Year 3 - 10' offset from PP9

Photo No. 50



Year 4 - 10' offset from PP9

Photo No. 51

Photo Station 10



Year 2

Photo No. 52



Year 3

Photo No. 53



Year 4


Photo No. 54



Photo Station 11



Year 2 - 10' offset from PP11 Photo No. 55



Year 3 - 10' offset from PP11 Photo No. 56



Year 4 - 10' offset from PP11 Photo No. 57

<b>Table B1. Visual Morphological Stability Assessment</b>						
<b>Lick Creek Stream Restoration Site (D04013-1)</b>						
<b>Wallace Branch: Reach 1                      3,690 ft</b>						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	25	25	N/A	100%	
	2. Armor stable	1	1	N/A	100%	
	3. Facet grade appears stable	25	25	N/A	100%	
	4. Minimal evidence of embedding/fining	25	25	N/A	100%	
	5. Length appropriate	25	25	N/A	100%	<b>100%</b>
B. Pools	1. Present	26	26	N/A	100%	
	2. Sufficiently deep	26	26	N/A	100%	
	3. Length appropriate	26	26	N/A	100%	<b>100%</b>
C. Thalweg	1. Upstream of meander bend centered	13	13	N/A	100%	
	2. Downstream of meander bend centered	13	13	N/A	100%	<b>100%</b>
D. Meanders	1. Outer bend in state of limited erosion	25	26	N/A	96%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	88%	
	3. Apparent Rc within specification	26	26	N/A	100%	
	4. Sufficient floodplain access and relief	25	26	N/A	96%	<b>95%</b>
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/50	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/100	100%	<b>100%</b>
F. Vanes	1. Free of back or arm scour	17	17	N/A	100%	
	2. Height appropriate	17	17	N/A	100%	
	3. Angle and geometry appear appropriate	17	17	N/A	100%	
	4. Free of piping or other structural failures	17	17	N/A	100%	<b>100%</b>
G. Wads/Boulders	1. Free of scour	33	33	N/A	100%	
	2. Footing stable	33	33	N/A	100%	<b>100%</b>

<b>Table B1. Visual Morphological Stability Assessment</b>						
<b>Lick Creek Stream Restoration Site (D04013-1)</b>						
<b>Lick Creek: Reach 2                      1,870 ft</b>						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	9	11	N/A	82%	
	2. Armor stable	2	2	N/A	100%	
	3. Facet grade appears stable	9	11	N/A	82%	
	4. Minimal evidence of embedding/fining	11	11	N/A	100%	
	5. Length appropriate	9	11	N/A	82%	<b>89%</b>
B. Pools	1. Present	10	11	N/A	91%	
	2. Sufficiently deep	10	11	N/A	91%	
	3. Length appropriate	10	11	N/A	91%	<b>91%</b>
C. Thalweg	1. Upstream of meander bend centered	5	5	N/A	100%	
	2. Downstream of meander bend centered	6	6	N/A	100%	<b>100%</b>
D. Meanders	1. Outer bend in state of limited erosion	11	11	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	11	11	N/A	100%	
	4. Sufficient floodplain access and relief	11	11	N/A	100%	<b>100%</b>
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/40	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/60	100%	<b>100%</b>
F. Vanes	1. Free of back or arm scour	13	13	N/A	100%	
	2. Height appropriate	13	13	N/A	100%	
	3. Angle and geometry appear appropriate	13	13	N/A	100%	
	4. Free of piping or other structural failures	12	13	N/A	92%	<b>98%</b>
G. Wads/Boulders	1. Free of scour	22	22	N/A	100%	
	2. Footing stable	22	22	N/A	100%	<b>100%</b>

**Table B1. Visual Morphological Stability Assessment**

Lick Creek Stream Restoration Site (D04013-1)

Lick Creek: Reach 3 4,008 ft

Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	16	17	N/A	94%	
	2. Armor stable	1	1	N/A	100%	
	3. Facet grade appears stable	17	17	N/A	100%	
	4. Minimal evidence of embedding/fining	17	17	N/A	100%	
	5. Length appropriate	17	17	N/A	100%	<b>99%</b>
B. Pools	1. Present	18	18	N/A	100%	
	2. Sufficiently deep	18	18	N/A	100%	
	3. Length appropriate	18	18	N/A	100%	<b>100%</b>
C. Thalweg	1. Upstream of meander bend centered	9	9	N/A	100%	
	2. Downstream of meander bend centered	9	9	N/A	100%	<b>100%</b>
D. Meanders	1. Outer bend in state of limited erosion	18	18	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	18	18	N/A	100%	
	4. Sufficient floodplain access and relief	18	18	N/A	100%	<b>100%</b>
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/50	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/5	100%	<b>100%</b>
F. Vanes	1. Free of back or arm scour	30	30	N/A	100%	
	2. Height appropriate	30	30	N/A	100%	
	3. Angle and geometry appear appropriate	30	30	N/A	100%	
	4. Free of piping or other structural failures	30	30	N/A	100%	<b>100%</b>
G. Wads/Boulders	1. Free of scour	35	35	N/A	100%	
	2. Footing stable	36	36	N/A	100%	<b>100%</b>

**Lick Creek Stream Restoration Site**

Lee County, NC  
Cross Section No. 1

Reach 1 - Wallace Branch - Sta 12+85




Year 3



Year 4

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/4/06	Date	11/17/06	Date	11/26/07	Date	10/23/08	Date	10/26/09	Date	0/0/0
Area	60.5	Area	63.8	Area	62.7	Area	64.2	Area	64.2	Area	0.0
Bkf W	26.5	Bkf W	27	Bkf W	27	Bkf W	27.3	Bkf W	27.3	Bkf W	10
Dmean	2.3	Dmean	2.4	Dmean	2.3	Dmean	2.3	Dmean	2.4	Dmean	0.0
Dmax	3.9	Dmax	4.3	Dmax	4.4	Dmax	4.3	Dmax	4.3	Dmax	0.0
W/d	11.6	W/d	11.4	W/d	11.6	W/d	11.6	W/d	11.6	W/d	0.0

**Lick Creek Stream Restoration Site**

Lee County, NC

Cross Section No. 1

Reach 1 - Wallace Branch - Sta 12+85

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	4.65	213.24	IR Lt	BM	5.54	213.24	IR Lt	BM	5.01	213.24	IR Lt
HI		217.89		HI		218.78		HI		218.25	
0	4.75	213.14	GRND	1	5.65	213.13		0	5.07	213.18	
2	4.88	213.01		8	5.93	212.85	ToB	5	5.30	212.95	
5	4.96	212.93		11.5	6.06	212.72	BKF	10	5.34	212.91	
9	5.00	212.89		15	7.22	211.56		11.5	5.51	212.74	
12	5.31	212.58	TOB	18	8.53	210.25		14	6.20	212.05	
15	6.44	211.45		19.9	9.19	209.59		16	6.96	211.29	
18	7.70	210.19		21.3	9.28	209.50	LEW	18	7.95	210.30	
20	8.36	209.53		21.4	9.36	209.42		19	8.22	210.03	
21.5	8.59	209.30		22.4	9.82	208.96	TOE	20	8.56	209.69	
22.8	9.05	208.84	EOW	23.1	10.24	208.54		21	8.60	209.65	
23.2	9.20	208.69		24.2	10.40	208.38		22	8.84	209.41	
24.5	9.22	208.67		25.1	10.39	208.39		22.3	8.95	209.30	
26.1	9.16	208.73		26	10.25	208.53	TOE	22.8	9.65	208.60	EOW
27	9.04	208.85	EOW	26.3	10.22	208.56		23.4	9.77	208.48	
28.2	8.59	209.30		27.5	9.69	209.09	REW	24	9.78	208.47	
29.5	8.48	209.41		29.4	9.35	209.43		25	9.87	208.38	
32	7.71	210.18		30.9	8.78	210.00	BKF	26	9.90	208.35	
36	6.07	211.82	HW	34.7	7.45	211.33	ToB	26.9	9.66	208.59	EOW
38.5	5.22	212.67	TOB	38.5	6.07	212.71		27.3	9.25	209.00	
43	4.92	212.97		44	5.76	213.02		28.4	8.83	209.42	
48	4.56	213.33		51	5.39	213.39	IR Rt	29.8	8.80	209.45	
51.7	4.43	213.46	IP	51	5.55	213.23		30.4	8.52	209.73	
								31.4	8.22	210.03	
								32	8.03	210.22	
								33	7.61	210.64	
								35	6.83	211.42	
								37	6.04	212.21	
								38.5	5.54	212.71	
								40	5.40	212.85	
								42	5.27	212.98	
								48	4.85	213.40	
								5136	4.80	213.45	
								51.7	4.75	213.50	IR Rt

Year 3			
Station	FS/BS	Elev.	Desc.
BM	5.02	213.71	IR Lt
HI		218.73	
-20	6.05	212.68	
-10	5.94	212.79	
0	5.62	213.11	GRND
5	5.81	212.92	
10	5.87	212.86	TOB
11.6	6.07	212.66	
13.8	6.73	212.00	
16	7.43	211.30	
17.5	8.15	210.58	
19	8.74	209.99	
20.3	9	209.73	
21.8	9.12	209.61	
22.3	9.83	208.90	EOW
23	10.2	208.53	
24	10.3	208.43	
25.5	10.37	208.36	
26.7	10.32	208.41	
27.2	9.83	208.90	EOW
28.3	9.4	209.33	
29.8	9.36	209.37	
32	8.62	210.11	
34	7.74	210.99	
36	7.01	211.72	
37.5	6.48	212.25	
38.7	6.12	212.61	
42	5.88	212.85	TOB
46	5.61	213.12	
49	5.48	213.25	
51.7	5.41	213.32	GRND
55	5.09	213.64	
60	4.98	213.75	
70	5.16	213.57	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	4.87	213.24	XS-1 IR Lt
HI		218.11	
0	4.91	213.20	GRND
3.6	5.04	213.07	GRND
7.6	5.22	212.89	GRND
11	5.26	212.85	GRND
12.1	5.50	212.61	BKF
13.9	6.03	212.08	BNK
16	6.76	211.35	BNK
18.1	7.83	210.28	BNK
20.6	8.22	209.89	BNK
21.8	8.66	209.45	BNK
22.3	8.70	209.41	BNK
22.5	9.05	209.06	EOW
22.6	9.41	208.70	BED
23.1	9.47	208.64	BED
23.7	9.44	208.67	BED
24.2	9.34	208.77	BED
25.1	9.46	208.65	BED
25.8	9.56	208.55	BED
26.1	9.56	208.55	BED
26.4	9.56	208.55	BED
26.9	9.51	208.60	BED
27.2	9.29	208.82	BED
27.3	9.07	209.04	EOW
27.6	8.92	209.19	BNK
27.8	8.77	209.34	BNK
28.3	8.58	209.53	BNK
29.7	8.48	209.63	BNK
30.8	8.21	209.90	BNK
32.1	7.8	210.31	BNK
35.6	6.41	211.70	BNK
37.6	5.6	212.51	BNK
38.3	5.43	212.68	BKF
39.4	5.41	212.70	GRND
40.9	5.18	212.93	GRND
43.6	5.02	213.09	GRND
47.6	4.72	213.39	GRND
51.6	4.66	213.45	GRND

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	



**Lick Creek Stream Restoration Site**

Lee County, NC

Cross Section No. 2 - Pool

Reach 1 - Wallace Branch - Sta 13+78




Year 3



Year 4

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/4/06	Date	11/17/06	Date	11/26/07	Date	10/23/08	Date	10/26/09	Date	0/0/0
Area	69.2	Area	72.3	Area	83.5	Area	88.1	Area	91.6	Area	0.0
Bkf W	27.3	Bkf W	25.7	Bkf W	26.2	Bkf W	26.2	Bkf W	29.8	Bkf W	10
Dmean	2.5	Dmean	2.8	Dmean	3.2	Dmean	3.4	Dmean	3.1	Dmean	0.0
Dmax	5.0	Dmax	5.2	Dmax	5.9	Dmax	6.1	Dmax	6.3	Dmax	0.0
W/d	10.8	W/d	9.1	W/d	8.2	W/d	7.8	W/d	9.7	W/d	0.0



**Lick Creek Stream Restoration Site**

Lee County, NC

Cross Section No. 2 - Pool

Reach 1 - Wallace Branch - Sta 13+78

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	4.81	213.08	IR Lt	BM	4.87	213.08	IR Lt	BM	5.07	213.08	IR Lt
HI		217.89		HI		217.95		HI		218.15	
0	4.87	213.02	GRND	1	4.99	212.96		0	5.14	213.01	
3	5.03	212.86		7	4.99	212.96		5	5.14	213.01	
8	4.99	212.90		12.2	4.99	212.96	ToB	10	5.24	212.91	
13	4.98	212.91	TOB	15.4	5.91	212.04		13	5.19	212.96	
15	5.69	212.20		16.3	6.35	211.60	BKF	14	5.54	212.61	
18	7.27	210.62		18	7.21	210.74		16	6.23	211.92	
20	8.36	209.53		19.4	7.95	210.00		17	6.63	211.52	
21.5	9.16	208.73	EOW	19.8	8.54	209.41	LEW	18	7.24	210.91	
22.5	10.09	207.80		20.6	9.54	208.41		19	7.75	210.40	
24.4	10.91	206.98		22	10.60	207.35		19.5	8.16	209.99	
26	11.09	206.80		23.1	11.22	206.73		20.2	9.02	209.13	
28	10.93	206.96		24.4	11.44	206.51		20.3	9.73	208.42	EOW
30	10.06	207.83		26.1	11.57	206.38		21	10.20	207.95	
31.2	9.96	207.93		27.2	11.46	206.49		22	11.04	207.11	
33.5	8.46	209.43		28.4	11.35	206.60		23	11.60	206.55	
37	7.47	210.42		29.8	11.10	206.85		24	12.04	206.11	
40	6.61	211.28		30.5	10.71	207.24		25	12.20	205.95	
42.3	6.08	211.81	TOB	31.8	10.21	207.74		26	12.14	206.01	
45	5.46	212.43		32	10.20	207.75	TOE	27	12.10	206.05	
50	5.20	212.69		34.2	8.60	209.35	REW	28	12.08	206.07	
55	5.01	212.88		36.7	7.53	210.42		29	11.95	206.20	
56.9	4.84	213.05		39	6.96	210.99	BKF	30	11.83	206.32	
				42	6.10	211.85		31	11.68	206.47	
				45	5.62	212.33	ToB	31.2	10.86	207.29	
				50	5.21	212.74		32	10.63	207.52	
				56.7	5.08	212.87		33	10.20	207.95	
				56.7	4.90	213.05	IR Rt	33.5	9.75	208.40	EOW
								35	8.56	209.59	
								36.6	7.69	210.46	
								38	7.47	210.68	
								39.3	7.08	211.07	
								40.5	6.72	211.43	
								42.2	6.32	211.83	
								44	6.22	211.93	
								45.2	5.85	212.30	
								47	5.62	212.53	
								50	5.36	212.79	
								53	5.31	212.84	
								56.9	5.25	212.90	
								57	5.13	213.02	IR Rt

Year 3				Year 4				Year 5			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	5.02	213.71	IR Lt	BM	5.30	213.08	XS-2 IR Lt	BM	0.00	100.00	IR Lt
HI		218.73		HI		218.38		HI		100.00	
-20	5.77	212.96		0	5.37	213.01	GRND				
-10	6.03	212.70		3	5.45	212.93	GRND				
0	5.78	212.95	GRND	4.5	5.30	213.08	GRND				
5	5.89	212.84		8	5.46	212.92	GRND				
10	5.82	212.91		11	5.36	213.02	GRND				
13	5.8	212.93		12.5	5.40	212.98	BKF				
16	6.81	211.92	TOB	13.5	5.54	212.84	BKF				
17	7.39	211.34		15	6.12	212.26	BNK				
18.2	8.01	210.72		17.7	7.33	211.05	BNK				
19.6	8.89	209.84		19.1	8.14	210.24	BNK				
20.2	9.6	209.13		19.7	8.58	209.80	BNK				
20.4	11.1	207.63		20.2	9.44	208.94	EOW				
23.5	12.4	206.33		20.4	10.65	207.73	BED				
26	12.84	205.89		22	11.48	206.90	BED				
28	13	205.73		24	12.22	206.16	BED				
30	12.9	205.83		26	12.49	205.89	BED				
31.8	12.48	206.25		28	12.70	205.68	BED				
33.1	11.05	207.68		30	12.59	205.79	BED				
34.3	9.99	208.74	EOW	32	12.03	206.35	BED				
35	9.12	209.61		33.5	11.41	206.97	BED				
37	8.32	210.41		34.4	9.44	208.94	EOW				
39.5	7.6	211.13		34.5	9.04	209.34	BNK				
42.4	6.9	211.83	TOB	35.7	8.35	210.03	BNK				
44	6.8	211.93		36.5	7.91	210.47	BNK				
46	6.35	212.38		38.7	7.34	211.04	BNK				
49	6.05	212.68		39.5	6.99	211.39	BNK				
52	5.98	212.75		42.3	6.39	211.99	BKF				
55	5.88	212.85		44.1	6.3	212.08	GRND				
57	5.88	212.85	GRND	45.4	5.92	212.46	GRND				
61	5.85	212.88		46.5	5.86	212.52	GRND				
70	5.85	212.88		48	5.65	212.73	GRND				
				50	5.53	212.85	GRND				
				55	5.4	212.98	GRND				
				56.9	5.44	212.94	GRND				

**Lick Creek Stream Restoration Site**


Lee County, NC  
 Cross Section No. 3 - Riffle  
 Reach 2 - Lick Creek - Sta 13+37



Year 3

Year 4

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/5/06	Date	11/17/06	Date	11/26/07	Date	10/23/08	Date	10/26/09	Date	0/0/0
Area	64.5	Area	68.0	Area	69.8	Area	69.4	Area	75.4	Area	0.0
Bkf W	28.9	Bkf W	27	Bkf W	26.4	Bkf W	26.4	Bkf W	29.6	Bkf W	10
Dmean	2.2	Dmean	2.5	Dmean	2.6	Dmean	2.6	Dmean	2.5	Dmean	0.0
Dmax	4.4	Dmax	4.5	Dmax	4.5	Dmax	4.8	Dmax	5.2	Dmax	0.0
W/d	13.0	W/d	10.7	W/d	10.0	W/d	10.0	W/d	11.6	W/d	0.0

**Lick Creek Stream Restoration Site**

Lee County, NC

Cross Section No. 3 - Riffle

Reach 2 - Lick Creek - Sta 13+37

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM			IR Lt	BM			IR Lt	BM			IR Lt
HI	4.77	213.72		HI	4.56	213.72		HI	5.16	213.72	
		218.49				218.28				218.88	
0	4.84	213.65		1	4.70	213.58		0	5.24	213.64	
5	5.10	213.39		6	4.81	213.47		5	5.38	213.50	
10	4.86	213.63		11.5	4.64	213.64	ToB	10	5.29	213.59	
14.5	5.26	213.23	TOB	16	5.49	212.79		13	5.48	213.40	
17	6.00	212.49		19.8	6.85	211.43	BKF	15	5.81	213.07	
20	7.20	211.29		21.7	8.32	209.96	LEW	16.5	6.09	212.79	
24	8.25	210.24		22.7	9.60	208.68	TOE	18	6.82	212.06	
25.2	9.26	209.23	EOW	25.2	10.06	208.22	THL	19.4	7.18	211.70	
26	9.87	208.62		26.7	9.95	208.33		20.2	7.35	211.53	
27	10.10	208.39		28	9.77	208.51		20.9	7.88	211.00	
29	9.89	208.60		29.2	9.59	208.69		21	9.99	208.89	
32	9.78	208.71		30.3	9.42	208.86		21.2	10.11	208.77	EOW
33.4	9.76	208.73		32	9.41	208.87		21.9	10.58	208.30	
33.7	9.29	209.20	EW	33.3	9.55	208.73		23	10.67	208.21	
35.3	8.30	210.19		34	9.56	208.72	TOE	25	10.52	208.36	
37.4	7.48	211.01	HW	34.6	8.36	209.92	REW	27	10.63	208.25	
40	6.64	211.85		35.3	7.51	210.77		29	10.41	208.47	
43.4	5.69	212.80	TOB	37.5	7.23	211.05		31	10.11	208.77	EOW
50	5.67	212.82		39.3	6.49	211.79	BKF	33	10.05	208.83	
55	5.44	213.05		43	5.56	212.72	ToB	33.8	10.13	208.75	
57.8	5.35	213.14	IP	47	5.40	212.88		34.6	9.59	209.29	
				57.6	5.10	213.18	Stake Rt	35	8.93	209.95	
								36.5	8.02	210.86	
								37.5	7.62	211.26	
								38.8	7.40	211.48	
								40	6.73	212.15	
								41	6.48	212.40	
								43	6.19	212.69	
								46	5.91	212.97	
								50	6.02	212.86	
								55	5.75	213.13	
								57.9	5.80	213.08	GROUND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	9.05	209.81	IR Lt
HI		218.86	
-20	5.55	213.31	
-10	5.17	213.69	
0	5.19	213.67	GRND
5	5.29	213.57	
10	5.28	213.58	
13	5.40	213.46	
16	6.00	212.86	TOB
18	6.68	212.18	
19.6	7.10	211.76	
20.5	7.61	211.25	
20.9	10.10	208.76	EOW
22.1	10.37	208.49	
23	10.55	208.31	
24.5	10.86	208.00	
25.7	10.92	207.94	
27.4	10.99	207.87	
28.6	10.81	208.05	
29.5	10.73	208.13	
30.3	10.11	208.75	EOW
30.7	9.76	209.10	
31.4	9.38	209.48	
34	9.44	209.42	
35	9.00	209.86	
36.9	7.65	211.21	
38.8	7.39	211.47	
40.6	6.48	212.38	
42	6.12	212.74	TOB
46	5.94	212.92	
50	6.01	212.85	
53	5.79	213.07	
56	5.58	213.28	
58	5.78	213.08	GRND
63	5.62	213.24	
67	5.83	213.03	
72	5.99	212.87	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	4.78	213.72	IR Lt
HI		218.50	
0	4.81	213.69	GRND
2.7	4.80	213.70	GRND
8.7	4.82	213.68	GRND
11.4	5.06	213.44	GRND
14.7	5.33	213.17	GRND
15.3	5.37	213.13	GRND
16.1	5.56	212.94	BKF
17.7	6.63	211.87	BNK
19.5	7.43	211.07	BNK
22.7	8.53	209.97	BNK
23.1	8.82	209.68	BNK
24.7	9.19	209.31	BNK
25.5	9.36	209.14	BNK
25.9	9.74	208.76	EOW
26.2	10.59	207.91	BED
27.3	10.80	207.70	BED
28.4	10.80	207.70	BED
30.2	10.61	207.89	BED
31.7	10.46	208.04	BED
33.3	10.11	208.39	BED
33.6	9.72	208.78	EOW
34.1	9.10	209.40	BNK
34.9	8.37	210.13	BNK
36.2	7.43	211.07	BNK
37.7	7.10	211.40	BNK
40.4	6.14	212.36	BNK
42.7	5.90	212.60	BNK
45.7	5.52	212.98	BKF
49.7	5.61	212.89	GRND
53.7	5.45	213.05	GRND
58	5.46	213.04	GRND

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

### Lick Creek Stream Restoration Site

Lee County, NC  
 Cross Section No. 4 - Pool  
 Reach 2 - Lick Creek - Sta 15+91




Year 3



Year 4

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/5/06	Date	11/17/06	Date	11/26/07	Date	10/23/08	Date	10/26/09	Date	0/0/0
Area	105.2	Area	109.7	Area	102.9	Area	96.2	Area	100.0	Area	0.0
Bkf W	36.2	Bkf W	38.1	Bkf W	36	Bkf W	36	Bkf W	36	Bkf W	10
Dmean	2.9	Dmean	2.9	Dmean	2.9	Dmean	2.7	Dmean	2.8	Dmean	0.0
Dmax	5.8	Dmax	5.7	Dmax	5.4	Dmax	4.9	Dmax	5.9	Dmax	0.0
W/d	12.5	W/d	13.2	W/d	12.6	W/d	13.5	W/d	13.0	W/d	0.0



**Lick Creek Stream Restoration Site**

Lee County, NC

Cross Section No. 4 - Pool

Reach 2 - Lick Creek - Sta 15+91

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM		212.56	IR Lt	BM	5.80	212.56	IR Lt	BM	6.00	212.56	IR Lt
HI		217.83		HI		218.36		HI		218.56	
0.0	5.31	212.52		1.0	5.86	212.50		0	6.04	212.52	
5.0	5.42	212.41		7.0	5.96	212.40		5	6.17	212.39	
10.0	5.23	212.60		11.9	5.85	212.51	ToB	10	5.96	212.60	
12.2	5.27	212.56	TOB	15.5	6.72	211.64	BKF	12	6.02	212.54	
17.0	6.47	211.36		17.5	6.98	211.38		15	6.84	211.72	
19.6	7.28	210.55	HW	20.0	8.38	209.98		17.2	7.09	211.47	
22.0	8.03	209.80		20.3	9.10	209.26	LEW	19	7.69	210.87	
24.0	8.48	209.35		20.4	9.58	208.78	TOE	21	8.60	209.96	
26.5	9.23	208.60	EW	21.5	10.59	207.77		22	8.92	209.64	
27.5	10.13	207.70		23.0	10.49	207.87		22.8	8.98	209.58	
29.0	10.16	207.67		24.7	10.26	208.10		23.8	9.26	209.30	
31.0	10.11	207.72		26.4	10.50	207.86		24.5	9.87	208.69	
33.0	10.32	207.51		28.0	10.22	208.14		25.7	10.04	208.52	
35.0	10.82	207.01		29.6	10.25	208.11		26.1	10.19	208.37	EOW
36.0	11.04	206.79		31.1	10.24	208.12		27.5	10.44	208.12	
39.0	9.95	207.88		32.8	10.63	207.73		29	10.38	208.18	
39.3	7.39	210.44		35.0	11.51	206.85		31.4	10.85	207.71	
42.0	7.49	210.34		36.2	11.38	206.98		33	10.98	207.58	
44.0	7.07	210.76		37.3	10.77	207.59		34.5	11.03	207.53	
46.0	6.11	211.72		38.8	10.26	208.10	TOE	36	11.35	207.21	
48.4	4.96	212.87	TOB	38.9	9.11	209.25	REW	36.8	11.45	207.11	
50.0	4.89	212.94		39.2	8.01	210.35		37.2	10.99	207.57	
55.0	4.94	212.89		41.0	7.99	210.37		38.7	10.50	208.06	
60.0	4.74	213.09		43.5	7.63	210.73		39	10.15	208.41	EOW
63.2	4.61	213.22	IP RT	45.5	6.79	211.57	BKF	39.4	8.13	210.43	
				50.0	5.35	213.01	ToB	41	8.25	210.31	
				55.0	5.28	213.08		42	8.03	210.53	
				61.0	5.28	213.08		43.6	7.81	210.75	
				63.0	5.25	213.11		46	6.76	211.80	
				63.0	5.16	213.20	IR Rt	48	6.00	212.56	
								49	5.60	212.96	
								50	5.50	213.06	
								55	5.52	213.04	
								60	5.51	213.05	
								63.3	5.49	213.07	GROUND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	8.72	209.63	IR Lt
HI		218.35	
-20	5.43	212.92	
-10	5.73	212.62	
0	5.79	212.56	GRND
7	5.91	212.44	
11.8	5.79	212.56	TOB
15.7	6.75	211.60	
17.3	6.84	211.51	
20.7	8.19	210.16	
22.6	8.45	209.90	
24	9.34	209.01	
24.9	9.77	208.58	
27.5	9.96	208.39	
28.4	10.29	208.06	EOW
29.5	10.53	207.82	
31.4	10.42	207.93	
33.2	10.32	208.03	
34.4	10.43	207.92	
35.4	10.50	207.85	
36.3	10.71	207.64	
37.4	10.68	207.67	
38.2	10.49	207.86	
39.3	7.91	210.44	
40.9	7.92	210.43	
42.4	7.55	210.80	
43.9	7.44	210.91	
46.5	6.28	212.07	
47.3	6.05	212.30	
48.9	5.35	213	TOB
50.4	5.3	213.05	
56.4	5.34	213.01	
62	5.12	213.23	
63.3	5.25	213.1	GRND
68	5.26	213.09	
71	5.16	213.19	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	5.29	212.56	IR Lt
HI		217.85	
0	5.34	212.51	GRND
4	5.42	212.43	GRND
8	5.53	212.32	GRND
12	5.47	212.38	BKF
13	5.64	212.21	BNK
14	5.94	211.91	BNK
18.2	6.35	211.50	BNK
19.8	6.60	211.25	BNK
21.7	7.10	210.75	BNK
24	7.39	210.46	BNK
24.6	7.61	210.24	BNK
24.9	7.84	210.01	BNK
25.1	8.57	209.28	BR TOE
25.8	8.95	208.90	BR TOE
26.1	9.66	208.19	EOW
26.9	10.43	207.42	BED
28.8	11.22	206.63	BED
31	11.25	206.60	BED
33	11.36	206.49	BED
35	11.26	206.59	BED
37	11.29	206.56	BED
37.2	10.38	207.47	BLDR
38.7	9.99	207.86	BLDR
39	9.68	208.17	EOW
39.4	7.50	210.35	BLDR
41	7.31	210.54	BNK
43.7	6.97	210.88	BNK
48	5.26	212.59	BKF
48.7	4.93	212.92	GRND
50	4.72	213.13	GRND
53	4.88	212.97	GRND
56.2	4.8	213.05	GRND
63.6	4.74	213.11	GRND

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

### Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 5 - Riffle

Reach 3 - Lick Creek - Sta 14+41.5




Year 2



Year 3

Facing Downstream

#### Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/5/06	Date	11/17/06	Date	11/26/07	Date	10/24/08	Date	10/27/09	Date	0/0/0
Area	150.3	Area	162.1	Area	160.2	Area	164.0	Area	146.8	Area	0.0
Bkf W	42.3	Bkf W	43.4	Bkf W	44.5	Bkf W	44.5	Bkf W	44.3	Bkf W	10
Dmean	3.6	Dmean	3.7	Dmean	3.6	Dmean	3.7	Dmean	3.3	Dmean	0.0
Dmax	5.9	Dmax	6.8	Dmax	7.0	Dmax	8.3	Dmax	8.0	Dmax	0.0
W/d	11.9	W/d	11.6	W/d	12.4	W/d	12.1	W/d	13.4	W/d	0.0

**Lick Creek Stream Restoration Site**

Lee County, NC  
Cross Section No. 5 - Riffle  
Reach 3 - Lick Creek - Sta 14+41.5

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	5.13	209.56	IR Lt	BM	4.72	209.56	IR Lt	BM	5.18	209.56	IR Lt
HI		214.69		HI		214.28		HI		214.74	
0.0	5.22	209.47	GRND	2.0	4.83	209.45		0	5.22	209.52	
5.0	5.07	209.62		7.0	4.66	209.62		5	5.07	209.67	
10.0	5.25	209.44		12.0	4.76	209.52		10	5.23	209.51	
13.0	5.25	209.44	TOB	14.2	4.91	209.37	ToB	12	5.22	209.52	
16.0	6.11	208.58		18.0	6.17	208.11		14	5.39	209.35	
19.0	7.31	207.38		20.4	7.17	207.11	BKF	16	5.97	208.77	
22.0	8.48	206.21		22.0	7.75	206.53		18.2	6.81	207.93	
25.0	9.38	205.31		24.4	8.35	205.93		19.4	7.10	207.64	
27.7	10.36	204.33		26.8	9.32	204.96		21	7.56	207.18	
29.6	10.49	204.20	EOW	27.0	9.79	204.49	LEW	24	8.73	206.01	
31.0	11.04	203.65		28.3	10.46	203.82	TOE	25.5	9.01	205.73	
33.0	11.16	203.53		30.0	10.51	203.77		26.5	9.40	205.34	
35.0	11.18	203.51		32.0	10.96	203.32		27.6	9.61	205.13	
37.0	11.00	203.69		34.3	11.23	203.05		30.4	10.66	204.08	
39.0	10.88	203.81		36.3	11.26	203.02		30.5	11.23	203.51	EOW
40.8	10.49	204.20	EOW	38.0	11.37	202.91		31	12.00	202.74	
43.6	10.09	204.60		40.4	11.73	202.55		32	12.40	202.34	
44.6	9.51	205.18		43.0	11.20	203.08		33	12.26	202.48	
47.0	8.47	206.22		44.0	10.39	203.89		34	12.24	202.50	
50.0	7.06	207.63		45.0	10.22	204.06		35	12.31	202.43	
53.5	5.67	209.02		45.1	9.80	204.48	REW	37	12.39	202.35	
55.3	5.00	209.69	TOB	45.2	8.57	205.71	BOULDER	39.7	12.44	202.30	
58.0	4.84	209.85		47.3	8.33	205.95		41	12.45	202.29	
62.0	4.46	210.23		49.0	7.52	206.76		42	12.43	202.31	
67.0	4.68	210.01		50.8	7.22	207.06		43	12.69	202.05	
68.7	4.55	210.14		53.0	5.94	208.34	BKF	44	12.06	202.68	
68.7	4.46	210.23	IR RT	56.0	5.21	209.07		44.6	11.72	203.02	EOW
				57.6	4.61	209.67	ToB	44.6	11.24	203.50	ROCK
				63.0	4.47	209.81		44.9	9.44	205.30	
				69.0	4.11	210.17		47	8.40	206.34	
				69.0	4.05	210.23	IR Rt	49	7.96	206.78	
								50	8.07	206.67	
								53	7.47	207.27	
								56	6.26	208.48	
								59	5.64	209.10	
								62	5.13	209.61	
								66	4.70	210.04	
								68.9	4.52	210.22	IR Rt

Year 3			
Station	FS/BS	Elev.	Desc.
BM	10.57	204.58	IR Lt
HI		215.15	
-17	5.47	209.68	
-9	5.80	209.35	GRND
0	5.56	209.59	
4	5.54	209.61	
10	5.59	209.56	
14.4	5.77	209.38	TOB
18.1	7.03	208.12	
19.9	7.39	207.76	
21.3	7.50	207.65	
23.7	8.56	206.59	
25.4	8.96	206.19	
26.8	9.73	205.42	
28.6	10.03	205.12	
29.8	11.01	204.14	
30.6	11.32	203.83	EOW
30.8	11.52	203.63	
31.1	13.13	202.02	
33.3	13.07	202.08	
35	13.36	201.79	
36	13.66	201.49	
37	13.83	201.32	
38	13.81	201.34	
39	13.78	201.37	
40	14.03	201.12	
41	14.32	200.83	
42	14.24	200.91	
43	14.1	201.05	
44	11.92	203.23	
44.7	11.5	203.65	EOW
45	9.76	205.39	ROCK
48	8.25	206.9	
50.8	8.22	206.93	
52.7	7.83	207.32	
54.4	7.49	207.66	
56.9	6.37	208.78	
64	5.32	209.83	TOB
66.5	4.97	210.18	
68.9	4.91	210.24	GRND
72	5.09	210.06	
77.6	5.59	209.56	
85	5.88	209.27	
90	6.11	209.04	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	5.17	209.56	IR Lt
HI		214.73	
0	5.27	209.46	GRND
2.7	5.20	209.53	GRND
7.2	5.22	209.51	GRND
11.7	5.21	209.52	GRND
14.3	5.37	209.36	BKF
15.7	5.81	208.92	BNK
18.1	6.55	208.18	BNK
19.6	6.66	208.07	BNK
20.4	6.95	207.78	BNK
21.3	7.00	207.73	BNK
23.3	7.91	206.82	BNK
24.6	8.34	206.39	BNK
25.4	8.54	206.19	BNK
27	9.39	205.34	BNK
27.9	9.58	205.15	BNK
28.6	9.91	204.82	BNK
29.3	10.08	204.65	BNK
30.6	10.68	204.05	BNK
30.7	11.01	203.72	EOW
30.8	13.05	201.68	BED
32	13.30	201.43	BED
32.7	13.18	201.55	BED
33.6	13.12	201.61	BED
34.7	13.22	201.51	BED
35.7	13.33	201.40	BED
36.7	13.41	201.32	BED
37.7	13.40	201.33	BED
38.7	13.24	201.49	BED
39.7	13.02	201.71	BED
40.7	12.79	201.94	BED
41.7	12.66	202.07	BED
42.7	12.47	202.26	BED
43.7	12.29	202.44	BED
44.7	11.73	203.00	BED
44.8	11.05	203.68	EOW
45.1	9.55	205.18	BLDR
45.8	9.07	205.66	BLDR
47.5	8.13	206.60	BNK
49.1	7.97	206.76	BNK
50.8	7.95	206.78	BNK
52.5	7.61	207.12	BNK
53.4	7.31	207.42	BNK
54.8	6.84	207.89	BNK
55.7	6.44	208.29	BNK
58.6	5.62	209.11	BKF
60.7	5.42	209.31	GRND
61.4	5.21	209.52	GRND
64	5.2	209.53	GRND
65.7	4.8	209.93	GRND
68.9	4.53	210.20	GRND

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	



### Lick Creek Stream Restoration Site

Lee County, NC

Cross Section No. 6 - Pool

Reach 3 - Lick Creek - Sta 15+73.5




Year 2



Year 3

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	5/5/06	Date	11/17/06	Date	11/26/07	Date	10/24/08	Date	10/27/09	Date	0/0/0
Area	140.7	Area	164.1	Area	170.9	Area	169.4	Area	186.1	Area	0.0
Bkf W	43	Bkf W	45	Bkf W	43	Bkf W	43	Bkf W	43	Bkf W	10
Dmean	3.3	Dmean	3.6	Dmean	4.0	Dmean	3.9	Dmean	4.3	Dmean	0.0
Dmax	6.7	Dmax	7.8	Dmax	8.3	Dmax	7.6	Dmax	9.6	Dmax	0.0
W/d	13.1	W/d	12.3	W/d	10.8	W/d	10.9	W/d	9.9	W/d	0.0

Lick Creek Stream Restoration Site												
Lee County, NC												
Cross Section No. 6 - Pool												
Reach 3 - Lick Creek - Sta 15+73.5												
As-Built				Year 1				Year 2				
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	
BM HI	5.40	209.31	IR Lt	BM HI	4.77	209.31	IR Lt	BM HI	5.87	209.31	IR Lt	
		214.71				214.08				215.18		
0.0	5.51	209.20	GRND	1.0	4.90	209.18		0	5.95	209.23		
5.0	5.65	209.06		7.0	5.07	209.01		5	6.08	209.10		
10.0	5.93	208.78		9.0	5.16	208.92	ToB	10	6.29	208.89		
13.0	6.19	208.52	TOB	11.0	5.31	208.77		12	6.43	208.75		
16.0	6.73	207.98		15.0	5.78	208.30		14	6.68	208.50		
20.0	7.57	207.14		21.0	6.95	207.13	BKF	16	7.10	208.08		
24.0	8.53	206.18		24.0	7.76	206.32		19	7.61	207.57		
26.2	9.10	205.61		27.3	7.94	206.14		21.7	8.51	206.67		
28.4	9.20	205.51		29.0	8.36	205.72		23	8.77	206.41		
30.2	9.70	205.01		29.5	8.63	205.45		25	8.91	206.27		
31.9	10.46	204.25		30.7	9.74	204.34	LEW	26.7	9.15	206.03		
32.5	10.78	203.93	EOW	32.0	10.70	203.38		27.9	9.65	205.53		
32.9	11.61	203.10		34.0	11.94	202.14	TOE	29.3	9.81	205.37		
34.5	12.20	202.51		35.0	11.73	202.35		30.2	10.42	204.76		
36.0	12.36	202.35		36.5	11.99	202.09		31.1	11.78	203.40	EOW	
38.0	12.30	202.41		38.0	12.64	201.44		32.2	13.00	202.18		
40.0	12.48	202.23		39.0	12.82	201.26		32.8	13.57	201.61		
42.0	12.10	202.61		40.0	13.16	200.92		34.5	13.75	201.43		
44.0	12.50	202.21		41.3	13.05	201.03		36	13.89	201.29		
45.8	12.90	201.81		43.0	12.61	201.47		38	14.35	200.83		
46.7	9.52	205.19		44.7	12.40	201.68		39.5	14.76	200.42		
48.9	9.13	205.58		46.0	12.31	201.77	REW	41	14.75	200.43		
51.0	7.96	206.75		46.2	9.73	204.35		43	14.29	200.89		
54.0	6.70	208.01		47.0	9.17	204.91		45	13.97	201.21		
56.0	6.00	208.71		49.3	8.92	205.16		45.7	13.75	201.43		
57.0	5.64	209.07	TOB	51.7	8.28	205.80		45.7	11.76	203.42	EOW LOG	
59.0	5.20	209.51		53.3	6.73	207.35		46.4	10.27	204.91		
62.0	5.06	209.65		54.3	6.30	207.78	BKF	48	9.82	205.36		
66.0	4.72	209.99		56.0	5.43	208.65		49	9.44	205.74		
70.9	4.68	210.03		58.0	4.86	209.22	ToB	50	9.12	206.06		
70.9	4.56	210.15	IR RT	60.0	4.50	209.58		52	8.89	206.29		
				64.0	4.43	209.65		53.7	8.61	206.57		
				68.0	3.96	210.12	IR Rt	54.5	7.47	207.71		
				71.0	4.12	209.96		56	6.48	208.70		
								58	5.87	209.31		
								60	5.59	209.59		
								61.3	5.59	209.59		
								62	5.94	209.24		
								65	5.96	209.22		
								67	5.38	209.80		
								70.9	5.23	209.95	GROUND	


Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	10.57	204.58	IR Lt
		215.15	
-18	6.33	208.82	
-15	5.99	209.16	
-5	6.02	209.13	
0	5.90	209.25	GRND
4	5.95	209.20	
10.2	6.22	208.93	
13	6.38	208.77	TOB
14.4	6.63	208.52	
15	6.84	208.31	
16.3	6.99	208.16	
17.6	7.33	207.82	
19.3	7.43	207.72	
20.6	7.79	207.36	
22.3	8.62	206.53	
23.4	8.68	206.47	
25.3	9.08	206.07	
26.6	9.87	205.28	
29.9	11.31	203.84	EOW
32	12.57	202.58	
34	13.00	202.15	
35.9	13.02	202.13	
38.4	13.62	201.53	
42	14.03	201.12	
44.6	13.98	201.17	
45.8	13.81	201.34	
45.9	11.64	203.51	EOW LOG
46.4	10.40	204.75	
48.1	10.47	204.68	
49.2	9.84	205.31	
50	9.46	205.69	
51.5	9.28	205.87	
52.9	8.9	206.25	
55.7	6.56	208.59	TOB
57.4	5.99	209.16	
58.2	5.79	209.36	
60.5	5.49	209.66	
62	5.92	209.23	
65	5.92	209.23	
68.9	5.39	209.76	
70.9	5.21	209.94	GRND
72	5.15	210	
76	6.03	209.12	
79	6.22	208.93	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	4.78	209.31	IR Lt
		214.09	
0	4.84	209.25	GRND
4	4.90	209.19	GRND
7	5.09	209.00	GRND
10	5.20	208.89	GRND
12	5.11	208.98	GRND
13	5.27	208.82	BKF
14	5.51	208.58	BNK
18	6.31	207.78	BNK
19	7.02	207.07	BNK
23	7.79	206.30	BNK
26.1	8.34	205.75	BNK
27.9	8.71	205.38	BNK
29.1	9.28	204.81	BNK
30.4	9.59	204.50	BNK
31.4	9.89	204.20	BNK
32.8	10.47	203.62	EOW
33	12.22	201.87	BED
34	12.76	201.33	BED
35	13.20	200.89	BED
36	13.79	200.30	BED
37	14.14	199.95	BED
38	14.61	199.48	BED
39	14.85	199.24	BED
40	15.00	199.09	BED
43	14.88	199.21	BED
45	14.04	200.05	BED
45.8	10.49	203.60	EOW
46	9.56	204.53	LOG
46.7	9.39	204.70	LOG
48.9	9.26	204.83	BNK
50	8.57	205.52	BNK
51.5	8.19	205.90	BNK
52.9	7.71	206.38	BNK
54.1	6.72	207.37	BNK
56	5.4	208.69	BKF
57.3	4.99	209.10	GRND
58	4.76	209.33	GRND
60	4.52	209.57	GRND
61	4.44	209.65	GRND
62.5	5.09	209.00	GRND
65.3	4.8	209.29	GRND
66.7	4.41	209.68	GRND
69	4.33	209.76	GRND
70.9	4.19	209.90	GRND

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

**Lick Creek Stream Restoration Site**  
Lee County, NC  
Profile Reach 1 - Wallace Branch

**Profile**





**Lick Creek Stream Restoration Site**

Lee County, NC


Profile Reach 1 - Wallace Branch

**Year 4**

HI	Station	Bed FS	Bed Elev.	Water Depth	Water Elev.	Bankfull FS	Bankfull Elev.	Description
218.21	1000	10.20	208.01	1.57	209.58			HOR
218.21	1020	10.02	208.19	1.35	209.54	5.10	213.11	HOR
218.21	1040	10.09	208.12	1.43	209.55			TOR
218.21	1060	10.54	207.67	1.89	209.56			
218.21	1062	10.77	207.44	2.10	209.54			BPL
218.21	1080	10.59	207.62	1.95	209.57	4.29	213.92	EPL
218.21	1114	10.10	208.11	1.46	209.57	5.20	213.01	HOR
218.21	1165	10.32	207.89	1.65	209.54			RIF
218.21	1197	9.21	209.00	0.23	209.23			LV INV
218.21	1205	12.01	206.20	2.92	209.12			BPL
218.21	1250	11.24	206.97	1.97	208.94	4.14	214.07	EPL
218.40	1275	9.92	208.48	0.64	209.12	5.56	212.84	HOR
218.40	1285	9.82	208.58	0.51	209.09			XS-1
218.40	1340	10.60	207.80	1.31	209.11			TOR
218.40	1350	9.92	208.48	0.54	209.02			LV INV
218.40	1360	14.37	204.03	5.00	209.03			BPL
218.40	1379	12.56	205.84	3.20	209.04			XS-2
218.40	1410	11.68	206.72	2.31	209.03			EPL
218.40	1431	9.79	208.61	0.40	209.01	5.87	212.53	HOR
218.40	1445	10.15	208.25	0.44	208.69			TOR
218.40	1462	12.25	206.15	2.54	208.69			BPL
218.40	1475	12.27	206.13	2.54	208.67			EPL
218.40	1491	9.93	208.47	0.18	208.65			LV INV
218.40	1503	13.93	204.47	4.18	208.65			BPL
218.40	1522	13.72	204.68	4.00	208.68			EPL
218.40	1543	10.09	208.31	0.12	208.43			RV INV
217.61	1551	12.50	205.11	3.46	208.57			BPL
217.61	1578	12.61	205.00	3.65	208.65			EPL
217.61	1595	10.30	207.31	1.35	208.66	4.10	213.51	HOR
217.61	1620	10.14	207.47	1.23	208.70			TOR
217.61	1641	11.55	206.06	2.61	208.67			BPL
217.61	1660	11.25	206.36	2.31	208.67			PL
217.61	1691	11.51	206.10	2.58	208.68			EPL
217.61	1704	9.28	208.33	0.39	208.72	5.62	211.99	HOR
217.61	1755	9.82	207.79	0.65	208.44	4.52	213.09	TOR
217.61	1795	11.57	206.04	2.42	208.46			BPL
217.61	1834	13.15	204.46	4.00	208.46			EPL
217.61	1862	9.95	207.66	0.36	208.02	5.16	212.45	HOR
217.00	1895	9.36	207.64	0.24	207.88			TOR LV?
217.00	1908	11.61	205.39	2.42	207.81			BPL
217.00	1913	11.50	205.50	2.35	207.85			EPL
217.00	1938	9.59	207.41	0.32	207.73			LV INV
217.00	1948	11.97	205.03	2.71	207.74			BPL
217.00	1967	12.36	204.64	3.10	207.74			EPL
217.00	2011	11.15	205.85	1.88	207.73			EPL
217.00	2020	9.44	207.56	0.18	207.74	4.34	212.66	EP-1

Lick Creek Stream Restoration Site  
Lee County, NC  
Profile Reach 2 - Lick Creek

Profile



**Lick Creek Stream Restoration Site**

Lee County, NC

Profile Reach 2 - Lick Creek

**Year 4**

HI	Station	Bed FS	Bed Elev.	Water Depth	Water Elev.	Bankfull FS	Bankfull Elev.	Description
219.29	1000	10.05	209.24	0.96	210.20			BP 2 RIF
219.29	1038	9.61	209.68	0.45	210.13			RIF
219.29	1048	10.71	208.58	1.54	210.12			PL
219.29	1057	9.52	209.77	0.16	209.93			RCV INV
219.29	1075	14.42	204.87	4.60	209.47			BPL
219.29	1088	12.97	206.32	3.20	209.52			EPL
219.29	1114	10.15	209.14	0.40	209.54			GL
219.29	1128	10.62	208.67	0.86	209.53	5.40	213.89	HOR
219.29	1172	10.28	209.01	0.46	209.47			TLR
219.29	1195	10.33	208.96	0.30	209.26			TLR *
219.29	1213	12.38	206.91	2.10	209.01			BPL
219.29	1230	12.37	206.92	2.11	209.03			EPL
219.29	1242	10.86	208.43	0.58	209.01			LV INV
219.29	1260	12.9	206.39	2.60	208.99			BPL
219.29	1270	11.91	207.38	1.64	209.02			EPL
218.82	1288	10.3	208.52	0.46	208.98			HOR
218.82	1330.5	11.02	207.80	1.09	208.89	5.70	213.12	XS-3
218.82	1361	10.72	208.10	0.76	208.86			TOR
218.82	1370	11.07	207.75	1.17	208.92			BPL
218.82	1404	10.53	208.29	0.54	208.83			THL
218.82	1445	11.12	207.70	1.12	208.82			EPL
218.82	1465	11.31	207.51	1.30	208.81	5.65	213.17	HOR
218.82	1492	11.61	207.21	1.59	208.80			TOR
218.82	1497	12.64	206.18	2.62	208.80			BPL
218.82	1511	12.55	206.27	2.52	208.79			PL
218.82	1516	11.94	206.88	1.90	208.78			THL
218.82	1550	12.02	206.80	1.95	208.75			EPL
218.82	1561	10.28	208.54	0.15	208.69			RCV INV
218.82	1571	13.6	205.22	3.06	208.28			BPL
218.82	1587	12.23	206.59	1.70	208.29			XS-4
218.82	1600	11.2	207.62	0.67	208.29			THL
218.82	1630	11.41	207.41	0.85	208.26			THL
217.07	1640	10.02	207.05	1.23	208.28	4.36	212.71	HOR
217.07	1649	10	207.07	1.23	208.30			TOR
217.07	1662	11.11	205.96	2.30	208.26			BPL
217.07	1690	10.59	206.48	1.82	208.30			EPL
217.07	1704	9.02	208.05	0.17	208.22			LV INV
217.07	1712	12.28	204.79	3.28	208.07			BPL
217.07	1724	12.18	204.89	3.17	208.06			EPL
217.07	1751	9.75	207.32	0.56	207.88			LV INV
217.07	1760	9.94	207.13	0.76	207.89			BPL
217.07	1776	10.32	206.75	1.15	207.90			EPL
217.07	1784	9.9	207.17	0.64	207.81	5.92	211.15	HOR
217.07	1830	10.73	206.34	1.42	207.76			TOR
217.07	1865	9.89	207.18	0.53	207.71			HOR
217.07	1889	10.23	206.84	0.81	207.65			TOR
217.07	1900	11.47	205.60	2.06	207.66			BPL
218.87	1930	13.5	205.37	2.37	207.74			POOL
218.87	1960	13.1	205.77	1.90	207.67			EPL
218.87	1990	11.68	207.19	0.46	207.65	6.74	212.13	HOR
218.87	2027	12.29	206.58	0.97	207.55			EP2




### Lick Creek Stream Restoration Site

Lee County, NC

Profile Reach 3 - Lick Creek

#### Profile



**Lick Creek Stream Restoration Site**

Lee County, NC


Profile Reach 3 - Lick Creek

**Year 4**

HI	Station	Bed FS	Bed Elev.	Water Depth	Water Elev.	Bankfull FS	Bankfull Elev.	Description
214.98	1000	11.22	203.76	0.44	204.20			RIF
214.98	1041	11.48	203.50	0.70	204.20			TOR/LV
214.98	1065	12.99	201.99	2.21	204.20			BPL
214.98	1104	13.57	201.41	2.78	204.19			EPL
214.98	1118	11.18	203.80	0.35	204.15			LV INV
214.98	1133	15.77	199.21	4.72	203.93			BPL
214.98	1160	15.26	199.72	4.26	203.98			EPL
214.98	1200	11.99	202.99	1.00	203.99			HOR
214.98	1240	11.63	203.35	0.63	203.98			RIF
214.98	1275	11.60	203.38	0.53	203.91	4.85	210.13	TOR
214.98	1329	11.63	203.35	0.57	203.92			LV INV
214.98	1335	14.88	200.10	3.79	203.89			BPL
214.98	1353	16.64	198.34	5.56	203.90			EPL
213.73	1372	9.92	203.81	0.15	203.96			RCV INV
213.73	1380	12.40	201.33	2.42	203.75			BPL
213.73	1395	11.65	202.08	1.71	203.79			EPL
213.73	1403	10.06	203.67	0.10	203.77			LV INV
213.73	1412	12.85	200.88	2.79	203.67			BPL
213.73	1437	12.47	201.26	2.39	203.65			XS-5
213.73	1470	10.57	203.16	0.47	203.63	4.48	209.25	HOR
213.73	1545	10.87	202.86	0.66	203.52			LV INV
213.73	1560	14.53	199.20	4.37	203.57			BPL
213.73	1567	14.63	199.10	4.66	203.76			XS-6
213.73	1582	10.58	203.15	0.38	203.53			LV INV
213.73	1590	12.67	201.06	2.48	203.54			BPL
213.73	1605	13	200.73	2.79	203.52			EPL
213.73	1650	10.81	202.92	0.60	203.52	5.51	208.22	HOR
213.73	1730	11.12	202.61	0.66	203.27			LV INV
213.73	1747	14.88	198.85	4.40	203.25			BPL
213.73	1790	13	200.73	2.54	203.27			EPL
213.17	1810	10.47	202.70	0.53	203.23			LV INV
213.17	1825	14.03	199.14	4.09	203.23			BPL
213.17	1847	12.69	200.48	2.73	203.21			EPL
213.17	1858	10.7	202.47	0.73	203.20			LV INV
213.17	1869	11.37	201.80	1.40	203.20			PL
213.17	1885	10.55	202.62	0.54	203.16	5.73	207.44	HOR
213.17	1980	11.07	202.10	0.77	202.87			TOR
213.17	2015	10.87	202.30	0.52	202.82			LV INV
213.17	2025	13.63	199.54	3.30	202.84			BPL
213.17	2041	13.65	199.52	3.29	202.81			EPL
213.17	2072	11.36	201.81	1.00	202.81			LV INV
213.17	2089	12.79	200.38	2.42	202.80			BPL
213.17	2117	12.75	200.42	2.38	202.80			EPL
213.17	2145	11	202.17	0.61	202.78			HOR
213.17	2161	11.45	201.72	1.00	202.72			EP3

Pebble Count Weighted by Channel Feature									
Percent Riffle:	18.97	Percent Run:	26.72						
Percent Pool:	29.31	Percent Glide:	25						
Pebble Count,									
Material	Size Range (mm)	weighted	Lick Creek Stream Restoration Site						
silt/clay	0	0.062	52.6						
very fine sand	0.062	0.13	3.4						
fine sand	0.13	0.25	3.4						
medium sand	0.25	0.5	1.7						
coarse sand	0.5	1	2.6						
very coarse sand	1	2	0.0						
very fine gravel	2	4	1.7						
fine gravel	4	6	5.2						
fine gravel	6	8	5.2						
medium gravel	8	11	11.2						
medium gravel	11	16	10.3						
coarse gravel	16	22	2.6						
coarse gravel	22	32	0.0						
very coarse gravel	32	45	0.0						
very coarse gravel	45	64	0.0						
small cobble	64	90	0.0						
medium cobble	90	128	0.0						
large cobble	128	180	0.0						
very large cobble	180	256	0.0						
small boulder	256	362	0.0						
small boulder	362	512	0.0						
medium boulder	512	1024	0.0						
large boulder	1024	2048	0.0						
very large boulder	2048	4096	0.0						
weighted particle count:		100.0							
bedrock		0.0							
clay hardpan		0.0							
detritus/wood		0.0							
artificial		0.0							
weighted total count:		100							
Note: Reach 1									
53%									
<p>Pebble Count, Lick Creek Stream Restoration Site</p> <p>percent finer than</p> <p>weighted percent of particles in range</p> <p>particle size (mm)</p> <p>weighted percent riffle pool run glide % of particles</p>									
based on sediment particles only	size percent less than (mm)						particle size distribution gradation geo mean std dev		
	D16	D35	D50	D65	D84	D95			
	0.062	0.06	0.1	3	10	15	81.8	0.8	12.8
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	53%	11%	36%	0%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	57
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	1
coarse sand	0.5	1	2
very coarse sand	1	2	7
very fine gravel	2	4	4
fine gravel	4	6	5
fine gravel	6	8	9
medium gravel	8	11	12
medium gravel	11	16	6
coarse gravel	16	22	2
coarse gravel	22	32	
very coarse gravel	32	45	
very coarse gravel	45	64	
small cobble	64	90	
medium cobble	90	128	
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			105
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			105






Pebble Count Weighted by Channel Feature									
Percent Riffle:	26.06	Percent Run:	24.65						
Percent Pool:	32.39	Percent Glide:	16.9						
Pebble Count,									
Material	Size Range (mm)	weighted	Lick Creek Stream Restoration Site						
silt/clay	0 0.062	19.7	Lee County, NC						
very fine sand	0.062 0.13	10.6	Year 4						
fine sand	0.13 0.25	2.8	Note: <b>Reach 2</b>						
medium sand	0.25 0.5	7.0	20%						
coarse sand	0.5 1	5.6							
very coarse sand	1 2	9.2							
very fine gravel	2 4	2.1							
fine gravel	4 6	8.5							
fine gravel	6 8	8.5							
medium gravel	8 11	9.2							
medium gravel	11 16	9.2							
coarse gravel	16 22	5.6							
coarse gravel	22 32	1.4							
very coarse gravel	32 45	0.7							
very coarse gravel	45 64	0.0							
small cobble	64 90	0.0							
medium cobble	90 128	0.0							
large cobble	128 180	0.0							
very large cobble	180 256	0.0							
small boulder	256 362	0.0							
small boulder	362 512	0.0							
medium boulder	512 1024	0.0							
large boulder	1024 2048	0.0							
very large boulder	2048 4096	0.0							
weighted particle count:		100.0							
bedrock		0.0							
clay hardpan		0.0							
detritus/wood		0.0							
artificial		0.0							
weighted total count:		100							
based on sediment particles only	size percent less than (mm)						particle size distribution		
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev
	0.062	0.30	1.4	6	11	19	15.2	0.8	13.6
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	20%	35%	45%	0%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	24
very fine sand	0.062	0.13	7
fine sand	0.13	0.25	4
medium sand	0.25	0.5	10
coarse sand	0.5	1	4
very coarse sand	1	2	8
very fine gravel	2	4	9
fine gravel	4	6	5
fine gravel	6	8	7
medium gravel	8	11	9
medium gravel	11	16	13
coarse gravel	16	22	6
coarse gravel	22	32	1
very coarse gravel	32	45	
very coarse gravel	45	64	
small cobble	64	90	
medium cobble	90	128	
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			107
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			107

Pebble Count,  
 Lick Creek Stream Restoration Site  
 Lee County, NC  
 Year 4  
 Note: **Reach 2 - Lick Creek**



based on sediment particles only	size percent less than (mm)						particle size distribution			
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev	
	0.062	0.30	1.5	5	12	17	16.0	0.9	13.9	
based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	22%	31%	47%	0%	0%	0%	0%	0%	0%	

Pebble Count Weighted by Channel Feature										
Percent Riffle:	27.35	Percent Run:	24.79							
Percent Pool:	31.62	Percent Glide:	16.24							
Pebble Count,										
Material	Size Range (mm)	weighted	Lick Creek Stream Restoration Site							
silt/clay	0 0.062	6.8	Lee County, NC							
very fine sand	0.062 0.13	1.7	Year 4							
fine sand	0.13 0.25	4.3	Note: <b>Reach 3</b>							
medium sand	0.25 0.5	9.4	7%							
coarse sand	0.5 1	7.7								
very coarse sand	1 2	16.2								
very fine gravel	2 4	2.6								
fine gravel	4 6	9.4								
fine gravel	6 8	5.1								
medium gravel	8 11	19.7								
medium gravel	11 16	6.8								
coarse gravel	16 22	8.5								
coarse gravel	22 32	1.7								
very coarse gravel	32 45	0.0								
very coarse gravel	45 64	0.0								
small cobble	64 90	0.0								
medium cobble	90 128	0.0								
large cobble	128 180	0.0								
very large cobble	180 256	0.0								
small boulder	256 362	0.0								
small boulder	362 512	0.0								
medium boulder	512 1024	0.0								
large boulder	1024 2048	0.0								
very large boulder	2048 4096	0.0								
weighted particle count:		100.0								
bedrock		0.0								
clay hardpan		0.0								
detritus/wood		0.0								
artificial		0.0								
weighted total count:		100								
based on sediment particles only		size percent less than (mm)					particle size distribution gradation			
		D16	D35	D50	D65	D84	D95	geo mean	std dev	
		0.316	1.24	4.2	8	12	19	8.1	1.9	
based on total count		percent by substrate type								
		silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
		7%	39%	54%	0%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	9
very fine sand	0.062	0.13	1
fine sand	0.13	0.25	3
medium sand	0.25	0.5	12
coarse sand	0.5	1	17
very coarse sand	1	2	17
very fine gravel	2	4	10
fine gravel	4	6	8
fine gravel	6	8	4
medium gravel	8	11	8
medium gravel	11	16	3
coarse gravel	16	22	3
coarse gravel	22	32	
very coarse gravel	32	45	
very coarse gravel	45	64	
small cobble	64	90	
medium cobble	90	128	
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			95
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			95

