

Lyle Creek Stream Restoration 2004 Annual Monitoring Report



Delivered to: NCDENR/Ecosystem Enhancement Program
1619 Mail Service Center
Raleigh, NC 27699-1619

Prepared by: Biological & Agricultural Engineering
Water Resources Research Institute
North Carolina State University
Campus Box 7625
Raleigh, NC 27695

February, 2005



NC STATE UNIVERSITY

2004 Lyle Creek Monitoring Abstract

Lyle Creek was enhanced/restored through the North Carolina Wetlands Restoration Program (NCWRP). The goals and objectives of this project are as follows.

- 1.) Restore 2,400 linear feet of an unnamed tributary to Lyle Creek.
 - a. Approximately 700 linear feet of Lyle Creek was enhanced through the use of bank stabilization and approximately 1244 linear feet was restored through natural channel design stream restoration. (amount measured as part of the monitoring)
- 2.) Enhance the riparian area through planting native species
- 3.) Exclude cattle access to the unnamed tributary to Lyle Creek and 800 linear feet of a secondary unnamed tributary.

This is the 2nd year of the 5-year monitoring plan for Lyle Creek.

Table 1. Background Information

Project Name	Lyle Creek
Designer's Name	EcoScience Corporation 1101 Haynes Street, Suite 101 Raleigh, NC 27604
Contractor's Name	North State Environmental
Project County	Catawba County, North Carolina
Directions to Project Site	From Interstate I-40 take Exit 138. Head south on Oxford School Rd for 0.1 mile. Turn right on Wyke Rd follow Wyke Rd for 1 mile. Turn Right on US-70, follow US-70 for 0.2 mile. The project approximately located 1000ft upstream of the US-70 Bridge over Lyle Creek.
Drainage Area	0.5 sq. mi.
USGS Hydro Unit	3050101
NCDWQ Subbasin	Catawba River Basin
Project Length	2,400 Linear feet
Restoration Approach	~1,200-feet of dimension, pattern, and profile (restoration) ~700-feet of bank and riparian enhancement (stabilization)
Date of Completion	July, 2002
Monitoring Dates	February, 2003 (AS-BUILT) ; November, 2003, July 2004

Results and Discussion

Overall, the majority of the stabilization stream project is functioning and is holding grade. The stream restoration section has major areas of concern that total greater than 325 linear feet and should be maintained as soon as possible. Table 2 shows a summary of monitoring measurement results. Overall, the restoration section is performing poorly and the stabilization section is performing well. Channel dimension, pattern, and profile are unstable and vary from the as-built conditions and the year 1 monitoring conditions. Vegetation is not succeeding to levels required for mitigation credit. Placed structures are holding grade and functioning well. The majority of the bank stabilization problems appear to be occurring because of the combination lack of deep rooting vegetation, the lack of root wads to stabilize the outside meander bends, and very tight radius of curvature for meander bends. The constructed stream in the restoration section STA 7+00 to 19+40 dose not appear to be stable.

Table 2. Summary of Channel Conditions

DIMENSION	Lyle Creek In-Place Reach Cross-section #1		Lyle Creek In-Place Reach Cross-section #2		Lyle Creek In-Place Reach Cross-section #3		Lyle Creek Relocation Reach Cross-section #4		Lyle Creek Relocation Reach Cross-section #5		Lyle Creek Relocation Reach Cross-section #6		Lyle Creek Relocation Reach Cross-section #7	
	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004
Bankfull Cross-sectional Area	20.8	14.1	12.5	28.1	30.0	26.1	27.4	17.5	17.8	17.0	17.0	19.6	27.3	28.5
Bankfull Width	16.3	16.5	13.7	11.8	18.6	13.2	17.1	10.8	10.8	10.8	10.7	13.8	13.5	15.7
Bankfull Mean Depth	1.3	0.9	0.9	1.4	1.6	1.2	1.6	1.6	1.6	1.6	1.5	1.5	2.0	1.8
Bankfull Max Depth	3.1	1.7	1.4	2.2	2.4	2.2	2.0	2.7	2.6	2.8	2.5	2.8	2.7	2.9

PATTERN	Lyle Creek As-built		Lyle Creek 2003		Lyle Creek 2004		Lyle Creek (in place) As-built		Lyle Creek (in place) 2003		Lyle Creek (in place) 2004	
	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum
Meander Wave Length	33	114	63	49	150	71	82	Not Reported	59	177	149	177
Radius of Curvature	14.9	37.5	22.4	16.7	38.5	20.9	22.8	Not Reported	13.3	48.6	30.9	48.6
Bankfull Width	33	141	88	22	56	33	42	Not Reported	42	109	55	109

PROFILE	Lyle Creek As-built		Lyle Creek 2003		Lyle Creek 2004		Lyle Creek (in place) As-built		Lyle Creek (in place) 2003		Lyle Creek (in place) 2004	
	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum
Riffle Length	Not Reported	7	39	17	28	15	Not Reported	9	68	21	9	68
Riffle Slope	0.00%	3.64%	1.41%	0.56%	4.94%	1.71%	4.80%	Not Reported	0.17%	4.74%	2.12%	0.17%
Pool Length	14	64	27	9	41	23	Not Reported	11	49	27	11	49
Pool to Pool Spacing	22	161	54	27	176	46	Not Reported	28	140	66	28	140

SUBSTRATE	Lyle Creek Cross-section #1		Lyle Creek Cross-section #2		Lyle Creek Cross-section #3		Lyle Creek Cross-section #4		Lyle Creek Cross-section #5		Lyle Creek Cross-section #6		Lyle Creek Cross-section #7	
	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004
D50	0.09	0.29	0.33	0.19	0.19	0.45	0.08	0.19	0.33	0.19	0.33	1.03	0.71	0.26
D85	0.52	0.76	0.66	15.91	13.33	0.31	0.31	15.91	3.11	17.52	8.64	0.52	31.78	19.80

VEGETATION	Quad 1				Quad 2				Quad 3				Quad 4			
	Lyle Creek		Lyle Creek		Lyle Creek		Lyle Creek		Lyle Creek		Lyle Creek		Lyle Creek		Lyle Creek	
Tree Stratum (trees/acre)	2004	2003	Planted	2004	2003	Planted	2004	2003	Planted	2004	2003	Planted	2004	2003	Planted	
Shrub Stratum (% cover)	720	720	0	520	520	40	600	600	240	12560	12560	0	15.5	15.5	-	
Herb Stratum (% cover)	1.0	1.0	-	1.0	1.0	-	8.5	8.5	-	152.2	152.2	-	152.2	152.2	-	

BEHI/NBS	Lyle Creek		Lyle Creek	
	BEHI-03	NBS-03	BEHI-04	NBS-04
Average conditions	LOW	MOD	MOD	MOD

The following areas of concern should be monitored closely and considered for repair as suggested:

- Easement Limits
 - NCEEP should work with landowners to ensure easement limits are maintained and that cattle stay out of the riparian area.
- Areas of major head cuts
 - There are two areas of major head cut totaling approximately 325 ft.
 - The first area has a maximum head cut of six inches and is approximately 200 ft in length. This head cut is located from station 10+25 to 12+25. There is still 175 ft upstream until the next structure controlling grade.
 - The second area has a maximum head cut of six inches and is approximately 125 ft in length. This head cut is located from station 15+25 to 16+50. There is still 350 ft upstream until the next structure controlling grade.
- Areas with bank erosion and slumping
 - The following meander bends have a high near NBS and very high BEHI rating for at least a 10 ft section on the outside of the meander bend.
 - @ STATIONS 9+50; 11+10; 11+50; 11+75; 12+90; 13+80; 16+20; 16+60; 16+80; 18+00; 18+50
 - All of these problem areas were located in the reach that was restored. The stabilized reach had some bank erosion but nothing that classified as high near NBS and very high BEHI.
 - These areas should be regarded and planted heavily with live stakes to help establish root mass along the channel bank. Root wads should also be considered for bank protection.
 - These areas should be monitored closely during upcoming site visits to determine if the problem is localized or regional in scale. The problems seem to be regional.
 - Overland flow is also causing bank erosion and may need to be routed away from areas that show signs of severe bank erosion.
- Areas lacking stream feature
 - There are twelve riffles that were constructed that do not exist in the longitudinal profile measured during the 2004 monitoring
 - There are four riffles that were monitored in 2003 that do not exist in the longitudinal profile measured during the 2004 monitoring
 - Some of the riffles that have been removed as a result of the major head cuts in the two sections listed above
 - The remainder of the failed riffles have transitioned into runs or glides
 - Most riffles that were constructed within 100 ft downstream of a cross vane with a drop greater than 0.5 ft were not observed during the 2004 monitoring survey
- Areas lacking stream pattern
 - There are two areas that have shown a significant change in stream pattern from the as-built conditions.
 - The first section is from station 12+25 to 13+25 there is half of a meander wavelength that has been straightened into a long run this is the result of the head cut mentioned above.

- The second section is from station 17+50 to 18+50 there an entire meander wavelength that has been straightened into a run followed by a long step pool feature at the end of the project.
- The exact change in plan form could not be quantified with the 2003-2004 monitoring periods. The supplied as-built data for this project is not the same planform that was observed during the 2003-2004 monitoring periods.
- NCSU-BAE had reason to not include any of the as-built planform survey in the main body of this report. An extra plan sheet is located in the Appendix that displays the variation of planform from the As-built survey and the 2003 & 2004 monitoring periods.
- Vegetation Concerns
 - Natural regeneration appears to be dominant and should continue to be monitored for growth habitats.
 - Planting more trees if required for mitigation. At this time, the tree stems per acre count is 70 but there is good natural regeneration of trees.
 - It is recommended to stake in areas where excess erosion is occurring on the outside of meander bends
 - The invasive vegetation requires does treatment as soon as possible.
- Biological/Ecological Concerns
 - Biological data have been collected from this project twice following construction. Data from the 2003 investigation clearly note a decline in the biological condition of this stream. Taxa richness EPT and total and EPT abundance values were reduced from preconstruction conditions and both the Dominants in Common value and the number of keystone taxa were also reduced during this investigation. Some recovery was noted during the 2004 survey, but are still marginally worse than those conditions recorded from this stream prior to construction.

Photos

The following are photographs of typical sections and areas of concern throughout the project.

Lyle Creek



Typical Riffle on Lyle Creek.



Typical Pool on Lyle Creek



**Issue Photo 1
Lyle Creek Pool near station 9+40.
Typical Bank Slump on Left Bank**



**Issue Photo 2
Lyle Creek Pool near station 11+90.
Typical Bank Failure on Left Bank**



**Lyle Creek Pool near station 9+40.
Typical Bank Slump on Left Bank**




**Lyle Creek Pool near station 11+90.
Typical Bank Failure on Left Bank**



Issue Photo 3
Bank Erosion Outside Meander Bend Left Bank



Issue Photo 4
Cattle within the Lyle Creek Easement.



NO.	DATE	BY	REVISIONS
1	08/08/05		
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			

NC STATE UNIVERSITY	
BIOLOGICAL & AGRICULTURAL ENGINEERING Weaver Campus Box 7825 North Carolina State University Raleigh, NC 27695	
LYLE CREEK CATAMBA COUNTY, N.C. ECOSYSTEM ENHANCEMENT PROGRAM	FIGURE 4 2004 MONITORING
DATE	08/08/2005
PROJECT NO.	
FILENAME	LYLE.DWG
SHEET NO.	PL - 1
DRAWING NO.	

Table of Contents

2004 Lyle Creek Monitoring Abstract	i
Table of Contents	viii
Table of Tables and Figures	viii
1.0 BACKGROUND INFORMATION	1
1.1 Goals and Objective	1
1.2 Project Location.....	2
1.3 Reference Locations	2
1.4 Project Description	2
2.0 YEAR 2003 RESULTS AND DISCUSSION	7
2.1 Vegetation.....	7
2.1.1 Results and Discussion.....	7
2.2 Morphology	8
2.2.1 Results and Discussion.....	8
2.3 Biological and Ecological.....	10
2.3.1 Results and Discussion.....	10

Table of Tables and Figures

Figure 1. Project Location.....	3
Figure 2 Areal Watershed Photo.....	3
Figure 3 Plan view of As-built conditions	5
Figure 4. Plan view of 2003 overlain on As-built.....	6
Table 1. Summary of Results.....	11
Figure 5 . Lyle Creek Profile	12

1.0 BACKGROUND INFORMATION

The background information for this report is referenced from previous monitoring reports conducted by EcoScience, Inc. The following was excerpted from 2003 EcoScience As-built monitoring report:

The N.C. Wetlands Restoration Program (WRP) has developed a stream mitigations site within the northeastern Piedmont region of the Catawba River basin. As part of this effort, WRP has implemented detailed mitigation plans for the Lyle Creek Mitigation Site (hereafter referred to as the "Site"), an approximately 12.4-acre tract located along an unnamed tributary to Lyle Creek, approximately 3 miles west of the Catawba River. This region of the state is located within U.S. Geological Survey subbasin 03050101 (USGS 1974) (Figure 1). The Site is situated between U.S. Interstate Route 40 (I-40) and U.S. Route 70, approximately three miles west of the Catawba and Iredell County line.

The Site historically was utilized for agricultural hay production and livestock grazing. On-site streams are characterized as first- to second-order streams which have been degraded by past land uses, including vegetation clearing, dredging, straightening activities, and livestock trampling. Dredging and straightening appears to have been conducted to facilitate agricultural production and to expedite drainage from the Site. Straightening of the channel and channel instability from livestock trampling appears to have resulted in an entrenched stream channel with headcut migration occurring through the Site.

Stream mitigation activities have been designed to restore the stream features and functions similar to those exhibited by reference streams in the region. Site alterations designed to restore characteristic stream channel dimension, pattern, and profile include 1) installation of grade control/bank stabilization structures (cross vane weirs, J-hook vanes, and log vanes), excavation of bankfull benches, channel backfilling to design depth, bank stabilization through installation rootwad structures and erosion control matting, and excavation of channel on new location. Tree and shrub planting is expected to be conducted in the fall 2002 to facilitate the establishment of diagnostic natural communities. Vegetation planting has not been documented as part of this as-built report.

After implementation, the Site is expected to support 12.4 acres of riverine and adjacent slope forest encompassing 2,400 linear feet of restored stream channel (1,345 linear feet restored on new alignment and 1,055 linear feet restored in place). Stream enhancement/preservation activities will also be undertaken along approximately 800 linear feet of a secondary, unnamed tributary through bare root plantings and livestock exclusion.

1.1 Goals and Objective

The goals and objectives of this project are as follows.

- 1.) Restore 2,400 linear feet of an unnamed tributary to Lyle Creek.
 - a. Approximately 700 linear feet of Lyle Creek was enhanced through the use of bank stabilization and approximately 1244 linear feet was restored through natural channel design stream restoration. (amount measured as part of the monitoring)
- 2.) Enhance the riparian area through planting native species

- 3.) Exclude cattle access to the unnamed tributary to Lyle Creek and 800 linear feet of a secondary unnamed tributary.

1.2 Project Location

From Interstate I-40 take Exit 138. Head south on Oxford School Rd for 0.1 mile. Turn right on Wyke Rd follow Wyke Rd for 1 mile. Turn Right on US-70, follow US-70 for 0.2 mile. The project approximately located 1000ft upstream of the US-70 Bridge over Lyle Creek.

1.3 Reference Locations


Information on Reference Streams to be provided by NCEEP.

1.4 Project Description

The restoration of 1244 linear feet (designed to be 1,345 linear feet) of Lyle Creek consists of relocating the existing channel away from a previously straightened ditch. Riffle-pool bedform was constructed as well as a stable meander pattern developed from stable reference streams. Riffles were stabilized utilizing by graded stone and there were no root wad, or armoring of any type to stabilize the outside meander bends. Vegetation was planted to establish a dense root mass along the stream banks and in the riparian zone.

An additional 700 linear feet (designed to be 1,055 linear feet) of Lyle Creek was enhanced with vegetation and bank stabilization structures. Structures include single rock vanes, a J-hook, cross vanes, and root wads. The entire length of Lyle Creek was also fenced to keep cattle out of the riparian area which included an additional 800 linear feet of a secondary unnamed tributary.

The entire riparian area was planted with native bare root seedlings and herbaceous cover to enhance the riparian areas and stabilize the streambanks. The relocated section included reconnecting a previously incised channel to its adjacent floodplain. The un-relocated section was not incised.




NC STATE UNIVERSITY

Department of Biological & Agricultural Engineering

Campus Box 7625
Raleigh, NC 27606


Project Location: Lyle Creek
Catawba County, North Carolina

EEP Monitoring Report



Dwn. By:	MVH
Ckd By:	DAB
Date:	March 2004

FIGURE
1



Project Location

Watershed Boundary


NC STATE UNIVERSITY

Department of Biological & Agricultural Engineering

Campus Box 7625
Raleigh, NC 27606

Aerial Watershed Photo: Lyle Creek
Catawba County, North Carolina

EEP Monitoring
Report



Dwn. By: MVH
Ckd By: DAB
Date: March 2004

FIGURE
2

Figure 3 Plan view of As-built conditions

(To be attached)


showing all structures with station numbers

showing vegetation permanent plots

showing permanent cross-sections and benchmarks

showing vegetation plots

showing monitoring gauges



NO.	INITIAL	DESCRIPTION	DATE
1			
2			
3			

NC STATE UNIVERSITY
 BIOLOGICAL & AGRICULTURAL ENGINEERING
 Labs Campus Box 7825
 North Carolina State University
 Raleigh, NC 27695

LYLE CREEK
 CATAWBA COUNTY, N.C.
 ECOSYSTEM ENHANCEMENT PROGRAM
 FIGURE 4
 2004 MONITORING

DATE	08/08/2003
PROJECT NO.	
FILENAME	LYLE.DWG
SHEET NO.	PL - 1
DRAWING NO.	

2.0 YEAR 2004 RESULTS AND DISCUSSION

Year 2004 monitoring results are shown for Lyle Creek Monitoring.

2.1 Vegetation

2.1.1 Results and Discussion

Using the Draft Vegetation Monitoring Plan for NCWRP Riparian Buffer and Wetland Restoration Projects, 3 vegetation monitoring plots within the riparian buffer of the Lyle Creek project were resurveyed. No reference area was studied; therefore no comparisons could be made to reference conditions.

Vegetation within the riparian buffer of Lyle Creek is overall considered successful. The herbaceous layer was well established and diverse. *Panicum* spp. (deertongue and switchgrass) *Juncus* spp. (rushes) and *Carex* spp. (sedges) were most notably dominant throughout. Streambanks and floodplain areas were well covered with herbaceous plants, although *Microstegium vimineum* was more abundant throughout this year. Shrub species, particularly those sprouting from livestakes such as willows and dogwoods are performing well. In the majority of areas where livestakes were planted, they are alive and growing. There is also a large number of naturally regeneration shrub species throughout the project area.

Overall number of surviving planted trees was low. Extrapolation from the three plots resulted in an overall average of approximately 27 planted trees per acre for this restoration site. If natural regeneration is included with planted trees, the number is increased to an average of approximately 520 trees per acre. This is not surprising given that there is a healthy mature overstory covering most of the project site which contributes greatly to the native seedbank. Both of these estimates are based on a diverse mix of species as well. Natural regeneration obviously plays an important role in the restoration of this site. Further, this site lies mostly within a mature mixed hardwood stand. Roots from these mature trees were seen throughout the streambanks and presumably add a stability factor.

Wetland pockets throughout the riparian area also provide a diverse habitat for both plants and animals. These areas contained many different species of wetland plants and also serve as breeding grounds for numerous amphibians.

Microstegium vimineum was the only major invasive exotic plant located within these areas. In several plots it was the dominant herbaceous plant.

Recommendations include planting more trees required for mitigation. Natural regeneration appears to be dominant, however, and should continue to be monitored for growth habits. It is recommended to stake in areas where erosion is problematic in a few areas, particularly on outside meander bends. The invasive vegetation should also be monitored over time to determine if it will be a limiting factor in native plant growth in the future. No treatment is recommended at this time.

2.2 Morphology

Restored channel dimension, pattern, profile and substrate were examined during the 2004 monitoring.

2.2.1 Results and Discussion

New location Reach of Lyle Creek (Restoration Segment)

There are two areas of major concern in the restored section of Lyle Creek. The first area has a maximum head cut of six inches and is approximately 200 ft in length this head cut is located from station 10+25 to 12+25. There is still 175 ft upstream until the next structure controlling grade therefore, there is a potential for the headcut to migrate upstream. The second area has a maximum head cut of six inches and is approximately 125 ft in length. This head cut is located from station 15+25 to 16+50. There is still 350 ft upstream until the next structure controlling grade. The outside of meander bends on the relocated reach do not appear to be stable for the majority of the reach. Areas with bank erosion and slumping dominate the meander bends. The banks are currently a major source of sediment in the stream. The planform of the relocated stream does not appear to be stable. The average radius of curvature appears to be too tight for banks that are not well vegetated or armored. The localized bank erosion on the outside of meander bends is a result of the tight of radii. The bank erosion is enlarging the channel. When the channel becomes enlarged, a head cut (or downcutting) can start to develop. The head cut and increased Bank Height Ratio increases the already high shear stress. The developed head cut will move upstream producing higher shear stress to remove bed features and bank material until it reaches a grade control (natural or constructed). It appears that the channel is moving toward instability rather than moving toward stability.

The number of defined riffles in the bedform of this reach has decreased from 20 in 2002, to 13 in 2003 and to 9 in 2004. The average riffle length has also decreased to 15 feet. This is also consistent with pebble count results which show a significant increase in fine particles since construction in the cross sections located within the head cut regions, and no significant change in the pebble count results from the other cross sections. Hardened riffle areas are not maintaining elevation throughout the entire relocated reach. The structures are maintaining the grade and, in general, look good. Most riffles that were constructed within 100 ft downstream of a cross vane with a drop greater than 0.5 ft were not observed during the 2004 monitoring survey. EcoScience profile results were recalculated using NCSU techniques for consistency purposes.

Cross-sections 4 through 7 were in the restored reach of Lyle creek. Cross Section #4 is in an area that has an active head cut. The cross sectional area has increased by 20% due to the head cut and bank erosion. The substrate has a large silt/clay fraction and the right bank of cross section #4 is bare and actively eroding. Cross sections #5 and #6 show slight enlargement but the exact location of these cross sections have varied because the previous cross sections were unable to be relocated. The substrate of cross sections #5 and #6 have a large silt/clay fraction, likely due to upstream bank erosion. The banks and profile of cross sections #5 and #6 appear to be stable. Future monitoring will be able to compare these two cross-sections with a high degree of confidence as they have now been clearly marked. Cross Section #7 is in an area that has an active head cut. The cross sectional area has increased due to the head cut and bank erosion by 30%. The

substrate has a high silt/clay fraction and the left bank of cross section #7 is undercut and actively eroding.

Channel pattern appears to have been adjusting since construction. A few of the outside meander bends are experiencing migration through bank slumping but no excessive migration is evident and no shoot cut-offs are apparent.

In Place Reach of Lyle Creek (Stabilization Segment)

The reach of Lyle Creek that had channel stabilization activities appears to be aggrading slightly but the channel shows no signs of dimension, pattern, or profile concerns. There are three cross sections in this reach; cross section #1, cross section #2, and cross section #3. Cross Section #1 is a pool that has filled in since construction. The cross sectional area has decreased 40%. Both cross sections #2 and #3 have shown no significant changes between the 2003 and 2004 monitoring periods. There is no excessive migration in this reach and no shoot cut-offs are apparent. The response is what is expected when a bankfull bench is graded and the W/D ratio is increased. This reach appears to be performing well and has stable banks.

2.3 Biological and Ecological

Qual 4 surveys were conducted at three locations at this project (Table 7). Reference data were collected from a reach of Lyle Creek above the restoration reach (Site #1). The catchment at this point is mostly forested with relatively stable banks and a good riffle pool sequence; however, there are non-pont sources including stormwater above this location. The stream at this point was fairly incised but had some decent habitat including some bank habitat and stable gravel/cobble riffles. Site 2 is located near transect 110 at the lower reach of the restoration section and within a modified pasture. Cattle obviously had access to this reach of the stream as the banks were eroding and the substrate was more sandy/muddy. Site 3 is a very small tributary of Lyle Creek that hasn't receive any mitigation work to date. Data were collected from this site in anticipation of future construction. During the 2001 survey at this tributary site very few taxa were collected compared to the data from this site in 2003. This observation may be a result of very low flow during drought conditions prior to the 2001 survey. Data were collected from all three of these locations during December surveys following construction in 2003 and 2004.

Metrics/Location	Lyle Cr. #1, Reference			Lyle Cr. #2			UT Lyle Creek		
	12/2001	12/2003	12/2004	12/2001	12/2003	12/2004	12/2001	12/2003	12/2004
Total Taxa Richness	44	45	30	51	30	32	18	40	28
EPT Taxa Richness	16	22	14	17	9	14	3	16	12
EPT Abundance	94	114	71	84	33	51	30	62	42
Dominant in Common Index (%)	-	-	-	72%	34%	50%	n/a	n/a	n/a
# Keystone Taxa	10	10	12	7	4	8	0	9	5

It should be noted that the 2004 survey was after extremely high flows that were recorded following Hurricanes Francis and Ivan in this part of North Carolina. Bedload transport of material following these events likely was responsible for scouring of the substrate. Taxa richness values and EPT abundances were much lower at the reference site during the 2004 investigation. Interestingly this trend was not noticed at the restoration site (#2). At this location an increase in taxa richness, EPT abundance, number of keystone taxa and DIC were noted compared to those recorded at this site in 2003. This may indicate that this site has stabilized and is recovering from the construction. However, this is complicated by the potential bedload transport and habitat scour at the reference reach. The increase in EPT taxa richness at this location is primarily due to the increases in the number of mayflies and stoneflies. Very little differences were noted in the caddisfly fauna at this location between years. This may be, in part, due to the lack of drift responses in this community of insects. Lower numbers of insects were also noted at the UT location in 2004.

2.3.1 Results and Discussion

Biological data have been collected from this project twice following construction. Data from the 2003 investigation clearly note a decline in the biological condition of this feature. Taxa richness EPT and total and EPT abundance values were reduced from preconstruction conditions and both the Dominant in Common value and the number of keystone taxa were also reduced during this investigation.

Table 1. Summary of Channel Conditions

DIMENSION	Lyle Creek In-Place Reach Cross-section #1		Lyle Creek In-Place Reach Cross-section #2		Lyle Creek In-Place Reach Cross-section #3		Lyle Creek Relocation Reach Cross-section #4		Lyle Creek Relocation Reach Cross-section #5		Lyle Creek Relocation Reach Cross-section #6		Lyle Creek Relocation Reach Cross-section #7	
	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004
Bankfull Cross-sectional Area	20.8	14.1	12.5	30.0	13.6	26.1	17.5	17.8	17.0	16.9	20.7	25.2	19.6	27.3
Bankfull Width	16.3	16.5	13.7	18.6	13.2	16.2	17.1	10.8	10.8	10.7	13.9	13.8	12.8	19.5
Bankfull Mean Depth	1.3	0.9	0.9	1.4	1.5	1.6	1.6	1.6	1.6	1.6	1.5	1.8	1.5	2.0
Bankfull Max Depth	3.1	1.7	1.4	2.2	2.4	2.2	2.0	2.7	2.6	2.5	2.6	2.5	2.8	2.7

PATTERN	Lyle Creek As-built			Lyle Creek 2003			Lyle Creek 2004			Lyle Creek (in place) 2003			Lyle Creek (in place) 2004		
	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median
Meander Wave Length	33	114	63	49	150	71	53	165	82	59	177	149	59	177	149
Radius of Curvature	14.9	37.5	22.4	16.7	38.5	20.9	15.9	47.0	22.8	Not Reported	48.6	30.9	13.3	48.6	30.9
Bankfull Width	33	141	88	22	56	33	32	84	42	42	109	55	42	109	55



PROFILE	Lyle Creek As-built			Lyle Creek 2003			Lyle Creek 2004			Lyle Creek (in place) 2003			Lyle Creek (in place) 2004		
	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median	Minimum	Maximum	Median
Riffle Length	Not Reported	3.64%	1.41%	7	39	17	7	28	15	Not Reported	68	21	9	68	21
Riffle Slope	0.00%	0.56%	0.56%	0.56%	4.94%	1.71%	0.65%	4.80%	2.10%	0.17%	4.74%	2.12%	0.17%	4.74%	2.12%
Pool Length	14	64	27	9	41	23	9	41	23	11	49	27	11	49	27
Pool to Pool Spacing	22	161	54	27	176	46	31	92	43	28	140	66	28	140	66

SUBSTRATE	Lyle Creek Cross-section #1		Lyle Creek Cross-section #2		Lyle Creek Cross-section #3		Lyle Creek Cross-section #4		Lyle Creek Cross-section #5		Lyle Creek Cross-section #6		Lyle Creek Cross-section #7	
	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004	As-built	2004
D50	0.09	0.29	0.33	0.19	0.29	0.07	0.08	0.19	0.11	0.33	0.19	0.33	1.05	0.71
D85	0.52	0.76	0.66	15.91	13.33	0.31	15.91	15.91	3.11	79.40	15.91	17.52	8.64	19.80

VEGETATION	Quad 1			Quad 2			Quad 3			Quad 4		
	2004	2003	Planted	2004	2003	Planted	2004	2003	Planted	2004	2003	Planted
Tree Stratum (trees/acre)	720	720	0	520	520	40	600	600	240	12560	12560	0
Shrub Stratum (% cover)	1.0	1.0	-	1.0	1.0	-	8.5	8.5	-	15.5	15.5	-
Herb Stratum (%cover)	62.5	62.5	-	184	184	-	171.5	171.5	-	152.2	152.2	-



BEHI/NBS	Lyle Creek			Lyle Creek		
	BEHI-03	NBS-03	MOD	BEHI-04	NBS-04	MOD
Average conditions	LOW	MOD	MOD	MOD	MOD	MOD

**LYLE CREEK
LONG PROFILE
ENTIRE REACH
2004 MONITORING**




**LYLE CREEK
LONG PROFILE
STABILIZATION REACH
2004 MONITORING**


**Bankfull = $-0.0091 * STA + 816.4$
Water Surface = $-0.0072 * STA + 812.9$**



**LYLE CREEK
LONG PROFILE
RESTORATION REACH
2004 MONITORING**



Bankfull = $-0.0092 * STA + 816.0$
Water Surface = $-0.0096 * STA + 814.2$



2.4 Areas of Concern

The following areas of concern should be monitored closely and considered for repair as suggested:

- Easement Limits
 - NCEEP should work with landowners to ensure easement limits are maintained and that cattle stay out of the riparian area.
- Areas of major head cuts
 - There are two areas of major head cut totaling approximately 325 ft.
 - The first area has a maximum head cut of six inches and is approximately 200 ft in length. This head cut is located from station 10+25 to 12+25. There is still 175 ft upstream until the next structure controlling grade.
 - The second area has a maximum head cut of six inches and is approximately 125 ft in length. This head cut is located from station 15+25 to 16+50. There is still 350 ft upstream until the next structure controlling grade.
- Areas with bank erosion and slumping
 - The following meander bends have a high near NBS and very high BEHI rating for at least a 10 ft section on the outside of the meander bend.
 - @ STATIONS 9+50; 11+10; 11+50; 11+75; 12+90; 13+80; 16+20; 16+60; 16+80; 18+00; 18+50
 - All of these problem areas were located in the reach that was restored. The stabilized reach had some bank erosion but nothing that classified as high near NBS and very high BEHI.
 - These areas should be regarded and planted heavily with live stakes to help establish root mass along the channel bank. Root wads should also be considered for bank protection.
 - These areas should be monitored closely during upcoming site visits to determine if the problem is localized or regional in scale. The problems seem to be regional.
 - Overland flow is also causing bank erosion and may need to be routed away from areas that show signs of severe bank erosion.
- Areas lacking stream feature
 - There are twelve riffles that were constructed that do not exist in the longitudinal profile measured during the 2004 monitoring
 - There are four riffles that were monitored in 2003 that do not exist in the longitudinal profile measured during the 2004 monitoring
 - Some of the riffles that have been removed as a result of the major head cuts in the two sections listed above
 - The remainder of the failed riffles have transitioned into runs or glides
 - Most riffles that were constructed within 100 ft downstream of a cross vane with a drop greater than 0.5 ft were not observed during the 2004 monitoring survey
- Areas lacking stream pattern
 - There are two areas that have shown a significant change in stream pattern from the as-built conditions.

- The first section is from station 12+25 to 13+25 there is half of a meander wavelength that has been straightened into a long run this is the result of the head cut mentioned above.
- The second section is from station 17+50 to 18+50 there an entire meander wavelength that has been straightened into a run followed by a long step pool feature at the end of the project.
- The exact change in plan form could not be quantified with the 2003-2004 monitoring periods. The supplied as-built data for this project is not the same planform that was observed during the 2003-2004 monitoring periods.
- NCSU-BAE had reason to not include any of the as-built planform survey in the main body of this report. An extra plan sheet is located in the Appendix that displays the variation of planform from the As-built survey and the 2003 & 2004 monitoring periods.
- Vegetation Concerns
 - Natural regeneration appears to be dominant and should continue to be monitored for growth habitats.
 - Planting more trees if required for mitigation. At this time, the tree stems per acre count is 70 but there is good natural regeneration of trees.
 - It is recommended to stake in areas where excess erosion is occurring on the outside of meander bends
 - The invasive vegetation requires does treatment as soon as possible.
- Biological/Ecological Concerns
 - Biological data have been collected from this project twice following construction. Data from the 2003 investigation clearly note a decline in the biological condition of this stream. Taxa richness EPT and total and EPT abundance values were reduced from preconstruction conditions and both the Dominants in Common value and the number of keystone taxa were also reduced during this investigation. Some recovery was noted during the 2004 survey, but are still marginally worse than those conditions recorded from this stream prior to construction.



Photo Point 1 Downstream 2003 Station 00+00



Photo Point 1 Downstream 2004 Station 00+00



Photo Point 1 J-Hook 2003 Station 00+00



Photo Point 1 J-Hook 2004 Station 00+00



Photo Point 2 Downstream 2003 Station 01+60



Photo Point 2 Downstream 2004 Station 01+60



Photo Point 2 Upstream 2003 Station 01+60



Photo Point 2 Upstream 2004 Station 01+60



Photo Point 3 Downstream 2003 Station 03+60



Photo Point 3 Downstream 2004 Station 03+60



Photo Point 3 Upstream 2003 Station 03+60



Photo Point 3 Upstream 2004 Station 03+60



Photo Point 4 Downstream 2003 Station 05+00



Photo Point 4 Downstream 2004 Station 05+00



Photo Point 4 Upstream 2003 Station 05+00



Photo Point 4 Upstream 2004 Station 05+00



Photo Point 5 Downstream 2003 Station 05+70



Photo Point 5 Downstream 2004 Station 05+70



Photo Point 5 Upstream 2003 Station 05+70



Photo Point 5 Upstream 2004 Station 05+70



Photo Point 6 Downstream 2003 Station 07+40



Photo Point 6 Downstream 2004 Station 07+40



Photo Point 6 Upstream 2003 Station 07+40



Photo Point 6 Upstream 2004 Station 07+40



Photo Point 7 Downstream 2003 Station 09+10



Photo Point 7 Downstream 2004 Station 09+10



Photo Point 7 Upstream 2003 Station 09+10



Photo Point 7 Upstream 2004 Station 09+10



Photo Point 8 Downstream 2003 Station 12+40



Photo Point 8 Downstream 2004 Station 12+40



Photo Point 8 Upstream 2003 Station 12+40



Photo Point 8 Upstream 2004 Station 12+40



Photo Point 9 Downstream 2003 Station 13+25



Photo Point 9 Downstream 2004 Station 13+25



Photo Point 9 Upstream 2003 Station 13+25



Photo Point 9 Upstream 2004 Station 13+25



Photo Point 10 Downstream 2003 Station 14+90



Photo Point 10 Downstream 2004 Station 14+90



Photo Point 11 Downstream 2003 Station 17+25



Photo Point 11 Downstream 2004 Station 17+25



Photo Point 11 Upstream 2003 Station 17+25



Photo Point 11 Upstream 2004 Station 17+25



Photo Point 12 Downstream 2003 Station 18+20



Photo Point 12 Downstream 2004 Station 18+20



Photo Point 12 Upstream 2003 Station 18+20



Photo Point 12 Upstream 2004 Station 18+20


Project Name Lyle Creek
 Cross Section #1
 Feature Pool
 Date 7/1/04
 Crew Bidelspach, Clinton

2004 Survey			2003 Survey			AS-BUILT Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
19.6	814.3	LP	0.0	816.8		1.0	816.8	
19.8	814.1		4.3	815.4		5.9	815.1	
23.4	813.8		13.8	814.8		9.8	814.7	
28.2	813.5		17.0	814.9		18.0	814.5	
34.7	813.3	BKF	30.1	813.5		20.5	813.9	
38.1	812.9		34.7	813.1	BKF	26.8	813.3	BKF
39.2	812.6		40.8	812.3		32.0	813.1	
43.4	812.0		43.2	811.8		35.8	813.0	
43.9	811.7		45.0	811.5		37.4	812.6	
45.7	811.4		46.5	811.2		38.8	812.6	
47.4	811.5		47.5	811.1		41.0	812.2	
48.4	811.5		48.3	811.2		42.6	811.8	
49.3	811.4		49.8	811.3		43.5	811.7	
50.7	811.6		50.2	811.8		44.0	811.3	
51.7	812.1		52.4	812.1		45.9	810.4	
52.9	812.9		54.2	814.5	RP	48.4	809.7	
54.2	814.4		57.4	814.3		52.0	812.1	
54.2	814.5	RP	66.4	813.5		53.9	813.1	
59.7	814.4		72.0	813.0		54.2	814.4	RP
			80.8	812.9		58.0	814.2	
			91.1	813.0		60.7	814.0	
						75.8	813.8	
						85.9	814.2	
						98.8	814.6	
						102.9	813.7	
						109.8	811.3	
						118.0	811.8	
						125.9	814.8	
						133.6	815.8	



Photo of Cross-Section #1 - Looking Downstream @ STA 2+10

	2004	2003	AS-BUILT
Area	18.4	20.1	31.1
Width	19.5	19.5	22.2
Mean Depth	0.9	1.0	1.4
Max Depth	1.9	2.2	3.6
W/D	20.5	19.0	15.8




Project Name	Lyle Creek
Cross Section	#1
Feature	Pool
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Pool	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	23.7%	23.7%	0	14	14.1%	14.1%
Sand	very fine sand	0.062	10	26.3%	50.0%	0	14	14.1%	28.3%
	fine sand	0.125	6	15.8%	65.8%	0	9	9.1%	37.4%
	medium sand	0.25	5	13.2%	78.9%	8	14	22.2%	59.6%
	course sand	0.50	5	13.2%	92.1%	15	9	24.2%	83.8%
	very course sand	1.0	0	0.0%	92.1%	9	1	10.1%	93.9%
Gravel	very fine gravel	2.0	2	5.3%	97.4%	1	1	2.0%	96.0%
	fine gravel	4.0	0	0.0%	97.4%	1	0	1.0%	97.0%
	fine gravel	5.7	0	0.0%	97.4%	0	0	0.0%	97.0%
	medium gravel	8.0	0	0.0%	97.4%	0	1	1.0%	98.0%
	medium gravel	11.3	0	0.0%	97.4%	0	0	0.0%	98.0%
	course gravel	16.0	0	0.0%	97.4%	0	0	0.0%	98.0%
	course gravel	22.6	0	0.0%	97.4%	0	1	1.0%	99.0%
	very course gravel	32	0	0.0%	97.4%	0	0	0.0%	99.0%
	very course gravel	45	1	2.6%	100.0%	0	0	0.0%	99.0%
	Cobble	small cobble	64	0	0.0%	100.0%	0	1	1.0%
medium cobble		90	0	0.0%	100.0%	0	0	0.0%	100.0%
large cobble		128	0	0.0%	100.0%	0	0	0.0%	100.0%
very large cobble		180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						38	100.0%		

	d16	d35	d50	d85	d95
2002*	0.00	0.08	0.09	0.52	2.33
2003	0.07	0.16	0.29	0.76	2.29
2004	0.12	0.24	0.33	0.66	1.20




Project Name Lyle Creek
Cross Section #2
Feature Riffle
Date 7/1/04
Crew Bidelspach, Clinton

2004 2004 Survey			2003 2003 Survey			AS-BUILT AS-BUILT Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
17.1	812.8	LP	0.2	813.6		-28.0	812.6	
17.2	812.7	BKF	5.5	813.9		-13.1	813.5	
19.4	811.8		17.9	812.9	BKF	5.0	814.6	
22.6	810.3		20.0	811.8		8.1	813.5	
24.6	810.4		21.8	810.5		12.3	813.1	
26.3	810.1		23.5	810.3		16.9	813.0	
26.5	810.1		25.6	810.3		18.0	812.9	LP
27.3	810.2		26.8	810.4		20.0	812.2	
28.9	810.3		28.5	810.5		21.2	811.0	
30.2	810.5		29.2	810.5		22.4	810.4	
32.6	811.5		30.1	810.7		25.5	810.9	
35.0	812.3		31.1	811.1		27.6	810.8	
37.0	813.3		31.6	811.4		28.7	811.2	
40.8	813.2		34.8	812.0		29.4	812.4	
48.9	813.0		37.0	813.3		31.0	812.8	BKF
49.0	813.1	RP	48.3	813.2		32.9	813.8	
			55.1	813.4		34.0	814.0	
			59.5	813.3		37.9	813.6	
						40.9	813.3	
						44.5	813.3	
						59.0	813.3	



Photo of Cross-Section #2 - Looking Downstream @ STA 3+40

	2004	2003	AS-BUILT
Area	31.5	30.1	17.8
Width	19.8	17.0	11.0
Mean Depth	1.6	1.8	1.6
Max Depth	2.7	2.5	2.4
W/D	12.4	9.6	6.8




Project Name	Lyle Creek
Cross Section	#2
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as basline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	0	14	13.7%	13.7%
Sand	very fine sand	0.062	9	15.0%	30.0%	0	17	16.7%	30.4%
	fine sand	0.125	12	20.0%	50.0%	4	7	10.8%	41.2%
	medium sand	0.25	2	3.3%	53.3%	11	6	16.7%	57.8%
	course sand	0.50	4	6.7%	60.0%	6	1	6.9%	64.7%
	very course sand	1.0	0	0.0%	60.0%	8	0	7.8%	72.5%
G r a v e l	very fine gravel	2.0	3	5.0%	65.0%	3	0	2.9%	75.5%
	fine gravel	4.0	1	1.7%	66.7%	3	0	2.9%	78.4%
	fine gravel	5.7	3	5.0%	71.7%	2	0	2.0%	80.4%
	medium gravel	8.0	2	3.3%	75.0%	0	0	0.0%	80.4%
	medium gravel	11.3	3	5.0%	80.0%	4	0	3.9%	84.3%
	course gravel	16.0	6	10.0%	90.0%	3	0	2.9%	87.3%
	course gravel	22.6	1	1.7%	91.7%	5	0	4.9%	92.2%
	very course gravel	32	4	6.7%	98.3%	5	0	4.9%	97.1%
	very course gravel	45	1	1.7%	100.0%	1	0	1.0%	98.0%
Cobble	small cobble	64	0	0.0%	100.0%	2	0	2.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						60	100.0%		
							57	45	100.0%

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.07	0.13	0.29	13.33	33.80
2004	0.00	0.00	0.00	0.31	0.37




Project Name Lyle Creek
 Cross Section #3
 Feature Riffle
 Date 7/1/04
 Crew Bidelspach, Clinton

2004 2004 Survey			2003 2003 Survey			AS-BUILT AS-BUILT Survey		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
9.1	812.2	LP	0.0	812.4		-48.4	812.54	
10.2	810.8		9.1	812.2	LP	-34.4	812.15	
11.6	810.8		9.8	812.2	BKF	0.4	812.07	
12.9	810.3		11.3	810.4		6.1	812.20	BKF
16.8	810.2		13.0	810.3		9.5	812.20	LP
20.2	810.1		15.4	810.0		11.5	811.94	
21.4	810.0		18.9	810.1		12.5	811.68	
21.5	810.0		21.6	810.3		13.5	811.29	
22.3	810.0		22.8	810.5		14.5	810.73	
22.9	810.3		24.4	810.8		15.8	810.09	
23.9	810.5		26.0	812.2		17.2	809.87	
25.2	811.0		28.5	812.8		19.2	810.22	
26.2	812.1	BKF	33.6	813.2	RP	20.2	810.17	
27.0	812.4		36.8	813.2		21.2	811.03	
30.0	812.8		41.9	814.1		23.5	812.07	
33.7	813.1		53.2	815.2		25.5	812.84	
34.0	813.4	RP				31.2	813.23	
						34.5	813.36	RP
						38.6	814.43	



Photo of Cross-Section #3 - Looking Downstream @ STA 4+20

	2004	2003	AS-BUILT
Area	26.9	26.0	17.1
Width	16.0	14.6	12.0
Mean Depth	1.7	1.8	1.4
Max Depth	2.1	2.1	2.3
W/D	9.5	8.2	8.5




Project Name	Lyle Creek
Cross Section	#3
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003				
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %	
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	0	18	17.8%	17.8%	
Sand	very fine sand	0.062	9	15.0%	30.0%	2	12	13.9%	31.7%	
	fine sand	0.125	12	20.0%	50.0%	0	1	1.0%	32.7%	
	medium sand	0.25	2	3.3%	53.3%	7	3	9.9%	42.6%	
	course sand	0.50	4	6.7%	60.0%	25	12	36.6%	79.2%	
	very course sand	1.0	0	0.0%	60.0%	10	4	13.9%	93.1%	
Gravel	very fine gravel	2.0	3	5.0%	65.0%	3	0	3.0%	96.0%	
	fine gravel	4.0	1	1.7%	66.7%	1	0	1.0%	97.0%	
	fine gravel	5.7	3	5.0%	71.7%	0	0	0.0%	97.0%	
	medium gravel	8.0	2	3.3%	75.0%	0	0	0.0%	97.0%	
	medium gravel	11.3	3	5.0%	80.0%	3	0	3.0%	100.0%	
	course gravel	16.0	6	10.0%	90.0%	0	0	0.0%	100.0%	
	course gravel	22.6	1	1.7%	91.7%	0	0	0.0%	100.0%	
	very course gravel	32	4	6.7%	98.3%	0	0	0.0%	100.0%	
	very course gravel	45	1	1.7%	100.0%	0	0	0.0%	100.0%	
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%	
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%	
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%	
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%	
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%	
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%	
TOTAL / %of whole count						60	100.0%	51	50	100.0%

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.23	0.45	1.01	2.47
2004	0.00	0.07	0.08	0.40	1.18




Project Name Lyle Creek
 Cross Section #4
 Feature Riffle
 Date 7/1/04
 Crew Bidelspach, Clinton



Photo of Cross-Section #4 - Looking Downstream @ STA 11+55

2004			2003			AS-BUILT		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
9.28	804.97	LP	0.0	805.16		-90.4	808.12	
10.81	804.78		9.6	805.00		-85.6	806.93	
11.67	804.41		11.0	804.98		-80.5	806.16	
12.98	804.00		11.5	804.87	BKF	-58.4	805.61	
14.45	803.06		12.4	804.43		-34.6	805.65	
15.75	802.63		12.9	804.06		-26.5	804.84	
16.30	802.35		14.4	802.97		-9.6	804.84	
17.75	802.03		15.3	803.07		-2.4	805.48	
19.17	802.35		16.0	802.62		4.9	805.23	
19.83	802.68		17.7	802.29		8.5	805.40	
20.63	803.80		18.8	802.23		11.5	805.01	
22.90	804.92	BKF	19.6	802.51		12.4	804.59	
23.98	804.90		19.8	802.75		13.6	804.12	
24.50	804.67	RP	20.5	803.13		14.5	803.57	
			21.6	803.92		15.7	802.63	
			22.4	804.35		17.8	802.50	
			22.9	804.92		19.3	802.08	
			24.9	804.89		20.6	802.29	
			28.2	804.93		20.9	803.23	
			37.0	804.69		22.1	804.03	
						23.0	804.89	BKF
						28.7	805.14	
						42.6	805.82	
						67.6	808.21	

	2004	2003	AS-BUILT
Area	19.0	17.6	16.9
Width	11.2	10.6	10.6
Mean Depth	1.7	1.7	1.6
Max Depth	2.9	2.7	2.8
W/D	6.6	6.3	6.6




Project Name	Lyle Creek
Cross Section	#4
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	30	4	36.6%	36.6%
Sand	very fine sand	0.062	9	15.0%	30.0%	10	2	12.9%	49.5%
	fine sand	0.125	12	20.0%	50.0%	2	2	4.3%	53.8%
	medium sand	0.25	2	3.3%	53.3%	2	6	8.6%	62.4%
	course sand	0.50	4	6.7%	60.0%	9	8	18.3%	80.6%
	very course sand	1.0	0	0.0%	60.0%	0	1	1.1%	81.7%
Gravel	very fine gravel	2.0	3	5.0%	65.0%	0	2	2.2%	83.9%
	fine gravel	4.0	1	1.7%	66.7%	0	2	2.2%	86.0%
	fine gravel	5.7	3	5.0%	71.7%	0	3	3.2%	89.2%
	medium gravel	8.0	2	3.3%	75.0%	0	1	1.1%	90.3%
	medium gravel	11.3	3	5.0%	80.0%	0	0	0.0%	90.3%
	course gravel	16.0	6	10.0%	90.0%	0	0	0.0%	90.3%
	course gravel	22.6	1	1.7%	91.7%	0	4	4.3%	94.6%
	very course gravel	32	4	6.7%	98.3%	0	1	1.1%	95.7%
	very course gravel	45	1	1.7%	100.0%	0	2	2.2%	97.8%
	Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%
medium cobble		90	0	0.0%	100.0%	0	1	1.1%	98.9%
large cobble		128	0	0.0%	100.0%	0	1	1.1%	100.0%
very large cobble		180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / % of whole count						60	100.0%		
						53	40	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.00	0.11	3.11	31.22
2004	0.00	0.06	0.33	79.40	142.75



Project Name Lyle Creek
 Cross Section #5
 Feature Riffle
 Date 7/1/04
 Crew Bidelspach, Clinton


2004			2003			AS-BUILT		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
11.57	804.52	LP	0.0	804.51		-82.0	807.34	
15.46	804.50		9.4	804.54		-77.9	806.24	
18.02	804.16	BKF	14.9	804.48		-70.0	805.47	
20.18	803.07		18.9	804.35	BKF	-52.0	804.85	
22.13	802.25		19.8	804.37		-38.9	805.09	
23.33	801.93		21.3	803.59		-29.9	804.70	
24.21	801.83		23.1	802.61		-16.0	804.66	
25.78	802.03		23.8	802.09		1.1	804.46	
27.64	802.08		24.6	801.68		14.2	804.32	BKF
29.14	801.94		26.3	801.95		22.1	804.27	
29.89	802.63		27.9	802.01		24.0	803.08	
31.79	803.42		28.6	802.14		25.7	802.07	
33.70	804.45		29.7	802.45		28.1	801.98	
39.53	804.65		30.9	803.27		28.4	801.78	
44.4	804.6		31.7	803.45		29.5	801.98	
44.9	804.9	RP	33.7	804.45		30.0	802.31	
			39.1	804.72		31.7	803.32	
			45.9	805.1		33.0	804.56	
						37.1	804.70	
						39.0	804.85	
						49.1	805.33	
						59.2	809.16	



Photo of Cross-Section #5 - Looking Downstream @ STA 12+45

	2004	2003	AS-BUILT
Area	24.6	20.4	15.2
Width	15.7	12.4	9.0
Mean Depth	1.6	1.6	1.7
Max Depth	2.4	2.6	2.5
W/D	10.0	7.5	5.3

Cross-Section #5 -Riffle Lyle Creek




Project Name	Lyle Creek
Cross Section	#5
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	12	1	13.1%	13.1%
Sand	very fine sand	0.062	9	15.0%	30.0%	16	0	16.2%	29.3%
	fine sand	0.125	12	20.0%	50.0%	12	4	16.2%	45.5%
	medium sand	0.25	2	3.3%	53.3%	0	6	6.1%	51.5%
	course sand	0.50	4	6.7%	60.0%	0	6	6.1%	57.6%
	very course sand	1.0	0	0.0%	60.0%	0	3	3.0%	60.6%
Gravel	very fine gravel	2.0	3	5.0%	65.0%	0	1	1.0%	61.6%
	fine gravel	4.0	1	1.7%	66.7%	0	2	2.0%	63.6%
	fine gravel	5.7	3	5.0%	71.7%	0	6	6.1%	69.7%
	medium gravel	8.0	2	3.3%	75.0%	0	4	4.0%	73.7%
	medium gravel	11.3	3	5.0%	80.0%	0	4	4.0%	77.8%
	course gravel	16.0	6	10.0%	90.0%	0	9	9.1%	86.9%
	course gravel	22.6	1	1.7%	91.7%	0	7	7.1%	93.9%
	very course gravel	32	4	6.7%	98.3%	0	4	4.0%	98.0%
	very course gravel	45	1	1.7%	100.0%	0	2	2.0%	100.0%
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / % of whole count			60	100.0%		40	59	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.07	0.13	0.33	17.52	30.24
2004	0.08	0.24	1.05	8.64	22.70



Project Name Lyle Creek
Cross Section #6
Feature Pool
Date 7/1/04
Crew Bidelspach, Clinton


2004			2003			AS-BUILT		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
17.33	804.51	LP	0.2	804.51		-81.3	807.30	
17.68	804.42		12.9	804.29		-77.3	806.22	
17.89	804.28		17.5	804.17		-69.3	805.48	
22.16	804.06	BKF	20.5	804.18	BKF	-51.1	804.83	
24.22	803.22		22.6	804.06		-38.2	805.09	
27.06	802.18		23.4	803.35		-29.2	804.70	
27.97	801.83		24.5	803.17		-15.1	804.61	
29.18	801.64		25.3	802.31		1.9	804.43	
30.71	801.46		27.0	802.03		13.9	804.13	BKF
32.80	801.31		28.2	801.81		17.0	804.22	
34.01	801.36		29.2	801.86		23.8	804.35	
35.07	802.33		31.1	801.84		25.9	803.61	
37.9	804.42		33.5	801.48		26.9	803.22	
40.6	804.78		33.8	801.5		27.8	802.83	
45.3	805.09		34.7	801.92		29.9	802.26	
49.5	805.5	RP	34.9	802.03		31.2	801.70	
			36.1	803.14		33.3	801.39	
			37.9	804.42		34.2	801.70	
			40.6	804.78		35.8	803.13	
			45.3	805.09		37.9	804.57	
			49.5	805.5		42.9	805.13	
						47.8	805.43	
						58.9	806.57	



Photo of Cross-Section #6 - Looking Downstream @ STA 12+65

	2004	2003	AS-BUILT
Area	27.0	26.9	19.9
Width	15.7	15.3	12.0
Mean Depth	1.7	1.8	1.7
Max Depth	2.8	2.6	2.7
W/D	9.2	8.7	7.3

Cross-Section #6 - Pool Lyle Creek




Project Name	Lyle Creek
Cross Section	#6
Feature	Pool
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	2002*				2003			
		Size (mm)	Pool	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	22.5%	22.5%	13	0	13.0%	13.0%
Sand	very fine sand	0.062	10	25.0%	47.5%	24	1	25.0%	38.0%
	fine sand	0.125	6	15.0%	62.5%	2	0	2.0%	40.0%
	medium sand	0.25	5	12.5%	75.0%	1	1	2.0%	42.0%
	course sand	0.50	5	12.5%	87.5%	0	9	9.0%	51.0%
	very course sand	1.0	0	0.0%	87.5%	0	4	4.0%	55.0%
Gravel	very fine gravel	2.0	2	5.0%	92.5%	0	3	3.0%	58.0%
	fine gravel	4.0	0	0.0%	92.5%	0	1	1.0%	59.0%
	fine gravel	5.7	0	0.0%	92.5%	0	1	1.0%	60.0%
	medium gravel	8.0	0	0.0%	92.5%	0	0	0.0%	60.0%
	medium gravel	11.3	2	5.0%	97.5%	0	6	6.0%	66.0%
	course gravel	16.0	0	0.0%	97.5%	0	4	4.0%	70.0%
	course gravel	22.6	0	0.0%	97.5%	0	8	8.0%	78.0%
	very course gravel	32	0	0.0%	97.5%	0	15	15.0%	93.0%
	very course gravel	45	1	2.5%	100.0%	0	7	7.0%	100.0%
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count			40	100.0%		40	60	100.0%	

	d16	d35	d50	d85	d95
2002*	0.00	0.08	0.11	0.65	11.65
2003	0.07	0.09	0.71	31.78	43.07
2004	0.07	0.12	0.26	19.78	36.58




Project Name Lyle Creek
Cross Section #7
Feature Riffle
Date 7/1/04
Crew Bidelspach, Clinton

2004			2003			AS-BUILT		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.12	803.16		0.0	803.143		5.4	803.18	
0.14	803.13	LP	8.6	803.223		13.5	803.35	
5.81	803.11	LP	15.1	803.393		15.6	803.24	
11.98	803.28		16.5	802.913	BKF	16.5	802.97	BKF
14.22	803.41		17.5	801.99		18.6	801.89	
15.22	803.30		18.1	801.383		19.1	801.03	
16.37	802.69		18.2	801.123		19.5	800.82	
16.48	801.23	W	19.0	801.033		21.6	801.20	
17.90	800.90		20.4	800.953		23.4	801.09	
22.16	800.60	T	22.3	801.073		24.2	801.14	
24.45	801.18	EW	24.2	801.283		25.1	801.68	
25.41	801.94		25.1	801.443		26.8	802.49	
27.2	802.78	BKF	25.6	801.773		27.6	803.02	
30.8	803.2		26.7	802.653		36.2	802.97	
34.7	802.99		27.9	803.053		41.8	803.51	
35.1	803.0		29.8	803.123		53.7	804.31	
35.2	803.2	RP	36.2	803.003		68.7	804.42	
			42.8	803.643		76.9	804.47	
						86.7	805.39	



Photo of Cross-Section #7 - Looking Downstream @ STA 13+85

	2004	2003	AS-BUILT
Area	18.2	15.9	14.5
Width	10.8	10.4	9.0
Mean Depth	1.7	1.5	1.6
Max Depth	2.3	1.9	2.1
W/D	6.4	6.8	5.6




Project Name	Lyle Creek
Cross Section	#7
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as basline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	0	11	11.0%	11.0%
Sand	very fine sand	0.062	9	15.0%	30.0%	3	16	19.0%	30.0%
	fine sand	0.125	12	20.0%	50.0%	6	6	12.0%	42.0%
	medium sand	0.25	2	3.3%	53.3%	10	0	10.0%	52.0%
	course sand	0.50	4	6.7%	60.0%	25	0	25.0%	77.0%
	very course sand	1.0	0	0.0%	60.0%	5	0	5.0%	82.0%
Gravel	very fine gravel	2.0	3	5.0%	65.0%	2	0	2.0%	84.0%
	fine gravel	4.0	1	1.7%	66.7%	1	0	1.0%	85.0%
	fine gravel	5.7	3	5.0%	71.7%	1	0	1.0%	86.0%
	medium gravel	8.0	2	3.3%	75.0%	1	0	1.0%	87.0%
	medium gravel	11.3	3	5.0%	80.0%	0	0	0.0%	87.0%
	course gravel	16.0	6	10.0%	90.0%	5	0	5.0%	92.0%
	course gravel	22.6	1	1.7%	91.7%	4	0	4.0%	96.0%
	very course gravel	32	4	6.7%	98.3%	4	0	4.0%	100.0%
	very course gravel	45	1	1.7%	100.0%	0	0	0.0%	100.0%
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / % of whole count						60		100.0%	
			60	100.0%		67	33	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.07	0.13	0.34	3.00	25.30
2004	0.00	0.25	0.41	0.71	1.18




Project Name	Lyle Creek
Cross Section	#1
Feature	Pool
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003				
			Pool	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %	
Silt/Clay	silt/clay	0.061	9	23.7%	23.7%	1	4	5.0%	5.0%	
Sand	very fine sand	0.062	10	26.3%	50.0%	2	5	7.0%	12.0%	
	fine sand	0.125	6	15.8%	65.8%	6	7	13.0%	25.0%	
	medium sand	0.25	5	13.2%	78.9%	17	17	34.0%	59.0%	
	course sand	0.50	5	13.2%	92.1%	13	20	33.0%	92.0%	
	very course sand	1.0	0	0.0%	92.1%	1	4	5.0%	97.0%	
G r a v e l	very fine gravel	2.0	2	5.3%	97.4%		3	3.0%	100.0%	
	fine gravel	4.0	0	0.0%	97.4%			0.0%	100.0%	
	fine gravel	5.7	0	0.0%	97.4%			0.0%	100.0%	
	medium gravel	8.0	0	0.0%	97.4%			0.0%	100.0%	
	medium gravel	11.3	0	0.0%	97.4%			0.0%	100.0%	
	course gravel	16.0	0	0.0%	97.4%			0.0%	100.0%	
	course gravel	22.6	0	0.0%	97.4%			0.0%	100.0%	
	very course gravel	32	0	0.0%	97.4%			0.0%	100.0%	
	very course gravel	45	1	2.6%	100.0%	0	0	0.0%	100.0%	
	Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
medium cobble		90	0	0.0%	100.0%	0	0	0.0%	100.0%	
large cobble		128	0	0.0%	100.0%	0	0	0.0%	100.0%	
very large cobble		180	0	0.0%	100.0%	0	0	0.0%	100.0%	
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%	
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%	
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%	
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%	
TOTAL / %of whole count						38	100.0%	40	60	100.0%

	d16	d35	d50	d85	d95
2002*	0.00	0.08	0.09	0.52	2.33
2003	0.12	0.24	0.33	0.66	1.20




Project Name	Lyle Creek
Cross Section	#2
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	30	37	60.9%	60.9%
Sand	very fine sand	0.062	9	15.0%	30.0%	0	0	0.0%	60.9%
	fine sand	0.125	12	20.0%	50.0%	1	0	0.9%	61.8%
	medium sand	0.25	2	3.3%	53.3%	19	18	33.6%	95.5%
	course sand	0.50	4	6.7%	60.0%	0	0	0.0%	95.5%
	very course sand	1.0	0	0.0%	60.0%	0	0	0.0%	95.5%
G r a v e l	very fine gravel	2.0	3	5.0%	65.0%	0	0	0.0%	95.5%
	fine gravel	4.0	1	1.7%	66.7%	0	3	2.7%	98.2%
	fine gravel	5.7	3	5.0%	71.7%	0	1	0.9%	99.1%
	medium gravel	8.0	2	3.3%	75.0%	0	1	0.9%	100.0%
	medium gravel	11.3	3	5.0%	80.0%	0	0	0.0%	100.0%
	course gravel	16.0	6	10.0%	90.0%			0.0%	100.0%
	course gravel	22.6	1	1.7%	91.7%			0.0%	100.0%
	very course gravel	32	4	6.7%	98.3%			0.0%	100.0%
	very course gravel	45	1	1.7%	100.0%			0.0%	100.0%
	Cobble	small cobble	64	0	0.0%	100.0%			0.0%
medium cobble		90	0	0.0%	100.0%			0.0%	100.0%
large cobble		128	0	0.0%	100.0%			0.0%	100.0%
very large cobble		180	0	0.0%	100.0%			0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						60	60	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.00	0.00	0.31	0.37




Project Name	Lyle Creek
Cross Section	#3
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	2002*				2003			
		Size (mm)	Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	26	3	28.2%	28.2%
Sand	very fine sand	0.062	9	15.0%	30.0%	32	4	35.0%	63.1%
	fine sand	0.125	12	20.0%	50.0%	15	2	16.5%	79.6%
	medium sand	0.25	2	3.3%	53.3%		4	3.9%	83.5%
	course sand	0.50	4	6.7%	60.0%		9	8.7%	92.2%
	very course sand	1.0	0	0.0%	60.0%		5	4.9%	97.1%
Gravel	very fine gravel	2.0	3	5.0%	65.0%		3	2.9%	100.0%
	fine gravel	4.0	1	1.7%	66.7%			0.0%	100.0%
	fine gravel	5.7	3	5.0%	71.7%			0.0%	100.0%
	medium gravel	8.0	2	3.3%	75.0%			0.0%	100.0%
	medium gravel	11.3	3	5.0%	80.0%			0.0%	100.0%
	course gravel	16.0	6	10.0%	90.0%			0.0%	100.0%
	course gravel	22.6	1	1.7%	91.7%			0.0%	100.0%
	very course gravel	32	4	6.7%	98.3%			0.0%	100.0%
	very course gravel	45	1	1.7%	100.0%			0.0%	100.0%
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count			60	100.0%		73	30	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.07	0.08	0.40	1.18




Project Name	Lyle Creek
Cross Section	#4
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	30	10	34.8%	34.8%
Sand	very fine sand	0.062	9	15.0%	30.0%	4	2	5.2%	40.0%
	fine sand	0.125	12	20.0%	50.0%	10	0	8.7%	48.7%
	medium sand	0.25	2	3.3%	53.3%	2	0	1.7%	50.4%
	course sand	0.50	4	6.7%	60.0%	2	2	3.5%	53.9%
	very course sand	1.0	0	0.0%	60.0%	0	0	0.0%	53.9%
G r a v e l	very fine gravel	2.0	3	5.0%	65.0%	0	0	0.0%	53.9%
	fine gravel	4.0	1	1.7%	66.7%	0	0	0.0%	53.9%
	fine gravel	5.7	3	5.0%	71.7%	10	0	8.7%	62.6%
	medium gravel	8.0	2	3.3%	75.0%	10	10	17.4%	80.0%
	medium gravel	11.3	3	5.0%	80.0%	1	0	0.9%	80.9%
	course gravel	16.0	6	10.0%	90.0%	3	0	2.6%	83.5%
	course gravel	22.6	1	1.7%	91.7%	0	0	0.0%	83.5%
	very course gravel	32	4	6.7%	98.3%	0	0	0.0%	83.5%
	very course gravel	45	1	1.7%	100.0%	0	0	0.0%	83.5%
	Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%
medium cobble		90	0	0.0%	100.0%	4	4	7.0%	90.4%
large cobble		128	0	0.0%	100.0%	1	6	6.1%	96.5%
very large cobble		180	0	0.0%	100.0%	0	4	3.5%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						60	100.0%		
						77	38	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.06	0.33	79.40	142.75




Project Name	Lyle Creek
Cross Section	#5
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	6	4	7.9%	7.9%
Sand	very fine sand	0.062	9	15.0%	30.0%	14	2	12.7%	20.6%
	fine sand	0.125	12	20.0%	50.0%	9	6	11.9%	32.5%
	medium sand	0.25	2	3.3%	53.3%	0	12	9.5%	42.1%
	course sand	0.50	4	6.7%	60.0%	0	4	3.2%	45.2%
	very course sand	1.0	0	0.0%	60.0%	0	15	11.9%	57.1%
Gravel	very fine gravel	2.0	3	5.0%	65.0%	0	17	13.5%	70.6%
	fine gravel	4.0	1	1.7%	66.7%	0	4	3.2%	73.8%
	fine gravel	5.7	3	5.0%	71.7%	0	9	7.1%	81.0%
	medium gravel	8.0	2	3.3%	75.0%	0	6	4.8%	85.7%
	medium gravel	11.3	3	5.0%	80.0%	0	7	5.6%	91.3%
	course gravel	16.0	6	10.0%	90.0%	0	3	2.4%	93.7%
	course gravel	22.6	1	1.7%	91.7%	0	4	3.2%	96.8%
	very course gravel	32	4	6.7%	98.3%	0	2	1.6%	98.4%
	very course gravel	45	1	1.7%	100.0%	0	0	0.0%	98.4%
Cobble	small cobble	64	0	0.0%	100.0%	0	1	0.8%	99.2%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	99.2%
	large cobble	128	0	0.0%	100.0%	0	1	0.8%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / % of whole count			60	100.0%		29	97	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.08	0.24	1.05	8.64	22.70




Project Name	Lyle Creek
Cross Section	#6
Feature	Pool
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Pool	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	22.5%	22.5%	6	8	13.5%	13.5%
Sand	very fine sand	0.062	10	25.0%	47.5%	5	13	17.3%	30.8%
	fine sand	0.125	6	15.0%	62.5%	5	11	15.4%	46.2%
	medium sand	0.25	5	12.5%	75.0%	1	9	9.6%	55.8%
	course sand	0.50	5	12.5%	87.5%	3	11	13.5%	69.2%
	very course sand	1.0	0	0.0%	87.5%	0	6	5.8%	75.0%
Gravel	very fine gravel	2.0	2	5.0%	92.5%	0	2	1.9%	76.9%
	fine gravel	4.0	0	0.0%	92.5%	0	2	1.9%	78.8%
	fine gravel	5.7	0	0.0%	92.5%	0	2	1.9%	80.8%
	medium gravel	8.0	0	0.0%	92.5%	0	1	1.0%	81.7%
	medium gravel	11.3	2	5.0%	97.5%	0	1	1.0%	82.7%
	course gravel	16.0	0	0.0%	97.5%	0	1	1.0%	83.7%
	course gravel	22.6	0	0.0%	97.5%	0	6	5.8%	89.4%
	very course gravel	32	0	0.0%	97.5%	0	7	6.7%	96.2%
	very course gravel	45	1	2.5%	100.0%	0	2	1.9%	98.1%
Cobble	small cobble	64	0	0.0%	100.0%	0	2	1.9%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						20	84	100.0%	

	d16	d35	d50	d85	d95
2002*	0.00	0.08	0.11	0.65	11.65
2003	0.07	0.12	0.26	19.78	36.58




Project Name	Lyle Creek
Cross Section	#7
Feature	Riffle
Date	11/4/03
Crew	Shaffer, Bidelspach, Clinton

* 2002 pebble count is a typical riffle sections used as baseline information.

Description	Material	Size (mm)	2002*			2003			
			Riffle	%	Cum %	Riffle - Bed	Riffle - Bank	%	Cum %
Silt/Clay	silt/clay	0.061	9	15.0%	15.0%	10	20	29.4%	29.4%
Sand	very fine sand	0.062	9	15.0%	30.0%	0	0	0.0%	29.4%
	fine sand	0.125	12	20.0%	50.0%	0	0	0.0%	29.4%
	medium sand	0.25	2	3.3%	53.3%	3	14	16.7%	46.1%
	course sand	0.50	4	6.7%	60.0%	13	30	42.2%	88.2%
	very course sand	1.0	0	0.0%	60.0%	4	8	11.8%	100.0%
Gravel	very fine gravel	2.0	3	5.0%	65.0%	0	0	0.0%	100.0%
	fine gravel	4.0	1	1.7%	66.7%	0	0	0.0%	100.0%
	fine gravel	5.7	3	5.0%	71.7%	0	0	0.0%	100.0%
	medium gravel	8.0	2	3.3%	75.0%	0	0	0.0%	100.0%
	medium gravel	11.3	3	5.0%	80.0%	0	0	0.0%	100.0%
	course gravel	16.0	6	10.0%	90.0%	0	0	0.0%	100.0%
	course gravel	22.6	1	1.7%	91.7%	0	0	0.0%	100.0%
	very course gravel	32	4	6.7%	98.3%	0	0	0.0%	100.0%
very course gravel	45	1	1.7%	100.0%	0	0	0.0%	100.0%	
Cobble	small cobble	64	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	40096	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count						60	100.0%		
						30	72	100.0%	

	d16	d35	d50	d85	d95
2002*	0.06	0.12	0.19	15.91	32.90
2003	0.00	0.25	0.41	0.71	1.18



Point	Station	Elevation	Description	Point	Station	Elevation	Description
3009	2.68	811.21	Max Pool	3020	83.22	811.78	Rock Vane
3011	19.93	811.91	Thalweg	3026	127.38	811.8	Rock Vane
3013	32.9	811.97	Thalweg	3041	221.4	811.49	Rock Vane
3014	54.96	812	Head of Riffle	3054	320.09	811.22	Rock Vane
3016	63.51	811.56	Thalweg	3070	389.11	810.34	Rock Vane
3018	72.2	811.69	Thalweg	191	510.46	809.67	Rock Vane
3020	83.22	811.78	XV	3098	563.33	809.1	Rock Vane
3024	116.23	811.26	Max Pool	3112	647.5	808.04	Rock Vane
3026	127.38	811.8	XV	3263	733.17	807.18	Rock Vane
3028	135.55	810.67	Thalweg	3274	874.91	806.34	Rock Vane
3029	145.01	811.7	Thalweg	3340	1268.64	801.61	Rock Vane
3031	161.44	811.71	Head of Riffle	3595	1662.93	798.51	Rock Vane
3033	180.79	811.52	Head of Run	3623	1745.38	797.84	Rock Vane
3035	201.55	811.21	Head of Pool	3642	1831.48	797.15	Rock Vane
3037	205.61	810.83	Max Pool	3649	1865.74	795.95	Rock Vane
3039	210.39	811.35	Thalweg	3657	1914.73	795.83	Rock Vane
3041	221.4	811.49	XV				
3043	227.88	810.75	Thalweg				
3045	232.54	811.2	Thalweg				
3047	248.35	811.14	Thalweg				
3049	264.77	811.16	Thalweg				
3051	296.24	811.08	Thalweg				
3053	308.96	810.46	Thalweg				
3054	320.09	811.22	XV				
3056	322.48	808.81	Thalweg				
3058	339.08	810.52	Head of Riffle				
3060	341.15	810.32	Head of Run				
3062	348.16	809.05	Max Pool				
3064	353.1	810.11	Thalweg				
3066	369.97	809.81	Thalweg				
3068	377.38	810.47	Thalweg				
3070	389.11	810.34	XV				
3072	393.39	809.07	Thalweg				
3074	408.38	809.96	Thalweg				
3076	419.29	810.1	Thalweg				
3078	432.24	809.9	Thalweg				
3080	444.26	809.86	Thalweg				
3082	455.98	809.86	Thalweg				
3084	476.81	809.98	Thalweg				
3086	490.85	809.54	Head of Pool				
3088	497.05	809.04	Max Pool				
3090	536.4	809.19	Head of Riffle				
3092	543.8	808.84	Head of Run				
3094	547.58	808.35	Head of Pool				
3096	552.3	807.14	Max Pool				
3098	563.33	809.1	XV				
3100	567.23	806.9	Thalweg				
3102	572.96	807.76	Thalweg				

3104	588.38	807.71	Thalweg
3106	599.44	807.36	Head of Pool
3108	607.12	807.33	Max Pool
3110	622.25	807.9	Thalweg
3112	647.5	808.04	XV
3250	648.81	808.12	XV
3114	651.92	806.6	Thalweg
3252	655.33	806.44	Thalweg
3116	656.58	806.24	Thalweg
3117	673.92	807.58	Head of Riffle
3254	674.51	807.61	Head of Riffle
3256	694.1	807.22	Head of Run
3258	714.59	807.22	Head of Pool
3260	722.53	806.82	Max Pool
3263	733.17	807.18	XV
3264	740.16	805.99	Thalweg
3266	762.31	807.09	Head of Riffle
3268	772.89	807.08	Head of Run
3270	799.03	807.04	Head of Riffle
3272	830.46	806.53	Head of Run
3274	874.91	806.34	XV
3276	885.13	805.38	Thalweg
3278	898.21	804.92	Max Pool
3280	907.03	806.01	Head of Riffle
3282	930.66	804.99	Head of Pool
3284	939.35	804.4	Max Pool
3290	949.67	804.94	Thalweg
3288	961.2	804.92	Head of Riffle
3292	970.47	804.45	Head of Pool
3294	978.17	804.04	Max Pool
3296	985.32	804.52	Head of Riffle
3298	1001.76	804.26	Head of Pool
3300	1015.27	803.77	Max Pool
3302	1031.53	804.38	Head of Riffle
3304	1053.24	803.58	Head of Pool
3308	1078.74	803.62	Thalweg
3310	1085.75	803.66	Head of Riffle
3312	1098.35	802.87	Head of Pool
3314	1101.14	802.6	Max Pool
3316	1106.05	803.33	Head of Riffle
3318	1127.9	802.56	Head of Pool
3320	1134.27	802.22	Max Pool
3322	1141.28	802.49	Head of Riffle
3324	1177.98	801.77	Head of Pool
3326	1187.34	801.5	Max Pool
3330	1221.86	801.59	Thalweg
3331	1238.45	801.96	Head of Riffle
3334	1259	801.87	Thalweg
3336	1264.85	801.29	Head of Pool
3338	1267.88	801.32	Max Pool
3340	1268.64	801.61	XV
3342	1274.55	801.12	Thalweg

3348	1301.34	801.6	Head of Riffle
3350	1322.48	801.14	Head of Pool
3352	1329.34	800.79	Max Pool
3354	1339.24	801.17	Thalweg
3356	1351.04	801	Head of Riffle
3358	1367.41	800.54	Head of Pool
3360	1374.53	800.09	Max Pool
3525	1391.16	801.13	Head of Riffle
3529	1406.38	800.74	Head of Pool
3535	1427.63	800.79	Head of Run
3542	1445.73	800.75	Head of Pool
3538	1445.84	800.56	Head of Pool
3544	1462.77	799.51	Max Pool
3547	1474.25	800.73	Head of Riffle
3550	1496.83	800.02	Head of Pool
3553	1506.09	798.81	Max Pool
3556	1523.21	800.05	Head of Riffle
3558	1539.55	799.43	Head of Pool
3561	1543.29	798.6	Max Pool
3564	1559.51	799.29	Head of Riffle
3567	1565.82	799.14	Head of Pool
3570	1572.97	798.91	Max Pool
3573	1579.83	799.16	Head of Riffle
3576	1601.89	798.91	Head of Pool
3579	1614.75	798.09	Thalweg
3583	1619.92	798.54	Thalweg
3586	1639.47	799.05	Head of Riffle
3589	1654.16	798.32	Head of Pool
3592	1661.52	797.55	Max Pool
3595	1662.93	798.51	XV
3601	1684.26	797.38	Thalweg
3605	1694.1	797.9	Thalweg
3609	1726.12	798.07	Thalweg
3612	1729.85	797.89	Head of Pool
3615	1737.42	796.86	Max Pool
3623	1745.38	797.84	XV
3626	1752.39	796.7	Thalweg
3635	1771.77	797.17	Thalweg
3637	1790.07	797.57	Thalweg
3642	1831.48	797.15	XV
3645	1836.21	795.32	Thalweg
3647	1842.81	796.15	Head of Pool
3651	1856.98	794.06	Max Pool
3649	1865.74	795.95	XV
3653	1883.51	794.88	Thalweg
3655	1894.72	796.15	Head of Riffle
3657	1914.73	795.83	XV
3659	1929.24	793.68	Head of Pool
3660	1936.25	793.05	Max Pool



Photo Point 1 Downstream 2003 Station 00+00



Photo Point 1 Downstream 2004 Station 00+00



Photo Point 1 J-Hook 2003 Station 00+00



Photo Point 1 J-Hook 2004 Station 00+00



Photo Point 2 Downstream 2003 Station 01+60



Photo Point 2 Downstream 2004 Station 01+60



Photo Point 2 Upstream 2003 Station 01+60



Photo Point 2 Upstream 2004 Station 01+60



Photo Point 3 Downstream 2003 Station 03+60



Photo Point 3 Downstream 2004 Station 03+60



Photo Point 3 Upstream 2003 Station 03+60



Photo Point 3 Upstream 2004 Station 03+60



Photo Point 4 Downstream 2003 Station 05+00



Photo Point 4 Downstream 2004 Station 05+00



Photo Point 4 Upstream 2003 Station 05+00



Photo Point 4 Upstream 2004 Station 05+00



Photo Point 5 Downstream 2003 Station 05+70



Photo Point 5 Downstream 2004 Station 05+70



Photo Point 5 Upstream 2003 Station 05+70



Photo Point 5 Upstream 2004 Station 05+70



Photo Point 6 Downstream 2003 Station 07+40



Photo Point 6 Downstream 2004 Station 07+40



Photo Point 6 Upstream 2003 Station 07+40



Photo Point 6 Upstream 2004 Station 07+40



Photo Point 7 Downstream 2003 Station 09+10



Photo Point 7 Downstream 2004 Station 09+10



Photo Point 7 Upstream 2003 Station 09+10



Photo Point 7 Upstream 2004 Station 09+10



Photo Point 8 Downstream 2003 Station 12+40



Photo Point 8 Downstream 2004 Station 12+40



Photo Point 8 Upstream 2003 Station 12+40



Photo Point 8 Upstream 2004 Station 12+40



Photo Point 9 Downstream 2003 Station 13+25



Photo Point 9 Downstream 2004 Station 13+25



Photo Point 9 Upstream 2003 Station 13+25



Photo Point 9 Upstream 2004 Station 13+25



Photo Point 10 Downstream 2003 Station 14+90



Photo Point 10 Downstream 2004 Station 14+90



Photo Point 11 Downstream 2003 Station 17+25



Photo Point 11 Downstream 2004 Station 17+25



Photo Point 11 Upstream 2003 Station 17+25



Photo Point 11 Upstream 2004 Station 17+25



Photo Point 12 Downstream 2003 Station 18+20



Photo Point 12 Downstream 2004 Station 18+20



Photo Point 12 Upstream 2003 Station 18+20



Photo Point 12 Upstream 2004 Station 18+20

Lyle Creek Stream Restoration
Catawba County, NC

Quad 1

Trees
Species

	<u>Height (cm)</u>	<u>Diameter (mm)</u>	<u>Radius (mm)</u>	<u>Σ X-sec. (mm²)</u>	<u>Rel. x-sec (%)</u>	<u>Density</u>	<u>Rel. Density (%)</u>	<u>Rank (Importance)</u>	<u>Average</u>
Liriodendron tulipifera									
	15	1	0.5	0.8					
	10	1	0.5	0.8					
	25	5	2.5	19.6					
	12	4	2	12.6					
	10	3	1.5	7.1					
	8	1	0.5	0.8					
	10	1	0.5	0.8					
	8	2	1	3.1					
	6	1	0.5	0.8					
	10	1	0.5	0.8					
	14	1	0.5	0.8					
	9	0.5	0.25	0.2					
	6	0.5	0.25	0.2					
	5	0.5	0.25	0.2					
	4	0.5	0.25	0.2					
	7	0.5	0.25	0.2					
	9	0.5	0.25	0.2					
	9	0.5	0.25	0.2					
	8	0.5	0.25	0.2					
	8	0.5	0.25	0.2					
	7	0.5	0.25	0.2					
	8	0.5	0.25	0.2					
	12	2	1	53.2	6.8	23	79.3	1	43.1
Total									
Betula nigra									
	20	2	1	3.1					
	17	2	1	3.1					
	50	15	7.5	176.7					
	25	15	7.5	176.7					
Total				359.7	46.3	4	13.8	2	30.0
Quercus sp.									
	10	8	4	50.3					
Total				50.3	6.5	1	3.4	4	5.0
Fraxinus sp.									
	90	20	10	314.2					
Total				314.2	40.4	1	3.4	3	21.9
Overall Total				777.3	100	29	100	3	21.9
Total Trees per acre						1160			
Planted trees per acre						0			
Natural regen. trees per acre						1160			

Shrubs

Species
Ailurus serrulata

<u>Cover (%)</u>	<u>Rel. cover (%)</u>	<u>Density</u>	<u>Rel. Density (%)</u>	<u>Rank (Importance)</u>
1	100	1	100	1
1	100	1	100	1

Herb Stratum

Species
Eupatorium virginiana
Lespedeza cuneata
Juncus effusus
Ambrosia artemisiifolia

<u>Cover (%)</u>	<u>Rel. cover (%)</u>	<u>Rank (Importance)</u>
5	10.6	2
2	4.3	3
20	42.6	1
20	42.6	1
47	100	

Lyle Creek Stream Restoration
Catawba County, NC

Quad 2

Trees

Species	Height (cm)	Diameter (mm)	Radius (mm)	Σ X-sec. (mm ²)	Rel. x-sec (%)	Density	Rel. Density (%)	Rank (Importance)	Average
<i>Betula nigra</i>	40	5	2.5	19.6					
	3000	432	216	146574.1					
	3000	287	143.5	64692.5					
	3000	298	149	69746.5					
	54	6	3	28.3					
Total				281061.0	99.3	2	66.7	1	83.0
<i>Juniperus virginiana</i>	214	50	25	1963.5					
Total				1963.5	0.7	1	33.3	2	17.0
Overall Total				283024.5	100	3	100		
Total Trees per acre						120			
Planted trees per acre						0			
Natural regen. trees per acre						120			

Shrubs

Species	Cover (%)	Rel. cover (%)	Density	Rel. Density (%)	Rank (Importance)
<i>Salix nigra</i>	2	2	100	100	1
Total	2	2	100	100	

Herbs

Species	Cover (%)	Rel. cover (%)	Rank (Importance)
<i>Carex sp.</i>	60	60	1
<i>Juncus effusus</i>	10	10	3
<i>Panicum clandestinum</i>	30	20	2
Total	100	100	

Lyle Creek Stream Restoration
Catawba County, NC

Quad 3

Trees

Species	Height (cm)	Diameter (mm)	Radius (mm)	Σ X-sec. (mm ²)	Rel. x-sec (%)	Density	Rel. Density (%)	Rank (Importance)	Average
<i>Fraxinus</i> sp.	120	25	12.5	490.9	0.02	1	11.1	3	5.57
Total				490.9					
<i>Platanus occidentalis</i>	60	18	9	254.5	0.01	1	11.1	3	5.56
Total				254.5					
<i>Carya</i> sp.	15	5	2.5	19.6	0.00	2	22.2	2	11.11
	40	2	1	3.1					
Total				22.8					
<i>Liriodendron tulipifera</i>	16	1	0.5	0.8					
	3000	1500	750	1767145.9					
	3000	552	276	239314.0					
	3000	555	277.5	241922.3					
Total				2248382.9	99.9	3	33.3	1	66.64
<i>Quercus</i> sp.	70	26	13	530.9	0.02	1	11.1	3	5.57
Total				530.9					
<i>Betula nigra</i>	30	12	6	113.1	0.01	1	11.1	3	5.56
Total				113.1	100.0	9	100	3	5.56
Overall Total				2249795.0					
Total Trees per acre						360			
Planted trees per acre						80			
Natural regen. trees per acre						280			

Shrubs

Species	Cover (%)	Rel. cover (%)	Density	Rel. Density (%)	Rank (Importance)
cornus amomum	10	50	10	62.5	1
salix nigra	10	50	6	37.5	2
Total	20	100	16	100	

Herbs

Species	Cover (%)	Rel. cover (%)	Rank (Importance)
<i>Pilea pumila</i>	30	25.0	2
<i>Carex</i> sp.	10	8.3	3
<i>Juncus effusus</i>	70	58.3	1
<i>Ambrosia artemisiifolia</i>	10	8.3	3
Total	120	100	