

**MCDONALDS POND RESTORATION SITE  
2006 Annual Monitoring Report (Year 1)**

**Richmond County, North Carolina  
EEP Project No. D04020-2  
Design Firm: International Paper**



**December 2006**

**Prepared for: NCDENR - ECOSYSTEM ENHANCEMENT PROGRAM  
1652 Mail Service Center  
Raleigh, North Carolina 27699-1619**

**Prepared by: ECOSCIENCE CORPORATION  
1101 Haynes Street, Suite 101  
Raleigh, North Carolina 27604**



**MCDONALDS POND RESTORATION SITE  
2006 Annual Monitoring Report (Year 1)**

**RICHMOND COUNTY, NORTH CAROLINA**

**PREPARED BY:**

**INTERNATIONAL  PAPER**

**INTERNATIONAL PAPER  
PROJECT MANAGER: CRAIG HEDMAN  
719 Southlands Road  
Bainbridge, GA 39819**

**AND**



**ECOSCIENCE CORPORATION  
PROJECT MANAGER: DAVID JONES  
1101 Haynes Street, Suite 101  
Raleigh, NC 27604**

**DECEMBER 2006**

---

## EXECUTIVE SUMMARY

### Introduction

In response to a Request for Proposal (RFP, No. 16-D04016) issued in December of 2003, International Paper Company (IP) proposed the establishment of the McDonalds Pond Restoration Site (hereafter referred to as the “Site”) located in Richmond County, approximately 2 miles northeast of the town of Hamlet and 3 miles east of the town of Rockingham. In order to provide stream channel restoration and riverine wetland restoration, IP has removed the McDonalds Pond Dam located on Falling Creek.

The Site comprises approximately 128 acres, and includes the 17.7 acre McDonalds Pond (a.k.a Shepards Lake), portions of Falling Creek, numerous headwater tributaries and over 80 acres of forested riparian wetlands, seepage wetlands, and marsh wetlands.

The McDonalds Pond Dam was removed in a manner to minimize potential impacts to water resources both upstream and downstream of the dam. Gradual dewatering and phased dam removal were undertaken to avoid introducing sediments and pollutants into the receiving Falling Creek reaches downstream. Heavy equipment operated from or within the footprint of the former dam during dam removal operations, thereby minimizing the impact to the adjacent intact forest and wetland soil. Dam removal began with the dewatering (lowering) of the pond in the fall of 2005, followed by the clearing of trees and small bushes from the former earthen dam in February 2006. Excavation activities continued for approximately two weeks until dam removal was complete in mid-March 2006.

### Monitoring Plan

First year monitoring activities began in March 2006, and will be performed for at least five-years or until success criteria are achieved. Post removal monitoring data will be compared to reference sites as well as biological baseline values collected in September 2004. Primary success criteria of the project include: 1) the successful classification of restored/enhanced reaches as functioning systems, 2) channel stability indicative of a stable stream system, 3) development of characteristic lotic aquatic communities, 4) establishment of wetland hydrology (as defined in the U.S. Army Corps of Engineers [USACE] Wetlands Delineation Manual) within the former pond footprint, and 5) vegetative success of 320 stems/acre after the third year of monitoring and 260 stems/acre after the fifth and final year of monitoring.

### First Year Monitoring Results

#### *Stream Assessment*

Restored and enhanced segments of Falling Creek have developed braided, anastomosed, bifurcated, and single-threaded channels characteristic of the area. In general, restored and enhanced stream segments across the Site can be successfully classified as functioning systems and appear to have developed channel stability indicative of a stable stream system. Cross-sections located within the former pond indicate that some portions of the stream have continued to transport deposited pond sediments downstream as the channel structure shifts more toward that of the reference reaches.

---

Aquatic community assemblages within the former pond have clearly shifted from a characteristic lentic system to a more historically natural lotic system. Fifty-two percent (52%) of the macroinvertebrate samples taken in October 2006 (post dam removal) from restored segments of Falling Creek (within the former pond) consisted of macroinvertebrate genera predominantly found in lotic systems. Genera predominantly found in lentic systems were not present within the former pond during the October sample. Only two (2) genera of the EPT (Ephemeroptera [mayflies], Plecoptera [stoneflies], and Trichoptera [caddisflies]) taxa were collected within McDonalds Pond during baseline sampling (pre dam removal, September 2004) while there were sixteen (16) different EPT genera collected within the restored segments of Falling Creek (within the former pond) during October 2006.

North Carolina Division of Water Quality (NCDWQ) Habitat Assessment Forms (HAFs) were completed at multiple locations along the restored and enhanced segments of Falling Creek. The HAF scores indicate that the restored and enhanced stream segments are very similar to the reference sites with a slightly lower score primarily due to the lack of canopy trees within the former pond, which results in less stream shading and allochthonous input for in-stream habitat.

#### *Wetland Assessment*

The Site is meeting the established success criteria for vegetation based on the survival of the planted species with nearly one hundred percent (100%) survival. Only one planted stem was lost within Site vegetation monitoring plots. In addition, numerous individuals of characteristic volunteer species (predominantly *Pinus serotina* [pond pine]) were observed. Wetland hydrology at the Site is meeting the required success criteria. All four (4) on-Site groundwater gauges have registered water levels within the upper 12 inches of the soil surface for at least 28 consecutive days (Richmond County, NRCS) or 12.5 percent of the growing season.

#### *Summary*

After the first year of monitoring, the removal of the McDonalds Pond Dam has resulted in the successful restoration of lotic conditions within the former pond as well as the re-establishment of characteristic wetland hydrology within the adjacent Falling Creek floodplain. The Site is now characterized by stable functioning stream systems, historically natural lotic aquatic communities, and a developing Streamhead Pocosin/Atlantic White Cedar forest community.

---

## TABLE OF CONTENTS

EXECUTIVE SUMMARY .....	iii
1.0 PROJECT BACKGROUND .....	1
1.1 Location and Setting .....	1
1.2 Restoration Structure and Objectives.....	1
1.3 Project Mitigation Goals .....	1
1.4 Project History and Background.....	3
2.0 PROJECT MONITORING AND RESULTS.....	5
2.1 Stream Assessment .....	5
2.1.1 Stream Channel Morphology .....	5
2.1.2 Aquatic Communities .....	11
2.1.3 Habitat Assessment .....	12
2.2 Wetland Assessment .....	12
2.2.1 Vegetation Assessment .....	14
2.2.2 Groundwater Hydrology .....	15
2.2.3 Wetland Criteria Attainment.....	16
3.0 REFERENCES .....	17

## APPENDICES

### Appendix A: Figures

1. Site Location
2. Stream Monitoring Plan
3. Monitoring Reach Habitat Plan-Views
4. Vegetation Monitoring Plots
5. Monitoring Gauges

### Appendix B: Stream Geomorphology Data

### Appendix C: Aquatic Community Data

### Appendix D: NCDWQ Habitat Assessment Field Data Sheet: Coastal Plain

### Appendix E: Vegetation Monitoring Plot Photos

### Appendix F: Groundwater Gauge Hydrographs

## LIST OF TABLES

Table 1. Summary of Stream and Wetland Mitigation Units .....	2
Table 2. Project Activity and Reporting History.....	3
Table 3. Project Contacts.....	4
Table 4. Project Background .....	5
Table 5. Baseline Morphology and Hydraulic Summary .....	7
Table 6. Morphology and Hydraulic Monitoring Summary.....	8
Table 6a. Morphology and Hydraulic Monitoring Summary Cont.....	9
Table 6b. Morphology and Hydraulic Monitoring Summary Cont.....	10
Table 7. NCDWQ Habitat Assessment Form Scores .....	13
Table 8. Stem Counts for Planted Species Arranged by Plot .....	15
Table 8a. Stem Counts for Volunteer Species Arranged by Plot .....	15
Table 9. Wetland Criteria Attainment .....	16

---

Page Intentionally Left Blank

---

## **1.0 PROJECT BACKGROUND**

### **1.1 Location and Setting**

The North Carolina Ecosystem Enhancement Program (EEP) is currently developing stream and wetland restoration strategies for the Yadkin-Pee Dee River Basin, Cataloging Unit 03040201. As a part of this effort, International Paper (IP) was selected to complete the McDonalds Pond Restoration Project located in Richmond County. The McDonalds Pond Restoration Site (‘hereafter referred to as the “Site”) is located approximately 2 miles northeast of the town of Hamlet and 3 miles east of the town of Rockingham between NC Route 1 and NC Route 177 (Figure 1, Appendix A).

### **1.2 Restoration Structure and Objectives**

Falling Creek, the major drainage feature on-Site, was previously impounded by the McDonalds Pond Dam, constructed over 70 years ago. Approximately 3700 linear feet of Falling Creek and tributaries were impacted by the construction of the pond dam including streams contained within the pond footprint, as well as stream sections located both up and downstream of the pond. In addition, approximately 17.7 acres of riverine wetland were inundated with the construction of the dam. Approximately 4.2 acres of the floodplain immediately upstream of the pond were impacted by the “backwater effect” (the backing-up of water), creating marsh wetlands with saturated conditions unsuitable for historic wetland communities. An eroded pond outfall channel located at the northern extent of the dam drained adjacent wetlands and redirected historic flows of the Falling Creek floodplain.

Stream restoration efforts were achieved through the removal of the McDonalds Pond Dam resulting in the restoration of 2969 linear feet of stream. The former dam was excavated to the approximate level of the pre-existing valley contours, allowing the stream unrestricted flow through the Site. Stream restoration efforts were designed to utilize passive stream channel restoration processes, allowing the channel to reestablish naturally following the removal of the dam. Stream enhancement (Level I) was achieved through the removal of the dam and the filling of the northern outfall channel, which returned the historic hydrologic characteristics (stream volume and velocity) to 770 feet of impacted stream channel downstream of the former dam. Riverine wetland restoration was accomplished within the former 17.7 acre pond footprint through the excavation of the McDonalds Pond Dam and the establishment of native Streamhead Pocosin and Atlantic White Cedar forest communities. Additionally, the Site includes the preservation of 5800 linear feet of stream, 77.8 acres of wetland, and 25.6 acres of upland/wetland ecotone buffer.

### **1.3 Project Mitigation Goals**

The primary project goals include 1) the restoration of a stable, meandering stream channel through the areas impacted by the McDonalds Pond Dam, 2) the restoration of historic lotic aquatic communities that represent the Site’s natural range in variation, 3) the restoration of historic wetland conditions within the pond footprint, and 4) the restoration of natural wetland plant communities within their historic locations.

Additional potential benefits of the project include the restoration of wildlife functions associated with a riparian corridor and stable stream and the enhancement of water quality function in the on-Site, upstream, and downstream segments of Falling Creek and tributaries.

The specific goals of this project are to:

- Restore approximately 2969 linear feet of historic stream course, flow volumes, and patterns through the marsh wetlands, McDonalds Pond footprint, and immediately downstream of the existing dam.
- Enhance an additional approximate 770 linear feet of Falling Creek downstream of the restored stream channel extending into the gas line easement.
- Protect the headwaters of Falling Creek that are located within the Site through preservation of approximately 5800 linear feet of Falling Creek and associated tributaries.
- Restore approximately 17.7 acres of forested riverine wetlands within the McDonalds Pond footprint.
- Enhance 4.2 acres of forested riverine wetlands within the marsh wetlands located at the head of McDonalds Pond.
- Preserve 77.8 acres of forested riverine wetlands adjacent to Falling Creek and associated tributaries.
- Restore and enhance habitat for vegetation and wildlife species, characteristic of Streamhead Pocosin and Atlantic White Cedar Forests (Schafale and Weakely, 1990).
- Enhance the function and value of the Falling Creek wetland community through the preservation of 25.6 acres of buffer along the Falling Creek stream/wetland complex.

<b>Table 1. Summary of Stream and Wetland Mitigation Units McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>					
<b>Restoration Activities</b>	<b>Linear feet</b>	<b>Acres</b>	<b>Mitigation Ratios</b>	<b>Percentage of Mitigation Units</b>	<b>Mitigation Units</b>
Stream Restoration	1,784	N/A	1:1	75	1,784
Stream Restoration (undefined channel)	1,185	N/A	1:1		1,185
Stream Enhancement (Level I)	770	N/A	1:1.5		513
Stream Preservation	5,800	N/A	1:5	25	1,160
<b>Total Stream Mitigation Units (SMUs) Provided</b>					<b>4,642</b>
<b>Total SMUs Under Contract</b>					<b>4,364</b>
Wetlands Restoration	N/A	17.7	1:1	75	17.7
Wetland Enhancement	N/A	4.2	1:2	25	2.1
Wetlands Preservation	N/A	19	1:5		3.8
<b>Total Wetland Mitigation Units (WMUs) Provided</b>					<b>23.6</b>
<b>Total WMUs Under Contract</b>					<b>23.4</b>



## 1.4 Project History and Background

**Table 2. Project Activity and Reporting History  
McDonalds Pond Restoration Site / EEP Project No. D04020-2**

<b>Activity Report</b>	<b>Scheduled Completion</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Restoration Plan	*NA	July 2005	August 2005
Final Design (90%)	*NA	July 2005	August 2005
Construction	*NA	N/A	March 2006
Temporary S&E mix applied to entire project area	*NA	N/A	March 2006
Bare Root Seedling Installation	*NA	N/A	March 2006
Mitigation Plan	*NA	June 2006	July 2006
Final Report	*NA	Oct 2006	Oct 2006
Year 1 Vegetation Monitoring	Dec 2006	Oct 2006	Dec 2006
Year 1 Stream Monitoring	Dec 2006	Oct 2006	Dec 2006

\*NA – Scheduled completion dates unknown due to unanticipated project delays.

<b>Table 3. Project Contacts</b> <b>McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>	
<b>Designer</b> International Paper	719 Southlands Road Bainbridge, GA 39819 (229) 246-3642
<b>Construction Contractor</b> Environmental Repair, Inc.	28723 Marston Road Marston, NC 28363 (910) 280-6043
<b>Planting Contractor</b> Garcia Forest Service, Inc.	PO BOX 789 Rockingham, NC 28379 (910) 997-5011
<b>Seeding Contactor</b> Environmental Repair, Inc.	28723 Marston Road Marston, NC 28363 (910) 280-6043
<b>Nursery Stock Suppliers</b> International Paper	6726 Highway 169 Bellville, GA 30414 (912) 739-4613
	Route 1, Box 1097: County Road #3 Shellman, GA 39886 (229) 679-5640
	5594 Highway 38 South Blenheim, SC 29516 (843) 528-3203
North Carolina Division of Forest Resources	726 Claridge Nursery Road Goldsboro, NC 27530 (919) 731-7988
<b>Monitoring Performers</b> EcoScience Corporation	1101 Haynes Street, Suite 101 Raleigh, NC 27604 (919) 828-3433
<b>Stream Monitoring POC</b>	David Jones
<b>Vegetation Monitoring POC</b>	David Jones

<b>Table 4. Project Background McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>	
Project County	Richmond
Drainage Area	2.5 square miles
Impervious cover estimate (%)	<5 percent
Stream Order	3rd order
Physiographic Region	Southeastern Plains
Ecoregion (Griffith and Omernik)	Sandhills
Rosgen Classification of As-built	DA5/E5
Cowardin Classification	Stream (R2UB2)
Dominant soil types	Johnston (JmA)
	Ailey (AcB, AcC)
	Candor-Wakulla Complex (CaC, WcB)
Reference Site ID	Falling Creek
USGS HUC for Project and Reference	03040201
NCDWQ Sub-basin for Project and Reference	03-07-16
NCDWQ classification for Project and Reference	WSIII
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	Yes
Reasons for 303d listing or stressor	Aquatic weeds
Percent of project easement fenced	NA

## 2.0 PROJECT MONITORING AND RESULTS

The monitoring results described herein document the Year-1 (2006) monitoring activities. Stream monitoring activities occurred at two (2) stream reaches that were established in April 2006. Each monitoring reach is comprised of approximately 150 foot section of stream with one (1) stream cross-section where stream profile and dimension are monitored. An approximate 575 feet of stream channel profile and eight (8) cross-sections were added to the Site monitoring activities in October 2006 (Figure 2, Appendix A). Wetland monitoring activities include vegetative sampling and groundwater gauge monitoring. Vegetative sampling was conducted in October 2006 and groundwater gauge monitoring was conducted throughout the growing season (March 27 – November 5) (NRCS 1999).

### 2.1 STREAM ASSESSMENT

#### 2.1.1 Stream Channel Morphology

Stream channel cross-sectional surveys were performed at all ten (10) on-Site monitoring locations in October 2006 (Figure 2, Appendix 2). Bankfull channel parameters were largely unchanged at the two (2) cross-section locations with baseline data (Figure B-5, B-7, Appendix B). However, bankfull parameters along portions of the restored channel appear to be shifting more toward that of the reference reaches. Subsidence of surface soils has occurred at many locations within the former pond, due in part to the evaporation of newly exposed organic material and the continued shrinking/swelling of the exposed soil. Soil subsidence will likely diminish as the roots of herbaceous and woody vegetation further stabilize the soil and as the vegetation begins to provide shading for the developing forest floor. Bankfull channel parameters at the remaining eight (8) cross-section locations exhibit characteristic conditions for the Site and changes will be noted in subsequent monitoring reports. Cross-sectional channel parameters

---

were not generated for three (3) cross-sections where the braided/anastomosed nature of the stream is characterized by more than two (2) active channels in combination with areas of overland flow and standing water above the ground surface (XS2, XS7, and XS8). These cross-sections will continue to be surveyed and parameters will be calculated if the stream channel migrates toward two (2) or less active channels. Cross-section plots are represented in Figures B1-B10 in Appendix B. Cross-sectional parameters are summarized in Tables 5-6b. The stream channel substrate is naturally comprised of more than ninety percent (90%) sand throughout the Site. Therefore, substrate sampling was not conducted at the cross-sections and is not included with the summarized cross-sectional parameters.

Stream longitudinal profile was surveyed for approximately 900 feet within the restored channel, including the section of stream between on-Site Reach 3 and on-Site Reach 2 (Figure 2, Appendix A). Longitudinal profile data for this portion of the stream was plotted along with available As-Built conditions in Figure B-11, Appendix B. A typical riffle/pool sequence is currently absent from this portion of the stream. The Site's natural low gradient and the large amount of coarse woody debris present within the channel has produced numerous depositional features (traverse and diagonal bars) scattered among scour pools of varying sizes. As a result, longitudinal profile parameters were not generated for the stream due to the complexity and irregularity of the channel bed.

**Table 5. Baseline Morphology and Hydraulic Summary  
McDonalds Pond Restoration Site / EEP Project No. D04020-2**

Parameter	Regional Curve Interval			Reference Stream Reach 1 (233 linear feet)			Reference Stream Reach 4 (175 linear feet)			As-Built On-Site Reach 2 (186 linear feet)			As-Built On-Site Reach 3 (293 linear feet)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
<b>Dimension</b>															
BF Width (ft)	9.6	13.5	12.7	N/A	N/A	12.7	N/A	N/A	8.6	N/A	N/A	12.0	N/A	N/A	10.9
Floodprone Width (ft)	300.0	600.0	400.0	N/A	N/A	500.0	N/A	N/A	300.0	N/A	N/A	450.0	N/A	N/A	400.0
BF Cross Sectional Area (ft <sup>2</sup> )	9.4	18.1	16.1	N/A	N/A	14.7	N/A	N/A	7.7	N/A	N/A	11.1	N/A	N/A	10.2
BF Mean Depth (ft)	1.0	1.3	1.3	N/A	N/A	1.2	N/A	N/A	0.8	N/A	N/A	1.0	N/A	N/A	0.8
BF Max Depth (ft)	N/A	N/A	N/A	N/A	N/A	1.9	N/A	N/A	1.2	N/A	N/A	2.0	N/A	N/A	1.4
Width/Depth Ratio	9.8	10.0	9.9	N/A	N/A	10.9	N/A	N/A	11.5	N/A	N/A	11.8	N/A	N/A	12.7
Entrenchment Ratio	28.4	49.7	32.2	N/A	N/A	39.4	N/A	N/A	34.9	N/A	N/A	37.5	N/A	N/A	36.7
Wetted Perimeter (ft)	N/A	N/A	N/A	N/A	N/A	15.1	N/A	N/A	10.2	N/A	N/A	14.0	N/A	N/A	12.5
Hydraulic Radius (ft)	N/A	N/A	N/A	N/A	N/A	0.8	N/A	N/A	0.8	N/A	N/A	0.8	N/A	N/A	0.8
<b>Pattern</b>															
Channel Beltwidth (ft)	N/A	N/A	N/A	18.2	35.5	22.1	12.6	18.5	14.0	19.3	22.6	21.0	8.9	20.9	11.0
Radius of Curvature (ft)	N/A	N/A	N/A	18.6	46.3	21.1	4.2	27.7	6.8	10.3	24.3	15.8	4.1	18.2	13.4
Meander Wavelength	N/A	N/A	N/A	61.2	88.1	78.9	17.5	44.6	21.6	39.1	59.9	47.9	19.1	49.2	28.0
Meander Width Ratio	N/A	N/A	N/A	1.4	2.8	1.7	1.5	2.2	1.6	1.6	1.9	1.7	1.5	2.2	1.9
<b>Profile</b>															
Riffle Length (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Riffle Slope (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Pool Length (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Pool Spacing (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
<b>Substrate</b>															
d50 (mm)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
d84 (mm)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
<b>Additional Reach Parameters</b>															
Valley Length (ft)		N/A			N/A			N/A			N/A			N/A	
Channel Length (ft)		N/A			N/A			N/A			N/A			N/A	
Sinuosity		N/A			1.3			1.1			1.1			1.1	
Water Surface Slope (ft/ft)		N/A			0.003			0.005			0.004			0.004	
BF Slope (ft/ft)		N/A			0.003			0.005			0.004			0.004	
Rosgen Classification		N/A			E5			E5			E5			E5	
Habitat Index		N/A			NA*			NA*			NA*			NA*	
Macrobenthos		N/A			NA*			NA*			NA*			NA*	

\*See document text for details.

**Table 6. Morphology and Hydraulic Monitoring Summary  
McDonalds Pond Restoration Site / EEP Project No. D04020-2**

Parameter	Cross-Section XS1						Cross-Section XS2						XS3					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
BF Width (ft)	11.7						NA*						8.4					
Floodprone Width (ft)	400.0						NA*						400.0					
BF Cross Sectional Area (ft <sup>2</sup> )	6.4						NA*						6.2					
BF Mean Depth (ft)	0.4						NA*						0.4					
BF Max Depth (ft)	0.8						NA*						1.0					
Width/Depth Ratio	31.0						NA*						21.8					
Entrenchment Ratio	34.1						NA*						47.9					
Wetted Perimeter (ft)	12.5						NA*						9.1					
Hydraulic Radius (ft)	0.5						NA*						0.7					
<b>Substrate</b>																		
d50 (mm)	NA*						NA*						NA*					
d84 (mm)	NA*						NA*						NA*					

Parameter	MY-01 (2006)			MY-02 (2007)			MY-03 (2008)			MY-04 (2009)			MY-05 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
<b>Pattern</b>																		
Channel Beltwidth (ft)	8.9	22.6	15.6															
Radius of Curvature (ft)	4.1	24.3	13.4															
Meander Wavelength	19.1	59.9	38.0															
Meander Width Ratio	1.5	2.2	1.9															
<b>Profile</b>																		
Riffle Length (ft)	NA*	NA*	NA*															
Riffle Slope (ft)	NA*	NA*	NA*															
Pool Length (ft)	NA*	NA*	NA*															
Pool Spacing (ft)	NA*	NA*	NA*															
<b>Additional Reach Parameters</b>																		
Valley Length (ft)		N/A																
Channel Length (ft)		N/A																
Sinuosity		1.1																
Water Surface Slope (ft/ft)		0.004																
BF Slope (ft/ft)		0.004																
Rosgen Classification		DA5/E5																
Habitat Index		NA*																
Macrobenthos		NA*																

\*See document text for details.

**Table 6a. Morphology and Hydraulic Monitoring Summary Cont.  
McDonalds Pond Restoration Site / EEP Project No. D04020-2**

Parameter	Cross-Section XS4						Cross-Section XSR2						Cross-Section XS5					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
BF Width (ft)	25.2						8.7						6.1					
Floodprone Width (ft)	500.0						450.0						400.0					
BF Cross Sectional Area (ft <sup>2</sup> )	9.0						10.0						5.7					
BF Mean Depth (ft)	0.3						1.0						0.7					
BF Max Depth (ft)	0.6						1.4						0.9					
Width/Depth Ratio	93.0						9.0						9.2					
Entrenchment Ratio	19.8						51.6						65.9					
Wetted Perimeter (ft)	25.8						10.7						7.4					
Hydraulic Radius (ft)	0.4						0.9						0.8					
<b>Substrate</b>																		
d50 (mm)	NA*						NA*						NA*					
d84 (mm)	NA*						NA*						NA*					

Parameter	Cross-Section XSR3						Cross-Section XS6						Cross-Section XS7					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
BF Width (ft)	11.5						13.4						NA*					
Floodprone Width (ft)	400.0						350.0						NA*					
BF Cross Sectional Area (ft <sup>2</sup> )	11.6						9.9						NA*					
BF Mean Depth (ft)	1.0						0.8						NA*					
BF Max Depth (ft)	1.6						1.6						NA*					
Width/Depth Ratio	11.3						17.9						NA*					
Entrenchment Ratio	34.9						26.1						NA*					
Wetted Perimeter (ft)	13.5						14.9						NA*					
Hydraulic Radius (ft)	0.9						0.7						NA*					
<b>Substrate</b>																		
d50 (mm)	NA*						NA*						NA*					
d84 (mm)	NA*						NA*						NA*					

\*See document text for details.

**Table 6b. Morphology and Hydraulic Monitoring Summary Cont.  
McDonalds Pond Restoration Site / EEP Project No. D04020-2**

Parameter	Cross-Section XS8																	
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
<b>Dimension</b>																		
BF Width (ft)	NA*																	
Floodprone Width (ft)	NA*																	
BF Cross Sectional Area (ft <sup>2</sup> )	NA*																	
BF Mean Depth (ft)	NA*																	
BF Max Depth (ft)	NA*																	
Width/Depth Ratio	NA*																	
Entrenchment Ratio	NA*																	
Wetted Perimeter (ft)	NA*																	
Hydraulic Radius (ft)	NA*																	
<b>Substrate</b>																		
d50 (mm)	NA*																	
d84 (mm)	NA*																	

\*See document text for details.



---

### 2.1.2 Aquatic Communities



Aquatic community assemblages within the former pond have shifted from a characteristic lentic system to a more historically lotic system. Fifty-two percent (52%) of the macroinvertebrate samples taken in October 2006 from restored segments of Falling Creek (within the former pond) consisted of macroinvertebrate genera predominantly found in lotic systems. Genera predominantly found in lentic systems were not present within the former pond during the October 2006 sample (Graph 1). Macroinvertebrate species richness (diversity) increased from 15 individual taxa within McDonalds Pond during baseline sampling (2004) to 35 taxa on average sampled within restored reaches of Falling Creek during first year monitoring activities (2006). In addition, sixteen (16) different EPT (Ephemeroptera [mayflies], Plecoptera [stoneflies], and Trichoptera [caddisflies]) taxa were collected within the restored segments of Falling Creek (within the former pond) during October 2006 as opposed to only two (2) genera of EPT taxa collected within McDonalds Pond during baseline sampling.

In general, macroinvertebrate assemblages found within the restored segments of Falling Creek (Reach 3 and Reach 2) closely resemble that of both up and downstream reference reaches (Reach 4 and Reach 1). Noticeable differences between macroinvertebrate assemblages found in on-Site versus reference reaches appear to be directly related to the amount of sunlight allowed to reach the stream and the subsequent growth of macrophytic vegetation as well as the age/stability of in-stream habitats. Compared with reference reaches, both on-Site reaches have higher occurrences of the genera *Hydropsyche* (Order – Trichoptera; Family – Hydropsychidae) and *Pseudocloeon* (Order – Ephemeroptera; Family – Baetidae) which specialize in collecting-filtering particles such as diatoms, algae, detritus, and animals while clinging to vegetation located within the stream (Merrit and Cummins 1984, Harod 1964). These genera may assist in assessing the aquatic community progression towards that of the reference reaches as the developing forest canopy begins to shade out additional sunlight and limit the growth of macrophytic vegetation.



First year aquatic community data clearly indicates an improvement in natural lotic conditions historically found within the previously impounded stream segments of Falling Creek. Baseline and Year 1 aquatic species data is provided in Appendix C.

**Graph 1. Pre and Post-Dam Removal comparisons between collected benthic macroinvertebrates and their habitat preferences (Source: Merritt and Cummins 1984).**

**Pre-Dam Removal McDonalds Pond  
Macroinvertebrate Habitat Preferences**



**Post-Dam Removal Former McDonalds Pond  
Macroinvertebrate Habitat Preferences**




### 2.1.3 Habitat Assessment

North Carolina Division of Water Quality (NCDWQ) Habitat Assessment Forms (HAFs) were completed at each cross-section location across the Site (Appendix D). The scores indicate that the restored and enhanced stream segments are very similar to the reference sites but with slightly lower scores. This is primarily due to the lack of canopy trees within the former pond that would otherwise provide stream shading and allochthonous input for in-stream habitat. These scores will likely increase as the developing forest community begins to provide shading and plant material to the establishing stream systems. The HAF scores are summarized in Table 7.

<b>Table 7. NCDWQ Habitat Assessment Form Scores McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>						
<b>Cross-section</b>	<b>Score</b>					
	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>MY+</b>
XSR1 (Reference)	98					
XSR4 (Reference)	97					
XS1	78					
XS2	80					
XS3	84					
XS4	63					
XSR2	88					
XS5	69					
XSR3	85					
XS6	65					
XS7	74					
XS8	86					

In addition, stream habitat characterizations including habitat composition and percentage representation were completed using plan-view drawings derived from total station surveys of the stream monitoring reaches (Figure 3, Appendix A). Drawings were updated in the field through visual observation and habitat composition (e.g. adjacent streambank trees, root mats/balls, stumps, coarse woody debris, leaf packs, undercut banks, etc.) was transcribed onto each drawing by hand. Drawings were digitized using GIS technology to determine rough estimates of habitat type percent representation. Graph 2 depicts the combined relative abundance of the genera *Hydropsyche* (Order – Trichoptera; Family – Hydropsychidae) and *Pseudocloeon* (Order – Ephemeroptera; Family – Baetidae) at all four (4) reaches as well as the relative prevalence of macrophytic vegetation within the channel at each reach. These data appear to be related and may serve as an indicator for assessing the on-Site aquatic communities as they progress more toward that of the reference reaches.

**Graph 2. Combined relative abundance of the genera *Hydropsyche* and *Pseudocloeon* and prevalence of macrophytic vegetation within each monitoring reach.**



## 2.2 WETLAND ASSESSMENT

### 2.2.1 Vegetation Assessment

Eight (8) 10 x 10 meter plots were located and the corners marked with metal fence posts painted orange (Figure 4, Appendix A). Vegetation plots were sampled in accordance with the Carolina Vegetation Survey Protocol. Planted stems (woody) were marked with flagging and the species, height, diameter, vigor and coordinate location within each plot was recorded. Volunteer species were noted and placed into height classes. The Site is currently meeting the established success criteria for vegetation based on the survival of the planted species with nearly one hundred percent (100%) survival (only one planted stem lost within Site vegetation monitoring plots). An inventory of planted stems is given in Table 8. A tally of volunteer woody species is listed in Table 8a. Vegetation plot photography is provided in Appendix E.

<b>Table 8: Stem Counts for Planted Species Arranged by Plot McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>											
Species	Plots								Initial Totals	Year 1 Totals	Survival %
	1	2	3	4	5	6	7	8			
<b>Trees</b>											
<i>Chamaecyparis thyoides</i>	4	4	3	2	2	7	7	4	32	31	97
<i>Liriodendron tulipifera</i>	2	0	1	0	0	2	0	1	6	6	100
<i>Magnolia virginiana</i>	0	6	3	0	0	1	0	0	10	10	100
<i>Nyssa biflora</i>	4	6	3	6	0	2	6	2	29	29	100
<i>Persea borbonia</i>	0	0	0	0	0	0	1	0	1	1	100
<i>Pinus serotina</i>	3	3	4	1	9	2	3	7	32	32	100
<i>Pinus teada</i>	1	2	0	3	0	0	0	6	12	12	100

<b>Table 8a: Stem Counts for Volunteer Species Arranged by Plot McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>									
Species	Plots								Year 1 Totals
	1	2	3	4	5	6	7	8	
<b>Trees</b>									
<i>Acer rubrum</i>	1	0	1	0	0	0	0	10	12
<i>Cyrilla racemiflora</i>	0	0	1	0	0	0	0	0	1
<i>Liriodendron tulipifera</i>	0	0	0	0	1	13	0	0	14
<i>Magnolia virginiana</i>	0	0	1	0	0	1	0	0	2
<i>Pinus serotina</i>	0	14	51	3	12	18	0	7	105
<i>Salix nigra</i>	0	4	0	0	0	0	3	0	7
<b>Shrubs</b>									
<i>Clethra alnifolia</i>	0	0	0	0	0	0	0	1	1
<i>Kalmia angustifolia</i>	0	0	0	0	0	1	0	0	1
<i>Baccharis halimifolia</i>	0	0	0	0	0	1	0	0	1

### 2.2.2 Groundwater Hydrology

All four (4) groundwater gauges located on-Site are currently meeting the wetland hydrologic success criteria. Groundwater levels were recorded within the upper 12 inches of the soil surface for approximately 98 consecutive days corresponding to approximately 43 percent of the growing season [March 27<sup>th</sup> – November 5<sup>th</sup>] in Richmond County (NRCS 1999). Groundwater gauge locations are depicted in Figure 5 (Appendix A). Groundwater gauge hydrographs are plotted on Figure F1 (Appendix F).

---

### 2.2.3 Wetland Criteria Attainment

<b>Table 9: Wetland Criteria Attainment McDonalds Pond Restoration Site / EEP Project No. D04020-2</b>			
<b>GaugeID</b>	<b>Gauge Hydrology Threshold Met?</b>	<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>
Gauge1	Y	1	Y
		2	Y
Gauge2	Y	3	Y
		4	Y
Gauge3	Y	5	Y
		6	Y
Gauge4	Y	7	Y
		8	Y

---




### 3.0 REFERENCES

- Harod, J.J. 1964. The Distribution of Invertebrates on Submerged Aquatic Plants in a Chalk Stream. *Journal of Animal Ecology*. Vol. 33, No. 2. (June 1964), pp. 335-348.
- Merritt, R.W. and K.W. Cummins. 1984. *An Introduction to the Aquatic Insects of North America*. Kendall-Hunt Publ.
- Natural Resources Conservation Service (NRCS). 1999. *Soil Survey of Richmond County, North Carolina*. United States Department of Agriculture.
- Rosgen, D. 1994. *Applied Fluvial Geomorphology*. Wildland Hydrology: Pagosa Springs, CO.
- Schafale, M.P. and A.S. Weakley. 1990. *Classification of the Natural Communities of North Carolina: Third Approximation*. North Carolina Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment, Health, and Natural Resources. Raleigh, North Carolina..


---

APPENDIX A: FIGURES





INTERNATIONAL PAPER



Project:

**SITE LOCATION MAP**  
**McDONALDS POND RESTORATION SITE**  
 EEP Project No. D04020-2  
 RICHMOND COUNTY, NORTH CAROLINA

Dwn By:

DGJ

Ckd By:

JWG

Date:

DEC 2006

Scale:

AS SHOWN

ESC Project No.

06-311.00

FIGURE

**1**



**EcoScience Corporation**

Raleigh, North Carolina

REVISIONS

NO.	DATE	DESCRIPTION

INTERNATIONAL PAPER

Client:



Project:

**McDONALDS POND MONITORING PLAN**

RICHMOND COUNTY, NORTH CAROLINA

Title:

**STREAM MONITORING PLAN**

Dwn By: DGJ Date: DEC 2006










Ckd By: JWG Scale: AS SHOWN



ESC Project No.: 06-311.00


FIGURE

**2**

**LEGEND**


-  WETLAND RESTORATION
-  WETLAND ENHANCEMENT
-  WETLAND PRESERVATION
-  STREAM RESTORATION
-  STREAM RESTORATION (UNDEFINED CHANNEL)
-  STREAM ENHANCEMENT
-  STREAM PRESERVATION
-  STREAM
-  CROSS-SECTION LOCATIONS






**REACH 1 (REF)**

1" = 40'




**REACH 2 (ON-SITE)**

1" = 40'




**REACH 3 (ON-SITE)**

1" = 40'



**LEGEND**

- TREE / ROOT
- STUMP / LOG
- WETLAND RESTORATION
- WETLAND ENHANCEMENT
- WETLAND PRESERVATION
- STREAM RESTORATION
- STREAM RESTORATION (UNDEFINED CHANNEL)
- STREAM ENHANCEMENT
- STREAM PRESERVATION
- STREAM
- CROSS-SECTION LOCATIONS



**REACH 4 (REF)**

1" = 40'



REVISIONS




Project:  
**McDONALDS POND MONITORING PLAN**  
RICHMOND COUNTY, NORTH CAROLINA

Title:  
**MONITORING REACH HABITAT PLAN-VIEWS**

Dwn By: DGJ	Date: DEC 2006
Ckd By: JWG	Scale: AS SHOWN

ESC Project No.: 06-311.00

FIGURE  
**3**



**EcoScience Corporation**  
Raleigh, North Carolina

INTERNATIONAL PAPER

CLIENT:



PROJECT:

**McDONALDS POND RESTORATION SITE**

RICHMOND COUNTY, NORTH CAROLINA

TITLE:

**VEGETATION MONITORING PLOTS**

Dwn By:	DGJ	JWG
---------	-----	-----



Date:	DEC 2006
Scale:	1" = 300'

ESC Project No. 06-311.00

FIGURE  
**4**

**LEGEND**

	CONSERVATION EASEMENT (127.9 ac.)
	VEGETATION PLOT



INTERNATIONAL PAPER

CLIENT:



PROJECT:

**McDONALDS POND RESTORATION SITE**

RICHMOND COUNTY, NORTH CAROLINA

TITLE:

**MONITORING GAUGES**

Dwn By:	Ckd By:
DGJ	JWG

Date:	Scale:
DEC 2006	1" = 300'

ESC Project No. 06-311.00

FIGURE  
**5**

**LEGEND**

- GROUNDWATER GAUGE
- ▲ RAIN GAUGE

---

APPENDIX B: STREAM GEOMORPHOLOGY DATA

Survey Data			Cross-Section XS1 - Pool			
Station	Elevation	Feature	Cross-Section Plot - Looking Downstream		Cross-Section Photo - Looking Downstream	
0.0	99.46	BLPIN				
2.0	99.63					
4.0	99.54					
6.0	99.2					
9.0	98.95					
13.0	98.87	LTOB				
14.3	98.86					
15.0	98.45					
17.0	98.22					
19.0	98.1					
21.0	98.32					
23.0	98.64					
24.7	98.87	RTOB				
25.0	99.07					
26.0	99.33					
28.0	99.41					
30.3	99.65					
33.0	99.48					
35.6	99.35	BRPIN				
Summary Data						
<b>BF Cross Sectional Area</b>	6.4 sq. ft.					
<b>BF Width</b>	11.7 ft.					
<b>BF Mean Depth</b>	0.4 ft.					
<b>BF Max Depth</b>	0.8 ft.					
<b>Width/Depth Ratio</b>	31.0					
<b>Entrenchment Ratio</b>	34.1					
<b>Classification</b>	DA5/E5					
			<b>Project</b>		<b>Project #</b>	D04020-2
			McDonalds Pond Restoration Site Richmond County, North Carolina		<b>Figure</b>	B-1
			<b>Survey Date</b> Oct-06	<b>Survey Weather</b> Sunny	<b>Field Team</b> Jones, Andrews, Wright	<b>Location</b> XS1

Survey Data			Cross-Section XS2 - Braided Channels					
Station	Elevation	Feature	Survey Data Cont.			Cross-Section Photo - Looking Downstream		
			Station	Elevation	Feature	Station	Elevation	Feature
0.0	99.38	BLPIN	113.0	97.46		164.0	97.86	
5.0	99.53		115.0	97.51		166.5	98.46	
8.0	99.72		117.0	98.02		172.0	98.52	
14.0	99.39		120.0	97.55		175.0	98.53	
32.0	99.09		126.0	97.58		175.5	97.97	
37.0	98.22		132.0	97.83		177.0	97.81	
38.0	98.18		138.0	98.35		179.0	98.23	
43.0	97.8		140.0	97.95		181.0	98.36	
53.0	97.91		147.0	98.08		184.0	99.02	
60.0	97.9		152.0	98.27		187.0	98.96	
69.0	98.22		155.0	97.86		189.1	98.62	BRPIN
78.0	98.24		159.0	98.12				
84.0	98.2							
85.4	98.23							
85.8	97.98							
87.0	97.4							
89.0	97.59							
90.4	98.01							
91.0	98.16							
95.0	97.96							
101.0	97.89							
108.0	98.05							
110.0	97.5							
Summary Data								
<b>BF Cross Sectional Area</b>	NA*							
<b>BF Width</b>	NA*							
<b>BF Mean Depth</b>	NA*							
<b>BF Max Depth</b>	NA*							
<b>Width/Depth Ratio</b>	NA*							
<b>Entrenchment Ratio</b>	NA*							
<b>Classification</b>	DA5							
			<b>Project</b> McDonalds Pond Restoration Site Richmond County, North Carolina			<b>Project #</b> D04020-2 <b>Figure</b> B-2		
			<b>Survey Date</b> Oct-06		<b>Survey Weather</b> Sunny		<b>Field Team</b> Jones, Andrews, Wright <b>Location</b> XS2	




\*See document text for details.



Survey Data			Cross-Section XS3 - Riffle						
Station	Elevation	Feature	Survey Data Cont.			Cross-Section Photo - Looking Downstream			
			Station	Elevation	Feature	Station	Elevation	Feature	
0.0	99.23	BLPIN	46.0	99.09		56.0	99.34		
1.0	99.34		48.0	98.99		58.0	99.65		
3.0	99.27		50.0	99.23		60.0	99.4		
6.0	99.29		51.5	99.23		62.4	99.72	BRPIN	
7.0	99.43		53.0	99.26					
9.0	99.32		<p align="center"><b>Cross-Section Plot - Looking Downstream</b></p>						
13.0	99.32								
16.0	99.42								
19.0	99.23								
21.0	99.39	LTOB							
21.4	99.33								
24.0	98.38								
26.6	98.99								
29.0	99.33								
29.4	99.39	RTOB							
30.0	99.5								
33.0	99.53								
35.0	99.44								
37.0	99.37								
39.0	99.19								
41.0	99.01								
42.0	99.09								
44.0	99.15								
Summary Data									
<b>BF Cross Sectional Area</b>	6.2 sq. ft.								
<b>BF Width</b>	8.4 ft.								
<b>BF Mean Depth</b>	0.4 ft.								
<b>BF Max Depth</b>	1.0 ft.								
<b>Width/Depth Ratio</b>	21.8								
<b>Entrenchment Ratio</b>	47.9								
<b>Classification</b>	DA5/E5								
	<b>Project</b>			McDonalds Pond Restoration Site			<b>Project #</b>		D04020-2
				Richmond County, North Carolina			<b>Figure</b>		B-3
	<b>Survey Date</b>		<b>Survey Weather</b>		<b>Field Team</b>		<b>Location</b>		
	Oct-06		Sunny		Jones, Andrews, Wright		XS3		

Survey Data			Cross-Section XS4 - Riffle											
Station	Elevation	Feature	Survey Data Cont.			Cross-Section Photo - Looking Downstream								
			Station	Elevation	Feature	Station	Elevation	Feature						
0.0	99.38	BLPIN	47.0	98.9		57.0	99.51	XS						
3.0	99.35		48.5	99.15		60.0	99.53	XS						
6.0	99.26		49.4	99.19	RTOB	62.0	99.56	BRPIN						
10.0	99.3		53.0	99.35										
13.0	99.22		<b>Cross-Section Plot - Looking Downstream</b>											
16.0	99.19													
19.0	99.18													
21.5	99.19	LTOB												
23.3	99.01													
24.7	98.6													
28.0	98.74													
30.0	98.86													
31.5	98.66													
32.0	98.66													
35.0	99.03													
36.0	99.14													
36.3	99.19	RTOB												
37.0	99.29													
39.0	99.19	LTOB												
40.0	99.14													
43.0	99.11													
44.0	99													
46.0	98.86													
Summary Data														
<b>BF Cross Sectional Area</b>	9.0 sq. ft.													
<b>BF Width</b>	25.2 ft.													
<b>BF Mean Depth</b>	0.3 ft.													
<b>BF Max Depth</b>	0.6 ft.													
<b>Width/Depth Ratio</b>	93.0													
<b>Entrenchment Ratio</b>	19.8													
<b>Classification</b>	DA5/E5													
			<b>Project</b>			McDonalds Pond Restoration Site		<b>Project #</b>						
						Richmond County, North Carolina		D04020-2						
			<b>Survey Date</b>		<b>Survey Weather</b>		<b>Field Team</b>							
			Oct-06		Sunny		Jones, Andrews, Wright							
									<b>Location</b>					
									XS4					





Survey Data			Cross-Section XSR2 - Riffle			
Station	Elevation	Feature	Cross-Section Plot - Looking Downstream		Cross-Section Photo - Looking Downstream	
0.0	99.34	BLPIN				
3.5	99.34					
9.1	99.38					
15.6	99.46					
18.8	99.26	LTOB				
20.1	98.85					
21.5	98.53					
22.9	98.07					
24.0	98.19					
24.8	97.72					
25.8	97.27					
26.8	97.62					
27.3	97.99					
27.6	98.07					
28.0	99.14					
29.9	99.22					
30.8	99.26	RTOB				
33.0	99.37					
37.6	99.34					
43.8	99.25					
46.1	99.26	BRPIN				
<b>Summary Data</b>						
<b>BF Cross Sectional Area</b>	10.0 sq. ft.					
<b>BF Width</b>	8.7 ft.					
<b>BF Mean Depth</b>	1.0 ft.					
<b>BF Max Depth</b>	1.4 ft.					
<b>Width/Depth Ratio</b>	9.0					
<b>Entrenchment Ratio</b>	51.6					
<b>Classification</b>	E5					
			<b>Project</b>		<b>Project #</b>	D04020-2
			McDonalds Pond Restoration Site Richmond County, North Carolina		<b>Figure</b>	B-5
			<b>Survey Date</b>	<b>Survey Weather</b>	<b>Field Team</b>	<b>Location</b>
			Oct-06	Sunny	Jones, Gloden	XSR2

Survey Data			Cross-Section XS5 - Pool						
Station	Elevation	Feature	Survey Data Cont.			Cross-Section Photo - Looking Downstream			
			Station	Elevation	Feature	Station	Elevation	Feature	
0.0	99.42	BLPIN	46.7	97.89	RTOB	57.0	98.59		
4.0	99.26		48.0	97.96		61.0	98.52		
9.0	99.01		50.0	98.5		69.0	98.48		
14.0	98.85		52.0	98.78		72.0	98.48	BRPIN	
19.0	98.87		53.0	98.65					
21.0	98.8		<p align="center"><b>Cross-Section Plot - Looking Downstream</b></p> <p align="center">Relative Elevation (ft.)</p> <p align="center">Station (ft.)</p> <p align="center"> <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">○</span> Year 1 Survey (2006)  <span style="border-bottom: 1px solid blue; width: 20px; display: inline-block;"></span> Bankfull         </p>						
23.0	98.68								
25.0	98.42								
27.0	98.3								
29.0	98.19	LTOB							
29.3	97.4								
30.3	97.27								
31.2	97.53								
31.3	98.12								
31.7	98.19	RTOB							
33.0	98.42								
38.0	98.28								
41.0	97.95								
43.3	97.89	LTOB							
43.6	97.08								
44.7	96.95								
45.5	97.16								
46.4	97.53								
Summary Data									
<b>BF Cross Sectional Area</b>	5.7 sq. ft.								
<b>BF Width</b>	6.1 ft.								
<b>BF Mean Depth</b>	0.7 ft.								
<b>BF Max Depth</b>	0.9 ft.								
<b>Width/Depth Ratio</b>	9.2								
<b>Entrenchment Ratio</b>	65.9								
<b>Classification</b>	DA5/E5								
		<b>Project</b>	McDonalds Pond Restoration Site			<b>Project #</b>	D04020-2		
		Richmond County, North Carolina			<b>Figure</b>	B-6			
		<b>Survey Date</b>	Oct-06		<b>Survey Weather</b>	Sunny		<b>Field Team</b>	Jones, Andrews, Wright
							<b>Location</b>	XS5	

Survey Data			Cross-Section XSR3 - Riffle			
Station	Elevation	Feature	Cross-Section Plot - Looking Downstream		Cross-Section Photo - Looking Downstream	
0.0	99.19	BLPIN				
3.6	99.30					
7.4	99.39					
10.9	99.12					
12.1	98.89	LTOB				
12.6	98.79					
13.7	98.60					
15.3	98.49					
15.9	97.89					
16.9	97.60					
18.0	97.95					
18.7	97.60					
20.0	97.47					
21.0	97.57					
22.1	97.96					
22.4	98.47					
23.0	98.89	RTOB				
25.9	99.04					
30.9	99.22					
32.5	99.33					
33.7	99.20					
37.9	99.18	BRPIN				
Summary Data						
<b>BF Cross Sectional Area</b>	11.6 sq. ft.					
<b>BF Width</b>	11.5 ft.					
<b>BF Mean Depth</b>	1.0 ft.					
<b>BF Max Depth</b>	1.6 ft.					
<b>Width/Depth Ratio</b>	11.3					
<b>Entrenchment Ratio</b>	34.9					
<b>Classification</b>	E5					
			<b>Project</b>		<b>Project #</b>	D04020-2
			McDonalds Pond Restoration Site Richmond County, North Carolina		<b>Figure</b>	B-7
			<b>Survey Date</b>	<b>Survey Weather</b>	<b>Field Team</b>	<b>Location</b>
			Oct-06	Sunny	Jones, Gloden	XSR3

Survey Data			Cross-Section XS6 - Pool						
Station	Elevation	Feature	Survey Data Cont.			Cross-Section Photo - Looking Downstream			
			Station	Elevation	Feature	Station	Elevation	Feature	
0.0	99.44	BLPIN	57.0	99.64		70.0	99.35		
2.0	99.41		61.0	99.49		73.0	99.41		
5.0	99.34		61.5	99.59	LTOB	76.0	99.47		
8.0	99.42		63.0	98.69		79.0	99.51		
12.0	99.56		65.5	99.59	RTOB	82.0	99.57		
13.1	99.41	LTOB	68.0	99.65		84.1	99.5	BRPIN	
14.0	99.29		<b>Cross-Section Plot - Looking Downstream</b>						
16.2	99.1								
17.0	98.59								
19.0	97.8								
21.0	98.58								
21.5	99.24								
22.5	99.41	RTOB							
25.0	99.45								
29.0	99.61								
33.0	99.44								
36.0	99.41								
39.0	99.38								
42.0	99.44								
46.0	99.46								
48.0	99.63								
51.0	99.59								
54.0	99.55								
Summary Data									
<b>BF Cross Sectional Area</b>	9.9 sq. ft.								
<b>BF Width</b>	13.4 ft.								
<b>BF Mean Depth</b>	0.8 ft.								
<b>BF Max Depth</b>	1.6 ft.								
<b>Width/Depth Ratio</b>	17.9								
<b>Entrenchment Ratio</b>	26.0								
<b>Classification</b>	DA5/E5								
			<b>Project</b>			<b>Project #</b>		<b>Location</b>	
			McDonalds Pond Restoration Site Richmond County, North Carolina					D04020-2 B-8	
			<b>Survey Date</b>		<b>Survey Weather</b>		<b>Field Team</b>		
			Oct-06		Sunny		Jones, Andrews, Wright		XS6


Survey Data			Cross-Section XS7 - Braided Channels							
Station	Elevation	Feature	Survey Data Cont.							
			Station	Elevation	Feature	Station	Elevation	Feature		
0.0	99.36	BLPIN	107.3	98.08		228.4	98.03			
2.6	98.66		109.0	97.86		238.8	97.97			
12.8	98.44		111.3	96.93		241.4	97.89			
24.6	98.37		112.8	96.79		242.7	97.83			
26.4	98.27		113.8	97.00		243.0	97.05			
29.1	97.83		114.7	97.88		244.1	96.74			
31.6	97.23		119.3	98.14		245.4	96.64			
34.2	96.75		122.4	97.86		246.7	96.91			
35.3	97.33		129.9	98.20		247.0	97.83			
35.6	98.30		143.5	98.20		248.4	98.14			
37.0	98.72		154.5	98.16		252.3	98.13			
42.3	98.45		163.8	98.20		260.5	98.18			
46.7	98.34		167.3	98.11		263.7	97.78			
50.6	98.21		175.9	98.22		267.9	97.80			
55.1	98.55		179.3	98.11		269.6	97.90			
56.7	98.23		181.1	97.91		276.0	98.22			
64.3	98.28		182.9	97.28		282.4	97.89			
72.5	98.35		184.1	97.26		286.3	97.92			
74.5	98.45		184.6	97.61		286.8	97.33			
77.4	98.24		184.9	97.90		288.5	97.32			
95.2	98.10		185.5	97.90		289.3	98.04			
98.1	98.33		190.7	97.85		291.6	98.40			
100.9	98.01									
<b>Summary Data</b>			193.6	97.44		295.9	98.46			
<b>BF Cross Sectional Area</b>	NA*		195.8	96.88		297.7	98.14			
<b>BF Width</b>	NA*		197.0	97.92		301.4	98.71			
<b>BF Mean Depth</b>	NA*		198.0	98.17		303.7	98.69	BRPIN		
<b>BF Max Depth</b>	NA*		199.4	97.89						
<b>Width/Depth Ratio</b>	NA*		208.5	98.28						
<b>Entrenchment Ratio</b>	NA*		218.6	98.02						
<b>Classification</b>	DA5		223.1	97.98						
			<b>Project</b> McDonalds Pond Restoration Site Richmond County, North Carolina				<b>Project #</b> D04020-2			
							<b>Figure</b> B-9			
			<b>Survey Date</b> Oct-06		<b>Survey Weather</b> Sunny		<b>Field Team</b> Jones, Gloden		<b>Location</b> XS7	




**Cross-Section Photo - Looking Downstream**



\*See document text for details.

Survey Data			Cross-Section XS8 - Braided Channels						
Station	Elevation	Feature	Survey Data Cont.						
			Station	Elevation	Feature	Station	Elevation	Feature	
0.0	99.40	BLPIN	65.4	99.37		161.8	98.88		
4.1	99.54		70.3	99.23		164.6	99.04		
6.7	99.60		71.1	99.01		165.6	98.36		
9.3	99.06		72.5	98.37		166.5	98.31		
12.5	98.95		75.6	98.04		166.8	99.04		
15.0	98.40		75.6	98.98		167.7	99.28		
16.0	98.42		76.4	99.50		171.2	99.28		
17.0	99.04		79.8	99.04		181.3	99.01		
20.4	98.69		81.9	98.41		184.0	98.44		
23.8	98.46		84.3	98.52		185.8	98.16		
24.9	98.54		85.7	98.36		185.9	98.34		
25.5	99.12		86.9	98.44		187.4	98.90		
28.9	98.98		87.2	99.03		188.5	99.34		
32.5	99.06		87.5	99.17		194.6	99.37		
34.0	99.14		91.9	99.27		196.5	98.81		
34.9	98.56		97.2	99.56		198.0	98.47		
37.7	98.42		100.7	99.00		199.7	98.80		
41.0	98.57		104.5	99.43		205.2	99.27		
41.4	99.11		108.1	99.11		210.6	99.45		
42.6	99.03		116.0	99.34		211.1	98.61		
49.2	99.03		126.2	99.33		212.3	98.72		
50.9	99.32		134.3	99.23		212.9	99.31		
57.7	99.21								
<b>Summary Data</b>			138.0	99.29		214.0	99.70	BRPIN	
<b>BF Cross Sectional Area</b>	NA*		138.8	99.08					
<b>BF Width</b>	NA*		144.7	98.36					
<b>BF Mean Depth</b>	NA*		148.1	98.23					
<b>BF Max Depth</b>	NA*		149.2	99.08					
<b>Width/Depth Ratio</b>	NA*		152.6	99.48					
<b>Entrenchment Ratio</b>	NA*		159.1	99.40					
<b>Classification</b>	DA5		161.4	99.22					
		<b>Project</b>	McDonalds Pond Restoration Site			<b>Project #</b>		D04020-2	
			Richmond County, North Carolina			<b>Figure</b>		B-10	
		<b>Survey Date</b>	Oct-06		<b>Survey Weather</b>	Sunny		<b>Field Team</b>	Jones, Gloden
								<b>Location</b>	XS8



**Cross-Section Photo - Looking Downstream**




\*See document text for details.



# McDonalds Pond Restoration Site

## Longitudinal Profile

### Monitoring Year 1 (2006)



Project Name:	McDonalds Pond Restoration Site
Task:	Longitudinal Profile
Date Surveyed:	Oct-06
Crew:	DGJ, MG

Station	TWG Elevation	WS Elevation	BKF Elevation	Station	TWG Elevation	WS Elevation	BKF Elevation
0.0	97.98	98.98	99.41	351.4	96.94		
3.2	97.72			359.6	96.31		
8.3	97.85			368.2	96.90		
15.3	97.63			377.2	96.86		
21.7	97.52			384.7	96.93	97.62	98.05
26.8	97.44	98.91	99.18	390.3	96.25		
32.8	97.78			396.9	96.67		
38.4	97.41			404.1	96.14		
43.1	97.52			411.1	96.66		
49.7	97.34			417.7	96.44	97.43	97.79
53.4	97.33	98.86	98.92	423.3	96.02		
59.7	97.91			431.7	95.78		
66.2	97.28			436.2	96.23		
72.1	97.79			441.3	96.80		
79.2	97.83			447.6	96.23		
90.9	97.08	98.61	98.93	453.4	96.08	97.40	97.55
93.5	97.27			456.8	96.10		
96.9	97.83			463.2	96.46		
107.7	97.10			469.1	96.16		
110.9	96.96	98.41	99.09	480.1	96.10	97.08	97.33
119.7	97.28			485.4	95.63		
126.8	97.38			491.5	95.13		
134.6	97.18			498.7	95.69		
145.2	96.77	98.55	98.68	504.8	95.35	96.71	96.95
154.2	96.92			508.7	95.22		
163.1	97.18			515.5	95.75		
175.6	97.70			522.7	95.40		
184.6	97.02	98.37	98.87	528.6	95.38	96.64	96.99
195.0	97.26			533.3	95.46		
208.8	97.11			539.7	95.37		
216.1	96.88			541.9	94.99		
222.5	96.94			549.5	95.31		
232.7	96.92	98.25	98.24	553.5	95.08		
246.3	97.31			558.5	94.88		
254.2	96.92			563.3	95.18		
265.3	96.18			568.8	95.53		
272.1	97.38			573.1	95.35	96.45	97.09
280.8	97.27			577.0	95.12		
295.1	96.82			581.8	95.00		
305.0	96.74	97.93	98.01	588.3	95.20		
319.2	96.39			594.3	95.42		
323.8	97.07			600.3	94.81		
331.7	97.10			604.3	95.32		
338.8	96.46	98.04	98.14	607.8	95.33	96.36	96.74
345.0	96.92			614.6	94.93		

Project Name:	McDonalds Pond Restoration Site
Task:	Longitudinal Profile
Date Surveyed:	Oct-06
Crew:	DGJ, MG

Station	TWG Elevation	WS Elevation	BKF Elevation	Station	TWG Elevation	WS Elevation	BKF Elevation
618.8	95.02			864.1	93.85	95.39	95.85
622.5	94.68			871.2	93.96		
629.2	94.45	96.24	96.63	875.2	93.76		
633.5	95.09			881.3	93.98		
638.7	94.44			886.2	94.34	95.37	95.74
643.2	94.88			end profile			
650.4	94.62	96.24	96.48				
655.6	94.93						
664.1	94.94						
669.2	95.04						
673.4	94.32	96.05	96.43				
677.1	95.28						
684.5	94.95						
688.4	94.36						
701.5	94.83						
706.6	94.59	95.95	96.20				
712.5	94.93						
721.1	94.56						
726.0	94.93						
732.0	94.43						
736.5	94.51	95.96	96.17				
741.5	94.83						
744.9	94.39						
750.2	94.41						
755.7	94.68	95.83	96.47				
761.8	94.58						
765.6	94.08						
771.1	93.66						
777.0	94.42	95.78	96.14				
781.5	94.02						
787.4	94.79						
793.8	94.94						
797.3	94.26	95.66	96.16				
799.7	93.73						
805.1	94.79						
813.8	94.48						
821.8	94.39	95.61	95.99				
826.9	94.41						
833.1	94.52						
836.9	93.84						
839.0	93.36	95.59	95.80				
842.5	94.08						
845.2	94.55						
851.3	94.10						
860.9	94.26						

Project Name:	McDonalds Pond Restoration Site		
Task:	Pattern Measurements		
Reach:	Upper (Reach 3)		
Date Surveyed:	Mar-06		
Crew:	DGJ, MG		
	<b>Radius of Curvature</b>	<b>Meander Wavelength</b>	<b>Channel Beltwidth</b>
	18.2	49.2	20.9
	14.7	38.0	12.1
	4.8	28.0	8.9
	13.4	25.7	10.8
	4.1	19.1	10.4
	14.8	20.4	11.0
	6.7	38.0	15.6
<b>Min</b>	<b>4.1</b>	<b>19.1</b>	<b>8.9</b>
<b>Max</b>	<b>18.2</b>	<b>49.2</b>	<b>20.9</b>
<b>Med</b>	<b>13.4</b>	<b>28.0</b>	<b>11.0</b>

Project Name:	McDonalds Pond Restoration Site		
Task:	Pattern Measurements		
Reach:	Lower (Reach 2)		
Date Surveyed:	Mar-06		
Crew:	DGJ, MG		
	<b>Radius of Curvature</b>	<b>Meander Wavelength</b>	<b>Channel Beltwidth</b>
	10.3	39.1	21.3
	12.9	41.7	19.3
	24.3	54.1	22.6
	18.8	59.9	20.6
<b>Min</b>	<b>10.3</b>	<b>39.1</b>	<b>19.3</b>
<b>Max</b>	<b>24.3</b>	<b>59.9</b>	<b>22.6</b>
<b>Med</b>	<b>15.8</b>	<b>47.9</b>	<b>21.0</b>

---

APPENDIX C: AQUATIC COMMUNITY DATA

MCDONALDS POND RESTORATION SITE BASELINE SAMPLING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, SEPTEMBER 2004

SPECIES	T.V.	F.F.G.	McDonalds Pond	Upstream of Dam	Downstream of Dam
<b>MOLLUSCA</b>					
<b>Bivalvia</b>					
<b>Veneroida</b>					
Sphaeriidae	*8	FC			
<i>Sphaerium sp.</i>	7.6	FC		1	
<b>ANNELIDA</b>					
<b>Oligochaeta</b>	*10	CG			
<b>Lumbriculida</b>					
Lumbriculidae	7	CG		1	
<b>ARTHROPODA</b>					
<b>Arachnoidea</b>					
<b>Acariformes</b>	5.5		1		
<b>Crustacea</b>					
<b>Isopoda</b>					
Asellidae		SH			
<i>Caecidotea sp.</i>	9.1	CG		5	
<b>Amphipoda</b>					
Crangonyctidae					
<i>Crangonyx sp.</i>	7.9	CG		1	
<b>Decapoda</b>					
Palaemonidae					
<i>Palaemonetes kadiakensis</i>	7.1	CG	5		
<b>Insecta</b>					
<b>Ephemeroptera</b>					
Baetidae		CG			
<i>Callibaetis sp.</i>	9.8	CG	2		
Ephemeridae		CG			
<i>Hexagenia sp.</i>	4.9	CG		3	1
Heptageniidae		SC		1	
<i>Stenonema modestum</i>	5.5	SC			1
Leptophlebiidae		CG			
<i>Paraleptophlebia sp.</i>	0.9	CG	2	1	
<b>Odonata</b>					
Aeshnidae		P			
<i>Boyeria vinosa</i>	5.9	P		17	4
<i>Basiaeschna janata</i>	7.4		1		
Calopterygidae		P			
<i>Calopteryx sp.</i>	7.8	P		5	5
Coenagrionidae		P			
<i>Argia sp.</i>	8.2	P	1	28	1
<i>Enallagma sp.</i>	8.9	P	6	1	
Corduliidae		P			
<i>Epicordulia princeps</i>	5.6	P	2		
<i>Neurocordulia alabamensis</i>	5			8	1
Cordulegastridae		P			
<i>Cordulegaster sp.</i>	5.7	P		1	1
Gomphidae					
<i>Arigomphus villosipes</i>			1	2	
<i>Arigomphus sp.</i>					5

MCDONALDS POND RESTORATION SITE BASELINE SAMPLING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, SEPTEMBER 2004

SPECIES	T.V.	F.F.G.	McDonalds Pond	Upstream of Dam	Downstream of Dam
<i>Dromogomphus armatus</i>	5.9	P		11	
<i>Gomphus sp.</i>	5.8	P		14	4
<i>Hagenius brevistylus</i>	4	P			1
<i>Progomphus obscurus</i>	8.2	P		19	
Libellulidae		P		2	
<i>Celithemis fasciata</i>		P	6		
<i>Erythemis simplicicollis</i>	9.7		1		
<i>Ladona deplanata</i>				6	
<b>Plecoptera</b>					
Leuctridae		SH			
<i>Leuctra sp.</i>	2.5	SH		11	52
Perlidae		P			
<i>Beloneuria sp.</i>	0				2
<i>Eccoptura xanthenes</i>	3.7	P			1
<b>Hemiptera</b>					
Corixidae	9	PI		1	
Gerridae		P			
<i>Limnoporus canaliculatus</i>				1	
Nepidae		-			
<i>Ranatra sp.</i>	7.8	P	1		
Veliidae		P			
<i>Rhagovelia obesa</i>		P			13
<b>Megaloptera</b>					
Corydalidae		P			
<i>Chauliodes rastricornis</i>	8.4	P	1		
<i>Nigronia serricornis</i>	5	P		12	
Sialidae		P			
<i>Sialis sp.</i>	7.2	P		2	
<b>Trichoptera</b>					
Calamoceratidae		SH			
<i>Heteroplectron americanum</i>	3.2	-			22
Hydropsychidae		FC		3	
<i>Cheumatopsyche sp.</i>	6.2	FC		11	
<i>Diplectrona modesta</i>	2.2	FC			16
<i>Hydropsyche sp.</i>	*4	FC		10	
<i>Macrostemum carolina</i>	3.5	FC		5	
Lepidostomatidae		SH			
<i>Lepidostoma sp.</i>	0.9	FC			3
Odontoceridae		SC			
<i>Psilotreta sp.</i>	0	SC		3	1
Philopotamidae		FC			
<i>Chimarra socia</i>	2.8			3	
Psychomyiidae		CG			
<i>Lype diversa</i>	4.1	SC			2
<b>Coleoptera</b>					
Dytiscidae		P			
<i>Agabus sp.</i>	8.9	P		1	
<i>Hydroporus sp.</i>	8.6	PI		1	

MCDONALDS POND RESTORATION SITE BASELINE SAMPLING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, SEPTEMBER 2004

SPECIES	T.V.	F.F.G.	McDonalds Pond	Upstream of Dam	Downstream of Dam
Elmidae		CG			
<i>Microcylloepus pusillus</i>	2.1	SC		1	
<i>Promoresia elegans</i>	2.2	SC			1
<i>Stenelmis sp.</i>	5.1	SC		4	
Scirtidae		SC		1	
<b>Diptera</b>					
Chironomidae			1	4	
<i>Chironomus sp.</i>	9.6	CG	1		
<i>Clinotanypus sp.</i>	*4	P		3	
<i>Conchapelopia sp.</i>	8.4	P		12	1
<i>Microtendipes pedellus gp.</i>	5.5	CG		1	
<i>Nilotanypus sp.</i>	3.9	P		1	
<i>Polypedilum flavum (convictum)</i>	4.9	SH		3	
<i>Stictochironomus devinctus</i>		CG			7
<i>Tribelos sp.</i>	6.3	CG		5	
<i>Xylotopus par</i>	6	SH			1
Empididae	7.6	P			
<i>Hemerodromia sp.</i>	*4	P		1	
Ptychopteridae					
<i>Bittacomorpha sp.</i>				1	
Simuliidae		FC			
<i>Simulium sp.</i>	6	FC		1	
Tabanidae		PI			
<i>Chrysops sp.</i>	6.7	PI			1
Tipulidae		SH			
<i>Hexatoma sp.</i>	4.3	P		3	1
<i>Limnophila sp.</i>	*\$	P			1
<b>TOTAL NO. OF ORGANISMS</b>			<b>32</b>	<b>232</b>	<b>149</b>
<b>TOTAL NO. OF TAXA</b>			<b>15</b>	<b>46</b>	<b>26</b>
<b>EPT INDEX</b>			<b>4</b>	<b>51</b>	<b>101</b>
<b>BIOTIC INDEX</b>			<b>7.42</b>	<b>6.09</b>	<b>3.23</b>



MCDONALDS POND RESTORATION SITE YEAR 1 MONITORING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, OCTOBER 2006

SPECIES	T.V.	F.F.G.	Reach 1 Reference DS	Reach 2 On-Site	Reach 3 On-Site	Reach 4 Reference US
<b>ANNELIDA</b>						
<b>Oligochaeta</b>	<b>*10</b>	<b>CG</b>				
<b>Lumbriculida</b>						
Lumbriculidae	7	CG	3	1		1
<b>Rhynchobdellida</b>						
Glossiphoniidae		P				
<i>Batrachobdella phalera</i>	7.6	P			1	
<b>ARTHROPODA</b>						
<b>Crustacea</b>						
<b>Copepoda</b>			1			
<b>Amphipoda</b>		CG				
Hyalellidae						
<i>Hyalella azteca</i>	7.8	CG			1	
<b>Insecta</b>						
<b>Ephemeroptera</b>						
Baetidae		CG	2			
<i>Plauditus sp.</i>	*4	CG			4	
<i>Pseudocloeon sp.</i>	4	CG		5	62	3
Ephemeridae		CG				
<i>Hexagenia sp.</i>	4.9	CG			3	
Ephemerellidae		SC				
<i>Eurylophella sp.</i>	4.3	SC	2	1	4	
Heptageniidae	*4	SC	1	2	2	1
<i>Maccaffertium (Stenonema) sp.</i>	*4	SC	3	10	13	10
Leptophlebiidae	*2	CG		1		2
<i>Paraleptophlebia sp.</i>	0.9	CG			5	
<b>Odonata</b>						
Aeshnidae		P				
<i>Boyeria vinosa</i>	5.9	P	2	2	2	11
Calopterygidae		P				
<i>Calopteryx sp.</i>	7.8	P	2		5	22
Coenagrionidae		P				
<i>Argia sp.</i>	8.2	P		2	4	1
<i>Enallagma sp.</i>	8.9	P			1	
Cordulegastridae		P				
<i>Cordulegaster sp.</i>	5.7	P				2
Corduliidae		P				
<i>Macromia sp.</i>	6.2	P	1			
<i>Neurocordulia sp.</i>	5		1		1	
Gomphidae		P			2	
<i>Gomphus sp.</i>	5.8	P				1
<i>Hagenius brevistylus</i>	4	P				2
<i>Progomphus sp.</i>	8.2	P		13	7	1
Libellulidae		P		2		
<b>Plecoptera</b>						
Leuctridae		SH			3	
<i>Leuctra sp.</i>	2.5	SH	8	8	12	16
Perlidae		P				
<i>Acroneuria sp.</i>	*1	P	1			1

MCDONALDS POND RESTORATION SITE YEAR 1 MONITORING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, OCTOBER 2006

SPECIES	T.V.	F.F.G.	Reach 1	Reach 2	Reach 3	Reach 4
			Reference DS	On-Site	On-Site	Reference US
<i>Acroneuria lycorias</i>	2.1	P	3			
<i>Perlesta placida sp. gp.</i>	4.7	P				2
<i>Perlinella sp.</i>	*2	P	1			
<b>Hemiptera</b>						
Veliidae		P				
<i>Rhagovelia obesa</i>		P	1		15	6
<b>Megaloptera</b>						
Corydalidae		P				
<i>Nigronia serricornis</i>	5	P	4			3
Sialidae		P				
<i>Sialis sp.</i>	7.2	P			1	
<b>Trichoptera</b>						
Hydropsychidae		FC				
<i>Diplectrona modesta</i>	2.2	FC	2		2	76
<i>Hydropsyche sp.</i>	*5	FC	3	44	29	
Hydroptilidae		PI				
<i>Hydroptila sp.</i>	6.2	PI			2	
<i>Oxyethira sp.</i>	2.2	PI			1	
Lepidostomatidae		SH				
<i>Lepidostoma sp.</i>	0.9	FC				10
Leptoceridae		CG				
<i>Oecetis sp.</i>	4.7	P			1	
Odontoceridae		SC				
<i>Psilotreta sp.</i>	0	SC				1
Philopotamidae		FC				
<i>Chimarra aterrima</i>	2.8	FC	7	5	14	
<i>Chimarra sp.</i>	2.8	FC		5	6	
Psychomyiidae		CG				2
<i>Lype diversa</i>	4.1	SC				5
<b>Coleoptera</b>						
Elmidae		CG				
<i>Ancyronyx variegata</i>	6.5	SC	4			
<i>Microcyloopus pusillus</i>	2.1	SC	1			
<i>Promoresia elegans</i>	2.2	SC			1	
<i>Stenelmis sp.</i>	5.1	SC	4			1
Gyrinidae		P				
<i>Gyrinus sp.</i>	6.2	P			4	
Staphylinidae		P	1			
<b>Diptera</b>						
Ceratopogonidae		P	1			
Chironomidae						
<i>Ablabesmyia mallochi</i>	7.2	P	2		1	1
<i>Chironomus sp.</i>	9.6	CG			2	
<i>Cladotanytarsus sp.</i>	4.1	FC				7
<i>Clinotanypus sp.</i>	*6	P	1			
<i>Conchapelopia sp.</i>	8.4	P	2	11	13	7
<i>Cricotopus bicinctus</i>	8.5	CG			1	
<i>Cricotopus tremulus</i>	*8	CG			2	

MCDONALDS POND RESTORATION SITE YEAR 1 MONITORING  
 BENTHIC MACROINVERTEBRATES, FALLING CREEK, OCTOBER 2006

SPECIES	T.V.	F.F.G.	Reach 1	Reach 2	Reach 3	Reach 4
			Reference DS	On-Site	On-Site	Reference US
<i>Cricotopus trifascia</i>	2.8	CG			3	
<i>Cryptochironomus sp.</i>	6.4	P		1	1	1
<i>Diamesa genus P</i>	8.1	CG			1	
<i>Microtendipes rydalensis gp.</i>					6	
<i>Nilotanypus sp.</i>	3.9	P			1	
<i>Parachaetocladius sp.</i>	0	CG				1
<i>Paracladopelma sp.</i>	5.5	CG				1
<i>Parametriochnemus sp.</i>	3.7	CG	3	1	2	1
<i>Pentaneura sp.</i>	4.7	CG			1	
<i>Procladius sp.</i>	9.1	P				1
<i>Rheocricotopus tuberculatus</i>	5.1	CG			2	3
<i>Rheotanytarsus exiguus gp.</i>	5.9	FC		2	9	
<i>Rheotanytarsus sp.</i>	5.9	FC				1
<i>Stelechomyia perpulchra</i>	5	CG		1		
<i>Tanytarsus sp.</i>	6.8	FC		1		
<i>Thienemanniella xena</i>	5.9	CG			1	
<i>Tvetenia paucunca</i>	3.7	CG		1		
<i>Xylotopus par</i>	6	SH		10	1	
<i>Zavrelia sp.</i>	5.3	CG			3	1
Empididae	7.6	P				
<i>Neoplasta sp.</i>	*6	P				1
Simuliidae		FC				
<i>Simulium sp.</i>	6	FC	3	5	24	10
Tipulidae		SH				
<i>Hexatoma sp.</i>	4.3	P	2			1
<i>Tipula sp.</i>	7.3	SH	1		1	
<b>TOTAL NO. OF ORGANISMS</b>			<b>73</b>	<b>134</b>	<b>283</b>	<b>217</b>
<b>TOTAL NO. OF TAXA</b>			<b>31</b>	<b>23</b>	<b>48</b>	<b>37</b>
<b>EPT index</b>			<b>11</b>	<b>9</b>	<b>16</b>	<b>12</b>
<b>EPT abundance</b>			<b>33</b>	<b>81</b>	<b>163</b>	<b>129</b>
<b>BIOTIC INDEX Assigned values</b>			<b>4.64</b>	<b>5.63</b>	<b>5.03</b>	<b>4.49</b>

---

APPENDIX D: NCDWQ HABITAT ASSESSMENT FORM: COASTAL PLAIN

Habitat Assessment Field Data Sheet
Coastal Plain Streams

TOTAL SCORE

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Location/road: (Road Name) County

Date CC# Basin Subbasin

Observer(s) Type of Study: Fish Benthos Basinwide Special Study (Describe)

Latitude Longitude Ecoregion: CA SWP Sandhills CB

Water Quality: Temperature C DO mg/l Conductivity (corr.) uS/cm pH

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: %Forest %Residential %Active Pasture % Active Crops %Fallow Fields % Commercial %Industrial %Other - Describe:

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream Channel (at top of bank) Stream Depth: (m) Avg Max Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m)

Flow conditions: High Normal Low

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both banks, minimal channel substrate exposed
B. Water fills >75% of available channel, or <25% of channel substrate is exposed.
C. Water fills 25-75% of available channel, many logs/snags exposed.
D. Root mats out of water.
E. Very little water in channel, mostly present as standing pools.

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details

- Channelized ditch
Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
Recent overbank deposits Bar development Sewage smell
Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: Photos: N Y Digital 35mm

Remarks:

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

**I. Channel Modification**

	<u>Score</u>
A. Natural channel-minimal dredging.....	15
B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..	10
C. Extensive channelization, straight as far as can see, channelized ditch.....	5
D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....	0
Remarks _____	Subtotal _____

**II. Instream Habitat:** Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

\_\_\_ Sticks \_\_\_ Snags/logs \_\_\_ Undercut banks or root mats \_\_\_ Macrophytes \_\_\_ Leafpacks

**AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER**

	>50%	30-50%	10-30%	<10%
	Score	Score	Score	Score
4 or 5 types present.....	20	15	10	5
3 types present.....	18	13	8	4
2 types present.....	17	12	7	3
1 type present.....	16	11	6	2
No substrate for benthos colonization and no fish cover.....	0			

No woody vegetation in riparian zone      Remarks \_\_\_\_\_      Subtotal \_\_\_\_\_

**III. Bottom Substrate** (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

<b>A. Substrate types mixed</b>	<u>Score</u>
1. gravel dominant.....	15
2. sand dominant.....	13
3. detritus dominant.....	7
4. silt/clay/muck dominant.....	4
<b>B. Substrate homogeneous</b>	
1. nearly all gravel.....	12
2. nearly all sand .....	7
3. nearly all detritus.....	4
4. nearly all silt/clay/muck.....	1

Remarks \_\_\_\_\_      Subtotal \_\_\_\_\_

**IV. Pool Variety** Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

<b>A. Pools present</b>	<u>Score</u>
1. Pools Frequent (>30% of 100m length surveyed)	
a. variety of pool sizes.....	10
b. pools about the same size (indicates pools filling in).....	8
2. Pools Infrequent (<30% of the 100m length surveyed)	
a. variety of pool sizes.....	6
b. pools about the same size.....	4
<b>B. Pools absent</b>	
1. Deep water/run habitat present.....	4
2. Deep water/run habitat absent.....	0
	Subtotal _____

Remarks \_\_\_\_\_      Page Total \_\_\_\_\_

<b>V. Bank Stability and Vegetation</b>	<u>Score</u>	<u>Score</u>
<b>A. Banks stable or no banks, just flood plain</b>		
1. little or no evidence of erosion or bank failure, little potential for erosion .....	10	10
<b>B. Erosion areas present</b>		
1. diverse trees, shrubs, grass; plants healthy with good root systems.....	9	9
2. few trees or small trees and shrubs; vegetation appears generally healthy.....	7	7
3. sparse vegetation; plant types and conditions suggest poorer soil binding.....	4	4
4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow	2	2
5. little or no bank vegetation, mass erosion and bank failure evident.....	0	0
		Total _____

Remarks \_\_\_\_\_

**VI. Light Penetration** (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

	<u>Score</u>
A. Stream with <b>good</b> canopy with some breaks for light penetration .....	10
B. Stream with <b>full canopy</b> - breaks for light penetration absent.....	8
C. Stream with <b>partial</b> canopy - sunlight and shading are essentially equal.....	7
D. Stream with <b>minimal</b> canopy - full sun in all but a few areas.....	2
E. <b>No canopy</b> and no shading.....	0
	Subtotal _____

Remarks \_\_\_\_\_

**VII. Riparian Vegetative Zone Width**


Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

	<u>Lft. Bank Score</u>	<u>Rt. Bank Score</u>
<b>A. Riparian zone intact (no breaks)</b>		
1. zone width > 18 meters.....	5	5
2. zone width 12-18 meters.....	4	4
3. zone width 6-12 meters.....	3	3
4. zone width < 6 meters.....	2	2
<b>B. Riparian zone not intact (breaks)</b>		
1. breaks rare		
a. zone width > 18 meters.....	4	4
b. zone width 12-18 meters.....	3	3
c. zone width 6-12 meters.....	2	2
d. zone width < 6 meters.....	1	1
2. breaks common		
a. zone width > 18 meters.....	3	3
b. zone width 12-18 meters.....	2	2
c. zone width 6-12 meters.....	1	1
d. zone width < 6 meters.....	0	0
		Total _____

Remarks \_\_\_\_\_

Page Total \_\_\_\_\_

**TOTAL SCORE** \_\_\_\_\_




This side is 45° bank angle.



---

APPENDIX E: VEGETATION MONITORING PLOT PHOTOS



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4



Vegetation Plot 5



Vegetation Plot 6



Vegetation Plot 7



Vegetation Plot 8

---

APPENDIX F: GROUNDWATER GAUGE HYDROGRAPHS

### McDonalds Pond Restoration Site Groundwater Gauge Hydrographs Monitoring Year 1 (2006)

