

**MCDONALDS POND RESTORATION SITE
2007 Annual Monitoring Report (Year 2)**

**Richmond County, North Carolina
EEP Project No. D04020-2
Design Firm: International Paper**



February 2008

**Prepared for: NCDENR – ECOSYSTEM ENHANCEMENT PROGRAM
1652 Mail Service Center
Raleigh, North Carolina 27699-1619**

**Prepared by: ECOSCIENCE CORPORATION
1101 Haynes Street, Suite 101
Raleigh, North Carolina 27604**



This Page Left Blank Intentionally

**MCDONALDS POND RESTORATION SITE
2007 Annual Monitoring Report (Year 2)**

RICHMOND COUNTY, NORTH CAROLINA

PREPARED BY:

INTERNATIONAL  PAPER

**INTERNATIONAL PAPER
PROJECT MANAGER: MARK HUGHES
719 Southlands Road
Bainbridge, GA 39819**

AND



**ECOSCIENCE CORPORATION
PROJECT MANAGER: DAVID JONES
1101 Haynes Street, Suite 101
Raleigh, NC 27604**

FEBRUARY 2008

This Page Left Blank Intentionally

EXECUTIVE SUMMARY

Introduction

In response to a Request for Proposal (RFP, No. 16-D04016) issued in December of 2003, International Paper Company (IP) proposed the establishment of the McDonalds Pond Restoration Site (hereafter referred to as the “Site”) located in Richmond County, approximately two (2) miles northeast of the town of Hamlet and three (3) miles east of the town of Rockingham. In order to provide stream channel restoration and riverine wetland restoration, IP has removed the McDonalds Pond Dam located on Falling Creek.

The Site comprises approximately 128 acres, and includes the 17.7 acre McDonalds Pond (a.k.a Shepards Lake), portions of Falling Creek, numerous headwater tributaries and over 80 acres of forested riparian wetlands, seepage wetlands, and marsh wetlands.

The McDonalds Pond Dam was removed in a manner to minimize potential impacts to water resources both upstream and downstream of the dam. Gradual dewatering and phased dam removal were undertaken to avoid introducing sediments and pollutants into the receiving Falling Creek reaches downstream. Heavy equipment operated from or within the footprint of the former dam during dam removal operations, thereby minimizing the impact to the adjacent intact forest and wetland soil. Dam removal began with the dewatering (lowering) of the pond in the fall of 2005, followed by the clearing of trees and small bushes from the former earthen dam in February 2006. Excavation activities continued for approximately two weeks until dam removal was complete in mid-March 2006.

Monitoring Plan

Monitoring activities began in March 2006 (Year 1), and will be performed for at least five-years or until success criteria are achieved. Post removal monitoring data will be compared to reference sites as well as biological baseline values collected in September 2004. Primary success criteria of the project include: 1) the successful classification of restored/enhanced reaches as functioning systems, 2) channel stability indicative of a stable stream system, 3) development of characteristic lotic aquatic communities, 4) establishment of wetland hydrology (as defined in the U.S. Army Corps of Engineers [USACE] Wetlands Delineation Manual) within the former pond footprint, and 5) vegetative success of 320 stems/acre after the third year of monitoring and 260 stems/acre after the fifth and final year of monitoring.

Year 2 Monitoring Results (2007)

Stream Assessment

Restored and enhanced segments of Falling Creek have continued to establish braided, anastomosed, bifurcated, and single-threaded channels characteristic of the area. In addition, restored and enhanced stream segments across the Site appear to have further developed stream pattern, profile, and dimension similar to that of reference reaches. Cross-sections located within the former pond indicate that a majority of the deposited pond sediment has transported downstream, leaving behind a characteristic sand-dominated streambed. In addition, stream banks have further stabilized with native vegetation.

Aquatic community assemblages within the former pond have maintained characteristics of a natural lotic system. Fifty percent (50%) of the macroinvertebrate samples taken in October 2007 (Year 2) from restored segments of Falling Creek (within the former pond) consisted of macroinvertebrate genera predominantly found in lotic systems. Genera predominantly found in lentic systems represented only four percent (4%) of species collected within the former pond during the Year 2 sample. Only two (2) genera of the EPT (Ephemeroptera [mayflies], Plecoptera [stoneflies], and Trichoptera [caddisflies]) taxa were collected within McDonalds Pond during baseline sampling (pre dam removal, September 2004) while there were 12 different EPT genera collected within the restored segments of Falling Creek (within the former pond) during October 2007. Year 2 benthic data also shows an increase in the number of taxa collected as well as a decrease in the biotic index, which indicates improved water quality.

North Carolina Division of Water Quality (NCDWQ) Habitat Assessment Forms (HAFs) were completed at multiple locations along the restored and enhanced segments of Falling Creek. The HAF scores indicate that the restored and enhanced stream segments are very similar to the reference sites with a slightly lower score primarily due to the lack of canopy trees within the former pond, which results in less stream shading and allochthonous input for in-stream habitat.

Wetland Vegetation Assessment

Vegetation monitoring for Year 2 was performed based on the Carolina Vegetation Survey (CVS) Levels 1 and 2 at eight (8) 10 x 10 meter plots. Based on Year 2 monitoring, the average count of surviving planted species is 587 stems per acre. If volunteer species are included, the total survival increases to 1781 stems per acre. The Site is on track to exceed the established success criteria of 320 stems/acre after the third year and 260 stems/acre after the fifth and final year.

Wetland Hydrology Assessment

Even though extreme drought conditions occurred in the area, all four (4) on-Site groundwater gauges have registered water levels within the upper 12 inches of the soil surface for at least 28 consecutive days (Richmond County, NRCS) or 12.5 percent (12.5%) of the growing season. Therefore, wetland hydrology at the Site is meeting the required success criteria.

Summary

After the second year of monitoring, restored streams and lotic conditions have continued to develop within the former pond. Streams have migrated more toward that of reference systems, with characteristic pattern, profile, and dimension, as well as a continued improvement in aquatic community species composition and diversity. Cross section surveys reveal characteristics of an E-channel with some areas of braiding consistent with a DA-channel. Groundwater gauge data within the former pond closely resembles that of the upstream reference gauge and restored wetland hydrology within the former pond has supported the establishment of a Streamhead Pocosin/Atlantic White Cedar forest community. Stream (physical and biological), wetland vegetation, and wetland hydrology success criteria were met in Year 2 monitoring.

TABLE OF CONTENTS

EXECUTIVE SUMMARY	i
1.0 PROJECT BACKGROUND	1
1.1 Location and Setting	1
1.2 Restoration Structure and Objectives.....	1
1.3 Project Objectives	1
1.4 Project History and Background.....	3
2.0 PROJECT CONDITION AND MONITORING RESULTS.....	5
2.1 Stream Assessment	5
2.1.1 Stream Channel Morphology.....	5
2.1.2 Aquatic Communities.....	11
2.1.3 Habitat Assessment	13
2.2 Wetland Assessment.....	14
2.2.1 Vegetation Assessment.....	14
2.2.2 Groundwater Hydrology.....	15
2.2.3 Wetland Criteria Attainment	15
REFERENCES	16

APPENDICIES

Appendix A: Figures

1. Site Location
2. Stream Monitoring Plan View
3. Stream Monitoring Reach Plan Views
4. Vegetation Monitoring Plots
5. Monitoring Gauges

Appendix B: Stream Geomorphology Data

Appendix C: Aquatic Community Data

Appendix D: NCDWQ Habitat Assessment Field Data Sheet: Coastal Plain

Appendix E: Vegetation Monitoring Plot Photos

Appendix F: Groundwater Gauge Hydrographs

LIST OF TABLES

Table 1.	Summary of Stream and Wetland Mitigation Units.....	2
Table 2.	Project Activity and Reporting History	3
Table 3.	Project Contacts	3
Table 4.	Project Background.....	4
Table 5.	Baseline Morphology and Hydrologic Summary	7
Table 6.	Morphology and Hydraulic Monitoring Summary	8
Table 6a.	Morphology and Hydraulic Monitoring Summary (<i>Cont.</i>).....	9
Table 6b.	Morphology and Hydraulic Monitoring Summary (<i>Cont.</i>).....	10
Table 7.	Benthic Macroinvertebrate Metric Summary	12
Table 8.	NCDWQ Habitat Assessment Form Scores.....	13
Table 9.	Stem Counts for Planted Species Arranged by Plot.....	14
Table 9a.	Stem Counts for Volunteer Species Arranged by Plot.....	14
Table 9a.	Stem Counts for Volunteer Species Arranged by Plot (<i>Cont.</i>).....	15
Table 10.	Wetland Criteria Attainment.....	15

1.0 PROJECT BACKGROUND

1.1 Location and Setting

The North Carolina Ecosystem Enhancement Program (EEP) is currently developing stream and wetland restoration strategies for the Yadkin-Pee Dee River Basin, Cataloging Unit 03040201. As a part of this effort, International Paper (IP) was selected to complete the McDonalds Pond Restoration Project located in Richmond County. The McDonalds Pond Restoration Site (‘hereafter referred to as the “Site”) is located approximately two (2) miles northeast of the town of Hamlet and three (3) miles east of the town of Rockingham between NC Route 1 and NC Route 177 (Figure 1, Appendix A).

1.2 Restoration Structure and Objectives

Falling Creek, the major drainage feature on-Site, was previously impounded by the McDonalds Pond Dam, constructed over 70 years ago. Approximately 3,700 linear feet of Falling Creek and tributaries were impacted by the construction of the pond dam including streams contained within the pond footprint, as well as stream sections located both up and downstream of the pond. In addition, approximately 17.7 acres of riverine wetland were inundated with the construction of the dam. Approximately 4.2 acres of the floodplain immediately upstream of the pond were impacted by the “backwater effect” (the backing-up of water), creating marsh wetlands with saturated conditions unsuitable for historic wetland communities. An eroded pond outfall channel located at the northern extent of the dam drained adjacent wetlands and redirected historic flows of the Falling Creek floodplain.

Stream restoration efforts were achieved through the removal of the McDonalds Pond Dam resulting in the restoration of 2,969 linear feet of stream. The former dam was excavated to the approximate level of the pre-existing valley contours, allowing the stream unrestricted flow through the Site. Stream restoration efforts were designed to utilize passive stream channel restoration processes, allowing the channel to reestablish naturally following the removal of the dam. Stream enhancement (Level I) was achieved through the removal of the dam and the filling of the northern outfall channel, which returned the historic hydrologic characteristics (stream volume and velocity) to 770 feet of impacted stream channel downstream of the former dam. Riverine wetland restoration was accomplished within the former 17.7 acre pond footprint through the excavation of the McDonalds Pond Dam and the establishment of native Streamhead Pocosin and Atlantic White Cedar forest communities. Additionally, the Site includes the preservation of 5,800 linear feet of stream, 77.8 acres of wetland, and 25.6 acres of upland/wetland ecotone buffer.

1.3 Project Objectives

The primary project goals include 1) the restoration of a stable, meandering stream channel through the areas impacted by the McDonalds Pond Dam, 2) the restoration of historic lotic aquatic communities that represent the Site’s natural range in variation, 3) the restoration of historic wetland conditions within the pond footprint, and 4) the restoration of natural wetland plant communities within their historic locations.

Additional potential benefits of the project include the restoration of wildlife functions associated with a riparian corridor and stable stream and the enhancement of water quality function in the on-Site, upstream, and downstream segments of Falling Creek and tributaries.

The specific goals of this project are to:

- Restore approximately 2,969 linear feet of historic stream course, flow volumes, and patterns through the marsh wetlands, McDonalds Pond footprint, and immediately downstream of the existing dam.
- Enhance an additional approximate 770 linear feet of Falling Creek downstream of the restored stream channel extending into the gas line easement.
- Protect the headwaters of Falling Creek that are located within the Site through preservation of approximately 5,800 linear feet of Falling Creek and associated tributaries.
- Restore approximately 17.7 acres of forested riverine wetlands within the McDonalds Pond footprint.
- Enhance 4.2 acres of forested riverine wetlands within the marsh wetlands located at the head of McDonalds Pond.
- Preserve 77.8 acres of forested riverine wetlands adjacent to Falling Creek and associated tributaries.
- Restore and enhance habitat for vegetation and wildlife species, characteristic of Streamhead Pocosin and Atlantic White Cedar Forest (Schafale and Weakley 1990).
- Enhance the function and value of the Falling Creek wetland community through the preservation of 25.6 acres of buffer along the Falling Creek stream/wetland complex.

Table 1. Summary of Stream and Wetland Mitigation Units					
Restoration Activities	Linear feet	Acres	Mitigation Ratios	Percentage of Mitigation Units	Mitigation Units
Stream Restoration	1,784	N/A	1:1	75	1,784
Stream Restoration (undefined channel)	1,185	N/A	1:1		1,185
Stream Enhancement (Level I)	770	N/A	1:1.5		513
Stream Preservation	5,800	N/A	1:5	25	1,160
Total Stream Mitigation Units (SMUs) Provided					4,642
Total SMUs Under Contract					4,364
Wetlands Restoration	N/A	17.7	1:1	75	17.7
Wetland Enhancement	N/A	4.2	1:2	25	2.1
Wetlands Preservation	N/A	19	1:5		3.8
Total Wetland Mitigation Units (WMUs) Provided					23.6
Total WMUs Under Contract					23.4

1.4 Project History and Background

Activity Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	*NA	July 2005	August 2005
Final Design (90%)	*NA	July 2005	August 2005
Construction	*NA	N/A	March 2006
Temporary S&E mix applied to entire project area	*NA	N/A	March 2006
Bare Root Seedling Installation	*NA	N/A	March 2006
Mitigation Plan	*NA	June 2006	July 2006
Final Report	*NA	Oct 2006	Oct 2006
Year 1 Vegetation Monitoring	Dec 2006	Oct 2006	Dec 2006
Year 1 Stream Monitoring	Dec 2006	Oct 2006	Dec 2006
Year 2 Vegetation Monitoring	Dec 2007	Oct 2007	February 2008
Year 2 Stream Monitoring	Dec 2007	Oct 2007	February 2008

*NA – Scheduled completion dates unknown due to unanticipated project delays.

Designer International Paper	719 Southlands Road Bainbridge, GA 39819 (229) 246-3642
Construction Contractor Environmental Repair, Inc.	28723 Marston Road Marston, NC 28363 (910) 280-6043
Planting Contractor Garcia Forest Service, Inc.	PO BOX 789 Rockingham, NC 28379 (910) 997-5011
Seeding Contactor Environmental Repair, Inc.	28723 Marston Road Marston, NC 28363 (910) 280-6043
Nursery Stock Suppliers International Paper	6726 Highway 169 Bellville, GA 30414 (912) 739-4613 Route 1, Box 1097: County Road #3 Shellman, GA 39886 (229) 679-5640

Table 3. Project Contacts (Cont.)	
Nursery Stock Suppliers	
International Paper	5594 Highway 38 South Blenheim, SC 29516 (843) 528-3203
North Carolina Division of Forest Resources	726 Claridge Nursery Road Goldsboro, NC 27530 (919) 731-7988
Monitoring Performers	
EcoScience Corporation	1101 Haynes Street, Suite 101 Raleigh, NC 27604 (919) 828-3433
Stream Monitoring POC	David Jones
Vegetation Monitoring POC	David Jones

Table 4. Project Background	
Project County	Richmond
Drainage Area	2.5 square miles
Impervious cover estimate (%)	<5 percent
Stream Order	3rd order
Physiographic Region	Southeastern Plains
Ecoregion (Griffith and Omernik)	Sandhills
Rosgen Classification of As-built	DA5/E5
Cowardin Classification	Stream (R2UB2)
Dominant soil types	Johnston (JmA) Ailey (AcB, AcC) Candor-Wakulla Complex (CaC, WcB)
Reference Site ID	Falling Creek
USGS HUC for Project and Reference	03040201
NCDWQ Sub-basin for Project and Reference	03-07-16
NCDWQ classification for Project and Reference	WSIII
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	Yes
Reasons for 303d listing or stressor	Aquatic weeds
Percent of project easement fenced	NA

2.0 PROJECT CONDITION AND MONITORING RESULTS

The monitoring results described herein document the Year-2 (2007) monitoring activities. Stream monitoring activities continued at two (2) stream reaches that were established in April 2006. Each monitoring reach is approximately 150 feet in length and is comprised of one (1) stream cross-section where stream profile and dimension are monitored. Another 575 feet of stream channel profile and eight (8) cross-sections were added to the Site monitoring activities in October 2006 (Figure 2, Appendix A). Wetland vegetation monitoring activities were conducted in August 2007 and consist of an inventory of planted and volunteer species within eight (8) plots located throughout the former pond (Figure 4, Appendix A). Wetland hydrology monitoring activities include groundwater gauge monitoring conducted throughout the growing season (March 27 - November 5) (NRCS 1999) at four (4) gauges located within the former pond (Figure 5, Appendix A).

2.1 Stream Assessment

2.1.1 Stream Channel Morphology

Stream channel cross-sectional surveys were performed at all ten (10) on-Site monitoring locations in October 2007 (Figure 2, Appendix 2). Bankfull channel geometry for surveyed cross-sections are presented in Tables 5, 6, 6a, and 6b. Cross-section parameters were not generated for XS2, XS7, or XS8 where stream braiding has developed multiple active channels. Stream pattern parameters including channel beltwidth, radius of curvature, meander wavelength, and meander width ratio were not generated this year, and will be re-evaluated during Year-3 monitoring. Cross-section parameters for As-built reference reaches and Year-1 monitoring have been updated to a higher level accuracy attained by computer aided design (CAD), and allows for comparable metrics in subsequent monitoring years. Cross-section plots are represented in Figures B1-B10 in Appendix B.

In general, bankfull channel parameters were largely unchanged compared to conditions assessed during Year 1 monitoring. Scouring and transportation of bank and bed material was detected at some monitoring cross-sections where restored channels continue to migrate towards reference conditions. Subsidence of surface soils has continued in some locations within the former pond, due in part to the evaporation of exposed organic material and the continued shrink/swell of formerly inundated soils. Soil subsidence will likely diminish as herbaceous and woody vegetation further stabilize the soil and provide shading to the developing forest floor.

Stream longitudinal profile was surveyed for approximately 900 feet within the restored channel, including the section of stream between on-Site Reach 3 and on-Site Reach 2 (Figure 2, Appendix A). Longitudinal profile data for this portion of the stream is plotted along with Year 1 conditions in Figure B-11, Appendix B. A typical riffle/pool sequence is currently absent from this portion of the stream. The Site's natural low gradient and the large amount of coarse woody debris present within the channel has produced numerous depositional features (traverse and diagonal bars) scattered among scour pools of varying sizes. As a result, longitudinal profile parameters were not generated for the stream due to the complexity and irregularity of the channel bed.

The stream channel substrate is naturally comprised of more than 90 percent (90%) sand throughout the Site. As a result, substrate sampling was not conducted at the cross-sections and is not included with the summarized cross-sectional parameters in Tables 5-6b.

This Page Left Blank Intentionally

Table 5. Baseline Morphology and Hydrologic Summary

Parameter	Regional Curve			Reference Stream			Reference Stream			As-Built			As-Built		
	Interval			Reach 1			Reach 4			On-Site Reach 2			On-Site Reach 3		
				(233 linear feet)			(175 linear feet)			(186 linear feet)			(293 linear feet)		
Dimension	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width (ft)	9.6	13.5	12.7	N/A	N/A	13.0	N/A	N/A	9.1	N/A	N/A	7.9	N/A	N/A	11.3
Floodprone Width (ft)	300.0	600.0	400.0	N/A	N/A	500.0	N/A	N/A	300.0	N/A	N/A	450.0	N/A	N/A	400.0
BF Cross Sectional Area (ft ²)	9.4	18.1	16.1	N/A	N/A	14.3	N/A	N/A	9.0	N/A	N/A	7.6	N/A	N/A	10.8
BF Mean Depth (ft)	1.0	1.3	1.3	N/A	N/A	1.1	N/A	N/A	1.0	N/A	N/A	1.0	N/A	N/A	1.0
BF Max Depth (ft)	N/A	N/A	N/A	N/A	N/A	1.9	N/A	N/A	2.0	N/A	N/A	1.3	N/A	N/A	1.5
Width/Depth Ratio	9.8	10.0	9.9	N/A	N/A	11.4	N/A	N/A	9.2	N/A	N/A	8.3	N/A	N/A	11.7
Entrenchment Ratio	28.4	49.7	32.2	N/A	N/A	38.6	N/A	N/A	33.0	N/A	N/A	57.0	N/A	N/A	35.5
Wetted Perimeter (ft)	N/A	N/A	N/A	N/A	N/A	14.9	N/A	N/A	10.9	N/A	N/A	9.4	N/A	N/A	12.4
Hydraulic Radius (ft)	N/A	N/A	N/A	N/A	N/A	1.0	N/A	N/A	0.8	N/A	N/A	0.8	N/A	N/A	0.9
Pattern															
Channel Beltwidth (ft)	N/A	N/A	N/A	18.2	35.5	22.1	12.6	18.5	14.0	19.3	22.6	21.0	8.9	20.9	11.0
Radius of Curvature (ft)	N/A	N/A	N/A	18.6	46.3	21.1	4.2	27.7	6.8	10.3	24.3	15.8	4.1	18.2	13.4
Meander Wavelength	N/A	N/A	N/A	61.2	88.1	78.9	17.5	44.6	21.6	39.1	59.9	47.9	19.1	49.2	28.0
Meander Width Ratio	N/A	N/A	N/A	1.4	2.8	1.7	1.5	2.2	1.6	1.6	1.9	1.7	1.5	2.2	1.9
Profile															
Riffle Length (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Riffle Slope (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Pool Length (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Pool Spacing (ft)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Substrate															
d50 (mm)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
d84 (mm)	N/A	N/A	N/A	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*	NA*
Additional Reach Parameters															
Valley Length (ft)	N/A			N/A			N/A			N/A			N/A		
Channel Length (ft)	N/A			N/A			N/A			N/A			N/A		
Sinuosity	N/A			1.3			1.1			1.1			1.1		
Water Surface Slope (ft/ft)	N/A			0.003			0.005			0.004			0.004		
BF Slope (ft/ft)	N/A			0.003			0.005			0.004			0.004		
Rosgen Classification	N/A			E5			E5			E5			E5		
Habitat Index	N/A			NA*			NA*			NA*			NA*		
Macrobenthos	N/A			NA*			NA*			NA*			NA*		

*See document text for details.

Table 6. Morphology and Hydraulic Monitoring Summary

Parameter	Cross-Section XS1						Cross-Section XS2						XS3					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
BF Width (ft)	11.8	11.8					NA*	NA*					8.4	8.8				
Floodprone Width (ft)	400.0	400.0					NA*	NA*					400.0	400.0				
BF Cross Sectional Area (ft ²)	4.9	4.9					NA*	NA*					4.2	6.3				
BF Mean Depth (ft)	0.4	0.4					NA*	NA*					0.5	0.7				
BF Max Depth (ft)	0.8	0.8					NA*	NA*					1.0	1.2				
Width/Depth Ratio	28.9	28.8					NA*	NA*					16.7	12.4				
Entrenchment Ratio	33.8	33.9					NA*	NA*					47.9	45.4				
Wetted Perimeter (ft)	12.1	11.1					NA*	NA*					9.3	8.7				
Hydraulic Radius (ft)	0.4	0.4					NA*	NA*					0.4	0.7				
Substrate																		
d50 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				
d84 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				

Parameter	MY-01 (2006)			MY-02 (2007)			MY-03 (2008)			MY-04 (2009)			MY-05 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	8.9	22.6	15.6	NA*	NA*	NA*												
Radius of Curvature (ft)	4.1	24.3	13.4	NA*	NA*	NA*												
Meander Wavelength	19.1	59.9	38.0	NA*	NA*	NA*												
Meander Width Ratio	1.5	2.2	1.9	NA*	NA*	NA*												
Profile																		
Riffle Length (ft)	NA*	NA*	NA*	NA*	NA*	NA*												
Riffle Slope (ft)	NA*	NA*	NA*	NA*	NA*	NA*												
Pool Length (ft)	NA*	NA*	NA*	NA*	NA*	NA*												
Pool Spacing (ft)	NA*	NA*	NA*	NA*	NA*	NA*												
Additional Reach Parameters																		
Valley Length (ft)		N/A			N/A													
Channel Length (ft)		N/A			N/A													
Sinuosity		1.1			1.1													
Water Surface Slope (ft/ft)		0.004			0.004													
BF Slope (ft/ft)		0.004			0.004													
Rosgen Classification		DA5/E5			DA5/E6													
Habitat Index		NA*			NA*													
Macrobenthos		NA*			NA*													

*See document text for details.

Table 6a. Morphology and Hydraulic Monitoring Summary (Cont.)

Parameter	Cross-Section XS4						Cross-Section XSR2						Cross-Section XS5					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
BF Width (ft)	25.1	29.8					7.9	8.9					6.4	19.2				
Floodprone Width (ft)	500.0	500.0					450.0	450.0					400.0	400.0				
BF Cross Sectional Area (ft ²)	6.7	14.0					7.6	8.7					3.9	6.9				
BF Mean Depth (ft)	0.3	0.5					1.0	1.0					0.6	0.4				
BF Max Depth (ft)	0.9	1.9					1.3	1.6					1.9	2.2				
Width/Depth Ratio	96.7	64.8					8.2	9.1					10.6	53.3				
Entrenchment Ratio	19.9	16.8					57.0	50.6					62.9	20.9				
Wetted Perimeter (ft)	25.2	30.4					9.4	10.3					8.6	21.0				
Hydraulic Radius (ft)	0.3	0.5					0.8	0.9					0.5	0.3				
Substrate																		
d50 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				
d84 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				

Parameter	Cross-Section XSR3						Cross-Section XS6						Cross-Section XS7					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
BF Width (ft)	11.3	16.1					13.9	21.7					NA*	NA*				
Floodprone Width (ft)	400.0	400.0					350.0	350.0					NA*	NA*				
BF Cross Sectional Area (ft ²)	10.8	11.4					8.1	13.1					NA*	NA*				
BF Mean Depth (ft)	1.0	0.7					0.6	0.6					NA*	NA*				
BF Max Depth (ft)	1.5	1.8					2.5	3.3					NA*	NA*				
Width/Depth Ratio	11.7	22.9					24.0	36.2					NA*	NA*				
Entrenchment Ratio	35.5	24.9					25.1	16.1					NA*	NA*				
Wetted Perimeter (ft)	12.4	16.7					15.0	24.8					NA*	NA*				
Hydraulic Radius (ft)	0.9	0.7					0.5	0.5					NA*	NA*				
Substrate																		
d50 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				
d84 (mm)	NA*	NA*					NA*	NA*					NA*	NA*				

*See document text for details.

Table 6b. Morphology and Hydraulic Monitoring Summary (Cont.)

Parameter	Cross-Section XS8																	
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
BF Width (ft)	NA*	NA*																
Floodprone Width (ft)	NA*	NA*																
BF Cross Sectional Area (ft ²)	NA*	NA*																
BF Mean Depth (ft)	NA*	NA*																
BF Max Depth (ft)	NA*	NA*																
Width/Depth Ratio	NA*	NA*																
Entrenchment Ratio	NA*	NA*																
Wetted Perimeter (ft)	NA*	NA*																
Hydraulic Radius (ft)	NA*	NA*																
Substrate																		
d50 (mm)	NA*	NA*																
d84 (mm)	NA*	NA*																


*See document text for details.

2.1.2 Aquatic Communities

Benthic macroinvertebrates were sampled within Falling Creek during Year 2 monitoring in October 2007. Aquatic community data, located in Appendix C, are based on laboratory identifications of benthic macroinvertebrate taxa by Pennington and Associates, Inc., a NCDWQ-certified lab.

Aquatic community assemblages within the former pond continue to develop characteristics associated with a lotic system. Fifty percent (50%) of the macroinvertebrate samples collected during Year 2 monitoring from restored segments of Falling Creek (within the former pond) consisted of macroinvertebrate genera predominantly found in lotic systems. Compared to Year 1 monitoring, genera found in both lotic and lentic systems (with a preference for lotic) increased by 8 percent (8%) within Falling Creek. Genera predominantly found in lentic systems made up only 4 percent (4%) of taxa collected from Falling Creek.

Graph 1. Baseline, Year 1, and Year 2 comparisons between collected benthic macroinvertebrates and their habitat preferences (Source: Merritt and Cummins 1984).




In addition to benthic macroinvertebrate habitat preference comparisons, other comparative metrics including the total number of organisms collected, the total taxa represented in the collection, the richness (diversity) of EPT taxa, and the biotic index can be used to evaluate aquatic habitat restoration. Table 7 summarizes the mean values for all these metrics from benthic macroinvertebrates collected within Falling Creek during baseline, Year 1, and Year 2 sampling.

Monitoring Year	Total Organisms	Total Taxa	EPT Richness	Biotic Index
Baseline (2005)	32	15	2	7.42
Year 1 (2006)	209	35	16	5.33
Year 2 (2007)	187	38	12	4.95

As seen in Table 7, all comparative metrics quantitatively improved following dam removal. In the current monitoring year, species diversity increased, with the presence of three new taxa that were not previously collected. Additionally, the decrease in biotic index values indicates the progression of a benthic community less tolerant of poor water quality. The biotic index is derived from North Carolina Tolerance Values that are assigned to each collected species. These Tolerance Values range from 0 for organisms intolerant of organic wastes to 10 for organisms very tolerant of organic wastes. Since dam removal, the decreasing biotic index values are indicative of improved water quality within Falling Creek.

Exceptional drought conditions (highest ranking drought classification) within the Falling Creek watershed during benthic sampling (October 1-5) may have altered benthic community composition and abundance. The following diagram (NCDMAC 2007) shows the drought conditions on October 2, 2007 for North Carolina. The Falling Creek watershed and McDonalds Pond Restoration Site are within the Exceptional Drought (D4) classification.



2.1.3 Habitat Assessment

North Carolina Division of Water Quality (NCDWQ) Habitat Assessment Forms (HAFs) were completed at each cross-section location across the Site (Appendix D). Nearly all the HAF scores increased during Year 2 monitoring demonstrating an increased availability and quality of aquatic habitat. This improvement is largely due to the favorable prevalence of in stream habitat including sticks, snags, logs, leafpacks, and macrophytic vegetation. Limitations to habitat scores result from the lack of canopy trees within the former pond that would otherwise provide stream shading and allochthonous input for in-stream habitat. These scores will likely increase as the developing forest community begins to provide shading and plant material to the establishing stream systems. The HAF scores are summarized in Table 8.

Cross-section	Score					
	MY1	MY2	MY3	MY4	MY5	MY+
XSR1 (Reference)	98	98				
XSR4 (Reference)	97	97				
XS1	78	95				
XS2	80	80				
XS3	84	98				
XS4	63	66				
XSR2	88	93				
XS5	69	80				
XSR3	85	90				
XS6	65	71				
XS7	74	76				
XS8	86	90				

In addition, stream habitat characterizations including habitat composition and percentage representation were completed using plan-view drawings derived from total station surveys of the stream monitoring reaches (Figure 3, Appendix A). Drawings were updated in the field through visual observation and habitat composition (e.g., adjacent streambank trees, root mats/balls, stumps, coarse woody debris, leaf packs, undercut banks, etc.) was transcribed onto each drawing by hand. Drawings were digitized using GIS technology to determine rough estimates of habitat type percent representation. As stated in the Year 1 monitoring report, a relationship between the relative abundance of the genera *Hydropsyche* (Order – Trichoptera; Family – Hydropsychidae) and *Pseudocloeon* (Order – Ephemeroptera; Family – Baetidae) and the relative prevalence of macrophytic vegetation within the channel was speculated based on Year 1 macroinvertebrate and stream habitat characterizations. This relationship was not observed during the Year 2 monitoring activities. However, an increase in the number of predators, shredders, and shredder/collectors and a decrease in the number of collector/gatherers and filter/collectors may indicate a slight shift in early successional aquatic communities to that of a more stable climax aquatic community.

2.2 Wetland Assessment

2.2.1 Vegetation Assessment

Eight (8) 10 x 10 meter plots were sampled in accordance with the Carolina Vegetation Survey Protocol. Planted stems (woody) were marked with flagging and the species, height, diameter, vigor and coordinate location within each plot was recorded. Volunteer species were noted and placed into height classes. The Site is currently meeting the established success criteria for vegetation based on the survival of the planted species with an average density of 587 trees per acre. Including volunteer species raises the vegetation survival within the Site to 1,781 trees per acre. An inventory of planted stems is given in Table 9 and plots are mapped in Figure 4 (Appendix A). A tally of volunteer woody species is listed in Table 9a. A mis-numbering of vegetation plots occurred in the Year 1 monitoring report and has been corrected. Year 1 and Year 2 photographs are provided for comparison in Appendix E.

Species	Plots								Initial Totals	Year 1 Totals	Year 2 Totals	Survival %
	1	2	3	4	5	6	7	8				
Trees												
<i>Chamaecyparis thyoides</i>	4	4	2	2	2	7	7	3	32	31	31	97
<i>Liriodendron tulipifera</i>	0	0	1	0	2	0	0	0	6	6	3	50
<i>Magnolia virginiana</i>	0	6	3	0	0	1	1	0	10	10	11	110
<i>Nyssa biflora</i>	4	5	3	6	0	2	6	2	29	29	28	97
<i>Persea borbonia</i>	0	0	0	0	0	0	1	0	1	1	1	100
<i>Pinus serotina</i>	4	3	4	1	8	2	3	5	32	32	30	94
<i>Pinus taeda</i>	1	2	0	3	0	0	0	6	12	12	12	100

Species	Plots								Year 1 Totals	Year 2 Totals
	1	2	3	4	5	6	7	8		
Trees										
<i>Acer rubrum</i>	1	3	3	2	0	0	0	7	12	16
<i>Betula nigra</i>	0	0	0	0	5	0	0	0	0	5
<i>Chamaecyparis thyoides</i>	0	2	1	1	0	0	0	0	0	4
<i>Cyrilla racemiflora</i>	0	0	0	0	0	0	0	0	1	0
<i>Liquidambar styraciflua</i>	0	0	0	0	1	0	0	0	0	1
<i>Liriodendron tulipifera</i>	0	0	0	0	1	6	0	0	14	7
<i>Magnolia virginiana</i>	0	0	0	0	0	1	0	0	2	1
<i>Nyssa biflora</i>	0	0	0	0	0	1	0	0	0	1
<i>Pinus serotina</i>	7	24	81	5	1	39	1	7	105	168
<i>Pinus taeda</i>	0	0	14	1	1	12	1	7	0	29
<i>Salix nigra</i>	0	0	0	0	0	0	1	0	7	1

Species	Plots								Year 1	Year 2
	1	2	3	4	5	6	7	8	Totals	Totals
Shrubs										
<i>Clethra alnifolia</i>	0	0	0	0	0	0	0	1	1	1
<i>Baccharis halimifolia</i>	0	0	0	0	0	0	0	0	1	0
<i>Kalmia angustifolia</i>	0	0	0	0	0	0	0	0	1	0
<i>Vaccinium corymbosum</i>	2	0	0	0	0	0	0	0	0	2

2.2.2 Groundwater Hydrology

All four (4) groundwater gauges located on-Site are currently meeting the wetland hydrologic success criteria. Groundwater levels were recorded within the upper 12 inches of the soil surface for approximately 95 consecutive days corresponding to approximately 42 percent (42%) of the growing season [March 27th – November 5th] in Richmond County (NRCS 1999). Groundwater gauge locations are depicted in Figure 5 (Appendix A). Groundwater gauge hydrographs are plotted on Figure F-1 (2006) and Figure F-2 (2007) (Appendix F).

2.2.3 Wetland Criteria Attainment




GaugeID	Gauge Hydrology Threshold Met?	Vegetation Plot ID	Vegetation Survival Threshold Met?
Gauge1	Y	1	Y
		2	Y
Gauge2	Y	3	Y
		4	Y
Gauge3	Y	5	Y
		6	Y
Gauge4	Y	7	Y
		8	Y

REFERENCES

- Harod, J.J. 1964. The Distribution of Invertebrates on Submerged Aquatic Plants in a Chalk Stream. *Journal of Animal Ecology*. Vol. 33, No. 2. (June 1964), pp. 335-348.
- Merritt, R.W. and K.W. Cummins. 1984. *An Introduction to the Aquatic Insects of North America*. Kendall-Hunt Publ.
- Natural Resources Conservation Service (NRCS). 1999. *Soil Survey of Richmond County, North Carolina*. United States Department of Agriculture.
- North Carolina Drought Management Advisory Council (NCDMAC). 2007. *Statewide Drought Conditions Archive* (online). Retrieved November 2007 from: www.ncdrought.org.
- Rosgen, D. 1994. *Applied Fluvial Geomorphology*. Wildland Hydrology: Pagosa Springs, CO.
- Schafale, M.P. and A.S. Weakley. 1990. *Classification of the Natural Communities of North Carolina: Third Approximation*. North Carolina Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

APPENDIX A: FIGURES

This Page Left Blank Intentionally



INTERNATIONAL  PAPER


NAD 83



SITE LOCATION
McDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

DWN BY:	DGJ
CKD BY:	JWG
DATE:	FEB 2008
ESC PROJECT:	07-330.00

FIGURE
1



REVISIONS	



CLIENT:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2
RICHMOND COUNTY, NORTH CAROLINA


TITLE:

STREAM MONITORING PLAN VIEW


DWN BY:	DATE:
DGJ	FEB 2008
CKD BY:	SCALE:
JWG	1" = 500'
ESC PROJECT No.:	
07-330.00	


FIGURE

2



MONITORING LEGEND

VP2  VEGETATION MONITORING PLOT
(SUCCESS CRITERIA MET)




Raleigh, North Carolina




CLIENT:




VEGETATION MONITORING PLOTS
MCDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

DWN BY:	DGJ
CKD BY:	JWG
DATE:	FEB 2008
ESC PROJECT:	07-330.00

FIGURE
4



MONITORING LEGEND	
⊗	GROUNDWATER MONITORING GAUGE (GW)
●	STREAM CREST GAUGE (CG)
▲	RAIN GAUGE (RG)



CLIENT:


MONITORING GAUGES
McDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

DWN BY:	DGJ
CKD BY:	JWG
DATE:	FEB 2008
ESC PROJECT:	07-330.00

FIGURE
5

APPENDIX B: STREAM GEOMORPHOLOGY DATA

This Page Left Blank Intentionally



CROSS SECTION XS1-Pool


- - - - - GRADE ELEVATION (2007)
 GRADE ELEVATION (2006)
 _____ BANKFULL ELEVATION

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.0	99.56	BLPIN
1.9	99.56	
4.9	99.41	
8.0	98.76	
10.9	98.88	
14.9	98.80	EOW
16.4	98.29	
17.9	98.20	
19.9	98.10	
21.4	98.06	
23.6	98.80	EOW
24.9	98.86	
26.9	99.20	
28.9	99.46	
30.9	99.56	
34.9	99.20	
35.6	99.27	BRPIN
35.6	100.57	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	4.93 SQ. FT.
BANKFULL WIDTH	11.83 FT.
BANKFULL MEAN DEPTH	0.41 FT.
BANKFULL MAX DEPTH	0.78 FT.
WIDTH-DEPTH RATIO	28.85
ENTRENCHMENT RATIO	33.81
CLASSIFICATION	E5



REVISIONS



Project:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2

RICHMOND COUNTY, NORTH CAROLINA

- NOTES:
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS1



XS1 LEFT BANK LOOKING RIGHT BANK



XS1 LOOKING DOWNSTREAM


Title:

CROSS SECTION XS1-Pool

Dsn. By:	TAL	Dwn. By:	TAL
Ckd. By:	MCG	Date:	FEB 2008
Scale: NO SCALE			
ESC Project No.: 07-330.00			

SHEET

B1



CROSS SECTION XS2-BRAIDED CHANNELS

----- GRADE ELEVATION (2007)
 GRADE ELEVATION (2006)

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.0	99.40	BLPIN
3.0	99.50	
7.0	99.84	
11.0	99.12	
14.0	99.44	
25.0	98.79	
30.0	99.18	
35.0	98.81	
38.0	98.20	
43.0	97.71	
47.0	97.67	
50.0	97.85	
52.0	98.44	
56.0	97.75	
61.0	97.88	
65.0	97.99	
67.5	98.25	
70.0	97.82	
76.0	98.04	
80.0	98.15	
83.5	97.94	
85.7	98.00	EOW
88.1	97.43	
90.4	98.16	EOW
95.0	97.84	
99.0	98.04	
106.0	97.72	
108.2	98.13	EOW
110.4	97.23	
113.0	97.43	TW
116.0	97.63	
117.5	98.11	EOW
120.0	98.14	
124.0	97.70	
128.1	97.90	
133.0	97.65	
138.0	98.31	
141.0	98.13	
144.0	97.73	
149.0	97.71	
153.0	98.28	
157.0	97.80	
162.0	97.75	
168.0	98.03	
170.0	98.68	
173.3	98.56	
176.0	98.24	
179.0	97.77	
182.0	98.36	
185.0	98.98	
188.0	98.82	
189.6	98.64	BRPIN
189.6	99.16	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	N/A*
BANKFULL WIDTH	N/A*
BANKFULL MEAN DEPTH	N/A*
BANKFULL MAX DEPTH	N/A*
WIDTH-DEPTH RATIO	N/A*
ENTRENCHMENT RATIO	N/A*
CLASSIFICATION	DA5

* See document text for details

- NOTES:**
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS2



REVISIONS



Client:
McDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

Title:
CROSS SECTION XS2-BRAIDED CHANNELS

Dsn. By: TAL	Dwn. By: TAL
Ckd. By: MCG	Date: FEB 2008
Scale: NO SCALE	
ESC Project No.: 07-330.00	


SHEET
B2



XS2 LEFT BANK LOOKING RIGHT BANK



XS2 LOOKING DOWNSTREAM AT 113 ft.



CROSS SECTION XS3-RIFFLE


- - - - - GRADE ELEVATION (2007)
 GRADE ELEVATION (2006)
 _____ BANKFULL ELEVATION

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.0	99.23	BLPIN
2.0	99.19	
5.0	99.22	
7.0	99.38	
9.0	99.28	
12.0	99.38	
17.0	99.40	
20.9	99.38	LTOB
21.1	99.28	EOW
23.2	98.37	TW
24.7	98.23	
26.1	98.36	
27.5	98.82	REOW
29.1	99.24	
29.6	99.38	RTOB
32.0	99.45	
34.0	99.32	
36.0	99.43	
40.0	99.25	
42.0	99.08	
45.0	99.17	
51.0	99.16	
54.0	98.98	
57.5	99.29	
59.0	99.70	
60.4	99.39	
62.3	99.66	BRPIN
62.3	100.16	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	6.34 SQ. FT.
BANKFULL WIDTH	8.82 FT.
BANKFULL MEAN DEPTH	0.71 FT.
BANKFULL MAX DEPTH	1.15 FT.
WIDTH-DEPTH RATIO	12.42
ENTRENCHMENT RATIO	45.35
CLASSIFICATION	E5



REVISIONS



Project:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2

RICHMOND COUNTY, NORTH CAROLINA

Title:

CROSS SECTION XS3-RIFFLE

Dsn. By: TAL	Dwn. By: TAL
Ckd. By: MCG	Date: FEB 2008
Scale: NO SCALE	
ESC Project No.: 07-330.00	

SHEET

B3



XS3 LEFT BANK LOOKING RIGHT BANK




XS3 LOOKING DOWNSTREAM

NOTES:

- All cross-sections facing the downstream direction
- Cross-section stationing represents approximate field locations.
- Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS3



CROSS SECTION XS4-RIFFLE


- - - - - GRADE ELEVATION (2007)
 GRADE ELEVATION (2006)
 _____ BANKFULL ELEVATION

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.0	99.34	BLPIN
2.0	99.38	
6.0	99.22	
10.0	99.34	
14.0	99.26	
17.0	99.13	
19.3	98.91	
22.0	98.93	
23.0	99.19	TOB
24.0	98.50	
25.4	98.32	
26.4	97.79	
28.2	98.12	
30.0	98.23	
31.9	98.55	
33.7	98.69	
35.1	98.77	
36.9	99.29	
39.0	99.38	
41.3	98.75	
43.4	99.19	
44.7	98.80	
46.0	98.70	
48.3	99.07	
49.2	99.35	
52.0	99.32	
55.0	99.33	
58.0	99.51	
60.0	99.44	
62.0	99.43	BRPIN
62.0	100.24	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	14.01 FT.
BANKFULL WIDTH	29.82 FT.
BANKFULL MEAN DEPTH	0.46 FT.
BANKFULL MAX DEPTH	1.89 FT.
WIDTH-DEPTH RATIO	64.83
ENTRENCHMENT RATIO	16.76
CLASSIFICATION	DA5/E5



REVISIONS



Client:

Project:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2

RICHMOND COUNTY, NORTH CAROLINA


Title:

CROSS SECTION XS4-RIFFLE

Dsn. By:	TAL	Dwn. By:	TAL
Ckd. By:	MCG	Date:	FEB 2008
Scale:	NO SCALE		
ESC Project No.:	07-330.00		

- NOTES:
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS4




XS4 LEFT BANK LOOKING RIGHT BANK



XS4 LOOKING DOWNSTREAM

SHEET

B4



CROSS SECTION XS5-POOL


- - - - - GRADE ELEVATION (2007)
 - - - - - GRADE ELEVATION (2006)
 _____ BANKFULL ELEVATION

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.0	99.32	
7.8	98.83	
19.1	98.82	
24.5	98.18	
28.9	97.91	
29.4	97.13	
30.2	97.20	
30.7	97.20	
31.3	98.01	
36.3	98.24	
41.5	97.75	
43.0	97.63	
43.6	97.07	
45.4	96.74	
46.5	97.46	
48.7	97.78	
52.0	98.49	
64.1	98.41	
71.8	98.32	
71.8	98.93	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	6.93 SQ. FT.
BANKFULL WIDTH	19.17 FT.
BANKFULL MEAN DEPTH	0.36 FT.
BANKFULL MAX DEPTH	2.21 FT.
WIDTH-DEPTH RATIO	53.25
ENTRENCHMENT RATIO	20.86
CLASSIFICATION	DA5/E5



REVISIONS



Project:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2

RICHMOND COUNTY, NORTH CAROLINA

Title:

CROSS SECTION XS5-POOL

- NOTES:**
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS5



XS5 LEFT BANK LOOKING RIGHT BANK




XS5 LOOKING DOWNSTREAM

Dsn. By:	TAL	Dwn. By:	TAL
Ckd. By:	MCG	Date:	FEB 2008
Scale: NO SCALE			
ESC Project No.: 07-330.00			

SHEET

B6



CORSS SECTION XSR3-RIFFLE


- - - - - GRADE ELEVATION (2007)
 - - - - - GRADE ELEVATION (2006)
 - - - - - GRADE ELEVATION (AS-BUILT)
 _____ BANKFULL ELEVATION

SURVEY DATA		
STATION	ELEVATION	FEATURE
0.0	100.00	LPIN
0.2	99.06	
7.9	99.19	LTOB
13.7	98.55	
15.8	97.89	
17.5	97.15	
18.7	97.22	
20.1	97.49	
21.8	97.83	
23.4	98.73	
28.6	99.00	
34.1	99.10	
37.7	99.19	RTOB
38.5	99.89	RPIN

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	11.37 SQ. FT.
BANKFULL WIDTH	16.05 FT
BANKFULL MEAN DEPTH	0.70 FT.
BANKFULL MAX DEPTH	1.76 FT.
WIDTH-DEPTH RATIO	22.92
ENTRENCHMENT RATIO	24.92
CLASSIFICATION	E5



REVISIONS



Project:

McDONALDS POND RESTORATION SITE

EEP Project No. D04020-2

RICHMOND COUNTY, NORTH CAROLINA

- NOTES:
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XSR3



XSR3 LEFT BANK LOOKING RIGHT BANK



XSR3 LOOKING DOWNSTREAM


Title:

CROSS SECTION XSR3-RIFFLE

Dsn. By:	TAL	Dwn. By:	TAL
Ckd. By:	MCG	Date:	FEB 2008
Scale: NO SCALE			
ESC Project No.: 07-330.00			

SHEET

B7



CROSS SECTION XS7-BRAIDED CHANNELS

----- GRADE ELEVATION (2007)
 - - - - - GRADE ELEVATION (2006)


SURVEY DATA					
STATION	ELEVATION	FEATURE	STATION	ELEVATION	FEATURE
0.0	100.00	LPIN	181.7	97.05	
0.1	99.27		183.6	96.97	
3.9	98.29		184.7	97.22	
13.4	98.29		185.2	97.67	
17.2	98.26		188.7	96.87	
25.4	98.13		191.3	97.17	
28.3	97.77		194.8	96.51	
30.0	97.09		196.2	96.57	
33.0	96.70		197.1	97.56	
35.4	97.07		201.1	97.89	
36.3	98.17		210.9	98.19	
39.9	98.48		216.4	97.75	
51.7	98.09		223.6	97.77	
64.4	98.05		233.1	97.77	
78.3	97.95		239.3	97.83	
82.9	97.93		241.7	97.59	
86.2	97.54		243.0	96.64	
90.2	98.02		244.5	96.38	
93.9	97.59		246.5	96.89	
98.5	97.94		247.2	97.81	
101.6	97.37		253.3	97.97	
104.3	97.75		258.3	97.66	
107.9	97.72		266.8	97.26	
109.2	97.03		271.2	98.25	
110.9	96.39		277.9	98.49	
112.4	96.50		279.7	97.68	
114.0	96.51		281.4	97.47	
114.8	97.37		284.5	97.71	
117.0	97.77		287.8	96.96	
121.0	97.92		289.2	98.07	
126.9	97.91		291.0	97.73	
132.3	97.95		295.7	98.18	
149.5	97.99		299.8	98.10	
159.7	97.91		303.5	98.52	
172.5	97.88		303.7	99.57	RPIN
178.1	98.04				
180.6	97.63				

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	N/A*
BANKFULL WIDTH	N/A*
BANKFULL MEAN DEPTH	N/A*
BANKFULL MAX DEPTH	N/A*
WIDTH-DEPTH RATIO	N/A*
ENTRENCHMENT RATIO	N/A*
CLASSIFICATION	DA5


* See document text for details

- NOTES:**
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS7



REVISIONS



Project:
McDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

Title:
CROSS SECTION XS7-BRAIDED CHANNELS

Dsn. By: TAL	Dwn. By: TAL
Ckd. By: MCG	Date: FEB 2008
Scale: NO SCALE	
ESC Project No.: 07-330.00	


SHEET
B9



XS7 LEFT BANK LOOKING RIGHT BANK



XS7 LOOKING DOWNSTREAM



CROSS SECTION XS8—BRAIDED CHANNELS

----- GRADE ELEVATION (2007)
 - - - - - GRADE ELEVATION (2006)


SURVEY DATA					
STATION	ELEVATION	FEATURE	STATION	ELEVATION	FEATURE
0.0	100.00	LPIN	117.0	99.32	
0.4	99.23		123.2	99.12	
3.5	99.29		130.4	99.05	
8.5	99.31		136.1	99.28	
12.3	98.82		137.8	99.19	
13.7	98.45		139.8	98.57	
15.6	98.23		140.8	98.44	
17.2	98.42		143.4	98.31	
18.1	99.53		146.7	98.32	
20.0	98.97		148.5	98.36	
21.9	98.61		149.2	98.95	
23.1	98.32		154.6	99.12	
24.8	98.32		161.2	99.20	
26.0	98.54		162.0	98.46	
28.8	98.74		165.3	98.31	
32.0	98.87		166.8	98.38	
32.9	98.50		168.2	98.97	
36.1	98.29		171.1	99.28	
38.2	98.22		172.8	98.73	
39.7	98.31		174.1	99.25	
41.7	98.50		177.2	98.87	
42.5	98.87		180.2	99.10	
43.8	98.98		183.5	98.43	
47.1	98.94		185.5	97.95	
61.6	98.98		187.6	98.43	
67.3	99.31		189.1	99.48	
70.8	98.67		194.7	99.32	
73.3	98.08		195.9	98.69	
74.7	98.10		198.6	98.55	
78.2	98.37		200.7	98.92	
83.6	98.44		203.7	98.87	
86.7	98.19		205.6	99.29	
87.2	98.85		208.8	99.45	
91.5	99.17		210.6	99.14	
98.2	99.13		211.6	98.55	
100.8	98.75		212.8	99.13	
102.9	99.29		213.6	99.61	
108.5	98.86		213.8	101.25	RPIN2
111.9	99.08				

SUMMARY DATA	
BANKFULL CROSS SECTIONAL AREA	N/A*
BANKFULL WIDTH	N/A*
BANKFULL MEAN DEPTH	N/A*
BANKFULL MAX DEPTH	N/A*
WIDTH-DEPTH RATIO	N/A*
ENTRENCHMENT RATIO	N/A*
CLASSIFICATION	DA5


* See document text for details

- NOTES:**
1. All cross-sections facing the downstream direction
 2. Cross-section stationing represents approximate field locations.
 3. Elevations based on relative benchmark; left pin elevation=100.0 ft.

Survey Date	OCT. 2007
Survey Weather	Sunny
Field Team	Jones, Gloden
Location	XS8



REVISIONS



Client:
McDONALDS POND RESTORATION SITE
 EEP Project No. D04020-2
 RICHMOND COUNTY, NORTH CAROLINA

Title:
CROSS SECTION XS8—BRAIDED CHANNELS

Dsn. By: TAL Dwn. By: TAL
 Ckd. By: MCG Date: FEB 2008
 Scale: NO SCALE
 ESC Project No.: 07-330.00

SHEET
B10



XS8 LEFT BANK LOOKING RIGHT BANK



XS8 LOOKING DOWNSTREAM



EcoScience Corporation
Raleigh, North Carolina

REVISIONS



Client:



Project:

**McDONALDS
POND
RESTORATION
SITE**

**EEP Project No.
D04020-2**

RICHMOND COUNTY,
NORTH CAROLINA

Title:

**LONGITUDINAL
PROFILE**

Dsn. By:

Dwn. By:

TAL

TAL

Ckd. By:

Date:

MCG

FEB 2008

Scale:


NO SCALE

ESC Project No.:


07-330.00

SHEET


B11




LONGITUDINAL PROFILE SECTION 1



RIGHT BRAID INSET



LONGITUDINAL PROFILE SECTION 2



LONGITUDINAL PROFILE SECTION 3

- GRADE ELEVATION THALWEG (2007)
- GRADE ELEVATION THALWEG (2006)
- ▽--- WATER SURFACE ELEVATION (2007)
- RIGHT BRAID THALWEG (2007)
- RIGHT BRAID THALWEG (2006)
- ▽--- RIGHT BRAID WATER SURFACE ELEVATION (2007)
- RIGHT BRAID TOP OF BANK (2007)
- BANKFULL (2007)
- BANKFULL (2006)

BANKFULL SLOPE: 0.0044

WATER SURFACE SLOPE: 0.0042

Project Name:	McDonalds Pond Restoration Site
Task:	Longitudinal Profile
Date Surveyed:	Oct-07
Crew:	DGJ, JDC

Station	TWG Elevation	WS Elevation	BKF Elevation	Station	TWG Elevation	WS Elevation	BKF Elevation
0.0	97.85	99.02	99.60	607.5	94.56		
10.0	98.27	98.93		611.7	95.05	96.03	
19.8	97.63	98.92		618.1	94.02		
29.6	97.86	98.92		624.1	94.52	96.03	
39.0	97.40	98.79	99.46	633.4	94.58		
50.0	97.07	98.75		650.3	94.66	95.96	96.36
59.9	97.34	98.80		657.3	95.18		
66.3	97.79	98.78		667.1	94.73	95.87	
73.8	98.02	98.73		677.7	94.20		
79.1	97.46	98.71		691.1	94.14	95.75	
88.8	97.23	98.63	98.80	699.7	94.52	95.82	96.20
100.5	97.56	98.64		725.4	94.36		
114.8	96.87			749.4	94.12	95.60	
127.7	97.31	98.51		766.8	93.91		
155.8	96.78	98.60		772.9	93.73	95.56	96.13
164.7	97.10			785.1	94.65		
184.9	96.91	98.50		790.5	93.29	95.49	
210.0	97.11	98.44		800.0	94.28		
230.1	97.05			812.8	94.07	95.41	
246.1	97.02	98.27	98.63	824.0	93.50		95.79
262.5	95.72	98.24		834.2	94.17	95.37	
268.1	97.56	98.24		840.2	93.63		
291.7	96.80	98.15		847.7	94.01		
303.8	97.44	98.03	98.38	853.5	93.46	95.29	
325.9	95.95	98.02		860.4	93.77		
341.6	97.07	97.88		874.4	94.09	95.29	95.66
353.4	97.15	97.74		end profile			
363.3	96.78						
379.8	96.67	97.53					
399.6	96.19						
413.6	96.26	97.25	97.32				
425.9	95.83	97.13					
436.5	96.35	97.11					
452.1	95.94	96.90					
470.1	95.73	96.80	97.06				
483.0	95.37						
496.0	95.60	96.49					
503.6	94.84	96.49					
512.0	95.35						
526.3	95.16	96.37					
535.3	94.86	96.37	96.64				
548.8	94.87						
570.7	94.73	96.30					
584.2	95.45						
598.0	95.07	96.19	96.74				

This Page Left Blank Intentionally

APPENDIX C: AQUATIC COMMUNITY DATA

This Page Left Blank Intentionally

SPECIES	T.V.	F.F.G.	Reach 2	Reach 3
ANNELIDA				
Oligochaeta	*10	CG		
Tubificida				
Enchytraeidae	9.8	CG	2	
Rhynchobdellida				
Glossiphoniidae		P		
<i>Batrachobdella phalera</i>	7.6	P		1
ARTHROPODA				
Arachnoidea				
Acariformes				1
Crustacea				
Isopoda				
Asellidae		SH		
<i>Caecidotea sp.</i>	9.1	CG		1
Decapoda				
Palaemonidae				
<i>Palaemonetes kadiakensis</i>	7.1	CG	1	
Insecta				
Ephemeroptera				
Baetidae		CG		
<i>Acerpenna pygmaea</i>	3.9		1	
<i>Dipheter hageni</i>	1.6		2	2
<i>Plauditus sp.</i>		CG	7	
<i>Pseudocloeon sp.</i>	4	CG	3	8
Ephemeridae		CG		
<i>Hexagenia sp.</i>	4.9	CG		2
Ephemerellidae		SC		
<i>Eurylophella sp.</i>	4.3	SC	16	25
Heptageniidae		SC		
<i>Maccaffertium (Stenonema) sp.</i>		SC	85	7
Leptophlebiidae		CG		
<i>Paraleptophlebia sp.</i>	0.9	CG	3	2
Odonata				
Aeshnidae		P		
<i>Boyeria vinosa</i>	5.9	P	3	6
Calopterygidae		P		
<i>Calopteryx sp.</i>	7.8	P	9	6
Coenagrionidae		P		
<i>Argia sp.</i>	8.2	P	4	31
<i>Enallagma sp.</i>	8.9	P	2	7
Corduliidae		P		
<i>Macromia sp.</i>				2

SPECIES	T.V.	F.F.G.	Reach 2	Reach 3
<i>Neurocordulia sp.</i>	5		4	5
Gomphidae		P		
<i>Dromogomphus ornatus</i>				2
<i>Gomphus sp.</i>	5.8	P	1	2
<i>Stylurus townesi</i>		P		1
Libellulidae		P		4
Plecoptera				
Leuctridae		SH		
<i>Leuctra sp.</i>	2.5	SH	17	26
Perlidae		P		
<i>Perlesta sp.</i>	4.7	P	1	
Megaloptera				
Corydalidae		P		
<i>Nigronia serricornis</i>	5	P		1
Trichoptera				
Hydropsychidae		FC		
<i>Hydropsyche sp.</i>		FC	4	1
Lepidostomatidae		SH		
<i>Lepidostoma sp.</i>	0.9	FC	2	1
Leptoceridae		CG		
<i>Triaenodes ignitus</i>	4.6	SH	1	
Philopotamidae		FC		
<i>Chimarra aterrima</i>	2.8	FC	4	2
Lepidoptera				
Pyralidae		SH		
<i>Petrophila sp.</i>	2.1	SC	1	
Coleoptera				
Elmidae		CG		
<i>Ancyronyx variegata</i>	6.5	SC	2	
<i>Dubiraphia sp.</i>	5.9	SC		1
<i>Dubiraphia vittata</i>	4.1	SC		7
<i>Promoresia sp.</i>	2.4	SC	1	
<i>Promoresia elegans</i>				1
<i>Stenelmis sp.</i>				1
Diptera				
Chironomidae				
<i>Apsectrotanypus johnsoni</i>	0.1		1	7
<i>Conchapelopia sp.</i>	8.4	P	2	
<i>Orthocladius sp.</i>		CG		2
<i>Parametriocnemus sp.</i>	3.7	CG	1	
<i>Paratanytarsus sp.</i>	8.5	CG	1	1
<i>Polypedilum halterale gp.</i>	7.3	SH		2
<i>Polypedilum illinoense</i>	9	SH		1

SPECIES	T.V.	F.F.G.	Reach 2	Reach 3
<i>Procladius sp.</i>	9.1	P		4
<i>Psectrocladius sp.</i>	3.6	SH	1	1
<i>Rheocricotopus tuberculatus</i>	5.1	CG		1
<i>Rheotanytarsus exiguus gp.</i>	5.9		1	2
<i>Stenochironomus sp.</i>	6.5	SH	1	
<i>Tanytarsus sp.</i>	6.8	FC	1	2
<i>Thienemanniella xena</i>	5.9	CG	1	
<i>Tribelos jucundum</i>	6.3			1
Simuliidae		FC		
<i>Simulium sp.</i>	6	FC	6	1
Tipulidae		SH		
<i>Pedicia sp.</i>		P	1	
TOTAL NO. OF ORGANISMS			138	101
TOTAL NO. OF TAXA			13	14
EPT index			13	10
EPT abundance			146	76
BIOTIC INDEX Assigned values			4.58	5.31

This Page Left Blank Intentionally

APPENDIX D: NCDWQ HABITAT ASSESSMENT FORM - COASTAL PLAIN

This Page Left Blank Intentionally

Habitat Assessment Field Data Sheet
Coastal Plain Streams

TOTAL SCORE

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream _____ Location/road: _____ (Road Name _____) County _____

Date _____ CC# _____ Basin _____ Subbasin _____

Observer(s) _____ Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude _____ Longitude _____ Ecoregion: CA SWP Sandhills CB

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ μS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: _____ %Forest _____ %Residential _____ %Active Pasture _____ % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream _____ Channel (at top of bank) _____ Stream Depth: (m) Avg _____ Max _____
 Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m) _____

Flow conditions : High Normal Low

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details _____

- Channelized ditch
- Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
- Recent overbank deposits Bar development Sewage smell
- Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: _____ Photos: N Y Digital 35mm

Remarks: _____

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

I. Channel Modification

	<u>Score</u>
A. Natural channel-minimal dredging.....	15
B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..	10
C. Extensive channelization, straight as far as can see, channelized ditch.....	5
D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....	0
Remarks _____	Subtotal _____

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

___ Sticks ___ Snags/logs ___ Undercut banks or root mats ___ Macrophytes ___ Leafpacks

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

	>50%	30-50%	10-30%	<10%
	Score	Score	Score	Score
4 or 5 types present.....	20	15	10	5
3 types present.....	18	13	8	4
2 types present.....	17	12	7	3
1 type present.....	16	11	6	2
No substrate for benthos colonization and no fish cover.....	0			

No woody vegetation in riparian zone Remarks _____ Subtotal _____

III. Bottom Substrate (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

A. Substrate types mixed	<u>Score</u>
1. gravel dominant.....	15
2. sand dominant.....	13
3. detritus dominant.....	7
4. silt/clay/muck dominant.....	4
B. Substrate homogeneous	
1. nearly all gravel.....	12
2. nearly all sand	7
3. nearly all detritus.....	4
4. nearly all silt/clay/muck.....	1

Remarks _____ Subtotal _____

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

A. Pools present	<u>Score</u>
1. Pools Frequent (>30% of 100m length surveyed)	
a. variety of pool sizes.....	10
b. pools about the same size (indicates pools filling in).....	8
2. Pools Infrequent (<30% of the 100m length surveyed)	
a. variety of pool sizes.....	6
b. pools about the same size.....	4
B. Pools absent	
1. Deep water/run habitat present.....	4
2. Deep water/run habitat absent.....	0
	Subtotal _____

Remarks _____ Page Total _____

V. Bank Stability and Vegetation		<u>Score</u>	<u>Score</u>
A. Banks stable or no banks, just flood plain			
1. little or no evidence of erosion or bank failure, little potential for erosion		10	10
B. Erosion areas present			
1. diverse trees, shrubs, grass; plants healthy with good root systems.....		9	9
2. few trees or small trees and shrubs; vegetation appears generally healthy.....		7	7
3. sparse vegetation; plant types and conditions suggest poorer soil binding.....		4	4
4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow		2	2
5. little or no bank vegetation, mass erosion and bank failure evident.....0		0	
			Total _____

Remarks _____

VI. Light Penetration (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

	<u>Score</u>
A. Stream with good canopy with some breaks for light penetration	10
B. Stream with full canopy - breaks for light penetration absent.....	8
C. Stream with partial canopy - sunlight and shading are essentially equal.....	7
D. Stream with minimal canopy - full sun in all but a few areas.....	2
E. No canopy and no shading.....	0
	Subtotal _____

Remarks _____

VII. Riparian Vegetative Zone Width


Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

	<u>Lft. Bank Score</u>	<u>Rt. Bank Score</u>
A. Riparian zone intact (no breaks)		
1. zone width > 18 meters.....	5	5
2. zone width 12-18 meters.....	4	4
3. zone width 6-12 meters.....	3	3
4. zone width < 6 meters.....	2	2
B. Riparian zone not intact (breaks)		
1. breaks rare		
a. zone width > 18 meters.....	4	4
b. zone width 12-18 meters.....	3	3
c. zone width 6-12 meters.....	2	2
d. zone width < 6 meters.....	1	1
2. breaks common		
a. zone width > 18 meters.....	3	3
b. zone width 12-18 meters.....	2	2
c. zone width 6-12 meters.....	1	1
d. zone width < 6 meters.....	0	0
		Total _____

Remarks _____

Page Total _____

TOTAL SCORE _____



This side is 45° bank angle.

APPENDIX E: VEGETATION MONITORING PLOT PHOTOS

This Page Left Blank Intentionally

Year 1 (2006)




Vegetation Plot 2



Vegetation Plot 4



Vegetation Plot 1



Vegetation Plot 3

Year 1 (2006)



Vegetation Plot 6



Vegetation Plot 8



Vegetation Plot 5



Vegetation Plot 7

Year 2 (2007)



Vegetation Plot 2



Vegetation Plot 4



Vegetation Plot 1



Vegetation Plot 3

Year 2 (2007)



Vegetation Plot 6



Vegetation Plot 8



Vegetation Plot 5




Vegetation Plot 7

APPENDIX F: GROUNDWATER GAUGE HYDROGRAPHS

This Page Left Blank Intentionally

McDonalds Pond Restoration Site
 Groundwater Gauge Hydro graphs
 Monitoring Year 1 (2006)



McDonalds Pond Restoration Site
 Groundwater Gauge Hydrographs
 Monitoring Year 2 (2007)

