

**FINAL**  
**ANNUAL MONITORING REPORT**  
**MCINTYRE CREEK RESTORTION SITE**  
**AT HORNETS NEST PARK**  
**MECKLENBURG COUNTY, NORTH CAROLINA**  
**(EEP Project No. 243)**



Submitted to:  
North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
Raleigh, North Carolina



February 2011

**FINAL**  
**ANNUAL MONITORING REPORT**  
**MCINTYRE CREEK RESTORTION SITE**  
**AT HORNETS NEST PARK**  
**MECKLENBURG COUNTY, NORTH CAROLINA**  
**(EEP Project No. 243)**



Submitted to:  
North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
Raleigh, North Carolina

Prepared by:  
Axiom Environmental, Inc.  
218 Snow Avenue  
Raleigh, North Carolina 27603

Design Firm:  
KCI Associates of North Carolina, P.A.  
Landmark Center I, Suite 200  
4601 Six Forks Road  
Raleigh, North Carolina 27609



February 2011

## Table of Contents

1.0 EXECUTIVE SUMMARY .....	1
2.0 METHODOLOGY .....	3
2.1 Vegetation Assessment .....	3
2.2 Stream Assessment .....	3
3.0 REFERENCES .....	4

## Appendices

### APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES

- Figure 1. Vicinity Map
- Table 1. Project Components and Mitigation Credits
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Baseline Information and Attributes

### APPENDIX B. VISUAL ASSESSMENT DATA

- Figures 2 and 2A-2B. Current Conditions Plan View
- Tables 5A-5C. Visual Stream Morphology Stability Assessment Tables
- Table 6. Vegetation Condition Assessment Table
- Stream Fixed-Station Photos
- Vegetation Monitoring Plot Photos

### APPENDIX C. VEGETATION PLOT DATA

- Table 7. Vegetation Plot Criteria Attainment
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Total and Planted Stems by Plot and Species

### APPENDIX D. STREAM SURVEY DATA

- Cross-section Plots
- Longitudinal Profile Plots
- Substrate Plots
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

### APPENDIX E. HYDROLOGY DATA

- Table 12. Verification of Bankfull Events
- Figure 3. Annual Climatic Data vs. 30-year Historic Data

## 1.0 EXECUTIVE SUMMARY

The North Carolina Ecosystem Enhancement Program (NCEEP) has completed restoration of 5178 linear feet of stream at the McIntyre Creek Restoration Site (hereafter referred to as the "Site") to assist in fulfilling stream and wetland mitigation goals in the area. The Site is located in Hornets Nest Park on the northern side of the City of Charlotte in Mecklenburg County. The Site is located in United States Geological Survey (USGS) Hydrologic Unit 03050101170020 (North Carolina Division of Water Quality [NCDWQ] Subbasin 03-08-34) of the Catawba River Basin and will service USGS 8-digit Cataloging Unit (CU) 03050101.

The Site is located within a NCEEP Targeted Local Watershed within the Long Creek watershed targeted for restoration. Waters in the Site drain approximately 2.5 miles into Long Creek (NCDWQ No. 11-120-[2.5]), which is listed as impaired for elevated levels of copper and turbidity negatively affecting aquatic life (NCDWQ 2010).

Prior to construction, the Site contained a degraded stream channel with a disturbed riparian buffer located within Hornets Nest Park. Site streams were characterized by eroding banks, channel widening, high sediment inputs from construction occurring in the upstream watershed and onsite bank erosion, and channel incision as indicated by bank-height-ratios ranging from 1.4 to 1.9. Surrounding land uses include commercial and residential areas with narrow riparian corridors adjacent to streams. Greater than 50-55 percent of the contributing watershed had been cleared and developed.

The goals and objectives of this project focus on improving local water quality, habitat, and stream stability. These goals were accomplished by the following.

1. Restoring stable channel morphology capable of moving flows and sediments provided by the watershed.
2. Improving water quality by reducing soil and riparian vegetation loss resulting from lateral erosion and bed degradation.
3. Improving aquatic habitat with bed variability and the use of in-stream structures.
4. Stabilizing tributaries draining into McIntyre Creek.
5. Providing educational opportunities through Mecklenburg County.
6. Improving the natural aesthetics of Hornets Nest Park.
7. Enhancing vegetation to provide habitat/food sources, shade the stream, filter overland runoff, and remove soil particles and other nutrients from stormwater.
8. Protecting a Site identified in a watershed that is listed as impaired for elevated levels of copper and turbidity (NCDWQ 2010).

Project construction was completed between March 2007-May 2008 and remediation construction to repair structures, stabilize banks, provide grade control, and dissipate stormwater energy was completed between August 2009-January 2010. The project restored 5178 linear feet of stream using Priority I restoration by constructing a new meandering channel within the McIntyre Creek floodplain, incorporating in-stream structures, installing grade control structures at the confluence with two tributaries, and planting with native forest species. Site activities provide 5178 Stream Mitigation Units. The Site will be protected by a permanent conservation easement held by the State of North Carolina.

Success criteria for stream restoration will be assessed using measurements of stream dimension, pattern, and profile; site photographs; visual assessments; and vegetation sampling. Cross-section measurements should show little or no change from the as-built cross-sections. If changes occur, evaluations will be



completed to determine whether changes are minor adjustments trending towards a more stable channel or if changes indicate movement towards an unstable condition. Annual measurement should indicate stable bedform features with little change from the as-built survey. Pools are expected to maintain depth with lower water surface slope and riffles are expected to remain shallower with steeper water surface slopes. Substrate measurements should indicate maintenance of distributions from the design phase and baseline measurements. In addition, there should be an absence of any significant aggradation or degradation of the stream channel.

Several areas of bank erosion are located throughout the project as the result of high stream flows, vertical banks, urbanized watershed, flashy flows, and tight radius of curvatures. These areas are depicted on Figures 2 and 2A-2B (Appendix B) and should continue to be monitored closely. Currently, the stream channel is considered to be within an acceptable range of variation compared to the as-built construction channel. However, due to the extensive impervious surfaces located within the upstream watershed the Site has periods of flashy flood flows even during smaller rain events. Flashy flood flows, compiled with minor bank instability has resulted in some degradation of the channel including eroding outer bends and slumping banks with loss of planted vegetation and reduced integrity of several structures. The loss of planted stems due to sloughing banks will most likely make the banks, particularly outer bends, more vulnerable to erosive flows and continued bank loss. Degradation is anticipated to continue to occur due to the characteristics of the watershed.

Success criteria for stream restoration will include documentation of two bankfull channel events during the monitoring period. In the event that less than two bankfull events occur during the first five years, monitoring will continue until the second event is documented. In addition, bankfull events must occur during separate monitoring years. Three bankfull events were documented during the year 1 (2010) monitoring season.

Vegetation success criteria dictate that an average density of 320 stems per acre must be surviving in the first three monitoring years. Subsequently, 290 stems per acre must be surviving in year 4 and 260 stems per acre in year 5. Stem counts will be based on an average of the evaluated vegetation plots. Based on the number of stems counted, average densities were measured at 429 stems per acre surviving in year 1 (2010). The dominant species identified at the Site were planted stems of river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), cherrybark oak (*Quercus pagoda*), and willow oak (*Quercus phellos*). Five of the ten individual plots met success criteria based on planted stems alone. Plots 2, 4, 7, 8, and 9 were below success criteria based on planted stems alone; however, when including naturally recruited stems of appropriate species such as box elder (*Acer negundo*), river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), and gum (*Nyssa* sp.) these plots were well-above 320 stems per acre.

Vegetation problem areas within the Site include a small patch of multiflora rose (*Rosa multiflora*) north of the stream near cross-section 3 and a patch of kudzu (*Pueraria lobata*) north of the stream near cross-section 2 (depicted on Figure 2, Appendix B). The kudzu is located on a filled area spreading from outside of the easement towards the stream channel.

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in tables and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

## 2.0 METHODOLOGY

### 2.1 Vegetation Assessment

Ten vegetation plots were established and marked after construction with four foot metal U-bar post demarking the corners with a ten foot, three-quarter inch PVC at the origin. The plots are 10 meters square and are located randomly within the Site. These plots were surveyed in September for the year 1 (2010) monitoring season using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); results are included in Appendix C. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007).

### 2.2 Stream Assessment

Annual stream monitoring will be conducted following procedures established in the USDA Forest Service Manual, *Stream Channel Reference Sites* (Harrelson et. al 1994) and methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994 and 1996). Four permanent cross-sections, two riffle and two pool, were established and will be used to evaluate stream dimension; locations are depicted on Figure 2 (Appendix B). Cross-sections are permanently monumented with 4-foot metal garden posts at each end point. Cross-sections will be surveyed to provide a detailed measurement of the stream and banks including points on the adjacent floodplain, top of bank, bankfull, breaks in slope, edge of water, and thalweg. Data will be used to calculate width-depth ratios, entrenchment ratios, and bank height ratios for each cross-section. In addition, photographs will be taken and pebble counts will be conducted at each permanent cross-section location annually.

Three approximately 1000-linear foot monitoring reaches were established and will be used to evaluate stream pattern and longitudinal profile; locations are depicted on Figure 2 (Appendix B). Measurement of channel pattern will include belt-width, meander length, and radius of curvature (only in year one). Subsequently, data will be used to calculate meander-width ratios. Longitudinal profile measurements will include average water surface slopes and facet slopes and pool-to-pool spacing. Ten permanent photo points were established throughout the restoration reach; locations are depicted on Figure 2 (Appendix B) and are included in Appendix B. In addition, visual stream morphology stability assessments will be completed in each of the three monitoring reaches annually to assess the channel bed, banks, and in-stream structures.

### 3.0 REFERENCES

- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>.
- National Oceanic and Atmospheric Administration (NOAA). 2004. Climatology of the United States No. 20; Monthly Station Climate Summaries, 1971-2000. National Oceanic and Atmospheric Administration, National Environmental Satellite, Data, and Information Service, National Climatic Data Center, Asheville, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2010. Final North Carolina 2010 Integrated Report Category 4 and 5 (303(d) List EPA Approved August 31, 2010) (online). Available: [http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=8ff0bb29-62c2-4b33-810c-2eee5afa75e9&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=8ff0bb29-62c2-4b33-810c-2eee5afa75e9&groupId=38364) [December 1, 2010]. North Carolina Department of Environment and Natural Resources, Raleigh, North Carolina.
- North Carolina Ecosystem Enhancement Program (NCEEP). 2007. Catawba River Basin Restoration Priorities. Available: <http://www.nceep.net/services/restplans/RBRPCatawba2007.pdf> [June 2010]. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.
- Weather Underground. 2010. Station at Charlotte Douglas International Airport (KCLT) in Charlotte, North Carolina. (online). Available: <http://www.wunderground.com/history/airport/KCLT/2010/4/19/CustomHistory.html> [December 8, 2010].

## APPENDIX A

### PROJECT VICINITY MAP AND BACKGROUND TABLES

Figure 1. Vicinity Map

Table 1. Project Components and Mitigation Credits


Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Baseline Information and Attributes



Directions to Site (from Charlotte):  
 -> Take Interstate 77 North  
 -> Take Exit 16 onto Sunset Road traveling west  
 -> Travel ~0.5 mile and take right on Beatties Ford Road  
 -> Travel ~1 mile to Hornets Nest Park entrance on the left  
 Latitude/Longitude at Entrance to Hornets Nest Park:  
 35.319972, -80.865133




20 Enterprise Street  
 Suite 7  
 Raleigh, NC 27607  
 (919) 215-1693

VICINITY MAP  
 MCINTYRE CREEK RESTORATION SITE  
 AT HORNETS NEST PARK  
 Mecklenburg County, North Carolina

Dwn. by:	CLF	FIGURE <b>1</b>
Date:	Nov 2010	
Project:	10-009	



**Table 1. Project Components and Mitigation Credits  
McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

Mitigation Credits							
Type	Stream			Riparian Wetland			Buffer
	Restoration	Restoration Equivalent		Restoration	Restoration Equivalent		
<b>Totals</b>	<b>5178*</b>	--		--		<b>To be Determined**</b>	<b>156,816</b>
Projects Components							
Project Component/ Reach ID	Station Range	Existing Linear Footage/ Acreage	Priority Approach	Restoration/ Restoration Equivalent	Restoration Linear Footage/ Acreage	Mitigation Ratio	Comment
McIntyre Creek	--	5178	I	Restoration	5178	1:1	Priority I stream restoration along the entire project, installation of in-stream structures, stabilizing the confluence of two incoming tributaries, and planting with native forest vegetation.
Wetland	--	0	--	Creation	To Be Determined**	3:1	--
Component Summation							
Restoration Level				Stream (linear footage)		Riparian Wetland (acres)	Buffer (square footage)
Restoration				5178		--	156,816
Creation				--		To Be Determined**	--
<b>Totals</b>				<b>5178</b>			156,816
<b>Mitigation Units</b>				<b>5178 SMUs*</b>			<b>156,816 BMUs</b>

\*Site activities restored 5178 linear feet of stream; however, 49 linear feet is located within a utility easement and is not included in the SMU calculation.

\*\*The wetland creation boundary will be determined after gathering gauge data for at least one year.

**Table 2. Project Activity and Reporting History**  
**McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

**Elapsed Time Since Grading Complete: 0.9 years**

**Elapsed Time Since Planting Complete: 2.5 year**

**Number of Reporting Years: 1**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	--	December 2002
Construction Plans	--	March 2005
Site Construction and Planting	--	May 2008
As-built Construction Drawings	--	February 2008
Remediation Construction	--	January 2010
As-built Remediation Construction Drawings	--	November 2009
As-built Record Drawings	--	February 2010
Baseline Monitoring Document	July 2010	December 2010
Year 1 (2010) Monitoring Document	December 2010	December 2010

**Table 3. Project Contacts Table**  
**McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

<b>Designer</b>	KCI Associates of North Carolina, P.A. Landmark Center I, Suite 220 4601 Six Forks Road Raleigh, NC 27609 Gary Mryncza 919-783-9214
<b>Construction and Planting Contractor</b>	United Construction, Inc. 6000 Old Pineville Road Charlotte, NC 28217 704-679-9229
<b>As-built Surveyor</b>	CSC of NC PC 4455 Morris Park Drive, Suite F Charlotte, NC 28227 Mohammad Zamani 704-573-0112
<b>Baseline Data Collection</b>	Axiom Environmental, Inc. 20 Enterprise Street, Suite 7 Raleigh, NC 27607 Grant Lewis 919-215-1693



**Table 4. Project Baseline Information and Attributes  
McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

<b>Project Information</b>	
Project Name	McIntyre Creek Restoration Site
Project County	Mecklenburg County, North Carolina
Project Area	17 acres
Project Coordinates	35.319972, -80.865133
<b>Project Watershed Summary Information</b>	
Physiographic Region	Piedmont
Ecoregion	Southern Outer Piedmont
Project River Basin	Catawba
USGS 8-digit HUC	03050101
USGS 14-digit HUC	03050101170020
NCDWQ Subbasin	03-08-34
Project Drainage Area	2.55 square miles
Project Drainage Area Impervious Surface	>50%
CGIA Land Use Classification	Urban High
<b>Reach Summary Information</b>	
Restored length	5178 linear feet
Drainage Area	2.55 square miles
NCDWQ Index Number	11-120-3-(1)
NCDWQ Classification	C
Valley Type/Morphological Description	VIII/E5
Dominant Soil Series	Monacan
Drainage Class	Moderately well-somewhat poorly
Soil Hydric Status	Contains 5% hydric Wehadkee soils
Slope	0.0033
FEMA Classification	100-Year Floodzone
Native Vegetation Community	Bottomland Hardwood Forest
Percent Composition of Exotic Invasives	0%
<b>Regulatory Considerations</b>	
<b>Regulation</b>	<b>Applicable</b>
Waters of the U.S. –Sections 404 and 401	Yes-Received Appropriate Permits
Endangered Species Act	No
Historic Preservation Act	No
CZMA/CAMA	No
FEMA Floodplain Compliance	Yes-Received a No Rise Certification
Essential Fisheries Habitat	No

## APPENDIX B

### VISUAL ASSESSMENT DATA

Figures 2 and 2A-2B. Current Conditions Plan View

Tables 5A-5C. Visual Stream Morphology Stability Assessment Tables

Table 6. Vegetation Condition Assessment Table

Stream Fixed-Station Photos

Vegetation Monitoring Plot Photos



**Legend**

- Conservation Easement
- Vegetation Plots
- Cross-sections
- Monitoring Reaches
- ★ Stream Fixed-Station Photo Points
- Structures
- Streams

Photo Point	Bearing	Latitude	Longitude
1	154	35.32065	-80.87796
2	140	35.32022	-80.87791
3	324	35.31867	-80.87613
4	188	35.31823	-80.87550
5	135	35.31823	-80.87550
6	78	35.31802	-80.87389
7	90	35.31835	-80.87224
8	120	35.31841	-80.86887
9	90	35.31839	-80.86747
10	~260	35.31927	-80.86491

Feature	Latitude	Longitude
plot 1 origin	35.31901	-80.87667
plot 2 origin	35.31859	-80.87602
plot 3 origin	35.31784	-80.87533
plot 4 origin	35.31792	-80.87444
plot 5 origin	35.31851	-80.87234
plot 6 origin	35.31847	-80.87068
plot 7 origin	35.31824	-80.86931
plot 8 origin	35.31837	-80.86792
plot 9 origin	35.31873	-80.86621
plot 10 origin	35.31895	-80.86570
xsect 2 right bank	35.31820	-80.87568
xsect 2 left bank	35.31816	-80.87581
xsect 1 left bank	35.31922	-80.87688
xsect 1 right bank	35.31929	-80.87679
xsect 3 right bank	35.31859	-80.86774
xsect 3 left bank	35.31849	-80.86773
xsect 4 left bank	35.31893	-80.86579
xsect 4 right bank	35.31901	-80.86584



Prepared for:



Project:

**MCINTYRE  
CREEK  
RESTORATION  
SITE  
@ HORNETS  
NEST PARK**

Mecklenburg  
County, NC

Title:

**CURRENT  
CONDITIONS  
PLAN  
VIEW**

Drawn by:

CLF

Date:

FEB 2011

Scale:

1:3600

Project No.:

10-009




Figure 2A





Figure 2B


2009 Mecklenburg County Aerial Photography



FIGURE

**2**





**Legend**

- Conservation Easement
- Vegetation Plots
- Cross-sections
- Monitoring Reaches
- ★ Stream Fixed-Station Photo Points
- Streams
- Structures
- Approx. Stationing
- Stream Problem Areas**
- Bank Erosion
- Bank Slumping
- ▲ Reduced Integrity Structure
- Vegetation Problem Areas**
- Rosa multiflora
- Kudzu



Project:  
**MCINTYRE CREEK RESTORATION SITE @ HORNETS NEST PARK**  
 Mecklenburg County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: CLF


Date: DEC 2010

Scale: 1:1800

Project No.: 10-009

FIGURE  
**2A**

2009 Mecklenburg County Aerial Imagery





**Legend**

- Conservation Easement
- Vegetation Plots
- Cross-sections
- Monitoring Reaches
- ★ Stream Fixed-Station Photo Points
- Structures
- Streams
- Approx. Stationing
- Stream Problem Areas**
- Bank Erosion
- Bank Slumping
- ▲ Reduced Integrity Structure
- Vegetation Problem Areas**
- Rosa multiflora
- Kudzu



Project:  
**MCINTYRE CREEK RESTORATION SITE @ HORNETS NEST PARK**  
 Mecklenburg County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**


Drawn by: CLF

Date: FEB 2011


Scale: 1:1800

Project No.: 10-009

FIGURE  
**2B**



2009 Mecklenburg County Aerial Imagery





**Table 5A. Visual Stream Morphology Stability Assessment**  
**McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

Reach ID **Reach 1**  
 Assessed Length **1000**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			8	155	85%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	17	17							100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	17	17						100%
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		17	17							100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	17	17							100%
		2. Thalweg centering at downstream of meander (Glide)	17	17							100%
	<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	25	99%	2	15	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			2	40	98%	1	5	98%	
	3. Mass Wasting	Bank slumping, calving, or collapse			6	155	92%	3	27	94%	
<b>Totals</b>											
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	7				71%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	7				71%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	7				71%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <b>not</b> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	7				71%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	7	7				100%			

**Table 5B. Visual Stream Morphology Stability Assessment**  
**McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

Reach ID                      Reach 2  
 Assessed Length        1000

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	17	18			94%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	18	18			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	17	18			94%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	18	18			100%			
		2. Thalweg centering at downstream of meander (Glide)	18	18			100%			
	<b>Totals</b>									
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			5	80	96%	2	10	97%
	3. Mass Wasting	Bank slumping, calving, or collapse			6	155	92%	3	40	94%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	8			75%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	8			75%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	8			75%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	8			75%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%			



**Table 5C. Visual Stream Morphology Stability Assessment**  
**McIntyre Creek Restoration Site at Hornets Nest Park (EEP Project Number 243)**

Reach ID                      Reach 3  
 Assessed Length         1000

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	16	17			94%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	16	16			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	15	16			94%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	16	16			100%			
		2. Thalweg centering at downstream of meander (Glide)	17	17			100%			
	<b>Totals</b>									
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			3	30	99%	0	0	99%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			5	65	97%	1	10	97%
	3. Mass Wasting	Bank slumping, calving, or collapse			6	85	96%	2	15	97%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	6			50%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	6			50%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	6			50%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	3	6			50%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	6	6			100%			

**Table 6** **Vegetation Condition Assessment**  
**McIntyre Creek Restoration Site (EEP Project 243)**

Planted Acreage<sup>1</sup> 17

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage	
1. Bare Areas	Very small area of limited cover of both woody and herbaceous material near vegetation plot 2.	None	NA	0	0.00	0.0%	
2. Low Stem Density Areas	NA	NA	NA	0	0.00	0.0%	
				<b>Total</b>	0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	NA	NA	NA	0	0.00	0.0%	
				<b>Cumulative Total</b>	0	0.00	0.0%

Easement Acreage<sup>2</sup> 17

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Area of thick multiflora rose ( <i>Multiflora rose</i> ) and area of developing kudzu ( <i>Pueraria lobata</i> ) on fill.	1000 SF	Pattern and Color	2	0.50	2.9%
5. Easement Encroachment Areas <sup>3</sup>	NA	NA	NA	0	0.00	0.0%

**McIntyre Creek  
Stream Fixed-Station Photographs  
Taken December 2010**





**McIntyre Creek  
Stream Fixed-Station Photographs  
Taken December 2010  
(continued)**





**McIntyre Creek  
Vegetation Monitoring Photographs  
Taken September 2010**



McIntyre Creek  
Vegetation Monitoring Photographs  
Taken September 2010  
(continued)





APPENDIX C  
VEGETATION PLOT DATA

Table 7. Vegetation Plot Criteria Attainment

Table 8. CVS Vegetation Plot Metadata

Table 9. Total and Planted Stems by Plot and Species



**Table 7. Vegetation Plot Criteria Attainment  
McIntyre Creek Restoration Site (EEP Project Number 234)**

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	50%
2	No*	
3	Yes	
4	No*	
5	Yes	
6	Yes	
7	No*	
8	No*	
9	No*	
10	Yes	

\*Based on planted stems alone, these plots don't meet success criteria; however, when including naturally recruited stems of appropriate species such as box elder (*Acer negundo*), river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), and gum (*Nyssa sp.*) these plots were well-above 320 stems per acre.

**Table 8. CVS Vegetation Plot Metadata  
McIntyre Creek Restoration Site (EEP Project Number 234)**

<b>Report Prepared By</b>	Corri Faquin
<b>Date Prepared</b>	9/28/2010 10:10
<b>database name</b>	Axiom-EEP-2010-A.mdb
<b>database location</b>	C:\Axiom\Business\CVS Database\2010
<b>computer name</b>	CORRI
<b>file size</b>	40185856
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	243
<b>project Name</b>	McIntyre Creek @ Hornets Nest Park
<b>Description</b>	stream restoration
<b>River Basin</b>	Catawba
<b>length(ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	10

**Table 9. Total and Planted Stems by Plot and Species**  
**McIntyre Creek Restoration Site (EEP Project Number 234)**

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2010)																								Annual Means																
			243-AXE-0001			243-AXE-0002			243-AXE-0003			243-AXE-0004			243-AXE-0005			243-AXE-0006			243-AXE-0007			243-AXE-0008			243-AXE-0009			243-AXE-0010			MY1 (2010)			MY0 (2010)							
			P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T					
Acer negundo	boxelder	Tree			15			12			3	9			1						1			7			2			1			10			3	58		3	127			
Acer rubrum	red maple	Tree																																				50					
Alnus serrulata	hazel alder	Shrub Tree			2											2	2			2	2		1	1		1	2							6	9		6	7					
Asimina triloba	pawpaw	Shrub Tree		1	1																														1	1		1	18				
Baccharis halimifolia	eastern baccharis	Shrub Tree																																			8	22					
Betula nigra	river birch	Tree		1	1			1	1			1	1			2	2			1	17		1	1		2	2		1	1		3	3		13	29		14	67				
Carya	hickory	Tree																																1	1		1	1					
Catalpa bignonioides	southern catalpa	Tree																																				2					
Cornus amomum	silky dogwood	Shrub						1	1			1	1																							9	9		9	9			
Cornus florida	flowering dogwood	Shrub Tree																																				2					
Diospyros virginiana	common persimmon	Tree																																				5					
Euonymus alatus																																						1					
Fraxinus pennsylvanica	green ash	Tree		2	6			2	6			9	16																									27	278		25	1513	
Juglans nigra	black walnut	Tree																																					3				
Juniperus virginiana	eastern redcedar	Tree																																					3				
Lindera benzoin	northern spicebush	Shrub Tree		2	2																																2	2		2	2		
Liquidambar styraciflua	sweetgum	Tree			18																																		43	82			
Liriodendron tulipifera	tuliptree	Tree		3	6																																		19	25			
Morella	bayberry	Shrub Tree																																					1				
Morella cerifera	wax myrtle	Shrub Tree																																					2				
Morus rubra	red mulberry	Tree																																					5				
Nyssa	tupelo	Tree																																					3				
Pinus taeda	loblolly pine	Tree																																					40	76			
Platanus occidentalis	American sycamore	Tree			4			1	2																														6	8			
Populus deltoides	eastern cottonwood	Tree																																					35				
Populus heterophylla	swamp cottonwood	Tree																																					4				
Prunus serotina	black cherry	Shrub Tree																																					4				
Quercus	oak	Shrub Tree		1	1																																		1	1			
Quercus lyrata	overcup oak	Tree										1	1																									1	1				
Quercus michauxii	swamp chestnut oak	Tree																																				1	1				
Quercus pagoda	cherrybark oak	Tree		4	4							2	2																									13	13		14	14	
Quercus phellos	willow oak	Tree		3	3							2	2																									10	10		10	10	
Quercus rubra	northern red oak	Tree																																					1	1		1	1
Salix	willow	Shrub Tree																																						1			
Ulmus	elm	Tree		4	4																																		4	4		5	9
Ulmus alata	winged elm	Tree										3	3																										3	3			2
<b>Stem count</b>			0	21	67	0	5	26	0	22	42	0	4	56	0	9	77	0	14	54	0	4	84	0	6	54	0	8	10	0	13	68	0	106	538	0	104	2115					
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1			1			10			10							
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.25			0.25							
<b>Species count</b>			0	9	13	0	4	6	0	8	9	0	1	5	0	5	6	0	6	9	0	4	9	0	3	7	0	4	5	0	6	9	0	18	22	0	17	34					
<b>Stems per ACRE</b>			0	849.8	2711	0	202.3	1052	0	890.3	1700	0	161.9	2266	0	364.2	3116	0	566.6	2185	0	161.9	3399	0	242.8	2185	0	323.7	404.7	0	526.1	2752	0	429	2177	0	420.9	8559					

P-LS = Planted Live Stakes  
P-All = All Planted Stems including Live Stakes  
T = All Planted Stems and Naturally Recruited Stems including Live Stakes  
 = Totals which include Naturally Recruited Stems

APPENDIX D  
STREAM SURVEY DATA

Cross-section Plots

Longitudinal Profile Plots

Substrate Plots

Tables 10a-b. Baseline Stream Data Summary

Tables 11a-b. Monitoring Data


<b>River Basin:</b>	Catawba
<b>Watershed:</b>	McIntyre Creek
<b>XS ID</b>	XS - 1, Pool
<b>Feature</b>	Pool
<b>Date:</b>	12/10/2010
<b>Field Crew:</b>	Dean, Perkinson



Station	Elevation
2.1	97.31
3.0	97.19
4.7	96.66
5.4	96.41
7.1	96.70
8.2	96.16
9.1	94.95
9.6	94.20
10.3	93.31
11.4	92.58
12.3	92.57
13.5	92.20
14.9	91.87
16.6	91.08
17.6	91.12
18.6	92.42
20.6	92.8
21.6	93.1
21.8	93.9
22.4	94.4
22.6	94.5
22.7	94.4
23.8	94.3
24.1	94.9
24.8	95.2
25.0	95.2
26.6	95.8
27.2	96.3
30.4	97.5
31.2	97.8
34.0	97.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	96.4
<b>Bankfull Cross-Sectional Area:</b>	58.5
<b>Bankfull Width:</b>	19.6
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	5.3
<b>Mean Depth at Bankfull:</b>	3.0
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	NA

<b>Stream Type</b>	E
--------------------	---




<b>River Basin:</b>	Catawba
<b>Watershed:</b>	McIntyre Creek
<b>XS ID</b>	XS - 2, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	12/10/2010
<b>Field Crew:</b>	Dean, Perkinson



Station	Elevation
0.00	98.94
2.63	98.85
4.77	98.55
5.71	98.48
7.29	98.40
8.34	98.13
9.63	98.46
10.08	98.50
11.28	97.81
12.66	97.36
13.42	96.70
14.15	95.32
15.92	95.22
17.15	95.18
18.23	95.16
19.85	95.2
21.31	95.14
22.53	95.30
23.13	95.86
23.62	96.15
24.25	96.19
25.91	97.50
26.68	97.83
28.00	98.17
28.96	98.47
30.96	99.54
33.48	99.67
37.2	99.53

SUMMARY DATA	
<b>Bankfull Elevation:</b>	98.1
<b>Bankfull Cross-Sectional Area:</b>	33.8
<b>Bankfull Width:</b>	17.0
<b>Flood Prone Area Elevation:</b>	101.1
<b>Flood Prone Width:</b>	150.0
<b>Max Depth at Bankfull:</b>	3.0
<b>Mean Depth at Bankfull:</b>	2.0
<b>W / D Ratio:</b>	8.6
<b>Entrenchment Ratio:</b>	8.8
<b>Bank Height Ratio:</b>	1.0


<b>Stream Type</b>	E
--------------------	---




<b>River Basin:</b>	Catawba
<b>Watershed:</b>	McIntyre Creek
<b>XS ID</b>	XS - 3, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	12/10/2010
<b>Field Crew:</b>	Dean, Perkinson

Station	Elevation
0.00	108.07
3.29	108.28
4.76	108.27
5.84	108.25
7.46	107.21
8.48	106.42
9.00	105.93
9.45	105.49
9.79	105.01
10.57	104.89
11.09	104.87
12.16	105.00
12.89	104.87
13.35	104.83
13.9	104.8
14.8	105.0
15.9	104.9
17.0	105.0
17.4	106.0
18.8	107.3
20.1	107.6
21.7	107.5
23.1	107.5
26.9	107.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	107.6
<b>Bankfull Cross-Sectional Area:</b>	25.2
<b>Bankfull Width:</b>	17.0
<b>Flood Prone Area Elevation:</b>	110.4
<b>Flood Prone Width:</b>	150.0
<b>Max Depth at Bankfull:</b>	2.8
<b>Mean Depth at Bankfull:</b>	1.5
<b>W / D Ratio:</b>	11.5
<b>Entrenchment Ratio:</b>	8.8
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	E
--------------------	---






<b>River Basin:</b>	Catawba
<b>Watershed:</b>	McIntyre Creek
<b>XS ID</b>	XS - 4, Pool
<b>Feature</b>	Pool
<b>Date:</b>	12/10/2010
<b>Field Crew:</b>	Dean, Perkinson

Station	Elevation
0.0	110.3
0.7	110.3
3.1	110.6
4.6	110.1
5.8	109.9
6.6	109.0
7.4	105.6
9.3	105.2
11.5	105.1
13.4	104.8
15.2	105.8
15.6	105.9
16.7	108.4
17.7	109.2
19.0	109.58
21.3	110.16
26.8	110.28

SUMMARY DATA	
<b>Bankfull Elevation:</b>	110.0
<b>Bankfull Cross-Sectional Area:</b>	47.0
<b>Bankfull Width:</b>	15.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	5.2
<b>Mean Depth at Bankfull:</b>	3.0
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	NA




<b>Stream Type</b>	C/E
--------------------	-----



<b>Project Name</b>	McIntyre Creek - Year 1 (2010) Profile										
<b>Reach</b>	Reach 1 (00+00 - 11+50)										
<b>Feature</b>	Profile										
<b>Date</b>	12/7/10										
<b>Crew</b>	Dean, Perkinson										
2010 As-built Survey			2010 Year 1 Monitoring /Survey			2011 Year 2 Monitoring /Survey			2012 Year 3 Monitoring /Survey		
Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.0	90.0	90.4	-13.1	88.0	90.6						
28.8	90.1	90.4	3.4	89.5	90.6						
76.2	91.1	91.4	41.8	90.1	90.6						
91.6	88.9	91.3	87.6	91.0	91.4						
115.6	89.1	91.5	103.3	89.0	91.4						
123.7	91.2	91.6	129.2	89.4	91.4						
153.3	92.3	92.5	135.8	91.1	91.6						
168.2	91.5	92.6	165.9	92.3	92.5						
187.5	91.1	92.6	184.9	91.2	92.5						
195.2	92.3	92.7	199.3	91.1	92.5						
207.4	92.5	92.9	211.6	92.6	92.8						
224.3	93.0	93.3	236.6	93.0	93.2						
232.6	91.1	93.3	245.6	91.1	93.2						
240.7	89.9	93.4	253.0	90.2	93.1						
251.7	91.6	93.3	260.6	91.2	93.2						
254.7	93.5	93.7	266.9	93.5	93.6						
260.4	92.3	93.4	291.4	92.6	93.6						
283.4	92.2	93.6	308.8	91.2	93.6						
297.3	91.2	93.4	328.6	90.5	93.6						
308.1	91.5	93.5	340.0	92.6	93.6						
314.1	90.3	93.7	350.9	92.5	93.6						
326.8	89.3	93.6	368.3	92.0	93.6						
341.2	92.5	93.7	381.8	91.7	93.6						
347.8	92.5	93.7	391.3	93.0	93.6						
357.9	91.9	93.8	405.4	92.8	93.6						
369.2	91.7	93.7	419.6	91.7	93.6						
376.7	92.9	93.7	431.8	91.8	93.5						
391.0	93.1	93.7	443.7	93.6	93.6						


Avg. Water Surface Slope	As-built	2010	2011	2012
Riffle Length	0.0035	0.0042		
Avg. Riffle Slope	32	26		
Pool Length	0.0042	0.0047		
Avg. Pool Slope	16	19		
	76	76		



<b>Project Name</b> McIntyre Creek - Year 1 (2010) Profile											
<b>Reach</b> Reach 2 (16+50 - 27+50)											
<b>Feature</b> Profile											
<b>Date</b> 12/7/10											
<b>Crew</b> Dean, Perkinson											
2010 As-built Survey			2010 Year 1 Monitoring /Survey			2011 Year 2 Monitoring /Survey			2012 Year 3 Monitoring /Survey		
Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
1639.0	97.7	97.8	1660.7	98.0	98.2						
1660.7	98.0	98.2	1672.6	95.9	98.2						
1667.1	96.5	98.2	1681.9	95.4	98.2						
1680.9	95.5	98.2	1690.5	95.8	98.2						
1681.2	95.5	98.2	1700.6	96.8	98.2						
1691.8	95.9	98.3	1708.4	95.3	98.2						
1703.4	96.2	98.3	1712.0	95.8	98.1						
1709.4	95.8	98.3	1720.9	96.5	98.2						
1722.7	96.7	98.2	1734.4	95.2	98.2						
1735.8	95.1	98.2	1743.2	94.6	98.2						
1754.1	94.4	98.3	1763.9	98.2	98.3						
1762.1	96.8	98.3	1773.9	96.9	98.2						
1764.9	98.2	98.3	1803.7	96.8	98.2						
1766.3	96.9	98.3	1814.3	96.5	98.2						
1789.2	96.9	98.3	1821.3	96.5	98.2						
1805.7	96.9	98.3	1830.5	97.8	98.3						
1815.7	96.3	98.3	1838.1	98.0	98.2						
1822.0	96.7	98.3	1855.6	97.4	98.2						
1829.8	97.7	98.3	1870.8	96.1	98.3						
1856.8	97.4	98.3	1876.9	96.5	98.3						
1870.4	96.0	98.3	1893.7	97.5	98.3						
1876.9	96.4	98.3	1912.5	98.1	98.3						
1888.1	96.9	98.3	1935.1	97.7	98.4						
1898.7	98.3	98.4	1953.4	96.9	98.4						
1917.7	98.2	98.4	1957.4	96.8	98.4						
1940.5	97.8	98.4	1971.0	96.9	98.4						
1950.2	97.1	98.5	1974.6	98.7	98.9						

Avg. Water Surface Slope	As-built	2010	2011	2012
Riffle Length	0.0035	0.0022		
Avg. Riffle Slope	32	30		
Pool Length	0.0042	0.0010		
Avg. Pool Slope	16	15		
	76	76		

McIntyre Creek Year 1 (2010) Profile - Reach 16+50 to 27+50




2384.4 98.8 99.6 2464.0 99.1 100.0

<b>Project Name</b>	McIntyre Creek - Year 1 (2010) Profile										
<b>Reach</b>	Reach 3 (36+00 - 47+55)										
<b>Feature</b>	Profile										
<b>Date</b>	12/7/10										
<b>Crew</b>	Dean, Perkinson										
2010 As-built Survey			2010 Year 1 Monitoring /Survey			2011 Year 2 Monitoring /Survey			2012 Year 3 Monitoring /Survey		
Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
3595.8	103.8		3600.4	102.8	103.8						
3612.0	103.7	104.0	3611.1	103.4	104.1						
3620.2	102.5	103.9	3615.7	102.3	104.1						
3629.0	102.4	103.9	3626.9	102.0	104.1						
3633.6	102.8	103.9	3632.0	102.3	104.1						
3650.1	102.7	103.9	3639.3	102.3	104.1						
3662.4	102.5	104.0	3654.0	102.4	104.1						
3674.4	102.4	104.0	3662.0	102.6	104.1						
3681.7	102.8	104.0	3666.8	101.9	104.1						
3695.1	103.2	104.0	3674.6	102.0	104.1						
3717.0	103.1	104.0	3681.6	102.6	104.2						
3730.2	103.0	103.9	3692.8	102.9	104.2						
3747.3	102.4	103.9	3716.4	102.6	104.2						
3751.6	102.1	104.0	3743.5	102.8	104.2						
3767.3	103.2	103.9	3749.0	102.0	104.2						
3788.1	103.4	103.9	3757.9	102.0	104.2						
3819.3	102.9	104.0	3762.6	102.2	104.2						
3830.3	102.8	104.0	3770.2	102.0	104.2						
3837.4	103.5	103.9	3772.2	103.0	104.2						
3844.1	102.6	104.0	3795.8	103.0	104.2						
3855.3	102.9	103.9	3823.8	102.5	104.1						
3857.4	104.1		3836.0	102.6	104.2						
3882.6	103.4	104.2	3841.7	102.3	104.2						
3893.1	103.4	104.2	3853.8	102.4	104.2						
3911.6	102.8	104.1	3855.4	104.0	104.2						
3921.5	104.4	104.4	3871.7	103.3	104.4						
3944.6	103.5	104.4	3890.9	102.6	104.3						
3958.5	103.4	104.4	3900.0	102.7	104.3						

Avg. Water Surface Slope	As-built	2010	2011	2012
Riffle Length	0.0035	0.0020		
Avg. Riffle Slope	32	35		
Pool Length	0.0042	0.0027		
Pool to Pool Spacing	16	12		
	76	76		


McIntyre Creek Year 1 (2010) Profile - Reach 36+00 to 47+55



4497.7 102.9 102.0 4343.8 102.0 102.4

Pebble Count,

Note: McIntyre Creek (Year 1 ) 2010 - Cross Section 1 Pool




Size percent less than (mm)					Percent by substrate type					
D16	D35	D50	D84	D95	silt/clay	sand	gravel	cobble	boulder	bedrock
0.062	0.31	0.4	2	4	16%	72%	12%	0%	0%	0%



Pebble Count,


Note: McIntyre Creek (Year 1 ) 2010 - Cross Section 2 Riffle



Size percent less than (mm)					Percent by substrate type					
D16	D35	D50	D84	D95	silt/clay	sand	gravel	cobble	boulder	bedrock
3.234	6.96	11.7	48	62	0%	0%	96%	4%	0%	0%

Pebble Count,


Note: McIntyre Creek (Year 1 ) 2010 - Cross Section 3 Riffle



Size percent less than (mm)					Percent by substrate type					
D16	D35	D50	D84	D95	silt/clay	sand	gravel	cobble	boulder	bedrock
0.477	2.59	8.7	19	21	0%	30%	70%	0%	0%	0%

Pebble Count,

Note: McIntyre Creek (Year 1 ) 2010 - Cross Section 4 Pool



Size percent less than (mm)					Percent by substrate type					
D16	D35	D50	D84	D95	silt/clay	sand	gravel	cobble	boulder	bedrock
#N/A	#N/A	0.1	3	5	39%	39%	21%	0%	0%	0%



**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross Sections)**  
**McIntyre Creek at Hornets Nest Park (EEP Project Number 243)**

Parameter	Cross Section 1							Cross Section 2							Cross Section 3							Cross Section 4						
	Pool							Riffle							Riffle							Pool						
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+	MY0	MY1	MY2	MY3	MY4	MY5	MY5+
BF Width (ft)	20.0	19.6						16.7	17.0						17.6	17.0						15.5	15.5					
Floodprone Width (ft) (approx)	NA	NA						150.0	150.0						150.0	150.0						NA	NA					
BF Mean Depth (ft)	2.8	3.0						2.0	2.0						1.5	1.5						3.1	3.0					
BF Max Depth (ft)	5.0	5.3						3.2	3.0						2.9	2.8						5.3	5.2					
BF Cross Sectional Area (ft <sup>2</sup> )	55.4	58.5						32.9	33.8						26.4	25.2						48.1	47.0					
Width/Depth Ratio	NA	NA						8.5	8.6						11.7	11.4						NA	NA					
Entrenchment Ratio	NA	NA						9.0	8.8						8.5	8.8						NA	NA					
Bank Height Ratio	1.0	1.0						1.0	1.0						1.0	1.0						1.0	1.0					
d50 (mm)	3.1	0.4						15.6	11.7						13.6	8.7						6.3	0.1					

**Table 11b. Monitoring Data - Stream Reach Data Summary**  
**McIntyre Creek at Hornets Nest Park (EEP Project Number 243)**

Parameter	Baseline					MY-1					MY-2					MY-3					MY-4					MY-5						
	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD	Min	Mean	Med	Max	SD		
<b>Dimension and Substrate - Riffle Only</b>																																
BF Width (ft)	16.7			17.6		17.0					17																					
Floodprone Width (ft)	150			150		150					150																					
BF Mean Depth (ft)	1.5			2.0		1.5					2.0																					
BF Max Depth (ft)	2.9			3.2		2.8					3.0																					
BF Cross Sectional Area (ft <sup>2</sup> )	26.4			32.9		25.2					33.8																					
Width/Depth Ratio	8.5			11.7		8.6					11.4																					
Entrenchment Ratio	8.5			9.0		8.8					8.8																					
Bank Height Ratio	1.0			1.0		1.0					1.0																					
<b>Profile - Reach 1</b>																																
Riffle length (ft)	10.1	32.1	32.8	91.7		10.9	25.9	24.5	50.5																							
Riffle slope (ft/ft)	0.0000	0.0012	0.0042	0.0313		0.0000	0.0047	0.0008	0.0296																							
Pool length (ft)	4.3	17.3	15.6	59.6		6.4	19.6	19.3	35.8																							
Pool Max depth (ft)	5.0			5.3		5.2			5.3																							
Pool spacing (ft)	48.0	77.0	76.0	169.0		48.0	77.0	76.0	169.0																							
<b>Profile - Reach 2</b>																																
Riffle length (ft)	10.1	32.1	32.8	91.7		11.9	30.1	30.1	58.2																							
Riffle slope (ft/ft)	0.0000	0.0012	0.0042	0.0313		0.0000	0.0100	0.0001	0.0061																							
Pool length (ft)	4.3	17.3	15.6	59.6		4.0	14.7	9.5	43.3																							
Pool Max depth (ft)	5.0			5.3		5.2			5.3																							
Pool spacing (ft)	48.0	77.0	76.0	169.0		48.0	77.0	76.0	169.0																							
<b>Profile - Reach 3</b>																																
Riffle length (ft)	10.1	32.1	32.8	91.7		9.7	34.6	34.7	63.7																							
Riffle slope (ft/ft)	0.0000	0.0012	0.0042	0.0313		0.0010	0.0027	0.0011	0.0150																							
Pool length (ft)	4.3	17.3	15.6	59.6		4.5	12.2	12.1	21.2																							
Pool Max depth (ft)	5.0			5.3		5.2			5.3																							
Pool spacing (ft)	48.0	77.0	76.0	169.0		48.0	77.0	76.0	169.0																							
<b>Pattern</b>																																
Channel Beltwidth (ft)	19	45	41	107																												
Radius of Curvature (ft)	24	49	40	246																												
Rc:Bankfull width (ft/ft)	1.4	2.8	2.3	14.3																												
Meander Wavelength (ft)	88	132	128	220																												
Meander Width ratio	1.1	2.6	2.4	6.2																												
<b>Additional Reach Parameters</b>																																
Rosgen Classification	E-type					E-type																										
Channel Thalweg Length (ft)	5178					5178																										
Sinuosity	1.4					1.4																										
Water Surface Slope (Channel) (ft/ft)	0.0035					0.0020 - 0.0042																										
BF slope (ft/ft)	-----					-----																										
Ri%/RU%P%/G%/S%	45	14	25	15		41	17	22	20																							
SC%/SA%/G%/C%/B%BE%																																
d16/d35/d50/d84/d95																																
% of Reach with Eroding Banks																																
Channel Stability or Habitat Metric																																
Biological or Other																																



APPENDIX E  
HYDROLOGY DATA

Table 12. Verification of Bankfull Events

Figure 3. Annual Climatic Data vs. 30-year Historic Data

**Table 12. Verification of Bankfull Events**

**McIntyre Creek Restoration Site (EEP Project Number 243)**

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
September 23, 2010	July 12, 2010	Total of 2.14 inches* of rain reported to fall over 2 days (July 11-12, 2010), in addition to large wrack/debris piles and evidence of overbank flows within the adjacent floodplain.	1-2
September 23, 2010	August 19, 2010	Total of 1.1 inches* of rain reported to fall over 2 days (August 18-19, 2010) after a total of 4.43 inches* of rain the preceding 4 weeks, in addition to laid back vegetation and evidence of recent standing water within the floodplain.	3
October 18, 2010	September 29, 2010	Total of 4.04 inches* of rain reported to fall over 6 days (September 25-30, 2010).	---

\* Reported at KCLT Weather Station at the Charlotte Airport (Weatherunderground 2010).

Photos 1-2: Evidence of overbank including flow within adjacent floodplain, laid back vegetation, and large debris/wrack piles.




Photo 3: Evidence of overbank including laid back vegetation and recent standing water within the floodplain.



Month	30th %*	70th %*	2010**
Jan	2.79	4.76	4.88
Feb	2.27	4.28	3.79
Mar	2.84	5.28	4.37
Apr	1.85	3.57	1.44
May	2.34	4.41	3.37
June	2.02	4.16	2.89
July	2.38	4.58	2.48
Aug	2.29	4.51	4.75
Sept	2	4.68	4.18
Oct	1.77	4.52	1.13
Nov	2.3	4.01	1.38
Dec	2.09	3.81	

**Figure 3. Annual Climatic Data vs. 30-year Historic Data**



\*Charlotte Douglas International Airport 30-year historic data (NOAA 2004)

\*\*Charlotte Douglas International Airport rainfall data (Weatherunderground 2010)