



**MEREDELL FARM  
ANNUAL MONITORING REPORT  
YEAR 6 OF 7**

EEP Project #247  
Randolph County, North Carolina  
Completed Construction: 2008  
Submitted January 2014

**Submitted to:**



NCDENR-EEP  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**Monitoring Firm:**



1025 Wade Avenue

Raleigh, NC 27605

Phone (919) 789-9977

Project Manager:

Philip Beach

[pbeach@sepiengineering.com](mailto:pbeach@sepiengineering.com)

## EXECUTIVE SUMMARY

The Meredell Farm Stream Restoration project falls within USGS hydrologic unit 03030003. The project lies within a rural setting that includes agricultural, forested, and low-density residential areas. The project is located on Koopman Dairies (formerly Meredell Farm), a small farm operation that includes dairy and row crop production. Prior to restoration work, the project stream had been historically destabilized through channelization and hoof-shear.

Baker Engineering designed the restoration plans and restoration was completed in 2008. Sepi Engineering & Construction (SEPI) began the stream and riparian monitoring for Meredell Farms in October 2013.

The goal of the project is to restore and improve the stream channel and riparian buffer form and function on-site through the following objectives:

- Restore 3,865 LF of channel dimension, pattern and profile.
- Enhance 4,704 LF of channel dimension, and/or profile.
- Preserve 5,136 LF of stream channel and riparian buffer.
- Improve floodplain functionality by matching floodplain elevation with bankfull stage.
- Establish native stream bank and floodplain vegetation in the permanent conservation easement.
- Improve the water quality in the Upper Cape Fear River watershed by fencing cattle out of the stream and reducing bank erosion.

SEPI performed stream and riparian monitoring in the fall of 2013 for this Year 6 Monitoring Report, which is discussed in greater detail below.

### Vegetation Assessment

Vegetation monitoring in Year 6 included visual assessment of the riparian zone and buffer mitigation areas to update the Current Conditions Plan View (CCPV) and Carolina Vegetation Survey (CVS) assessment of 12 vegetation plots. SEPI observed areas of concern that based on visual assessment did not appear to be meeting riparian zone success criteria of 260 stems per acre after 6 years. These observed conditions are reflected in the CCPV figures (**Figures 2-9**) within this report and briefly discussed below.

- The conservation easement area surrounding stream reaches UT1, UT2, M1, and UT5 continue to have large areas that lack significant counts of visible planted woody stems. It was visually observed that the vegetation established within the buffer and outside of the bankfull bench area primarily consists of grasses and herbaceous species. Good vegetation growth was primary observed within the bankfull bench area for each of these reaches.
- The lower M1 area (downstream of the stream crossing) continues to have a significant invasive species population consisting of Chinese privet and cattails.
- UT3 and UT4 also had instances of tree-of-heaven and Chinese privet throughout the reaches.
- UT5 had instances of agricultural squash growing in the buffer.
- The site continues to be free of encroachments to the easement.

Detailed data collected from the CVS assessment of the 12 vegetation plots can be found in **Appendix C** of this report. Ten of the 12 veg plots exceeded the riparian zone success criteria of 260 stems/acre after 6 years, and 5 of the 11 buffer vegetation plots exceeded the buffer mitigation success criteria of 320 stems/acre after 6 years. The total average planted stem density for all twelve veg plots is 435 stems/acre for Year 6 Monitoring.

Invasive species were treated on reaches UT1, UT2, UT3, UT4, and M1 in August 2012. Approximately 22 acres were treated. The target species of concern included *Ailanthus altissima* and *Ligustrum sinense*. Supplemental plantings were performed on reaches UT1, UT2, and M1 in August 2012. A total of 4500 woody stems were planted. Detailed data and maps on supplemental plantings and invasive species control efforts can be found in **Appendix C**.

### **Stream Assessment**

Year 6 stream channel monitoring included a visual assessment of the stream channel and in-stream structures to update the Current Conditions Plan View (CCPV) and collection of geomorphic profile data. Visual observations of the stream channel conditions were conducted to determine if the project is establishing toward the stream success criteria outlined in the approved Restoration Plan (2004). These goals are outlined below:

- Longitudinal Profile:
  - “The longitudinal profile data should show that the bedform features are remaining stable and are not aggrading or degrading. The pools should remain deep with flat water surface slopes and the riffles should remain steep and shallow.”

The visual assessment and geomorphic data collection completed for the site indicated that approximately 95% of the project reaches were performing within established success criteria ranges. The remaining 5% were exhibiting impacts such as headcuts and stream structure instabilities. The observed stream channel conditions are reflected in the CCPV figures (**Figures 2-9**) within this report and briefly discussed below.

- Two instream structures (Stations M1: 303+25 and 305+00) had flow going between the sill and arm boulders, but no further instability was observed as a result of the conditions
- One instream structure (Station M1: 303+75) had approximately 15% bank erosion
- Six instances of headcut were observed
- There continues to be a small area of concentrated overland runoff through the buffer on the UT3a near Station 10+50 that is causing erosion to the stream bank
- Two areas of split channel flow were identified along the existing stream at the upstream and downstream section of UT5

Geomorphic monitoring included collection of 4 longitudinal profile segments. Channel profile stability assessment includes the entire restored length of the project. Refer to **Appendix D** contained herein for detailed results of the longitudinal profile data collection.

### **Site Hydrology**

Year 6 hydrologic bankfull indicators were collected during monitoring field visits. These indicators include collection of visually observed wracklines at, or above, the bankfull elevation and recordation of the crest gage height located at Station 30+700 on reach M1.

- Wracklines were noted above the bankfull bench and within the floodplain during the initial site assessment field visit conducted on October 30, 2013. Refer to photograph SP2 within **Appendix B** of this report.
- A crest gage reading of 3.6 feet was recorded during the annual monitoring field visit conducted on October 30, 2013. The baseline bankfull design maximum depth range for reach M1 is 1.0 foot (min) to 1.3 feet (max); therefore, the crest gage reading indicates that a bankfull event had occurred onsite. Refer to photograph SP1 within **Appendix B** of this report.

Summary information/data related to the occurrence of such things as beaver or encroachment, and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

### **METHODOLOGY**

The following methods were utilized during the Year 6 monitoring for data collection and post-processing:

- Geomorphic topographic data collections were performed in the field using a survey-grade GPS such that each survey point has three-dimensional coordinates, and is georeferenced (NAD83-State Plane Feet – FIPS 3200).
- Longitudinal stationing was developed using the as-built survey thalweg as a baseline.
- The CVS Level 2 methodology was utilized for the vegetation plot data collection.
- Permanent cross-sectional data was not required for this monitoring year.
- Particle size distribution was not required for this monitoring year.

## REFERENCES


- Buck Engineering, PC. 2004. Meredell Farms Stream Restoration Plan.
- North Carolina Ecosystem Enhancement Program. November 2006. Content, Format and Data Requirements for EEP Monitoring Reports.
- Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena* 22: 166-169.
- Kimley-Horn and Associates, Inc. 2009. Meredell Farm Monitoring Report, Year 2 of 5.
- Kimley-Horn and Associates, Inc. 2010. Meredell Farm Monitoring Report, Year 3 of 5.
- Kimley-Horn and Associates, Inc. 2011. Meredell Farm Monitoring Report, Year 4 of 5.
- Kimley-Horn and Associates, Inc. 2012. Meredell Farm Monitoring Report, Year 5 of 5.
- U.S. Department of Army, Corps of Engineers. 2003. Stream Mitigation Guidelines.  
[http://www.saw.usace.army.mil/wetlands/Mitigation/stream\\_mitigation.html](http://www.saw.usace.army.mil/wetlands/Mitigation/stream_mitigation.html)


Appendix A  
Project Vicinity Map and Background Files

## Legends and Symbols

- - - - Easement Boundary
- As-Built Centerline
- NCDOT Roads (2011)

Directions to the site: Take US-64 West towards Asheboro. Turn right onto US-421 North. Take the Old Liberty Road exit, turn left. Turn right on Ramseur Julian Road, the site will be on the left in 0.8 miles at Meredell Farm Road.



<b>Title</b>	Project Vicinity Map		
<b>Prepared for:</b> 	<b>Project</b>	Meredell Farm Stream Restoration Monitoring Year 6 - 2013 Randolph County, North Carolina	
	<b>Date</b>	<b>Project Number</b>	<b>Figure</b>
	11/27/2013	247	1



**Table 1. Project Components and Mitigation Credits  
Meredell Farm Stream Restoration Site/247**

Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	5785.5	5134					570000		
Project Components									
Project Component -or- Reach ID	Stationing/Location		Existing Footage/Acreage		Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio	
Ut 1a	10+00 - 21+00		1050			EI	1100	1.5:1	
Ut 1b	21+00 - 28+80		571			R	780	1:1	
Ut 2a	10+00 - 18+00		800			EI	800	1.5:1	
Ut 2b	18+00 - 20+94		206			R	294	1:1	
M1	10+00 - 32+54		2103		I/II	R	2254	1:1	
Ut 3a	10+00 - 16+50		400			EII	650	2.5:1	
Ut 3b	16+50 - 20+79		836			R	429	1:1	
Ut 4	10+00 - 19+13		913			EII	913	2.5:1	
Ut 5	10+00 - 20+75		1075			EII	1075	2.5:1	
M2	NA		1398			P	1398	5:1	
Sandy Creek 1	NA		1033			P	1033	5:1	
Sandy Creek 2	NA		801			P	801	5:1	
Sandy Creek 3	NA		1902			P	1902	5:1	
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration	3757				373,950				
Enhancement					8,750				
Enhancement I	800								
Enhancement II	3738								
Creation									
Preservation	5134								
High Quality									
BMP Elements									
Element	Location	Purpose/Function		Notes					
<u>BMP Elements</u> BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer									

**Table 2. Project Activity and Reporting History  
Meredell Farm Stream Restoration Site/247**

**Elapsed Time Since Grading Complete: 5 yrs 8 months**  
**Elapsed Time Since Planting Complete: 5 yrs 7 Months**  
**Number of Reporting Years<sup>1</sup>: 6**

<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan		Sept-04
Final Design – Construction Plans		Jan-07
Construction	NA	Mar-08
Containerized, bare root and B&B plantings	NA	Feb-08
As-built Mapping	Nov-07	Apr-08
Year 1 Monitoring (baseline)*	Nov-08	Jun-09
Year 2 Monitoring	Nov-09	Apr-10
Year 3 Monitoring	Oct-10	Mar-11
Year 4 Monitoring	Oct-11	Jan-12
Year 5 Monitoring	Oct-12	Feb-13
Year 6 Monitoring	Nov-13	Nov-13

\*As-built plan view survey performed by Level Cross Surveying, PLLC. (No As-built monitoring data was collected or reported).

Bolded items are examples of those items that are not standard, but may come up and should be included

Non-bolded items represent events that are standard components over the course of a typical project.

The above are obviously not the extent of potential relevant project activities, but are just provided as example as part of this exhibit.

If planting and morphology are on split monitoring schedules that should be made clear in the table

<sup>1</sup> = Equals the number of reports or data points produced excluding the baseline

<b>Table 3. Project Contacts Table</b> <b>Meredell Farm Stream Restoration Site/247</b>	
<b>Designer</b>	Buck Engineering, PC
Primary project design POC	8000 Regency Parkway, Suite 200, Cary, NC 27511 Kevin Tweedy, P.E. (919) 463-5488
<b>Construction Contractor</b>	RiverWorks, Inc.
Construction contractor POC	8000 Regency Parkway, Suite 200, Cary, NC 27511 (919) 459-9001
<b>Survey Contractor</b>	Level Cross Survey, PLLC
Survey contractor POC	668 Marsh Country Lane, Randleman, NC 27317 (336) 495-1713
<b>Planting Contractor</b>	
Planting contractor POC	
<b>Seeding Contractor</b>	
Contractor point of contact	
<b>Seed Mix Sources</b>	
<b>Nursery Stock Suppliers</b>	
<b>Monitoring Performers</b>	SEPI Engineering & Construction, Inc.
Stream Monitoring POC	1025 Wade Avenue, Raleigh, NC 27605 Philip Beach, PWS
Vegetation Monitoring POC	Kim Hamlin, Project Scientist
Wetland Monitoring POC	

**Table 4. Project Attribute Table**  
**Meredell Farm Stream Restoration Site/247**


Project County	Randolph
Physiographic Region	Piedmont
Ecoregion	Carolina Slate Belt
Project River Basin	Cape Fear
USGS HUC for Project (14 digit)	03030003020010
NCDWQ Sub-basin for Project	03-06-09
Within extent of EEP Watershed Plan?	no
WRC Hab Class (Warm, Cool, Cold)	warm
% of project easement fenced or demarcated	100
Beaver activity observed during design phase?	No

**Restoration Component Attribute Table**

	M1	M2	UT1	UT2	UT3	UT4	UT5
Drainage area (acres)	168	265	64	67	148	56	59
Stream order	2	2	1	1	1	1	1
Restored length (feet)	2254	1398	1880	1095	1351	913	1075
Perennial or Intermittent	P	P	P	P	P	P	P
Watershed type (Rural, Urban, Developing etc.)	R	R	R	R	R	R	R
Watershed LULC Distribution (e.g.)							
Residential	U	U	U	U	U	U	U
Ag-Row Crop	U	U	U	U	U	U	U
Ag-Livestock	U	U	U	U	U	U	U
Forested	U	U	U	U	U	U	U
Etc.	U	U	U	U	U	U	U
Watershed impervious cover (%)	U	U	U	U	U	U	U
NCDWQ AU/Index number							
NCDWQ classification	WS-III	WS-III	WS-III	WS-III	WS-III	WS-III	WS-III
303d listed?	No	No	No	No	No	No	No
Upstream of a 303d listed segment?	No	No	No	No	No	No	No
Reasons for 303d listing or stressor	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Total acreage of easement	49.8						
Total vegetated acreage within the easement	49.8						
Total planted acreage as part of the restoration	8.3	0	6.2	3	2.2	0	0
Rosgen classification of pre-existing	G4c	U	G4	B5-1/E5-1	B4c	G5	E5
Rosgen classification of As-built	U	U	U	U	U	U	U
Valley type	U	U	U	U	U	U	U
Valley slope	U	U	U	U	U	U	U
Valley side slope range (e.g. 2-3.%)	U	U	U	U	U	U	U
Valley toe slope range (e.g. 2-3.%)	U	U	U	U	U	U	U
Cowardin classification	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Trout waters designation	No	No	No	No	No	No	No
Species of concern, endangered etc.? (Y/N)	Y	Y	Y	Y	Y	Y	Y
Dominant soil series and characteristics							
Series	U	U	U	U	U	U	U
Depth	U	U	U	U	U	U	U
Clay%	U	U	U	U	U	U	U
K	U	U	U	U	U	U	U
T	U	U	U	U	U	U	U

Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

Appendix B  
Visual Assessment Data



**Legends and Symbols**

<ul style="list-style-type: none"> <li> Easement Boundary</li> <li> Thalweg - MY2013</li> <li> Existing Stream</li> <li> Channel As-Built Centerline</li> <li> Cross Sections</li> <li> Boulder Toe Protection</li> <li> Split Channel Flow</li> <li> Concentrated Overland Flow</li> <li> Headcut</li> <li> Veg Plots</li> </ul>	<p><b>Channel Structures</b></p> <ul style="list-style-type: none"> <li> Constructed Riffle</li> <li> Log Vane</li> <li> Rock A Vane</li> <li> Rock Cross Vane</li> <li> Rock Vane</li> <li> Rootwad</li> </ul>	<p><b>Structures Condition</b></p> <ul style="list-style-type: none"> <li> Not Assessed/Missing</li> <li> Failing</li> <li> Stressed</li> <li> Fair</li> <li> Stable</li> <li> Crest Gage</li> </ul>	<p><b>Vegetation Condition</b></p> <ul style="list-style-type: none"> <li> Good Growth</li> <li> Bare Area</li> <li> Low Stem Density Area</li> <li> Area of Poor Growth Rate or Vigor</li> <li> Invasive Area of Concern</li> <li> Easement Encroachment</li> </ul>
---	---	--	--

**Title** Current Conditions Plan View UT1a, UT1b, and UT2b




**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
2



**Title** Current Conditions Plan View UT1a, UT1b, UT2a, UT2b, M1



**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
3

**Legends and Symbols**

- Easement Boundary
- Thalweg - MY2013
- Existing Stream
- Channel As-Built Centerline
- Cross Sections
- Boulder Toe Protection
- Split Channel Flow
- Concentrated Overland Flow
- Headcut
- Veg Plots

**Channel Structures**



- Constructed Riffle
- Log Vane
- Rock A Vane
- Rock Cross Vane
- Rock Vane
- Rootwad

**Structures Condition**

- Not Assessed/Missing
- Failing
- Stressed
- Fair
- Stable
- Crest Gage

**Vegetation Condition**

- Good Growth
- Bare Area
- Low Stem Density Area
- Area of Poor Growth Rate or Vigor
- Invasive Area of Concern
- Easement Encroachment



**SANDY CREEK 1**

**Title** Current Conditions Plan View M1 and SC1




**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
4





**Title** Current Conditions Plan View UT3a, UT3b, and UT4




**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
5



**Title** Current Conditions Plan View UT5



**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
6

**Legends and Symbols**

- Easement Boundary
- Thalweg - MY2013
- Existing Stream
- Channel As-Built Centerline
- Cross Sections
- Boulder Toe Protection
- Split Channel Flow
- Concentrated Overland Flow
- Headcut
- Veg Plots

**Channel Structures**



- Constructed Riffle
- Log Vane
- Rock A Vane
- Rock Cross Vane
- Rock Vane
- Rootwad

**Structures Condition**

- Not Assessed/Missing
- Failing
- Stressed
- Fair
- Stable
- Crest Gage

**Vegetation Condition**

- Good Growth
- Bare Area
- Low Stem Density Area
- Area of Poor Growth Rate or Vigor
- Invasive Area of Concern
- Easement Encroachment



**Title** Current Conditions Plan View UT3b and UT5



**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date** 11/27/2013

**Project Number** 247

**Figure** 7

**Legends and Symbols**

- Easement Boundary
- Thalweg - MY2013
- Existing Stream
- Channel As-Built Centerline
- Cross Sections
- Boulder Toe Protection
- Split Channel Flow
- Concentrated Overland Flow
- Headcut
- Veg Plots

**Channel Structures**



- Constructed Riffle
- Log Vane
- Rock A Vane
- Rock Cross Vane
- Rock Vane
- Rootwad

**Structures Condition**

- Not Assessed/Missing
- Failing
- Stressed
- Fair
- Stable
- Crest Gage

**Vegetation Condition**

- Good Growth
- Bare Area
- Low Stem Density Area
- Area of Poor Growth Rate or Vigor
- Invasive Area of Concern
- Easement Encroachment



**Title** Current Conditions Plan View SC2




**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
8



**Title** Current Conditions Plan View SC3



**Project** Meredell Farm Stream Restoration Monitoring year 6 -- 2013 Randolph County, North Carolina

**Date**  
11/27/2013

**Project Number**  
247

**Figure**  
9

Table 5.1  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 UT1  
 640

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	5	5		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	5	5		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5		100%				
2. Thalweg centering at downstream of meander (Glide)		5	5	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	25	25			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	25	25			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	25	25			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	25	25			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	25	25			100%			

Table 5.2  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 UT2  
 350

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	4	4			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	4			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%			
2. Thalweg centering at downstream of meander (Glide)		3	3	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	15	15			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	15	15			100%			

Table 5.3  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 M1  
 3200

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	25	25		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	23	23		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	23	23		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	26	26		100%				
2. Thalweg centering at downstream of meander (Glide)		26	26	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	48	48			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	48	48			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	46	48			96%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	47	48			98%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	48	48			100%			



**Table 6** **Vegetation Condition Assessment**

**Planted Acreage<sup>1</sup>** **33.7**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	7	13.52	40.1%
<b>Total</b>				<b>7</b>	<b>13.52</b>	<b>40.1%</b>
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	6	1.26	3.7%
<b>Cumulative Total</b>				<b>13</b>	<b>14.78</b>	<b>43.9%</b>

**Easement Acreage<sup>2</sup>** **55.6**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	7	0.87	1.6%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

Appendix C  
Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment

Vegetation Plot ID	MY1		MY2		MY3		MY4		MY5				MY6			
	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Vegetation Survival Threshold Met?	Reach Mean	Stream Riparian Zone Vegetation Survival Threshold (260 stems/acre) Met?	Reach Mean	Buffer Mitigation Vegetation Survival Threshold (320 stems/acre) Met?	Reach Mean	Stream Riparian Zone Vegetation Survival Threshold (260 stems/acre) Met?	Reach Mean	Buffer Mitigation Vegetation Survival Threshold (320 stems/acre) Met?	Reach Mean
247-01-0001	Y	100%	Y	50%	Y	50%	Y	100%	N	50%	N	0%	Y	100%	N	50%
247-01-0002	Y		N		N		Y		Y		Y		Y			
247-01-0003	Y	100%	Y	100%	Y	100%	Y	100%	N	50%	N	50%	Y	100%	N	0%
247-01-0004	Y		Y		Y		Y		Y		Y		Y			
247-01-0005	Y	50%	Y	50%	Y	38%	N	38%	N	13%	N	0%	Y	75%	Y	57%
247-01-0006	N		N		N		N		N		N		N			
247-01-0007	N		N		N		N		N		N		N			
247-01-0008	Y		Y		Y		Y		Y		Y		Y			
247-01-0009	N		N		N		N		N		N		N			
247-01-0010	N		N		N		N		N		N		N			
247-01-0011	Y		Y		Y		Y		Y		Y		Y			
247-01-0012	Y		Y		Y		Y		Y		Y		N/A			

**Table 8. CVS Vegetation Plot Metadata  
Meredell Farm Stream Restoration Site/ 247**

<b>Report Prepared By</b>	Kim Hamlin
<b>Date Prepared</b>	11/20/2013 10:54
<b>database name</b>	cvs-eeep-entrytool-v2.3.1.mdb
<b>database location</b>	G:\Environmental\NCEEP Meredell Farms SMS\MY06\CVS
<b>computer name</b>	W93
<b>file size</b>	61476864

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

<b>Project Code</b>	247
<b>project Name</b>	Meredell Farm
<b>Description</b>	Riparian Buffer Restoration
<b>River Basin</b>	Cape Fear
<b>length(ft)</b>	9601
<b>stream-to-edge width (ft)</b>	100
<b>area (sq m)</b>	201,533
<b>Required Plots (calculated)</b>	12
<b>Sampled Plots</b>	12

EEP Project Code 247. Project Name: Meredell Farm  
 Table 9 Planted and Total Stem Counts (Species by Plot with Annual Means)

Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2013)																					Annual Means																																		
			E247-01-0001			E247-01-0002			E247-01-0003			E247-01-0004			E247-01-0005			E247-01-0006			E247-01-0007			E247-01-0008			E247-01-0009			E247-01-0010			E247-01-0011			E247-01-0012			MY6 (2013)			MYS (2012)			MY4 (2011)			MY3 (2010)			MY2 (2009)			MY1 (2009)				
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T					
<i>Acer negundo</i>	boxelder	Tree																																																								
<i>Acer rubrum</i>	red maple	Tree																																																								
<i>Asimina triloba</i>	pawpaw	Tree																																																								
<i>Betula nigra</i>	river birch	Tree																																																								
<i>Carya</i>	hickory	Tree																																																								
<i>Chamaecyparis thuyoides</i>	Atlantic white cedar	Tree																																																								
<i>Cornus amomum</i>	silky dogwood	Shrub																																																								
<i>Corylus americana</i>	American hazelnut	Shrub																																																								
<i>Diospyros virginiana</i>	common persimmon	Tree																																																								
<i>Fraxinus</i>	ash	Tree																																																								
<i>Fraxinus pennsylvanica</i>	green ash	Tree																																																								
<i>Hamamelis virginiana</i>	American witchhazel	Tree																																																								
<i>Juglans nigra</i>	black walnut	Tree																																																								
<i>Juniperus virginiana</i>	eastern redcedar	Tree																																																								
<i>Ligustrum sinense</i>	Chinese privet	Exotic																																																								
<i>Lindera benzoin</i>	northern spicebush	Shrub																																																								
<i>Liquidambar styraciflua</i>	sweetgum	Tree																																																								
<i>Liriodendron tulipifera</i>	tuliptree	Tree																																																								
<i>Oxydendrum arboreum</i>	sourwood	Tree																																																								
<i>Pinus</i>	pine	Tree																																																								
<i>Pinus taeda</i>	loblolly pine	Tree																																																								
<i>Platanus occidentalis</i>	American sycamore	Tree																																																								
<i>Populus deltoides</i>	eastern cottonwood	Tree																																																								
<i>Quercus alba</i>	white oak	Tree																																																								
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																																																								
<i>Quercus pagoda</i>	cherrybark oak	Tree																																																								
<i>Quercus phellos</i>	willow oak	Tree																																																								
<i>Salix nigra</i>	black willow	Tree																																																								
<i>Salix sericea</i>	silky willow	Shrub																																																								
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																																																								
<i>Ulmus</i>	elm	Tree																																																								
<i>Ulmus rubra</i>	slippery elm	Tree																																																								
<b>Stem count</b>			12	23	34	9	9	15	14	14	17	11	11	11	9	9	21	10	10	34	12	12	14	10	11	18	1	2	2	4	4	19	15	17	20	22	23	62	129	145	267	147	165	165	102	120	120	95	111	111	120	154	154	96	132	132		
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1			1			1			1			12			12			12			12			12			12			12	
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.30			0.30			0.30			0.30			0.30			0.30			0.30			0.30	
<b>Species count</b>			4	5	9	5	5	6	4	4	5	5	5	5	8	7	7	10	7	7	7	5	5	7	1	2	2	2	2	3	6	6	6	6	7	10	21	22	25	21	22	22	15	17	17	18	19	19	17	19	19	16	18	18				
<b>Stems per ACRE</b>			485.6	930.8	1376	364.2	364.2	607	566.6	566.6	688	445.2	445.2	445.2	364.2	364.2	849.8	404.7	404.7	1376	485.6	485.6	566.6	404.7	445.2	728.4	40.47	80.94	80.94	161.9	161.9	768.9	607	688	809.4	890.3	930.8	2509	435	489	900.4	495.7	556.4	556.4	344	404.7	404.7	320.4	374.3	374.3	404.7	519.3	519.3	323.7	445.2	445.2		

**Meredell Farm (#247)**  
**Year 6 (22-Oct-2013 to 12-Nov-2013)**  
 Vegetation Plot Summary Information

Plot #	Riparian Buffer Stems <sup>1</sup>	Stream/Wetland Stems <sup>2</sup>	Live Stakes	Invasives	Volunteers <sup>3</sup>	Total <sup>4</sup>	Unknown Growth Form
0001	6	12	11	0	11	34	0
0002	8	9	0	0	6	15	0
0003	6	14	0	0	3	17	0
0004	7	11	0	0	0	11	0
0005	8	9	0	0	12	21	0
0006	9	10	0	0	24	34	0
0007	11	12	0	0	2	14	0
0008	7	10	1	0	7	18	0
0009	1	1	1	0	0	2	0
0010	4	4	0	0	15	19	0
0011	13	15	2	0	3	20	0
0012	n/a	22	1	10	39	52	0

**Wetland/Stream Vegetation Totals**  
(per acre)

Plot #	Stream/Wetland Stems <sup>2</sup>	Volunteers <sup>3</sup>	Total <sup>4</sup>	Success Criteria Met?
0001	486	445	1376	Yes
0002	364	243	607	Yes
0003	567	121	688	Yes
0004	445	0	445	Yes
0005	364	486	850	Yes
0006	405	971	1376	Yes
0007	486	81	567	Yes
0008	405	283	728	Yes
0009	40	0	81	No
0010	162	607	769	No
0011	607	121	809	Yes
0012	890	1578	2104	Yes
<b>Project Avg</b>	<b>435</b>	<b>411</b>	<b>867</b>	

**Riparian Buffer Vegetation Totals**  
(per acre)

Plot #	Riparian Buffer Stems <sup>1</sup>	Success Criteria Met?
0001	243	No
0002	324	Yes
0003	243	No
0004	283	No
0005	324	Yes
0006	364	Yes
0007	445	Yes
0008	283	No
0009	40	No
0010	162	No
0011	526	Yes
0012	n/a	n/a
<b>Project Avg</b>	<b>294</b>	


**Stem Class      Characteristics**

<sup>1</sup>Buffer Stems      Native planted hardwood trees. Does NOT include shrubs. No pines. No vines.

<sup>2</sup>Stream/ Wetland Stems      Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines

<sup>3</sup>Volunteers      Native woody stems. Not planted. No vines.


<sup>4</sup>Total      Planted + volunteer native woody stems. Includes live stakes. Excl. exotics. Excl. vines.



# Supplemental Planting Plan

Meredell Farms  
EEP #247

Randolph County  
Aug 2012









<i>Scientific name</i>	<i>Common name</i>	<i>Size</i>	EEP Merredell max 900
<i>Acer barbatum</i>	Southern Sugar Maple	1 gallon	70
<i>Betula nigra</i>	River Birch	1 gallon	449
<i>Celtis laevigata</i>	Sugar berry	1 gallon	385
<i>Diospyros virginiana</i>	Persimmon	1 gallon	422
<i>Fraxinus pennsylvanica</i>	Green ash	1 gallon	400
<i>Liriodendron tulipifera</i>	Tulip poplar	1 gallon	261
<i>Nyssa biflora</i>	Swamp Blackgum	1 gallon	370
<i>Nyssa sylvatica</i>	Black Gum	1 gallon	248
<i>Platanus occidentalis</i>	Sycamore	1 gallon	81
<i>Populus deltoities</i>	Cottonwood	1 gallon	4
<i>Quercus michauxii</i>	Swamp Chestnut Oak	1 gallon	200
<i>Quercus nigra</i>	Water Oak	1 gallon	175
<i>Quercus pagoda</i>	Cherrybark Oak	1 gallon	217
<i>Quercus palustris</i>	Pin Oak	1 gallon	343
<i>Quercus phellos</i>	Willow Oak	1 gallon	490
<i>Quercus rubra</i>	Northern Red Oak	1 gallon	262
<i>Quercus shumardii</i>	Shumard Oak	1 gallon	123
			4500
			4500



Appendix D  
Stream Survey Data

NOTE: No areas of significant stream instability were observed during the field survey. Survey monuments were not present in the field. Due to this and differences in surveying methodologies between monitoring year 5 and monitoring year 6, the longitudinal profile data may differ in some areas.



### MEREDELL UT1 STREAM THALWEG PROFILE 2013



# MEREDELL UT2 STREAM THALWEG PROFILE 2013



# MEREDELL M1 UPPER STREAM THALWEG PROFILE 2013



# MEREDELL M1 LOWER STREAM THALWEG PROFILE 2013




Table 10a.1 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: UT1b (780 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)					4.1	8.0	6.4	14.7	4.0	6									7.3						
Floodprone Width (ft)					6.0	25.5	17.0	59.0	20.0	6															
Bankfull Mean Depth (ft)					0.5	0.6	0.6	0.7	0.1	6									0.6						
<sup>1</sup> Bankfull Max Depth (ft)					0.8	0.9	0.9	1.1	0.1	6							0.7		0.8	0.9					
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.6	4.6	3.8	8.3	2.2	6									4.5						
Width/Depth Ratio					5.7	14.0	11.8	26.2	7.4	6									12						
Entrenchment Ratio					1.3	3.3	2.5	6.9	2.3	6															
<sup>1</sup> Bank Height Ratio					1.1	3.0	3.4	4.6	1.5	6									1						
<b>Profile</b>																									
Riffle Length (ft)																									
Riffle Slope (ft/ft)					0.093			0.022									0.013	0.018	0.022						
Pool Length (ft)																									
Pool Max depth (ft)						2.4											1.2	1.5	1.8						
Pool Spacing (ft)					18			171									14.7	25.7	36.7						
<b>Pattern</b>																									
Channel Beltwidth (ft)					10			140									26	42.5	59						
Radius of Curvature (ft)					13			45									15	18.5	22						
Rc:Bankfull width (ft/ft)					1.6			5.6									2	2.5	3						
Meander Wavelength (ft)					80			400									51	66	81						
Meander Width Ratio					10			50.2									7	9	11						
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/f <sup>2</sup>								0.81										0.26							
Max part size (mm) mobilized at bankfull								50										50							
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification					G4, F4b, E4b C4b												C4								
Bankfull Velocity (fps)																									
Bankfull Discharge (cfs)																									
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)								1.2										1.4							
Water Surface Slope (Channel) (ft/ft)								0.0258										0.011							
BF slope (ft/ft)																		<b>0.0159</b>							
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3



Table 10a.2 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: UT2b (294 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)					4.9	6.6	6.8	8.1	1.3	4									7.3							
Floodprone Width (ft)					10.0	12.3	11.0	17.0	3.2	4																
Bankfull Mean Depth (ft)					0.4	0.6	0.5	0.8	0.2	4									0.6							
<sup>1</sup> Bankfull Max Depth (ft)					0.8	1.0	1.0	1.2	0.2	4								0.7	0.8	0.9						
Bankfull Cross Sectional Area (ft <sup>2</sup> )					2.4	3.7	3.1	6.2	1.8	4									4.5							
Width/Depth Ratio					9.8	12.8	11.6	18.4	3.9	4									12							
Entrenchment Ratio					1.6	1.9	1.9	2.3	0.3	4																
<sup>1</sup> Bank Height Ratio					2.2	2.6	2.3	3.7	0.7	4									1							
<b>Profile</b>																										
Riffle Length (ft)																										
Riffle Slope (ft/ft)					0.009			0.225										0.016	0.021	0.027						
Pool Length (ft)																										
Pool Max depth (ft)						1												1.2	1.5	1.8						
Pool Spacing (ft)					30			67										14.7	25.7	36.7						
<b>Pattern</b>																										
Channel Beltwidth (ft)						15												26	42.5	59						
Radius of Curvature (ft)					3			13										15	18.5	22						
Rc:Bankfull width (ft/ft)					0.4			1.9										2	2.5	3						
Meander Wavelength (ft)					60			95										51	66	81						
Meander Width Ratio					8.8			13.9										7	9	11						
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/f <sup>2</sup>								0.565										0.439								
Max part size (mm) mobilized at bankfull								sand										sand								
Stream Power (transport capacity) W/m <sup>2</sup>								31.1										20.9								
<b>Additional Reach Parameters</b>																										
Rosgen Classification								B5, E5										C4								
Bankfull Velocity (fps)								2.9										3.1								
Bankfull Discharge (cfs)								13																		
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)								1.12										1.2								
Water Surface Slope (Channel) (ft/ft)								0.0321										0.0134								
BF slope (ft/ft)																		0.0166								
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.

<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3

Table 10a.3 Baseline Stream Data Summary  
Meredell Farm Stream Restoration Site/247 - Reach: M1 (3200 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n	
<b>Dimension and Substrate - Riffle Only</b>																										
Bankfull Width (ft)					4.6	6.4	6.7	7.6	1.3	4									10.2							
Floodprone Width (ft)					6.0	10.0	10.5	13.0	2.9	4																
Bankfull Mean Depth (ft)					0.8	1.0	1.0	1.1	0.1	4									0.8							
<sup>1</sup> Bankfull Max Depth (ft)					1.2	1.3	1.4	1.4	0.1	4							1		1.15	1.3						
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.7	7.0	7.4	9.4	2.5	4									8.6							
Width/Depth Ratio					5.8	6.8	6.7	7.9	0.9	4									12							
Entrenchment Ratio					1.2	1.5	1.5	1.9	0.3	4																
<sup>1</sup> Bank Height Ratio					2.8	3.0	2.9	3.4	0.3	4									1							
<b>Profile</b>																										
Riffle Length (ft)																										
Riffle Slope (ft/ft)																		0.016	0.021	0.026						
Pool Length (ft)																										
Pool Max depth (ft)																		1.7	2.1	2.5						
Pool Spacing (ft)																		20.3	35.55	50.8						
<b>Pattern</b>																										
Channel Beltwidth (ft)					20			30										36	58.5	81						
Radius of Curvature (ft)					16			25										20	25	30						
Rc:Bankfull width (ft/ft)					2.5			3.9										2	2.5	3						
Meander Wavelength (ft)					70			170										71	91.5	112						
Meander Width Ratio					11			26.6										7	9	11						
<b>Transport parameters</b>																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>								0.61											0.54							
Max part size (mm) mobilized at bankfull								52											52							
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Rosgen Classification								G4c																		
Bankfull Velocity (fps)																										
Bankfull Discharge (cfs)																										
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)								1.08																		
Water Surface Slope (Channel) (ft/ft)								0.013																		
BF slope (ft/ft)																										
<sup>3</sup> Bankfull Floodplain Area (acres)																										
<sup>4</sup> % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.  
<sup>1</sup> = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
<sup>3</sup> Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup> Of value/needed only if the n exceeds 3

**Table 10b.1 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: UT1b (780 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>SP</sup> (mm)	0.8	11.2	38.4	63.2	50															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 10b.2 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: UT2b (294 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>SP</sup> (mm)	0.035	0.05	0.13	0.22	0.5															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 10b.3 Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)  
Meredell Farm Stream Restoration Site/247 - Reach: M1 (3200 feet)**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
<sup>1</sup> Ri% / Ru% / P% / G% / S%																				
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>SP</sup> (mm)	0.3	16.5	60.4	128	52															
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Appendix E  
Hydrologic Data

**Table 11. Verification of Bankfull Events  
Meredell Farm Stream Restoration Site/247**

Date of Data Collection	Date of Occurrence	Method	Photo # (if available)
8/24/2010	N/A	*Crest Gage Reading: 1.96'	
10/20/2011	N/A	Crest Gage indicates BKF event	
3/26/2012	N/A	Wracklines indicate BKF event on UT1b	SP2 (MY5 report)
10/18/2012	N/A	*Crest Gage Reading: 1.17'	SP1 (MY5 report)
10/30/2013	N/A	*Crest Gage Reading: 3.6'	SP1
10/30/2013	N/A	Wracklines indicate BKF event on M1	SP2

\*Design bankfull depth range for reach M1 is 1.0' to 1.3'. Crest gage readings occurring at, above, or within this range are recorded as bankfull indicators



SP1: Crest gage reading = 3.6'  
Taken: 10-30-2013





SP2: Bankfull indicator on M1 (STA 307+00)  
Taken: 10-30-2013