

**FINAL
MY2 (2023) MONITORING REPORT**

PHANTOM MILL

Alamance County, North Carolina

Cape Fear River Basin

Cataloging Unit 03030002

DMS Project No. 100057

Full Delivery Contract No. 7526

DMS RFP No. 16-007330

USACE Action ID No. SAW-2018-01166

DWR Project No. 18-0796

Data Collection: January 2023-October 2023

Submission: January 2024



Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652





Response to DMS Comments – MY 2 (2023) Report

Phantom Mill Mitigation Site – Alamance County

DMS Project No. 100057, Full Delivery Contract No. 7526, DMS RFP No. 16-007330

USACE Action ID No. SAW-2018-01166, DWR Project No. 18-0796

Comments Received (Black Text) & Responses (Blue Text)

Report Document:

1. Appendix A, Table 5 (visual assessment): Does RS believe 7.333 acres of the planted area are still low in stem density? Please review and update. If applicable, please provide a shapefile for any areas that are still low in stem density.

Response: Based on MY2 (2023) data, RS does believe the upland areas of UT3 should be considered a “Low Stem Density Area.” We have also included a portion of Cane Creek floodplain where herbaceous overtopping was observed during the dormant season of 2023/2024. Table 5 and the CCPV were updated, and a 2023 “Low Stem Density Area” shapefile was added to the digital submittal. The “Low Stem Density Area” is 2.746 Acres, down from the 7.333 acres stated in the MY1 (2022) Monitoring Report.

Given the MY 2 (2023) vegetation survey data associated with UT3 (vegetation plots 7, 8, and 9) RS was able to plant ~245, 1 and 3-gallon containerized trees within the Low Stem Density Area of UT3. Species included River birch, Ironwood, Persimmon, Tulip poplar, Black gum, Sycamore, White oak, Water oak, Willow oak, and Red oak. The planting effort was completed on December 22, 2023, and no stems were planted within the vegetation plots. RS will conduct random vegetation transects along UT3 in the Spring of 2024 to better understand the extent of the Low Stem Density Area. A brief narrative, including a list of the planted stems, was added to the vegetation summary in Section 2.1 of the report.

2. Pg. 8, Section 2.1, Stream Summary: Is any supplemental planting (bare root or live-stake) proposed for areas disturbed by the stream repair on UT2? Please describe in the narrative.

Response: ~5, 1 and 3-gallon containerized trees were planted within the footprint of the UT2 repair. Species included Water oak, Willow oak, Sycamore, and River birch.

RS will also plant live stakes along the repaired portion of UT2, species will include Black willow and Silky dogwood. This work is scheduled for mid to late February 2024.

This information was added to the stream summary narrative in Section 2.1.

3. Pg 9, Section 2.1, Vegetation Summary: A large portion of the site was replanted in early 2023, yet 3 vegetation plots around UT3 are not meeting success criteria. Is the low stem density of these plot indicative of the surrounding area? Please discuss causes for failure of these plots to meet criteria and any additional remedial actions.

Response: Based on an in-field survey of the area post-MY2 data collection, CVS plots 7, 8, and 9 represented the surrounding area. Compacted/low nutrient-rich soils resulted in poor vigor of planted stems. On December 22, 2023, RS was able to plant ~245 mitigation plan-approved containerized species within the area surrounding UT3. RS will conduct random vegetation transects in this area during the Spring of 2024 to better understand the planted stem density of the area. If data indicates additional remedial actions are required, we will coordinate with DMS and the IRT.

4. Appendix B, Table 8: Please add a title to the tables and remove the mowing date. Shumard’s oak, swamp chestnut oak, and southern arrowwood should be displayed in the Post Mitigation Plan Species section with regular font. These species were not in the approved mitigation plan but were approved in a previous monitoring year with a mitigation plan addendum. Please review and update.

Response: Appendix B, Table 8 has been updated by adding a title, removing the mowing date, and moving the specified species to the “post mitigation plan species” row.

5. Appendix D, Surface Water Gauge Graphs: For clarity, please include a line on the graphs where bankfull is located.
Response: Top of bank lines have been added to all surface water gauge graphs in Appendix D.
6. Appendix D, Figure D1 Rainfall: Please update rainfall data through November and December.
Response: Appendix D, Figure D1 has been updated through November and December.
7. Appendix D, Evidence of Headwater Channel Formation: It's great that UT-2, UT-3, and UT-4 appear to have most of the channel forming indicators, but only photos were provided for flow. Please update with additional photos and/or provide photographs for each indicator in future reports.
Response: The channel forming indicators were observed and noted in accordance with IRT guidance, however, we do not have individual photos for each channel forming indicator this year. In very small stream channels like these, it is difficult to photo-document channel forming factors individually. We will make our best effort to better document channel forming indicators in future reports.
8. Appendix F, Photo Log: Please include photos of the piping/headcut area on UT2 before maintenance was completed.
Response: Unfortunately, RS does not have any high-quality photos of the piping/headcut area on UT2 given the dense herbaceous vegetation. Two photos taken August 3rd were added to the 2023(MY2) Photo Log.

Phantom Mill -- Year 2 (2023) Monitoring Summary

General Notes

- No encroachment was documented during Year 2.
- No evidence of nuisance animal activity (i.e., heavy deer browsing, beaver, etc.) was observed.

Site Maintenance Report (2023)

Invasive Species Work	Maintenance work
<p>05/15/2023 Russian Olive, Nodding Thistle, Microstegium, Multiflora rose</p> <p>9/14/2023 Chinese Privet, Autumn Olive, Multiflora rose</p>	<p>01/20/2023 Supplemental planting of approximately 7.33 acres of the Site (Figure 1, Appendix A)</p> <p>6/23/2023 Removed an old fence within the easement</p> <p>10/24/2023 Small area of piping (~20 linear feet) on UT2 was stabilized using matting and onsite rock. Additional signs added to gas pipeline.</p> <p>12/22/2023 250 1 and 3-gallon containerized trees within the Low Stem Density Area of UT3 and repair area of UT2. Species included River birch, Ironwood, Persimmon, Tulip poplar, Black gum, Sycamore, White oak, Water oak, Willow oak, and Red oak.</p>

Streams

- All stream restoration reaches were stable and exhibited no signs of erosion, all structures were stable (Appendix C).
- One stream area of concern was observed within the Enhancement II reach of UT2 and repaired during Year 2 (2023) monitoring. At the bottom of UT2, approximately 11 linear feet of the stream was found to be unstable due to piping (Figure 1, Appendix A). To arrest head cut formation, the area was stabilized with matting and rock found onsite piled outside the easement. The IRT was notified of the maintenance work, which was performed on October 24, 2023. Email correspondence and photos of the repair are in Appendix F. This area will continue to be monitored closely in years 3-7.
- Two bankfull events were documented during the Year 2 (2023) monitoring period (Table 11, Appendix D).
- All Site tributaries showed evidence of channel formation during the Year 2 (2023) monitoring period (Tables 13A-C, Appendix D).

Vegetation

- Measurements of all 12 permanent plots and 3 temporary plots resulted in an average of 431 planted stems/acre, with an average of 5 species per plot. Additionally, 12 of the 15 individual plots met success criteria during Year 2 (Appendix B).
- Due to the high rate of planted stem mortality during year 1 (2022), RS conducted a supplemental replant within 7.33 acres of the Site's original 12.5 acres of bare-root planting on January 20, 2023. The supplemental planting plan is detailed in Section 2.1.

Wetlands

- All seven groundwater gauges met success criteria for the Year 2 (2023) monitoring period (Appendix D).

Summary of Monitoring Period/Hydrology Success Criteria by Year

Year	Soil Temperatures/Date Bud Burst Documented	Monitoring Period Used for Determining Success	12 Percent of Monitoring Period
2022 (Year 1)	March 1, 2022	March 1-October 22 (236 days)	28 days
2023 (Year 2)	March 1, 2023*	March 1-October 22 (236 days)	28 days

*Based on observed/documentated bud burst on the Site on February 28, 2023, and soil temperature of 49.16 °F documentated March 1, 2023.

Summary of Monitoring Period/Hydrology Success Criteria by Year

Gauge	12% Hydroperiod Success Criteria Achieved Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2022)	Year 2 (2023)	Year 3 (2024)	Year 4 (2025)	Year 5 (2026)	Year 6 (2027)	Year 7 (2028)
1	Yes 106 days (44.9%)	Yes 109 days (46.2%)					
2	Yes 117 days (49.6%)	Yes 144 days (61.0%)					
3	Yes 111 days (47.0%)	Yes 138 days (58.5%)					
4	Yes 115 days (48.7%)	Yes 142 days (60.2%)					
5	Yes 79 days (33.5%)	Yes 72 days (30.5%)					
6	Yes 93 days (39.4%)	Yes 143 days (60.6%)					
7	Yes 98 days (41.5%)	Yes 105 days (44.5%)					

Site Monitoring Activity and Reporting History

Project Milestones	Stream Monitoring Complete	Vegetation Monitoring Complete	Wetland Monitoring	Data Analysis Complete	Completion or Delivery
Construction Earthwork	--	--	--	--	June 2, 2021
Planting	--	--	--	--	December 22, 2021
As-Built Documentation	Dec. 9-10, 2021	January 5, 2022	--	February 2022	October 2022
Year 1 Monitoring	May 23-24, 2022	July 14, 2022	Feb. – Nov. 2022	November 2022	December 2022
Year 2 Monitoring	April 27, 2023	August 16, 2023	Jan. – Nov. 2023	November 2023	December 2023

**FINAL
MY2 (2023) MONITORING REPORT**

PHANTOM MILL

Alamance County, North Carolina
Cape Fear River Basin
Cataloging Unit 03030002

DMS Project No. 100057
Full Delivery Contract No. 7526
DMS RFP No. 16-007330
USACE Action ID No. SAW-2018-01166
DWR Project No. 18-0796

Data Collection: January 2023-October 2023
Submission: January 2024

Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652




Prepared by:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604
Contact: Worth Creech
919-755-9490 (phone)
919-755-9492 (fax)

And



Axiom Environmental, Inc.

Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603
Contact: Grant Lewis
919-215-1693 (phone)

TABLE OF CONTENTS

1	PROJECT SUMMARY	2
1.1	Project Background, Components, and Structure	2
1.2	Success Criteria	5
2	METHODS	6
2.1	Monitoring	6
3	REFERENCES	13

APPENDICES

Appendix A. Visual Assessment Data

- Figure 1. Current Conditions Plan View
- Tables 4A-D. Stream Visual Stability Assessment
- Table 5. Visual Vegetation Assessment
- Vegetation Plot Photographs
- Site Photo Log

Appendix B. Vegetation Plot Data

- Table 6A. Planted Bare-Root Woody Vegetation
- Table 6B. Permanent Seed Mix
- Table 7. Vegetation Plot Counts and Densities
- Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

Appendix C. Stream Geomorphology Data

- Cross-Sections with Annual Overlays
- Table 9A-D. Baseline Stream Data Summary Tables
- Table 10A-B. Cross-Section Morphology Monitoring Summary

Appendix D. Hydrologic Data

- Table 11. Verification of Bankfull Events
- Table 12. Groundwater Hydrology Data
- Groundwater Gauge Graphs
- Tables 13A-C. Channel Evidence
- Surface Water Gauge Graphs
- Figure D1. 30/70 Percentile Graph for Rainfall
- Soil Temperature Graph

Appendix E. Project Timeline and Contact Info

- Table 14. Project Timeline
- Table 15. Project Contacts

Appendix F. IRT Communication

- 2023 Email correspondence with IRT – MY2 Replanting
- 2023 Email correspondence with IRT – UT2 Repair
- Site Photo Log – Maintenance 2023

1 PROJECT SUMMARY

Restoration Systems, LLC (RS) has established the North Carolina Division of Mitigation Services (NCDMS) Phantom Mill (Site). The Site is on two contiguous parcels along the warm water Cane Creek and unnamed tributaries to Cane Creek in the Carolina Slate Belt Ecoregion of North Carolina. Located in the Cape Fear River Basin, cataloging unit 03030002, the Site is in the Targeted Local Watershed (TLW) 03030002050050 and North Carolina Division of Water Resources (NCDWR) subbasin number 03-06-04. The Site is not located in a Local Watershed Plan (LWP), Regional Watershed Plan (RWP), or Targeted Resource Area (TRA). Site watersheds range from approximately 0.08 of a square mile (50 acres) on UT4 to 4.37 square miles (2,795 acres) at the Site's outfall.

1.1 Project Background, Components, and Structure

Located approximately 1 mile north of Pleasant Hill and 2 miles west of Snow Camp in southwest Alamance County, the Site encompasses 16.1 acres. Mitigation work within the Site included 1) stream restoration, 2) stream enhancement (Level I), 3) stream enhancement (Level II), 4) stream preservation, 5) wetland reestablishment, 6) wetland enhancement, and 7) vegetation planting. The Site is expected to provide 3632.153 warm water stream credits and 4.141 riparian wetland credits by closeout (Table 1, Page 2). A conservation easement was granted to the State of North Carolina and recorded at the Alamance County Register of Deeds on October 18, 2018.

Before construction, land use at the Site was characterized by disturbed forest and livestock pasture. Site design was completed in January 2020. Construction started on March 29, 2021, and ended with a final walkthrough on June 2, 2021. The Site was planted on December 22, 2021. Completed project activities, reporting history, completion dates, and project contacts are summarized in Tables 11-12 (Appendix E).

Additional activities that occurred at the Site included the following.

- Planting 12.5 acres of the Site with 14,300 stems (planted species are included in Table 6A [Appendix B]).
- Installing one shallow wetland marsh treatment area in the floodplain, with an outfall constructed of hydraulically stable rip rap
- Applying an herbaceous seed mix:
 - Upland areas received pollinator-friendly native and naturalized species, including forbs and grasses
 - Streamside zones and wetlands, including the Marsh Treatment Wetland areas, received a similarly designed mix with an additional component of FACW species (including *Elymus virginicus*, *Juncus effusus*, and *Carex* spp.).
- Fencing the entire conservation easement.

Table 1. Phantom Mill (ID-100057) Project Mitigation Quantities and Credits

Project Segment	Original Mitigation Plan Ft/Ac	As-Built Ft/Ac	Original Mitigation Category	Original Restoration Level	Original Mitigation Ratio (X:1)	Credits	Comments
Stream							
Cane Creek-R	1917	1943	Warm	R	1.00000	1,917.000	70 If is located outside of the easement and therefore is not generating credit
Cane Creek-P	484	485	Warm	P	10.00000	48.400	
UT 1	198	198	Warm	No Credit	NA	0.000	Feature is non-jurisdictional
UT 2A-P	34	34	Warm	P	10.00000	3.400	
UT 2-EI	214	204	Warm	EI	1.50000	142.667	
UT 2-EII	203	193	Warm	EII	2.00000	101.500	
UT 2-EII	351	341	Warm	EII	2.50000	140.400	
UT 2-P	151	159	Warm	P	10.00000	15.100	
UT 3-EI	121	120	Warm	EI	1.50000	80.667	62 If is located outside of the easement and therefore is not generating credit
UT 3-R	806	806	Warm	R	1.00000	806.000	
UT 4-EII	112	112	Warm	EII	2.50000	44.800	
UT 4-R	261	263	Warm	R	1.00000	261.000	
					Total:	3,560.934	
Wetland							
Wetland Reestablish	3.727	3.727	R	REE	1.00000	3.727	
Wetland Enhancement	0.828	0.794	E	E	2.00000	0.414	
Wetland Preservation							
					Total:	4.141	

Project Credits

Restoration Level	Stream			Riparian	Non-Rip	Coastal
	Warm	Cool	Cold	Wetland	Wetland	Marsh
Restoration	2,984.000			0.000	0.000	0.000
Re-establishment	0.000			3.727	0.000	0.000
Rehabilitation	0.000			0.000	0.000	0.000
Enhancement	0.000			0.414	0.000	0.000
Enhancement I	223.334	0.000	0.000			
Enhancement II	286.700	0.000	0.000			
Creation				0.000	0.000	0.000
Preservation	66.900	0.000	0.000	0.000	0.000	
Benthics 2%	71.219	0.000	0.000	0.000	0.000	
Totals	3,632.153	0.000	0.000	4.141	0.000	0.000

Total Stream Credit 3,632.153
Total Wetland Credit 4.141

Table 2. Summary: Goals, Performance, and Results

Targeted Functions	Goals	Objectives	Compatibility with Success Criteria
(1) HYDROLOGY			
(2) Flood Flow	<ul style="list-style-type: none"> Attenuate flood flow across the Site. Minimize downstream flooding to the maximum extent possible. Connect streams to functioning wetland systems. 	<ul style="list-style-type: none"> Construct a new channel at historic floodplain elevation to restore overbank flows and restore jurisdictional wetlands Plant woody riparian buffer Remove livestock Deep rip floodplain soils to reduce compaction and increase soil surface roughness Protect riparian buffers with a perpetual conservation easement 	<ul style="list-style-type: none"> BHR not to exceed 1.2 Document four overbank events in separate monitoring years Livestock excluded from the easement Attain Wetland Hydrology Success Criteria Attain Vegetation Success Criteria Conservation Easement recorded
(4) Wooded Riparian Buffer			
(4) Microtopography			
(3) Stream Stability	<ul style="list-style-type: none"> Increase stream stability within the Site so that channels are neither aggrading nor degrading. 	<ul style="list-style-type: none"> Construct channels with the proper pattern, dimension, and longitudinal profile Remove livestock Construct stable channels with appropriate substrate Plant woody riparian buffer Stabilize stream banks 	<ul style="list-style-type: none"> Cross-section measurements indicate a stable channel with an appropriate substrate Visual documentation of stable channels and structures BHR not to exceed 1.2 ER of 2.2 or greater < 10% change in BHR and ER in any given year Livestock excluded from the easement Attain Vegetation Success Criteria
(4) Sediment Transport			
(4) Stream Geomorphology			
(1) WATER QUALITY			
(2) Streamside Area Vegetation	<ul style="list-style-type: none"> Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters. 	<ul style="list-style-type: none"> Remove livestock and reduce agricultural land/inputs Install marsh treatment areas Plant woody riparian buffer Restore/enhance jurisdictional wetlands adjacent to Site streams Provide surface roughness and reduce compaction through deep ripping/plowing. Restore overbank flooding by constructing channels at historic floodplain elevation. 	<ul style="list-style-type: none"> Livestock excluded from the easement Attain Wetland Hydrology Success Criteria Attain Vegetation Success Criteria
(3) Upland Pollutant Filtration			
(2) Indicators of Stressors			
(2) Aquatic Life Tolerance			
Wetland Particulate Change			
Wetland Physical Change			

Table 2. Summary: Goals, Performance, and Results (Continued)

(1) HABITAT			
(2) In-stream Habitat	<ul style="list-style-type: none"> • Improve instream and streamside habitat. 	<ul style="list-style-type: none"> • Construct stable channels with appropriate substrate • Plant woody riparian buffer to provide organic matter and shade • Construct a new channel at historic floodplain elevation to restore overbank flows • Plant woody riparian buffer • Protect riparian buffers with a perpetual conservation easement • Restore/enhance jurisdictional wetlands adjacent to Site streams • Stabilize stream banks • Install in-stream structures 	<ul style="list-style-type: none"> • Cross-section measurement indicate a stable channel with appropriate substrate • Visual documentation of stable channels and in-stream structures. • Attain Wetland Hydrology Success Criteria • Attain Vegetation Success Criteria • Conservation Easement recorded
(3) Substrate			
(3) In-Stream Habitat			
(2) Streamside Habitat			
(3) Streamside Habitat			
(3) Thermoregulation			
Wetland Physical Structure			
Wetland Landscape Patch Structure			

1.2 Success Criteria

Monitoring and success criteria for stream restoration should relate to project goals and objectives identified from on-site NC SAM data collection. From a mitigation perspective, several goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following summarizes Site success criteria.

Success Criteria

Streams
<ul style="list-style-type: none"> • All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05. • A continuous surface flow must be documented each year for at least 30 consecutive days on the intermittent reach of UT3. • Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section during the monitoring period. • The entrenchment ratio (ER) must be no less than 2.2 at any measured riffle cross-section during the monitoring period. • BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during the monitoring period. • The stream project shall remain stable, and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.
Wetland Hydrology
<ul style="list-style-type: none"> • Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 12 percent of the growing season during average climatic conditions
Vegetation
<ul style="list-style-type: none"> • Within planted portions of the Site, a minimum of 320 stems per acre must be present at Year 3; a minimum of 260 stems per acre must be present at Year 4; and a minimum of 210 stems per acre must be present at Year 7. • Trees must average 7 feet in height at Year 5, and 10 feet in height at Year 7 in each plot. • Planted and volunteer stems are counted, provided they are included in the approved planting list for the Site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.

2 METHODS

Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 1 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

Monitoring Schedule

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams							
Wetlands							
Vegetation							
Macroinvertebrates							
Visual Assessment							
Report Submittal							

2.1 Monitoring

The monitoring parameters are summarized in the following table.

Monitoring Summary

Stream Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 16 cross-sections on restored channels	Graphic and tabular data.
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern will be depicted on a plan view figure with a written assessment and photograph of the area included in the report.
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.
Stream Hydrology	Continuous monitoring of surface water gauges and/or trail camera	Continuous recording through the monitoring period	3 surface water gauges on UT 2, 3, and 4	Surface water data for each monitoring period
Bankfull Events	Continuous monitoring of surface water gauges and/or trail camera	Continuous recording through the monitoring period	3 surface water gauges on UT 2, 3, and 4	Surface water data for each monitoring period
	Visual/Physical Evidence	Continuous through the monitoring period	1 trail camera on Cane Creek	Visual evidence, photo documentation, and/or rain data.
Benthic Macroinvertebrates	"Qual 4" method described in <i>Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0</i> (NCDWR 2016)	Pre-construction, Years 3, 5, and 7 during the "index period" referenced in <i>Small Streams Biocriteria Development</i> (NCDWQ 2009)	2 stations (on Cane Creek upstream and Cane Creek downstream); however, the exact locations will be determined at the time pre-construction benthics are collected	Results* will be presented on a site-by-site basis and will include a list of taxa collected, an enumeration of <i>Ephemeroptera</i> , <i>Plecoptera</i> , and <i>Tricoptera</i> taxa as well as Biotic Index values.
Wetland Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Wetland Restoration	Groundwater gauges	Years 1, 2, 3, 4, 5, 6, and 7 throughout the year, with the growing season defined as March 1-October 22	7 gauges spread throughout restored wetlands	Soil temperature at the beginning of each monitoring period to verify the start of the growing season, groundwater and rain data for each monitoring period
Vegetation Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	12 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre
	Annual random vegetation plots, 0.0247 acre (100 square meters) in size	As-built, Years 1, 2, 3, 5, and 7	3 plots; randomly selected each year	Species and height

*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

Stream Summary

All streams are functioning as designed. Constructed channels exhibit characteristics of a stable piedmont stream with minimal changes in cross-sections when compared to the as-built stream measurement data. All in-stream structures are all functioning as designed. Grade control and bank protection structures are intact and performing as intended by controlling stream flow while preventing erosion. Stream morphology data is in Appendix C, and visual assessment data is in Tables 4A-D (Appendix A).

One stream area of concern was observed and repaired during Year 2 (2023) monitoring. At the bottom of the Enhancement II area of UT2, approximately 11 linear feet of the stream was found to be unstable due to piping (Figure 1, Appendix A). In an effort to arrest head cut formation, the area was stabilized with matting and rock found onsite piled outside the easement. The IRT was notified of the maintenance work, which was performed on October 24, 2023. Additionally, five 1- and 3-gallon containerized trees were planted within the footprint of the repair on December 22, 2023. Species included water oak, willow oak, sycamore, and river birch. Live staking of black willow and silky dogwood along the repaired reach is scheduled for mid to late February 2024. See Q4 2023/Q4 2024 Remedial Planting Plan in Vegetation Summary for details. Email correspondence and photos of the repair are in Appendix F. This area will continue to be monitored closely in years 3-7.

Wetland Summary

Summary of Monitoring Period/Hydrology Success Criteria by Year

Year	Soil Temperatures/Date Bud Burst Documented	Monitoring Period Used for Determining Success	12 Percent of Monitoring Period
2022 (Year 1)	March 1, 2022*	March 1-October 22 (236 days)	28 days
2023 (Year 2)	March 1, 2023**	March 1-October 22 (236 days)	28 days

*Based on observed/documentated bud burst on the Site on February 28, 2022, and soil temperature of 49.16 oF documentated March 1, 2023.

**Based on observed/documentated bud burst on the Site on February 28, 2023 and soil temperature of 52.69 oF documentated March 1, 2023

Space purposefully left blank

All groundwater gauges met success criteria for the Year 2 (2023) monitoring period (Appendix D).

Summary of Monitoring Period/Hydrology Success Criteria by Year

Gauge	12% Hydroperiod Success Criteria Achieved Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2022)	Year 2 (2023)	Year 3 (2024)	Year 4 (2025)	Year 5 (2026)	Year 6 (2027)	Year 7 (2028)
1	Yes 106 days (44.9%)	Yes 109 days (46.2%)					
2	Yes 117 days (49.6%)	Yes 144 days (61.0%)					
3	Yes 111 days (47.0%)	Yes 138 days (58.5%)					
4	Yes 115 days (48.7%)	Yes 142 days (60.2%)					
5	Yes 79 days (33.5%)	Yes 72 days (30.5%)					
6	Yes 93 days (39.4%)	Yes 143 days (60.6%)					
7	Yes 98 days (41.5%)	Yes 105 days (44.5%)					

Vegetation Summary

Year 2 (2023) vegetation measurements occurred on August 16, 2023. During quantitative vegetation sampling, 12 permanent plots (10-meter by 10-meter) were installed within the Site as per guidelines established in CVS-EEP Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008). Additionally, 3 random temporary plots were also measured in accordance with the Site monitoring plan. Measurements of all 15 plots resulted in an average of 431 planted stems/acre, with an average of 6 species per plot. Twelve of the 15 individual plots met success criteria during Year 2 (Tables 7-8, Appendix B).

Due to the high rate of planted stem mortality during Year 1 (2022), RS conducted a supplemental replant within 7.33 acres of the Site’s original 12.5 acres of bare-root planting on January 20, 2023. The areas targeted for supplemental planting are depicted in Figure 1 (Appendix A). Vegetation mortality between MY0 and MY1 mainly occurred in areas of dense herbaceous growth. These were likely out-competing many of the smaller bare-root trees. In response, RS planted 3-4 feet tall bare roots hardwoods to reduce the overtopping of planted bare-root stems. Planting occurred in and around CVS Plots in an effort to represent area densities and replant mortality. Bare-root replanting efforts are summarized in the table below and photos of the replanting are located in Appendix F. In addition to the bare-root planting, a combination of Black willow, Silky dogwood, and Elderberry live-stakes were added along UT4. Three random vegetation transects were conducted in the replanted areas during MY2 (2023) monitoring, and the data is shown in Table 8 (Appendix B).

Phantom Mill - Q1 2023 Remedial Planting Plan
Vegetation Association: Piedmont/Low Mountain Alluvial Forest
Total Area = 7.33 Acres

		Planting Zones Appendix A, Figure 1				
		Zone 1		Zone 2		TOTAL
MY1 Average Stems/Acre =		108		188		
Acres =		3.03		4.30		7.33
Stems added/acre		+/-360		+/-280		
Species	Wetland Indicator Status	# planted	% of total	# planted	% of total	# planted
River birch (<i>Betula nigra</i>)	FACW	170	13%	150	13%	320
Sugarberry (<i>Celtis Laevigata</i>)	FACW	130	10%	120	10%	250
Silky dogwood (<i>Cornus amomum</i>)	FACW	130	10%	120	10%	250
Green ash (<i>Fraxinus pennsylvanica</i>)	FACW	80	6%	70	6%	150
Tulip poplar (<i>Liriodendron tulipifera</i>)	FAC	130	10%	120	10%	250
Sycamore (<i>Platanus occidentalis</i>)	FACW	180	14%	170	15%	350
Black gum (<i>Nyssa sylvatica</i>)	FAC	50	4%	50	3%	100
White oak (<i>Quercus alba</i>)	FACU	70	5%	60	5%	130
Water oak (<i>Quercus nigra</i>)	FAC	180	14%	170	14%	350
Willow oak (<i>Quercus phellos</i>)	FACW	180	14%	170	14%	350
TOTAL		1,300	100%	1,200	100%	2,500

Based on Year 2 (2023) data and visual assessment, and despite the January 2023 supplemental planting, two areas of low stem density remained. These include the upland areas of UT3, and a portion of the Cane Creek floodplain where herbaceous overtopping was observed during the dormant season of 2023/2024. In response, the upland areas of UT3 was planted on December 22, 2023, with approximately 245, 1- and 3-gallon containerized trees. Species are summarized below. No stems were planted within vegetation plots. RS will conduct random vegetation transects along UT3 in the Spring of 2024 to determine the success of the planting and to better understand the extent of the low stem density area. RS will continue to visually monitor overtop stems within the Cane Creek floodplain and will hand release stems in February 2024. These areas are depicted in Figure 1 and are quantified in Table 5 (Appendix A).

Space purposefully left blank

Phantom Mill – Q4 2023/Q1 2024 Remedial Planting Plan

Vegetation Association: Piedmont/Low Mountain Alluvial Forest, Dry Mesic Oak-Hickory Forest

Total Area = 2.75 Acres

Species	Wetland Indicator Status	Type	# planted	% of total
River birch (<i>Betula nigra</i>)	FACW	1 gallon	15	6%
Ironwood (<i>Carpinus caroliniana</i>)	FAC	3 gallon	20	8%
Persimmon (<i>Diospyros virginiana</i>)	FAC	1 gallon	25	10%
Tulip poplar (<i>Liriodendron tulipifera</i>)	FAC	1 gallon	30	12%
Black gum (<i>Nyssa sylvatica</i>)	FAC	1 gallon	25	10%
Sycamore (<i>Platanus occidentalis</i>)	FACW	1 gallon	25	10%
White oak (<i>Quercus alba</i>)	FACU	1 gallon	25	10%
Water oak (<i>Quercus nigra</i>)	FAC	3 gallon	35	14%
Willow oak (<i>Quercus phellos</i>)	FACW	1 gallon	25	10%
Red oak (<i>Quercus rubra</i>)	FACU	1 gallon	25	10%
TOTAL			250	100%
Live Stakes (Stream-Side Assemblage)				
Black willow (<i>Salix nigra</i>)	OBL	Live Stake	15	43%
Silky dogwood (<i>Cornus amomum</i>)	FACW	Live Stake	20	57%
TOTAL			35	100%

Table 3. Project Attribute Table

Project Information	
Project Name	Phantom Mill
Project County	Alamance County, North Carolina
Project Area (acres)	16.1
Project Coordinates (latitude & longitude)	35.8924°N, 79.4754°W
Planted Area (acres)	12.5
Project Watershed Summary Information	
Physiographic Province	Piedmont
Project River Basin	Cape Fear
USGS HUC for Project (14-digit)	03030002050050
NCDWR Sub-basin for Project	03-06-04
Project Drainage Area (acres)	2795
Percentage of Project Drainage Area that is Impervious	<5%
CGIA Land Use Classification	Managed Herbaceous Cover & Hardwood Swamps

Table 3. Project Attribute Table (Continued)

Reach Summary Information				
Parameters	Cane Creek	UT2	UT 3	UT4
Pre-Project Length (linear feet)	2333	967	1037	225
Post-Project Length (linear feet)	2499	955	969	374
Valley Classification & Confinement	Alluvial, confined – moderately confined			
Drainage Area (acres)	2795	67	83	50
NCDWR Stream ID Score	--	34.5	32	34.5
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial/ Intermittent	Perennial
NCDWR Water Quality Classification	WS-V, NSW			
Existing Morphological Description (Rosgen 1996)	Eg5	Cg 3/4	F4	Eg4
Proposed Stream Classification (Rosgen 1996)	C/E 3/4	C/E 3/4	Cb 3/4	C/E 3/4
Existing Evolutionary Stage (Simon and Hupp 1986)	II/III	II/III	III/IV	II/III
Underlying Mapped Soils	Chewacla loam, Cullen clay loam, Riverview loam			
Drainage Class	Somewhat poorly drained, well-drained, well-drained, respectively			
Hydric Soil Status	Nonhydric (may contain hydric inclusions), nonhydric, nonhydric, respectively			
Valley Slope	0.0035	0.0225	0.0320	0.0237
FEMA Classification	Lower reaches AE floodway	NA	NA	NA
Native Vegetation Community	Piedmont Alluvial Forest/Dry-Mesic Oak-Hickory Forest			
Watershed Land Use/Land Cover (Site)	43% forest, 55% agricultural land, <2% low density residential/impervious surface			
Watershed Land Use/Land Cover (Cedarock Reference Channel)	65% forest, 30% agricultural land, <5% low density residential/impervious surface			
Percent Composition of Exotic Invasive Vegetation	<5%			
Wetland Summary Information				
Parameters	Wetlands			
Wetland acreage	4.377 acre drained & 0.923 acre degraded			
Wetland Type	Riparian riverine			
Mapped Soil Series	Worsham and Wehadkee			
Drainage Class	Poorly drained			
Hydric Soil Status	Hydric			
Source of Hydrology	Groundwater, stream overbank			
Hydrologic Impairment	Incised streams, compacted soils, livestock, ditches			
Native Vegetation Community	Piedmont/Low Mountain Alluvial Forest			
% Composition of Exotic Invasive Vegetation	<5%			
Restoration Method	Hydrologic, vegetative, livestock			
Enhancement Method	Vegetative, livestock			

Table 3. Project Attribute Table (Continued)

Regulatory Considerations			
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States-Section 401	Yes	Yes	JD Package (App D)
Waters of the United States-Section 404	Yes	Yes	JD Package (App D)
Endangered Species Act	Yes	Yes	CE Document (App E)
Historic Preservation Act	Yes	Yes	CE Document (App E)
Coastal Zone Management Act	No	--	NA
FEMA Floodplain Compliance	Yes	No	In Process (App F)
Essential Fisheries Habitat	No	--	NA

3 REFERENCES

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.

North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available: https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016_final.pdf

North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364

North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.


North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.

Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado

Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.1

Appendix A: Visual Assessment Data

Figure 1. Current Conditions Plan View
Tables 4A-D. Stream Visual Stability Assessment
Table 5. Visual Vegetation Assessment
Vegetation Plot Photographs
Site Photo Log



Prepared for:



Project:

**PHANTOM MILL
MITIGATION
SITE**

Alamance County, NC

Title:

**CURRENT
CONDITIONS
PLAN VIEW**

Drawn by:

KRJ

Date:

JAN 2024

Scale:

1:1900

Project No.:

18-012

FIGURE

1

- Legend**
- Conservation Easement = 16.1 acres
 - Stream Restoration
 - Stream Enhancement (Level I)
 - Stream Enhancement (Level II)
 - Stream Preservation
 - Stream Generating No Credit
 - Wetland Reestablishment
 - Wetland Enhancement
 - In-Stream Structures
 - Cross Sections
 - ◆ Groundwater Gauges Meeting Success Criteria (MY2 2023)
 - ▲ Stream Gauge
 - Rain Gauge and Soil Temperature Logger
 - Random Veg Plots Meeting Stem Density Requirement (MY2 2023)
 - Permanent Vegetation Plots Meeting Stem Density Requirement (MY2 2023)
 - Permanent Vegetation Plots Not Meeting Stem Density Requirement (MY2 2023)
 - ★ Vegetation Plot Origins
 - Benthic Sampling Location
 - ★ Photo Points (to be taken MY 1-7)
 - Colonial Pipeline Easement
 - January 2023 Supplemental Planting Zone 1 - 3.03 ac
 - January 2023 Supplemental Planting Zone 2 - 4.30 ac
 - Year 2 (2023) Low Stem Density Area (Supplementally Planted December 2023)

Note: Basemap is drone imagery from June 2021 on top of 2018 aerial orthoimagery from NC OneMap




Table 4A. Visual Stream Stability Assessment

Reach Cane Creek
 Assessed Stream Length 1943
 Assessed Bank Length 3886

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	10		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	10	10		100%

Table 4B. Visual Stream Stability Assessment

Reach UT 2
 Assessed Stream Length 738
 Assessed Bank Length 1476

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	4	4		100%

Table 4C. Visual Stream Stability Assessment

Reach UT 3
 Assessed Stream Length 926
 Assessed Bank Length 1852

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	16	16		100%

Table 4D. Visual Stream Stability Assessment

Reach UT 4
 Assessed Stream Length 374
 Assessed Bank Length 748

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	4	4		100%

Table 5. Visual Vegetation Assessment





Planted acreage 12.5

Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10acres	2.746	22.0%
Total			2.746	22.0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%
Cumulative Total			2.746	22.0%

Easement Acreage 16.1

Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	0.00	0.0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	0 Encroachments noted	

Phantom Mill Site
MY2 (2023) Vegetation Monitoring Photographs



Phantom Mill Site
MY2 (2023) Vegetation Monitoring Photographs



**Phantom Mill
MY-02 (2023) Photo Log**



Photo 1: Photo Point 1- UT2 Colonial Pipeline Easement Break
Upstream End, Facing Downstream



Photo 2: Photo Point 2- UT2 Colonial Pipeline Easement Break
Downstream End, Facing Upstream

**Phantom Mill
MY-02 (2023) Photo Log**

Photo 3: Photo Point 3- Cane Creek Colonial Pipeline Easement Break
Downstream End, Facing Upstream



Photo 4: Photo Point 4- Cane Creek Colonial Pipeline Easement Break
Upstream End, Facing Downstream



**Phantom Mill
MY-02 (2023) Photo Log**

Photo 5: Photo Point 5- UT3 Colonial Pipeline Easement Break
Downstream End, Facing Upstream



Photo 6: Photo Point 6- UT3 Colonial Pipeline Easement Break
Upstream End, Facing Downstream



**Phantom Mill
MY-02 (2023) Photo Log**

Photo 7: Photo Point 7- Outer Bend at Cane Creek Restoration/Preservation Transition Below Drop Structure



Photo 8: State Champion Fraxinus pennsylvanica



**Phantom Mill
MY-02 (2023) Photo Log**



Photo 9: Cane Creek Drop Structure – April 2023



Photo 10: Easement Boundary Top of UT3

**Phantom Mill
MY-02 (2023) Photo Log**

Photo 11: Cane Creek aerial view, looking east



Photo 12: UT3 aerial view, looking north



**Phantom Mill
MY-02 (2023) Photo Log**

Photo 13: Cane Creek aerial view, easement fencing and vegetation



Photo 14: Cane Creek drop structure aerial view



Phantom Mill
MY-02 (2023) Photo Log




**Phantom Mill
MY-02 (2023) Photo Log**

Photo 17: Bud Burst of *Carpinus caroliniana*
Photo Taken 2/28/23



Photo 18: Bud Burst of *Ulmus americana*
Photo Taken 2/28/23



**Phantom Mill
MY-02 (2023) Photo Log**



Photo 19: Cane Creek Drop Structure – January 2024




Photo 20: UT2 Repair

**Phantom Mill
MY-02 (2023) Photo Log**



Phantom Mill
MY-02 (2023) Photo Log



Appendix B: Vegetation Data

Table 6A. Planted Bare-Root Woody Vegetation

Table 6B. Permanent Seed Mix

Table 7. Vegetation Plot Counts and Densities

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

**Table 6A. Planted Bare Root Woody Vegetation
Phantom Mill**

Species	Wetland Indicator	Total
Acres		12.5
<i>Betula nigra</i>	FACW	1,000
<i>Celtis occidentalis</i>	FACU	500
<i>Cephalanthus occidentalis</i>	OBL	300
<i>Cercis canadensis</i>	FACU	750
<i>Cornus ammomum</i>	FACW	2,000
<i>Diospyros virginiana</i>	FAC	500
<i>Fraxinus pennsylvanica</i>	FACW	700
<i>Liriodendron tulipifera</i>	FACU	1,000
<i>Morus rubra</i>	FACU	350
<i>Nyssa sylvatica</i>	FAC	500
<i>Platanus occidentalis</i>	FACW	1,500
<i>Quercus alba</i>	FACU	650
<i>Quercus lyrata</i>	OBL	600
<i>Quercus nigra</i>	FAC	1,250
<i>Quercus phellos</i>	FAC	1,250
<i>Quercus rubra</i>	FACU	600
<i>Quercus shumardii</i>	FAC	750
<i>Viburnum dentatum</i>	FAC	100
TOTALS		14,300
Average Stems/Acre		1,144

**Table 6B. Permanent Seed Mix
Phantom Mill**

Meadow Mix (50 lbs)					
Species	Wetland Indicator	%	Species	Wetland Indicator	%
Common Yarrow (<i>Achillea millefolium</i>)	FACU	1	Boneset (<i>Eupatorium perfoliatum</i>)	FACW	0.5
Redtop (<i>Agrostis gigantea</i>)	FACW	15	Perennial Gaillardia (Blanketflower) (<i>Gaillardia perennialis</i>)	NI	2
Winter Bentgrass (<i>Agrostis hyemalis</i>)	FAC	5	Narrowleaf Sunflower (<i>Helianthus angustifolius</i>)	FACW	1
Creeping Bentgrass (<i>Agrostis stolonifera</i>)	FACW	2	Oxeye Sunflower (<i>Heliopsis helianthoides</i>)	FACU	1
Blue False Indigo (<i>Baptisia australis</i>)	FACU	2	Crimsoneyed Rosemallow (<i>Delmarva peninsula</i>)	OBL	0.5
Fox Sedge (<i>Carex vulpinoidea</i>)	OBL	1	Path Rush (<i>Juncus tenuis</i>)	FAC	0.5
Partridge Pea (<i>Chamaecrista fasciculata</i>)	FACU	1	Roundhead Lespedeza (<i>Lespedeza capitata</i>)	FACU	0.5
Sensitive Pea (<i>Chamaecrista nictitans</i>)	FACU	1	Marsh Blazing Star (<i>Liatris spicata</i>)	FAC	0.5
Oxeye Daisy (<i>Leucanthemum vulgare</i>)	UPL	4.5	Wild Bergamot (<i>Monarda fistulosa</i>)	UPL	0.5
Shasta Daisy (<i>Leucanthemum superbum</i>)	NI	3	Deertongue (<i>Dichanthelium clandestinum</i>)	FAC	5
Lanceleaf Coreopsis (<i>Coreopsis lanceolata</i>)	NI	4	Redtop Panicgrass (<i>Panicum rigidulum</i>)	FACW	0.5
Plains Coreopsis (<i>Coreopsis tinctoria</i>)	FAC	4	Tall White Beardtongue (<i>Penstemon digitalis</i>)	FAC	1
Cosmos (<i>Cosmos bipinnatus</i>)	FACU	1	Clasping Coneflower (<i>Dracopis amplexicaulis</i>)	FAC	1
Rocket Larkspur (<i>Consolida ajacis</i>)	NI	2	Blackeyed Susan (<i>Rudbeckia hirta</i>)	FACU	3
Showy Ticktrefoil (<i>Desmodium canadense</i>)	FAC	1	Little Bluestem (<i>Schizachyrium scoparium</i>)	FACU	5
Purple Coneflower (<i>Echinacea purpurea</i>)	NI	5	Wild Senna (<i>Senna hebecarpa</i>)	FAC	0.5
Virginia Wildrye (<i>Elymus virginicus</i>)	FACW	5	Purpletop (<i>Tridens flavus</i>)	FACU	18
Mistflower (<i>Conoclinium coelestinum</i>)	FAC	0.5	Blue Vervain (<i>Verbena hastata</i>)	FACW	1
				Total	100%
Wetland Mix (30 lbs)					
Bur-marigold (<i>Bidens aristosa</i>)	FACW	13.33	Leathery Rush (<i>Juncus coriaceus</i>)	FACW	1.67
Greenwhite Sedge (<i>Carex albolutescens</i>)	FACW	4.67	Soft Rush (<i>Juncus effusus</i>)	FACW	1.67
Hop Sedge (<i>Carex lupulina</i>)	OBL	1.67	Path Rush (<i>Juncus tenuis</i>)	FAC	1.67
Fox Sedge (<i>Carex vulpinoidea</i>)	OBL	0.67	Redtop Panicgrass (<i>Panicum rigidulum</i>)	FACW	22
Partridge Pea (<i>Chamaecrista fasciculata</i>)	FACU	1.67	Switchgrass (<i>Panicum virgatum</i>)	FAC	3.33
Large-flowered Tickseed (<i>Coreopsis grandiflora</i>)	NI	1.67	Black eyed Susan (<i>Rudbeckia hirta</i>)	FACU	3
Lance-leaved Coreopsis (<i>Coreopsis lanceolata</i>)	NI	3.33	Little Bluestem (<i>Schizachyrium scoparium</i>)	FACU	5
Plains Coreopsis (<i>Coreopsis tinctoria</i>)	FAC	1.67	Indiangrass (<i>Sorghastrum nutans</i>)	FACU	10
Virginia Wildrye (<i>Elymus virginicus</i>)	FACW	10.33	Purpletop (<i>Tridens flavus</i>)	FACU	1.67
Narrowleaf Sunflower (<i>Helianthus angustifolius</i>)	FACW	11	Total		100%

**Table 7. Planted Vegetation Totals
Phantom Mill**

Plot #	Planted Stems/Acre	Success Criteria Met?
1	486	Yes
2	607	Yes
3	445	Yes
4	324	Yes
5	567	Yes
6	526	Yes
7	283	No
8	202	No
9	121	No
10	648	Yes
11	445	Yes
12	364	Yes
T-1	445	Yes
T-2	526	Yes
T-3	486	Yes
Average Planted Stems/Acre	431	Yes

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

Planted Acreage	12.5
Date of Initial Plant	2021-12-22
Date(s) of Supplemental Plant(s)	2023-01-04
Date(s) Mowing	NA
Date of Current Survey	2023-08-16
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/S hrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F		Veg Plot 6 F		Veg Plot 7 F	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW	2	2							1	1	1	1	3	3
	<i>Cercis canadensis</i>	eastern redbud	Tree	FACU													1	1
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW	2	2	1	1	2	2	2	2	3	3	1	1		
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW	1	1							1	1			1	1
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU	1	1							1	1				
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC	1	1					2	2	1	1			1	1
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	1	1	4	4	1	1	3	3	3	3	1	1		
	<i>Quercus alba</i>	white oak	Tree	FACU											1	1		
	<i>Quercus nigra</i>	water oak	Tree	FAC					2	2			2	2	3	3	1	1
	<i>Quercus phellos</i>	willow oak	Tree	FAC	2	2	4	4	1	1	1	1	1	1	5	5		
<i>Quercus sp.</i>					2	2	3	3	3	3								
Sum	Performance Standard				12	12	12	12	9	9	8	8	13	13	12	12	7	7
Post Mitigation Plan Species	<i>Alnus serrulata</i>	<i>hazel alder</i>	Tree	OBL				1										
	<i>Juglans nigra</i>	<i>black walnut</i>	Tree	FACU														
	<i>Liquidambar styraciflua</i>	<i>sweetgum</i>	Tree	FAC				1										
	<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW			2	2	1	1					1	1		
	<i>Quercus shumardii</i>	Shumard's oak	Tree	FAC					1	1								
	<i>Salix nigra</i>	<i>black willow</i>	Tree	OBL														
<i>Viburnum dentatum</i>	southern arrowwood	Tree	FAC			1	1					1	1					
Sum	Proposed Standard				12	12	15	15	11	11	8	8	14	14	13	13	7	7
Mitigation Plan Performance Standard	Current Year Stem Count					12		12		9		8		13		12		7
	Stems/Acre					486		486		364		324		526		486		283
	Species Count					8		4		5		4		8		6		5
	Dominant Species Composition (%)					17		22		27		38		21		38		43
	Average Plot Height (ft.)					3		2		3		3		2		2		3
% Invasives					0		0		0		0		0		0		0	
Post Mitigation Plan Performance Standard	Current Year Stem Count					12		15		11		8		14		13		7
	Stems/Acre					486		607		445		324		567		526		283
	Species Count					8		6		7		4		9		7		5
	Dominant Species Composition (%)					17		22		27		38		21		38		43
	Average Plot Height (ft.)					3		3		3		3		2		2		3
% Invasives					0		0		0		0		0		0		0	

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool (continued)

Planted Acreage	12.5
Date of Initial Plant	2021-12-22
Date(s) of Supplemental Plant(s)	2023-01-04
Date(s) Mowing	NA
Date of Current Survey	2023-08-16
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 8 F		Veg Plot 9 F		Veg Plot 10 F		Veg Plot 11 F		Veg Plot 12 F		Veg Plot 1 R	Veg Plot 2 R	Veg Plot 3 R
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW			1	1	1	1			1	1	1	2	1
	<i>Cercis canadensis</i>	eastern redbud	Tree	FACU	1	1											
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW					5	5	1	1	1	1		1	1
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW	2	2			5	5	2	2			3		2
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU	1	1	2	2					1	1	4		
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC	1	1									1		
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW							1	1	1	1		3	1
	<i>Quercus alba</i>	white oak	Tree	FACU					2	2	1	1					
	<i>Quercus nigra</i>	water oak	Tree	FAC							2	2				3	3
	<i>Quercus phellos</i>	willow oak	Tree	FAC					2	2	2	2	3	3		3	2
<i>Quercus sp.</i>								1	1	2	2	2	2				
Sum	Performance Standard				5	5	3	3	16	16	11	11	9	9	9	12	10
Post Mitigation Plan Species	<i>Alnus serrulata</i>	<i>hazel alder</i>	Tree	OBL													
	<i>Juglans nigra</i>	<i>black walnut</i>	Tree	FACU			1										
	<i>Liquidambar styraciflua</i>	<i>sweetgum</i>	Tree	FAC													
	<i>Quercus michauxii</i>	swamp chestnut oak	Tree	FACW											2	1	2
	<i>Quercus shumardii</i>	Shumard's oak	Tree	FAC													
	<i>Salix nigra</i>	<i>black willow</i>	Tree	OBL													
	<i>Viburnum dentatum</i>	southern arrowwood	Tree	FAC													
Sum	Proposed Standard				5	5	3	3	16	16	11	11	9	9	11	13	12
Mitigation Plan Performance Standard	Current Year Stem Count				5		3		16		11		9	9	12	10	
	Stems/Acre				202		121		648		445		364	364	486	405	
	Species Count				4		2		6		7		6	4	5	6	
	Dominant Species Composition (%)				40		50		31		18		33	36	23	25	
	Average Plot Height (ft.)				3		3		2		2		1	3	3	3	
% Invasives				0		0		0		0		0	0	0	0		
Post Mitigation Plan Performance Standard	Current Year Stem Count				5		3		16		11		9	11	13	12	
	Stems/Acre				202		121		648		445		364	445	526	486	
	Species Count				4		2		6		7		6	5	6	7	
	Dominant Species Composition (%)				40		50		31		18		33	36	23	25	
	Average Plot Height (ft.)				3		3		2		2		1	3	3	3	
% Invasives				0		0		0		0		0	0	0	0		

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Appendix C: Stream Geomorphology Data

Cross-Sections with Annual Overlays

Table 9A-D. Baseline Stream Data Summary Tables

Table 10A-B. Cross-Section Morphology Monitoring Summary


Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	UT 4, XS -1, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



Station	Elevation
0.0	589.5
2.9	589.1
5.0	588.8
5.5	588.8
6.3	588.7
7.3	588.4
8.2	588.4
9.0	588.2
10.0	588.1
10.7	588.1
11.2	588.3
11.8	588.7
13.6	589.1
15.4	589.2
17.6	589.2

SUMMARY DATA	
Bankfull Elevation:	589.2
Bank Height Ratio:	0.96
Thalweg Elevation:	588.1
LTOB Elevation:	589.1
LTOB Max Depth:	1.0
LTOB Cross Sectional Area:	5.7

Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	Cane Cr, XS -3, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	589.8
6.1	589.8
10.8	590.0
14.3	589.7
16.2	589.4
18.3	588.6
19.8	588.2
20.3	588.2
20.6	587.9
22.6	587.2
24.9	587.1
27.2	587.1
28.9	587.1
30.5	587.3
31.8	587.5
33.3	587.6
33.9	587.5
35.1	587.8
36.0	587.9
37.0	588.4
38.3	588.52
41.1	589.2
43.2	589.8
47.6	590.1
51.7	590.2

SUMMARY DATA	
Bankfull Elevation:	589.8
Bank Height Ratio:	0.97
Thalweg Elevation:	587.1
LTOB Elevation:	589.7
LTOB Max Depth:	2.6
LTOB Cross Sectional Area:	48.4



Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	Cane Cr, XS -4, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	590.3
4.6	590.3
8.7	590.5
12.7	590.6
15.7	590.1
17.3	589.5
17.9	589.1
18.4	588.9
19.4	588.5
20.2	588.3
21.0	587.1
22.9	587.2
23.1	587.2
24.0	586.0
25.3	586.1
26.7	586.1
27.6	586.4
28.7	586.8
30.5	587.2
32.6	587.3
33.8	587.64
34.6	588.0
36.1	588.9
40.2	589.2
43.9	590.4
47.0	590.5
52.6	590.2
57.3	590.1

SUMMARY DATA	
Bankfull Elevation:	590.5
Bank Height Ratio:	0.98
Thalweg Elevation:	586.0
LTOB Elevation:	590.4
LTOB Max Depth:	4.4
LTOB Cross Sectional Area:	66.6



Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	Cane Cr, XS -5, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



Station	Elevation
0.0	591.7
5.7	591.7
9.1	592.1
10.7	592.1
12.7	591.7
14.1	591.2
14.9	590.5
15.8	589.9
16.7	589.4
17.9	588.5
19.4	587.9
21.2	587.9
22.6	587.8
24.3	587.8
25.6	587.9
27.2	588.0
29.5	588.0
31.0	588.4
31.8	588.7
33.0	589.5
34.2	590.25
35.5	590.5
37.6	590.9
39.4	591.5
41.7	591.9
46.5	591.7
52.5	591.6

SUMMARY DATA	
Bankfull Elevation:	591.8
Bank Height Ratio:	0.97
Thalweg Elevation:	587.8
LTOB Elevation:	591.7
LTOB Max Depth:	3.9
LTOB Cross Sectional Area:	68.3

Stream Type	E/C 5
-------------	-------




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	Cane Cr, XS - 7, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	594.0
4.6	593.9
8.8	593.7
10.8	593.7
13.4	593.2
14.7	592.5
16.3	592.2
17.3	592.0
18.0	591.2
19.9	591.2
21.3	591.1
23.4	591.2
25.9	591.2
27.2	590.9
28.3	590.8
29.5	590.7
31.1	590.8
32.9	591.1
34.0	591.6
35.7	592.8
38.2	593.11
40.3	593.6
45.4	593.3
51.2	593.6

SUMMARY DATA	
Bankfull Elevation:	593.6
Bank Height Ratio:	0.98
Thalweg Elevation:	590.7
LTOB Elevation:	593.6
LTOB Max Depth:	2.9
LTOB Cross Sectional Area:	50.8



Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	Cane Cr, XS - 8, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



Station	Elevation
-0.6	593.5
6.4	593.3
12.0	593.2
15.5	592.5
17.4	592.4
19.1	592.2
20.0	591.5
21.2	591.4
22.0	591.8
22.8	591.2
24.9	590.9
27.4	590.5
29.0	590.2
30.8	589.9
32.2	589.4
36.3	589.6
37.2	589.9
38.1	590.6
39.1	592.4
42.2	593.4
45.7	593.5
51.1	593.7
54.1	594.3

SUMMARY DATA	
Bankfull Elevation:	593.5
Bank Height Ratio:	0.98
Thalweg Elevation:	589.4
LTOB Elevation:	593.4
LTOB Max Depth:	4.0
LTOB Cross Sectional Area:	66.9

Stream Type	E/C 5
-------------	-------




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XSID	UT 3, XS - 9, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.2	594.1
3.8	594.1
6.7	594.0
7.0	593.2
7.7	593.3
8.9	593.4
9.7	593.3
10.2	593.4
11.0	593.7
12.2	594.2
15.9	594.2

SUMMARY DATA	
Bankfull Elevation:	594.1
Bank Height Ratio:	0.98
Thalweg Elevation:	593.2
LTOB Elevation:	594.1
LTOB Max Depth:	0.9
LTOB Cross Sectional Area:	3.3



Stream Type	E/C 5
--------------------	-------




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	UT 3, XS - 10, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



Station	Elevation
0.5	594.3
4.3	594.2
6.9	594.3
8.4	594.0
9.2	594.0
9.8	593.6
10.2	593.7
11.0	593.9
12.2	594.3
13.5	594.4
16.0	594.3
19.5	594.0

SUMMARY DATA	
Bankfull Elevation:	594.3
Bank Height Ratio:	1.00
Thalweg Elevation:	593.6
LTOB Elevation:	594.3
LTOB Max Depth:	0.6
LTOB Cross Sectional Area:	1.5

Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XSID	UT 3, XS - 11, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	601.7
2.6	601.7
4.3	601.8
4.9	601.7
5.6	601.4
5.9	601.0
6.2	600.9
6.8	601.1
7.3	601.3
8.0	601.5
9.4	601.8
11.7	602.0
14.2	602.0

SUMMARY DATA	
Bankfull Elevation:	601.7
Bank Height Ratio:	1.13
Thalweg Elevation:	600.9
LTOB Elevation:	601.8
LTOB Max Depth:	0.8
LTOB Cross Sectional Area:	1.7



Stream Type	E/C 5
-------------	-------




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XSID	UT 3, XS - 12, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



SUMMARY DATA	
Bankfull Elevation:	602.6
Bank Height Ratio:	1.00
Thalweg Elevation:	601.5
LTOB Elevation:	602.6
LTOB Max Depth:	1.2
LTOB Cross Sectional Area:	4.7

Station	Elevation
0.0	602.5
2.9	602.5
4.8	602.6
6.2	602.5
6.6	601.5
7.4	601.5
8.6	601.5
9.5	601.6
10.9	602.4
12.8	602.8
15.8	602.8
18.0	602.7

Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	UT 3, XS - 13, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
-0.3	614.2
3.1	614.4
5.1	614.3
6.0	614.1
7.0	613.1
7.9	613.1
9.1	613.6
10.9	614.1
14.5	614.3
16.5	614.1

SUMMARY DATA	
Bankfull Elevation:	614.2
Bank Height Ratio:	0.98
Thalweg Elevation:	613.1
LTOB Elevation:	614.1
LTOB Max Depth:	1.1
LTOB Cross Sectional Area:	3.0



Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	UT 3, XS - 14, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	614.2
3.8	614.4
6.1	614.4
7.0	614.2
7.6	613.8
8.5	613.7
9.1	613.7
10.3	614.2
12.8	614.5
17.6	614.4

SUMMARY DATA	
Bankfull Elevation:	614.3
Bank Height Ratio:	0.84
Thalweg Elevation:	613.7
LTOB Elevation:	614.2
LTOB Max Depth:	0.5
LTOB Cross Sectional Area:	1.0



Stream Type	E/C 5
-------------	-------




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XS ID	UT 2, XS - 15, Pool
Feature	Pool
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith

Station	Elevation
0.0	609.3
3.5	608.8
6.4	607.9
8.2	606.9
9.4	606.3
10.2	605.7
11.1	605.2
11.6	605.1
12.2	605.3
13.3	605.4
14.6	605.8
15.9	605.9
17.0	606.1
19.1	606.2
19.9	606.4
21.2	606.9
23.5	607.3
27.4	607.7

SUMMARY DATA	
Bankfull Elevation:	606.3
Bank Height Ratio:	0.99
Thalweg Elevation:	605.1
LTOB Elevation:	606.3
LTOB Max Depth:	1.2
LTOB Cross Sectional Area:	5.0



Stream Type E/C 5




Site	Phantom Mill
Watershed:	Cape Fear River Basin, 03030002
XSID	UT 2, XS - 16, Riffle
Feature	Riffle
Date:	4/27/2023
Field Crew:	Perkinson, Lance, Adams, Smith



Station	Elevation
0.0	607.7
3.1	607.7
5.3	607.4
6.6	607.2
7.3	607.2
8.1	606.9
8.6	606.8
8.7	606.8
9.2	606.7
9.5	606.7
10.2	606.8
10.7	606.8
11.1	606.8
11.8	606.6
12.5	606.7
12.8	606.8
13.8	607.1
14.7	607.4
16.5	607.6
19.7	607.8

SUMMARY DATA	
Bankfull Elevation:	607.4
Bank Height Ratio:	0.95
Thalweg Elevation:	606.6
LTOB Elevation:	607.4
LTOB Max Depth:	0.8
LTOB Cross Sectional Area:	4.1

Stream Type	E/C 5
-------------	-------



**Table 9A. Baseline Stream Data Summary
Phantom Mill - Cane Creek**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	18.6	23		43.5		25.1	28.9	29.5	32.9	3
Floodprone Width (ft)	50	100		100		100	150	100	100	3
Bankfull Mean Depth (ft)	1.2	2.3		2.8		1.8	2.1	1.7	1.8	3
Bankfull Max Depth (ft)	2	3.3		4.4		2.3	2.9	2.6	3.0	3
Bankfull Cross Sectional Area (ft ²)	52.3	52.3		52.3		52.3	52.3	50.9	55.3	3
Width/Depth Ratio	6.6	10		36.3		12	16	16.6	19.6	3
Entrenchment Ratio	1.6	4.3		5.4		3.7	5.5	3.0	3.4	3
Bank Height Ratio	1.1	1.4		2		1	1.2	1.0	1.0	3
Max part size (mm) mobilized at bankfull										
Rosgen Classification	Eg 5					E/C 3/4		E/C 4		
Bankfull Discharge (cfs)	232.1					232.1		232.1		
Sinuosity (ft)	1.06					1.15		1.15		
Water Surface Slope (Channel) (ft/ft)	0.0033					0.003		0.0026		
Other										

**Table 9B. Baseline Stream Data Summary
Phantom Mill - UT 2**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	7.8	11		17.2		7.2	8.3	9.0	9.0	1
Floodprone Width (ft)	20	50		100		30	90	50.0	50.0	1
Bankfull Mean Depth (ft)	0.2	0.4		0.6		0.5	0.6	0.5	0.5	1
Bankfull Max Depth (ft)	0.4	0.8		1.2		0.7	0.8	0.7	0.7	1
Bankfull Cross Sectional Area (ft ²)	4.3	4.3		4.3		4.3	4.3	4.5	4.5	1
Width/Depth Ratio	13	27.5		86		12	16	18.0	18.0	1
Entrenchment Ratio	1.2	3.6		12.8		3.9	11.6	5.6	5.6	1
Bank Height Ratio	0.9	1.5		3.1		1	1.2	1.0	1.0	1
Max part size (mm) mobilized at bankfull										
Rosgen Classification	Cg 3/4					E/C 3/4		C 4		
Bankfull Discharge (cfs)	16.2					16.2		16.2		
Sinuosity (ft)	1.2					1.2		1.2		
Water Surface Slope (Channel) (ft/ft)	0.0188					0.0188		0.0169		
Other										

**Table 9C. Baseline Stream Data Summary
Phantom Mill - UT 3**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	4.1	7.9		11.7		4.4	5.1	3.8	4.8	3
Floodprone Width (ft)	8	12		25		30	90	50.0	50.0	3
Bankfull Mean Depth (ft)	0.1	0.2		0.3		0.3	0.4	0.3	0.3	3
Bankfull Max Depth (ft)	0.2	0.4		0.7		0.4	0.5	0.4	0.6	3
Bankfull Cross Sectional Area (ft ²)	1.6	1.6		1.6		1.6	1.6	1.2	1.5	3
Width/Depth Ratio	10.3	39.5		117		12	16	11.2	15.6	3
Entrenchment Ratio	1.1	1.4		4.8		6.3	19	10.5	13.0	3
Bank Height Ratio	1.3	5		10		1	1.2	1.0	1.0	3
Max part size (mm) mobilized at bankfull										
Rosgen Classification	F4					Cb 3/4		E/C 4		
Bankfull Discharge (cfs)	18.9					18.9		18.9		
Sinuosity (ft)	1.01					1.05		1.05		
Water Surface Slope (Channel) (ft/ft)	0.0317					0.0305		0.0263		
Other										

**Table 9D. Baseline Stream Data Summary
Phantom Mill - UT 4**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	5	6.4		7.4		6.5	7.5	4.9	4.9	1
Floodprone Width (ft)	8	10		100		30	90	15.0	15.0	1
Bankfull Mean Depth (ft)	0.5	0.6		0.7		0.5	0.5	0.3	0.3	1
Bankfull Max Depth (ft)	0.6	0.9		1		0.6	0.8	0.5	0.5	1
Bankfull Cross Sectional Area (ft ²)	3.5	3.5		3.5		3.5	3.5	1.5	1.5	1
Width/Depth Ratio	7.1	10.7		14.8		12	16	16.0	16.0	1
Entrenchment Ratio	1.1	1.8		20		4.3	12.9	3.1	3.1	1
Bank Height Ratio	1.1	1.8		3.2		1	1.2	1.0	1.0	1
Max part size (mm) mobilized at bankfull										
Rosgen Classification	Eg 4					E/C 3/4		C 4		
Bankfull Discharge (cfs)	13.1					13.1		13.1		
Sinuosity (ft)	1.04					1.15		1.15		
Water Surface Slope (Channel) (ft/ft)	0.0228					0.0206		0.0135		
Other										

Appendix D: Hydrologic Data

Table 11. Verification of Bankfull Events

Table 12. Groundwater Hydrology Data

Groundwater Gauge Graphs

Tables 13 A-C. Channel Evidence

Surface Water Gauge Graphs

Figure D1. 30/70 Percentile Graph for Rainfall

Soil Temperature Graph

Table 11. Verification of Bankfull Events

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
January 3, 2022	January 3, 2022	A bankfull event was documented on Cane Creek, UT-3, and UT-4 by trail camera and stream gauge evidence after 1.79 inches of rain were captured at an onsite rain gauge.	1, 2, 3
March 12, 2022	March 12, 2022	A bankfull event was documented on the UT-4 trail camera and UT-2, UT-3, and UT-4 stream gauges after 1.17 inches of rain were captured at an onsite rain gauge.	4
April 18, 2022	April 18, 2022	A bankfull event was documented on the UT-4 trail camera and UT-2, UT-3, and UT-4 stream gauges after 1.11 inches of rain were captured at an onsite rain gauge.	5
October 5, 2022	July 27, 2022	UT-2, UT-3, and UT-4 stream gauges documented a bankfull event after 2.75 inches of rain were captured at an onsite rain gauge.	--
February 12, 2023	February 12, 2023	A bankfull event was documented on the UT-3 trail camera and UT-2, UT-3, and UT-4 stream gauges after 2.14 inches of rain were captured at an onsite rain gauge.	6
April 7, 2023	April 7, 2023	A bankfull event was documented on the UT-3 trail camera and UT-2, UT-3, and UT-4 stream gauges after 2.88 inches of rain were captured at an onsite rain gauge.	7






Photo 2: Bankfull Event Documented on UT-3



Photo 3: Bankfull Event Documented on UT-4



Photo 4: Bankfull Event Documented on UT-4





Photo 5: UT-4 Receding after a Bankfull Event




**Table 12. Groundwater Hydrology Data
Summary of Monitoring Period/Hydrology Success Criteria by Year**

Gauge	12% Hydroperiod Success Criteria Achieved - Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2022)	Year 2 (2023)	Year 3 (2024)	Year 4 (2025)	Year 5 (2026)	Year 6 (2027)	Year 7 (2028)
1	Yes 106 days (44.9%)	Yes 109 days (46.2%)					
2	Yes 117 days (49.6%)	Yes 144 days (61.0%)					
3	Yes 111 days (47.0%)	Yes 138 days (58.5%)					
4	Yes 115 days (48.7%)	Yes 142 days (60.2%)					
5	Yes 79 days (33.5%)	Yes 72 days (30.5%)					
6	Yes 93 days (39.4%)	Yes 108 days (45.8%)					
7	Yes 98 days (41.5%)	Yes 105 days (44.5%)					


Phantom Mill Groundwater Gauge 1 MY 2 (2023 Data)




Phantom Mill Groundwater Gauge 2 MY 2 (2023 Data)




Phantom Mill Groundwater Gauge 3 MY 2 (2023 Data)




Phantom Mill Groundwater Gauge 4 MY 2 (2023 Data)



Phantom Mill Groundwater Gauge 5 MY 2 (2023 Data)



Phantom Mill Groundwater Gauge 6 MY 2 (2023 Data)



Phantom Mill Groundwater Gauge 7 MY 2 (2023 Data)




Table 13A UT-2 Channel Evidence

UT-2 Upstream Channel Evidence	Year 1 (2022)	Year 2 (2023)
Max consecutive days channel flow	164	162
Total cumulative days channel flow*	-	191
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

*New parameter as of MY-2 (2023), at the request of the IRT

Table 13B UT-3 Channel Evidence

UT-3 Channel Evidence	Year 1 (2022)	Year 2 (2023)
Max consecutive days channel flow	278	296
Total cumulative days channel flow*	-	296
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

*New parameter as of MY-2 (2023), at the request of the IRT


Table 13C UT-4 Channel Evidence

UT-4 Channel Evidence	Year 1 (2022)	Year 2 (2023)
Max consecutive days channel flow	266	213
Total cumulative days channel flow*	-	258
Presence of litter and debris (wracking)	Yes	Yes
Leaf litter disturbed or washed away	Yes	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes
Sediment deposition and/or scour indicating sediment transport	Yes	Yes
Water staining due to continual presence of water	Yes	Yes
Formation of channel bed and banks	Yes	Yes
Sediment sorting within the primary path of flow	Yes	Yes
Sediment shelving or a natural line impressed on the banks	Yes	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes
Exposure of woody plant roots within the primary path of flow	No	No
Other:		

*New parameter as of MY-2 (2023), at the request of the IRT


Phantom Mill UT2 Stream Flow Gauge MY 2 (2023 Data)

Total Flow: 191 Days



Phantom Mill UT3 Stream Flow Gauge MY 2 (2023 Data)

Total Flow: 296 Days



Phantom Mill UT4 Stream Flow Gauge MY 2 (2023 Data)

Total Flow: 258 Days






Figure D1: Phantom Mill 30-70 Percentile Graph for Rainfall

Current year data from onsite rain gauge

30-70th percentile data from WETS Station: Burlington Alamance Regional Airport, NC (1992-2022)



Phantom Mill Soil Temperature Year 2 (2023 Data)



Appendix E: Project Timeline and Contact Info

Table 14. Project Timeline

Table 15. Project Contacts

Table 14. Project Timeline

Activity or Deliverable	Data Collection Complete	Task Completion or Deliverable Submission
Project Instituted	--	19-Apr-18
Mitigation Plan Approved	7-Aug-19	Jan-20
Construction (Grading) Completed	NA	2-Jun-21
Planting Completed	NA	22-Dec-21
As-built Survey Completed	9-Dec-21	May-22
MY-0 Baseline Report	Dec-21	May-22
MY1 Monitoring Report	Nov-22	Dec-22
MY2 Monitoring Report	Nov-23	Jan-24
Remediation Items (e.g. beaver removal, supplements, repairs etc.)		
Encroachment		

Table 15. Project Contacts

Phantom Mill Site/95017	
Provider	Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, NC 27604
Mitigation Provider POC	Worth Creech 919-755-9490
Designer	Axiom Environmental, Inc. 218 Snow Ave Raleigh, NC 27603
Primary project design POC	Grant Lewis 919-215-1693
Construction Contractor	Land Mechanics Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Charles Hill 919-639-6132

Appendix F: IRT Communication

2023 Email correspondence with IRT – RE: UT2 Repair, Supplemental Planting
Photo Log – Maintenance 2023

From: [Isenhour, Kimberly T CIV USARMY CESA W \(USA\)](#)
To: [Josh Merritt](#)
Subject: RE: Phantom Mill Supplemental Replant Availability
Date: Wednesday, November 2, 2022 9:40:14 AM

Hi Josh,

We don't have any issues with the substitutions. Thanks for reaching out. From what I read, it seems like overcup or swamp chestnut are a better choice than white oak, which is FACU. Overcup can withstand significant flooding and poorly drained soils (OBL), whereas swamp chestnut (FACW) occurs in bottomlands and prefers well-drained soils. Interestingly, swamp chestnut is also alleopathic when mature, and it can be shade intolerant. Overcup is shade intolerant, and it can be slow growing. Swamp chestnut may be a better option, but you know the site best.

Thanks
Kim

Kim Isenhour
Mitigation Project Manager, Regulatory Division | U.S. Army Corps of Engineers | 919.946.5107

-----Original Message-----

From: Josh Merritt <jmerritt@restorationsystems.com>
Sent: Monday, October 31, 2022 1:05 PM
To: Isenhour, Kimberly T CIV USARMY CESA W (USA) <Kimberly.D.Browning@usace.army.mil>
Subject: [Non-DoD Source] Phantom Mill Supplemental Replant Availability

Kim,

It was good meeting you last week. I am making a planting list for a supplemental replant at Phantom Mill this upcoming planting season. RS plans to plant larger materials to help combat the dense herbaceous vegetation within the Piedmont/Low Mountain Alluvial Forest onsite. However, species availability is limited due to the late timing of ordering the stems. I am looking for approval to substitute Overcup Oak (*Quercus lyrata*) for White Oak (*Quercus alba*). *Quercus lyrata* is not on the approved mitigation plan but appears on the as-built document. Another alternative would be to substitute Swamp Chestnut Oak (*Quercus michauxii*) which is not on the approved mitigation plan or as-built document. Please let me know how you would like me to proceed on the matter.

Thanks,

Josh M.

Josh Merritt | Project Manager

Restoration Systems, LLC

1101 Haynes Street, Suite 211, Raleigh NC, 27604

910-840-3809 (M)

From: [Isenhour, Kimberly T CIV USARMY CESAW \(USA\)](#)
To: [Harrell, Matthew](#)
Subject: RE: Phantom Mill- Maintenance for piping planned
Date: Wednesday, September 20, 2023 9:23:13 AM

Thanks for letting me know Matthew. Please just call it out in the monitoring report for next year. Enjoy the cooler weather!

Regards,
Kim

From: Harrell, Matthew <Matthew.Harrell@davey.com>
Sent: Tuesday, September 19, 2023 2:06 PM
To: Isenhour, Kimberly T CIV USARMY CESAW (USA) <Kimberly.T.Isenhour@usace.army.mil>
Subject: [Non-DoD Source] Phantom Mill- Maintenance for piping planned

Hi Kim,

We have a small area (about 11 linear feet) of piping at Phantom Mill near STA 8 on UT2. This is at the bottom of our enhancement II area. We are planning use some matting and onsite rock that is piled just outside the easement there to correct the issue while it is still minor and arrest the headcut that is forming. We expect to complete the repair in the next 60-90 days.

At the moment it is below the reporting threshold but we just wanted to keep you in the loop. I'm happy to answer any questions.

-Matthew

Matthew Harrell | Project Manager
Davey Mitigation
P: 252-299-1655
E: matthew.harrell@davey.com



**Phantom Mill
MY-02 (2023) Maintenance Activity Photo Log**

Photo 1: Replanting efforts taken place on January 10, 2023



Photo 2: Replanting efforts taken place on January 10, 2023



**Phantom Mill
MY-02 (2023) Maintenance Activity Photo Log**



**Phantom Mill
MY-02 (2023) Maintenance Activity Photo Log**

