

**Roquist Wetland  
Restoration Monitoring Report  
EEP Project # 312  
Monitoring Year – 04**



Submitted to:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Construction Completed: 2008  
Data Collection: 2011  
Submitted: December 2011**

## **Monitoring Firm**



**Landmark Center II, Suite 220  
4601 Six Forks Road  
Raleigh, NC 27609  
Phone: (919) 783-9214  
Fax: (919) 783-9266**

**Project Contact: Adam Spiller  
Email: [adam.spiller@kci.com](mailto:adam.spiller@kci.com)  
KCI Project No: 12071067C\_RO11**

## **Design Firm**



**HSMM of North Carolina, Inc.  
3333 Regency Parkway, Suite 120  
Cary, NC 27518**

## TABLE OF CONTENTS

<b>1.0</b>	<b>EXECUTIVE SUMMARY / PROJECT ABSTRACT .....</b>	<b>1</b>
<b>2.0</b>	<b>METHODOLOGY .....</b>	<b>2</b>
<b>3.0</b>	<b>REFERENCES .....</b>	<b>2</b>

### Appendix A – Project Maps and Background Tables

Figure 1.	Vicinity Map .....	4
Figure 2.	Site Asset Map .....	5
Table 1a.	Project Restoration Components .....	6
Table 1b.	Project Component Summations .....	6
Table 2.	Project Activity and Reporting History .....	7
Table 3.	Project Contacts Table .....	8
Table 4.	Project Attribute Table .....	9

### Appendix B – Visual Assessment Data

Figure 3.	Current Condition Plan View .....	11
Table 5.	Vegetation Condition Assessment .....	16
	Vegetation Monitoring Plot Photos .....	17

### Appendix C – Vegetation Assessment Data

Table 6.	Vegetation Plot Criteria Attainment .....	23
Table 7.	CVS Vegetation Plot Metadata .....	24
Table 8.	CVS Stem Count Total and Planted by Plot and Species .....	25

### Appendix D – Hydrologic Data

	Monthly Rainfall Data .....	28
	Precipitation and Water Level Plots .....	29
Table 9.	Wetland Hydrology Criteria Attainment Table .....	41

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The North Carolina Ecosystem Enhancement Program (EEP) restored and preserved wetlands and preserved streams at the Roquist Wetland Site in Bertie County, North Carolina. The 3,920-acre site is located within the USGS 8-digit HUC 03010107 of the Roanoke River Basin. The project restored 36.5 acres of wetland and preserved an additional 3,781 acres of wetland and 4,000 linear feet of stream channel. Project construction was completed in 2008. The project objectives are listed below.

### *Project Objectives*

- Restoration of 36.5 acres of previously ditched and filled non-riparian wetlands.
- Preservation of 3,000 acres of non-riparian wetlands.
- Preservation of 759 acres of high quality non-riparian wetlands.
- Preservation of 22.4 acres of riparian wetlands.
- Preservation of 4,000 linear feet of stream channel.

The restored wetlands were planted with fifteen different species of bare root trees and shrubs. Baseline vegetation monitoring was delayed until the end of the first growing season. Ten vegetation monitoring plots were established during the first monitoring year, following the CVS-EEP protocol. Because of this, the data reported in the *Roquist Wetland Restoration Site Phase I Mitigation Report* is first-year monitoring data and not baseline data as would typically be found in the baseline report. The first year of monitoring also reported that wild hogs significantly damaged the planted vegetation, resulting in increased mortality. The fourth year of monitoring found a site average of 109 planted stems/acre. Eight of the plots had planted stem densities less than the five year success criterion of 260 stems/acre. The site's average stem density including volunteers is 712 stems/acre, with four of the ten vegetation plots having total stem densities less than 260 stems/acre. Four plots have no planted stems in them and two of those plots have no volunteer stems either.

To monitor wetland hydrology, 12 gauges were established. Seven of these gauges (2, 3b, 5, 9, 11b, 14, and 15) were installed in restored wetlands. The remaining five gauges (1, 4, 6, 13, and 12) are reference gauges that were installed in existing wetlands, and are paired with a gauge in an adjacent restoration area. Two of the restoration gauges (14 and 15) are not paired with reference gauges. During the fourth growing season, all of the restoration gauges met the success criteria of having saturated soil conditions occurring within 12 inches of the ground surface for a minimum of 12.5% (29 consecutive days) of the 231-day growing season (March 22 to November 8) during average climatic conditions, or having the hydroperiod in the restoration areas be within 20% of the corresponding reference hydroperiod during drought conditions. The daily rainfall data obtained from a local weather station shows that the area had average rainfall during the 2011 growing season.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on the EEP's website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

## **2.0 METHODOLOGY**

Level 2 of the CVS-EEP protocol (<http://cvs.bio.unc.edu/methods.htm>) was used to collect vegetation data from the Roquist Site this year.


## **3.0 REFERENCES**

Lee, M. T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>)

Weakley, A. S. 2006. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas. ([http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora\\_2006-Jan.pdf](http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2006-Jan.pdf))


# **Appendix A**

## **Project Maps and Background Tables**



**Figure 1. Vicinity Map**

	<ul style="list-style-type: none"> <li><span style="color: yellow;">—</span> Project Property Boundary</li> <li><span style="color: grey;">—</span> Major Roads</li> <li><span style="color: grey;">—</span> Other Roads</li> <li><span style="color: blue;">—</span> Major Rivers</li> <li><span style="color: orange;">—</span> Cities and Towns</li> </ul>			
--	---	--	--	--



**Figure 2. Site Asset Map**

	 Non-Riparian Restoration	 Existing Roads	 1:36,000 1 inch = 3,000 feet	
	 Riparian Preservation	 Jack's Branch Stream Preservation		
	 Non-Riparian Preservation		 3,000 1,500 0 3,000 Feet	
	 High Quality Non-Riparian Preservation			
	 Upland Preservation			



<b>Table 1a. Project Restoration Components</b>						
<b>Project Number and Name: 312 - Roquist Wetland</b>						
<b>Project Component</b>	<b>Existing Linear Feet / Acreage</b>	<b>Restoration Level</b>	<b>Linear Feet / Acreage</b>	<b>Mitigation Ratio</b>	<b>Mitigation Units</b>	<b>Comment</b>
Non-Riparian Restored Wetlands	0.0	R	36.5	1:1	36.5	Restored wetland hydrology and planted native trees and shrubs.
Riparian Preserved Wetlands	22.4	P	22.4	5:1	4.5	In conservation easement
Non-Riparian Preserved Wetlands	3,000.0	P	3,000.0	5:1	600	In conservation easement
Non-Riparian Preserved High Quality Wetlands	759.0	P	759.0	5:1	151.8	In conservation easement
Jack's Branch Stream	4,000	P	4,000	5:1	800	In conservation easement

R - Restoration P - Preservation

<b>Table 1b. Component Summations</b>							
<b>Project Number and Name: 312 - Roquist Wetland</b>							
<b>Restoration Level</b>	<b>Stream (lf)</b>	<b>Riparian Wetland (Ac)</b>		<b>Non-Ripar (Ac)</b>	<b>Upland (Ac)</b>	<b>Buffer (Ac)</b>	<b>BMP</b>
		Riverine	Non-Riverine				
Restoration				36.5			
Enhancement							
Enhancement I							
Enhancement II							
Creation							
Preservation	4,000	22.4		3,000			
HQ Preservation				759			
		22.4					
<b>Totals (Feet/Acres)</b>	<b>4,000</b>	<b>22.4</b>		<b>3,796</b>	<b>0</b>	<b>0</b>	
<b>MU Totals</b>	<b>800</b>	<b>4.5</b>		<b>788.3</b>	<b>0</b>	<b>0</b>	



<b>Table 2. Project Activity and Reporting History</b>		
<b>Project Number and Name: 312 - Roquist Wetland</b>		
<b>Elapsed Time Since Grading Complete: 3 yr 11 months</b>		
<b>Elapsed Time Since Planting Complete: 3 yr 11 months</b>		
<b>Number of Reporting Years: 4</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Restoration Plan	N/A	Aug 05
Final Design - 90%	N/A	Jul 06
Construction	N/A	Jan 08
Permanent Seeding	N/A	Jun 08
Bare Root Planting	N/A	Jan 08
Mitigation Plan / Record Drawings (Year 1 Veg Monitoring Data)	Oct 08	Nov 08
Year 2 Monitoring	Oct 09	Dec 09
Year 3 Monitoring	Oct 10	Dec 10
Year 4 Monitoring	Oct 11	Dec 11

<b>Table 3. Project Contacts Table</b>	
<b>Project Number and Name: 312 - Roquist Wetland</b>	
<b>Design Firm</b>	HSM of North Carolina, Inc. 3333 Regency Parkway, Suite 120 Cary, North Carolina 27518 Contact: Mr. Rick Prosser Phone: (919) 460-6895
<b>Construction Contractor</b>	Sawyer's Land Developing, Inc. 275 Higginsport Road Belhaven, North Carolina 27810 Contact: Mr. Len Hunt Phone: (252) 943-2154
<b>Aggregate Supplier</b>	Hanson Rocky Mount Quarry #017 10471 NC-97 West Rocky Mount, North Carolina 27801 Phone: (252) 977-1611
<b>Seeding Contractor</b>	Holland Landscaping, Inc. 953 Blackrock Road Merry Hill, North Carolina 27957 Contact: Mr. Randy Holland Phone: (252) 856-4163
<b>Planting Contractor / Bare-Root Plant Supplier</b>	Emerald Forest, Inc. 4651 Black Woods Road Chesapeake, Virginia 23322 Contact: Mr. Peter McClintock Phone: (757) 421-0929
<b>Bare-Root Plant Supplier</b>	Int'l Paper SC Super Tree Nursery 5594 Highway 38 S Blenheim, South Carolina 29516 Phone: (843) 528-3203
<b>Survey Contractor</b>	H.C.Harris, Jr., Engineering & Surveying, P.A. 216 Main Street Winterville, North Carolina 28590 Contact: Mr. Cliff Harris, Jr. Phone: (252) 321-5607
<b>Monitoring Performers</b>	
<b>MY-01</b>	HSM of North Carolina, Inc. 3333 Regency Parkway, Suite 120 Cary, North Carolina 27518 Contact: Mr. Rick Prosser Phone: (919) 460-6895
<b>MY-02 - MY-04</b>	KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

<b>Table 4. Project Attribute Table</b>	
<b>Project Number and Name: 312 – Roquist Wetland</b>	
Project County	Bertie County
Drainage Area	21.4 mi <sup>2</sup>
Drainage Impervious Cover Estimate (%)	<5%
Physiographic Region	Inner Coastal Plain
Ecoregion	Mid-Atlantic Floodplains and Low Terraces
Plant Communities	Nonriverine Swamp Forest and Nonriverine Wet Hardwood Forest
Dominant Soil Types	Leaf Sandy Loam
Reference Site ID	On Site
USGS HUC for Project and Reference	03010107
Any portion of the project segment 303d listed?	No - not rated
Any portion of the project segment upstream of a 303d listed segment?	No
Reasons for 303d Listing or Stressor	N/A
% of Project Fenced	0%

# **Appendix B**

## **Visual Assessment Data**



NO.	DATE	APPROVED



**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

ROQUIST WETLAND SITE  
BERTIE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 312 - MY04

DATE: NOV 2011  
SCALE: 1" = 2000'  
**CURRENT  
CONDITION  
PLAN VIEW**  
SHEET 1 OF 5

MATCHLINE - SEE SHEET 4


**PROJECT CONDITION DETAILS**

VEG PLOT TOTAL / PLANTED STEM DENSITY ..... **890/423**

IMAGE SOURCE: NC 2010 STATEWIDE ORTHOMAGERY

**PROJECT CONDITION**

- VEG PLOT ACHIEVING DENSITY CRITERION ..... ■
- VEG PLOT BELOW DENSITY CRITERION ..... ■
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION ..... ⊙
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION ..... ⊙




MATCHLINE - SEE SHEET 3

NO.	DATE	APPROVED



**ROQUIST WETLAND SITE**  
 BERTIE COUNTY, NORTH CAROLINA  
 EEP PROJECT NUMBER 312 - MY04  
 A1, A4, A5, A6, A7, A8

DATE: NOV 2011  
 SCALE: 1"= 400'  
 CURRENT CONDITION PLAN VIEW  
 SHEET 2 OF 5



**PROJECT CONDITION**



- VEG PLOT ACHIEVING DENSITY CRITERION ■
- VEG PLOT BELOW DENSITY CRITERION ■
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION ⊗
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION ⊗

**PROJECT CONDITION DETAILS**

VEG PLOT TOTAL / PLANTED STEM DENSITY 890/423

IMAGE SOURCE: NC 2010 STATEWIDE ORTHOMAGERY

MATCHLINE - SEE SHEET 2



NO.	DATE	APPROVED




**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

ROQUIST WETLAND SITE  
BERTIE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 312 - MY04  
A1, A2, A3

DATE: NOV 2011
SCALE: 1" = 400'
<b>CURRENT CONDITION PLAN VIEW</b>
SHEET 3 OF 5





NO.	DATE	APPROVED	REVISIONS



**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

**ROQUIST WETLAND SITE**  
BERTIE COUNTY, NORTH CAROLINA  
EEP PROJECT NUMBER 312 - MY04  
B1, A4, A5

DATE: NOV 2011  
SCALE: 1"= 400'  
**CURRENT CONDITION PLAN VIEW**  
SHEET 4 OF 5


**PROJECT CONDITION**

VEG PLOT ACHIEVING DENSITY CRITERION	
VEG PLOT BELOW DENSITY CRITERION	
WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION	
WETLAND GAUGE BELOW HYDROLOGIC CRITERION	

IMAGE SOURCE: NC 2010 STATEWIDE ORTHOMAGERY

**PROJECT CONDITION DETAILS**

VEG PLOT TOTAL / PLANTED STEM DENSITY: **890/423**



MATCHLINE - SEE SHEET 4



**PROJECT CONDITION**

- VEG PLOT ACHIEVING DENSITY CRITERION .....
- VEG PLOT BELOW DENSITY CRITERION .....
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION .....
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION .....



**PROJECT CONDITION DETAILS**

VEG PLOT TOTAL / PLANTED STEM DENSITY **890/423**

IMAGE SOURCE: NC 2010 STATEWIDE ORTHOMAGERY

NO.	DESCRIPTION	DATE	APPROVED



ROQUIST WETLAND SITE  
 BERTIE COUNTY, NORTH CAROLINA  
 EEP PROJECT NUMBER 312 - MY04  
 B1, B2, B3

DATE: NOV 2011
SCALE: 1"= 400'
<b>CURRENT CONDITION PLAN VIEW</b>
SHEET 5 OF 5

<b>Table 5. Vegetation Condition Assessment</b>						
<b>Project Number and Name: 312 - Roquist Wetland</b>						
<b>Planted Acreage 36.5</b>			<b>Easement Acreage 3,920</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Not Depicted, Covers a Large Part of Restoration Area	0	25.40	69.6%
<b>Total</b>				0	25.40	69.6%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				0	25.40	69.6%
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Vegetation Monitoring Plot Photos



Plot 1 Photo – 10/20/11 - MY 04



Plot 2 Photo – 10/20/11 - MY 04



Plot 3 Photo – 10/20/11 - MY 04



Plot 4 Photo – 10/20/11 - MY 04



Plot 5 Photo – 10/20/11 - MY 04



Plot 6 Photo – 10/20/11 - MY 04



Plot 7 Photo – 10/20/11 - MY 04



Plot 8 Photo – 10/20/11 - MY 04



Plot 9 Photo – 10/20/11 - MY 04



Plot 10 Photo – 10/20/11 - MY 04



# **Appendix C**

## **Vegetation Assessment Data**

**Table 6. Vegetation Plot Mitigation Success Summary Table**  
**Project Number and Name: 312 - Roquist Wetland**

<b>Vegetation Plot ID</b>	<b>Monitoring Year 04 Planted Stem Density (stems/acre)</b>	<b>Vegetation Survival Threshold Met? (260 planted stems/acre after MY05)</b>
1	81	No
2	364	Yes
3	0	No
4	0	No
5	0	No
6	0	No
7	283	Yes
8	40	No
9	121	No
10	202	No

<b>Table 7. CVS Vegetation Plot Metadata</b>	
<b>Project Number and Name: 312 - Roquist Wetland</b>	
<b>Report Prepared By</b>	April Helms
<b>Date Prepared</b>	12/5/2011 9:13
<b>database name</b>	KCI-2011-A.mdb
<b>database location</b>	M:\2007\12071067_2007 EEP OPEN END\Veg_database
<b>computer name</b>	12-CV76KF1
<b>file size</b>	59768832
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	312
<b>project Name</b>	Roquist Wetland
<b>Description</b>	Wetland Restoration Site in Bertie County, NC.
<b>River Basin</b>	Roanoke
<b>length(ft)</b>	N/A
<b>stream-to-edge width (ft)</b>	N/A
<b>area (sq m)</b>	35,000
<b>Required Plots (calculated)</b>	10
<b>Sampled Plots</b>	10

**Table 8. CVS Planted Stem Count by Plot and Species**  
**Project Number and Name: 312 – Roquist Wetland**

			Current Plot Data (MY4 2011)																													
Scientific Name	Common Name	Species Type	E312-A-0001			E312-A-0002			E312-A-0003			E312-A-0004			E312-A-0005			E312-A-0006			E312-A-0007			E312-A-0008			E312-A-0009			E312-A-0010		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	red maple	Tree			4			7						1									20			2			2			10
<i>Baccharis</i>	baccharis	Shrub Tree																														
<i>Clethra alnifolia</i>	coastal sweetpepperbush	Shrub																														
<i>Diospyros virginiana</i>	common persimmon	Tree																														
<i>Fraxinus pennsylvanica</i>	green ash	Tree	2	2	2	1	1	1																		2			5			
<i>Itea virginica</i>	Virginia sweetspire	Shrub																														
<i>Leucothoe axillaris</i>	coastal doghobble	Shrub																														
<i>Liquidambar styraciflua</i>	sweetgum	Tree			2						2			2												1			5			
<i>Nyssa biflora</i>	swamp tupelo	Tree																			1	1	1									
<i>Nyssa sylvatica</i>	blackgum	Tree				5	5	10													1	1	1							1	1	1
<i>Quercus sp.</i>	oak	Shrub Tree																											76			
<i>Quercus laurifolia</i>	laurel oak	Tree																								1	1	1	1	1	1	
<i>Quercus michauxii</i>	swamp chestnut oak	Tree				1	1	1													1	1	1	1	1	1				1	1	1
<i>Quercus pagoda</i>	cherrybark oak	Tree																												1	1	1
<i>Quercus phellos</i>	willow oak	Tree				1	1	1			1															1	1	1	1			
<i>Quercus rubra</i>	northern red oak	Tree																														
<i>Quercus shumardii</i>	Shumard's oak	Shrub Tree																												1	1	1
<i>Rhus copallinum</i>	flameleaf sumac	Shrub Tree																														
<i>Salix nigra</i>	black willow	Tree																														
<i>Taxodium distichum</i>	bald cypress	Tree																								1	1	1				
<i>Ulmus americana</i>	American elm	Tree																			4	4	4						1			
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub				1	1	1																								
<b>Stem count</b>			2	2	8	9	9	21	0	0	3	0	0	3	0	0	0	0	0	0	7	7	27	1	1	7	3	3	92	5	5	15
<b>size (ares)</b>			1			1			1			1			1			1			1			1			1					
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02					
<b>Species count</b>			1	1	3	5	5	6	0	0	2	0	0	2	0	0	0	0	0	0	4	4	5	1	1	5	3	3	8	5	5	6
<b>Stems per ACRE</b>			81	81	324	364	364	850	0	0	121	0	0	121	0	0	0	0	0	0	283	283	1093	40	40	283	121	121	3723	202	202	607

P-LS – Planted Live Stake Stems

P-all – Planted Stems Total (with Live Stakes)


T – Total (Planted Including Live Stakes and Volunteers)

<b>Table 8. CVS Planted Stem Count by Plot and Species</b>														
<b>Scientific Name</b>	<b>Common Name</b>	<b>Species Type</b>	<b>Annual Means</b>											
			<b>MY4 (2011)</b>			<b>MY3 (2010)</b>			<b>MY2 (2009)</b>			<b>MY1 (2008)</b>		
			<b>PnoLS</b>	<b>P-all</b>	<b>T</b>	<b>PnoLS</b>	<b>P-all</b>	<b>T</b>	<b>PnoLS</b>	<b>P-all</b>	<b>T</b>	<b>PnoLS</b>	<b>P-all</b>	<b>T</b>
<i>Acer rubrum</i>	red maple	Tree			46			17			54			19
<i>Baccharis</i>	baccharis	Shrub Tree									4			
<i>Clethra alnifolia</i>	coastal sweetpepperbush	Shrub							1	1	1		1	1
<i>Diospyros virginiana</i>	common persimmon	Tree									36			43
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	10	3	3	12	3	3	15		3	3
<i>Itea virginica</i>	Virginia sweetspire	Shrub											1	1
<i>Leucothoe axillaris</i>	coastal doghobble	Shrub											1	1
<i>Liquidambar styraciflua</i>	sweetgum	Tree			12			2			11			12
<i>Nyssa biflora</i>	swamp tupelo	Tree	1	1	1	1	1	1	1	1	1			
<i>Nyssa sylvatica</i>	blackgum	Tree	7	7	12	7	7	7	9	9	9		12	12
<i>Quercus sp.</i>	oak	Shrub Tree			76			76						
<i>Quercus laurifolia</i>	laurel oak	Tree	2	2	2	3	3	3	3	3	3		3	3
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	4	4	4	4	4	4	4	4	4		4	4
<i>Quercus pagoda</i>	cherrybark oak	Tree	1	1	1				1	1	1			
<i>Quercus phellos</i>	willow oak	Tree	2	2	4	2	2	6	2	2	2		3	3
<i>Quercus rubra</i>	northern red oak	Tree												115
<i>Quercus shumardii</i>	Shumard's oak	Shrub Tree	1	1	1	2	2	2	2	2	59		3	3
<i>Rhus copallinum</i>	flameleaf sumac	Shrub Tree									13			5
<i>Salix nigra</i>	black willow	Tree									1			1
<i>Taxodium distichum</i>	bald cypress	Tree	1	1	1	1	1	1	1	1	1		1	1
<i>Ulmus americana</i>	American elm	Tree	4	4	5	4	4	4	5	5	5		4	4
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub	1	1	1	1	1	1	1	1	5		3	3
<b>Stem count</b>			27	27	176	28	28	136	33	33	225	0	39	234
<b>size (ares)</b>			10			10			10			10		
<b>size (ACRES)</b>			0.25			0.25			0.25			0.25		
<b>Species count</b>			11	11	14	10	10	13	12	12	18	0	12	18
<b>Stems per ACRE</b>			109	109	712	113	113	550	134	134	911	0	158	947


# **Appendix D**

## **Hydrologic Data**

**Roquist 30-70 Percentile Graph 2010-2011**  
**Edenton, NC Monthly Rainfall**




# Roquist MY04 Groundwater Monitoring Gauge #1 (Reference for Gauge #2)







## Roquist MY04 Groundwater Monitoring Gauge #2




# Roquist MY04 Groundwater Monitoring Gauge #3b




## Roquist MY04 Groundwater Monitoring Gauge #4 (Reference for Gauge #3b)




## Roquist MY04 Groundwater Monitoring Gauge #5




## Roquist MY04 Groundwater Monitoring Gauge #6 (Reference for Gauge #5)




# Roquist MY04 Groundwater Monitoring Gauge #9



# Roquist MY04 Groundwater Monitoring Gauge #11b




## Roquist MY04 Groundwater Monitoring Gauge #12 (Reference for Gauge 11b)







## Roquist MY04 Groundwater Monitoring Gauge #13 (Reference for Gauge #9)



# Roquist MY04 Groundwater Monitoring Gauge #14



# Roquist MY04 Groundwater Monitoring Gauge #15



<b>Table 9. Wetland Hydrology Criteria Attainment Table</b>				
<b>Project Number and Name: 312 - Roquist Wetland</b>				
<b>Gauge</b>	<b>Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage)</b>			
	<b>Year 1 (2008)</b>	<b>Year 2 (2009)</b>	<b>Year 3 (2010)</b>	<b>Year 4 (2011)</b>
Gauge 1 <i>(Reference for Gauge 2)</i>	Yes/90 (39%)	Yes/95 (41%)	Yes/108 (47%)	Yes/87 (38%)
Gauge 2	Yes/79 (32%)	Yes/71 (31%)	Yes/85 (37%)	Yes/74 (32%)
Gauge 3b	Yes/76 (33%)	Yes/44 (19%)	Yes/40 (17%)	Yes/73 (32%)
Gauge 4 <i>(Reference for Gauge 3b)</i>	Yes/79 (34%)	Yes/65 (28%)	Yes/46 (20%)	Yes/71 (31%)
Gauge 5	Yes/79 (34%)	Yes/69 (30%)	Yes/51 (22%)	Yes/74 (32%)
Gauge 6 <i>(Reference for Gauge 5)</i>	Yes/85 (37%)	Yes/73 (32%)	Yes/101 (46%)	Yes/74 (32%)
Gauge 9	Yes/78 (34%)	Yes/67 (29%)	Yes/103 (45%)	Yes/74 (32%)
Gauge 13 <i>(Reference for Gauge 9)</i>	Yes/98 (42%)	Yes/93 (40%)	Yes/108 (47%)	Yes/87 (44%)
Gauge 11b	Yes/92 (40%)	Yes/73 (32%)	Yes/114 (49%)	Yes/87 (44%)
Gauge 12 <i>(Reference for Gauge 11b)</i>	Yes/96 (42%)	Yes/97 (42%)	Yes/112 (49%)	Yes/100 (100%)
Gauge 14	Yes/83 (36%)	Yes/73 (32%)	Yes/51 (22%)	Yes/94 (41%)
Gauge 15	Yes/76 (33%)	Yes/66 (29%)	Yes/48 (21%)	Yes/73 (32%)