

YEAR 1 MONITORING REPORT

ROSES CREEK STREAM MITIGATION SITE
Burke County, North Carolina
NC DMS Project # 96309



Prepared for:

NCDEQ Division of Mitigation Services (DMS)
217 West Jones St., Suite 3000A
Raleigh, North Carolina 27603

Construction Completed: May 2016
Morphology Data Collected: November 22, 2016
Vegetation Data Collected: October 5, 2016
Submitted: December 2016

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 PROJECT SUMMARY.....	2
1.1 GOALS AND OBJECTIVES	2
1.2 SUCCESS CRITERIA.....	3
1.3 BACKGROUND SUMMARY	3
1.4 VEGETATION	3
1.5 STREAM STABILITY	3
2.0 METHODOLOGY.....	4
3.0 REFERENCES.....	4
APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES	6
APPENDIX B. VISUAL ASSESSMENT DATA	13
APPENDIX C. VEGETATION PLOT DATA	31
APPENDIX D. STREAM SURVEY DATA.....	32
APPENDIX E. HYDROLOGIC DATA.....	53
APPENDIX F. WARRANTY PLOTS.....	60

LIST OF FIGURES

<u>FIGURE</u>	<u>PAGE</u>
Figure 1. Vicinity Map	7
Figure 2.0 – 2.8. Current Condition Plan View	14
Figures 3.1 - 3.17. Vegetation Plot Photos	28
Figures 4.1 – 4.12. Cross Section Plots.....	33
Figures 5.1 - 5.4. Crest Gauge Photos.....	53
Figures 6.1 - 6.3. Flow Gauge Plots.....	56

LIST OF TABLES

<u>TABLE</u>	<u>PAGE</u>
Table 1. Project Components and Mitigation Credits	8
Table 2. Project Activity and Reporting History	9
Table 3. Project Contacts Table	10
Table 4. Visual Stream Morphology Stability Assessment	23
Table 5. Vegetation Condition Assessment.....	25
Table 6. Vegetation Plot Mitigation Success Summary	31
Table 7. Baseline Stream Data Summary	45
Table 8. Monitoring Data - Dimensional Morphology Summary	49
Table 9. Verification of Bankfull Events	53
Table 10. Tributary Water Level Gauge Data.....	55

1.0 PROJECT SUMMARY

The following report summarizes the vegetation establishment and stream stability for Year 1 monitoring for the Roses Creek Site (hereafter referred to as the "Site") in Burke County, North Carolina.

1.1 Goals and Objectives

Primary goals for the Site, as detailed in the Roses Creek Stream Mitigation Site Mitigation Plan (ICA Engineering 2015) include:

1. Reducing water quality stressors and providing/enhancing flood attenuation.
2. Restoring and enhancing aquatic, semi-aquatic and riparian habitat.
3. Restoring and enhancing habitat connectivity with adjacent natural habitats.

The following objectives accomplish the goals listed above:

1. Reducing water quality stressors and providing/enhancing flood attenuation through:
 - a. Restoring the existing degraded, straightened and incised/entrenched streams as primarily a Priority 1 restoration where bankfull and larger flows can access the floodplain allowing nutrients, sedimentation, trash and debris from upstream runoff to settle from floodwaters to the extent practical. Restoring a stable dimension, pattern, and profile will ensure the channel will transport and attenuate watershed flows and sediment loads without aggrading or degrading.
 - b. Restore channel banks by relocating the channel, excavating bankfull benches, placing in-stream structures to reduce shearing forces on outside meander bends, and planting native vegetative species to provide soil stability, thus reducing stream bank stressors.
 - c. Reducing point source (i.e. cattle and equipment crossings) and non-point source (i.e. stormwater runoff through pastures) pollution associated with on-site agricultural operations (hay production and cattle) by exclusionary fencing from the stream and riparian buffer and by eliminating all stream crossings from the easement.
 - d. Plant a vegetative buffer on stream banks and adjacent floodplains to treat nutrient enriched surface runoff from adjacent pastureland associated with on-site agricultural operations.
 - e. Restoring riparian buffers adjacent to the streams that are currently maintained for hay production that will attenuate floodwaters, in turn reducing stressors from upstream impacts.
2. Restoring and enhancing aquatic, semi-aquatic and riparian habitat through:
 - a. Restoration of a sinuous gravel bed channel that promotes a stable bed form, and accommodates benthic macroinvertebrate and fish propagation. Additionally, woody materials such as log structures, overhanging planted vegetation and toe wood/brush toe in submerged water will provide a diversity of shading, bed form and foraging opportunities for aquatic organisms.
 - b. Restoring native vegetation to the stream channel banks and the adjacent riparian corridor, that is currently grass dominated, will diversify flora and create a protected habitat corridor, which will provide an abundance of available foraging and cover habitat for a multitude of amphibians, reptiles, mammals and birds.
3. Restoring and enhancing habitat connectivity with adjacent natural habitats through:
 - a. Planting the riparian buffer with native vegetation.

- b. Protection of the restored community will ensure a protected wildlife corridor between the Site and the upstream and downstream mature riparian buffers and upland habitats.
- c. Converting approximately 15 acres from existing agricultural land to riparian buffer protected by permanent conservation easement.

1.2 Success Criteria

Monitoring of restoration efforts will be performed until success criteria are fulfilled. Monitoring includes stream channel/hydraulics and vegetation. In general, the restoration success criteria, and required remediation actions, are based on the Stream Mitigation Guidelines (USACE et al. 2003) and the Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation (NCEEP 2011). Project success criteria are further detailed in the Baseline Monitoring Document & As-Built Baseline Report (HDR|ICA 2016).

1.3 Background Summary

The North Carolina Department of Environmental Quality Division of Mitigation Services (DMS) contracted HDR|ICA to restore 4,746 linear feet of Roses Creek and three of its unnamed tributaries within the Site to assist in fulfilling stream mitigation needs in the watershed. The Site is located approximately 12 miles northwest of downtown Morganton in Burke County, NC. The Site contains Roses Creek and three unnamed headwater tributaries of Roses Creek (UT 1, UT 2 and UT 3). The Site is located within the 03050101060030 14-digit Hydrologic Unit, which is also a DMS Targeted Hydrologic Unit for Cataloging Unit 03050101 of the Catawba River Basin. Roses Creek is classified as a Water Supply Watershed (WS-III), as it is part of the headwaters that feed Lake Rhodhiss. The Site is comprised of one property owned by Robert B. Sisk and Martha M. Sisk (PIN # 1767479652) (known as the Sisk Farm). Additional information concerning project history is presented in Table 2.

1.4 Vegetation

Bare root plantings within vegetation plots are surviving well across the site. Vegetation plots are averaging 703.5 planted stems per acre, exceeding Year 3 monitoring success criteria of 320 stems per acre or greater. While vegetation plots are also exceeding success criteria individually, with average planted stem counts per plot ranging from 550 to 950 stems per acre, the stems do not appear to be healthy, and the majority of plots average a vigor of two or less.

Due to the low vigor and visual assessment of vegetation throughout the site, HDR|ICA surveyed ten, 30 foot radius warranty plots throughout the Site to determine the survivability of stems outside of vegetation plots. Warranty plots exhibited low survivability rates and the Site is scheduled to receive supplemental planting in the winter of 2017. Warranty plot locations are shown in Appendix F.

1.5 Stream Stability

Roses Creek and its tributaries appear to be in stable and functioning condition. Cross Section dimensions remain consistent with baseline surveys. Cross Sections 7 and 8 have decreased slightly in depth and area. Both cross sections are located on UT 1, which currently has vegetation in the channel. It is likely that in-channel vegetation has trapped sediment,

contributing to reduced channel area. It is expected that when flows increase over the winter, the sediment will flush out.

Two small holes were noted on-site where backfill from construction has settled. HDR|ICA will monitor these areas to ensure that they do not increase in size.

Woody vegetation is not well established along the stream banks; however, there are currently no signs of stream bank erosion. The live stakes along the stream banks are scheduled to be supplemented in the winter of 2017.

Bank pins were examined during morphological surveys and were not exposed.

A pebble count was conducted on site indicating that particle size has increased since baseline from an average of 46.44 to 61.39 mm.

The site has not experienced an overbank flow during the monitoring period. It is required that the site experiences at least two bankfull flows during the course of the seven year monitoring period. Crest gauge records can be found in Appendix E.

It should be noted that the site has been in drought or near-drought conditions since construction was completed. An overview of the site's drought status according to the NC Drought Management Advisory Council can be found in Appendix E.

2.0 METHODOLOGY

Year 1 monitoring surveys were completed using a Total Station. Each cross section was marked with a rebar monument at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83-State Plane. Surveying these monuments throughout the Site ensured proper orientation. The survey data was imported into MicroStation for verification. RIVERMorph and the Ohio Department of Natural Resources' "The Reference Reach Spreadsheet Version 4.3L" were used to analyze cross section data. Tables and figures were created using Microsoft Excel. A pebble count was conducted and analyzed in RIVERMorph.

Vegetation monitoring was completed using CVS level II methods, for 17, 100 square meter vegetation plots (Lee et al. 2006). The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

3.0 REFERENCES


Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>).

Mecklenburg, Dan. 2006. The Reference Reach Spreadsheet Version 4.3L. 2006. Ohio Department of Natural Resources. Division of Soil and Water.
(<http://www.dnr.state.oh.us/tabid/9188/default.aspx>)


Weakley, Alan S. 2011. Flora of the Southern and Mid-Atlantic States (online). Available: http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2011-May-nav.pdf [May 15, 2011]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

APPENDICES

Appendix A. Project Vicinity Map and Background Tables



Directions:
 From I-40 West. Take exit 105 for NC-18 towards Shelby.
 Turn right off of the exit and continue on NC-18 for approximately 9 miles.
 Turn left on to Fish Hatchery Road and continue 2.2 miles.
 Turn right onto Old Table Rock Road.
 The site will be at the end of Old Table Rock Road.




Legend

— Project Easement

The subject project site is an environmental restoration site of the NCECO Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designers/contractors involved in the development, monitoring, and stewardship of the restoration site is permitted within the terms and timetables of their defined, pre-approved roles. Any intended site visitation or activity by any person outside of these previously sanctioned activities/roles requires prior coordination with DMS.

ROSES CREEK STREAM MITIGATION SITE
 VICINITY MAP
 BURKE COUNTY, NC



H2R ICA
 FIGURE 1

Table 1. Project Components and Mitigation Credits

Roses Creek, Burke County DMS Project No. 96309									
Credit Summary									
	<u>Stream SMU</u>		<u>Riparian Wetland WMU</u>		<u>Non-riparian Wetland</u>		<u>Buffer</u>	<u>Nitrogen Nutrient Offset</u>	<u>Phosphorous Nutrient Offset</u>
Type	R	RE	R	RE	R	RE			
Totals	5,009								
Project Components									
<u>Project Component or Reach ID</u>	<u>Stationing/ Location</u>	<u>Existing Footage/ Acreage</u>	<u>Approach (PI, PII, etc.)</u>	<u>Restoration or Restoration Equivalent</u>	<u>Restoration Footage or Acreage</u>	<u>Mitigation Ratio</u>	<u>SMU</u>		
Roses Creek	10+00-41+81	3,643	PI	Restoration	3,181	1:1	3,121*		
Roses Creek	41+81-42+19	38	-	EII	38	2.5:1	15		
UT 1	10+00-12+54; 16+11-16+46	267	PI	Restoration	289	1:1	289		
UT 1	12+54-16+11; 16+46-19+30	641	-	EII	641	2.5:1	256		
UT 2	10+00-17+07	610	PI	Restoration	707	1:1	707		
UT 3	10+00-16+21	558	PI	Restoration	621	1:1	621		
Total	NA	5,757	PI	Restoration/ EII	5,477	1-2.5:1	5,009		

* Stream Mitigation Units decreased by 60 to account for break in easement at the stream crossing on Sisk Farm Road

Component Summation						
<u>Restoration Level</u>	<u>Stream (linear feet)</u>	<u>Riparian Wetland (acres)</u>		<u>Non-Riparian Wetland (acres)</u>	<u>Buffer (square feet)</u>	<u>Upland (acres)</u>
		<u>Riverine</u>	<u>Non-Riverine</u>			
Restoration	4,798					
Enhancement II	679					

Table 2. Project Activity and Reporting History

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	September 2015	September 2015
Final Design – Construction Plans	September 2015	March 2016
Construction	February 25, 2016	May 18, 2016
Temporary S&E Mix Applied to Entire Project Area	---	May 18, 2016
Permanent Seed Mix Applied to Entire Project Area	---	May 18, 2016
Bare Root, Containerized, and B&B plantings for Entire Project Area	---	May 27, 2016
Mitigation Plan/As-built (Year 0 Monitoring-Baseline)	May 2016	July 2016
Year 1 Monitoring	November 2016	December 2016
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 6 Monitoring		
Year 7 Monitoring		

Table 3. Project Contacts Table

Designer	ICA Engineering 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607
Primary project design POC	Chris Smith (919) 851-6066
Construction Contractor	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592
Construction Contractor POC	Lloyd Glover (919) 639-6132
Planting Contractor	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592
Planting Contractor POC	Lloyd Glover (919) 639-6132
Seeding Contractor	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592
Seeding Contractor POC	Lloyd Glover (919) 639-6132
Seed Mix Sources	Green Resources – Triangle Office
Nursery Stock Suppliers	1) Dykes and Son Nursery, McMinnville, TN 2) Foggy Mountain Nursery (live stakes)
Monitoring Performers	HDR ICA Engineering Inc. 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607
Stream Monitoring POC	Ben Furr (919) 851-6066
Vegetation Monitoring POC	HDR ICA Engineering Inc. 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607
	Ben Furr (919) 851-6066

Table 4. Project Information

Project Information				
Project Name		Roses Creek Stream Mitigation Site		
County		Burke		
Project Area (acres)		17.3		
Project Coordinates (latitude and longitude)		35.850953,-81.819541		
Project Watershed Summary Information				
Physiographic Province		Piedmont / Mountain		
River Basin		Catawba		
USGS Hydrologic Unit 8-digit	03050101	USGS Hydrologic Unit 14-digit	03050101060030	
NCDWQ Sub-basin		03-08-31		
Project Drainage Area (acres)		Roses: 3,309, UT 1: 35, UT 2: 47, UT 3: 10		
Project Drainage Area Percentage of Impervious Area		<1%		
CGIA Land Use Classification		Agricultural/Pasture		
Ecoregion		Northern Inner Piedmont		
Geological Unit		Zabg: Alligator Back Formation; Gneiss		
Reach Summary Information				
Parameters	Roses Creek	UT 1	UT 2	UT 3
Length of reach (linear feet)	3,681 existing	900 existing	610 existing	558 existing
Valley Classification	VIII	VIII	VIII	VIII
Drainage Area (acres)	3,309	35	47	13
NCDWQ Stream Identification Score	56	30	33.5	34
NCDWQ Water Quality Classification	WS-III; Tr	WS-III; Tr	WS-III; Tr	WS-III; Tr
Morphological Description (stream type)	E4, B4, and F4	B5, F5	B5	B5, G5
Evolutionary Trend	Simon's Stages: Premodified » Constructed » Degradation and Widening	Could maintain a B type channel in majority of reach Or F » B	G » B/E	G » B




Regulatory Considerations (cont.)			
Coastal Zone Management (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes*	CLOMR/LOMR
Essential Fisheries Habitat	No	N/A	N/A

*The CLOMR was approved before construction. The LOMR has been supported by the local floodplain administrator and is currently being reviewed by FEMA.

Appendix B. Visual Assessment Data

CURRENT CONDITIONS PLAN VIEW (CCPV) ROSES CREEK

LOCATION: BURKE COUNTY, NORTH CAROLINA
LAT: 35° 51' 01" N LONG: -81° 49' 11" W
TYPE OF WORK: CCPV PLANS - YEAR 1



YEAR 1 CONDITIONS

BANKBED CONDITION

- MINOR EROSION
- HOLE

VEGETATION PROBLEM AREAS

- THIN GRASS


VEGETATION PLOT CONDITIONS

- CRITERIA MET
- CRITERIA UNMET

NOTE:
650/650 - REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE

LEGEND

- 15+00 ASBUILT ALIGNMENTS & STATIONING
- THALWEG
- BANKFULL
- EPHEMERAL POOL
- CONSERVATION EASEMENT
- FENCE
- XS-1 CROSS-SECTION LOCATION
- FLOW METER
- CREST GAUGE
- PHOTO POINT & DIRECTION
- EXISTING WETLANDS
- 10 x 10 VEG PLOT
- 5 x 20 VEG PLOT
- BRUSH TOE
- ROCK L-VANE
- ROCK CROSS VANE
- ROCK STEP STRUCTURE w/ BOULDERS
- ROCK STEP STRUCTURE w/ CLASS B RIP RAP
- ROCK /LOG CROSS VANE
- FLOODPLAIN INTERCEPTOR



ROSES CREEK		UT 1		UT 2		UT 3	
DESIGN STREAM TYPE	= C4	DESIGN STREAM TYPE	= C5	DESIGN STREAM TYPE	= C5	DESIGN STREAM TYPE	= C5
BANKFULL AREA (FT ²)	= 66.4	BANKFULL AREA (FT ²)	= 2.1	BANKFULL AREA (FT ²)	= 2.1	BANKFULL AREA (FT ²)	= 2.6
<small>CROSS-SECTIONED</small>							
BANKFULL WIDTH (FT)	= 30.5	BANKFULL WIDTH (FT)	= 5.0	BANKFULL WIDTH (FT)	= 5.0	BANKFULL WIDTH (FT)	= 5.5
MAX DEPTH (FT)	= 2.72	MAX DEPTH (FT)	= 0.58	MAX DEPTH (FT)	= 0.58	MAX DEPTH (FT)	= 0.63
WIDTH /DEPTH RATIO	= 14.0	WIDTH /DEPTH RATIO	= 13.0	WIDTH /DEPTH RATIO	= 13.0	WIDTH /DEPTH RATIO	= 13.1
DRAINAGE AREA (M ²)	= 5.17	DRAINAGE AREA (M ²)	= 0.06	DRAINAGE AREA (M ²)	= 0.07	DRAINAGE AREA (M ²)	= 0.02
BANKFULL SLOPE(FT/FT)	= 0.0062	BANKFULL SLOPE(FT/FT)	= 0.0021	BANKFULL SLOPE(FT/FT)	= 0.0021	BANKFULL SLOPE(FT/FT)	= 0.0021

	PROJECT LENGTH	
	PROPOSED DESIGN STREAM LENGTH	ASBUILT STREAM LENGTH
ROSES CREEK	= 3,219.20 FT	3,222.56 FT
UT 1	= 930.38 FT	950.69 FT
UT 2	= 707.59 FT	710.07 FT
UT 3	= 621.03 FT	627.80 FT

CHRISTOPHER L. SMITH
PROJECT MANAGER


Prepared in the Office of:

5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: P-0258

12/8/2016 R:\6.0_CAD_BIM\6.2_Work_In_Progress\stream\Proj\Monitoring Plans\Year 1\RosesCrk_psh_01.dgn ICA Engineering

CONTRACT: ROSES CREEK DMS PROJECT #: 96309

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



YEAR 1 CONDITIONS

VEGETATION PROBLEM AREAS

THIN GRASS

VEGETATION PLOT CONDITIONS

CRITERIA MET

CRITERIA UNMET

NOTE:
650/650 - REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE

LEGEND

<p>15+00</p> <p>----- ASBUILT ALIGNMENTS & STATIONING</p> <p>----- THALWEG</p> <p>----- BANKFULL</p> <p>----- EPHEMERAL POOL</p> <p>----- CONSERVATION EASEMENT</p> <p>----- FENCE</p>	<p> PHOTO POINT & DIRECTION</p> <p> CROSS-SECTION LOCATION</p> <p> 10 x 10 VEG PLOT</p> <p> 5 x 20 VEG PLOT</p> <p> BRUSH TOE</p>	<p> CREST GAUGE</p> <p> ROCK L-VANE</p> <p> ROCK CROSS VANE</p> <p> ROCK STEP STRUCTURE w/ BOULDERS</p> <p> ROCK STEP STRUCTURE w/ CLASS B RIP RAP</p> <p> FLOODPLAIN INTERCEPTOR</p>
--	---	---


12/8/2016 12:06:00 CAD_BIM\6.2_Work\In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk.psh_02.dgn



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0258



ROSES CREEK RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 11-30-16

CCPV
YEAR 1

SHEET
2

EEP# 96309

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



12/8/2016 12:06 CAD_BIM\6.2_Work-In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCr-k_psh_03.dgn

LEGEND	
	ASBUILT ALIGNMENTS & STATIONING
	THALWEG
	BANKFULL
	EPHEMERAL POOL
	CONSERVATION EASEMENT
	FENCE
	PHOTO POINT & DIRECTION
	CROSS-SECTION LOCATION
	10 x 10 VEG PLOT
	5 x 20 VEG PLOT
	BRUSH TOE
	CREST GAUGE
	ROCK L-VANE
	ROCK CROSS VANE
	ROCK STEP STRUCTURE w/ BOULDERS
	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	FLOODPLAIN INTERCEPTOR

YEAR 1 CONDITIONS	
BANK/BED CONDITION	
	HOLE
VEGETATION PROBLEM AREAS	
	THIN GRASS
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET


NOTE:
650/650 – REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE

CONTROL POINT
RBC "KEE" (503)
N: 776233.40'
E: 1164358.71'
ELEV: 1228.8'


SISK STREET
(SR 1262)



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 11-30-16

CCPV
YEAR 1

SHEET
3

EEP# 96309

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



CONTROL POINT
RBC "KEE" (511)
N: 776206.17'
E: 1164687.44'
ELEV: 1226.1'

CONTROL POINT
RBC "KEE" (501)
N: 775918.01'
E: 1164568.34'
ELEV: 1229.8'


YEAR 1 CONDITIONS	
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET

NOTE:
650/650 - REPRESENTS TOTAL
STEMS PER ACRE /PLANTED
STEMS PER ACRE


LEGEND	
	ASBUILT ALIGNMENTS & STATIONING
	THALWEG
	BANKFULL
	EPHEMERAL POOL
	CONSERVATION EASEMENT
	FENCE
	PHOTO POINT & DIRECTION
	CROSS-SECTION LOCATION
	10 x 10 VEG PLOT
	5 x 20 VEG PLOT
	BRUSH TOE
	CREST GAUGE
	ROCK L-VANE
	ROCK CROSS VANE
	ROCK STEP STRUCTURE w/ BOULDERS
	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	FLOODPLAIN INTERCEPTOR



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0258



ROSES CREEK
STREAM RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 11-30-16

CCPV
YEAR 1

SHEET
4

EEP# 96309

12/8/2016 10:56:00 CAD_BIM\6.2_Work\In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk-psh_04.dgn


**CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 1**



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: P-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 11-30-16

CCPV
YEAR 1

SHEET
5

EEP# 96309



YEAR 1 CONDITIONS

BANK/BED CONDITION

MINOR EROSION

VEGETATION PLOT CONDITIONS

CRITERIA MET

CRITERIA UNMET


NOTE:
650/650 – REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE

LEGEND

15+00	FLOW METER	ROCK L-VANE
ASBUILT ALIGNMENTS & STATIONING	CROSS-SECTION LOCATION	ROCK CROSS VANE
THALWEG	10 x 10 VEG PLOT	ROCK STEP STRUCTURE w/ BOULDERS
BANKFULL	5 x 20 VEG PLOT	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
EPHEMERAL POOL	BRUSH TOE	FLOODPLAIN INTERCEPTOR
CONSERVATION EASEMENT	PHOTO POINT & DIRECTION	ROCK /LOG CROSS VANE
FENCE		
CREST GAUGE		

12/8/2016 11:16:00 CAD_BIM\6.2_Work-In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk_psh_05.dgn

**CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 1**



YEAR 1 CONDITIONS	
	HOLE
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET
NOTE: 650/650 - REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE	

LEGEND			
	ASBUILT ALIGNMENTS & STATIONING		10 x 10 VEG PLOT
	THALWEG		5 x 20 VEG PLOT
	BANKFULL		BRUSH TOE
	EPHEMERAL POOL		PHOTO POINT & DIRECTION
	CONSERVATION EASEMENT		CREST GAUGE
	FENCE		ROCK L-VANE
	CROSS-SECTION LOCATION		ROCK CROSS VANE
			ROCK STEP STRUCTURE w/ BOULDERS
			ROCK STEP STRUCTURE w/ CLASS B RIP RAP
			FLOODPLAIN INTERCEPTOR


12/8/2016 12:16:00 CAD_BIM6.2_Work-In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk.psh_06.dgn



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No. P-0258



ROSES CREEK RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 11-30-16

CCPV
YEAR 1

SHEET
6

EFP# 96309

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



BEGIN UT 1
STA 10+00.00

10+00

15+00

MATCHLINE UT 1 SEE SHEET 2

CONTROL POINT
RBC "KEE" (509)
N: 777730.62'
E: 1164336.81'
ELEV: 1286.2'

CONTROL POINT
RBC "KEE" (508)
N: 777608.60'
E: 1164092.39'
ELEV: 1267.9'

CONTROL POINT
RBC "KEE" (507)
N: 777247.89'
E: 1163857.23'
ELEV: 1249.6'

YEAR 1 CONDITIONS

- VEGETATION PROBLEM AREAS**
- x x x x THIN GRASS
- VEGETATION PLOT CONDITIONS**
- CRITERIA MET
 - CRITERIA UNMET


NOTE:
650/650 – REPRESENTS TOTAL
STEMS PER ACRE /PLANTED
STEMS PER ACRE

LEGEND


- ASBUILT ALIGNMENTS & STATIONING
- THALWEG
- BANKFULL
- EPHEMERAL POOL
- CONSERVATION EASEMENT
- FENCE
- XS-1 CROSS-SECTION LOCATION
- 10 x 10 VEG PLOT
- FLOW METER
- PHOTO POINT & DIRECTION
- X CREST GAUGE
- ROCK STEP STRUCTURE w/ CLASS B RIP RAP
- FLOODPLAIN INTERCEPTOR



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: P-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 11-30-16


CCPV
YEAR 1

SHEET
7

EEP# 96309


12/8/2016 R:\6.0\CAD_BIM\6.2_Work-In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCreek_psh_07.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



YEAR 1 CONDITIONS	
VEGETATION PROBLEM AREAS	
	THIN GRASS
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET
NOTE: 650/650 - REPRESENTS TOTAL STEMS PER ACRE /PLANTED STEMS PER ACRE	


LEGEND			
	ASBUILT ALIGNMENTS & STATIONING		FENCE
	THALWEG		CROSS-SECTION LOCATION
	BANKFULL		10 x 10 VEG PLOT
	EPHEMERAL POOL		5 x 20 VEG PLOT
	CONSERVATION EASEMENT		FLOW METER
	PHOTO POINT & DIRECTION		CREST GAUGE
	BRUSH TOE		ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	FLOODPLAIN INTERCEPTOR		



12/8/2016 12:06 CAD_BIM\6.2_Work\In_Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk_psh_08.dgn



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No. P-0258



ROSES CREEK
STREAM RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA


DATE: 11-30-16

CCPV
YEAR 1

SHEET
8

EFP# 96309

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



BEGIN UT 3
STA 10+00.00

10+00

XS-11
UT 3

VP13
650/650

Flow Direction

MATCHLINE SEE SHEET 5

YEAR 1 CONDITIONS

VEGETATION PLOT CONDITIONS

	CRITERIA MET
	CRITERIA UNMET

NOTE:
650/650 - REPRESENTS TOTAL
STEMS PER ACRE /PLANTED
STEMS PER ACRE

LEGEND


15+00	ASBUILT ALIGNMENTS & STATIONING	XS-1	CROSS-SECTION LOCATION
---	THALWEG	□	10 x 10 VEG PLOT
---	BANKFULL	* * * * *	EXISTING WETLANDS
---	EPHEMERAL POOL	~	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
E	CONSERVATION EASEMENT	■	FLOODPLAIN INTERCEPTOR
X	FENCE		
○	PHOTO POINT & DIRECTION		



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: P-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 11-30-16

CCPV
YEAR 1

SHEET
9

EEP# 96309

12/8/2016 12:06:00 CAD_BIM\6.2_Work-In-Progress\Stream\Proj\Monitoring_Plans\Year 1\RosesCrk_psh_09.dgn

Table 4: Visual Stream Morphology Stability Assessment
 Reach ID: Roses Creek
 Assessed Length: 3,121 FT

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended									
1. Bed	1. Vertical Stability (Riffle and Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	17	17	0	0	100%									
		2. Degradation - Evidence of downcutting														
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate														
		3. Meander Pool Condition						1. Depth Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	18	18	0	100%				
	4. Thalweg Position	2. Length appropriate (<30% of centerline distance between tail of upstream riffle and head of downstream riffle)						18	18	0	100%					
		1. Thalweg centering at upstream of meander bend (Run)						17	17	0	100%					
		2. Thalweg centering at downstream of meander (Glide)						17	17	0	100%					
	2. Bank	1. Scoured/Eroding						Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion	17	17	0	0	100.0%			
								2. Undercut						0	0	100%
								3. Mass Wasting						0	0	100%
Totals			0	0	100.0%											
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19	0	0	100%									
		2. Grade Control						19	19	100%						
		2a. Piping						19	19	100%						
		3. Bank Protection						19	19	100%						
		4. Habitat						19	19	100%						

Table 4a: Visual Stream Morphology Stability Assessment
 Reach ID: UT1
 Assessed Length: 234 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended									
1. Bed	1. Vertical Stability (Riffle and Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	12	12	0	0	100%									
		2. Degradation - Evidence of downcutting														
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate						N/A	N/A	0	0	100%				
		3. Meander Pool Condition						1. Depth Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)	2				2	100%		
	4. Thalweg Position	2. Length appropriate (<30% of centerline distance between tail of upstream riffle and head of downstream riffle)						2	2				100%			
		1. Thalweg centering at upstream of meander bend (Run)						3	3					100%		
	2. Thalweg centering at downstream of meander (Glide)	3						3	100%							
	Totals													0	0	100.0%
	2. Bank	1. Scoured/Eroding						Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion	12				12	0	0	100.0%
								2. Undercut								
3. Mass Wasting			0	0	100%											
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12	0	0	100%									
		2. Grade Control						Grade control structures exhibiting maintenance of grade across the sill.	12	12	100%					
		2a. Piping						Structures lacking any substantial flow underneath sills or arms.	12	12	100%					
		3. Bank Protection						Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)	12	12	100%					
		4. Habitat						Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 . Roomways/logs providing some cover at base-flow.	12	12	100%					

Table 4b: Visual Stream Morphology Stability Assessment
 Reach ID: UT2
 Assessed Length: 707 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended					
1. Bed	1. Vertical Stability (Riffle and Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	22	22	0	0	100%					
		2. Degradation - Evidence of downcutting										
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate						22	22	0	0	100%
		3. Meander Pool Condition						1. Depth Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	21	21	0	0
	4. Thalweg Position	2. Length appropriate (<30% of centerline distance between tail of upstream riffle and head of downstream riffle)						21	21	0	0	100%
		1. Thalweg centering at upstream of meander bend (Run)						22	22	0	0	100%
	2. Bank	2. Thalweg centering at downstream of meander (Glide)						22	22	0	0	100%
		1. Scoured/Eroding						Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion	22	22	0	0
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.										
	3. Mass Wasting	Bank slumping, calving, or collapse										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	21	21	0	0	100%					
		2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	21	21	0	0	100%				
		2a. Piping	Structures lacking any substantial flow underneath sills or arms.	21	21	0	0	100%				
		3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)	21	21	0	0	100%				
		4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6. Roomwads/logs providing some cover at base-flow.	21	21	0	0	100%				
Totals			0	0	0	100.0%						

Table 4c: Visual Stream Morphology Stability Assessment
 Reach ID: UT3
 Assessed Length: 620 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended						
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	13	13	0	0	100%						
		2. <u>Degradation</u> - Evidence of downcutting											
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate											
	3. Meander Pool Condition	1. <u>Depth Sufficient</u> (Max Pool Depth : Mean Bankfull Depth ≥ 1.6)											
		2. <u>Length</u> appropriate ($>30\%$ of centerline distance between tail of upstream riffle and head of downstream riffle)											
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)											
		2. Thalweg centering at downstream of meander (Glide)											
	2. Bank	1. Scoured/Eroding						Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion	0	0	0	100.0%	
								2. Undercut					Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.
								3. Mass Wasting					Bank slumping, calving, or collapse
	3. Engineered Structures	1. Overall Integrity						Structures physically intact with no dislodged boulders or logs.	14	14	0	100%	
								2. Grade Control					Grade control structures exhibiting maintenance of grade across the sill.
2a. Piping			Structures lacking any substantial flow underneath sills or arms.										
3. Bank Protection			Bank erosion within the structures extent of influence does not exceed 15%. (See guidance for this table in EEP monitoring guidance document)										
4. Habitat			Pool forming structures maintaining – Max Pool Depth : Mean Bankfull Depth ratio ≥ 1.6 Rootwads/logs providing some cover at base-flow.										
Totals			0	0	0	100.0%							

Table 5
Vegetation Condition Assessment

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.44 Acres	Pink polygons filled with green x's	5	0.44	2.8%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	None	N/A	N/A	N/A	N/A
Total						
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	The entire site is experiencing low stem vigor.	The entire site is experiencing low stem vigor.	1	15.81	100%
Cumulative Total						
Easement Acreage 17.33						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A

Figures 3.1 - 3.17. Vegetation Plot Photos



3.1 Vegetation Plot 1



3.2 Vegetation Plot 2



3.3 Vegetation Plot 3



3.4 Vegetation Plot 4



3.5 Vegetation Plot 5



3.6 Vegetation Plot 6



3.7 Vegetation Plot 7



3.8 Vegetation Plot 8



3.9 Vegetation Plot 9



3.10 Vegetation Plot 10



3.11 Vegetation Plot 11



3.12 Vegetation Plot 12



3.13 Vegetation Plot 13



3.14 Vegetation Plot 14



3.15 Vegetation Plot 15



3.16 Vegetation Plot 16



3.17 Vegetation Plot 17

Table 6.
EPP Project Code 96309. Project Name: Roses Creek


		Current Plot Data (MY1 2016)																												Annual Means																																
Scientific Name	Common Name	Species Type	96309-WFW-0001			96309-WFW-0002			96309-WFW-0003			96309-WFW-0004			96309-WFW-0005			96309-WFW-0006			96309-WFW-0007			96309-WFW-0008			96309-WFW-0009			96309-WFW-0010			96309-WFW-0011			96309-WFW-0012			96309-WFW-0013			96309-WFW-0014			96309-WFW-0015			96309-WFW-0016			96309-WFW-0017			MY1 (2016)			MY0 (2016)					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
Betula nigra	river birch	Tree	1	1	1	1	1	1	2	2	2	1	1	1	2	2	2	2	2	2	2	2	2	1	1	1	2	2	2	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	20	1	1	1	1	1	1.25	1.25	6.54	2.36	2.36	2.36						
Cephalanthus occidentalis	common buttonbush	Shrub																																														1.00	1.00	1.00	1.67	1.67	1.67									
Cornus alternifolia	alternatleaf dogwood	Tree																						1	1	1																						1.00	1.00	1.00	1	1	1									
Cornus amomum	silky dogwood	Shrub				2	2	2	2	2	2	2	2	2	1	1	1	7	7	7	3	3	3	5	5	5	4	4	4	1	1	1	2	2	2	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	2.67	2.67	2.67	3.38	3.38	3.38						
Cornus florida	flowering dogwood	Tree																																																	1.00	1.00	1.00									
Fraxinus nigra	black ash	Tree										2	2	2	1	1	1																						1	1	1	1	1	1							1.20	1.20	1.20	1.5	1.5	1.5						
Fraxinus pennsylvanica	green ash	Tree	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	9	9	9	3	3	3	2	2	2	5	5	5	5	5	5	7	7	7	3	3	3	3	3	3	2	2	2	5	5	5				1	1	1	3.93	3.93	3.93	4.63	4.63	4.63			
Liriodendron tulipifera	tuliptree	Tree	1	1	1																						1	1	1	1	1	1							2	2	2	1	1	1	1	1	1				2	2	2	1.14	1.14	1.14	1.71	1.71	1.71			
Nyssa biflora	swamp tupelo	Tree																																																				1.00	1.00	1.00						
Platanus occidentalis	American sycamore	Tree	3	3	3	5	5	5	2	2	2	9	9	9	3	3	3							3	3	3	8	8	8	4	4	4	2	2	2	3	3	3	2	2	2	6	6	6	8	8	8	1	1	1	2	2	2	3	3	3	4.07	4.07	4.07	3.93	3.93	3.93
Populus heterophylla	swamp cottonwood	Tree																																																				2.00	2.00	2.00						
Prunus serotina	black cherry	Tree																																																	1.00	1.00	1.00									
Quercus michauxii	swamp chestnut oak	Tree																												2	2	2																			2.00	2.00	2.00	2	2	2						
Quercus nigra	water oak	Tree																												1	1	1																			1.00	1.00	1.00	1	1	1						
Quercus phellos	willow oak	Tree	4	4	4				2	2	2	1	1	1	1	1	1	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	1	1	1	1	1	1	3	3	3				1	1	1	1	1	1	2	2	2	1	1	1	1.71	1.71	1.71	4	4	4
Salix nigra	black willow	Tree	1	1	1																																														1.00	1.00	1.00	3.5	3.5	3.5						
Ulmus americana	American elm	Tree	1	1	1				1	1	1	1	1	1	1	1	1	1	1	1																																		1.00	1.00	1.00	1.4	1.4	1.4			
Unknown		Shrub or Tree																																																				1.00	1.00	1.00						
Stem count			13	13	13	11	11	11	12	12	12	17	17	17	14	14	14	20	20	20	13	13	13	19	19	19	17	17	17	11	11	11	18	18	68	12	12	12	13	13	13	15	15	15	12	12	32	14	14	14	12	12	13	12.00	12.00	13.00	19.4	19.4	19.4			
size (ares)			1			1			1			1			1			1			1			1			1			1			1			1			1			1			1			1			1			1								
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02											
Species count			7	7	7	4	4	4	6	6	6	6	6	6	7	7	7	5	5	5	6	6	6	6	6	6	6	6	6	6	6	6	8	8	8	6	6	6	5	5	5	6	6	6	6	6	6	7	9	9	7	7	8	18	18	18	13	13	13			
Stems per ACRE			650	650	650	550	550	550	600	600	600	850	850	850	700	700	700	809	809	809	650	650	650	950	950	950	850	850	850	550	550	550	900	900	3400	600	600	600	650	650	650	750	750	750	600	600	1600	700	700	700	600	600	650	703.49	703.49	912.32	945	945	945			

Color for Density
 Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements, by less than 10%
 Fails to meet requirements by more than 10%




Appendix D. Stream Survey Data

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 1
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 1 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	33.80	31.20						
Floodprone Width (ft)	508.32	508.32						
Bankfull Mean Depth (ft)	2.00	2.18						
Bankfull Max Depth (ft)	2.81	2.88						
Bankfull Cross Sectional Area (ft ²)	67.70	67.97						
Bankfull Width/Depth Ratio	16.90	14.31						
Bankfull Entrenchment Ratio	15.04	16.29						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 2
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 2 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	38.53	35.95						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	1.73	1.79						
Bankfull Max Depth (ft)	3.47	3.78						
Bankfull Cross Sectional Area (ft ²)	66.48	64.24						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio								

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 3
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 3 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	32.44	35.57						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	2.19	2.45						
Bankfull Max Depth (ft)	4.10	4.40						
Bankfull Cross Sectional Area (ft ²)	71.10	87.13						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio								

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 4
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 4 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	31.11	31.42						
Floodprone Width (ft)	696.00	696.00						
Bankfull Mean Depth (ft)	2.19	2.11						
Bankfull Max Depth (ft)	2.89	2.96						
Bankfull Cross Sectional Area (ft ²)	68.21	66.2						
Bankfull Width/Depth Ratio	14.21	14.89						
Bankfull Entrenchment Ratio	22.37	22.15						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 5
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 5 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	32.56	33.03						
Floodprone Width (ft)	563.60	563.60						
Bankfull Mean Depth (ft)	2.13	2.23						
Bankfull Max Depth (ft)	3.16	3.22						
Bankfull Cross Sectional Area (ft ²)	69.41	73.79						
Bankfull Width/Depth Ratio	15.29	14.81						
Bankfull Entrenchment Ratio	17.31	17.06						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 6
Drainage Area (Acres)	3,309
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 6 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	31.02	31.30						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	2.37	2.23						
Bankfull Max Depth (ft)	4.07	3.98						
Bankfull Cross Sectional Area (ft ²)	73.63	69.77						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio								

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 7
Drainage Area (Acres)	38.40
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 7 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	5.12	4.46						
Floodprone Width (ft)	91.80	91.80						
Bankfull Mean Depth (ft)	0.45	0.41						
Bankfull Max Depth (ft)	0.78	0.59						
Bankfull Cross Sectional Area (ft ²)	2.30	1.82						
Bankfull Width/Depth Ratio	11.38	10.88						
Bankfull Entrenchment Ratio	17.93	20.58						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 8
Drainage Area (Acres)	38.40
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 8 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	6.24	6.00						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	0.58	0.47						
Bankfull Max Depth (ft)	0.96	0.73						
Bankfull Cross Sectional Area (ft ²)	3.64	2.83						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio								

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 9
Drainage Area (Acres)	44.80
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 9 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	5.56	5.70						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	0.37	0.48						
Bankfull Max Depth (ft)	0.86	0.86						
Bankfull Cross Sectional Area (ft ²)	2.07	2.72						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 10
Drainage Area (Acres)	44.80
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo




Dimension and substrate	Cross Section 10 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	6.7	7.1						
Floodprone Width (ft)	93.36	93.36						
Bankfull Mean Depth (ft)	0.4	0.38						
Bankfull Max Depth (ft)	0.77	0.74						
Bankfull Cross Sectional Area (ft ²)	2.79	2.69						
Bankfull Width/Depth Ratio	16.75	18.68						
Bankfull Entrenchment Ratio	13.93	13.14						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 11
Drainage Area (Acres)	12.80
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo



Dimension and substrate	Cross Section 11 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	6.00	7.28						
Floodprone Width (ft)	175.41	175.41						
Bankfull Mean Depth (ft)	0.36	0.21						
Bankfull Max Depth (ft)	0.69	0.46						
Bankfull Cross Sectional Area (ft ²)	2.19	1.51						
Bankfull Width/Depth Ratio	16.67	34.67						
Bankfull Entrenchment Ratio	29.24	24.09						
Bankfull Bank Height Ratio	1.00	1.00						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 12
Drainage Area (Acres)	12.80
Date	11/22/2016
Field Crew	Bill Wollman, Alex DeGironimo



Dimension and substrate	Cross Section 12 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation								
Bankfull Width (ft)	8.85	8.34						
Floodprone Width (ft)								
Bankfull Mean Depth (ft)	0.4	0.46						
Bankfull Max Depth (ft)	0.9	0.87						
Bankfull Cross Sectional Area (ft ²)	3.61	3.85						
Bankfull Width/Depth Ratio								
Bankfull Entrenchment Ratio								
Bankfull Bank Height Ratio								

Table 7. Baseline Stream Data Summary
Roses Creek Mitigation Site
Roses Creek: 3,200 LF.

Parameter	Regional Curve		Pre-Existing Condition	Reference - Roses Creek Upstream	Design	As-built/Baseline														
	Eq. Mountains	Eq. Piedmont				Mean	Mean	Mean	Min	Mean	Med	Max	SD	n						
Dimension and Substrate - Rifle																				
Bankfull Width (ft)	35.00	26.20	41.10	30.50	30.50	31.02	31.98	31.11	33.80	1.58	3.00									
Floodprone Width (ft)			78.90	250.00	480.00	394.24	524.76	508.32	671.72	139.47	3.00									
Bankfull Mean Depth (ft)	1.80	2.60	1.67	1.88	2.18	2.00	2.19	2.19	2.37	0.19	3.00									
Bankfull Max Depth (ft)			2.92	2.71	2.72	2.81	3.26	2.89	4.07	0.71	3.00									
Bankfull Cross Sectional Area (ft ²)	66.00	66.10	68.83	57.40	66.40	67.70	69.85	68.21	73.63	3.29	3.00									
Width/Depth Ratio			24.60	16.20	14.00	13.09	14.73	14.21	16.90	1.96	3.00									
Entrenchment Ratio			1.92	8.20	15.70	12.67	16.45	15.04	21.65	4.65	3.00									
Bank Height Ratio			1.80	1.00	1.00	1.00	1.00	1.00	1.00	0.00	3.00									
df50 (mm)			61.30	61.30	61.30															
Profile																				
Rifle Length (ft)						37.17	64.41	58.40	106.19	18.18	23.00									
Rifle Slope (ft/ft)			0.01	0.02	0.03	0.01	0.02	0.02	0.05	0.01	23.00									
Pool Length (ft)			4.13	4.70	4.36	17.36	53.01	54.24	93.29	20.18	26.00									
Pool Max depth (ft)			37.00 - 171.00	76.9 - 227.9	2.0 - 7.5	3.31	4.50	4.43	6.20	0.80	26.00									
Pool Spacing (ft)						86.78	130.47	130.18	210.45	35.20	25.00									
Pool Cross Sectional Area (ft ²)																				
Pattern																				
Channel Beltwidth (ft)			73.00 - 152.00	30.0 - 195.0	61.0 - 195.2															
Radius of Curvature (ft)			28 - 168	30.0 - 178.0	61.0 - 91.5															
Rc: Bankfull Width (ft/ft)			0.7 - 4.1	1.0 - 5.8	2.0 - 3.0															
Meander Wavelength (ft)			200 - 375	60 - 344	61.0 - 344.0															
Meander Width Ratio			1.78 - 3.70	1.0 - 6.4	2.0 - 6.4															
Substrate, bed and transport parameters																				
			R1% / P% 35% / 65%																	
			SC% / Sa% / G% / C% / B% / Be%																	
			d16 / d35 / d50 / d84 / d95 / d1 st / d1 st (mm)																	
			Reach Shear Stress (competency) lb/ft ²																	
			Max part size (mm) mobilized at bankfull																	
			Unit Stream Power (transport capacity) lbs/ft/s	3.83	3.83						3.83									
Additional Reach Parameters																				
			Drainage Area (SMA)	5.17	466	5.17														
			Impervious cover estimate (%)																	
			Rosgen Classification	B4	C4	C4					C4									
			Bankfull Velocity (fps)		5.10	4.80														
			Bankfull Discharge (cfs)	300.00	295.00	300.00														
			Channel Thalweg Length (ft)	2894.00	2894.00	2894.00					2894.00									
			Valley Length (ft)	3425.00	3219.00	3219.00					3219.00									
			Sinuosity (ft)	1.18	1.11	1.11					1.11									
			Water Surface Slope (Channel) (ft/ft)	0.0099	0.0192	0.0062					0.0059									
			BF slope (ft/ft)			0.0062					0.0059									
			Bankfull Floodplain Area (acres)																	
			Proportion over wide (%)																	
			Entrenchment Class (ER Range)																	
			Incision Class (BHR Range)																	
			BEH VL% / L% / M% / H% / VH% / E%																	
			Channel Stability or Habitat Metric																	
			Biological or Other																	

Table 7c. Baseline Stream Data Summary
Roses Creek Mitigation Site
UT 3 to Roses Creek: 620 LF

Parameter	Regional Curve		Pre-Existing Condition	Reference - UT West Branch Rocky River		Design		As-built/Baseline				
	Mountains Eq.	Piedmont Eq.		Mean	SD	Min	Mean	Max	SD	n		
Dimension and Substrate - Riffle												
Bankfull Width (ft)	4.50	3.50	Mean 5.00	Mean 4.40	Mean 5.50	Min 6.00	Mean 6.00	Max 6.00	SD 0.00	n 1		
Floodprone Width (ft)			44.13	27.50	70.00	175.41	175.41	175.41	0.00	1		
Bankfull Mean Depth (ft)	0.30	0.30	0.26	0.51	0.42	0.36	0.36	0.36	0.00	1		
Bankfull Max Depth (ft)			1.70	1.00	0.63	0.69	0.69	0.69	0.00	1		
Bankfull Cross Sectional Area (ft ²)	1.50	1.60	2.40	2.30	2.60	2.19	2.19	2.19	0.00	1		
Width/Depth Ratio			12.23	12.80	13.10	16.67	16.67	16.67	0.00	1		
Entrenchment Ratio			9.52	6.28	12.70	29.24	29.24	29.24	0.00	1		
Bank Height Ratio			3.33	1.00	1.00	1.00	1.00	1.00	0.00	1		
d50 (mm)												
Profile												
Riffle Length (ft)						4.0	13.7	11.1	46.1	9.2	20	
Riffle Slope (ft/ft)			0.0295	0.0033 - 0.0284	0.0029 - 0.0045	0.0025	0.0030	0.0030	0.0035	0.0004	20	
Pool Length (ft)						3.2	12.1	8.1	34.6	9.0	20	
Pool Max depth (ft)						0.76	1.49	1.29	2.61	0.61	20	
Pool Spacing (ft)						10.3	25.0	25.8	45.3	9.4	19	
Pool Cross Sectional Area (ft ²)												
Pattern												
Channel Bankwidth (ft)			Channelized	12.00 - 18.00	15.10 - 49.50							
Radius of Curvature (ft)			Channelized	10.00 - 14.00	12.70 - 17.60							
Rc: Bankfull Width (ft/ft)			Channelized	2.30 - 3.20	2.30 - 3.20							
Meander Wavelength (ft)			Channelized	45.00 - 66.00	15.10 - 83.10							
Meander Width Ratio			Channelized	2.74 - 4.11	2.70 - 9.00							
Substrate, bed and transport parameters												
R% / P%												
SC% / Sa% / G% / C% / B% / Be%										53% / 47%		
d16 / d35 / d50 / d84 / d95 / d1 st / d1 st (mm)												
Reach Shear Stress (competency) lb/ft ²												
Max part size (mm) mobilized at bankfull												
Unit Stream Power (transport capacity) lbs/ft/s			0.09		0.08					0.08		
Additional Reach Parameters												
Drainage Area (SM)			0.02	0.07	0.02							
Impervious cover estimate (%)												
Rosgen Classification			B5	C5	C5					C5		
Bankfull Velocity (fps)				1.30	1.00							
Bankfull Discharge (cfs)			2.6	3.0	2.6							
Valley length (ft)			422		422				422			
Channel Thalweg length (ft)			422		620				620			
Sinuosity (ft)			1.00		1.47				1.47			
Water Surface Slope (Channel) (ft/ft)			0.0268	1.16	0.0021				0.0037			
Bf slope (ft/ft)					0.0021				0.0037			
Bankfull Floodplain Area (acres)												
Proportion over wide (%)												
Entrenchment Class (ER Range)												
Incision Class (BHR Range)												
BEH1 Vt% / Lt% / Mt% / H% / VtH% / Et%												
Channel Stability or Habitat Metric												
Biological or Other												

**Table 8. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section) Roses Creek Mitigation Site
Roses Creek: 3,200 LF**

Dimension	Cross Section 1 (Riffle)					Cross Section 2 (Pool)						
	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation	Bankfull Width (ft)	33.80	31.20				38.53	35.95				
	Floodprone Width (ft)	508.32	508.32									
	Bankfull Mean Depth (ft)	2.00	2.18				1.73	1.79				
	Bankfull Max Depth (ft)	2.81	2.88				3.47	3.78				
	Bankfull Cross Sectional Area (ft ²)	67.70	67.97				66.48	64.24				
	Bankfull Width/Depth Ratio	16.90	14.31									
Bankfull Entrenchment Ratio	15.04	16.29										
Bankfull Bank Height Ratio	1.00	1.00				1.00	1.00					
	Cross Section 3 (Pool)					Cross Section 4 (Riffle)						
Dimension	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation	Bankfull Width (ft)	32.44	35.57				31.11	31.42				
	Floodprone Width (ft)						696.00	696.00				
	Bankfull Mean Depth (ft)	2.19	2.45				2.19	2.11				
	Bankfull Max Depth (ft)	4.10	4.40				2.89	2.96				
	Bankfull Cross Sectional Area (ft ²)	71.10	87.13				68.21	66.20				
	Bankfull Width/Depth Ratio						14.21	14.89				
Bankfull Entrenchment Ratio						22.37	22.15					
Bankfull Bank Height Ratio	1.00	1.00				1.00	1.00					
	Cross Section 5 (Riffle)					Cross Section 6 (Pool)						
Dimension	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation¹	Bankfull Width (ft)	32.56	33.03				31.02	31.30				
	Floodprone Width (ft)	563.60	563.60									
	Bankfull Mean Depth (ft)	2.13	2.23				2.37	2.23				
	Bankfull Max Depth (ft)	3.16	3.22				4.07	3.98				
	Bankfull Cross Sectional Area (ft ²)	69.41	73.79				73.63	69.77				
	Bankfull Width/Depth Ratio	15.29	14.81									
Bankfull Entrenchment Ratio	17.31	17.06										
Bankfull Bank Height Ratio	1.00	1.00				1.00	1.00					

**Table 8a. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section) Roses Creek Mitigation Site
UT 1 Roses Creek: 234 LF**

Dimension	Cross Section 7 (Rifle)						Cross Section 8 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation														
Bankfull Width (ft)	5.12	4.46						6.24	6					
Floodprone Width (ft)	91.80	91.80												
Bankfull Mean Depth (ft)	0.45	0.41						0.58	0.47					
Bankfull Max Depth (ft)	0.78	0.59						0.96	0.73					
Bankfull Cross Sectional Area (ft ²)	2.30	1.82						3.64	2.83					
Bankfull Width/Depth Ratio	11.38	10.88												
Bankfull Entrenchment Ratio	17.93	20.58												
Bankfull Bank Height Ratio	1.00	1.00						1.00	1					

**Table 8b. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section) Roses Creek Mitigation Site
UT2 Roses Creek: 707 LF**

Dimension	Cross Section 9 (Riffle)							Cross Section 10 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation															
Bankfull Width (ft)	5.56	4.76						6.70	7.1						
Floodprone Width (ft)	418.38	418.38													
Bankfull Mean Depth (ft)	0.37	0.52						0.42	0.38						
Bankfull Max Depth (ft)	0.86	0.84						0.77	0.74						
Bankfull Cross Sectional Area (ft ²)	2.07	2.48						2.79	2.69						
Bankfull Width/Depth Ratio	15.03	9.15													
Bankfull Entrenchment Ratio	75.25	87.89													
Bankfull Bank Height Ratio	1.00	1.00						1.00	1.00						

**Table 8c: Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section) Roses Creek Mitigation Site
UT3 Roses Creek: 620 LF**

Dimension	Cross Section 11 (Rifle)							Cross Section 12 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation															
Bankfull Width (ft)	6.00	7.28						8.85	8.34						
Floodprone Width (ft)	175.41	175.41													
Bankfull Mean Depth (ft)	0.36	0.21					0.41	0.46							
Bankfull Max Depth (ft)	0.69	0.46					0.90	0.87							
Bankfull Cross Sectional Area (ft ²)	2.19	1.51					3.61	3.85							
Bankfull Width/Depth Ratio	16.67	34.67													
Bankfull Entrenchment Ratio	29.24	24.09													
Bankfull Bank Height Ratio	1.00	1.00					1.00	1.00							

Appendix E. Hydrologic Data

Table 9. Verification of Bankfull Events

Date	Crest Gauge Info		Gauge Reading (ft)	Gauge Elevation (ft)	Crest Elevation (ft)	Bankfull Elevation (ft)	Height above Bankfull (ft)	Photo
	Site	Sta.						
10/5/2016	1	Roses Creek Lower	0.00	1212.11	N/A	1213.93	N/A	5.1
10/5/2016	2	UT 1	0.00	1267.45	N/A	1267.95	N/A	5.2
10/5/2016	3	UT 2	0.35	1227.81	1228.16	1228.19	N/A	5.3
10/5/2016	4	UT 3	0.25	1216.94	1217.19	1217.36	N/A	5.4
11/22/2016	1	Roses Creek Lower	0.00	1212.11	N/A	1213.93	N/A	5.5
11/22/2016	2	UT 1	0.00	1267.45	N/A	1267.95	N/A	5.6
11/22/2016	3	UT 2	0.00	1227.81	N/A	1228.19	N/A	5.7
11/22/2016	4	UT 3	0.35	1216.94	1217.29	1217.36	N/A	5.8

Figures 5.1 - 5.4 Crest Gauge Photos



5.1 Crest Gauge Roses Creek Lower (10/5/2016) 5.2 Crest Gauge UT 1 (10/5/2016)



5.3 Crest Gauge UT 2 (10/5/2016)



5.4 Crest Gauge UT 3 (10/5/2016)



5.5 Crest Gauge Roses Creek (11/22/2016)



5.6 Crest Gauge UT 1 (11/22/2016)



5.7 Crest Gauge UT 2 (11/22/2016)



5.8 Crest Gauge UT 3 (11/22/2016)

Table 10. Burke County Drought Status

Month	Drought Status
June	Abnormally Dry
July	Abnormally Dry
August	Abnormally Dry
September	Moderate Drought
October	Moderate Drought
November	Severe Drought

Source: NC Drought Management Advisory Council

Figure 6.1 UT 1 Water Level

— UT 1 Water Surface




Figure 6.2 UT 2 Water Level

— UT 2 Water Surface





Figure 6.3 UT 3 Water Level

— UT 3 Water Surface



Appendix F. Warranty Plots

VEGETATION MORTALITY MAP

END ROSES CREEK
STA 42+22.56

BEGIN UT 1
STA 10+00.00

BEGIN UT 2
STA 10+00.00



ROSES CREEK
STA 34+65.21
END UT 3
STA 16+27.80

ROSES CREEK
STA 11+00.90
END UT 1
STA 19+50.69

END UT 2
STA 17+10.07

BEGIN UT 3
STA 10+00.00

BEGIN ROSES CREEK
STA 10+00.00




LEGEND

CRITERIA MET

CRITERIA UNMET

VEGETATION MORTALITY CRITERIA
85% SURVIVAL (578 STEMS/AC)



DATE: 11-14-16

VEGETATION MORTALITY MAP

SHEET
2

EEP# 963090

ROSES CREEK
STREAM RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA

ICAF Engineering
5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0258

I:\4\2016\Project_Development\5.2_Work_In_Progress\Docs\Monitoring\2016.10.13_Vegetation_Mortality_following_Year_1_Growing_Season.dgn