



Year 7 Monitoring and Closeout Report

Roses Creek
Burke County, NC

DMS Project ID No. 96309

Construction Completed: May 2016

UAS Data Collected: March 3, 2022

Vegetation Data Collected: September 28, 29 and October 24, 2022

Submitted: February 2023

Prepared for:

NC Department of Environmental Quality



Division of Mitigation Services

1652 Mail Service Center

Raleigh, NC 27699-1652

Prepared by:


HDR Engineering Inc. (HDR) of the Carolinas



555 Fayetteville Street, Suite 900

Raleigh, NC 27601-3034

Prepared by:



HDR | ICA
555 Fayetteville Street, Suite 900
Raleigh, North Carolina 27601
919.232.6600
919.232.6642 (fax)

I HEREBY CERTIFY THAT THE DOCUMENT CONTAINED HEREIN, ROSES CREEK YEAR 7 MONITORING REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION.

SIGNED AND DATED THIS 17 DAY OF February 2023.

A handwritten signature in blue ink that reads "Vickie Miller".

Vickie Miller, PWS, AICP

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 PROJECT SUMMARY	1
1.1 GOALS AND OBJECTIVES	1
1.2 SUCCESS CRITERIA	2
1.3 BACKGROUND SUMMARY	2
1.4 VEGETATION	2
1.5 STREAM STABILITY	3
1.6 MONITORING YEAR 7 SUMMARY	5
2.0 METHODOLOGY	5
3.0 REFERENCES	5
APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES	6
APPENDIX B. VISUAL ASSESSMENT DATA	13
APPENDIX C. VEGETATION PLOT DATA	36
APPENDIX D. STREAM SURVEY DATA	41
APPENDIX E. HYDROLOGIC DATA	62
APPENDIX F. IRT DMS MEETING MINUTES (2022)	71
APPENDIX G. USACE ANTECEDENT PRECIPITATION VS. NORMAL RANGE	73
APPENDIX H. 2017 RE-PLANTING ZONES	75
APPENDIX I. 2018 ADAPTIVE MANAGEMENT REPAIRS	79

LIST OF FIGURES

<u>FIGURE</u>	<u>PAGE</u>
Figure 1. Vicinity Map	7
Figure 2.0 – 2.8. Current Condition Plan View	14
Figures 3.1 - 3.30. Vegetation Plot and Site Photos	28
Figures 4.1 – 4.12. Cross Section Plots	41

LIST OF TABLES

<u>TABLE</u>	<u>PAGE</u>
Table 1. Project Components and Mitigation Credits	8
Table 2. Project Activity and Reporting History	9
Table 3. Project Contacts Table	10
Table 4. Project Information	11
Table 5. Visual Stream Morphology Stability Assessment	23
Table 5a. Visual Stream Morphology Stability Assessment	24
Table 5b. Visual Stream Morphology Stability Assessment	25
Table 5c. Visual Stream Morphology Stability Assessment	26
Table 6. Vegetation Condition Assessment	27
Table 7a. Vegetation Plot Mitigation Success Summary	37
Table 7b. Vegetation Plot Mitigation Success Summary	38
Table 7c. Stems Per Plot Across All Years	39
Table 7d. Tree Height by Vegetation Plot	40
Table 8. Baseline Stream Data Summary	54
Table 9. Monitoring Data - Dimensional Morphology Summary	58
Table 10. Verification of Bankfull Events	63
Table 11. Tributary Surface Water Summary	70

1.0 PROJECT SUMMARY

The following report summarizes the vegetation establishment and stream stability for Year 7 monitoring for the Roses Creek Site (hereafter referred to as the “Site”) in Burke County, North Carolina.

1.1 Goals and Objectives

Primary goals for the Site, as detailed in the Roses Creek Stream Mitigation Site Mitigation Plan (ICA Engineering 2015) include:

1. Reducing water quality stressors and providing/enhancing flood attenuation.
2. Restoring and enhancing aquatic, semi-aquatic and riparian habitat.
3. Restoring and enhancing habitat connectivity with adjacent natural habitats.

The following objectives accomplish the goals listed above:

1. Reducing water quality stressors and providing/enhancing flood attenuation through:
 - a. Restoring the existing degraded, straightened and incised/entrenched streams as primarily a Priority 1 restoration where bankfull and larger flows can access the floodplain allowing nutrients, sedimentation, trash and debris from upstream runoff to settle from floodwaters to the extent practical. Restoring a stable dimension, pattern, and profile will ensure the channel will transport and attenuate watershed flows and sediment loads without aggrading or degrading.
 - b. Restore channel banks by relocating the channel, excavating bankfull benches, placing in-stream structures to reduce shearing forces on outside meander bends, and planting native vegetative species to provide soil stability, thus reducing stream bank stressors.
 - c. Reducing point source (i.e. cattle and equipment crossings) and non-point source (i.e. stormwater runoff through pastures) pollution associated with on-site agricultural operations (hay production and cattle) by exclusionary fencing from the stream and riparian buffer and by eliminating all stream crossings from the easement.
 - d. Plant a vegetative buffer on stream banks and adjacent floodplains to treat nutrient enriched surface runoff from adjacent pastureland associated with on-site agricultural operations.
 - e. Restoring riparian buffers adjacent to the streams that are currently maintained for hay production that will attenuate floodwaters, in turn reducing stressors from upstream impacts.
2. Restoring and enhancing aquatic, semi-aquatic and riparian habitat through:
 - a. Restoration of a sinuous gravel bed channel that promotes a stable bed form and accommodates benthic macroinvertebrate and fish propagation. Additionally, woody materials such as log structures, overhanging planted vegetation and toe wood/brush toe in submerged water will provide a diversity of shading, bed form and foraging opportunities for aquatic organisms.
 - b. Restoring native vegetation to the stream channel banks and the adjacent riparian corridor, that is currently grass dominated, will diversify flora and create a protected habitat corridor, which will provide an abundance of available foraging and cover habitat for a multitude of amphibians, reptiles, mammals and birds.

3. Restoring and enhancing habitat connectivity with adjacent natural habitats through:
 - a. Planting the riparian buffer with native vegetation.
 - b. Protection of the restored community will ensure a protected wildlife corridor between the Site and the upstream and downstream mature riparian buffers and upland habitats.
 - c. Converting approximately 15 acres from existing agricultural land to riparian buffer protected by permanent conservation easement.

1.2 Success Criteria

Monitoring of restoration efforts will be performed until success criteria are fulfilled. Monitoring includes stream channel/hydraulics and vegetation. In general, the restoration success criteria, and required remediation actions, are based on the Stream Mitigation Guidelines (USACE et al. 2003) and the Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation (NCEEP 2011). Project success criteria are further detailed in the Baseline Monitoring Document & As-Built Baseline Report (HDR|ICA 2016).

1.3 Background Summary

The North Carolina Department of Environmental Quality Division of Mitigation Services (DMS) contracted HDR|ICA to restore 4,746 linear feet of Roses Creek and three of its unnamed tributaries within the Site to assist in fulfilling stream mitigation needs in the watershed. The Site is located approximately 12 miles northwest of downtown Morganton in Burke County, NC. The Site contains Roses Creek and three unnamed headwater tributaries of Roses Creek (UT 1, UT 2 and UT 3). The Site is located within the 03050101060030 14-digit Hydrologic Unit, which is also a DMS Targeted Hydrologic Unit for Cataloging Unit 03050101 of the Catawba River Basin. Roses Creek is classified as a Water Supply Watershed (WS-III), as it is part of the headwaters that feed Lake Rhodhiss. The Site was formerly comprised of one property owned by Robert B. Sisk and Martha M. Sisk (PIN # 1767479652) (known as the Sisk Farm) and was recently (2019/2020) subdivided between four owners and six parcels. The three additional owners are Annette Sisk and Samuel Ray Jr. (PIN# 1767470935), Robert M. Sisk and Sarah Turner (PINs # 1767476489, 1767464764 and 1767573144) and Bruce A. Sisk (PIN# 1767579505). Additional information concerning project history is presented in Table 2.

1.4 Vegetation

Planted stem performance across the entirety of the Site is meeting or exceeding (by over 10%) Year 7 criteria average of 210 stems per acre. When only taking planted stems into account, 17 of the 17 plots are meeting Year 7 criteria of 210 stems per acre. When considering natural recruits, all vegetation plots far exceed the Year 7 criteria. Individual plot densities ranged between 243 to 486 stems per acre with an average stem density across monitored plots of 343 stems per acre. Three additional transects were performed along UT 1, UT 2 and Roses Creek to illustrate vegetation density in other areas of the conservation easement. All three transects (1-3) are exceeding the Year 7 criteria of 210 stems per acre with 486, 243 and 809 stems per acre, respectively. Planted vegetation height is averaging 10.3 feet across all plots with plot averages ranging from 4.7 to 13.5 feet;

however, plots 4, 11 and 15 fall short of the average 8-foot height criteria for Year 7 plots. Table 8 illustrates Year 7 tree height in the permanent vegetation plots.

Stem density calculations including natural recruits were made based on the 2016 Monitoring Guidance which dictates no single species may account for over 50% of the required number of stems within any vegetation plot. Plots 1, 10, 11, 12, 14, 15, 16 and 17 have greater than 50% of one single species within the vegetation plots. Plot 1 has 20 common persimmon (*Diospyros virginiana*) natural recruits, and plots 10-17 (excluding 13) have many river birch (*Betula nigra*) natural recruit seedling and saplings. The river birch natural recruits are located throughout the floodplain along Roses Creek from station 26+00 and downstream to the end of the project. However, planted stems are surviving and providing some diversity.

Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), multiflora rose (*Rosa multiflora*), and mimosa (*Albizia julibrissin*) have been observed in the past years and recently downstream of station 14+75 along the UT 1 floodplain. As part of the invasives management plan for 2022, invasive species were chemically treated on both sides of UT 1 floodplain, at the confluence at UT1 with Roses Creek, Roses Creek a few hundred feet downstream on both banks and along the fence line of Sisk Farm Road adjacent to UT 2 on April 5, and 29, 2022. On April 5, a combination of basal bark application (20% Garlon 4 in Bark Oil Blue) and foliar spray with 3% glyphosate was applied in the invasive areas along UT 1, Roses Creek and the roadside adjacent to UT 2. On April 29 the foliar spray and cut stem application to privet and a large mimosa along UT 1 was performed. A final treatment for these identified invasives areas is scheduled for UT 2 in the spring of 2023 for the Japanese honeysuckle. The Current Conditions Plan View depicts this invasive populations of honeysuckle between Sisk Farm Road and UT 2.

The cattle waste encroachment area outside the conservation easement at approximately station 41+50 of Roses Creek is running into the forested and herbaceous riparian buffer between the pasture area and the stream since it is the low spot in the landscape. The landowner is not willing to remove his cattle from this area of the pasture as it provides a shady spot for cattle and the landowner noted he has limited pasture. HDR believes the wide forested and herbaceous buffer (over 50 feet) inside the easement is processing the excess cattle waste. Another area has been called out on the CCPV as “Fence undermining area” and is located at approximately station 40+00 adjacent to an ephemeral pool. The landowner has added wood and concrete blocks to shore up the bottom fence openings to prevent cattle from passing under or breaching the easement fence. There is no evidence of livestock entering into the easement in 2022.

Rutherford Power was hired to relocate utility poles and associated utility easement completely out of the Site at the upper reach of UT 1. The utility pole right of way clearing and relocation of poles was completed in October 2022. All utility easements have been relocated outside the Site.

1.5 Stream Stability

Roses Creek and its tributaries have remained in stable, functioning condition over the past monitoring year. Cross section geometry along Roses Creek has experienced minor fluctuations over the past two monitoring years. Cross Section 4 has made small but notable improvements toward better stabilization when compared to year 5 changes due to beaver activity. In Year 5, increased depth and bankfull area were noted with a beaver dam being the likely cause. In Year 7, both the

depth and bankfull area are trending back down. As seen in the Cross Section 4 photo, the typical riffle characteristics appear just below the monumented cross section location. This indicates that the riffle has migrated just downstream and the area under the tape for Cross Section 4 more closely resembles a glide facet.

In Year 5 monitoring, deposition was seen in UT 1, 2, and 3. These conditions have improved for UT 1 and 2 based on Year 7 cross section values. UT 3 however continues a depositional trend. As noted in previous year monitoring, the likely cause is increased vegetation establishment and narrowing of the bankfull area. Each tributary maintains a single thread channel throughout the Site as seen from the aerial drone photography.

Cross section geometry along Roses Creek has experienced minor fluctuations over the past two monitoring years. Cross Section 4 has increased in depth and bankfull area due to a beaver dam that was constructed immediately upstream of the cross section causing a scour hole to form through the cross section. The beaver dam was discovered in February 2020 and removed the following month. Another beaver dam was discovered in 2021 and was removed in the summer of 2021. As sediment is transported through the system it is possible that this hole will fill in over time. Stream banks remain stable through this reach following removal of the beaver dam.

Adaptive management in the form of supplemental tree planting in 2016/2017 and stream channel repairs in 2018/2019 assisted to increase tree density and stabilize stream banks and channels. Appendix H has been added to the report to show the locations and tree species that were planted in 2017. Appendix I shows the location of repairs along the UTs and the mainstem of Roses Creek that were completed in October 2018 and early 2019.

It should be noted the Site had met Success Criteria of two bankfull events by Year 3 of monitoring. All four crest gauges on the Site have been damaged by insects, making the gauge measurements unreadable since 2019. Crest gauge records for Years 1 – 4 are provided in Appendix E.

Beaver activity was noted in late summer of 2022 in the downstream portions of Roses Creek. Two beaver dams were located at stations 29+25 and 32+50 along Roses Creek and created some backwater effects upstream of these locations. In late fall of 2022, four beavers were trapped by APHIS and the dams were removed by hand raking and minimal chainsaw work. HDR will visually assess and photo document these areas for stability in late 2022/early 2023 ahead of the agency meeting.

Based on water level data obtained using Hobo U20 pressure transducers installed in the bottom of each tributary, UT 2 has indicated constant flow throughout the past monitoring year. It is thought that UT 1 and UT 3 also experienced constant flow throughout the early parts of the past monitoring year; however, due to equipment failure data was not recorded for the entire months of January and February for all UTs. New Hobo U20 pressure transducers were installed in early March 2022 on all three UTs due to malfunction and low battery status of equipment. It is worth noting, UT 1 exhibited 176 days with flow and 24 consecutive flow days and UT 3 exhibited 204 days with flow and 102 consecutive flow days. Water level data is provided in Appendix E as well.

Pebble counts were conducted on Roses Creek riffle cross sections as well as riffle cross sections for UT 1, 2, and 3 in March 2022. Results show a D50 of 21mm for Cross Section 1, a D50 of 46mm for

Cross Section 4, and D50 of 28mm for Cross Section 5. D50 for the tributaries showed results of sandy and silty particle sizes.

1.6 Monitoring Year 7 Summary

The Site has met the final geomorphic, vegetation and hydrologic success criteria. Roses Creek, UT 1, UT 2 and UT 3 remain stable and functioning as designed and based on the stream survey data gathered in MY 7 and prior years. Some aggradation is occurring in UT 3 due to the flat nature of the surrounding landscape: however, the channel continues to flow the majority of the year and is functioning as a single thread perennial stream. Visual assessments reveal little signs of instability for all streams and past instabilities have been repaired or have naturally stabilized. As stated in Section 1.4, planted stem density is averaging 343 stems per acre across the Site and is far exceeding the Year 7 criteria of 210 stems per acre.

Tables and figures within the appendices of the various performance metrics and monitoring elements support the findings of meeting success criteria. A narrative background on the project can be found in the Mitigation Plan documents available on DMS's website.

2.0 METHODOLOGY

Year 7 monitoring surveys were completed using a GNSS VRS Rover. Each cross section was marked with a rebar monument at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83-State Plane. Surveying these monuments throughout the Site ensured proper orientation. The survey data was imported into MicroStation for verification. The Ohio Department of Natural Resources' "The Reference Reach Spreadsheet Version 4.3L" were used to analyze cross section data (Mecklenburg 2006). Tables and figures were created using Microsoft Excel.

Vegetation monitoring was completed using CVS level II methods, for 20, 100 square meter vegetation plots (Lee et al. 2006). Seventeen permanent vegetation plots were monitored and three additional transects (50 m long by 2 m wide) were added along UT 1, UT 2 and Roses Creek. The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

3.0 REFERENCES

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>).



Mecklenburg, Dan. 2006. The Reference Reach Spreadsheet Version 4.3L. 2006. Ohio Department of Natural Resources. Division of Soil and Water. (<http://www.dnr.state.oh.us/tabid/9188/default.aspx>)

Weakley, Alan S. 2011. Flora of the Southern and Mid-Atlantic States (online). Available: http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2011-May-nav.pdf [May 15, 2011]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

DMS IMS No. 96309
Roses Creek Stream Mitigation Site
Burke County, North Carolina
Year Seven Monitoring & Closeout Report
February 2023

APPENDICES

Appendix A. Project Vicinity Map and Background Tables




Legend

█ Project Easement

The subject project site is an environmental restoration site of the NCDEQ Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, monitoring, and stewardship of the restoration site is permitted within the terms and timeframes of their defined, pre-approved roles. Any intended site visitation or activity by any person outside of these previously sanctioned activities/roles requires prior coordination with DMS.

ROSES CREEK STREAM MITIGATION SITE

VICINITY MAP
BURKE COUNTY, NC



Directions:
 From I-40 West. Take exit 105 for NC-18 towards Shelby.
 Turn right off of the exit and continue on NC-18 for approximately 9 miles.
 Turn left on to Fish Hatchery Road and continue 2.2 miles.
 Turn right onto Old Table Rock Road.
 The site will be at the end of Old Table Rock Road.



FIGURE 1

Table 1. Project Components and Mitigation Credits

Roses Creek, Burke County DMS Project No. 96309									
Credit Summary									
Type	Stream SMU		Riparian Wetland WMU		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
	R	RE	R	RE	R	RE			
Totals	5,009	.600							
Project Components									
Project Component or Reach ID	Stationing/ Location	Existing Footage/ Acreage	Approach (PI, PII, etc.)	Restoration or Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio	SMU		
Roses Creek	10+00-41+81	3,643	PI	Restoration	3,181	1:1	3,121*		
Roses Creek	41+81-42+19	38	-	EII	38	2.5:1	15		
UT 1	10+00-12+54; 16+11-16+46	267	PI	Restoration	289	1:1	289		
UT 1	12+54-16+11; 16+46-19+30	641	-	EII	641	2.5:1	256		
UT 2	10+00-17+07	610	PI	Restoration	707	1:1	707		
UT 3	10+00-16+21	558	PI	Restoration	621	1:1	621		
Total	NA	5,757	PI	Restoration /EII	5,477	1-2.5:1	5,009.600		

* Stream Mitigation Units decreased by 60 to account for break in easement at the stream crossing on Sisk Farm Road

Component Summation						
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	4,798					
Enhancement II	679					

Table 2. Project Activity and Reporting History

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	September 2015	September 2015
Final Design – Construction Plans	September 2015	March 2016
Construction	February 25, 2016	May 18, 2016
Temporary S&E Mix Applied to Entire Project Area	---	May 18, 2016
Permanent Seed Mix Applied to Entire Project Area	---	May 18, 2016
Bare Root, Containerized, and B&B plantings for Entire Project Area	---	May 27, 2016
Mitigation Plan/As-built (Year 0 Monitoring-Baseline)	May 2016	July 2016
Year 1 Monitoring	November 2016	January 2017
Stream Morphology	November 2016	--
Vegetation	August 2016	--
Supplemental Planting	---	February 2017
Year 2 Monitoring	August 2017	November 2017
Stream Morphology	June 2017	--
Vegetation	August 2017	--
Supplemental Planting	---	February 2018
Year 3 Monitoring	August 2018	November 2018
Stream Morphology	March 2018	--
Vegetation	August 2018	--
Structural Repairs	--	October 2018
Year 4 Monitoring	November 2019	December 2019
Stream Morphology	--	--
Vegetation	--	--
Dam Removal	--	September 2019
Invasive Species Management	January 2019	September 2019
Year 5 Monitoring		
Stream Morphology	February 2020	January 2021
Vegetation	August 2020	January 2021
Invasive Species Management		April and Aug. 2020
Dam Removal		March 2020
Year 6 Monitoring		
Stream Morphology	September 2021	
Vegetation	September 2021	
Dam Removal		August 2021
Year 7 Monitoring		
Stream Morphology	March 2, 3, 2022	
Vegetation	Sept. 28/29, Oct. 24, 2022	
Invasives Species Management		April 5, 29 2022 (Spring 2023)
Dam Removal /Beavers trapped		Oct. 11 (traps checked – Oct. 13, 14, 17, 19, 25,26 and 27) & Nov. 9, 2022 (raked 2 dams)

Table 3. Project Contacts Table

Designer Primary project design POC	ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Vickie Miller (919) 232-6600
Construction Contractor Construction Contractor POC	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132
Structural Repair Contractor Structural Repair Contractor POC	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132
Planting Contractor Planting Contractor POC	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132
Supplemental Planting Contractor Supplemental Planting Contractor POC	River Works, Inc. 114 W Main Street, Suite 106 Clayton, NC 27520 Bill Wright (919) 590-5193
Seeding Contractor Seeding Contractor POC	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27607 Lloyd Glover (919) 639-6132
Seed Mix Sources	Green Resources – Triangle Office
Nursery Stock Suppliers	1) Dykes and Son Nursery, McMinnville, TN 2) Foggy Mountain Nursery (live stakes)
Monitoring Performers	HDR ICA Engineering Inc. 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Vickie Miller (919) 232-6600
Stream Monitoring POC	HDR ICA Engineering Inc. 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Wyatt Yelverton (919) 232-6623
Vegetation Monitoring POC	HDR ICA Engineering Inc. 555 Fayetteville Street, Suite 400 Raleigh, North Carolina 27601 Jessica Tisdale (919) 232-6654

Table 4. Project Information

Project Information				
Project Name		Roses Creek Stream Mitigation Site		
County		Burke		
Project Area (acres)		17.3		
Project Coordinates (latitude and longitude)		35.850953, -81.819541		
Project Watershed Summary Information				
Physiographic Province		Piedmont / Mountain		
River Basin		Catawba		
USGS Hydrologic Unit 8-digit	03050101	USGS Hydrologic Unit 14-digit	03050101060030	
NCDWQ Sub-basin		03-08-31		
Project Drainage Area (acres)		Roses: 3,309, UT 1: 35, UT 2: 47, UT 3: 10		
Project Drainage Area Percentage of Impervious Area		<1%		
CGIA Land Use Classification		Agricultural/Pasture		
Ecoregion		Northern Inner Piedmont		
Geological Unit		Zabg: Alligator Back Formation; Gneiss		
Reach Summary Information				
Parameters	Roses Creek	UT 1	UT 2	UT 3
Length of reach (linear feet)	3,681 existing	900 existing	610 existing	558 existing
Valley Classification	VIII	VIII	VIII	VIII
Drainage Area (acres)	3,309	35	47	13
NCDWQ Stream Identification Score	56	30	33.5	34
NCDWQ Water Quality Classification	WS-III; Tr	WS-III; Tr	WS-III; Tr	WS-III; Tr
Morphological Description (stream type)	E4, B4, and F4	B5, F5	B5	B5, G5
Evolutionary Trend	Simon's Stages: Premodified » Constructed » Degradation and Widening	Could maintain a B type channel in majority of reach Or F » B	G » B/E	G » B

Regulatory Considerations (cont.)			
Coastal Zone Management (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes	CLOMR/LOMR
Essential Fisheries Habitat	No	N/A	N/A

Appendix B. Visual Assessment Data

DMS IMS No. 96309
 Roses Creek Stream Mitigation Site
 Burke County, North Carolina
 Year Seven Monitoring & Closeout Report
 February 2023

Table 5: Visual Stream Morphology Stability Assessment (3/4, 5/25 and 10/24/22)
 Reach ID: Roses Creek
 Assessed Length: 3,121 FT

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	17	17			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	18	18			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	18	18			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	17	17			100%
		2. Thalweg centering at downstream of meander (Glide)	17	17			100%
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100.0%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	19	19			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	19	19			100%

Table 5a: Visual Stream Morphology Stability Assessment (3/4, 5/25, 10/24/22)

Reach ID: UT1

Assessed Length: 234 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			1	10	96%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	0	0			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	2	2			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	2	2			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	3	3			100%
		2. Thalweg centering at downstream of meander (Glide)	3	3	100%		
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.	0			0	100%
3. Mass Wasting		Bank slumping, calving, or collapse	0			0	100%
Totals					0	0	100.0%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	12	12			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	12	12			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	12	12			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	12	12			100%

Table 5b: Visual Stream Morphology Stability Assessment (3/4, 5/25, 10/24/22)

Reach ID: UT2

Assessed Length: 707 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	22	22			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	21	21			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	21	21			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	22	22			100%
		2. Thalweg centering at downstream of meander (Glide)	22	22			100%
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100.0%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	21	21			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	21	21			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	21	21			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	21	21			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	21	21			100%

Table 5c: Visual Stream Morphology Stability Assessment (3/4, 5/25, 10/24/22)

Reach ID: UT3


Assessed Length: 620 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	13	13			100%
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	12	12			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	13	13			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13			100%
2. Thalweg centering at downstream of meander (Glide)		13	13			100%	
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
Totals					0	0	100.0%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	14	14			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	14	14			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	14	14			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	14	14			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	14	14			100%

Table 6. Vegetation Condition Assessment (9/28 and 9/29/22)

Planted Acreage		15.81				
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.05 Acres	Pink polygons filled with green x's	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 Acres	Blue cross hatch pattern	0	0.0	0.0%
Total						
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.1 Acres	Pattern and color.	0	0	0%
Cumulative Total						

Easement Acreage		17.33				
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Green grass pattern.	1	0.4	2%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A



ROSES CREEK FEATURES

DMS PRJ #96309

CLOSEOUT MY 7





CURRENT CONDITIONS PLAN VIEW (CCPV) ROSES CREEK

LOCATION: BURKE COUNTY, NORTH CAROLINA

LAT: 35° 51' 01" N LONG: -81° 49' 11" W

TYPE OF WORK: CCPV PLANS - YEAR 7




VICINITY MAP



- ### LEGEND
- ASBUILT ALIGNMENTS & STATIONING
 - PROPERTY LINE
 - GRAVEL ROAD
 - SOIL ROAD
 - THALWEG
 - BANKFULL
 - EPHEMERAL POOL
 - CONSERVATION EASEMENT
 - REMOVED POWERLINE
 - EXISTING POWERLINE
 - RELOCATED EXISTING POWERLINE
 - FENCE
 - CROSS-SECTION LOCATION
 - FLOW METER
 - CREST GAUGE
 - EXISTING WETLANDS
 - BRUSH TOE
 - ROCK L-VANE
 - ROCK CROSS VANE
 - ROCK STEP STRUCTURE w/ BOULDERS
 - ROCK STEP STRUCTURE w/ CLASS B RIP RAP
 - ROCK / LOG CROSS VANE
 - FLOODPLAIN INTERCEPTOR
 - VEGETATION TRANSECTS
 - 5' x 10' VEG PLOT
 - 10' x 10' VEG PLOT
 - PHOTO POINT AND DIRECTION

- ### YEAR 7 CONDITIONS
- BANKBED CONDITION**
- MINOR EROSION
 - BEAVERDAM
- VEGETATION PROBLEM AREAS**
- INVASIVE POPULATION
- MY 7- VEGETATION PLOT CONDITIONS**
- CRITERIA MET
 - CRITERIA UNMET



ROSES CREEK	UT 1	UT 2	UT 3
DESIGN STREAM TYPE = C4	DESIGN STREAM TYPE = C5	DESIGN STREAM TYPE = C5	DESIGN STREAM TYPE = C5
BANKFULL AREA (FT ²) CROSS-SECTIONED = 66.4	BANKFULL AREA (FT ²) CROSS-SECTIONED = 2.1	BANKFULL AREA (FT ²) CROSS-SECTIONED = 2.1	BANKFULL AREA (FT ²) CROSS-SECTIONED = 2.6
BANKFULL WIDTH (FT) = 30.5	BANKFULL WIDTH (FT) = 5.0	BANKFULL WIDTH (FT) = 5.0	BANKFULL WIDTH (FT) = 5.5
MAX DEPTH (FT) = 2.72	MAX DEPTH (FT) = 0.58	MAX DEPTH (FT) = 0.58	MAX DEPTH (FT) = 0.63
WIDTH /DEPTH RATIO = 14.0	WIDTH /DEPTH RATIO = 13.0	WIDTH /DEPTH RATIO = 13.0	WIDTH /DEPTH RATIO = 13.1
DRAINAGE AREA (M ²) = 5.17	DRAINAGE AREA (M ²) = 0.06	DRAINAGE AREA (M ²) = 0.07	DRAINAGE AREA (M ²) = 0.02
BANKFULL SLOPE(FT/FT) = 0.0062	BANKFULL SLOPE(FT/FT) = 0.0021	BANKFULL SLOPE(FT/FT) = 0.0021	BANKFULL SLOPE(FT/FT) = 0.0021

	PROPOSED DESIGN STREAM LENGTH	ASBUILT STREAM LENGTH
ROSES CREEK	= 3,219.20 FT	3,222.56 FT
UT 1	= 930.38 FT	950.69 FT
UT 2	= 707.59 FT	710.07 FT
UT 3	= 621.03 FT	627.80 FT

Prepared in the Office of:

ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258

2/7/2023, \\roses\roses\roses\psh_01.dgn
\$\$\$\$USERNAME\$\$\$\$


CONTRACT: ROSES CREEK DMS PROJECT #: 96309

VICKIE MILLER
PROJECT MANAGER


CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 02-07-23

CCPV
YEAR 7

SHEET
2

EEP# 96309



ROSES CREEK
STA 11+00.90
END UT 1
STA 19+50.69


LEGEND

	ASBUILT ALIGNMENTS & STATIONING		CONSERVATION EASEMENT		CREST GAUGE
	PROPERTY LINE		REMOVED POWERLINE		EXISTING WETLANDS
	GRAVEL ROAD		EXISTING POWERLINE		BRUSH TOE
	SOIL ROAD		RELOCATED EXISTING POWERLINE		ROCK L-VANE
	THALWEG		FENCE		ROCK CROSS VANE
	BANKFULL		CROSS-SECTION LOCATION		ROCK STEP STRUCTURE w/ BOULDERS
	EPHEMERAL POOL		FLOW METER		ROCK STEP STRUCTURE w/ CLASS B RIP RAP
					ROCK /LOG CROSS VANE
					FLOODPLAIN INTERCEPTOR
					VEGETATION TRANSECTS
					5' x 10' VEG PLOT
					10' x 10' VEG PLOT
					PHOTO POINT AND DIRECTION

YEAR 7 CONDITIONS	
BANKBED CONDITION	
	MINOR EROSION
	BEAVERDAM
VEGETATION PROBLEM AREAS	
	INVASIVE POPULATION
MY 7- VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET

2/7/2023 C:\pwworking\east01\d3101791\RosesCrk-psh_02.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



Restoration
Roses Creek
10+00 - 41+81
(Total 3,181')


LEGEND

15+00	ASBUILT ALIGNMENTS & STATIONING	E	CONSERVATION EASEMENT	WLB	EXISTING WETLANDS	Rock Step Structure w/ Class B Rip Rap	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
- - -	PROPERTY LINE	- - -	REMOVED POWERLINE	WLB	EXISTING WETLANDS	Rock / Log Cross Vane	ROCK / LOG CROSS VANE
—	GRAVEL ROAD	- - -	EXISTING POWERLINE	WLB	BRUSH TOE	Floodplain Interceptor	FLOODPLAIN INTERCEPTOR
—	SOIL ROAD	- - -	RELOCATED EXISTING POWERLINE	WLB	ROCK L-VANE	Vegetation Transects	VEGETATION TRANSECTS
- - -	THALWEG	- - -	FENCE	WLB	ROCK CROSS VANE	5' x 10' VEG PLOT	5' x 10' VEG PLOT
—	BANKFULL	- - -	CROSS-SECTION LOCATION	WLB	ROCK STEP STRUCTURE w/ BOULDERS	10' x 10' VEG PLOT	10' x 10' VEG PLOT
—	EPHEMERAL POOL	- - -	FLOW METER	WLB		PHOTO POINT AND DIRECTION	PHOTO POINT AND DIRECTION


YEAR 7 CONDITIONS	
BANKBED CONDITION	
[Red Box]	MINOR EROSION
[Starburst]	BEAVERDAM
VEGETATION PROBLEM AREAS	
[Green Box]	INVASIVE POPULATION
MY 7- VEGETATION PLOT CONDITIONS	
[Green Box]	CRITERIA MET
[Yellow Box]	CRITERIA UNMET



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 02-07-23


CCPV
YEAR 7

SHEET
3

EEP# 96309

2/7/2023 C:\pwworking\east01\d3100378\RosesCrk-psn-03.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



2/7/2023
C:\pwworking\east01\d3101791\RosesCrk-psh_04.dgn
ICA Engineering

LEGEND


<ul style="list-style-type: none"> --- 15+00 --- ASBUILT ALIGNMENTS & STATIONING --- PROPERTY LINE --- GRAVEL ROAD --- SOIL ROAD --- THALWEG --- BANKFULL --- EPHEMERAL POOL 	<ul style="list-style-type: none"> --- E --- CONSERVATION EASEMENT --- REMOVED POWERLINE --- EXISTING POWERLINE --- RELOCATED EXISTING POWERLINE --- FENCE --- XS-1 --- CROSS-SECTION LOCATION --- FM --- FLOW METER 	<ul style="list-style-type: none"> --- WLB --- CREST GAUGE --- EXISTING WETLANDS --- BRUSH TOE --- ROCK L-VANE --- ROCK CROSS VANE --- ROCK STEP STRUCTURE w/ BOULDERS 	<ul style="list-style-type: none"> --- ROCK STEP STRUCTURE w/ CLASS B RIP RAP --- ROCK /LOG CROSS VANE --- FLOODPLAIN INTERCEPTOR --- VEGETATION TRANSECTS --- 5' x 10' VEG PLOT --- 10' x 10' VEG PLOT --- PHOTO POINT AND DIRECTION
---	---	--	--

YEAR 7 CONDITIONS


<ul style="list-style-type: none"> --- BANKBED CONDITION --- --- MINOR EROSION --- --- BEAVERDAM --- --- VEGETATION PROBLEM AREAS --- --- INVASIVE POPULATION --- 	<ul style="list-style-type: none"> --- MY 7- VEGETATION PLOT CONDITIONS --- --- CRITERIA MET --- --- CRITERIA UNMET ---
--	--



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
STREAM RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 02-07-23

CCPV
YEAR 7

SHEET
4

EEP# 96309


CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 02-07-23

CCPV
YEAR 7

SHEET
5

EEP# 96309



YEAR 7 CONDITIONS

BANKBED CONDITION

- MINOR EROSION
- BEAVERDAM

VEGETATION PROBLEM AREAS

- INVASIVE POPULATION

MY 7- VEGETATION PLOT CONDITIONS


- CRITERIA MET
- CRITERIA UNMET

LEGEND

ASBUILT ALIGNMENTS & STATIONING	CONSERVATION EASEMENT	CREST GAUGE	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
PROPERTY LINE	REMOVED POWERLINE	EXISTING WETLANDS	ROCK /LOG CROSS VANE
GRAVEL ROAD	EXISTING POWERLINE	BRUSH TOE	FLOODPLAIN INTERCEPTOR
SOIL ROAD	RELOCATED EXISTING POWERLINE	ROCK L-VANE	VEGETATION TRANSECTS
THALWEG	FENCE	ROCK CROSS VANE	5' x 10' VEG PLOT
BANKFULL	CROSS-SECTION LOCATION	ROCK STEP STRUCTURE w/ BOULDERS	10' x 10' VEG PLOT
EPHEMERAL POOL	FLOW METER		PHOTO POINT AND DIRECTION

2/7/2023 C:\pwworking\veest01\d3100378\RosesCrk_psh_05.dgn ICA Engineering, Inc.

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 7




LEGEND	
15+00	ASBUILT ALIGNMENTS & STATIONING
	PROPERTY LINE
	GRAVEL ROAD
	SOIL ROAD
	THALWEG
	BANKFULL
	EPHEMERAL POOL
	CONSERVATION EASEMENT
	REMOVED POWERLINE
	EXISTING POWERLINE
	RELOCATED EXISTING POWERLINE
	FENCE
	CROSS-SECTION LOCATION
	FLOW METER
	CREST GAUGE
	EXISTING WETLANDS
	BRUSH TOE
	ROCK L-VANE
	ROCK CROSS VANE
	ROCK STEP STRUCTURE w/ BOULDERS
	ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	ROCK /LOG CROSS VANE
	FLOODPLAIN INTERCEPTOR
	VEGETATION TRANSECTS
	5' x 10' VEG PLOT
	10' x 10' VEG PLOT
	PHOTO POINT AND DIRECTION

YEAR 7 CONDITIONS	
BANK/BED CONDITION	
	MINOR EROSION
	BEAVERDAM
VEGETATION PROBLEM AREAS	
	INVASIVE POPULATION
MY 7- VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET


2/7/2023 C:\pwworking\veest01\d3100378\RosesCreek.psh_06.dgn ICA Engineering, Inc.



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No. F-0258



ROSES CREEK RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA




DATE: 02-07-23

CCPV YEAR 7

SHEET 6

EEP# 96309

CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



UT 1 Restoration
10+00 - 12+54
(total - 289' with
lower area)

UT 1EII
12+54 - 16+11;
16+46 - 19+30
(Total 641')


UT 1 Restoration
16+11 - 16+46
(total - 289' with
upper area)

LEGEND

	ASBUILT ALIGNMENTS & STATIONING		CONSERVATION EASEMENT		EXISTING WETLANDS		ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	PROPERTY LINE		REMOVED POWERLINE		BRUSH TOE		ROCK /LOG CROSS VANE
	GRAVEL ROAD		EXISTING POWERLINE		FLOODPLAIN INTERCEPTOR		VEGETATION TRANSECTS
	SOIL ROAD		RELOCATED EXISTING POWERLINE		ROCK L-VANE		5' x 10' VEG PLOT
	THALWEG		FENCE		ROCK CROSS VANE		10' x 10' VEG PLOT
	BANKFULL		CROSS-SECTION LOCATION		ROCK STEP STRUCTURE w/ BOULDERS		PHOTO POINT AND DIRECTION
	EPHEMERAL POOL		FLOW METER				

YEAR 7 CONDITIONS

BANKBED CONDITION		MY 7- VEGETATION PLOT CONDITIONS	
	MINOR EROSION		CRITERIA MET
	BEAVERDAM		CRITERIA UNMET
VEGETATION PROBLEM AREAS			
	INVASIVE POPULATION		



DATE: 02-07-23

CCPV YEAR 7


SHEET

7

EEP# 96309




ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No. F-0258



ROSES CREEK RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA

2/7/2023 C:\pwworking\veest01\d3100378\RosesCrk_psh_07.dgn


CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 02-07-23

CCPV
YEAR 7

SHEET
8

EEP# 96309

LEGEND

	ASBUILT ALIGNMENTS & STATIONING		CONSERVATION EASEMENT		CREST GAUGE
	PROPERTY LINE		REMOVED POWERLINE		EXISTING WETLANDS
	GRAVEL ROAD		EXISTING POWERLINE		BRUSH TOE
	SOIL ROAD		RELOCATED EXISTING POWERLINE		ROCK L-VANE
	THALWEG		FENCE		ROCK CROSS VANE
	BANKFULL		CROSS-SECTION LOCATION		ROCK STEP STRUCTURE w/ BOULDERS
	EPHEMERAL POOL		FLOW METER		VEGETATION TRANSECTS
			WLB		5' x 10' VEG PLOT
			ROCK STEP STRUCTURE w/ CLASS B RIP RAP		10' x 10' VEG PLOT
			ROCK /LOG CROSS VANE		PHOTO POINT AND DIRECTION
			FLOODPLAIN INTERCEPTOR		

YEAR 7 CONDITIONS

BANK/BED CONDITION

- MINOR EROSION
- BEAVERDAM


VEGETATION PROBLEM AREAS

- INVASIVE POPULATION

MY 7- VEGETATION PLOT CONDITIONS

- CRITERIA MET
- CRITERIA UNMET

CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 7



BEGIN UT 3
STA 10+00.00

10+00

UT 3 Restoration
10+00 - 16+21 (Total
558')

MATCHLINE SEE SHEET 5

Flow Direction

UT 3

VP13

2/7/2023
C:\pwworking\veest01\d3100378\RosesCrk_psh_07.dgn
ICA Engineering

LEGEND

	ASBUILT ALIGNMENTS & STATIONING		CONSERVATION EASEMENT		CREST GAUGE		ROCK STEP STRUCTURE w/ CLASS B RIP RAP
	PROPERTY LINE		REMOVED POWERLINE		EXISTING WETLANDS		ROCK /LOG CROSS VANE
	GRAVEL ROAD		EXISTING POWERLINE		BRUSH TOE		FLOODPLAIN INTERCEPTOR
	SOIL ROAD		RELOCATED EXISTING POWERLINE		ROCK L-VANE		VEGETATION TRANSECTS
	THALWEG		FENCE		ROCK CROSS VANE		5' x 10' VEG PLOT
	BANKFULL		CROSS-SECTION LOCATION		ROCK STEP STRUCTURE w/ BOULDERS		10' x 10' VEG PLOT
	EPHEMERAL POOL		FLOW METER				PHOTO POINT AND DIRECTION

YEAR 7 CONDITIONS

BANKBED CONDITION

- MINOR EROSION
- BEAVERDAM

VEGETATION PROBLEM AREAS


- INVASIVE POPULATION

MY 7- VEGETATION PLOT CONDITIONS


- CRITERIA MET
- CRITERIA UNMET



ICA Engineering, Inc.
555 Fayetteville Street,
Suite 900
Raleigh, NC 27601
NC License No: F-0258



ROSES CREEK
RESTORATION PROJECT
BURKE COUNTY, NORTH CAROLINA



DATE: 02-07-23

CCPV
YEAR 7

SHEET
9

EEP# 96309

Figures 3.1 - 3.34. Vegetation Plot and Site Photos




3.1 Vegetation Plot 1



3.2 Vegetation Plot 2



3.3 Vegetation Plot 3



3.4 Vegetation Plot 4



3.5 Vegetation Plot 5



3.6 Vegetation Plot 6



3.7 Vegetation Plot 7



3.8 Vegetation Plot 8



3.9 Vegetation Plot 9



3.10 Vegetation Plot 10



3.11 Vegetation Plot 11



3.12 Vegetation Plot 12



3.13 Vegetation Plot 13



3.14 Vegetation Plot 14



3.15 Vegetation Plot 15



3.16 Vegetation Plot 16



3.17 Vegetation Plot 17



3.18 Upper beaver dam station 29+25



3.19 Lower beaver dam station 32+50



3.20 Invasive treatment results at UT1



3.21 Mimosa tree removal at UT1



3.22 Invasive treatment results at UT2



**3.23 Upper reach UT1, downstream
March 2022**



**3.24 Upper reach UT2, downstream
March 2022**



**3.25 UT 3, view upstream
December 2022**



**3.26 Fence opening nearby by Roses Creek
Station 36+50**



**3.27 Fence repair nearby Roses Creek
Station 36+50, December 2022**



**3.28 UT 1 Powerline relocation
October 2022**



3.29 UT1 upper reach aerial (March 3, 2022)



3.30 UT1 lower reach aerial (March 3, 2022)



3.31 Pond above UT1 aerial (March 3, 2022)



3.32 UT2 drone aerial (March 3, 2022)



3.33 UT3 drone aerial, view 1 (March 3, 2022)



3.34 UT3 drone aerial, view 2 (March 3, 2022)

Appendix C. Vegetation Plot Data

EEP Project Code 96309, Project Name: Roses Creek

Table 7a: Vegetation Plot Mitigation Success Summary

Scientific Name	Common Name	Species Type	Current Plot Data (MV7 2022)																																
			WFW-0001			WFW-0002			WFW-0003			WFW-0004			WFW-0005			WFW-0006			WFW-0007			WFW-0008			WFW-0009			WFW-0010			WFW-0011		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree																																	
Aesculus glabra	buckeye	Tree																																	
Alnus incana	gray alder	Tree																																	
Alnus serrulata	hazel alder	Shrub																																	
Asimina triloba	pawpaw	Tree																																	
Betula nigra	river birch	Tree																																	
Carya	hickory	Tree																																	
Carya glabra	pignut hickory	Tree																																	
Cephalanthus occidentalis	common buttonbush	Shrub																																	
Cornus alternifolia	alternatleaf dogwood	Tree																																	
Cornus amomum	silky dogwood	Shrub																																	
Cornus florida	flowering dogwood	Tree																																	
Diospyros virginiana	common persimmon	Tree																																	
Fraxinus nigra	black ash	Tree																																	
Fraxinus pennsylvanica	green ash	Tree																																	
Juniperus virginiana	eastern red cedar	Tree																																	
Lindera benzoin	northern spicebush	Shrub																																	
Liquidambar styraciflua	sweetgum	Tree																																	
Liriodendron tulipifera	tuliptree	Tree																																	
Nyssa sylvatica	blackgum	Tree																																	
Platanus occidentalis	American sycamore	Tree																																	
Populus heterophylla	swamp cottonwood	Tree																																	
Prunus serotina	black cherry	Tree																																	
Prunus serotina var. serotina	black cherry	Tree																																	
Quercus alba	white oak	Tree																																	
Quercus michauxii	swamp chestnut oak	Tree																																	
Quercus nigra	water oak	Tree																																	
Quercus pagoda	cherrybark oak	Tree																																	
Quercus phellos	willow oak	Tree																																	
Quercus rubra	northern red oak	Tree																																	
Rhus copallinum	flameleaf sumac	shrub																																	
Robinia pseudoacacia	black locust	Tree																																	
Rosa multiflora	multiflora rose	Exotic																																	
Salix nigra	black willow	Tree																																	
Tilia americana	Basswood	Tree																																	
Ulmus americana	American elm	Tree																																	
Ulmus rubra	slippery elm	Tree																																	
	Stem count		6	6	37	7	7	15	8	8	22	11	11	39	10	10	25	6	6	12	11	11	18	12	12	39	7	7	32	8	8	35	8	8	323
	size (ares)		1			1			1			1			1			1			1			1			1			1			1		
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
	Species count		4	4	7	4	4	7	5	5	8	3	3	8	4	4	6	2	2	5	5	5	8	5	5	6	3	3	8	4	4	7	5	5	6
	Stems per ACRE		243	243	1497	283	283	607	324	324	890	445	445	1578	405	405	1012	243	243	486	445	445	728	486	486	1578	283	283	1295	324	324	1416	324	324	13071

Color for Density
 Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements, by less than 10%
 Fails to meet requirements by more than 10%
 Volunteers included

EEP Project Code 96309. Project Name: Roses Creek

Table 7c. Stems Per Plot Across All Years

Stems per plot across all years																				
Plot	MY1 (2016)				MY2 (2017)				MY3 (2018)				MY5 (2020)				MY7 (2022)			
	Planted Stems	Planted Stems/ac	Total Stems	Total Stems/ac	Planted Stems	Planted Stems/ac	Total Stems	Total Stems/ac	Planted Stems	Planted Stems/ac	Total Stems	Total Stems/ac	Planted Stems	Planted Stems/ac	Total Stems	Total Stems/ac	Planted Stems	Planted Stems/ac	Total Stems	Total Stems/ac
1	13	526	13	526	0	0	20	809	9	364	30	1214	6	243	42	1700	6	243	37	1497
2	11	445	11	445	1	40	2	81	7	283	7	283	6	243	11	445	7	283	15	607
3	12	486	12	486	7	283	8	324	8	324	8	324	10	405	20	809	8	324	22	890
4	17	688	17	688	12	486	14	567	11	445	14	567	11	445	17	688	11	445	38	1538
5	14	567	14	567	9	364	15	607	10	405	17	688	10	405	18	728	10	405	25	1012
6	20	809	20	809	7	283	7	283	8	324	17	688	8	324	16	647	6	243	12	486
7	13	526	13	526	6	243	8	324	11	445	17	688	11	445	18	728	11	445	18	728
8	19	769	19	769	11	445	11	445	12	486	27	1093	12	486	19	769	12	486	39	1578
9	17	688	17	688	7	283	38	1538	9	364	48	1942	7	283	15	607	9	364	34	1376
10	11	445	11	445	3	121	4	162	9	364	31	1255	8	324	19	769	8	324	35	1416
11	18	728	68	2752	11	445	31	1255	10	405	29	1174	6	243	107	4330	9	364	326	13193
12	12	486	12	486	5	202	27	1093	7	283	54	2185	5	202	109	4411	7	283	161	6515
13	13	526	13	526	13	526	15	607	13	526	17	688	13	526	21	850	12	486	23	931
14	15	607	15	607	3	121	25	1012	7	283	33	1335	7	283	109	4411	7	283	300	12141
15	12	486	32	1295	8	324	30	1214	7	283	31	1255	4	162	107	4330	11	445	214	8660
16	14	567	14	567	9	364	36	1457	9	364	29	1174	3	121	107	4330	8	324	80	3237
17	12	486	12	486	7	283	29	1174	8	324	29	1174	8	324	64	2590	8	324	113	4573
AVG	14	578.5	18.4	745.1	7.0	283.3	18.8	761.8	9.1	369.0	25.8	1042.7	7.9	321.4	48.2	1949.6	8.8	357.1	87.8	3551.7

EEP Project Code 96309. Project Name: Roses Creek

Table 7d. Tree Height by Vegetation Plot

Plot Trees/Shrubs	Planted Tree/Shrub Height (cm)																
	Plot 1	Plot 2	Plot 3	Plot 4	Plot 5	Plot 6	Plot 7	Plot 8	Plot 9	Plot 10	Plot 11	Plot 12	Plot 13	Plot 14	Plot 15	Plot 16	Plot 17
1	206	290	380	190	210	190	310	400	400	400	530	400	190	320	190	480	350
2	340	230	240	93	300	220	680	350	460	280	300	400	380	610	110	290	560
3	240	190	270	100	500	140	390	330	230	400	230	350	180	450	160	200	260
4	400	320	310	170	460	270	580	300	400	100	210	400	360	500	160	360	460
5	330	230	370	190	440	280	280	480	46	330	380	350	650	300	160		180
6	580	300	500	300	380	190	330	400	270	240	30	250	260	230	80		330
7		390	170	170	640		370	500	400	400	90	350	380	250	150		260
8			560	150	400		160	340		400			570				300
9				150	450		230	280					150				
10				105	340		350	500					160				
11				20			390	490					420				
12								360					700				
13																	
14																	
15																	
16																	
17																	
18																	
19																	
Av. height by plot (cm)	349.3	278.6	350.0	148.9	412.0	215.0	370.0	394.2	315.1	318.8	252.9	357.1	366.7	380.0	144.3	332.5	337.5
Av. height by plot (ft)	11.5	9.1	11.5	4.9	13.5	7.05	12.1	12.9	10.3	10.5	8.3	11.7	12.0	12.5	4.7	10.9	11.1
Av. height across plots (ft)	10.3																



- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

Appendix D. Stream Survey Data

Figures 4.1 – 4.12. Cross Section Plots

DMS IMS No. 96309
 Roses Creek Stream Mitigation Site
 Burke County, North Carolina
 Year Seven Monitoring & Closeout Report
 February 2023

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 1 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY





Dimension and substrate	Cross Section 1 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	33.80	31.10	30.73	29.98	29.94	30.76
Floodprone Width (ft)	508.32	508.32	508.32	508.32	508.32	508.32
Bankfull Mean Depth (ft)	2.00	2.20	2.19	2.18	2.02	2.21
Bankfull Max Depth (ft)	2.81	2.89	3.01	3.35	3.47	3.40
Bankfull Cross Sectional Area (ft ²)	67.70	68.28	67.22	65.27	60.43	68.06
Bankfull Width/Depth Ratio	16.90	14.14	14.03	13.75	14.82	13.90
Bankfull Entrenchment Ratio	15.04	16.35	16.54	16.96	16.98	16.53
Low Bank Height (ft)	---	---	---	3.44	3.6	3.15
Bank Height Ratio*	1.00	1.00	1.00	1.00	>1	0.93

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.


River Basin	Catawba
Watershed	03050101060030
XS ID	XS 2 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY



Dimension and substrate	Cross Section 2 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	38.53	37.04	39.49	30.03	25.64	24.84
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	1.73	1.75	1.65	1.96	2.24	2.52
Bankfull Max Depth (ft)	3.47	3.80	4.05	4.02	4.32	4.45
Bankfull Cross Sectional Area (ft ²)	66.48	64.97	65.02	58.79	57.56	62.53
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

DMS IMS No. 96309
 Roses Creek Stream Mitigation Site
 Burke County, North Carolina
 Year Seven Monitoring & Closeout Report
 February 2023


River Basin	Catawba
Watershed	03050101060030
XS ID	XS 3 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY



Dimension and substrate	Cross Section 3 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	32.44	31.58	32.26	32.20	32.28	30.61
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	2.19	2.32	2.07	2.03	2.00	1.95
Bankfull Max Depth (ft)	4.10	3.99	4.09	4.13	4.68	4.49
Bankfull Cross Sectional Area (ft ²)	71.10	73.39	66.76	65.48	64.54	59.61
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

DMS IMS No. 96309
 Roses Creek Stream Mitigation Site
 Burke County, North Carolina
 Year Seven Monitoring & Closeout Report
 February 2023

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 4 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate	Cross Section 4 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	31.11	31.66	31.03	32.35	32.12	33.04
Floodprone Width (ft)	696.00	696.00	696.00	696.00	696.00	696.00
Bankfull Mean Depth (ft)	2.19	2.16	2.08	2.12	2.63	2.47
Bankfull Max Depth (ft)	2.89	3.03	2.80	3.20	4.37	4.20
Bankfull Cross Sectional Area (ft ²)	68.21	68.41	64.61	71.47	84.41	81.58
Bankfull Width/Depth Ratio	14.21	14.66	14.92	14.64	12.21	13.38
Bankfull Entrenchment Ratio	22.37	21.98	22.43	21.51	21.67	21.07
Low Bank Height (ft)	---	---	---	3.38	4.42	4.10
Bank Height Ratio*	1.00	1.00	1.00	1.05	1.15	0.97

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 5 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate	Cross Section 5 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	32.56	32.99	34.06	36.04	30.66	32.81
Floodprone Width (ft)	563.60	563.60	563.60	563.60	563.60	563.60
Bankfull Mean Depth (ft)	2.13	2.25	2.22	2.37	1.90	1.82
Bankfull Max Depth (ft)	3.16	3.23	3.29	3.73	2.80	2.89
Bankfull Cross Sectional Area (ft ²)	69.41	74.12	75.52	85.30	58.11	59.80
Bankfull Width/Depth Ratio	15.29	14.66	15.34	15.21	16.14	18.00
Bankfull Entrenchment Ratio	17.31	17.08	16.55	15.64	18.38	17.18
Low Bank Height (ft)	---	---	---	3.69	2.80	2.89
Bank Height Ratio*	1.00	1.00	1.00	<1	<1	1.00

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.


DMS IMS No. 96309
 Roses Creek Stream Mitigation Site
 Burke County, North Carolina
 Year Seven Monitoring & Closeout Report
 February 2023

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 6 (Roses Creek)
Drainage Area (Acres)	3,309
Date	3/3/2022
Field Crew	TC, WY



Dimension and substrate	Cross Section 6 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	31.02	31.30	30.99	29.70	29.46	32.76
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	2.37	2.23	2.32	2.69	2.56	2.18
Bankfull Max Depth (ft)	4.07	3.98	4.11	4.36	4.37	4.34
Bankfull Cross Sectional Area (ft ²)	73.63	69.77	71.83	80.01	75.54	71.40
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 7 (UT 1)
Drainage Area (Acres)	38.40
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate	Cross Section 7 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	5.12	4.46	5.31	5.01	4.66	5.23
Floodprone Width (ft)	91.80	91.80	91.80	91.80	91.80	91.80
Bankfull Mean Depth (ft)	0.45	0.41	0.35	0.36	0.21	0.48
Bankfull Max Depth (ft)	0.78	0.59	0.61	0.62	0.62	0.66
Bankfull Cross Sectional Area (ft ²)	2.30	1.82	1.86	1.78	0.96	2.52
Bankfull Width/Depth Ratio	11.38	10.88	15.17	13.92	22.19	10.86
Bankfull Entrenchment Ratio	17.93	20.58	17.29	18.32	19.70	17.55
Low Bank Height (ft)	---	---	---	0.57	0.53	0.43
Bank Height Ratio*	1.00	1.00	1.00	<1	<1	0.65

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.


**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 8 (UT 1)
Drainage Area (Acres)	38.40
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate	Cross Section 8 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	6.24	7.07	6.80	7.49	6.30	8.45
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	0.58	0.44	0.47	0.42	0.40	0.37
Bankfull Max Depth (ft)	0.96	0.77	0.81	0.71	0.70	0.81
Bankfull Cross Sectional Area (ft ²)	3.64	3.10	3.23	3.12	2.50	3.11
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 9 (UT 2)
Drainage Area (Acres)	44.80
Date	3/3/2022
Field Crew	TC, WY



Dimension and substrate	Cross Section 9 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	5.56	6.43	5.69	5.53	2.37	2.57
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	0.37	0.31	0.33	0.49	0.53	0.16
Bankfull Max Depth (ft)	0.86	0.72	0.63	1.12	0.73	0.35
Bankfull Cross Sectional Area (ft ²)	2.07	1.97	1.90	2.73	1.26	0.41
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 10 (UT 2)
Drainage Area (Acres)	44.80
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate*	Cross Section 10 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	6.70	7.10	6.79	7.38	5.32	4.81
Floodprone Width (ft)	93.36	93.36	93.36	93.36	93.36	93.36
Bankfull Mean Depth (ft)	0.42	0.38	0.32	0.39	0.25	0.36
Bankfull Max Depth (ft)	0.77	0.74	0.64	0.84	0.70	0.69
Bankfull Cross Sectional Area (ft ²)	2.79	2.69	2.17	2.88	1.35	1.74
Bankfull Width/Depth Ratio	16.75	18.68	21.22	18.92	21.28	13.28
Bankfull Entrenchment Ratio	13.93	13.14	13.75	12.65	17.55	19.41
Low Bank Height (ft)	---	---	---	0.83	0.87	0.63
Bank Height Ratio*	1.00	1.00	1.01	1.00	>1	0.91

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 11 (UT 3)
Drainage Area (Acres)	12.80
Date	3/3/2022
Field Crew	TC, WY




Dimension and substrate	Cross Section 11 (Riffle)					
	Base	MY1	MY2	MY3	MY5	MY7**
Bankfull Width (ft)	6.00	7.28	5.38	6.73	7.22	5.11
Floodprone Width (ft)	175.41	175.41	175.41	175.41	175.41	175.4
Bankfull Mean Depth (ft)	0.36	0.21	0.37	0.24	0.3	0.13
Bankfull Max Depth (ft)	0.69	0.46	0.65	0.57	0.76	0.57
Bankfull Cross Sectional Area (ft ²)	2.19	1.51	2.01	1.62	2.18	0.69
Bankfull Width/Depth Ratio	16.67	34.67	14.54	28.04	24.07	106.7
Bankfull Entrenchment Ratio	29.24	24.09	32.60	26.06	24.3	34.34
Low Bank Height (ft)	---	---	---	0.50	0.85	0.58
Bank Height Ratio*	1.00	1.00	1.00	<1	1.12	1.03

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

River Basin	Catawba
Watershed	03050101060030
XS ID	XS 12 (UT 3)
Drainage Area (Acres)	12.80
Date	3/3/2022
Field Crew	TC, WY



Dimension and substrate	Cross Section 12 (Pool)					
	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Width (ft)	6.39	7.93	7.52	7.99	6.50	5.65
Floodprone Width (ft)						
Bankfull Mean Depth (ft)	0.56	0.46	0.45	0.40	0.43	0.34
Bankfull Max Depth (ft)	0.90	0.84	0.82	0.78	0.68	0.65
Bankfull Cross Sectional Area (ft ²)	3.55	3.61	3.40	3.23	2.78	1.93
Bankfull Width/Depth Ratio						
Bankfull Entrenchment Ratio						
Low Bank Height (ft)						
Bank Height Ratio						

Table 9. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

Roses Creek Mitigation Site

Roses Creek: 3,200 LF

	Cross Section 1 (Riffle)								Cross Section 2 (Pool)							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	33.80	31.10	30.73	29.98		29.94		30.76	38.53	37.04	39.49	30.03		25.64		24.84
Floodprone Width (ft)	508.32	508.32	508.32	508.32		508.32		508.32								
Bankfull Mean Depth (ft)	2.00	2.20	2.19	2.18		2.02		2.21	1.73	1.75	1.65	1.96		2.24		2.52
Bankfull Max Depth (ft)	2.81	2.89	3.01	3.35		3.47		3.40	3.47	3.80	4.05	4.02		4.32		4.45
Bankfull Cross Sectional Area (ft ²)	67.70	68.28	67.22	65.27		60.43		68.06	66.48	64.97	65.02	58.79		57.56		62.53
Bankfull Width/Depth Ratio	16.90	14.14	14.03	13.75		14.82		13.90								
Bankfull Entrenchment Ratio	15.04	16.35	16.54	16.96		16.98		16.53								
Low Bank Height (ft)				3.44		3.60		3.15								
Bank Height Ratio*	1.00	1.00	1.00	1.00		>1		0.93								
	Cross Section 3 (Pool)								Cross Section 4 (Riffle)							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	32.44	31.58	32.26	32.20		32.28		30.61	31.11	31.66	31.03	32.35		32.12		33.04
Floodprone Width (ft)									696.00	696.00	696.00	696.00		696.00		696.00
Bankfull Mean Depth (ft)	2.19	2.32	2.07	2.03		2.00		1.95	2.19	2.16	2.08	2.12		2.63		2.47
Bankfull Max Depth (ft)	4.10	3.99	4.09	4.13		4.68		4.49	2.89	3.03	2.80	3.20		4.37		4.20
Bankfull Cross Sectional Area (ft ²)	71.10	73.39	66.76	65.48		64.54		59.61	68.21	68.41	64.61	71.47		84.41		81.58
Bankfull Width/Depth Ratio									14.21	14.66	14.92	14.64		12.21		13.38
Bankfull Entrenchment Ratio									22.37	21.98	22.43	21.51		21.67		21.07
Low Bank Height (ft)												3.38		4.42		4.10
Bank Height Ratio*									1.00	1.00	1.00	1.06		1.15		0.97
	Cross Section 5 (Riffle)								Cross Section 6 (Pool)							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	32.56	32.99	34.06	36.04		30.66		32.81	31.02	31.30	30.99	29.70		29.46		32.76
Floodprone Width (ft)	563.60	563.60	563.60	563.60		563.60		563.60								
Bankfull Mean Depth (ft)	2.13	2.25	2.22	2.37		1.90		1.82	2.37	2.23	2.32	2.69		2.56		2.18
Bankfull Max Depth (ft)	3.16	3.23	3.29	3.73		2.80		2.89	4.07	3.98	4.11	4.36		4.37		4.34
Bankfull Cross Sectional Area (ft ²)	69.41	74.12	75.52	85.30		58.11		59.80	73.63	69.77	71.83	80.01		75.54		71.40
Bankfull Width/Depth Ratio	15.29	14.66	15.34	15.21		16.14		18.00								
Bankfull Entrenchment Ratio	17.31	17.08	16.55	15.64		18.38		17.18								
Low Bank Height (ft)				3.69		2.80		2.89								
Bank Height Ratio*	1.00	1.00	1.00	<1		<1		1.00								

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

Table 9a. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

**Roses Creek Mitigation Site
 UT 1 Roses Creek: 234 LF**

Dimension	Cross Section 7 (Riffle)								Cross Section 8 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	5.12	4.46	5.31	5.01		5.38		5.23	6.24	7.07	6.80	7.49		6.30		8.45
Floodprone Width (ft)	91.80	91.80	91.80	91.80		91.80		91.80								
Bankfull Mean Depth (ft)	0.45	0.41	0.35	0.36		0.26		0.48	0.58	0.44	0.47	0.42		0.40		0.37
Bankfull Max Depth (ft)	0.78	0.59	0.61	0.62		0.74		0.66	0.96	0.77	0.81	0.71		0.70		0.81
Bankfull Cross Sectional Area (ft ²)	2.30	1.82	1.86	1.78		1.40		2.52	3.64	3.10	3.23	3.12		2.50		3.11
Bankfull Width/Depth Ratio	11.38	10.88	15.17	13.92		20.69		10.86								
Bankfull Entrenchment Ratio	17.93	20.58	17.29	18.32		17.05		17.55								
Low Bank Height (ft)				0.57		0.79		0.43								
Bank Height Ratio*	1.00	1.00	1.00	<1		<1		0.65								

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

Table 9b. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

**Roses Creek Mitigation Site
 UT2 Roses Creek: 707 LF**

Dimension	Cross Section 9 (Pool)								Cross Section 10 (Riffle)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	5.56	6.43	5.69	5.53		2.37		2.57	6.70	7.10	6.79	7.38		5.18		4.81
Floodprone Width (ft)									93.36	93.36	93.36	93.36		93.36		93.36
Bankfull Mean Depth (ft)	0.37	0.31	0.33	0.49		0.53		0.16	0.42	0.38	0.32	0.39		0.24		0.36
Bankfull Max Depth (ft)	0.86	0.72	0.63	1.12		0.73		0.35	0.77	0.74	0.64	0.84		0.66		0.69
Bankfull Cross Sectional Area (ft ²)	2.07	1.97	1.90	2.73		1.26		0.41	2.79	2.69	2.17	2.88		1.23		1.74
Bankfull Width/Depth Ratio									16.75	18.68	21.22	18.92		21.58		13.28
Bankfull Entrenchment Ratio									13.93	13.14	13.75	12.65		18.03		19.41
Low Bank Height (ft)												0.83		0.69		0.63
Bank Height Ratio*									1.00	1.00	1.01	1.00		>1		0.91

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

Table 9c. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

**Roses Creek Mitigation Site
 UT3 Roses Creek: 620 LF**

Dimension	Cross Section 11 (Riffle)								Cross Section 12 (Pool)							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7**	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Based on fixed baseline bankfull elevation																
Bankfull Width (ft)	6.00	7.28	5.38	6.73		7.22		5.11	6.39	7.93	7.52	7.99		6.50		5.65
Floodprone Width (ft)	175.41	175.41	175.41	175.41		175.41		175.41								
Bankfull Mean Depth (ft)	0.36	0.21	0.37	0.24		0.30		0.13	0.56	0.46	0.45	0.40		0.43		0.34
Bankfull Max Depth (ft)	0.69	0.46	0.65	0.57		0.76		0.57	0.90	0.84	0.82	0.78		0.68		0.65
Bankfull Cross Sectional Area (ft ²)	2.19	1.51	2.01	1.62		2.18		0.69	3.55	3.61	3.40	3.23		2.78		1.93
Bankfull Width/Depth Ratio	16.67	34.67	14.54	28.04		24.07		106.70								
Bankfull Entrenchment Ratio	29.24	24.09	32.60	26.06		24.30		34.34								
Low Bank Height (ft)				0.5		0.85		0.58								
Bank Height Ratio*	1.00	1.00	1.00	<1		1.12		1.03								

* Base - MY2 calculated by holding bankfull elevation constant. MY3 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.



Appendix E. Hydrologic Data

Table 10. Verification of Bankfull Events

Date	Crest Gauge Info		Gauge Reading (ft)	Gauge Elevation (ft)	Crest Elevation (ft)	Bankfull Elevation (ft)	Height above Bankfull (ft)	Photo
	Site	Sta.						
10/5/2016	1	Roses Creek Lower	0.00	1212.11	N/A	1213.93	N/A	5.1
10/5/2016	2	UT 1	0.00	1267.45	N/A	1267.95	N/A	5.2
10/5/2016	3	UT 2	0.35	1227.81	1228.16	1228.19	N/A	5.3
10/5/2016	4	UT 3	0.25	1216.94	1217.19	1217.36	N/A	5.4
11/22/2016	1	Roses Creek Lower	0.00	1212.11	N/A	1213.93	N/A	5.5
11/22/2016	2	UT 1	0.00	1267.45	N/A	1267.95	N/A	5.6
11/22/2016	3	UT 2	0.00	1227.81	N/A	1228.19	N/A	5.7
11/22/2016	4	UT 3	0.35	1216.94	1217.29	1217.36	N/A	5.8
6/2/2017	1	Roses Creek Lower	1.89	1212.11	1214.00	1213.93	0.07	5.9
6/2/2017	2	UT 1	0.80	1267.45	1268.25	1267.95	0.30	5.10
6/2/2017	3	UT 2	1.50	1227.81	1229.31	1228.19	1.12	5.11
6/2/2017	4	UT 3	1.80	1216.94	1218.74	1217.36	1.38	5.12
8/15/2017	1	Roses Creek Lower	0.50	1212.11	1212.61	1213.93	N/A	5.13
8/15/2017	2	UT 1	0.38	1267.45	1267.83	1267.95	N/A	5.14
8/15/2017	3	UT 2	0.85	1227.81	1228.66	1228.19	0.47	5.15
8/15/2017	4	UT 3	1.64	1216.94	1218.58	1217.36	1.22	5.16
3/28/2018	1	Roses Creek Lower	2.83	1212.11	1214.94	1213.93	1.01	5.17
3/28/2018	2	UT 1	0.38	1267.45	1267.83	1267.95	N/A	5.18
3/28/2018	3	UT 2	2.50	1227.81	1230.31	1228.19	2.12	5.19
3/28/2018	4	UT 3	1.38	1216.94	1218.32	1217.36	0.96	5.20
8/6/2018	1	Roses Creek Lower	3.75	1212.11	1215.86	1213.93	1.93	5.21
8/6/2018	2	UT 1	1.13	1267.45	1268.58	1267.95	0.63	5.22
8/6/2018	3	UT 2	2.54	1227.81	1230.35	1228.19	2.16	5.23
8/6/2018	4	UT 3	2.92	1216.94	1219.86	1217.36	2.50	5.24
1/29/2019	1	Roses Creek Lower	2.68	1212.11	1214.79	1213.93	0.86	5.25
1/29/2019	2	UT 1	0.67	1267.45	1268.12	1267.95	0.17	5.26
1/29/2019	3	UT 2	3.83	1227.81	1231.64	1228.19	3.45	5.27
1/29/2019	4	UT 3	3.75	1216.94	1220.69	1217.36	3.33	5.28

All four crest gauges were damaged by insects and have been unreadable since 2020.

Figure 5.1 – 5.3 Tributary Water Level Gauge Meter Data










Figure 5.2 UT 2 Water Level



Daily Precipitation - USGS 02111000 YADKIN RIVER AT PATTERSON, NC








Table 11. Tributary Surface Water Summary

<u>Tributary</u>	<u>Dates</u>	<u>Number of Consecutive Days with Flow</u>
UT 1	6/25/2016 - 7/27/2016	32
UT 1	2/25/2017 - 5/6/2017	70
UT 1	6/1/2017 - 8/14/2017	74
UT 1	1/12/2018 – 3/1/2018	48
UT 1	5/15/2018 – 8/6/2018	83
UT 1	2/17/2020 – 4/26/2020	69
UT 1	4/27/2020 – 8/10/2020	105
UT 1	3/2/2022- 10/28/2022	24 (176*, 237#)
UT 2	6/9/2016 - 1/22/2017	228
UT 2	1/23/2017 - 5/11/2017	108
UT 2	6/1/2017 – 7/26/2017	55
UT 2	8/30/2017 – 10/3/2017	34
UT 2	11/18/2017 – 3/20/2018	122
UT 2	4/19/2018 – 8/6/2018	109
UT 2	1/1/2020 – 2/7/2020	37
UT 2	2/7/2020 – 4/9/2020	62
UT 2	4/29/2020-8/10/2020	103
UT 2	3/2/2022-10/28/2022	236 (236*, 236#)
UT 3	2/15/2017 – 5/11/2017	85
UT 3	6/1/2017 – 7/23/2017	52
UT 3	12/14/2017 – 3/1/2018	77
UT 3	4/27/2018 – 7/22/2018	86
UT 3	2/14/2020 – 8/10/2020	169
UT 3	3/2/2022-10/28/2022	102 (204*, 237#)
*days with flow, # days of data		


Appendix F. IRT DMS Meeting Minutes (2022)

Roses Creek
96309
2021 – MY6
HDR
PM: Tsomides

2022: The IRT noted persistent issues on the site including braided channels, beaver dams and cattle encroachment. Based on the provider discussions with the landowner, all fencing on the site has been repaired and no livestock encroachment currently exists. Two cattle “wasting areas” located outside of the conservation easement were discussed. HDR reiterated that no livestock are currently in the conservation easement. HDR will work with the landowner to potentially determine a solution prior to project closeout. A beaver dam was removed in MY6(2021) and no additional beaver issues have been observed on the site. All vegetation plots are currently meeting the success criteria. No random vegetation plots are currently being collected on the site. The IRT recommended 2 random vegetation plots/ transects be conducted in MY7(2022) to confirm vegetative success. An overhead utility line that ran parallel to UT2 was moved during MY6(2021) but a line remains transecting the top of UT1; HDR is still in the process of working with the utility to move the line. UT1 low gauge data could not be collected during MY6(2021) but photos of the flow have been collected. IRT asked about the culvert and upstream pond on UT1; HDR believes the culvert is not clogged. IRT asked that all flow gauge data should be summarized in MY7(2022) for each flow gauge on the site (consecutive days of flow and total days of flow). Invasives on the site were discussed and treatment should be completed through project closeout. A potential “headcut” on UT1 was discussed. HDR does not believe the feature is a headcut and does not plan to repair the area. UT3 was discussed and some of the stream credits are “at risk”. Portions of the reach are braided w/ wetland features observed. DMS (Harry) and HDR (Jessica) do not feel that the credits at risk on the site exceed the requested MY6(2021) credit release request; however, the IRT wants to HOLD all outstanding credit (15%) until after MY7(2022) during the final credit release in 2023. **NO CREDIT RELEASE IN 2022.**


Appendix G. USACE Antecedent Precipitation vs. Normal Range

Antecedent Precipitation vs Normal Range based on NOAA's Daily Global Historical Climatology Network



Coordinates	35.850953, -81.819541
Observation Date	2022-06-30
Elevation (ft)	1232.79
Drought Index (PDSI)	Incipient drought
WebWIMP H ₂ O Balance	Dry Season

30 Days Ending	30 th %ile (in)	70 th %ile (in)	Observed (in)	Wetness Condition	Condition Value	Month Weight	Product
2022-06-30	2.787402	5.740945	2.783465	Dry	1	3	3
2022-05-31	2.155512	4.772441	5.692914	Wet	3	2	6
2022-05-01	2.973622	5.509055	3.212599	Normal	2	1	2
Result							Normal Conditions - 11



Weather Station Name	Coordinates	Elevation (ft)	Distance (mi)	Elevation Δ	Weighted Δ	Days (Normal)	Days (Antecedent)
BRIDGEWATER HYDRO	35.7428, -81.8361	1100.066	7.53	132.724	4.388	11217	90
GLEN ALPINE 2.6 W	35.7323, -81.8248	1232.94	8.203	0.15	3.693	1	0
GLEN ALPINE 0.7 WSW	35.7266, -81.7902	1262.139	8.748	29.349	4.193	131	0
MARION 4.7 NE	35.7344, -81.9537	1232.94	11.017	0.15	4.96	1	0
MORGANTON	35.7297, -81.6728	1180.118	11.74	52.672	5.901	3	0

Appendix H. 2017 Re-planting Zones




Table 13. Planting List for Zone A Through Zone C

Zone A- UT 1	1.8 AC	9 x 9 spacing (542 stems/ac)	
Common Name	Scientific Name	% Composition	# Planted
Sycamore	<i>Platanus occidentalis</i>	15	146
River Birch	<i>Betula nigra</i>	15	146
Green Ash	<i>Fraxinus pennsylvanica</i>	15	146
Tulip Tree	<i>Liriodendron tulipifera</i>	15	146
White Oak	<i>Quercus alba</i>	12	117
Northern Red Oak	<i>Quercus rubra</i>	12	117
American Elm	<i>Ulnus american</i>	6	59
Willow Oak	<i>Quercus phellos</i>	5	49
Silky Dogwood	<i>Cornus amomum</i>	5	49
		TOTAL	975
Zone B- Roses			
	0.9 AC	10 x 10 spacing (436 stems/ac)	
Common Name	Scientific Name	% Composition	# Planted
Sycamore	<i>Platanus occidentalis</i>	15	59
River Birch	<i>Betula nigra</i>	15	59
Green Ash	<i>Fraxinus pennsylvanica</i>	15	59
Tulip Tree	<i>Liriodendron tulipifera</i>	15	59
White Oak	<i>Quercus alba</i>	12	48
Northern Red Oak	<i>Quercus rubra</i>	12	48
American Elm	<i>Ulnus american</i>	6	24
Willow Oak	<i>Quercus phellos</i>	5	20
Silky Dogwood	<i>Cornus amomum</i>	5	20
		TOTAL	396
Zone C- Roses			
	.6 AC	9 x 9 spacing (542 stems/ac)	
Common Name	Scientific Name	% Composition	# Planted
Sycamore	<i>Platanus occidentalis</i>	15	49
River Birch	<i>Betula nigra</i>	15	49
Green Ash	<i>Fraxinus pennsylvanica</i>	15	49
Tulip Tree	<i>Liriodendron tulipifera</i>	15	49
White Oak	<i>Quercus alba</i>	12	39
Northern Red Oak	<i>Quercus rubra</i>	12	39
American Elm	<i>Ulnus american</i>	6	20
Willow Oak	<i>Quercus phellos</i>	5	17
Silky Dogwood	<i>Cornus amomum</i>	5	17
		TOTAL	328

Table 13a. Planting List for Zone D Through Zone F

Zone D- Roses	1.4 AC	10 x 10 spacing (436 stems/ac)	
Common Name	Scientific Name	% Composition	# Planted
Sycamore	<i>Platanus occidentalis</i>	15	92
River Birch	<i>Betula nigra</i>	15	92
Green Ash	<i>Fraxinus pennsylvanica</i>	15	92
Tulip Tree	<i>Liriodendron tulipifera</i>	15	92
White Oak	<i>Quercus alba</i>	12	74
Northern Red Oak	<i>Quercus rubra</i>	12	74
American Elm	<i>Ulnus american</i>	6	37
Willow Oak	<i>Quercus phellos</i>	5	31
Silky Dogwood	<i>Cornus amomum</i>	5	31
		TOTAL	615
Zone E- Roses			
	2.1 AC	13 x 13 spacing (260 stems/ac)	
Common Name	Scientific Name	% Composition	# Planted
Sycamore	<i>Platanus occidentalis</i>	15	82
River Birch	<i>Betula nigra</i>	15	82
Green Ash	<i>Fraxinus pennsylvanica</i>	15	82
Tulip Tree	<i>Liriodendron tulipifera</i>	15	82
White Oak	<i>Quercus alba</i>	12	65
Northern Red Oak	<i>Quercus rubra</i>	12	65
American Elm	<i>Ulnus american</i>	6	33
Willow Oak	<i>Quercus phellos</i>	5	28
Silky Dogwood	<i>Cornus amomum</i>	5	28
		TOTAL	547
Zone F- UT 2			
	0.9 AC	9 x 9 spacing (542 stems/AC)	
Common Name	Scientific Name	% Composition	# Planted
River Birch	<i>Betula nigra</i>	20	97
Green Ash	<i>Fraxinus pennsylvanica</i>	20	97
Sycamore	<i>Platanus occidentalis</i>	20	97
Button Bush	<i>Quercus alba</i>	15	73
Tag Alder	<i>Alnus serrulata</i>	15	73
Silky Dogwood	<i>Cornus amomum</i>	10	49
		TOTAL	486

Appendix I. 2018 Adaptive Management Repairs

Easement Boundary	Vegetation Plot- Criteria Met	Areas Addressed in October, 2018	Areas to be Addressed in Early MY4
Stream Centerlines	No	Loose Filter Fabric Removal	Invasive Areas of Concern
Crest Gauge	Yes	Bank Voids	Silt Deposition
Flow Meter		Bank Repair	
Monitoring Cross Sections		Berm Installation	



Figure 7. Roses Creek Adaptive Management Map- MY3

Roses Creek Stream Mitigation Site
Burke County, North Carolina

