

Mitigation Project Name Stanley's Slough Stream and Wetland Site
 DMS ID 95356
 River Basin Chowan
 Cataloging Unit 03010204

County Northampton
 Date Project Instituted 8/1/2012
 Date Prepared 5/22/2018

USACE Action ID 2012-01918
 NCDWR Permit No 2013-0596

Credit Release Milestone	Stream Credits					Wetland Credits								
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Year (Wetland)
Potential Credits (Mitigation Plan)	4,274,000						3,120							
Potential Credits (As-Built Survey)	4,274,000						3,120							
1 (Site Establishment)	N/A	N/A			N/A	N/A	N/A					N/A	N/A	N/A
2 (Year 0 / As-Built)	30%	1,282,200			2014	7/2/2014	30%	0.936			30%	2014	7/2/2014	
3 (Year 1 Monitoring)	10%	427,400			2015	4/23/2015	10%	0.312			10%	2015	4/23/2015	
4 (Year 2 Monitoring)	10%	427,400			2016	4/28/2016	10%	0.312			15%	2016	4/28/2016	
5 (Year 3 Monitoring)	10%	427,400			2017	4/3/2017	15%	0.468			20%	2017	4/3/2017	
6 (Year 4 Monitoring)	5%	213,700			2018	4/25/2018	5%	0.156			10%	2018	4/25/2018	
7 (Year 5 Monitoring)	10%				2019		15%				15%	2019		
8 (Year 6 Monitoring)	5%				2020		5%				N/A	2020		
9 (Year 7 Monitoring)	10%				2021		10%				N/A	2021		
Stream Bankfull Standard	10%	427,400			2017	4/3/2017	N/A				N/A			
Total Credits Released to Date		3,205,500					2,184							

DEBITS (released credits only)

	1	1.5	2.5	5	1.15385	3	2	5	1	3	2	5	1	3	2	5
	Stream Restoration	Stream Enhancement I	Stream Enhancement II	Stream Preservation	Riparian Restoration	Riparian Creation	Riparian Enhancement	Riparian Preservation	Nonriparian Restoration	Nonriparian Creation	Nonriparian Enhancement	Nonriparian Preservation	Coastal Marsh Restoration	Coastal Marsh Creation	Coastal Marsh Enhancement	Coastal Marsh Preservation
As-Built Amounts (feet and acres)	4,274,000				3,600											
As-Built Amounts (mitigation credits)	4,274,000				3,120											
Percentage Released	75%				70%											
Released Amounts (feet / acres)	3,205,500				2,520											
Released Amounts (credits)	3,205,500				2,184											
NCDWR Permit USACE Action ID Project Name																
Remaining Amounts (feet / acres)	3,205,500				2,520											
Remaining Amounts (credits)	3,205,500				2,184											

Contingencies (if any): None

Signature of Wilmington District Official Approving Credit Release

9/6/18
Date

- 1 - For DMS, no credits are released during the first milestone
 2 - For DMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCEEP Portal, provided the following criteria have been met:
- 1) Approval of the final Mitigation Plan
 - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
 - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
 - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met

Mitigation Project Name Stanley's II
 DMS ID 95838
 River Basin Chowan
 Cataloging Unit 03010204

County Northampton
 Date Project Instituted 4/17/2013
 Date Prepared 5/22/2018

USACE Action ID 2012-01918
 NCDWR Permit No 2013-0596

Credit Release Milestone	Stream Credits					Wetland Credits								
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)								6.940						
Potential Credits (As-Built Survey)								6.940						
1 (Site Establishment)	N/A				N/A	N/A	N/A	N/A				N/A	N/A	
2 (Year 0 / As-Built)	30%				N/A	N/A	30%	2.082			30%	2014	7/2/2014	
3 (Year 1 Monitoring)	10%				N/A	N/A	10%	0.694			10%	2015	4/23/2015	
4 (Year 2 Monitoring)	10%				N/A	N/A	10%	0.694			15%	2016	4/28/2016	
5 (Year 3 Monitoring)	10%				N/A	N/A	15%	1.041			20%	2017	10/20/2017	
6 (Year 4 Monitoring)	5%				N/A	N/A	5%	0.347			10%	2018	4/25/2018	
7 (Year 5 Monitoring)	10%				N/A	N/A	15%				15%	2019		
8 (Year 6 Monitoring)	5%				N/A	N/A	5%				N/A	2020		
9 (Year 7 Monitoring)	10%				N/A	N/A	10%				N/A	2021		
Stream Bankfull Standard	10%						N/A				N/A			
Total Credits Released to Date								4.858						

DEBITS (released credits only)

Ratios	1	1.5	2.5	5	1.0951	3	2	5	1	3	2	5	1	3	2	5
	Stream Restoration	Stream Enhancement I	Stream Enhancement II	Stream Preservation	Riparian Restoration	Riparian Creation	Riparian Enhancement	Riparian Preservation	Nonriparian Restoration	Nonriparian Creation	Nonriparian Enhancement	Nonriparian Preservation	Coastal Marsh Restoration	Coastal Marsh Creation	Coastal Marsh Enhancement	Coastal Marsh Preservation
As-Built Amounts (feet and acres)					7.600											
As-Built Amounts (mitigation credits)					6.940											
Percentage Released					0.700											
Released Amounts (feet / acres)					5.320											
Released Amounts (credits)					4.858											
NCDWR Permit#	USACE Action ID	Project Name														
Remaining Amounts (feet / acres)					5.320											
Remaining Amounts (credits)					4.858											

Contingencies (if any): None

Signature of Wilmington District Official Approving Credit Release

9/6/18
Date

1 - For DMS, no credits are released during the first milestone
 2 - For DMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCEP Portal, provided the following criteria have been met:

- 1) Approval of the final Mitigation Plan
- 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
- 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
- 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required

3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met

Monitoring Report

Stanley's Slough Stream and Wetland Restoration Site

DMS Contract 004635

DMS Project Number 95356

Stanley's II Wetland Restoration Site

DMS Contract 5151

DMS Project Number 95838

Northampton County, NC

CU# 03010204

DWR# 2013-0596

SAW# 2012-01918

Monitoring Year 05



Prepared for:

NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

Construction Completed: April 2014

Data Collection: 2018

Submitted: December 2018

Design and Monitoring Firm



**4505 Falls of Neuse Road
Suite 400
Raleigh, NC 27609
Phone: (919) 278-2514
Fax: (919) 783-9266**

**Project Contact: Tim Morris
Email: tim.morris@kci.com
KCI Project No: 20122005**



ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

MEMORANDUM

Date: January 23, 2019
To: Lindsay Crocker, DMS Project Manager
From: Adam Spiller, Project Manager
KCI Associates of North Carolina, PA
Subject: MY-05 Monitoring Report Comments
Stanley's Slough IMS#95356, Contract 004635
Stanley's Slough II, IMS#95838, Contract 005151
Chowan River Basin CU 03010204
Northampton County, North Carolina

Please find below our responses in italics to the MY-05 Monitoring Report comments from NCDMS received on January 9, 2019, for the Stanley's Slough/Stanley's II Restoration Sites.

- The report meets contract requirements and DMS does not require any changes to the report for submittal. The only question of note is does KCI have any way to salvage the malfunction data for the Gauge 7 which would likely result in that gauge meeting performance because of the wet summer? The only missing digital deliverable is the CVS data file.
- *There is no way to salvage the data from Gauge 7. The battery on this gauge died during the growing season and so it stopped recording for the last 69 days of the growing season. The CVS data file has been provided with the updated digital submission.*

Sincerely,

A handwritten signature in black ink that reads 'Adam Spiller'.

Adam Spiller
Project Manager

Table of Contents

1.0	EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0	MONITORING RESULTS.....	2
3.0	REFERENCES.....	3

Appendix A – Project Vicinity Map and Background Tables

Figure 1.	Vicinity Map	5
Table 1.	Project Components and Mitigation Credits	6
Table 2.	Project Activity and Reporting History	8
Table 3.	Project Contacts Table	9
Table 4.	Project Attribute Table.....	10

Appendix B – Visual Assessment Data

Current Condition Plan View.....	13
Table 5. Vegetation Condition Assessment	14
Vegetation Monitoring Plot Photos.....	16
Photo Reference Points	20

Appendix C – Vegetation Plot Data

Table 6. Vegetation Plot Criteria Attainment	28
Table 7. CVS Vegetation Plot Metadata	29
Table 8. CVS Stem Count Total and Planted by Plot and Species	30

Appendix D – Hydrologic Data

Table 9. Verification of Support for the Restored Channel	34
Stream Water Level Plots	35
Table 10. Wetland Hydrology Criteria Attainment	41
30-70 Percentile Graph	42
Precipitation and Water Level Plots.....	43

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Stanley's Slough Stream and Wetland Restoration Site (SSS) was completed in April 2014 and restored a total of 4,274 linear feet of headwater stream along with restoring 3.6 acres of riparian wetlands. The SSS is a headwater stream and riparian wetland system in the Chowan River Basin (03010204 8-digit HUC) in northern Northampton County, North Carolina, that had been substantially modified to maximize agricultural production. The Stanley's II Wetland Restoration Site (SII) is located directly adjacent to SSS and was also completed in April 2014, restoring a total of 7.6 acres of riparian wetland. The completed SII project restored, enhanced, and protected wetlands within a productive headwater stream/wetland system.

The SSS is protected by a 17.6-acre permanent conservation easement, while SII is protected by a 9.4-acre permanent conservation easement, both held by the State of North Carolina. Both sites are located on two parcels located off of Margarettsville Road, approximately 0.3 mile north of Margarettsville, North Carolina. The project sites are bounded by NC 186 to the south and by agricultural land on all other sides. The sites have a long history of hydrologic modification in order to allow for farming to take place on the property.

The Chowan River Basin Restoration Priorities state the goals for the SSS and SII's 14-digit HUC are to protect and improve water quality throughout the basin by reducing sediment and nutrient inputs into streams and rivers and to support efforts to restore local watersheds (NCDENR EEP, 2009). The project goals for SSS and SII are in line with the basin priorities and include the following:

- Restore streams and riparian buffers to provide shade and temperature control and increase instream woody debris for habitat.
- Restore and protect sensitive aquatic resources to improve habitat and species diversity through the restoration of wetlands, streams, and riparian buffers.
- Implement wetland and stream restoration projects that reduce sources of nutrient pollution and surface runoff by restoring hydrology and vegetation, stabilizing banks, and restoring natural geomorphology where appropriate.

Additional goals for the project include:

- Increase the local hydroperiod by encouraging both surface and subsurface storage and retention.
- Restore and establish a functional and diverse headwater stream/wetland community.

The project goals will be addressed through the following objectives:

- Restore a headwater stream/wetland vegetation community through maintenance and germination of volunteer wetland vegetation from adjacent seed sources, planting of native trees and shrubs, and incorporation of a custom native seed mix.
- Elevate the local groundwater table through the elimination of lateral drainage ditches and modification of existing channelized streams.
- Reconnect site hydrology to historic flow paths.

The mitigation at SSS included approximately 4,274 linear feet of stream restoration, 3.6 acres of riparian wetland restoration, and 0.5 acre of wetland preservation for a total of 4,274 Stream Mitigation Units and 3.1 Wetland Mitigation Units. The mitigation at SII included approximately 7.6 acres of riparian wetland restoration for a total of 6.9 Wetland Mitigation Units.

2.0 MONITORING RESULTS

2.1 Vegetation Monitoring Results

The vegetation monitoring success criterion for the planted mitigation area is a density of 320 stems/acre after the third year of monitoring and an allowance for 10% mortality in the following years for a stem density of 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. To determine the success of the planted mitigation area, twenty permanent vegetation monitoring plots (10 by 10 meters) have been established in the mitigation area at locations that represent all site conditions. Eleven of these plots are in SSS and nine of these are in SII. The site's average density for this monitoring period was 1,012 planted stems/acre. All twenty plots had greater than 260 planted stems/acre. Including volunteers, the site averaged 1,787 total stems/acre. In April 2016, KCI performed a supplemental planting of the site to address areas of low stem density due to prolonged inundation. Gallon and bare root size *Taxodium distichum* and bare root size *Nyssa biflora* were planted throughout the stream rehabilitation portion of the site in areas that have extended periods of standing water. These supplemental planting areas are depicted in the Current Condition Plan View (CCPV).

The CVS-EEP protocol, Level 2 (Lee, et al., 2008) was used to collect vegetation data from the site. The vegetation monitoring was completed on July 17, 2018.

2.2 Hydrology Monitoring Results

Twelve groundwater monitoring gauges were installed in the wetland mitigation areas to measure soil saturation and any surface ponding at the site. Four of these gauges are in SSS and eight of these are in SII. The soil survey for Northampton County estimates that the growing season begins March 28 and ends November 7 (224 days). The success criteria for the site states that the water table of the restored wetlands must be within 12" of the soils surface continuously for at least 9% (20 days) of the 224-day growing season during normal weather conditions. A "normal" year is based on NRCS climatological data for Northampton County, and using the 30th to 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report "Assessing and Using Meteorological Data to Evaluate Wetland Hydrology" (Sprecher and Warne, 2000). At the beginning of the 2018 growing season, KCI installed three additional groundwater monitoring gauges in the SSII area of the site.

The daily rainfall data was obtained from a local weather station in Emporia, VA; provided by the NC State Climate Office. For the 2018-year, the months of June, August, October, and November experienced above average rainfall, while April, July, and September experienced average rainfall. The months of January, February, March, and May recorded below average rainfall for the site. Overall, the area experienced average rainfall during the 2018 growing season.

During the site's fifth growing season, thirteen of the fifteen gauges met the success criterion. The gauges that did not meet are Gauges 7 and 20, which had a continuous saturation percentage of 8.0% and 7.1% respectively. These gauges are located in SII. The winter and spring seasons at the beginning of 2018 were particularly dry. During typical climatic years for this site, that time of year is wet and promotes wetland hydrology during the spring part of the growing season. Even with above average rainfall in the second half of the growing season, it is not unsurprising to see that these two gauges did not meet the criteria given how dry the first half of the year was.

2.3 Headwater Stream Performance

SSS will also be monitored to document the development of the headwater stream system. The success criteria for the headwater stream states that it will have continuous surface water flow within the valley,

for at least 30 consecutive days annually. Additionally, the stream must show signs of supporting the restored channel form as documented with photos. These indicators may include evidence of scour, sediment deposition and sorting, multiple flow events, wrack lines and flow over vegetation, leaf litter, or water staining. At a meeting with the IRT in 2018, it was requested that the relic berm along the stream in the wooded portion of SSS be broken up more than it already was, in order to encourage the continued development of a braided system. KCI plans to complete this work in 2019.

In the headwater stream, six automatic recording gauges were installed to document the presence of surface water within the restored channel. Weirs were constructed just downstream of three (Gauges 2, 3 and Gauge 18) of these gauges to provide a known elevation at which the stream could be considered flowing. Using these elevations as the basis for flow, all three gauges achieved at least 30 consecutive days of flow. Gauges 2 and 3 (on T1) averaged 112 consecutive days of flow between them and Gauge 18 (on T2) achieved 41 consecutive days of flow. See Appendix D, Photo 2 for an example of these weirs.

Summary information/data related to the occurrence of items such as encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan documents available on the DMSs website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

3.0 REFERENCES

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

NCDENR, Ecosystem Enhancement Program. 2009. Chowan River Basin Restoration Priorities 2009. Raleigh, NC.
http://www.nceep.net/services/restplans/FINAL_RBRP_Chowan_2009.pdf


Sprecher, S. W., and Warne, A. G. (2000). "Assessing and Using Meteorological Data to Evaluate Wetland Hydrology," ERDC/EL TR-WRAP-00-1, U.S. Army Engineer Research and Development Center, Vicksburg, MS.USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

United States Department of Agriculture. 1994. Soil Survey of Northampton County, North Carolina. USDA, NCDENR, SCS.
http://www.nrcs.usda.gov/Internet/FSE_MANUSCRIPTS/north_carolina/NC131/0/northampton.pdf

Appendix A

Project Vicinity Map and Background Tables



To reach the site from Raleigh: Take US-64 East towards Rocky Mount. Take I-95 North and follow for approximately 40 miles. Take exit 176 for North Carolina 46. Turn right onto NC 46 and follow for 3 miles. Turn left onto US-301 N and quickly merge right onto NC 186 E. The site is approximately 13 miles down on the left, east of Big John's Store Rd and Margarettsville Rd.

The subject project site is an environmental restoration site of the NCDEQ Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

Table 1a. Project Components and Mitigation Credits Stanley's Slough Restoration Site, DMS Project #95356									
Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Length	4,274		3.59						
Credits	4,274		3.12						
TOTAL CREDITS	4,274		3.12						
Project Components									
Project Component -or- Reach ID	Stationing/ Location		Existing Footage/ Acreage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent		Restoration Footage/Acreage	Mitigation Ratio	
T1	10+00 – 41+55		2,600	Headwater Stream Valley	Restoration		3,054	1:1	
T2	50+00 – 62+85		1,220	N/A	Restoration		1,220	1:1	
Wetland Reestablishment					Restoration		2.81	1:1	
Wetland Rehabilitation					Restoration		0.78	2.5:1	
Wetland Preservation					N/A		0.52	NA	
Component Summation									
Restoration Level	Stream (linear feet)		Riparian Wetlands (Acres)		Non-Riparian Wetlands (Acres)		Buffer (square feet)	Upland (Acres)	
Restoration	4,274			3.12					
Enhancement I									
Enhancement II									
TOTAL SMU	4,274								
TOTAL WMU				3.12					

Table 1b. Project Components and Mitigation Credits									
Stanley's Slough II Restoration Site, DMS Project #95838									
Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Length			7.60						
Credits			6.94						
TOTAL CREDITS									
Project Components									
Project Component -or- Reach ID	Stationing/ Location	Existing Footage/ Acreage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	Restoration Footage/Acreage	Mitigation Ratio			
Wetland Reestablishment				Restoration	6.50	1:1			
Wetland Rehabilitation				Restoration	1.10	2.5:1			
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetlands (Acres)		Non-Riparian Wetlands (Acres)	Buffer (square feet)	Upland (Acres)			
		Riverine	Non-Riverine						
Restoration		-	7.60						
Enhancement I									
Enhancement II									
TOTAL WMU			6.94						

Table 2. Project Activity & Reporting History Stanley's Slough & Stanley's II Restoration Sites		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		Aug 13
Final Design - Construction Plans		Oct 13
Construction		April 14
Planting		April 14
Baseline Monitoring/Report	May 2014	May 2014
Vegetation Monitoring	May 19, 2014	
Photo Points	April 17, 2014	
Year 1 Monitoring	Nov 2014	Dec 2014
Vegetation Monitoring	Oct 23, 2014	
Photo Points	Nov 20, 2014	
Gauge Downloads	Nov 24, 2014	
Year 2 Monitoring	Nov 2015	Dec 2015
Vegetation Monitoring	July 10, 2015	
Photo Points	July 10, 2015	
Gauge Downloads	Nov 10, 2015	
Supplemental Planting		April 2016
Year 3 Monitoring	Dec 2016	Dec 2016
Vegetation Monitoring	July 27, 2016	
Photo Points	Aug 19, 2016	
Gauge Downloads	Dec 13, 2016	
Year 4 Monitoring	Dec 2017	Jan 2018
Photo Points	Dec 12, 2017	
Gauge Downloads	Nov. 27, 2017	
Year 5 Monitoring	Dec 2018	Dec 2018
Vegetation Monitoring	July 17, 2018	
Photo Points	Aug. 31, 2018	
Gauge Downloads	Dec. 6, 2018	



Table 3. Project Contacts Stanley's Slough & Stanley's Slough II Restoration Sites	
Design Firm	KCI Associates of North Carolina, PA 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
Construction Contractor	Wright Contracting, LLC 160 Walker Road Lawndale, NC 28090 Contact: Mr. Stephen James Phone: (704) 692-4633
Planting Contractor	Forestree Management Co. 1280 Maudis Road Bailey, NC 27807 Contact: Mr. Tony Cortez Phone: (252) 243-2513
Monitoring Performers	
	KCI Associates of North Carolina, PA 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

Table 4a. Project Information			
Stanley's Slough Restoration Site, DMS Project #95356			
Project Name	Stanley's Slough Restoration Site		
County	Northampton County		
Project Area (acres)	17.6 acres		
Project Coordinates (lat. and long.)	36.539006 N, -77.348222 W		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	Chowan		
USGS Hydrologic Unit 8-digit	03010204	USGS Hydrologic Unit 14-digit	03010204180040
DWQ Sub-basin	03-01-02		
Project Drainage Area (acres)	113 acres		
Project Drainage Area Percentage of Impervious Area	<1%		
CGIA Land Use Classification	43.7% forested land, 33.8% rangeland, 22.5% agriculture		
Reach Summary Information (Post Restoration)			
Parameters	T1	T2	
Length of reach (linear feet)	3,054	1,220	
Valley classification	Valley Type X	Valley Type X	
Drainage area (acres)	84 acres	29 acres	
NCDWQ Water Quality Classification	Project Reach Not Classified; Receiving water = Meherrin River (C; NSW)	Project Reach Not Classified; Receiving water = Meherrin River (C; NSW)	
Morphological Description (stream type)	Headwater Stream Valley	Headwater Stream Valley	
Evolutionary trend	Channelized	Channelized	
Mapped Soil Series	Tomotley, Roanoke, Altavista, Wehadkee	Altavista, Roanoke	
Drainage class	Poorly drained, poorly drained, moderately well drained, poorly drained	Moderately well drained, poorly drained	
Soil Hydric status	Hydric	Hydric	
Slope	0.2%	0.06%	
FEMA classification	Zone X, parts in Zone AE(backwater of Meherrin River)	Zone X, parts in Zone AE (backwater of Meherrin River)	
Native vegetation community	Headwater Forest Community	Headwater Forest Community	
Percent composition of exotic invasive vegetation	0%	0%	
Wetland Summary Information (Post Restoration)			
Parameters			
Size of Wetland (acres)	3.6 acres		
Wetland Type	Riparian		
Mapped Soil Series	Roanoke and Tomotley		
Drainage class	Poorly drained		
Soil Hydric Status	Hydric		
Source of Hydrology	Hillside seepage and precipitation		
Hydrologic Impairment	Ditching and Cattle damage		
Native vegetation community	Headwater Forest Community		
Percent composition of exotic invasive vegetation	0%		

Table 4b. Project Information			
Stanley's II Restoration Site, DMS Project #95838			
Project Name	Stanley's II Restoration Site		
County	Northampton County		
Project Area (acres)	9.4 acres		
Project Coordinates (lat. and long.)	34.922569 N , -77.319871 W		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	Chowan		
USGS Hydrologic Unit 8-digit	03010204	USGS Hydrologic Unit 14-digit	03010204180040
DWQ Sub-basin	03-01-02		
Project Drainage Area (acres)	80 acres		
Project Drainage Area Percentage of Impervious Area	<1%		
CGIA Land Use Classification	53.0% forested land, 34.9% rangeland, 12.1% agriculture		
Wetland Summary Information (Post Restoration)			
Parameters			
Size of Wetland (acres)	7.6 acres		
Wetland Type	Riparian		
Mapped Soil Series	Tomotley, Roanoke		
Drainage class	Poorly Drained		
Soil Hydric Status	Hydric		
Source of Hydrology	Hillside seepage and precipitation		
Hydrologic Impairment	Ditching and Crops		
Native vegetation community	Headwater Forest Community		
Percent composition of exotic invasive vegetation	0%		

Appendix B

Visual Assessment Data



LEGEND:

- STANLEY'S SLOUGH EASEMENT [Red dashed line]
- STANLEY'S II EASEMENT [Yellow dashed line]
- HEADWATER STREAM VALLEY CENTERLINE [Grey dashed line]
- PARCEL LINES [Black dashed line]
- VEG PLOT ACHIEVING DENSITY CRITERION [Green square]
- VEG PLOT BELOW DENSITY CRITERION [Yellow square]
- VEG PLOT TOTAL / PLANTED STEM DENSITY 1787 / 1012
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION [Blue circle with cross]
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION [Red circle with cross]
- PHOTO POINT [Red circle with cross]
- SUPPLEMENTAL PLANTING (2016-04-07) [Green hatched box]

	WETLAND REESTABLISHMENT (1:1)	WETLAND REHABILITATION (2.5:1)	WETLAND PRESERVATION (N.C.)	STREAM REESTABLISHMENT (1:1)	STREAM REHABILITATION (1:1)	UPLAND INCLUSION (N.C.)
STANLEY'S SLOUGH CREDITS	2.8 AC. / 2.8 CR.	0.8 AC. / 0.3 CR.	0.5 AC. / 0 CR.	3.5 AC. / 1465 L.F. / 1465 CR.	8.0 AC. / 2809 L.F. / 2809 CR.	1.8 AC. / 0 CR.
STANLEY'S II CREDITS	6.5 AC. / 6.5 CR.	1.1 AC. / 0.5 CR.	-	-	-	1.8 AC. / 0 CR.
TOTAL CREDITS	9.3 AC. / 9.3 CR.	1.9 AC. / 0.8 CR.	0.5 AC. / 0 CR.	3.5 AC. / 1465 L.F. / 1465 CR.	8.0 AC. / 2809 L.F. / 2809 CR.	3.6 AC. / 0 CR.

<p>NCDEQ DIVISION OF MITIGATION SERVICES</p>	<p>KCI ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4505 FALLS OF NEUSE ROAD RALEIGH, NORTH CAROLINA 27609</p>
<p>STANLEY'S SLOUGH / STANLEY'S II RESTORATION SITES DMS PROJECT #65356 & 96838 NORTHAMPTON COUNTY, NORTH CAROLINA MONITORING YEAR 05</p>	
<p>DATE: DEC 2018 SCALE: GRAPHIC</p>	
<p>CURRENT CONDITION PLAN VIEW</p>	
<p>SHEET 1 OF 1</p>	

Table 5a. Vegetation Condition Assessment						
Stanley's Slough Restoration Site, DMS Project #95356						
Planted Acreage 8.74			Easement Acreage 17.6			
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1,000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Table 5b. Vegetation Condition Assessment						
Stanley's II Restoration Site, DMS Project #95838						
Planted Acreage 8.57			Easement Acreage 9.4			
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1,000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Vegetation Monitoring Plot Photos



Plot 1 – MY-05 – 7/17/18



Plot 2 – MY-05 – 7/17/18



Plot 3 – MY-05 – 7/17/18



Plot 4 – MY-05 – 7/17/18



Plot 5 – MY-05 – 7/17/18



Plot 6 – MY-05 – 7/17/18



Plot 7 – MY-05 – 7/17/18



Plot 8 – MY-05 – 7/17/18



Plot 9 – MY-05 – 7/17/18



Plot 10 – MY-05 – 7/17/18



Plot 11 – MY-05 – 7/17/18



Plot 12 – MY-05 – 7/17/18



Plot 13 – MY-05 – 7/17/18



Plot 14 – MY-05 – 7/17/18



Plot 15 – MY-05 – 7/17/18



Plot 16 – MY-05 – 7/17/18



Plot 17 – MY-05 – 7/17/18



Plot 18 – MY-05 – 7/17/18



Plot 19 – MY-05 – 7/17/18



Plot 20 – MY-05 – 7/17/18

Photo Reference Points



PP1a – MY-00 – 4/17/14



PP1a – MY-05 – 8/31/18



PP1b – MY-00 – 4/17/14



PP1b – MY-05 – 8/31/18



PP2a – MY-00 – 4/17/14



PP2a – MY-05 – 8/31/18



PP2b – MY-00 – 4/17/14



PP2b – MY-05 – 8/31/18



PP3a – MY-00 – 4/17/14



PP3a – MY-05 – 8/31/18



PP3b – MY-00 – 4/17/14



PP3b – MY-05 – 8/31/18



PP3c – MY-00 – 4/17/14



PP3c – MY-05 – 8/31/18



PP4a – MY-00 – 4/17/14



PP4a – MY-05 – 8/31/18



PP4b – MY-00 – 4/17/14



PP4b – MY-05 – 8/31/18




PP5a – MY-00 – 4/17/14



PP5a – MY-05 – 8/31/18



PP5b – MY-00 – 4/17/14



PP5b – MY-05 – 8/31/18



PP6a – MY-00 – 4/17/14



PP6a – MY-05 – 8/31/18



PP6b – MY-00 – 4/17/14



PP6b – MY-05 – 8/31/18



PP7a – MY-00 – 4/17/14



PP7a – MY-05 – 12/6/18



PP7b – MY-00 – 4/17/14



PP7b – MY-05 – 12/6/18



PP8a – MY-00 – 4/17/14



PP8a – MY-05 – 12/6/18



PP8b – MY-00 – 4/17/14



PP8b – MY-05 – 12/6/18



PP9a – MY-00 – 4/17/14



PP9a – MY-05 – 8/31/18



PP9b – MY-00 – 4/17/14



PP9b – MY-05 – 8/31/18



PP10a – MY-00 – 4/17/14



PP10a – MY-05 – 8/31/18



PP10b – MY-00 – 4/17/14



PP10b – MY-05 – 8/31/18

Appendix C

Vegetation Plot Data

Table 6. Vegetation Plot Criteria Attainment			
Stanley's Slough & Stanley's Slough II Restoration Sites			
Vegetation Plot ID	Vegetation Survival Threshold Met?	Monitoring Year 05 Planted Stem Density (stems/acre)	Monitoring Year 05 Total Stem Density (stems/acre)
Stanley's Slough			
1	Yes	769	2,064
3	Yes	1,497	3,925
4	Yes	1,174	2,226
9	Yes	890	1,619
11	Yes	1,376	2,266
13	Yes	1,133	2,550
14	Yes	931	2,671
15	Yes	1,295	2,145
16	Yes	1,052	1,619
17	Yes	1,740	2,550
20	Yes	769	931
Stanley's II			
2	Yes	728	1,012
5	Yes	850	1,052
6	Yes	1,457	1,781
7	Yes	607	931
8	Yes	809	850
10	Yes	971	1,255
12	Yes	607	1,700
18	Yes	648	931
19	Yes	931	1,659

Table 7. CVS Vegetation Plot Metadata Stanley's Slough & Stanley's Slough II Restoration Sites	
Report Prepared By	Drew Rosso
Date Prepared	7/27/2016 13:58
database name	KCI-2015-S.mdb
database location	M:\2012\20122005 Stanley FDP\Monitoring\Vegetation CVS Database
computer name	12-3ZV4FP1
file size	50548736
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	95356
project Name	Stanley's Slough
Description	Stream and Wetland Restoration Site
River Basin	Chowan
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	20

			Current Plot Data (MY5 2018)																													
Scientific Name	Common Name	Species Type	95356-01-0001			95356-01-0002			95356-01-0003			95356-01-0004			95356-01-0005			95356-01-0006			95356-01-0007			95356-01-0008			95356-01-0009			95356-01-0010		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer negundo	boxelder	Tree																														
Acer rubrum	red maple	Tree									1	1	2				6	6	6			2										
Baccharis halimifolia	baccharis	Shrub																														
Betula nigra	river birch	Tree				5	5	5	4	4	4	2	2	2			5	5	5	2	2	2	8	8	9	10	10	10	3	3	3	
Celtis laevigata	sugarberry	Tree																														
Diospyros virginiana	common persimmon	Tree				2	2	4																								
Fraxinus pennsylvanica	green ash	Tree				2	2	2				21	21	21	11	11	12	15	15	16	4	4	5	6	6	6			7	7	7	
Ilex opaca	American holly	Tree																												1		
Juniperus virginiana	eastern redcedar	Tree																														
Liquidambar styraciflua	sweetgum	Tree			12			3			21			9			2			5			5					4		3		
Liriodendron tulipifera	tuliptree	Tree																														
Magnolia virginiana	sweetbay	Tree												1	1	1																
Nyssa biflora	swamp tupelo	Tree	1	1	1	6	6	6	2	2	2																					
Nyssa sylvatica	blackgum	Tree																									2	2	2			
Pinus taeda	loblolly pine	Tree			4						36			10														2		1		
Platanus occidentalis	American sycamore	Tree			2			1						5			2										4	1	1	2		
Populus deltoides	eastern cottonwood	Tree			1																											
Quercus	oak	Tree																														
Quercus falcata	southern red oak	Tree	1	1	1											1	1	1	3	3	3	1	1	1			2	2	2			
Quercus michauxii	swamp chestnut oak	Tree							9	9	9										4	4	4	3	3	3	4	4	4	2	2	2
Quercus nigra	water oak	Tree																														
Quercus pagoda	cherrybark oak	Tree																														
Quercus phellos	willow oak	Tree				1	1	2							8	8	8	3	3	3	3	3	3	3	3	3	3			11	11	11
Salix nigra	black willow	Tree			3									1						1								7				
Taxodium distichum	bald cypress	Tree	17	17	27	2	2	2	22	22	25	5	5	5				3	3	4	1	1	1				3	3	3			
Ulmus americana	American elm	Tree																													1	
Unknown		Shrub or Tree																1	1	1							1	1	1			
Stem count			19	19	51	18	18	25	37	37	97	29	29	55	21	21	26	36	36	44	15	15	23	20	20	21	22	22	40	24	24	31
size (ares)			1			1			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			3	3	8	6	6	8	4	4	6	4	4	8	4	4	6	7	7	9	6	6	8	4	4	4	6	6	11	5	5	9
Stems per ACRE			769	769	2064	728	728	1012	1497	1497	3925	1174	1174	2226	850	850	1052	1457	1457	1781	607	607	931	809	809	850	890	890	1619	971	971	1255

Appendix D

Hydrologic Data

**Table 9. Verification of Support for the Restored Channel
Stanley's Slough and Stanley's Slough II Restoration Sites, DMS Project Number 95356/95838**

Date of Data Collection	Verification	Photo #
11/20/14	Vegetation break, evidence of flow	1
11/11/15	Observation of flow, development of multiple channel threads	3
4/7/16	Observation of flow, development of multiple channel threads	4,5




Photo 1. Evidence for support of the restored stream channel



Photo 2. Weir at Gauge 3




Photo 3. Development of multi-thread channel system





Photo 4. Development of multi-thread channel system on T1




Photo 5. Development of multi thread channel system on T2


**Stanley's Restoration Site
Hydrograph
Stream Gauge 1 - T1**




**Stanley's Restoration Site
Hydrograph
Stream Gauge 2 - T1**




**Stanley's Restoration Site
Hydrograph
Stream Gauge 3 - T1**




**Stanley's Restoration Site
Hydrograph
Stream Gauge 4 - T2**



**Stnaley's Restoration Site
Hydrograph
Stream Gauge 5 - T2**



**Stanley's Restoration Site
Hydrograph
Stream Gauge 18 - T2**




**Table 10. Wetland Hydrology Criteria Attainment
Stanley's Slough and Stanley's Slough II Restoration Sites, DMS Project Number 95356/95838**


		Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
Location	Gauge	MY01 (2014)	MY02 (2015)	MY03 (2016)	MY04 (2017)	MY05 (2018)	MY06 (2019)	MY07 (2020)
SII Res.	6	No/10 (4.2%)	Yes/39 (17.2%)	Yes/34 (15.2%)	No/16 (7.1%)	Yes/25 (10.9%)		
SII Res.	7	No/12 (5.1%)	No/8 (3.3%)	Yes/33 (14.5%)	No/10 (4.5%)	No/18 (8.0%)		
SII Res.	8	Yes/44 (19.4%)	Yes/43 (19.0%)	Yes/48 (21.4%)	Yes/51 (22.8%)	Yes/38 (17.0%)		
SII Reh.	9	Yes/62 (27.5%)	Yes/80 (35.7%)	Yes/79 (35.0%)	Yes/68 (30.4%)	Yes/73 (32.4%)		
SII Res.	10	Yes/48 (21.2%)	Yes/47 (21.0%)	Yes/50 (22.3%)	No/19 (8.3%)	Yes/36 (16.1%)		
SII Res.	11	Yes/44 (19.4%)	Yes/28 (12.5%)	Yes/23 (10.3%)	No/5 (2.2%)	Yes/24 (10.5%)		
SSS Res.	12	Yes/44 (19.4%)	Yes/38 (16.7%)	Yes/33 (14.7%)	No/18 (8.0%)	Yes/37 (16.5%)		
SSS Res.	13	Yes/58 (25.7%)	Yes/46 (20.3%)	Yes/61 (27.0%)	Yes/36 (16.1%)	Yes/37 (16.5%)		
SSS Res.	14	Yes/44 (19.4%)	Yes/37 (16.5%)	Yes/23 (10.0%)	No/17 (7.6%)	Yes/25 (11.2%)		
SSS Reh.	15	Yes/61 (27.2%)	Yes/52 (23.0%)	Yes/116 (51.8%)	Yes/80 (35.5%)	Yes/82 (36.6%)		
SII Res.	16	Yes/56 (24.8%)	Yes/47 (20.8%)	Yes/80 (35.5%)	Yes/51 (22.8%)	Yes/45 (20.1%)		
SII Res.	17	Yes/47 (20.8%)	Yes/39 (17.2%)	No/18 (8.0%)	No/11 4.7%	Yes/22 (9.8%)		
SII Res.	19	-	-	-	-	Yes/25 (10.9%)		
SII Res.	20	-	-	-	-	No/16 (7.1%)		
SII Res.	21	-	-	-	-	Yes/30 (13.4%)		
Reference	Reference	-	Yes/43 (19.2%)	Yes/60 (26.8%)	Yes/20 (9.1%)	Yes/37 (16.3%)		

Res. = Wetland Reestablishment, Reh. = Wetland Rehabilitation


**Stanley's Slough/Stanley's II Restoration Site
30-70 Percentile Graph
WETS Station Name: Emporia Greenville Regional Airport**




Stanley's Restoration Site Hydrograph Wetland Gauge 6




Stanley's Restoration Site Hydrograph Wetland Gauge 7




Stanley's Restoration Site Hydrograph Wetland Gauge 8




Stanley's Restoration Site Hydrograph Wetland Gauge 9




Stanley's Restoration Site Hydrograph Wetland Gauge 10




Stanley's Restoration Site Hydrograph Wetland Gauge 11




Stanley's Restoration Site Hydrograph Wetland Gauge 12




Stanley's Restoration Site Hydrograph Wetland Gauge 13




Stanley's Restoration Site Hydrograph Wetland Gauge 14




Stanley's Restoration Site Hydrograph Wetland Gauge 15




Stanley's Restoration Site Hydrograph Wetland Gauge 16




Stanley's Restoration Site Hydrograph Wetland Gauge 17




Stanley's Restoration Site Hydrograph Wetland Gauge 19



Stanley's Restoration Site Hydrograph Wetland Gauge 20



Stanley's Restoration Site Hydrograph Wetland Gauge 21



Stanley's Restoration Site Hydrograph Reference Wetland Gauge

