

**East Prong of the Roaring River at Stone
Mountain State Park
Stream Restoration
Annual Monitoring Report
Monitoring Year: 2008
Measurement Year: 8
As-built Date: 2000
NCEEP Project Number: 364**



Submitted to: NCDENR-Ecosystem Enhancement Program
1619 Mail Service Center
Raleigh, NC 27699-1619

Draft Submitted: October, 2008
Final Submitted: May 2009



**EAST PRONG OF THE ROARING RIVER at STONE MOUNTAIN STREAM
RESTORATION
2008 MONITORING REPORT**

**CONDUCTED FOR THE NORTH CAROLINA
DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES**



Table of Contents

Title Page	
Table of Contents	
I. Executive Summary / Project Abstract	Page 1
II. Project Background	Page 1
1. Structure and Objectives	Page 2
2. Project Location	Page 5
3. Monitoring Plan View	Page 7
III. Project Condition and Monitoring Results	Page 9
A. Vegetation Assessment	Page 9
B. Stream Assessment	Page 10
1. Hydrologic Assessment	Page 10
2. Project Problem Areas	Page 10
3. Stability Assessment	Page 11
4. Quantitative Measures	Page 12
IV. Methodology Section	Page 17

TABLES

Table I.	Project Mitigation Structure and Objectives	Page 2
Table II.	Project Activity and Reporting History	Page 3
Table III.	Project Contact Table	Page 4
Table IV.	Project Background Table	Page 4
Table V.	Verification of Bankfull Events	Page 10
Table VI.	BEHI and Sediment Export Estimates (MY05)	NA
Table VII.	Categorical Stream Feature Visual Stability Assessment	Page 12
Table VIII.	Baseline Morphology and Hydraulic Summary	Page 13
Table IX.	Morphology and Hydraulic Monitoring Summary	Page 14

Appendix A Vegetation Raw Data

1. Stem Counts by Plot
2. Vegetation Problem Areas

Appendix B Morphology Raw Data

1. Current Condition Plan View
2. Stream Problem Area Table
3. Project Photo Log/Stream Problem Area Photos
4. Qualitative Visual Stability Assessment Tables
5. Cross section and Pebble Count Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Slope Calculation Table
8. Pattern Data
9. GPS Coordinates

I. Executive Summary/Project Abstract

This report represents monitoring year 8 for Reach 2 and Reach 4 of the East Prong of the Roaring River restoration located in Stone Mountain State Park. The project background is summarized in Section II of this report. Overall, the majority of the restored stream is functioning well. Multiple areas of concern from previous monitoring years were addressed with significant repair work in fall 2006 and summer 2007. Several failing vanes were replaced or repaired and areas of bank erosion on the outside of meander bends were stabilized with new rock and log vane structures. These areas remained stable during the 2008 monitoring period.

No problem areas were identified in Reach 2 during the 2008 monitoring period. Two problem areas were identified in Reach 4. Problem area 18 (PA 18) has been observed in previous monitoring reports and problem area 37 (PA 37) represents a new area of concern. This problem area consists of a beaver dam located at station 19+00, which is backing up water and obstructing flow. The beaver dam has also caused erosion on the left bank in the vicinity of the dam. It is recommended that the beaver dam be removed so the stream can flow as intended.

A summary of monitoring measurement results is found in Table VII. The majority of the restored stream classifies as a C4 with rock cross vanes to establish grade control. The channel dimension for most of the restored section, as represented by the permanent cross-sections, has not changed significantly from as-built conditions and appears stable. Both reaches have well defined riffles, runs, pools and glides. These features are located in the expected plan-form locations. The invert elevations of one cross vane in Reach 2 and two cross vanes in Reach 4 are backing water up and creating long runs upstream of the vanes. However, these vanes are stable and no repairs are recommended.

Planted vegetation is not succeeding to levels required for mitigation credit. Natural regeneration was surveyed with the regular plots again this growing season. Seedlings ranging from 1 to 8 years old are abundant throughout the project area. Overall naturally regenerating stems per acre for the entire project area in 2008 is approximately 4583. Bare root survival was poor in all plots. Overall planted bare root stems per acre for the entire project area in 2008 is approximately 40. Herbaceous cover was determined in bare root plots and was again greater than 90% in all plots. No more seeding is required at present.

Invasive vegetation continues to be an issue on this project site. Maintenance is highly recommended for next season. Kudzu continues to expand throughout the floodplain, overtopping riparian vegetation. Oriental bittersweet is present in the lower section of the project.

II. Project Background

Project planning was initiated for the East Prong of the Roaring River Restoration in 1999 for the implementation of a developing watershed stream restoration project at Stone Mountain State Park in North Carolina (Figure 1 and Figure 2). Natural Channel Design techniques and procedures were employed in the restoration of the East Prong Roaring River in Wilkes County, NC.

The East Prong Roaring River stream restoration project has been a collaborative effort between the North Carolina Ecosystem Enhancement Program, North Carolina Division of Parks and Recreation, the North Carolina Stream Restoration Program at NCSU, and Buck Engineering. The project includes nearly two miles of stream restoration within the boundaries of Stone Mountain State Park in

Wilkes and Alleghany Counties. The drainage area for the section of river being restored is approximately 22 square miles. This project was constructed from July 2000 to October 2000. Floodplain and stream bank planting continued through February 2001.

Stone Mountain State Park was purchased by the State of North Carolina in the early 1960s. Prior to this purchase, all of the streams in the alluvial valley portion of the park were modified to improve agricultural production. Field observations suggest that tributary streams in the alluvial valley were straightened. A large area of the downstream portion of the restoration site was used for gravel mining. As part of this operation, the East Prong was channelized, impounded, and moved several times, resulting in destabilization of the channel. Spoil piles that were created during the mining operation created overly high bank heights and as a result were being eroded away during high flows. Aerial photos and the USGS Glade Valley Quadrangle indicate locations of the historic channels.

The project consisted of the analysis of the 22.0 square mile portion of the East Prong Roaring River watershed (located within USGS Hydrologic Unit Code 03040101, NCDWQ Sub-basin 03-07-01 of the Upper Yadkin River Basin) that contributes drainage to the project site. The restoration of these portions of the East Prong of the Roaring River Restoration, located in Stone Mountain State Park, was conducted to correct identified system deficiencies including severe bank erosion, channel widening, and the loss of aquatic habitat resulting from stream channelization, the loss of riparian vegetation, and watershed development. The goal of the project was to develop a stable stream channel with reduced bank erosion, efficient sediment transport, enhanced warm water fisheries, and improved overall stream habitat and site aesthetics. Implementation of the project was completed by October 2000.

Table I. Project Mitigation Structure and Objectives					
East Prong of the Roaring River at Stone Mountain State Park/Project # 364					
Project Segment or Reach ID	Mitigation Type	Approach	Linear Footage or Acreage	Stationing	Comment
Reach 2	R	P1	1,500 lf	0+00 to 15+00	
Reach 4	R	P1	3,500 lf	0+00 to 35+00	
Total Project			5,000 lf		

R = Restoration	P1 = Priority I
EI = Enhancement I	P2 = Priority II
EII = Enhancement II	P3 = Priority III
S = Stabilization	SS = Stream Bank stabilization


Table II. Project Activity and Reporting History
East Prong of the Roaring River at Stone Mountain State Park/Project # 364

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	1999	1999	1999
Final Design - 90%	2000	N/A	N/A
Construction	2000	N/A	2000
Temporary S&E mix applied to entire project area	October 2000	N/A	Oct - 2000
Permanent seed mix applied to reach	Winter 2001	N/A	Winter 2001
Containerized and B&B plantings	N/A	N/A	N/A
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	December 2000	Dec - 00	Dec - 00
Initial – Year 1 monitoring	June 2001	June 2001	Dec-01
Year 2 Monitoring	June 2002	June 2002	Dec-02
Structural maintenance (Bank repair and revegetation)	Summer 2002	NA	Summer 2002
Year 3 Monitoring	June 2003	June 2003	Dec-03
Year 4 Monitoring	June 2004	June 2004	Dec-04
Year 5 Monitoring	June 2005	June 2005	Dec-05
Year 6 Monitoring	June 2006	June 2006	Dec-06
Structural maintenance (Bank repair and revegetation)	Fall 2006 and Summer 2007	NA	Fall 2006 and Summer 2007
Year 7 Monitoring	July 2007	July 2007	Dec-07
Year 8 Monitoring	June 2008	June 2008	Oct-08

Table III. Project Contact Table	
East Prong of the Roaring River at Stone Mountain State Park/Project # 364	
Designer	Biological & Agricultural Engineering North Carolina State University Campus Box 7625 Raleigh, NC 27695
Primary project design POC	(919) 515-6771
Construction Contractor	SEI Environmental
Construction contractor POC	(704) 596-8624
Planting Contractor	SEI Environmental
Planting contractor POC	(704) 596-8624
Seeding Contractor	SEI Environmental
Seeding contractor point of contact	(704) 596-8624
Seed Mix Sources	N/A
Nursery Stock Suppliers	N/A
Monitoring Performers	Biological & Agricultural Engineering North Carolina State University Campus Box 7625 Raleigh, NC 27695
Stream Monitoring POC	Zan Price (828) 712-9194
Vegetation Monitoring POC	Zan Price (828) 712-9194


Table IV. Project Background Table	
East Prong of the Roaring River at Stone Mountain State Park/Project # 364	
Project County	Wilkes
Drainage Area	22.0 sq miles
Drainage impervious cover estimate (%)	Estimated at <5%
Stream Order	4th order
Physiographic Region	Piedmont
Ecoregion	Northern Inner Piedmont (45e)
Rosgen Classification of As-built	C-Stream Type
Cowardin Classification	Riverine
Dominant soil types	Enon
Reference site ID	Basin Creek, Wilkes County
USGS HUC for Project and Reference	3040101
NCDWQ Sub-basin for Project and Reference	03-07-01 – Upper Yadkin
NCDWQ classification for Project and Reference	C
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	N/A
% of project easement fenced	0%

Figure 1. Project Location



Directions from NC 421 and I-77 intersection:


Follow I-77 North to US-21 at Elkin. Follow US-21 bypass toward Sparta for 7.9 miles. Turn left onto Traphill Road (SR 1002) and follow for 5.1 miles. Turn Right onto Long Bottom Road (SR 1737) and follow for 2.9 miles to Stone Mountain Road. Turn Right on to Stone Mountain Road and follow into Stone Mountain State Park. The upstream end of Reach 4 is located at the first parking lot on the right. Reach 2 begins at the next parking lot down the road.



EAST PRONG OF THE ROARING RIVER - REACH 4


EAST PRONG OF THE ROARING RIVER - REACH 2




Note: Bold red line indicates the watershed boundary.



<p>NC STATE UNIVERSITY</p> <p>BIOLOGICAL & AGRICULTURAL ENGINEERING Weaver Labs Campus Box 7625 North Carolina State University Raleigh, NC 27695</p>		
<p>STONE MOUNTAIN STATE PARK EAST PRONG OF THE ROARING RIVER WILKES COUNTY, N.C.</p>		
<p>2.2 SQUARE MILES (17.5 SQMI) WATERSHED WITH USGS QUAD</p>		
DATE	02/08/2006	
PROJECT NO.		
FILENAME	STONE MTN.DWG	
SHEET NO.		
DRAWING NO.		
1	2005 MONITORING REPORT	
DAB	DRC	02/08/06
NO	NO	NO
DRN	CHK	DATE
REVISIONS		

LEGEND

 ROCK CROSS VANE  DOUBLE DROP CROSS VANE  ROCK J-HOOK  LOG J-HOOK	 STATION ALIGNMENT & ASBUILT THALWEG (2000)  2008 THALWEG  2008 WATER EDGE  2008 TOP OF BANK
----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



STONE MOUNTAIN STATE PARK
 EAST PRONG OF THE ROARING RIVER
 WILKES COUNTY, N.C.


2008 MONITORING
 FIGURE 3a. PLAN VIEW REACH-2

DATE: 10/10/2008
 PROJECT NO.:
 FILENAME: STONE_MTN.DWG
 SHEET NO.:
 DRAWING NO.:

NC STATE UNIVERSITY


BIOLOGICAL & AGRICULTURAL ENGINEERING
 Weaver Labs Campus Box 7625
 North Carolina State University
 Raleigh, NC 27695

NO	REVISIONS	DRN	CHK	DATE
1	2005 MONITORING	JMP	DRC	12/01/06
2	Review Edits	JMP	DRC	01/11/07
3	2007 MONITORING	ZP	JP	12/01/07
4	2008 MONITORING	ZP	JP	10/10/08



LEGEND

<p>ROCK CROSS VANE</p> <p>DOUBLE DROP CROSS VANE</p> <p>ROCK J-HOOK</p> <p>LOG J-HOOK</p>	<p>STATION ALIGNMENT & ASBUILT THALWEG (2000)</p> <p>2008 THALWEG</p> <p>2008 WATER EDGE</p> <p>2008 TOP OF BANK</p>
-------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------



<p style="text-align: center;">STONE MOUNTAIN STATE PARK EAST PRONG OF THE ROARING RIVER WILKES COUNTY, N.C.</p> <p style="text-align: center;">2008 MONITORING FIGURE 3b. PLAN VIEW REACH-4</p>	<p>NC STATE UNIVERSITY</p> <p>BIOLOGICAL & AGRICULTURAL ENGINEERING Weaver Labs Campus Box 7625 North Carolina State University Raleigh, NC 27695</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 5%;">1</td> <td style="width: 85%;">2005 MONITORING</td> <td style="width: 5%;">JMP</td> <td style="width: 5%;">DRC</td> <td style="width: 5%;">12/01/06</td> </tr> <tr> <td>2</td> <td>REVIEW EDITS</td> <td>JMP</td> <td>DRC</td> <td>01/11/07</td> </tr> <tr> <td>3</td> <td>2007 MONITORING</td> <td>ZP</td> <td>JP</td> <td>12/01/07</td> </tr> <tr> <td>4</td> <td>2008 MONITORING</td> <td>ZP</td> <td>JP</td> <td>10/10/08</td> </tr> <tr> <td>NO</td> <td>REVISIONS</td> <td>DRN</td> <td>CHK</td> <td>DATE</td> </tr> </table>	1	2005 MONITORING	JMP	DRC	12/01/06	2	REVIEW EDITS	JMP	DRC	01/11/07	3	2007 MONITORING	ZP	JP	12/01/07	4	2008 MONITORING	ZP	JP	10/10/08	NO	REVISIONS	DRN	CHK	DATE
1	2005 MONITORING	JMP	DRC	12/01/06																							
2	REVIEW EDITS	JMP	DRC	01/11/07																							
3	2007 MONITORING	ZP	JP	12/01/07																							
4	2008 MONITORING	ZP	JP	10/10/08																							
NO	REVISIONS	DRN	CHK	DATE																							

III. Project Condition and Monitoring Results

A. Vegetation Assessment

Bare root plants planted in previous years in Reach 2 and Reach 4 had low survival rates similar to that in 2007. Deer browse continues to be a problem at this site. A very few bare root plants and live stakes have survived deer browse, but have been limited in vertical growth as a result. Browse has occurred from the top down. Only the taller planted trees performed well against the deer browse. Sycamore (*Platanus occidentalis*) continues to be the least browsed species. Increased beaver activity was observed again this year. Beaver dam debris was observed on several cross-vane structures in the lower reach of the river.

Natural regeneration was surveyed with the regular plots again this growing season. Seedlings ranging from 1 to 8 years old are abundant throughout the project area. The majority species is sycamore, tulip poplar (*Liriodendron tulipifera*), river birch (*Betula nigra*), Virginia pine (*Pinus virginiana*), sweet gum (*Liquidambar styraciflua*), black cherry (*Prunus serotina*), tag alder (*Alnus serrulata*), and spice bush (*Lindera benzoin*). Virginia pine, tag alder, and sycamore continued to have robust growth. Point bars in certain areas had high densities of natural regeneration, though these areas are prone to frequent disturbance.

Bare root survival was poor in all plots. As in 2007, only one plot had a total of 4 planted trees. These were sycamores. All other plots contained dead planted trees or no evidence of planted trees. It should be noted however that naturally regenerating sycamore in select areas continues to have heights close to that of the 4 remaining planted sycamores.

Live stake survival was again very low. Deer browse continued to be evident. As with last year, it was noted that foot traffic up and down the staked banks was often heavy in select places and that many stakes were dislodged or removed completely.

Herbaceous cover was determined in bare root plots and was again greater than 90% in all plots. Switchgrass, rushes, and sedges continue to dominate the floodplain and wetter areas. No more seeding is required at present.

Kudzu (*Pueraria lobata*) was observed in large patches throughout the area. Maintenance is recommended. Oriental bittersweet (*Celastrus orbiculata*) was noted in many areas of the lower end of the project.

Vegetation table 1 in Appendix A summarizes the stem count results for the 2008 monitoring period.

B. Stream Assessment

Both reaches of the East Prong of the Roaring River at Stone Mountain State Park have had channel stability concerns during previous monitoring years. Extensive repair work was completed on both reaches in October 2006 and again in summer 2007 by Shamrock Environmental. Problem areas identified in previous monitoring reports were repaired by installing new rock and log vane structures. Additionally, existing cross vanes that had water piping around the structure were repaired.

The following summarizes the hydrologic, bank stability, and channel morphology monitoring results of the 2008 monitoring period. Data was collected in June 2008.

Hydrologic Assessment

Peak Stage Recorders were installed in the winter of 2005. August 2006 they were inspected. Both recorders were bent over as a result of flow events and the tops were popped off. No actual elevation could be recorded but the flow was clearly greater than bankfull. New recorders were installed in November 2006. Table V lists the number of events equal to or greater than bankfull.

Table V. Verification of Bankfull Events				
East Prong of the Roaring River at Stone Mountain State Park/Project # 364				
Date of Data Collection	Date of Occurrence	Method	Photo # (if available)	Notes
8/1/2006	Spring/Summer 06	Crest Gauge	N/A	Peak Stage Recorders were installed in the winter of 2005. August 2006 they were inspected. Both recorders were bent over as a result of flow events and the tops were popped off. No actual elevation could be recorded but the flow was clearly greater than bankfull. New recorders were installed in November 2006.
10/7/2008	Summer/Fall 08	Crest Gauge	N/A	Crest gauge was checked during the survey in June 2008 and again in October 2008. No bankfull events were observed between the 2007 monitoring period and June 2008. At least one bankfull event occurred between June 2008 and October 2008 based on the peak stage recorded.

Note: No peak flow data was collected prior to 2006. Peak flow during the 2007 monitoring period was below the bankfull elevation.

Table VI. BEHI and Sediment Export Estimates is not included in the monitoring year 8 report.

Project Problem Areas

The problem area Table B1, plan sheet and photographs can be found in Appendix B. As mentioned earlier in the report, many of the problem areas identified in previous monitoring reports were repaired in fall 2006 and summer 2007. These areas were removed from the problem area table, photograph log, and plan sheet since they are not currently considered problem areas.

No problem areas were identified in Reach 2 during the 2008 monitoring period. Two problem areas were identified in Reach 4. Problem area 18 (PA 18) has been observed in previous monitoring reports and problem area 37 (PA 37) represents a new area of concern. This problem area consists of a beaver dam located at station 19+00, which is backing up water and obstructing flow. The beaver dam has also caused erosion on the left bank in the vicinity of the dam.

Stability Assessment Table

Table VII lists the results of a visual assessment that was conducted over each study reach. The data used to calculate the percentages listed in this table is found in Table B2 in Appendix B.

Table VII. Categorical Stream Feature Visual Stability Assessment					
East Prong of the Roaring River at Stone Mountain State Park/Project # 364					
Reach 2 - 1500 Feet, Reach 4 - 3500 Feet					
Feature	Initial	MY-01 through MY-05	MY-06	MY-07	MY-08
A. Riffles		Data not collected			
Reach 2	100%		96%	100%	100%
Reach 4	100%		100%	96%	98%
B. Pools					
Reach 2	100%		85%	100%	100%
Reach 4	100%		90%	100%	100%
C. Thalweg					
Reach 2	100%		50%	100%	100%
Reach 4	100%		63%	100%	100%
D. Meanders					
Reach 2	100%		63%	100%	100%
Reach 4	100%		100%	100%	100%
E. Bed General					
Reach 2	100%		93%	100%	100%
Reach 4	100%		86%	100%	100%
F. Bank Condition					
Reach 2	100%			100%	100%
Reach 4	100%			98%	98%
F. Vanes / J Hooks etc.					
Reach 2	100%		96%	95%	93%
Reach 4	100%		55%	97%	97%
G. Wads and Boulders					
Reach 2	N/A		50%	100%	100%
Reach 4	N/A		33%	50%	100%

*Note: Significant repairs completed in 2006/2007 after the 2006 monitoring event and prior to the 2007 monitoring event.

Quantitative Measures Summary Tables

The tables below present all of the quantitative summary data from the survey cross-sectional surveys, longitudinal surveys, and pebble counts. The associated raw data and plots are located in Appendix B of this report.

**Table VIII. Baseline Morphology and Hydraulic Summary
East Prong of the Roaring River at Stone Mountain State Park/Project # 364
Reach 2 (1500 Feet) and Reach 4 (3500 Feet)**

Parameter	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Dimension																		
BF Width (ft)						60	48	110	75			31			60			60
Floodprone Width (ft)						300	125	300	220			90			240			240
BF Cross Sectional Area (ft ²)						180	190	400	310			57			180			180
BF Mean Depth (ft)						3	4.5	5.8	5			2			3			3
BF Max Depth (ft)							5	7.5	6.2			2.8			4			4
Width/Depth Ratio							12	28	18			16			15			15
Entrenchment Ratio							3.2	8.5	5			2.8			4			4
Bank Height Ratio																		
Wetted Perimeter(ft)							60	120	80			36			70			70
Hydraulic radius (ft)							3.5	5.6	5			1.8			3			3
Pattern																		
Channel Beltwidth (ft)							120	250	180	60	105	75			240			240
Radius of Curvature (ft)							75	200	120	40	77	60			100			100
Meander Wavelength (ft)							450	900	700			350			480			480
Meander Width ratio							2.5	5	4	2	3.5	2.5			4			4
Profile																		
Riffle length (ft)							60	180	120			55			120			120
Riffle slope (ft/ft)							0.02	0.04	0.03	0.018	0.1	0.035	0.01	0.03	0.02	0.01	0.03	0.02
Pool length (ft)							90	180	135			70	60	90	75	60	90	75
Pool spacing (ft)							150	350	250	270	330	300	120	240	180	120	240	180
Substrate																		
d50 (mm)							1	50	20			38			25			25
d84 (mm)							80	120	100			130			120			120
Additional Reach Parameters																		
Valley Length (ft)								4000			1000			4000				4000
Channel Length (ft)								5800			1020			6000				6000
Sinuosity								1.4			1.02			1.5				1.5
Water Surface Slope (ft/ft)								0.005			0.014			0.005				0.005
BF slope (ft/ft)								0.007			0.014			0.007				0.007
Rosgen Classification								C4			C4			C4				C4
Number of Bankfull Events								NA			NA			NA				NA
Extent of BF floodplain (acres)								40			5			40				40
*BEHI								Extreme to Moderate			Low			Low				Low
*Habitat Index								NA			NA			NA				NA
*Macrobenthos								NA			NA			NA				low

Table IXa. Morphology and Hydraulic Monitoring Summary
East Prong of the Roaring River at Stone Mountain State Park Reach 2/Project # 364
Reach 2 - 1500 Feet

Parameter	Cross Section 1								Cross Section 2								Cross Section 3							
	Riffle								Pool								Riffle							
Dimension	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8
BF Width (ft)	61.9	62	62	61.1	61.8	61.9	62.1	62	53.9	53	53.4	53.3	53.5	60.3	51.1	55.2	60.2	59.7	58.3	60.1	60.1	60.1	59.1	54
Floodprone Width (ft)																								
BF Cross Sectional Area (ft ²)	319.8	306	297	307	319	295	310	316.9	158.4	158.7	170.3	155.6	165.8	166	176	176.6	166.2	169.5	169.6	194.5	191.7	195	194	197.8
BF Mean Depth (ft)	5.2	4.9	4.8	5	5.2	4.8	5.0	5.1	2.9	3	3.2	2.9	3.1	2.8	3.4	3.2	2.8	2.8	2.9	3.2	3.2	3.2	3.6	3.7
BF Max Depth (ft)	6.4	6.1	5.7	5.9	5.9	6	5.8	5.8	5.6	4.6	5.7	5.6	5.8	5.9	5.2	5.5	4.7	4.5	4.5	5.8	5.5	5.5	5.1	5.3
Width/Depth Ratio	12	12.6	13	12.2	12	13.0	12.4	12.1	18.3	17.7	16.7	18.3	17.3	21.9	14.8	17.3	21.8	21	20	18.6	18.8	18.5	15.2	14.7
Entrenchment Ratio	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0
Bank Height Ratio	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Wetted Perimeter(ft)	72.3	71.8	71.6	71.1	72.2	71.4	72.1	72.2	59.7	59.0	59.8	59.1	59.7	65.8	57.9	61.6	65.8	65.3	64.1	66.5	66.5	66.6	66.3	61.4
Hydraulic radius (ft)	4.4	4.3	4.1	4.3	4.4	4.1	4.3	4.4	2.7	2.7	2.8	2.6	2.8	2.5	3.0	2.9	2.5	2.6	2.6	2.9	2.9	2.9	2.9	3.2
Substrate																								
d50 (mm)				38	16	26	39	6				3.5		2.9	37	6	18	17	19	20	24	12	16	6
d84 (mm)				147	72	143	127	50				91		76	99	73	54	71	77	83	50	46	88	25

Parameter	Cross Section 4							
	Riffle							
Dimension	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8
BF Width (ft)	54	53	56.5	52.9	52.8	53.2	53	52.1
Floodprone Width (ft)								
BF Cross Sectional Area (ft ²)	136.3	124.8	156.5	130.6	135	150.1	169	163.8
BF Mean Depth (ft)	2.5	2.4	2.8	2.5	2.6	2.8	3.2	3.1
BF Max Depth (ft)	3.5	3.4	4.3	3.8	4	4.3	5.1	5.3
Width/Depth Ratio	21.4	22.5	20.4	21.4	20.7	18.9	16.7	16.6
Entrenchment Ratio	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Wetted Perimeter(ft)	59.0	57.8	62.1	57.9	58.0	58.8	59.4	58.3
Hydraulic radius (ft)	2.3	2.2	2.5	2.3	2.3	2.6	2.8	2.8
Substrate								
d50 (mm)	15		14	36	17	11	12	9
d84 (mm)	64		71	82	53	50	37	50

Note: Missing data not collected or not reported.

Parameter	MY-01 (2001)			MY-02 (2002)			MY-03 (2003)			MY-04 (2004)			MY-05 (2005)			MY6 (2006)			MY7 (2007)			MY8 (2008)			
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Channel Beltwidth (ft)										162	328	177	162	332	178	177	343	260	163	333	177	163	333	177	
Radius of Curvature (ft)										145	196	166	145	198	166	144	157	145	144	157	145	144	157	145	
Meander Wavelength (ft)										507	614	559	505	616	559			614	557	588	586	557	588	586	
Meander Width ratio										3.2	6.6	3.5	3.2	6.6	3.6	3.4	6.6	5.0	3.1	6.4	3.4	3.1	6.4	3.4	
Profile																									
Riffle length (ft)										35	104	61	35	85	52	33	161	86	39	72	63	34	80	59	
Riffle slope (ft/ft)										0.004	0.024	0.013	0.004	0.025	0.013	0.008	0.028	0.016	0.009	0.024	0.012	0.006	0.014	0.008	
Pool length (ft)										45	77	66	52	81	65	62	209	189	60	191	156	70	161	132	
Pool spacing (ft)										83	391	163	83	285	158	117	367	218	101	372	234	96	371	243	
Additional Reach Parameters																									
Valley Length (ft)										1160															
Channel Length (ft)														1500					1500					1500	
Sinuosity														1.3					1.3					1.3	
Water Surface Slope (ft/ft)														0.0058			0.0051			0.0061				0.0062	
BF slope (ft/ft)														0.0066						0.006				0.006	
Rosgen Classification														C4						C4				C4	
Habitat Index*																									
Macrobenthos*																									

**Table XIIIb. Morphology and Hydraulic Monitoring Summary
East Prong of the Roaring River at Stone Mountain State Park /Project # 364
Reach 4 - 3500 Feet**

Parameter	Cross Section 1								Cross Section 2								Cross Section 3								Cross Section 4								
	Rifle								Pool								Pool								Rifle								
Dimension	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	
BF Width (ft)	57	58.2	59.3	57.7	58.3	62.6	57.7	58.1	43	42.1	41.5	42.5	41.3	42.7	43.3	42.5	66	65	61.3	58	50.7	53.8	52.8	52.9	46	45.9	45.5	46.5	46.4	45.5	44.2	44	
Floodprone Width (ft)																																	
BF Cross Sectional Area (ft ²)	206.6	202.5	215.8	196.1	195.9	187.3	198.5	201.8	179.6	182.8	210.6	224.4	223.7	220.3	208.6	205.7	170	181.3	173	162.2	161.8	161.1	151.2	140.1	139.7	140.7	139.1	140.4	154.7	141.2	143.9	140.9	
BF Mean Depth (ft)	3.6	3.5	3.6	3.4	3.4	3.0	3.4	3.5	4.2	4.3	5.1	5.3	5.4	5.2	4.8	4.8	2.6	2.8	2.8	2.8	3.2	3.0	2.9	2.6	3	3.1	3.1	3	3.3	3.1	3.3	3.2	
BF Max Depth (ft)	4.7	4.9	5.6	5.9	4.9	4.8	4.9	4.9	6.8	6.9	7.8	8.1	8.1	7.8	7.3	7.2	5.7	5.4	5.6	5.5	5.5	5.9	6	5.7	3.9	4	4.5	5	4.9	4.9	4.7	4.6	
Width/Depth Ratio	15.7	16.7	16.3	16.9	17.3	20.9	16.8	16.7	10.3	9.7	8.2	8.1	7.6	8.3	9.0	8.8	25.6	23.3	21.7	20.7	15.9	18.0	18.5	20.0	15.1	15	14.9	15.4	13.9	14.7	13.6	13.7	
Entrenchment Ratio	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	
Wetted Perimeter (ft)	64.2	65.2	66.5	64.5	65.1	68.6	64.5	65.1	51.4	50.7	51.7	53.1	52.1	53.0	52.9	52.1	71.2	70.6	66.9	63.6	57.1	59.8	58.6	58.1	52.0	52.1	51.7	52.5	53.0	51.7	50.8	50.4	
Hydraulic radius (ft)	3.2	3.1	3.2	3.0	3.0	2.7	3.1	3.1	3.5	3.6	4.1	4.2	4.3	4.2	3.9	3.9	2.4	2.6	2.6	2.6	2.8	2.7	2.6	2.4	2.7	2.7	2.7	2.7	2.9	2.7	2.8	2.8	
Substrate																																	
d50 (mm)						14	27	55	14						14	18	11						0.5	10	12	15		14	36	11	29	36	15
d84 (mm)						46	54	125	47						61	92	64						8.7	38	25	64		71	81	57	63	92	37

Parameter	MY-01 (2001)			MY-02 (2002)			MY-03 (2003)			MY-04 (2004)			MY-05 (2005)			MY6 (2006)			MY7 (2007)			MY8 (2008)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)										222	503	301	222	503	301	222	515	301	222	503	301	222	503	301
Radius of Curvature (ft)										78	296	122	85	296	122	69	207	107	69	207	107	69	207	107
Meander Wavelength (ft)										534	767	596	536	767	596	533	766	595	534	766	595	534	766	595
Meander Width ratio										4.5	10.1	6	4.6	10.1	6	4.9	11.3	6.6	4.6	10.4	6.2	4.6	10.4	6.2
Profile																								
Rifle length (ft)										35	170	80	35	145	75	69	173	76	45	145	82	29	84	63
Rifle slope (ft/ft)										0.004	0.007	0.005	0.006	0.007	0.005	0.004	0.021	0.006	0.003	0.018	0.005	0.004	0.018	0.010
Pool length (ft)										60	130	85	60	130	85	35	233	79	35	142	116	46	142	98.5
Pool spacing (ft)										175	335	255	175	335	255	212	465	223	112	398	222	121	388	218
Additional Reach Parameters																								
Valley Length (ft)	2190																							
Channel Length (ft)																								
Sinuosity																								
Water Surface Slope (ft/ft)																								
BF slope (ft/ft)																								
Rosgen Classification																								
Habitat Index*																								
Macrobenthos*																								

Table XIIIc. Morphology and Hydraulic Monitoring Summary
East Prong of the Roaring River at Stone Mountain State Park /Project # 364
Reach 4 - 3500 Feet

Parameter	Cross Section 5								Cross Section 6								Cross Section 7							
	Pool								Riffle								Pool							
Dimension	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8	MY1	MY2	MY3	MY4	MY5	MY6	MY7	MY8
BF Width (ft)	60	54.2	56	54.2	64	54.5	59.8	56.6	46.3	43.7	45.2	45.6	45.1	44.7	42.6	43.2	64.5	66.5		71.3	79	73.9	67.0	65.0
Floodprone Width (ft)																								
BF Cross Sectional Area (ft ²)	183.6	183.9	175.1	180.7	184.6	202.1	200	184.9	210.1	207.3	223.1	215.6	210.3	212.1	225	209.7	188.6	221.1		201.7	210.1	214.6	202.0	199.7
BF Mean Depth (ft)	3.1	3.4	3.1	3.3	2.9	3.7	3.4	3.3	4.5	4.7	4.9	4.7	4.7	4.7	5.3	4.9	2.9	3.3		2.8	2.7	2.9	3.0	3.1
BF Max Depth (ft)	4.8	5.8	5.8	5.8	5.8	6.6	5.3	4.8	6	7.4	7.3	7.4	7.4	7.3	8.5	7.2	7.5	8.2		7.4	7.3	7.4	6.3	6.2
Width/Depth Ratio	19.6	16.0	17.9	16.3	22.2	14.7	17.8	17.3	10.2	9.2	9.2	9.6	9.7	9.4	8.1	8.9	22.1	20.0		25.2	29.7	25.4	22.3	21.2
Entrenchment Ratio	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0	>5.0		>5.0	>5.0	>5.0	>5.0	>5.0
Wetted Perimeter(ft)	66.1	61.0	62.3	60.9	69.8	61.9	66.6	63.2	55.4	53.2	55.1	55.1	54.4	54.2	53.2	53.0	70.3	73.1		77.0	84.3	79.7	73.0	71.2
Hydraulic radius (ft)	2.8	3.0	2.8	3.0	2.6	3.3	3.0	2.9	3.8	3.9	4.1	3.9	3.9	3.9	4.2	4.0	2.7	3.0		2.6	2.5	2.7	2.8	2.8
Substrate																								
d50 (mm)						48	0.3	0.1	19	17	19		8	47	0.2	0.8						23	38.0	43
d84 (mm)						99	19	0.5	53	71	106		68	109	13	4.4						76	91.0	72

Note: Missing data not collected or not reported.

IV. Methodology Section

Monitoring methods used are based on US Army Corps of Engineering and NC Division of Water Quality Guides as referenced below.

The taxonomic standard for vegetation used in this report was based on “Manual of the Vascular Flora of the Carolinas”, by Albert E. Radford et al. The vegetation monitoring protocol used for collecting vegetation data was established for this project in 2000 by the Wetland Restoration Program (WRP) and Karen Hall with NCSU.

References:

Radford, Albert E., Harry E. Ahles, and C. Ritchie Bell. 1968. *Manual of the Vascular Flora of the Carolinas*. University of North Carolina Press: Chapel Hill, North Carolina.

Rosgen, D L. (1996) *Applied River Morphology*. Wildland Hydrology Books, Pagosa Springs, CO.

USACOE (2003) *Stream Mitigation Guidelines*. USACOE, USEPA, NCWRC, NCDENR-DWQ

WRP 2000 Stem Counting Protocol

APPENDIX A

Vegetation Data Tables

1. Stem Counts by Plot
2. Vegetation Problem Areas

Table VII -2008 Stem Counts by Plot			
East Prong of the Roaring River at Stone Mountain State Park/Project # 364			
Bare Root Plants Plots	Stems from Planted Bare Roots	Stems from Natural Regeneration	% Herbaceous Cover
<i>Reach 2 Plot #1)</i>	0	10	>90%
<i>Reach 4 (Plot #2)</i>	4	>100	>90%
<i>Reach 4 (Plot #3)</i>	0	43	>90%
<i>Reach 4</i>	0	>300	>90%
Plot Totals	4	>453	>90%
Overall Total Plot Average	1	113	>90%
Overall Project Stems/Acre	40	4583	
Live Stake Plots			
<i>Reach 2</i>	0	5	
<i>Reach 2</i>	4	17	
<i>Reach 2</i>	2	16	
<i>Reach 4</i>	0	6	
<i>Reach 4</i>	0	0	
<i>Reach 4</i>	0	29	
<i>Reach 4</i>	4	0	
<i>Reach 4</i>	0	0	
Live Stake Totals	10	73	
Overall Total Live Stake Plot Average	1.25	9	
Overall Project Live Stake Stems/Acre	51	369	










Exhibit Table 2 Vegetative Problem Areas			
East Prong of the Roaring River at Stone Mountain State Park/Project # 364			
Feature/Issue	Station #/Range	Probable Cause	Photo #
Invasive/Exotic Populations	Various Locations	Existing or upland seed source	No photo taken




APPENDIX B

Morphology Raw Data

1. Current Condition Plan View
2. Stream Problem Area Table
3. Stream Problem Area Photos
4. Qualitative Visual Stability Assessment Tables
5. Cross section and Pebble Count Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Slope Calculation Table
8. Pattern Data
9. GPS Coordinates

LEGEND

 ROCK CROSS VANE  DOUBLE DROP CROSS VANE  ROCK J-HOOK  LOG J-HOOK	 STATION ALIGNMENT & ASBUILT THALWEG (2000)  2008 THALWEG  2008 WATER EDGE  2008 TOP OF BANK  2008 PROBLEM AREA
----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



DATE: 10/10/2008
 PROJECT NO.:
 FILENAME: STONE MTRN.DWG
 SHEET NO.:
 DRAWING NO.:

STONE MOUNTAIN STATE PARK
 EAST PRONG OF THE ROARING RIVER
 WILKES COUNTY, N.C.









2008 CURRENT CONDITION
 PLAN VIEW REACH-2



NC STATE UNIVERSITY

BIOLOGICAL & AGRICULTURAL ENGINEERING
 Weaver Labs Campus Box 7625
 North Carolina State University
 Raleigh, NC 27695

NO.	REVISIONS	DRN	CHK	DATE
1	2005 MONITORING	JMP	DRC	12/01/06
2	2007 MONITORING	ZP	JP	12/01/07
3	2008 MONITORING	ZP	JP	10/10/08

LEGEND

	ROCK CROSS VANE		STATION ALIGNMENT & ASBUILT THALWEG (2000)
	DOUBLE DROP CROSS VANE		2008 THALWEG
	ROCK J-HOOK		2008 WATER EDGE
	LOG J-HOOK		2008 TOP OF BANK
			2008 PROBLEM AREA



DATE: 10/10/2008
 PROJECT NO.:
 FILENAME: STONE_MTN.DWG
 SHEET NO.:
 DRAWING NO.:

STONE MOUNTAIN STATE PARK
 EAST PRONG OF THE ROARING RIVER
 WILKES COUNTY, N.C.

2008 CURRENT CONDITION
 PLAN VIEW REACH-4

NC STATE UNIVERSITY

BIOLOGICAL & AGRICULTURAL ENGINEERING
 Weaver Labs Campus Box 7625
 North Carolina State University
 Raleigh, NC 27695

1	2005 MONITORING	JMP	DRC	12/01/06
2	2007 MONITORING	ZP	JP	12/01/07
3	2008 MONITORING	ZP	JP	10/10/08
NO	REVISIONS	DRN	CHK	DATE

Table B1. Stream Problem Areas
East Prong of the Roaring River at Stone Mountain State Park/Project # 364

Reach 2 and Reach 4

Problem Number	Feature Issue	Station numbers	Suspected Cause
PA 18	Bank Slump on left bank	3+25 to 3+75 R4	Lack of deep rooting vegetation and steep bank slope
PA 37	Beaver dam backing up water and left bank erosion	19+00 to 19+30 R4	Beaver activity

2007



2008



PA 18 Looking Downstream STA 3+50 Left Bank Erosion

June 10, 2008



October 7, 2008



PA 37 Left Bank Erosion and Beaver Dam STA 19+00

Table B2a. Visual Morphological Stability Assessment						
East Prong of the Roaring River at Stone Mountain State Park/Project # 364						
Reach 2 - 1500 Feet						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state ¹	% Perform in Stable Condition ²	Feature Perform. Mean or Total ³
A. Riffles	1. Present? ⁴	5	5	0/0	100	
	2. Armor stable (e.g. no displacement)?	5	5	0/0	100	
	3. Facet grade appears stable?	5	5	0/0	100	
	4. Minimal evidence of embedding/fining?	5	5	0/0	100	
	5. Length appropriate?	5	5	0/0	100	100%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.) ⁴	5	5	0/0	100	
	2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	5	5	0/0	100	
	3. Length appropriate?	5	5	0/0	100	100%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering? ⁵	3	3	0/0	100	
	2. Downstream of meander (glide/inflection) centering? ⁵	3	3	0/0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	3	3	0/0	100	
	2. Of those eroding, # w/concomitant point bar formation?	NA	NA	NA	NA	
	3. Apparent Rc within spec?	3	3	NA	100	
	4. Sufficient floodplain access and relief? ⁶	3	3	NA	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	0/0	100	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0/0	100	100%
F. Bank	1. Actively eroding, wasting, or slumping bank	NA	NA	0/0	100	100%
F. Vanes	1. Free of back or arm scour?	10	10	NA	100	
	2. Height appropriate?	9	10	NA	90	
	3. Angle and geometry appear appropriate?	9	10	NA	90	
	4. Free of piping or other structural failures?	9	10	NA	90	93%
G. Wads/Boulders	1. Free of scour?	0	0	0/0	100	
	2. Footing stable?	0	0	0/0	100	100%

Footnotes:

The above table should be completed using the visual assessment data form for each project reach/segment

It is recognized that the various metrics within a feature category may not have equal influence on the overall stability of that feature and that this does not incorporate weighting or scoring; however, at this time, EEP requires documentation of the relevant observations for these feature categories.

1 Metrics that are spatial estimates should be entered as: The number of locales over the reach for which the failing condition is observed / followed by the total linear distance (feet) or area for which the failing or unstable condition is observed.

2 In the case of categorical metrics for which a feature count is involved, this is simply calculated as the number of functional features that are in a state of stability as a percentage of the total. In the case of those metrics based on footage or aerial extent it is that amount in a state of failure or instability expressed as a proportion of the total amount of that feature. The resulting proportion is then subtracted from 1 and then multiplied by 100 to give a percentage that represents the proportion of that feature category in a state of apparent stability.

3 The mean of the metrics for a given feature category.

4 Was the feature actually present as compared to the As-built or has the feature been completely obscured (aggraded) or removed (degraded).

5 Is the Thalweg centering up on the channel in between meander bends?

6 Is the meander bend in a state of constriction?

Documents referenced in the construct of the above assessment table

USDA-NRCS (1998) *Stream Visual Assessment Protocol* National Water and Climate Center (Technical Note 99-1)

Rosgen, D.L. (1996) *Applied River Morphology*. Wildland Hydrology Books, Pagosa Springs, CO.

Phankuch, D.J. (1975) Stream reach inventory and channel stability evaluation. USDA Forest Service, R1-75-002. GPO #696-260/200

**Table B2b. Visual Morphological Stability Assessment
East Prong of the Roaring River at Stone Mountain State Park/Project # 364
Reach 4 - 3500 Feet**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state ¹	% Perform in Stable Condition ²	Feature Perform. Mean or Total ³
A. Riffles	1. Present? ⁴	9	9	0/0	100	
	2. Armor stable (e.g. no displacement)?	9	9	0/0	100	
	3. Facet grade appears stable?	9	9	0/0	100	
	4. Minimal evidence of embedding/fining?	8	9	1/30	89	
	5. Length appropriate?	9	9	0/0	100	98%
B. Pools	1. Present? (e.g not subject to severe aggrad. or migrat.?) ⁴	15	15	0/0	100	
	2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	15	15	0/0	100	
	3. Length appropriate?	15	15	0/0	100	100%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering? ⁵	7	7	0/0	100	
	2. Downstream of meander (glide/inflection) centering? ⁵	7	7	0/0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	7	7	0/0	100	
	2. Of those eroding, # w/concomitant point bar formation?	7	7	NA	100	
	3. Apparent Rc within spec?	7	7	0/0	100	
	4. Sufficient floodplain access and relief? ⁶	7	7	0/0	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	0/0	100	
	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0/0	100	100%
F. Bank	1. Actively eroding, wasting, or slumping bank	NA	NA	2/70	98	98%
G. Vanes	1. Free of back or arm scour?	15	15	NA	100	
	2. Height appropriate?	13	15	NA	87	
	3. Angle and geometry appear appropriate?	15	15	NA	100	
	4. Free of piping or other structural failures?	15	15	NA	100	97%
H. Wads/ Boulders	1. Free of scour?	4	4	NA	100	
	2. Footing stable?	4	4	NA	100	100%

Footnotes:

The above table should be completed using the visual assessment data form for each project reach/segment

It is recognized that the various metrics within a feature category may not have equal influence on the overall stability of that feature and that this does not incorporate weighting or scoring; however, at this time, EEP requires documentation of the relevant observations for these feature categories.

1 Metrics that are spatial estimates should be entered as: The number of locales over the reach for which the failing condition is observed / followed

2 In the case of categorical metrics for which a feature count is involved, this is simply calculated as the number of functional features that are in a state of stability as a percentage of the total. In the case of those metrics based on footage or aerial extent it is that amount in a state of failure or instability expressed as a proportion of the total amount of that feature. The resulting proportion is then subtracted from 1 and then multiplied by 100 to give a percentage that represents the proportion of that feature category in a state of apparent stability.

3 The mean of the metrics for a given feature category.

4 Was the feature actually present as compared to the As-built or has the feature been completely obscured (aggraded) or removed (degraded).

5 Is the Thalweg centering up on the channel in between meander bends?

6 Is the meander bend in a state of constriction?

Documents referenced in the construct of the above assessment table

USDA-NRCS (1998) *Stream Visual Assessment Protocol* National Water and Climate Center (Technical Note 99-1)

Rosgen, D.L. (1996) *Applied River Morphology*. Wildland Hydrology Books, Pagosa Springs, CO.

Phankuch, D.J. (1975) Stream reach inventory and channel stability evaluation. USDA Forest Service, R1-75-002. GPO #696-260/200

Project Name Stone Mountain
 Cross Section Reach 4 Cross-Section 4
 Feature Riffle
 Date 6/10/08
 Draw Z. Pucc, C. George


Year 8 - 2008 2008 Survey			Year 7 - 2007 2007 Survey			Year 6 - 2006 2006 Survey			Year 5 - 2005 2004 Survey			Year 4 - 2004 2004 Survey			Year 3 - 2003 2003 Survey			Year 2 - 2002 2002 Survey			Year 1 - 2001 2001 Survey			AS-BUILT 2000 AS-BUILT Survey			
Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	Station	Elev.	Notes	
0.1	1285.05	X&LP	0.1	1285.05	X&LP	-5.0	1285.1		-17.0	1287.2		0.0	1287.9	Left Pin	0.0	1287.9	Left Pin	0.0	1287.9		0.0	1287.9	Left Pin				
0.6	1284.02	x&4	1.52	1284.63		1.52	1284.63		-1.4	1285.2		0.6	1285.0	X&LP	1.0	1285.7		2.9	1287.7		1.0	1284.7					
3.24	1283.82	x&4	3.49	1283.64		4.0	1283.5	X&LP	-0.1	1284.9		-17.6	1285.8		8.0	1285.4		6.4	1285.2		2.0	1284.2					
8.5	1283.58	x&4	7.96	1283.62		9.4	1283.5	X&LP	1.3	1285.0	Left Pin	0.0	1284.9	Left Pin	12.0	1283.1		11.9	1283.1		5.0	1283.6					
9.25	1283.58	x&4	12.18	1283.26		16.1	1282.0	X&LP	3.3	1283.6		0.5	1284.7		20.4	1279.8		15.9	1281.1		3.4	1283.4					
12.14	1283.29	x&4	14.33	1282.29		19.8	1280.7	X&LP	9.1	1283.3		1.7	1283.5		20.7	1279.0		21.0	1279.9		5.0	1283.2					
14.28	1282.29	x&4	17.56	1281.95		20.2	1279.6	X&W	10.0	1283.4		11.5	1282.1		23.0	1278.8		25.1	1279.5		11.0	1283.2	LBKF				
17.68	1281.95	x&4	19.76	1280.80		20.7	1279.1	X&LP	11.4	1283.1		14.0	1282.2		27.0	1278.6		30.4	1279.2		12.0	1283.0					
18.48	1281.95	x&4	20.89	1279.17		24.1	1278.7	X&LP	13.4	1281.4		17.5	1281.4		31.5	1278.9		31.7	1279.1		13.0	1282.5					
20.49	1279.49	x&4	22.33	1278.90		28.6	1278.3	X&LP	16.1	1281.5		19.7	1280.1		33.5	1279.1		35.0	1279.1		14.0	1281.8					
21.3	1279.02	x&4	25.02	1278.7		38.7	1279.3	X&LP	17.3	1281.4		20.1	1279.6	Water	36.0	1279.2		44.0	1279.4		15.0	1281.3					
21.82	1279.02	x&4	27.5	1278.52		45.2	1279.7	X&W	20.0	1280.1		20.7	1279.9		39.4	1279.3		49.0	1279.5		16.0	1280.8					
23.1	1278.91	x&4	30.16	1278.46		49.6	1280.1	X&LP	21.1	1279.2		24.1	1278.7		42.4	1279.5		51.3	1279.8		17.0	1280.6					
24.59	1278.81	x&4	32.01	1278.46		53.2	1280.8	X&LP	23.3	1278.7		27.0	1278.1		46.0	1279.9		52.3	1280.3		18.0	1280.2					
26.54	1278.81	x&4	33.92	1278.38		53.4	1280.9	X&LP	25.1	1278.4	Thalweg	28.4	1278.3	Thalweg	45.2	1279.8		55.8	1282.4		19.0	1280.0					
28.22	1278.74	x&4	35.1	1278.48		53.6	1281.8	X&LP	27.0	1278.3		32.2	1278.7		50.0	1280.0		58.2	1283.7		22.5	1279.7					
29.5	1278.63	x&4	37.01	1278.75		54.9	1282.3	X&LP	27.6	1278.3		34.6	1279.0		53.5	1280.8		62.0	1284.0	Right Pin	30.0	1279.4					
31.58	1278.5	x&4	39.16	1278.60		57.7	1283.7	X&LP	28.4	1278.2		42.5	1279.4		58.0	1283.7	Right Pin	65.0	1284.0	Right Pin	34.0	1279.3					
33.17	1278.52	x&4	41.9	1279.21		64.7	1284.1	X&RP	30.2	1278.5	Water	44.9	1279.7	Water	64.8	1283.9	Right Pin				35.5	1279.2					
34.68	1278.6	x&4	43.55	1279.10		69.9	1284.1	X&LP	30.9	1278.5		52.8	1280.4		69.0	1279.4					39.0	1279.4					
36.64	1278.65	x&4	46.89	1278.93		74.2	1282.0		35.2	1279.2	Bankfull	58.0	1283.8	Bankfull							45.5	1279.5					
38.2	1278.76	x&4	48.87	1280.2		82	1279.0		37.4	1279.2	Right Pin	58.7	1283.8								50.8	1279.6					
40.29	1278.89	x&4	52	1278.76		82	1280.2		37.4	1279.2	Right Pin	64.4	1283.9	Right Pin							52.0	1280.1					
41.69	1279.02	x&4	54.27	1281.39		89.9	1279.2		39.9	1279.2		71.8	1284.7								53.0	1280.8					
42.84	1279.19	x&4	56.37	1283		91.5	1279.3		41.5	1279.3											54.0	1281.4					
43.72	1279.31	x&4	58.17	1283.83		100	1280.0		44.0	1279.5											55.0	1282.0					
45.08	1279.08	x&4	60.66	1284.09		104	1280.9		45.5	1279.5											56.0	1282.5					
46.8	1280.01	x&4	63.49	1284.22		104	1280.9		46.5	1279.6											57.0	1283.2	BBKF				
48.61	1280.29	x&4	64.78	1284.06	X&RP	108	1284.0		47.6	1279.8											58.6	1283.7					
50.77	1280.43	x&4				110	1280.0		50.4	1280.0											60.0	1284.0					
52.4	1280.74	x&4				112	1280.2		53.2	1280.2											64.9	1283.9					
53.41	1281.05	x&4				114	1280.2		54.7	1280.2																	
54.45	1282.08	x&4				116	1283.6		57.0	1283.6																	
56	1282.8	x&4				118	1283.8		59.5	1283.8																	
57.24	1283.01	x&4				120	1283.8		60.0	1283.8																	
58.83	1283.94	x&4				122	1284.0		62.4	1284.0																	
61.51	1284.16	x&4				124	1283.9		64.5	1283.9																	
63.82	1284.33	x&4				126	1284.1		66.4	1284.1																	
64.78	1284.08	x&4				128	1284.0		70.8	1284.0																	



Photo of Cross-Section 4 - Reach 4 - Looking Downstream @ STA 20+00

	Year 8 - 2008	Year 7 - 2007	Year 6 - 2006	Year 5 - 2005	Year 4 - 2004	Year 3 - 2003	Year 2 - 2002	Year 1 - 2001	AS-BUILT 2000
Area	140.9	143.9	141.2	147.3	141.4	139.5	140.7	139.5	
Width	44	44.2	45.5	44.7	41.3	45.9	45.0	45.0	
Mean Depth	3.2	3.3	3.1	3.3	3.4	3.1	3.1	3.1	
Max Depth	4.6	4.7	4.9	4.9	5.0	4.5	4.0	3.9	
W/D	13.7	13.6	14.6	13.6	12.0	14.8	15.0	14.5	

**Stone Mountain - Riffle
 Cross Section 4 Reach 4**




Project Name: Stone Mountain											
Cross-Section: Reach 4 Cross-Section 5											
Feature: Pool											
Date: 6/10/08											
Drawn: Z. Price, C. George											
Year 8 - 2008 2008 Survey	Year 7 - 2007 2007 Survey	Year 6 - 2006 2006 Survey	Year 5 - 2005 2005 Survey	Year 4 - 2004 2004 Survey	Year 3 - 2003 2003 Survey	Year 2 - 2002 2002 Survey	Year 1 - 2001 2001 Survey	AS-BUILT 2000 AS-BUILT Survey			
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	1281.14	void@0	0	1280.98	NCLP	1283.45	1283.16		100	1281.1	
6.96	1280.38	x5	1.42	1280.91		11.02	1280.21	X5	-1.6	1281.1	
15.27	1280.02	x5	8.7	1280.15		14.01	1279.76	X5	6.0	1281.1	Left Pin
24.03	1279.35	x5	14.05	1279.74		33.16	1279.76	X5	4.9	1280.5	
29.83	1279.13	x5	24.16	1279.16		36.42	1277.72	X5	5.8	1280.4	Left Pin
34.22	1277.08	x5	27.06	1278.04		39.74	1277.21	X5	12.3	1280.3	
35.52	1277.31	x5	29.06	1279		41.46	1276.89	X5	12.8	1279.9	Bankfull
37.56	1277.11	void@	30.82	1278.73		46.85	1276.34	X5	17.6	1279.5	
38.56	1276.74	x5	33.53	1278.05		51.94	1276.01	XSW	22.8	1279.2	
42.62	1276.21	x5	34.73	1277.09		54.97	1275.44	X5	30.1	1279.0	
45.35	1275.95	x5	36.07	1276.77		57.55	1274.11	X5	33.9	1277.6	
48.22	1276.45	x5	36.81	1276.45		60.43	1273.45	X5	36.6	1277.5	
52.28	1275.89	x5	40.26	1276.74		64.83	1272.47	X5	43.2	1276.7	
55.4	1275.43	x5	40.85	1276.76		69.1	1272.99	X5	49.5	1276.2	
57.38	1275.01	x5	44.91	1276.6		76.91	1274.23	X5	52.2	1276.0	
61.36	1274.31	x5	48.33	1276.41		82.61	1275.91	XSW	55.6	1275.6	
61.45	1274.37	x5	51.99	1276.26		84.64	1277.62	X5	59.3	1275.3	
65.12	1274.28	x5	55.42	1275.47		84.85	1276.52	X5	64.0	1275.3	
68.06	1274.46	x5	58.7	1274.77		87.44	1279.37	X5	69.6	1275.9	
72.82	1274.58	x5	62.09	1274.15		92.25	1283.04	X5	71.5	1273.3	
76.06	1274.94	x5	64.8	1274.09		92.46	1283.04	X5	73.1	1273.6	
79.4	1275.45	x5	65.21	1274.1		95.03	1283	X5	74.8	1273.7	
81.29	1275.88	x5	67.07	1273.82		100.83	1282.76	XSRP	76.7	1274.2	
83.17	1277.12	void@	71.29	1274.04		102.71	1282.77	void@	79.6	1275.1	
83.18	1276.48	x5	73.05	1274.25					79.9	1275.4	
83.32	1277.44	x5	75.96	1274.52					81.1	1275.6	
84.52	1276.18	x5	78	1274.97					83.3	1276.3	
86.43	1276.99	x5	80.37	1275.6					83.9	1277.6	
88.07	1280.07	x5	82.67	1276.76					87.0	1279.6	Right Pin
91.94	1282.08	x5	82.97	1276.23					92.1	1283.0	
95.27	1283.07	x5	83.99	1277.58					96.1	1283.0	
98.78	1283.04	x5	87.78	1279.96					100.5	1282.7	
100.77	1282.81	void@0	90.51	1281.95					106.1	1283.1	
			92.08	1282.79					111.4	1283.0	
			93.82	1282.88							
			99.19	1282.72							
			100.32	1282.59	XSRP						



Photo of Cross-Section 5 - Reach 4 - Looking Downstream @ STA 24+10

	Year 8 - 2008	Year 7 - 2007	Year 6 - 2006	Year 5 - 2005	Year 4 - 2004	Year 3 - 2003	Year 2 - 2002	Year 1 - 2001	AS-BUILT 2000
Area	184.9	200.4	202.1	184.6	180.7	175.1	183.9	183.6	
Width	56.6	59.8	54.5	64.0	54.2	56.0	60.0		
Mean Depth	3.3	3.4	3.7	2.9	3.3	3.1	3.4		
Max Depth	4.8	5.3	6.6	5.8	5.8	5.8	4.8		
WD	17.3	17.8	14.7	22.2	16.3	17.9	16.0		

Stone Mountain - Pool Cross Section 5 Reach 4



Year 4 - 2004 Year 3 - 2003 Year 2 - 2002 Year 1 - 2001 AS-BUILT 2000 Year 5 - 2005 Year 6 - 2006 Year 7 - 2007 Year 8 - 2008


Project Name Stone Mountain
 Cross Section Reach 4 Cross-Section 6
 Feature Riffle
 Date 6/10/08
 Crew Z. Price, C. George

Year 8 - 2008 2008 Survey			Year 7 - 2007 2007 Survey			Year 6 - 2006 2006 Survey			Year 5 - 2005 2005 Survey			Year 4 - 2004 2004 Survey			Year 3 - 2003 2003 Survey			Year 2 - 2002 2002 Survey			Year 1 - 2001 2001 Survey			AS-BUILT 2000 AS-BUILT Survey					
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes			
0	1280.2	xs6p08	0	1280.19	XoLP	-21.49	1279.99	xs	-6.6	1279.8		-25.3	1280.1		0.0	1280.0	Left Pin	0.0	1280.0	Left Pin	0.0	1280.0	Left Pin	0.0	1280.0	Left Pin	0.0	1280.0	Left Pin
2.75	1280.08	xs6	4.08	1280.05		-1	1280.05	XoLP	-4.0	1279.9		-4.8	1279.9		5.0	1279.7		9.0	1279.0	LTOB	3.5	1280.0		1280.0		1280.0		1280.0	
4.63	1279.84	xs6	5.56	1279.79		0	1279.99	xs6p4	0.3	1280.0	Left Pin	0.0	1280.0	Left Pin	8.5	1279.0	lob	10.3	1277.7		8.0	1279.2	LBKF						
6.92	1279.51	xs6	8.56	1279.14		0.12	1280.07	xs6p	2.1	1280.1		8.5	1278.7		11.5	1275.1		11.9	1275.2		11.0	1275.7							
9.42	1278.46	xs6	9.68	1278.25		2.74	1280.14	xs	6.4	1279.6		11.3	1274.6		13.0	1273.0		14.2	1274.0		13.0	1274.2							
11.19	1278.25	xs6	10.23	1278.42		2.79	1280.02	xs6	7.8	1279.2		12.4	1273.9		13.5	1271.1	lew	14.7	1273.1		15.3	1273.1							
12.45	1274.67	xs6w	11.3	1274.79		5.07	1279.76	xs	8.9	1279.0		12.7	1271.4		16.5	1270.9		14.7	1270.8	LEW	18.6	1272.8							
13.07	1271.4	xs6	11.82	1274		8.12	1279.23	xs	10.0	1277.8		16.7	1270.8		21.0	1271.9		17.7	1271.7		22.2	1272.5							
13.47	1272.23	xs6	13.15	1271.76		9.41	1278.39	xs	10.1	1276.3		19.6	1271.6		24.6	1272.2		21.8	1272.1		24.5	1272.3							
14.82	1271.3	xs6	14.63	1270.79		11.49	1276.07	xs	10.5	1276.0		23.8	1272.3		30.2	1272.5		27.0	1272.5		28.6	1272.4							
16.28	1271.01	xs6	16.09	1270.02		12.1	1274.57	xs	11.3	1274.6	Water	31.1	1272.8	Water	36.0	1272.9		29.6	1272.4		31.2	1272.4							
18.43	1271.52	xs6	17.7	1269.75		13.26	1273.57	xs	12.2	1274.3		32.9	1273.0		40.0	1273.7		34.4	1273.0		36.2	1272.8							
20.68	1271.87	xs6	19.25	1270.03		13.26	1271.61	xs	12.3	1271.6		37.9	1273.1		41.8	1272.8	rew	38.8	1273.4		39.6	1272.2							
23.8	1272.24	xs6	20.11	1270.56		14.72	1271.14	xs	12.7	1273.7		42.0	1273.1		43.0	1273.4		42.4	1273.4		41.6	1272.6							
27.32	1272.82	xs6	23.49	1271.81		16.72	1270.89	xs	14.6	1270.9		44.8	1274.2		48.0	1275.0		47.0	1274.2		42.8	1272.9							
29.25	1272.85	xs6	24.35	1272.32		18.64	1271.39	xs	15.5	1270.8		48.1	1275.6		53.7	1277.8	mob	54.0	1278.3	RTOB	43.7	1273.5							
32.28	1272.7	xs6	27.55	1272.54		22.1	1272.17	xs	15.6	1270.9		50.9	1277.1		60.0	1278.3		58.4	1278.3		46.5	1274.3							
34.08	1273.07	xs6	29.8	1272.39		25.13	1272.35	xs	17.3	1271.5	Right Pin	54.1	1278.3	Right Pin	64.0	1278.3		62.0	1278.1		47.3	1274.5	RBKF						
36.26	1272.98	xs6	32.02	1272.86		27.83	1272.51	xs	18.7	1271.6		56.0	1278.2		66.4	1278.1		66.4	1278.2		50.5	1276.5							
38.62	1272.91	xs6	32.04	1272.87		29.45	1272.31	xs	21.9	1272.4		62.4	1278.5					54.3	1278.2										
40.86	1273.1	xs6	34.22	1273.05		30.88	1272.74	xs6p	24.3	1272.5		71.9	1278.2					58.0	1278.1										
42.41	1273.55	xs6	36.39	1272.79		33.53	1272.94	xs	26.5	1272.5								61.3	1278.4										
44.59	1274.01	xs6	38.62	1272.81		36.42	1273.23	xs	28.6	1272.6								65.5	1278.1										
45.59	1274.31	xs6	40.86	1273.11		40.24	1272.95	xs	29.7	1272.9																			
46.11	1274.75	xs6w	42.46	1273.56		42.49	1273.51	xs	32.0	1273.1																			
47.65	1275.31	xs6	43.72	1273.97		45.32	1274.39	xs	36.7	1273.1																			
48.87	1275.54	xs6	44.81	1274.25		48.75	1275.35	xs	38.7	1272.9																			
50.04	1276.2	xs6	46.83	1274.95		51.87	1276.87	xs	42.2	1273.3																			
51.44	1276.85	xs6	49.17	1275.64		52.98	1278.17	X68P	42.8	1273.6																			
52.57	1277.45	xs6	52.32	1277.42		53.97	1278.21	xs6p4	45.4	1274.4																			
53.96	1278.29	xs6p08	53.99	1278.28	xs6p	54.1	1278.2	xs6p	49.1	1275.9																			
54.75	1278.43	xs6	lowered 0.3 feet		57.42	1278.55	xs	51.6	1276.0																				
lowered 0.3 feet					72.15	1278.01	xs	54.0	1278.3																				
					59.9	1278.3																							
					69.8	1278.6																							



Photo of Cross-Section 6 - Reach 4 - Looking Downstream @ STA 26+70


	Year 8 - 2008	Year 7 - 2007	Year 6 - 2006	Year 5 - 2005	Year 4 - 2004	Year 2 - 2002	Year 1 - 2001	AS-BUILT 2000
Area	209.7	224.5	212.1	210.3	223.1	193.4	210.1	
Width	43.2	42.6	44.7	44.7	45.2	36.7	46.3	
Mean Depth	4.9	5.3	4.7	4.7	4.9	5.3	4.5	
Max Depth	7.2	8.5	7.3	7.4	7.3	7.4	6.0	
W/D	8.9	8.1	9.4	9.5	9.2	7.0	10.2	



Project Name Stone Mountain Reach 2
 Cross Section #1
 Feature Rifle
 Date 6/11/08
 Crew Brim, Blake, George

Description	Material	Size (mm)	As-Built -2000			Year 4 -2004			Year 5 -2005			Year 6 -2006			Year 7 -2007			Year 8 -2008			
			Rifle - Bank	Rifle - Bed	%	Rifle - Bank	Rifle - Bed	%	Rifle - Bank	Rifle - Bed	%	Rifle - Bank	Rifle - Bed	%	Rifle - Bank	Rifle - Bed	%	Rifle - Bank	Rifle - Bed	%	
Silt/Clay	siltsand	0.061	1	100.0%	100.0%	0	0	0.0%	0	0	0.0%	0	0	0.0%	0	0	0.0%	0	0	0.0%	
	very fine sand	0.062	0	0.0%	100.0%	3	0	0.03	0	0	13.6%	13.6%	4	0	4.0%	4.0%	6	3	9.0%	13.0%	
	fine sand	0.125	0	0.0%	100.0%	12	3	0.15	0.2	0	0.0%	13.6%	4	1	5.0%	9.0%	0	0	0.0%	13.0%	
	medium sand	0.25	0	0.0%	100.0%	0	1	0.01	0.2	1	2	4.5%	18.2%	2	2	4.0%	13.0%	0	0	0.0%	13.0%
	course sand	0.50	0	0.0%	100.0%	0	2	0.02	0.2	0	1	1.5%	19.7%	0	0	0.0%	13.0%	0	0	0.0%	13.0%
Gravel	very course sand	1.0	0	0.0%	100.0%	0	3	0.03	0.2	0	0	0.0%	19.7%	0	9	9.0%	22.0%	0	6	6.0%	19.0%
	very fine gravel	2.0	0	0.0%	100.0%	0	3	0.03	0.3	0	1	1.5%	21.2%	0	1	1.0%	23.0%	0	0	0.0%	19.0%
	fine gravel	4.0	0	0.0%	100.0%	0	5	0.05	0.3	0	4	6.1%	27.3%	0	3	3.0%	26.0%	0	2	2.0%	21.0%
	medium gravel	8.0	0	0.0%	100.0%	0	2	0.02	0.4	0	3	4.5%	31.8%	0	2	2.0%	28.0%	0	5	5.0%	26.0%
	course gravel	16.0	0	0.0%	100.0%	0	0	0.00	0.4	0	7	10.0%	48.5%	0	6	6.0%	34.0%	0	9	9.0%	35.0%
Cobble	very course gravel	22.6	0	0.0%	100.0%	0	3	0.03	0.4	0	7	10.0%	63.6%	0	6	6.0%	51.0%	0	5	5.0%	46.0%
	very course gravel	32	0	0.0%	100.0%	0	8	0.08	0.5	0	6	8.1%	72.7%	0	6	6.0%	37.0%	0	4	4.0%	30.0%
	very course gravel	45	0	0.0%	100.0%	0	2	0.02	0.5	0	2	3.0%	75.8%	0	9	9.0%	66.0%	0	4	4.0%	54.0%
	small cobble	64	0	0.0%	100.0%	0	4	0.04	0.6	0	7	10.0%	86.4%	0	8	8.0%	74.0%	0	11	11.0%	65.0%
	medium cobble	90	0	0.0%	100.0%	0	15	0.15	0.7	0	4	6.1%	92.4%	0	4	4.0%	78.0%	0	15	15.0%	78.0%
Boulder	large cobble	128	0	0.0%	100.0%	0	15	0.15	0.9	0	4	6.1%	98.5%	0	8	8.0%	86.0%	0	15	15.0%	93.0%
	very large cobble	180	0	0.0%	100.0%	0	11	0.11	1.0	0	1	1.5%	100.0%	0	10	10.0%	96.0%	0	5	5.0%	98.0%
	small boulder	256	0	0.0%	100.0%	0	2	0.02	1.0	0	0	0.0%	100.0%	0	2	2.0%	98.0%	0	2	2.0%	100.0%
	medium boulder	362	0	0.0%	100.0%	0	0	0.00	1.0	0	0	0.0%	100.0%	0	2	2.0%	100.0%	0	0	0.0%	100.0%
	large boulder	512	0	0.0%	100.0%	0	1	0.01	1.0	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	very large boulder	1024	0	0.0%	100.0%	0	0	0.00	1.0	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	bedrock	2049	0	0.0%	100.0%	0	0	0.00	1.0	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / % of whole count			1	100.0%	100.0%	15	85	100.0%	100.0%	10	56	100.0%	100.0%	10	90	100.0%	100.0%	10	90	100.0%	100.0%


	d16	d35	d50	d64	d95
Year 4-2004	0.11	8.35	35.50	140.00	296.50
Year 5-2005	0.29	8.35	18.53	71.99	128.11
Year 6-2006	0.69	10.25	24.97	100.55	211.68
Year 7-2007	1.11	9.25	38.50	127.00	179.95
Year 8-2008	0.71	9.21	4.22	30.20	135.36



Project Name Stone Mountain Reach 2
 Cross Section #2
 Feature Pool
 Date 6/12/08
 Crew Brim, Blake, George

Description	Material	Size (mm)	As-Built - 2000				Year 4 - 2004				Year 6 - 2006				Year 7 - 2007				Year 8 - 2008			
			Pool - Bed	%	Cum %	%	Pool - Bank	Pool - Bed	%	Cum %	%	Pool - Bank	Pool - Bed	%	Cum %	%	Pool - Bank	Pool - Bed	%	Cum %		
Silt/Clay	clay	0.075	1	100.0%	100.0%	0	0	0.1%	0.1%	0	0	0.0%	0.0%	0	0	0.0%	0.0%	0	0	0.0%	0.0%	
	very fine sand	0.075	0	0.0%	100.0%	10	0	10.1%	19.2%	1	0	1.0%	1.0%	0	0	0.0%	9.9%	0	0	0.0%	6.0%	
	fine sand	0.125	0	0.0%	100.0%	10	2	12.1%	31.3%	0	0	0.0%	0.0%	0	0	0.0%	9.0%	7	0	7.0%	13.0%	
	medium sand	0.25	0	0.0%	100.0%	10	1	11.1%	42.4%	2	2	3.8%	4.8%	1	0	1.0%	10.0%	3	0	3.0%	16.0%	
	coarse sand	0.50	0	0.0%	100.0%	0	2	2.0%	44.4%	2	10	11.5%	16.3%	0	0	0.0%	10.0%	1	0	1.0%	17.0%	
Gravel	very coarse sand	1.0	0	0.0%	100.0%	0	19	19.2%	63.6%	16	21	35.6%	51.9%	0	4	4.0%	14.0%	2	20	22.0%	39.0%	
	very fine gravel	2.0	0	0.0%	100.0%	0	6	6.1%	69.7%	2	0	1.9%	53.8%	0	1	1.0%	15.0%	0	5	5.0%	44.0%	
	fine gravel	4.0	0	0.0%	100.0%	0	5	5.1%	74.7%	0	0	0.0%	53.8%	0	1	1.0%	16.0%	0	3	3.0%	47.0%	
	medium gravel	8.0	0	0.0%	100.0%	0	1	1.0%	75.8%	0	4	3.8%	57.7%	0	2	2.0%	18.0%	0	5	5.0%	52.0%	
	coarse gravel	16.0	0	0.0%	100.0%	0	0	0.0%	75.8%	1	4	4.8%	62.5%	0	4	4.0%	22.0%	0	3	3.0%	55.0%	
	very coarse gravel	32.0	0	0.0%	100.0%	0	0	0.0%	75.8%	0	2	1.9%	64.4%	0	5	5.0%	22.0%	0	0	0.0%	55.0%	
	course gravel	64.0	0	0.0%	100.0%	0	0	0.0%	75.8%	1	2	2.0%	67.5%	0	7	7.0%	34.0%	1	2	2.0%	58.0%	
	very course gravel	128.0	0	0.0%	100.0%	0	1	1.0%	77.8%	2	4	5.8%	73.1%	0	8	8.0%	42.0%	1	4	4.0%	63.0%	
	course gravel	256.0	0	0.0%	100.0%	0	4	4.0%	81.8%	2	10	11.5%	84.6%	0	9	9.0%	51.0%	1	5	5.0%	69.0%	
	very course gravel	512.0	0	0.0%	100.0%	0	5	5.1%	86.9%	0	4	3.8%	88.5%	0	11	11.0%	62.0%	1	6	6.0%	76.0%	
Cobble	small cobble	64	0	0.0%	100.0%	0	4	4.0%	90.9%	2	4	5.8%	94.2%	0	13	13.0%	75.0%	1	9	10.0%	86.0%	
	medium cobble	90	0	0.0%	100.0%	0	2	2.1%	96.0%	1	2	2.8%	100.0%	0	13	13.0%	88.0%	1	7	8.0%	94.0%	
	large cobble	128	0	0.0%	100.0%	0	4	4.0%	100.0%	0	0	0.0%	100.0%	0	5	5.0%	96.0%	0	2	2.0%	96.0%	
	very large cobble	180	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	2	2.0%	98.0%	0	2	2.0%	98.0%	
	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	1	1.0%	99.0%	1	0	0.0%	99.0%	
Boulder	small boulder	256	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	1	1.0%	100.0%	0	0	0.0%	99.0%	
	medium boulder	512	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	99.0%	
	large boulder	1024	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	99.0%	
	very large boulder	2049	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	99.0%	
	bedrock	4096	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	1	1.0%	100.0%	
TOTAL / % of whole count			1	100.0%	39	60	100.0%	32	72	100.0%	10	90	100.0%	20	80	100.0%						


	#16	#30	#45	#64	#90
Year 4 - 2004	0.32	1.00	3.54	90.82	205.84
Year 6 - 2006	1.48	2.29	2.92	75.80	102.53
Year 7 - 2007	4.85	30.30	37.26	99.15	148.38
Year 8 - 2008	0.38	1.46	6.08	32.50	131.50



Project Name Stone Mountain Reach 2
 Cross Section #3
 Feature Riffle
 Date 6/12/08
 Crew Rim, Blake, George

Description	Material	Size (mm)	As-Built-2000		Year 1-2001		Year 2-2002		Year 3-2003		Year 4-2004		Year 5-2005		Year 6-2006		Year 7-2007		Year 8-2008		
			Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	Riffle - Bank	Riffle - Bed	
Sand	total	30	30.0%	30.0%	0	0.0%	0.0%	0	0.0%	0.0%	5	5.0%	5.0%	0	0.0%	0.0%	0	0.0%	0.0%	0	0.0%
	very fine sand	0.062	2	2.0%	32.0%	4	4.0%	4.0%	9	9.0%	9.0%	0	0.0%	5.0%	17.2%	4	4.0%	4.9%	1	2.2%	2.8%
	fine sand	0.125	2	2.0%	34.0%	7	7.0%	11.0%	6	6.0%	13.0%	2	2.0%	6.1%	23.2%	0	0.0%	4.9%	0	0.0%	2.8%
	medium sand	0.25	2	2.0%	36.0%	4	4.0%	15.0%	9	9.0%	24.0%	3	3.0%	26.8%	2	1.1	3.5%	8.0%	2	0.0	1.0%
	course sand	0.50	5	5.0%	41.0%	2	2.0%	17.0%	0	0.0%	24.0%	0	1.0%	27.3%	0	3	3.7%	12.3%	2	5	6.6%
Gravel	very coarse sand	1.0	2	2.0%	43.0%	0	0.0%	17.0%	1	1.0%	25.0%	0	0.0%	18.0%	0	1	1.0%	28.5%	0	0	0.0%
	very fine gravel	2.0	4	4.0%	47.0%	3	3.0%	20.0%	1	1.0%	28.0%	0	1	1.0%	28.8%	0	6	7.4%	19.8%	2	2
	fine gravel	4.0	6	6.0%	53.0%	5	5.0%	25.0%	2	2.0%	30.0%	5	5.0%	25.0%	0	9	9.1%	38.4%	2	2	2.5%
	fine gravel	5.7	5	5.0%	58.0%	7	7.0%	32.0%	6	6.0%	36.0%	2	2.0%	27.0%	0	4	4.0%	42.4%	2	1	3.7%
	medium gravel	8.0	8	8.0%	66.0%	7	7.0%	39.0%	5	5.0%	41.0%	9	9.0%	36.0%	0	1	1.0%	43.4%	1	4	6.2%
Bedrock	medium gravel	11.3	6	6.0%	72.0%	5	5.0%	44.0%	7	7.0%	48.0%	2	2.0%	45.5%	0	2	1.9%	34.6%	0	2	1.9%
	course gravel	16.0	6	6.0%	78.0%	7	7.0%	51.0%	3	3.0%	51.0%	9	9.0%	50.0%	0	4	4.0%	49.5%	0	4	4.0%
	very coarse gravel	22.6	6	6.0%	84.0%	8	8.0%	59.0%	7	7.0%	58.0%	8	8.0%	58.0%	0	5	5.1%	54.5%	1	15	19.8%
	very coarse gravel	32	8	8.0%	92.0%	10	10.0%	69.0%	7	7.0%	65.0%	5	5.0%	64.0%	0	12	12.1%	66.7%	1	12	16.0%
	very coarse gravel	45	5	5.0%	97.0%	16	16.0%	85.0%	14	14.0%	79.0%	9	9.0%	73.0%	0	6	6.1%	72.7%	1	9	12.3%


	016	035	050	084	095
As-Built-2000	0.00	0.28	3.83	27.30	48.90
Year 1-2001	0.56	8.65	18.49	53.50	86.20
Year 2-2002	0.21	6.28	11.42	35.47	103.18
Year 3-2003	0.34	9.34	16.30	46.00	105.13
Year 4-2004	0.09	4.16	30.10	82.76	123.62
Year 5-2005	2.24	14.14	23.55	66.81	168.81
Year 6-2006	0.85	1.27	11.70	45.83	61.11
Year 7-2007	1.41	7.50	16.48	87.81	136.09
Year 8-2008	0.11	3.38	5.16	66.58	64.51



Project Name Stone Mountain Reach 2
 Cross Section #4
 Feature Riffle
 Date 6/12/08
 Crew Bim, Blake, George

Description	Material	Size (mm)	As-Built -2000		Year 1 -2001		Year 3-2003		Year 4-2004		Year 5-2005		Year 6-2006		Year 7-2007		Year 8-2008					
			Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%				
Silt/Clay	subtil	0.061	32	32.0%	2	2.0%	2.0%	0.0%	1	1.0%	0	0.0%	0	0.0%	0	0.0%	4	4.0%				
	very fine sand	0.062	14	14.0%	14	14.0%	16.0%	0	0.0%	5	5.0%	7	7.0%	2	2.0%	2	2.0%					
	fine sand	0.125	2	2.0%	48.0%	4	4.0%	20.0%	3	3.0%	10	10.0%	0	0.0%	11.0	11.0%						
	medium sand	0.25	3	3.0%	51.0%	0	0.0%	29.0%	29	29.0%	1	1.0%	16.0%	1	1.0%	15.5%	2	2.0%				
	course sand	0.50	2	2.0%	53.0%	4	4.0%	24.0%	4	4.0%	36.0%	1	1.0%	17.0%	0	0.0%	21.4%	0	0.0%			
Gravel	very coarse sand	1.0	1	1.0%	54.0%	6	6.0%	30.0%	0	0.0%	36.0%	0	0.0%	18.0%	0	0.0%	21.8%	4	4.0%			
	very fine gravel	2.0	0	0.0%	54.0%	1	1.0%	31.0%	1	1.0%	37.0%	0	0.0%	20.0%	0	0.0%	21.8%	0	0.0%			
	fine gravel	4.0	1	1.0%	55.0%	4	4.0%	35.0%	1	1.0%	38.0%	0	0.0%	25.7%	0	0.0%	24.4%	0	0.0%			
	medium gravel	5.7	2	2.0%	57.0%	3	3.0%	36.0%	0	0.0%	38.0%	0	0.0%	26.2%	0	0.0%	25.7%	0	0.0%			
	course gravel	8.0	1	1.0%	58.0%	5	5.0%	43.0%	3	3.0%	41.0%	0	0.0%	26.2%	0	0.0%	24.4%	0	0.0%			
	medium gravel	11.3	6	6.0%	64.0%	5	5.0%	48.0%	8	8.0%	49.0%	0	0.0%	31.7%	0	0.0%	44.9%	0	0.0%			
	course gravel	16.0	8	8.0%	72.0%	7	7.0%	55.0%	6	6.0%	55.0%	1	1.0%	35.0%	0	0.0%	55.0%	0	0.0%			
	very coarse gravel	22.6	7	7.0%	79.0%	8	8.0%	63.0%	8	8.0%	63.0%	1	1.0%	40.0%	0	0.0%	69.9%	0	0.0%			
	medium gravel	32	5	5.0%	84.0%	10	10.0%	73.0%	7	7.0%	70.0%	0	0.0%	52.5%	0	0.0%	79.5%	0	0.0%			
	very coarse gravel	45	4	4.0%	88.0%	9	9.0%	82.0%	11	11.0%	81.0%	0	0.0%	57.9%	0	0.0%	84.6%	0	0.0%			
Cobble	small cobble	64	2	2.0%	90.0%	5	5.0%	87.0%	4	4.0%	85.0%	0	0.0%	62.9%	0	0.0%	92.3%	0	0.0%			
	medium cobble	90	4	4.0%	94.0%	8	8.0%	95.0%	5	5.0%	90.0%	0	0.0%	64.9%	0	0.0%	94.9%	0	0.0%			
	large cobble	128	1	1.0%	95.0%	1	1.0%	96.0%	3	3.0%	93.0%	0	0.0%	66.9%	0	0.0%	96.9%	0	0.0%			
	very large cobble	180	1	1.0%	96.0%	3	3.0%	99.0%	2	2.0%	95.0%	0	0.0%	68.9%	0	0.0%	98.9%	0	0.0%			
	small boulder	256	4	4.0%	100.0%	1	1.0%	100.0%	1	1.0%	96.0%	0	0.0%	70.9%	0	0.0%	100.0%	0	0.0%			
Boulder	medium boulder	362	0	0.0%	100.0%	0	0.0%	100.0%	4	4.0%	100.0%	0	0.0%	72.9%	0	0.0%	100.0%	0	0.0%			
	large boulder	512	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	74.9%	0	0.0%	100.0%	0	0.0%			
	very large boulder	1024	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	76.9%	0	0.0%	100.0%	0	0.0%			
	bedrock	2049	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	78.9%	0	0.0%	100.0%	0	0.0%			
Bedrock	4096	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	80.9%	0	0.0%	100.0%	0	0.0%				
TOTAL / % of whole count		100	100.0%	100	100.0%	100	100.0%	100	100.0%	20	100.0%	20	100.0%	11	67	100.0%	23	75	100.0%	20	81	100.0%


	416	435	450	484	495
As-Built -2000	0.00	0.07	0.31	38.50	154.00
Year 1 -2001	0.09	4.85	15.26	43.50	109.00
Year 3-2003	0.27	9.69	34.99	71.37	218.00
Year 4-2004	0.22	18.38	36.17	81.53	186.88
Year 5-2005	0.30	9.80	16.48	52.58	93.80
Year 6-2006	0.43	1.43	10.85	46.50	100.75
Year 7-2007	0.00	7.08	11.05	37.38	105.00
Year 8-2008	0.17	3.21	8.78	50.41	87.13



Project Name Stone Mountain Reach 4
 Cross Section #1
 Feature Riffle
 Date 6/10/08
 Crew R. Brim, J. Blake, C. George

Description	Material	Size (mm)	As-Built -2000			Year 5 -2005			Year 6 -2006			Year 7 -2007			Year 8 -2008						
			Riffle - Bed	%	Cum %	Riffle - Bank	Riffle - Bed	%	Cum %	- Bank	- Bed	%	Cum %	Riffle - Bank	Riffle - Bed	%	Cum %	Riffle - Bank	Riffle - Bed	%	Cum %
Sand	shale	0.001	1	100.0%	100.0%	0	0.0%	0.0%	0	0.0%	0.0%	0	0.0%	0.0%	0	0.0%	0.0%	0	0.0%	0.0%	0.0%
	very fine sand	0.062	0	0.0%	100.0%	9	9.8%	9.8%	0	0.0%	0.0%	2	1.0%	15.0%	0	0.0%	0	0.0%	1.0%	1.0%	
	fine sand	0.125	0	0.0%	100.0%	0	0.0%	9.8%	0	0.0%	0.0%	0	0.0%	16.0%	0	0.0%	0	0.0%	1.0%	1.0%	
	medium sand	0.25	0	0.0%	100.0%	3	1.4%	14.1%	0	0.0%	1.8%	0	0.0%	16.0%	4	1.1%	4.9%	1	0.9%	5.9%	
	course sand	0.50	0	0.0%	100.0%	4	5.9%	21.9%	0	0.0%	1.8%	0	1.0%	17.0%	2	1.1%	3.0%	1	2.9%	8.8%	
Gravel	very course sand	1.0	0	0.0%	100.0%	0	1.1%	23.0%	0	0.0%	5.7%	0	7.1%	24.0%	2	7.1%	18.0%	7	18.0%	17.0%	
	very fine gravel	2.0	0	0.0%	100.0%	0	1.1%	26.1%	0	0.0%	7.1%	0	0.0%	24.0%	0	1.1%	1.0%	1	1.0%	18.0%	
	fine gravel	4.0	0	0.0%	100.0%	1	6.7%	33.7%	0	3.3%	9.7%	0	0.0%	24.0%	0	7.1%	6.9%	7	6.9%	25.5%	
	fine gravel	5.7	0	0.0%	100.0%	0	0.0%	33.7%	0	5.7%	14.2%	0	2.2%	26.0%	1	10.8%	36.7%	10	10.8%	45.7%	
	medium gravel	8.0	0	0.0%	100.0%	6	6.5%	40.2%	0	6.5%	19.5%	0	3.3%	29.0%	1	13.1%	13.7%	13	13.7%	50.0%	
	medium gravel	11.3	0	0.0%	100.0%	0	9.8%	50.0%	0	8.7%	26.5%	0	4.4%	33.0%	1	5.5%	55.9%	5	5.5%	55.9%	
	course gravel	18.0	0	0.0%	100.0%	0	7.2%	57.0%	1	10.8%	36.7%	0	3.3%	40.0%	0	10.8%	45.7%	10	10.8%	45.7%	
	course gravel	22.6	0	0.0%	100.0%	0	8.7%	65.7%	6	10.8%	14.2%	0	5.5%	41.0%	6	3.3%	44.3%	3	8.8%	74.5%	
	very course gravel	32	0	0.0%	100.0%	0	11.1%	76.8%	8	10.8%	15.9%	0	3.3%	44.0%	0	7.1%	63.4%	7	6.9%	81.4%	
	very course gravel	45	0	0.0%	100.0%	0	12.1%	89.0%	10	10.8%	17.7%	0	6.0%	50.0%	1	4.4%	86.2%	4	4.4%	86.2%	
Cobble	small cobble	65	0	0.0%	100.0%	0	6.5%	95.5%	2	10.8%	38.7%	0	10.8%	60.0%	1	5.5%	92.2%	5	5.5%	92.2%	
	medium cobble	90	0	0.0%	100.0%	0	2.2%	100.0%	0	5.5%	44.2%	0	20.0%	80.0%	0	4.4%	96.1%	4	4.4%	96.1%	
	large cobble	128	0	0.0%	100.0%	0	0.0%	100.0%	0	1.1%	11.0%	0	11.0%	91.0%	0	3.3%	99.0%	3	3.3%	99.0%	
	very large cobble	180	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	7.1%	98.0%	0	1.1%	100.0%	1	1.0%	100.0%	
Boulder	small boulder	256	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	2.2%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
	small boulder	362	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
	medium boulder	512	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
	large boulder	1024	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
Bedrock	very large boulder	2048	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
	bedrock	4096	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	
TOTAL / %of whole count			1	100.0%		17	75	100.0%		27	86	100.0%		10	90	100.0%		20	82	100.0%	


	d16	d35	d50	d84	d95
Year 6 -2006	0.4	7.1	13.7	45.5	67.2
Year 6 -2006	7.6	18.4	27.1	54.4	76.2
Year 7 -2007	0.38	17.42	34.50	125.30	180.57
Year 8 -2008	1.36	6.81	11.65	47.06	100.26



Project Name Stone Mountain Reach 4
 Cross Section #4
 Feature Riffle
 Date 6/10/08
 Crew R. Brim, J.Hicks, C. George

Description	Material	Size (mm)	As-Built -2000			Year 1 -2001			Year 3 -2003			Year 4 -2004			Year 5 -2005			Year 6 -2006			Year 7 -2007			Year 8 -2008								
			Riffle	Bed	%	Cum %	Riffle	Bed	%	Cum %	Riffle	Bank	%	Cum %	Riffle	Bank	%	Cum %	Riffle	Bank	%	Cum %	Riffle	Bank	%	Cum %						
Sand	all fines	0.063	32	13.0%	2	2.0%	2.0%	0	0.0%	0.0%	1	1.0%	0	0.0%	0	0.0%	0	0.0%	0	0.0%	0	0.0%	0	0.0%	5.6%	5.6%	1.3%	7.3%				
	very fine sand	0.062	14	14.0%	14	46.0%	14.0%	0	0.0%	0.0%	5	5.0%	10	6	19.5%	19.5%	0	0.0%	0	0.0%	10	12.2%	17.0%	3	2	14.9%	12.0%					
	fine sand	0.125	2	2.0%	4	40.0%	4	4.0%	20.0%	3	3.0%	3.0%	10	0	9.9%	15.8%	0	0.0%	0	0.0%	0	0.0%	0	0.0%	2.2%	20.0%	0	0.0%	12.0%			
	medium sand	0.25	3	3.0%	0	0.0%	20.0%	20	20.0%	32.0%	1	1.0%	1.0%	2	0	2.4%	22.0%	0	0.0%	4	3.5%	3.5%	0	4	4.4%	24.4%	1	0	3.0%	15.5%		
	coarse sand	0.50	2	2.0%	4	51.0%	4	4.0%	24.0%	1	1.0%	36.0%	1	0	1.0%	37.8%	2	7	11.0%	32.9%	0	2	1.7%	5.2%	0	6	6.7%	31.1%	0	3	2.9%	18.4%
	very coarse sand	1.0	1	1.0%	54.0%	6	6.0%	30.0%	0	0.0%	36.0%	0	1	1.0%	18.8%	0	0.0%	32.9%	0	6	5.2%	10.4%	0	5	5.6%	36.7%	0	5	4.9%	23.7%		
Gravel	very fine gravel	2.0	0	0.0%	54.0%	1	1.0%	31.0%	1	1.0%	37.0%	0	2	2.0%	20.8%	0	0.0%	32.9%	0	0	0.0%	10.4%	0	2	2.2%	38.8%	0	5	4.8%	28.2%		
	fine gravel	4.0	1	1.0%	55.0%	4	4.0%	35.0%	1	1.0%	38.0%	0	5	5.0%	25.7%	1	6	8.5%	41.5%	0	0	0.0%	10.4%	0	0	0.0%	38.0%	1	3	2.9%	32.0%	
	medium gravel	5.7	2	2.0%	57.0%	3	3.0%	38.0%	0	0.0%	38.0%	0	1	1.0%	26.7%	0	3	3.7%	45.1%	0	2	1.7%	12.2%	0	1	1.1%	40.0%	0	9	8.7%	40.0%	
	coarse gravel	8.0	1	1.0%	58.0%	5	5.0%	41.0%	3	3.0%	44.0%	0	0	0.0%	44.0%	0	3	3.7%	48.8%	0	6	5.2%	17.4%	0	0	0.0%	40.0%	0	3	2.9%	43.7%	
	very coarse gravel	11.3	6	6.0%	64.0%	5	5.0%	46.0%	8	8.0%	49.0%	0	5	5.0%	51.7%	0	8	7.0%	52.4%	0	8	7.0%	24.3%	0	0	0.0%	40.0%	1	4	3.9%	48.4%	
	very fine cobble	16.0	8	8.0%	72.0%	7	7.0%	53.0%	6	6.0%	55.0%	1	3	4.0%	35.6%	0	4	4.9%	37.3%	0	0	0.0%	32.2%	0	0	0.0%	40.0%	2	6	5.8%	56.7%	
	small cobble	22.6	7	7.0%	79.0%	8	8.0%	61.0%	8	8.0%	62.0%	1	4	5.0%	40.6%	0	3	3.7%	40.0%	7	10	14.8%	47.0%	0	5	5.6%	45.6%	1	14	14.0%	70.0%	
	medium cobble	32	5	5.0%	84.0%	10	10.0%	71.0%	7	7.0%	70.0%	0	12	14.9%	42.5%	0	8	9.8%	50.7%	10	10	17.4%	64.3%	0	5	5.6%	51.1%	1	14	14.0%	85.4%	
	large cobble	45	4	4.0%	88.0%	9	9.0%	82.0%	11	11.0%	81.0%	0	13	12.9%	65.3%	0	10	12.2%	82.9%	6	10	13.9%	78.3%	0	10	11.1%	62.2%	1	9	9.7%	95.1%	
	very large cobble	64	2	2.0%	90.0%	5	5.0%	87.0%	4	4.0%	85.0%	0	17	16.8%	82.2%	0	9	11.0%	93.9%	7	10	14.8%	95.0%	0	14	15.6%	77.8%	2	1	2.0%	98.1%	
Boulder	small boulder	90	4	4.0%	94.0%	8	8.0%	95.0%	5	5.0%	96.0%	0	11	12.9%	95.0%	0	3	3.7%	97.6%	0	4	3.4%	96.5%	0	12	13.3%	91.1%	0	2	1.9%	100.0%	
	large boulder	128	1	1.0%	95.0%	1	1.0%	96.0%	3	3.0%	97.0%	0	5	5.0%	100.0%	0	1	1.2%	98.8%	0	4	3.2%	100.0%	0	6	6.7%	97.8%	0	0	0.0%	100.0%	
	very large boulder	180	1	1.0%	96.0%	3	3.0%	99.0%	2	2.0%	99.0%	0	1	1.2%	100.0%	0	0	0.0%	100.0%	0	2	2.2%	100.0%	0	2	2.2%	100.0%	0	0	0.0%	100.0%	
	small bedrock	256	4	4.0%	100.0%	1	1.0%	100.0%	1	1.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large bedrock	362	0	0.0%	100.0%	0	0.0%	100.0%	4	4.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
Bedrock	medium bedrock	512	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large bedrock	1024	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large bedrock	2049	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
TOTAL / % of whole count		100	100.0%		100	100.0%		100	100.0%		100	100.0%		20	81	100.0%		15	67	100.0%		30	85	100.0%		15	75	100.0%		22	81	100.0%


	#16	#35	#50	#84	#95
As-Built -2000	0.0	0.1	0.3	38.5	134.0
Year 1 -2001	0.0	0.0	0.0	0.0	0.0
Year 3 -2003	0.3	0.7	14.2	11.1	119.0
Year 4 -2004	0.3	18.4	36.2	41.5	108.0
Year 5 -2005	0.1	3.4	11.0	36.7	106.0
Year 6 -2006	8.9	30.8	26.3	41.2	95.0
Year 7 -2007	0.1	1.3	36.2	41.9	135.3
Year 8 -2008	9.6	3.5	44.7	47.4	144.3



Project Name: Stone Mountain Reach 4
 Cross Section: 46
 Feature: Riffle
 Date: 6/10/08
 Drawn: R. Ross, J. Blais, C. George

Description	Material	Size (mm)	As-Built -2000		Year 1 -2001		Year 2 -2002		Year 3 -2003		Year 5 -2005			Year 6 -2006			Year 7 -2007			Year 8 -2008										
			Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bed	%	Riffle - Bank	Riffle - Bed	%	Riffle - Bank	Riffle - Bed	%	Riffle - Bank	Riffle - Bed	%	Riffle - Bank	Riffle - Bed	%								
Sand	silts/clay	0.061	30	30.0%	0	0.0%	0	0.0%	5	5.0%	5.0%	1	0	0.0%	0.0%	0	0	0.0%	0.0%	25	15	40.0%	40.0%	0	0	0.0%	0.0%			
	very fine sand	0.062	2	2.0%	4	4.0%	9	9.0%	9.0%	0	0.0%	8.9%	7	2	2.0%	8.9%	2	0	0.0%	0.0%	0	2	2.0%	4.2%	0	0	0.0%	0.0%		
	fine sand	0.125	2	2.0%	7	7.0%	6	6.0%	15.0%	3	3.0%	8.0%	0	0	0.0%	8.9%	0	0	0.0%	0.0%	11	11.0%	55.0%	18	24	35.9%	38.8%			
	medium sand	0.25	2	2.0%	4	4.0%	9	9.0%	18.0%	10	10.0%	18.0%	5	6	13.0%	22.8%	1	4	5.0%	5.0%	0	7	7.0%	62.0%	2	4	5.1%	41.9%		
	course sand	0.50	5	5.0%	41.0%	2	2.0%	17.0%	0	0.0%	24.0%	0	2.0%	7	11.4%	34.2%	0	2	2.0%	7.0%	0	5	5.0%	67.0%	0	7	6.0%	47.9%		
Gravel	very fine gravel	1.0	2	2.0%	41.0%	0	0.0%	17.0%	1	1.0%	25.0%	0	0.0%	34.2%	0	7	7.0%	14.0%	0	6	6.0%	73.0%	0	28	23.9%	71.8%	0	0		
	fine gravel	2.0	4	4.0%	47.0%	3	3.0%	20.0%	3	3.0%	28.0%	2	2.0%	20.0%	0	1	1.3%	35.4%	0	0	0.0%	14.0%	0	0	0.0%	73.0%	0	9	7.7%	79.5%
	medium gravel	4.0	6	6.0%	51.0%	5	5.0%	25.0%	2	2.0%	30.0%	5	3.8%	39.2%	0	0	0.0%	14.0%	0	1	1.0%	74.0%	1	6	6.0%	85.5%	0	0		
	fine gravel	5.0	5	5.0%	56.0%	7	7.0%	32.0%	6	6.0%	36.0%	2	2.0%	27.0%	0	6	7.6%	46.8%	0	0	0.0%	14.0%	0	6	5.1%	60.8%	0	0		
	medium gravel	8.0	8	8.0%	60.0%	7	7.0%	35.0%	5	5.0%	41.0%	9	6.3%	53.2%	2	1	3.0%	17.0%	0	3	3.0%	78.0%	0	9	7.7%	95.2%	0	0		
	course gravel	11.3	6	6.0%	72.0%	5	5.0%	44.0%	7	7.0%	48.0%	5	3.5%	54.4%	2	0	2.0%	19.0%	0	7	7.0%	85.0%	0	1	0.9%	99.1%	0	0		
	very course gravel	18.0	6	6.0%	78.0%	7	7.0%	41.0%	5	5.0%	51.0%	9	6.3%	56.7%	2	4	6.0%	28.0%	0	2	2.0%	87.8%	0	0	0.0%	99.1%	0	0		
	course gravel	25.6	6	6.0%	84.0%	8	8.0%	59.0%	7	7.0%	55.0%	8	5.8%	58.2%	3	5	8.0%	33.0%	0	2	2.0%	89.0%	0	1	0.9%	100.0%	0	0		
	very course gravel	32	8	8.0%	92.0%	10	10.0%	69.0%	7	7.0%	65.0%	6	4.2%	64.0%	0	9	11.4%	69.6%	3	9	12.0%	45.0%	0	0	0.0%	100.0%	0	0		
	small cobble	47	5	5.0%	95.0%	16	16.0%	85.0%	14	14.0%	79.0%	9	6.3%	75.0%	0	9	11.4%	81.0%	1	9	10.0%	55.0%	0	1	1.0%	90.8%	0	0		
Cobble	medium cobble	64	2	2.0%	99.0%	7	7.0%	92.0%	11	11.0%	84.0%	0	4	5.1%	86.1%	3	16	19.0%	74.0%	0	1	1.0%	91.0%	0	0	0.0%	100.0%	0	0	
	large cobble	90	1	1.0%	100.0%	5	5.0%	97.0%	11	11.0%	97.0%	12	12.0%	96.0%	0	6	3.8%	89.9%	4	6	10.0%	84.0%	0	4	4.0%	95.0%	0	0		
	very large cobble	128	0	0.0%	100.0%	3	3.0%	100.0%	2	2.0%	99.0%	1	1.0%	97.0%	0	2	2.5%	92.8%	1	6	7.0%	91.0%	0	3	3.0%	98.0%	0	0		
Boulder	small boulder	180	0	0.0%	100.0%	0	0.0%	100.0%	1	1.0%	100.0%	2	2.0%	99.0%	0	2	2.5%	94.9%	1	5	6.0%	97.0%	0	0	0.0%	98.0%	0	0		
	medium boulder	256	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	1	1.0%	100.0%	0	2	2.5%	97.5%	1	1	1.0%	99.0%	0	1	1.0%	99.0%	0	0		
	large boulder	362	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	1	1.3%	98.7%	1	0	1.0%	100.0%	0	1	1.0%	100.0%	0	0		
	very large boulder	512	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	98.7%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0		
Bedrock	leaves bedrock	1024	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	98.7%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0		
	very large bedrock	2049	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0.0%	100.0%	0	0	0.0%	98.7%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0		
TOTAL / %of whole count			100	100.0%		100	100.0%		100	100.0%		100	100.0%		15	64	100.0%		25	75	100.0%		25	75	100.0%		21	96	100.0%	


	d16	d35	d50	d84	d95
As-Built -2000	0.0	0.3	1.9	27.3	48.1
Year 1 -2001	0.1	0.1	0.4	0.6	0.2
Year 2 -2002	0.1	0.5	1.4	9.6	10.2
Year 3 -2003	0.1	0.3	0.3	0.3	10.3
Year 5 -2005	0.1	0.2	0.2	0.4	20.3
Year 6 -2006	0.7	2.2	0.0	0.0	10.2
Year 7 -2007	0.1	0.0	0.2	0.1	0.0
Year 8 -2008	0.1	0.2	0.8	1.4	4.5



Project Name Stone Mountain Reach 4
 Cross Section #2
 Feature Pool
 Date 6/10/08
 Crew R. Brim, J.Hlake, C. George

Description	Material	Size (mm)	Year 6 -2006			Year 7 -2007			Year 8 -2008			
			Pool - Bank	Pool - Bed	%	Pool - Bank	Pool - Bed	%	Pool - Bank	Pool - Bed	%	Cum %
Silt/Clay	all-cls	0.061	0	3	3.0%	3	11.0%	11.0%	0	0	0.0%	0.0%
	very fine sand	0.062	0	4	4.0%	2	4.5%	15.0%	0	0	0.0%	0.0%
	fine sand	0.125	3	10	13.0%	20.0%	0	2	2.0%	8	0	7.8%
	medium sand	0.25	7	10	13.0%	27.0%	0	0	0.0%	17.0%	2	2.0%
	coarse sand	0.50	0	3	3.0%	40.0%	0	2	2.0%	19.0%	0	1.0%
	very coarse sand	1.0	0	2	2.0%	42.0%	0	8	8.0%	27.0%	2	8
Gravel	very fine gravel	2.0	0	2	2.0%	44.0%	0	1	1.0%	26.0%	0	2
	fine gravel	4.0	0	0	0.0%	44.0%	0	3	3.0%	31.0%	0	3
	medium gravel	5.7	0	1	1.0%	45.0%	0	4	4.0%	35.0%	1	8
	coarse gravel	8.0	0	2	2.0%	47.0%	0	5	5.0%	40.0%	1	12
	very coarse gravel	11.3	0	3	3.0%	50.0%	0	5	5.0%	45.0%	0	1
	total gravel	16.0	0	7	7.0%	57.0%	0	7	7.0%	52.0%	0	6
Cobble	very coarse gravel	22.6	0	8	8.0%	55.0%	0	7	7.0%	59.0%	0	4
	very coarse gravel	32	0	10	10.0%	55.0%	0	7	7.0%	66.0%	0	7
	very coarse gravel	45	0	7	7.0%	62.0%	0	11	11.0%	77.0%	2	8
	small cobble	60	0	7	7.0%	60.0%	0	1	1.0%	78.0%	3	8
	medium cobble	90	0	8	8.0%	67.0%	0	13	13.0%	91.0%	0	8
	large cobble	128	0	1	1.0%	68.0%	0	5	5.0%	96.0%	1	3
Boulder	very large cobble	180	0	2	2.0%	100.0%	0	3	3.0%	99.0%	0	0
	small boulder	256	0	0	0.0%	100.0%	0	1	1.0%	100.0%	0	0
	medium boulder	362	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0
	large boulder	512	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0
	very large boulder	1024	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0
	total boulder	2049	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0
Bedrock	bedrock	40006	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0
TOTAL / % of whole count			10	90	100.0%	10	90	100.0%	20	82	100.0%	100.0%


	416	435	459	484	495
Year 6-2006	0.00	0.00	13.65	0.00	01.25
Year 7-2007	0.01	6.85	13.60	15.72	18.00
Year 8-2008	0.15	6.85	11.30	64.00	90.00



Project Name: Stone Mountain Reach 4
 Cross Section: #3
 Feature: Pool
 Date: 6/10/08
 Crew: R. Ross, J. Blak, C. George

Description	Material	Size (mm)	Year 6 -2006				Year 7 -2007				Year 8 -2008			
			Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %
Silt/Clay	very fine sand	0.061	0	0	0.0%	0.0%	0	0	0.0%	0.0%	8	0	7.9%	7.9%
	fine sand	0.075	0	0	0.0%	0.0%	3	0	3.3%	2.3%	2	0	2.0%	9.9%
	medium sand	0.15	10	10	13.2%	13.2%	1	0	1.1%	4.4%	4	1	5.0%	14.9%
	coarse sand	0.25	10	20	27.3%	45.5%	4	0	4.4%	8.9%	4	1	5.0%	19.8%
	very coarse sand	0.50	0	11	14.8%	57.3%	0	0	0.0%	8.9%	2	2	4.0%	23.8%
	fine gravel	1.0	0	8	10.7%	64.5%	2	8	11.1%	20.0%	0	1	1.0%	24.8%
	medium gravel	2.0	0	1	0.9%	65.5%	0	3	3.3%	23.3%	0	2	2.0%	26.7%
Gravel	fine gravel	4.0	0	6	7.9%	70.9%	0	6	6.7%	30.0%	3	3	3.0%	29.7%
	medium gravel	5.7	0	7	6.4%	77.3%	0	6	6.7%	36.7%	0	3	3.0%	32.7%
	coarse gravel	8.0	0	11	10.0%	87.3%	0	12	13.3%	50.0%	0	13	12.9%	45.5%
	very coarse gravel	11.3	0	7	6.4%	93.6%	0	5	5.6%	55.6%	0	10	9.9%	55.4%
	small cobble	16.0	0	0	0.0%	93.6%	0	8	8.9%	64.4%	0	21	20.8%	76.2%
	medium cobble	22.6	0	1	0.9%	94.5%	0	11	12.2%	76.7%	0	11	10.9%	87.1%
	large cobble	32	0	2	1.8%	96.0%	0	7	7.8%	84.4%	0	10	9.9%	97.0%
Cobble	very large cobble	45	0	2	1.8%	98.2%	0	7	7.8%	92.2%	0	1	1.0%	98.0%
	small boulder	64	0	0	0.0%	98.2%	0	4	4.4%	96.7%	0	2	2.0%	100.0%
	medium boulder	90	0	1	0.9%	99.1%	0	1	1.1%	97.8%	0	0	0.0%	100.0%
	large boulder	128	0	0	0.0%	99.1%	0	2	2.2%	100.0%	0	0	0.0%	100.0%
Boulder	very large boulder	180	0	1	0.9%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	small bedrock	256	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium bedrock	362	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	large bedrock	512	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large bedrock	1024	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
Bedrock	bedrock	2049	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	bedrock	40096	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count			20	90	100.0%		10	80	100.0%		20	81	100.0%	


	#16	#35	#50	#84	#95
Year 6 -2006	0.5	0.3	0.4	0.7	38.1
Year 7 -2007	1.2	6.4	8.7	17.8	88.6
Year 8 -2008	0.2	7.4	11.5	25.0	36.2



Project Name: Stone Mountain Resch 4
 Cross Section: #5
 Feature: Pool
 Date: 6/10/08
 Crew: R. Bann, J. Blake, C. George

Description	Material	Size (mm)	Year 6 -2006				Year 7 -2007				Year 8 -2008			
			Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %
Silt/Clay	silts/clay	0.061	0	0	0.0%	0.0%	15	15	30.0%	30.0%	11	28	58.2%	58.2%
	very fine sand	0.062	0	0	0.0%	0.0%	0	0	0.0%	0.0%	0	0	0.0%	58.2%
	fine sand	0.125	0	0	0.0%	0.0%	0	7	7.0%	46.0%	4	19	23.5%	66.8%
	medium sand	0.25	0	1	1.0%	1.0%	0	7	7.0%	53.0%	4	18	21.6%	82.4%
	coarse sand	0.50	1	1	2.0%	3.0%	0	0	0.0%	53.0%	2	8	6.9%	89.2%
Gravel	very coarse sand	1.0	0	3	3.0%	6.0%	0	1	1.0%	54.0%	0	0	0.0%	89.2%
	very fine gravel	2.0	0	0	0.0%	6.0%	0	5	5.0%	59.0%	0	1	1.0%	90.2%
	fine gravel	4.0	0	0	0.0%	6.0%	0	3	3.0%	62.0%	0	1	1.0%	91.2%
	medium gravel	5.7	0	0	0.0%	6.0%	0	5	5.0%	67.0%	0	0	0.0%	91.2%
	coarse gravel	8.0	0	5	5.0%	11.0%	0	7	7.0%	74.0%	0	0	0.0%	91.2%
Cobble	very coarse gravel	11.3	2	5	7.0%	18.0%	0	2	2.0%	76.0%	0	1	1.0%	92.2%
	coarse gravel	16.0	0	2	2.0%	20.0%	0	8	8.0%	84.0%	0	1	1.0%	93.1%
	medium gravel	22.6	1	7	8.0%	28.0%	0	8	8.0%	92.0%	0	0	0.0%	93.1%
	fine gravel	32.0	2	11	13.0%	41.0%	0	7	7.0%	99.0%	0	1	2.0%	95.1%
	very coarse gravel	45.0	2	14	16.0%	57.0%	0	2	2.0%	97.0%	0	1	1.0%	95.1%
Boulder	small cobble	64	3	15	18.0%	75.0%	0	2	2.0%	99.0%	0	3	2.0%	98.0%
	medium cobble	90	3	10	11.0%	86.0%	0	0	0.0%	99.0%	0	1	2.0%	99.0%
	large cobble	128	1	9	10.0%	96.0%	0	1	1.0%	100.0%	0	0	0.0%	99.0%
	very large cobble	180	0	2	2.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	99.0%
	small boulder	256	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	1	2.0%	100.0%
Bedrock	small boulder	362	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	large boulder	1024	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count		15	85	100.0%		15	85	100.0%		21	81	100.0%		


	#16	#35	#59	#84	#95
Year 6 -2006	12.5	13.1	27.5	99.2	140.0
Year 7 -2007	0.0	0.0	0.1	0.3	33.5
Year 8 -2008	0.0	0.0	0.1	0.5	32.0




Project Name: Stone Mountain Resch 4
 Cross Section: #7
 Feature: Pool
 Date: 6/10/08
 Crew: R. Bann, J. Blak, C. George

Description	Material	Size (mm)	Year 6-2006				Year 7-2007				Year 8-2008				
			Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %	Post - Bank	Post - Bed	%	Cum %	
Silt/Clay	silts/clay	0.061	1	0	0.8%	0.8%	0	0	0.0%	0.0%	1	0	1.1%	1.1%	
	very fine sand	0.062	0	0	0.0%	0.8%	1	0	1.0%	1.0%	0	0	0.0%	1.1%	
	fine sand	0.125	0	9	7.2%	8.0%	0	0	0.0%	1.0%	1	0	1.1%	2.2%	
	medium sand	0.25	3	9	9.6%	17.6%	0	0	0.0%	1.0%	0	3	3.3%	5.5%	
	coarse sand	0.50	3	4	3.6%	21.2%	4	0	4.0%	5.0%	0	2	2.2%	7.7%	
	very coarse sand	1.20	3	8	8.8%	30.0%	2	0	2.0%	7.0%	2	4	4.4%	14.3%	
	very fine gravel	2.50	0	1	0.8%	30.8%	3	0	3.0%	10.0%	2	2	2.2%	18.7%	
Gravel	fine gravel	4.75	0	1	0.8%	31.6%	0	0	0.0%	10.0%	0	1	1.1%	19.8%	
	fine gravel	5.7	0	2	1.6%	33.2%	0	0	0.0%	10.0%	2	2	2.2%	24.2%	
	medium gravel	8.0	0	1	0.8%	34.0%	0	3	3.0%	13.0%	1	2	2.2%	27.5%	
	medium gravel	11.3	2	1	0.8%	34.8%	0	3	3.0%	16.0%	1	1	1.1%	29.7%	
	coarse gravel	16.0	2	7	6.8%	41.6%	0	8	8.0%	24.0%	1	1	1.1%	31.9%	
	coarse gravel	22.6	0	4	3.2%	44.8%	0	11	11.0%	35.0%	2	2	2.2%	36.3%	
	very coarse gravel	32	3	14	13.6%	58.4%	0	16	16.0%	51.0%	2	5	5.5%	44.0%	
	very coarse gravel	45	3	10	10.4%	68.8%	0	16	16.0%	67.0%	7	14	15.5%	67.0%	
	Cobble	medium cobble	64	2	13	12.0%	80.8%	0	13	13.0%	80.0%	7	13	14.0%	89.0%
		medium cobble	90	2	3	2.8%	83.6%	0	9	9.0%	89.0%	1	1	1.1%	91.2%
large cobble		125	0	4	3.2%	86.8%	0	5	5.0%	94.0%	0	3	3.3%	94.5%	
very large cobble		180	0	2	1.8%	88.6%	0	3	3.0%	97.0%	0	1	1.1%	95.6%	
very large cobble		256	1	4	4.0%	92.6%	0	1	1.0%	98.0%	0	1	1.1%	98.9%	
Boulder	small boulder	362	0	0	0.0%	92.6%	0	1	1.0%	99.0%	0	1	1.1%	100.0%	
	medium boulder	512	0	1	0.8%	93.4%	0	1	1.0%	100.0%	0	0	0.0%	100.0%	
	large boulder	1024	0	0	0.0%	93.4%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large boulder	2049	0	0	0.0%	93.4%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	bedrock	40096	0	2	1.8%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
TOTAL / %of whole count			25	100	100.0%	10	90	100.0%	100.0%	0	61	100.0%	100.0%		

	416	435	459	484	495
Year 6-2006	2.1	1.6	2.3	2.5	2.0
Year 7-2007	1.7	2.1	2.8	3.2	15.1
Year 8-2008	2.1	26.0	42.1	1.8	18.2




Stone Mountain Longitudinal Profile
Reach 2 - 2008
Survey: 06/11/08



- ◆ 2000 As Built Thalweg
- 2008 Thalweg
- ▲ 2008 Water Surface
- 2008 Vanes
- 2008 Bankfull
- ▲ 2008 TOB

2008 Stone Mountain Long Profile - Reach 4
Survey: 6/9/08- 6/10/08



2008 Thalweg 2008 Water 2008 TOB 2008 Bankfull 2000 As Built Thalweg 2008 Cross Vanes

Project Name	East Prong of the Roaring River @ Stone Mountain
Task	Channel Pattern Measurements
Date	June 9-11,2008
Crew	Price, George, Brim, Blake

Reach 2 2008		
Radius of Curvature	Meander Wavelength	Channel Beltwidth
157	557	163
144	586	177
145	588	333
144	557	163
157	588	333
145	586	177

Reach 4 2008		
Radius of Curvature	Meander Wavelength	Channel Beltwidth
140	766	503
207	534	222
75	595	326
124	712	275
69	547	225
107		368
96		
69	534	222
207	766	503
107	595	301

min
max
median

GPS Coordinates
Stone Mountain State Park

NAD 1983 State Plane North Carolina			
Reach - Field number	Location	Northern	Easting
R2	X1LP	965688.6900	1391798.7100
	X1RP	965604.8168	1391728.8033
	X2LP	965295.1823	1391863.1564
	X2RP	965343.1217	1391934.6939
	X3LP	965278.9577	1392000.3779
	X3RP	965231.1556	1391975.0301
	X4LP	964880.2011	1392120.0650
	X4RP	964907.3310	1392067.3695
R4	X1LP	962776.1743	1390145.2360
	X1RP	962834.9718	1390122.9670
	X2LP	962613.7084	1389917.1320
	X2RP	962614.9065	1389887.7780
	X3LP	961968.5762	1390302.5390
	X3RP	961954.3593	1390301.1240
	X4LP	962126.5572	1390656.2580
	X4RP	962064.4786	1390672.3770
	X5LP	961877.0900	1390922.9100
	X5RP	961805.3300	1390851.9900
	X6LP	961860.5515	1391152.8720
	X6RP	961809.4108	1391135.8120
	X7LP	961429.6593	1391254.9960
	X7RP	961441.0453	1391184.4540