



Engineers, Surveyors, Planners, Scientists

December, 2012

Mr. Guy Pearce
Full Delivery Supervisor
Ecosystem Enhancement Program
2728 Capital Blvd., Suite 1H 103
Raleigh, North Carolina 27604

Subject: Year 4 Monitoring Report for Stream Mitigation of Thompsons Fork
SCO# D06030-A

Dear Guy,

On behalf of Wetlands Resource Center, EMH&T Inc. is pleased to submit the Year 4 Monitoring Report for Thompsons Fork (SCO# D06030-A). This report contains data from the vegetation and stream monitoring, conducted in September and May, 2012 (respectively). Three hard copies and one electronic copy of the document are being provided. Questions regarding this monitoring report may be directed to Cal Miller of Wetlands Resource Center at (614) 864-7511 or me at (614) 775-4507. We appreciate your willingness to work with us on this report.

Sincerely,

EVANS, MECHWART, HAMBLETON & TILTON, INC.

A handwritten signature in blue ink, appearing to read "Megan F. Wolf".

Megan F. Wolf, M.En.
Environmental Scientist

Enclosure

Copies: Cal Miller, WRC

A legacy of **experience**. A reputation for **excellence**.

5500 New Albany Road, Columbus, OH 43054 • Phone 614.775.4500 • Fax 614.775.4800

Columbus • Charlotte • Cincinnati • Indianapolis
emht.com

Year 4 Monitoring Report for Stream Restoration of Thompsons Fork and Unnamed Tributary

McDowell County, NC
SCO # D06030-A



Prepared for:
NCDENR – EEP
2728 Capital Blvd, Suite 1H 103
Raleigh NC 27604



Submitted: December, 2012

Prepared by:

Wetlands Resource Center
3970 Bowen Road
Canal Winchester, Ohio 43110
Project Manager: Cal Miller
P: (614) 864-7511
F: (614) 866-3691

And

EMH&T, Inc.
5500 New Albany Road
Columbus, Ohio 43054
Project Manager: Miles F. Hebert, PE
P: (614) 775-4205
F: (614) 775-4802
Main: (614) 775-4500



Evans, Mechwart, Hambleton & Tilton, Inc.
Engineers, Surveyors, Planners, Scientists

Table of Contents

I. Executive Summary	1
II. Project Background	3
A. Location and Setting	
B. Project Structure, Mitigation Type, Approach and Objectives	
C. Project History and Background	
D. Monitoring Plan View	
III. Project Condition and Monitoring Results	18
A. Vegetation Assessment	
1. Soil Data	
2. Vegetative Problem Areas	
3. Vegetative Problem Areas Plan View	
4. Stem Counts	
5. Vegetation Plot Photos	
B. Stream Assessment	
1. Hydrologic Criteria	
2. Stream Problem Areas	
3. Stream Problem Areas Plan View	
4. Stream Problem Areas Photos	
5. Fixed Station Photos	
6. Stability Assessment	
7. Quantitative Measures	
IV. Methodology	30

List of Tables

Table I.	Project Structure Table
Table II.	Project Mitigation Objectives Table
Table III.	Project Activity and Reporting History
Table IV.	Project Contact Table
Table V.	Project Background Table
Table VI.	Preliminary Soil Data
Table VII.	Vegetative Problem Areas
Table VIII.	Stem Counts for Each Species Arranged by Plot
Table IX.	Verification of Bankfull Events
Table X.	Stream Problem Areas
Table XI.	Categorical Stream Feature Visual Stability Assessment
Table XII.	Baseline Geomorphic and Hydraulic Summary
Table XIII.	Baseline Geomorphic and Hydraulic Summary – All Cross-sections

List of Appendices

Appendix A Vegetation Raw Data

1. Vegetation Monitoring Plot Photos
2. Vegetation Data Tables
3. Vegetation Problem Area Photos
4. Vegetation Problem Area Plan View

Appendix B Geomorphologic Raw Data

1. Fixed Station Photos
2. Table B1. Qualitative Visual Stability Assessment
3. Cross Section Plots
4. Longitudinal Plots
5. Pebble Count Plots
6. Bankfull Event Photos

Appendix C UT-1 Maintenance

1. Maintenance Map for the Unnamed Tributary (spring, 2011)

I. EXECUTIVE SUMMARY

The Thompsons Fork stream restoration project is located near the City of Marion, in Nebo Township, McDowell County, North Carolina. Pre-restoration land use was primarily agricultural, resulting in impaired, channelized, eroding, incised and entrenched stream channels. The project reaches include the restoration of 2,727 linear feet of the Thompsons Fork mainstem and 1,948 linear feet of an unnamed tributary (UT); also included is 390 linear feet of enhancement and 356 linear feet of preservation along the UT. Restoration of the project streams, completed during May 2008, provided the desired habitat and stability features required to improve and enhance the ecologic health of the streams for the long-term. The following report documents the Year 4 Annual Monitoring for this project.

Vegetative monitoring was completed in September 2012 following the Carolina Vegetation Survey methodology. Stem counts completed at eight vegetation plots show an average density of 982 stems/acre. This is a marked increase over the Year 3 total of 937 stems/acre and the Year 2 total of 704 stems/acre for the site. Additionally, this density far exceeds the success criteria of 288 stems/acre after four years of monitoring. All individual plots had stem densities meeting the minimum requirement. Additionally, a large number of recruit stems were found in each plot. A vegetative problem area of high concern was noted in the project area along the riparian corridor of the UT. This problem area includes a growing population of a rapidly spreading vine in the pea family; most likely hog peanut vine (*Amphicarpaea bracteata*). The problematic vine has been proactively managed by herbicide treatment since 2009. As of 2011, however, the vine had continued to spread and increase in density. An intensive herbicidal spraying effort was conducted in the fall of 2011, and spring and summer of 2012 in order to knock down the spread. During the Year 4 vegetation monitoring event, the additional treatment was observed to be effective. The spread of the invasive vine has slowed and its density has decreased significantly from Year 3.

Year 4 monitoring of the streams identified some minor problem areas along the project reaches. Narrow bars of wetland vegetation forming along the stream banks of the mainstem were noted under the aggradation feature category for future monitoring. In Year 2, aggradation was noted to be occurring in a few pools associated with log sills along the unnamed tributary to Thompsons Fork. The degree of aggradation on the tributary warranted maintenance at the time. Excessive sediment accumulation and resultant wetland vegetation was successfully removed in the spring of 2011 for the entire tributary reach.

The visual stream stability assessment for Year 4 revealed that the majority of in-stream structures are functioning as designed and built on the Thompsons Fork mainstem and unnamed tributary. Bedform features are evolving along the restored reaches compared to as-built conditions, as shown on the long-term longitudinal profiles. Dimensional measurements of the monumented cross-sections remain stable when compared to Year 1, Year 2, Year 3 and as-built conditions. The comparison of the Year 4 and Year 3 long-term stream monitoring profile and cross-section data shows stability with no significant change from as-built conditions. For Thompsons Fork Mainstem, constructed riffles and structures are stable, with the median particle distribution in the very coarse gravel range. Aggradation on the point bars and bankfull bench is evident in a few cross sections creating a smaller bankfull width and area. For UT, the channel dimensions for each of the cross-sections seems to be consistent with prior years. As noted later in this report, previously observed aggradation within portions of the UT channel have been alleviated via stream maintenance activities which occurred in late May, 2011. As a result, the

reach-wide particle distribution (including pebble counts from both pool and riffle features) has improved within the past two years and has shifted from the medium sand category to the very coarse sand category. The riffle substrate has shifted from a gravel to cobble substrate. The channel is again classified as a C3b, as it was in the as-built. It will likely trend toward a C4b classification in which the dominant reach substrate is gravel.

Based on the crest gage network installed on the project reaches, one bankfull event was recorded along each reach during both the Year 1 and Year 2 monitoring periods. Due to cork being washed away within the two crest gages at the site, bankfull events were not captured in 2011 (Year 3) . Again in 2012 (Year 4), bankfull events were not observed for either crest gage. This is presumably due in large part to the exceptionally dry summer months of 2012. This brings the total number of bankfull events for the mainstem and UT to two, in consecutive years.

The tables provided below summarize the geomorphological changes along the restoration reaches for each stream.

Thompsons Fork Mainstem

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	2,530 ft	2,727 ft	2,727 ft	2,727 ft	2,727 ft	2,727 ft
Bankfull Width	20.9 ft	37.7 ft	36.3 ft	34.1 ft	31.9 ft	29.8 ft
Bankfull Max Depth	5.1 ft	2.5 ft	2.4 ft	2.6 ft	2.6 ft	2.5 ft
Width/Depth Ratio	7.7	27.1	28.7	26.2	25.5	24.4
Entrenchment Ratio	1.5	3	3	3.0	3.5	3.7
Bank Height Ratio	2.4	1	1	1	1	1
Sinuosity	1.12	1.19	1.19	1.19	1.19	1.19

Unnamed Tributary to Thompsons Fork (UT)

Parameter	Pre-Restoration	As-built	Year 1	Year 2	Year 3	Year 4
Length	1,598 ft	1,948 ft	1,948 ft	1,948 ft	1,948 ft	1,948 ft
Bankfull Width	13.1 ft	14.0 ft	15.4 ft	11.6 ft	14.7 ft	15.8 ft
Bankfull Max Depth	1.1 ft	1.7 ft	1.6 ft	1.8 ft	2.1 ft	2.1 ft
Width/Depth Ratio	16	17.4	18.1	12.8	16.2	19.9
Entrenchment Ratio	3.4	6	5.6	7.4	6.4	5.8
Bank Height Ratio	1.6	1	1	1	1	1
Sinuosity	1.09	1.36	1.36	1.36	1.36	1.36

II. PROJECT BACKGROUND

A. Location and Setting

The project is located near the intersection of Watson Road and South Creek Road on the north side of Interstate 40, approximately 7 miles east of the City of Marion, in Nebo Township, McDowell County, North Carolina as shown on **Figure 1**. The stream channels included in this project are the Thompsons Fork mainstem and one unnamed tributary stream designated UT.

The directions to the project site are as follows:

Exit I-40 at Exit 94 and travel north on Dysartsville Road for 0.6 mile. Turn left and travel west onto US-70 for 3.2 miles, then turn left onto Watson Road. Travel 1.1 miles south on Watson Road to the intersection of South Creek Road. Zeb Lowdermilk's residence (1394 South Creek Road, Nebo, NC 28761) is located on the right (south) side of South Creek Road at the intersection of Watson Road. The project spans four tracts of land: (Tract 1) owned by Zeb B. Lowdermilk and wife Francis M. Lowdermilk (deceased); (Tract 2) owned by Francis McNeely Lowdermilk (Life Estate), Susan Delene Lowdermilk, Don Lance Lowdermilk, and Dane Scott Lowdermilk; and (Tracts 3 and 4) owned by Zeb B. Lowdermilk and daughter Susan Lowdermilk Walker Icard.

B. Project Structure, Mitigation Type, Approach and Objectives

Pre-restoration land use surrounding the project streams was predominantly agricultural, including pasture/hayland with wooded and cleared hillsides. Pre-restoration land use surrounding the Thompsons Fork restoration reach was active cattle pasture land. The pre-existing riparian corridor was absent to extremely narrow (5 to 10 feet wide) along the Thompsons Fork mainstem, widening for only a short distance near the downstream limits of the mainstem project reach. Streambanks were denuded and extremely unstable, with vertical to undercut banks up to 15 feet in height from the former farm stream crossing to the bottom of the mainstem reach.


A hayland meadow was present along the UT right bank. Along the UT left bank the riparian corridor consists of mature hardwood forested hill slope. Along the 356 linear feet of UT preservation reach, beginning at the granite outcrop spring from which the perennial UT emerges, the stream exists in a mature mixed hardwood and evergreen forest with diversified herbaceous, shrub, mid-story and canopy species present. Typical species observed along the streams and adjacent forested areas include *Alnus rugosa* (tag alder), *Platanus occidentalis* (Eastern sycamore), *Abies* species (fir), *Pinus taeda* (loblolly pine), *Pinus elliotii* (slash pine), *Ostrya virginiana* (Eastern hophornbeam), *Diospyros virginiana* (persimmon), *Kalmia latifolia* (mountain laurel), *Cornus amomum* (silky dogwood), *Ilex opaca* (American holly), and the invasive species *Ligustrum sinense* (Chinese privet) and *Lonicera japonica* (Japanese honeysuckle).

Prior to restoration, a combination of historical and recent anthropogenic factors and practices impacted the channel along the impaired mainstem reach, resulting in its unstable Rosgen G4 stream type. The deeply incised and entrenched condition of the channel prior to restoration was attributed to management of the riparian corridor for hay production, cattle intrusion resulting in

- LAST SAVED BY RASHLEAD (7/24/2009 9:22:31 AM) - PLOTTED BY JOHANNIS (10/12/2009 8:53:54

C:\D1\2008\1361\20081361\DWG\EXHIBIT1.FIGURE 1-FIGURE 1-MCINITY MAP.DWG(PLANTING) - NO

11/10/2009 10:00:00 AM



EMH&T

Evans, Mechwart, Hambleton & Tilton, Inc.
Engineers • Surveyors • Planners • Scientists

MCDOWELL COUNTY, NORTH CAROLINA
THOMPSON FORK RESTORATION

FIGURE 1: SITE VICINITY MAP
N.C. ECOSYSTEM ENHANCEMENT PROGRAM

Date: July, 2009

Not To Scale



**Ecosystem
Enhancement**
PROGRAM

streambank hoof shear and vegetative denuding from grazing and browsing, combined with the erosive nature of the discharge of “sediment hungry” water from the 30-inch reinforced concrete pipe outfall from Muddy Creek Flood Control Dam Number 8. Additionally, a shift in stream base level occurred during the construction of Interstate 40 (I-40), when the invert of the culvert carrying Thompsons Fork under I-40 was set 12 to 15 feet below the pre-disturbance invert of the streambed, triggering channel incision, head cutting, floodplain abandonment, and lowering of the water table. The Thompsons Fork mainstem unstable bank height ratio, entrenchment ratio, channel slope (0.0039 ft/ft) greater than valley slope (0.0031 ft/ft) and poorly defined bedform features showed the instability of the deeply incised, unstable, degrading stream channel disconnected from its floodplain. Mid-channel, lateral, and transverse sand and gravel bars were present at locations throughout the mainstem reach, demonstrating the stream lacked stable pattern, profile, dimension, capacity and competency to entrain the high sediment load. The locations of these depositional features in the near-bank region deflected flows from the center of the channel toward the incised vertical to undercut, steep, denuded streambanks, resulting in accelerated erosion rates. Utilizing the near-bank stress method algorithm, it was estimated 2,076 cubic yards per year (or 2,700 tons per year) of sediment was being eroded from the streambanks along the mainstem.

The UT channel was a classic Rosgen Type I valley confined, A1-A2 stream type transitioning to a Type II colluvial valley, B3 stream type at the point where the stream emerges from its mixed deciduous hardwood and evergreen forested corridor into an open meadow at the top of the impaired reach. The forested reach segment has some bedrock control, in-stream boulders with negligible instream woody debris accumulation. The indigenous, well established, healthy riparian vegetative communities in the channel and in the overbank regions provide extremely stable channel conditions for the forested reach, and are preserved within the conservation easement recorded for the project. Agricultural land use adjacent to the stream corridor together with aggressive vegetative management resulted in steep to undercut streambanks, accelerated streambank erosion and channel incision along the Enhancement Level II and Priority Level I Restoration reaches. The unstable streambanks were contributing large volumes of suspended sediment and bedload material to the larger Thompsons Fork mainstem. It was estimated 291 cubic yards per year (or 378 tons per year) of sediment was being eroded from streambanks along the UT under existing conditions.

The mitigation goals and objectives for the project streams are related to restoring stable physical and biological function of the project streams beyond pre-restoration (impaired) conditions. Pre-restoration conditions consisted of impaired, channelized, eroding, incised and entrenched stream channels. The specific mitigation goals for the project are listed below.

- Provide stable stream channels with features inherent of ecologically diverse environments, including appropriate stream-bed features, such as pools and riffles, and a riparian corridor with diverse and native vegetation. Utilize reference reach information as the foundation of the restoration design.
- Provide stream channels with the appropriate geometry and slope to convey bankfull flows while entraining bedload and suspended sediment readily available to the streams.
- Provide a connection between the bankfull channel and the floodprone area, and stable channel geometry and protective cover to prevent erosion.

- Provide a minimization of future land use impacts to the streams and a perpetual stream corridor protection via livestock exclusion fencing and restrictive conservation easement conveyances to the State of North Carolina.

Restoration of the streams has met the objective of the project along both the mainstem of Thompsons Fork and the UT, providing the desired habitat and stability features required to improve and enhance the ecologic health of the streams for the long-term. Specifically, the completed restoration project has accomplished the items listed below.

Thompsons Fork Mainstem:

- Reversed the effects of channelization through a combination of Priority I and Priority II restoration techniques. The restoration has changed the average width/depth ratio from 7.7 to 2 in Year 4.
- Restored a natural and stable sinuosity to the stream channel, increasing the sinuosity of the channel from 1.1 to 1.2, and providing a more stable relationship between the valley and bankfull slopes (the bankfull slope was higher than the valley slope in the pre-restoration condition and is now less than the valley slope with the completed restoration).
- Stabilized eroding streambanks by providing an appropriately sized channel with stable channel bank slopes with a combination of embedded stone, natural fabrics and hearty vegetation as protective cover. The average Bank Height Ratio has been changed from 2.36 to 1.0.
- Provided a re-connection between the restored stream channel and the adjacent floodprone area by both raising the stream bed and excavating the adjacent floodplain. The completed restoration changed the average entrenchment ratio from 1.53 to 3.7 in Year 4.
- Created in stream aquatic habitat features such as deep pools supported by riffles, including rock cross vanes with deep pools to transition the channel thalweg from the restored reach to the downstream existing channel.
- Re-vegetated the riparian corridor with indigenous trees and shrubs and preservation of existing riparian corridors where possible.

Unnamed Tributary (UT):

- Reversed the effects of channelization through a combination of Priority I and Priority II restoration techniques, as well as Enhancement Level I activities and Preservation of a short reach at the upstream end of the project. The average width/depth ratio of the restored stream channel is 19.9 in Year 4. In the restoration reach, stable pattern, profile and dimension were all restored to the stream channel. In the enhancement reach, a stable profile was provided and dimension of the stream channel was modified accordingly. The preservation reach is in a stable and heavily wooded corridor that is protected by the conservation easement for the project.
- Restored a natural and stable sinuosity to the stream channel, increasing the sinuosity of the channel from 1.1 to more than 1.3, and providing a more stable relationship between the valley and bankfull slopes (the bankfull and valley slopes were nearly identical in the pre-restoration condition and is substantially less than the valley slope with the completed restoration).

- Stabilized eroding streambanks by providing an appropriately sized channel with stable channel bank slopes. The average Bank Height Ratio has been changed from 1.63 to 1.0.
- Provided a re-connection between the restored stream channel and the adjacent floodprone area by both raising the stream bed and excavating the adjacent floodplain. The completed restoration changed the average entrenchment ratio from 3.4 to 5.8.
- Created instream aquatic habitat features such as pools supported a combination of riffles and step-log structures.
- Re-vegetated the riparian corridor with indigenous trees and shrubs and preservation of existing riparian corridors where possible.

Information on the project structure and objectives is included in Tables I and II.

Project Segment/Reach ID	Linear Footage or Acreage
Thompsons Fork Mainstem	2,727 ft
Unnamed Tributary (UT)	2,694 ft
TOTAL	5,421 ft

Project Segment/Reach ID	Mitigation Type	Linear Footage or Acreage	Mitigation Ratio	Mitigation Units	Comment
Thompsons Fork Mainstem	Priority Level I Restoration	2,727 ft	1.0	2,727 ft	Restore dimension, pattern, and profile
UT	Preservation	356 ft	5.0	71 ft	Preserved within the conservation easement
UT	Enhancement Level I	390 ft	1.5	260 ft	Restore profile and dimension, step-pool bank stabilization
UT	Priority Level II Restoration	1,948 ft	1.0	1,948 ft	Restore dimension, pattern, and profile
TOTAL		5,421 ft		5,006 ft	

C. Project History and Background

Project activity and reporting history are provided in Table III. The project contact information is provided in Table IV. The project background history is provided in Table V.

**Table III. Project Activity and Reporting History
Thompsons Fork Stream Restoration / EEP Project No. D06030-A**

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration plan	Apr 2007	Aug 2006	Jun 2007
Final Design - 90% ¹	--	--	--
Construction	Jan 2008	N/A	May 2008
Temporary S&E applied to entire project area ²	Jan 2008	N/A	May 2008
Permanent plantings	Mar 2008	N/A	Apr 2008
Mitigation plan/As-built	May 2008	Jun 2008	Oct 2008
Year 1 monitoring	2009	Sep 2009 (vegetation) Jul 2009 (geomorphology)	Dec 2009
Year 2 monitoring	2010	May 2010 (geomorphology) Sep 2010 (vegetation)	Dec 2010
Year 3 monitoring	2011	May 2011 (geomorphology) Sep 2011 (vegetation)	Dec 2011
Year 4 monitoring	2012	May 2012 (geomorphology) Sep 2012 (vegetation)	Dec 2012
Year 5 monitoring	2013		

¹Full-delivery project; 90% submittal not provided.

²Erosion and sediment control applied incrementally throughout the course of the project.

N/A: Data collection is not an applicable task for these project activities.

**Table IV. Project Contact Table
Thompsons Fork Stream Restoration / EEP Project No. D06030-A**

Designer	Evans, Mechwart, Hambleton & Tilton, Inc. 5500 New Albany Road, Columbus, OH 43054
Construction Contractor	South Mountain Forestry 6624 Roper Hollow, Morganton, NC 28655
Monitoring Performers	Evans, Mechwart, Hambleton & Tilton, Inc. 5500 New Albany Road, Columbus, OH 43054
Stream Monitoring POC	Jud M. Hines, EMH&T
Vegetation Monitoring POC	Megan F. Wolf, EMH&T

Table V. Project Background Table	
Thompsons Fork Stream Restoration / EEP Project No. D06030-A	
Project County	McDowell
Drainage Area	Mainstem-7.57 sq mi UT-0.163 sq mi
Drainage Impervious Cover Estimate	2.36%
Stream Order	Mainstem-3rd UT-1st
Physiographic Region	Blue Ridge Mountains/Southern Inner Piedmont
Ecoregion	Eastern Blue Ridge Foothills
Rosgen Classification of As-built	Mainstem-C4 UT- C3b
Dominant Soil Types	Colvard loam, Evard-Cowee complex, Iotla sandy loam
Reference Site ID	Thompsons Fork Mainstem, Brindle Creek
USGS HUC for Project and Reference	03050101
NCDWQ Sub-basin for Project and Reference	03050101040010
NCDWQ Classification for Project and Reference	C
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reason for 303d listing or stressor	N/A
% of project easement fenced	50%

D. Monitoring Plan View

The monitoring plan view is included as Figure 2.



MCDOWELL COUNTY, NORTH CAROLINA

FIGURE 2 - MONITORING PLAN VIEW


FOR

THOMPSONS FORK AND UNNAMED TRIBUTARY



2012



	Date	December, 2012	Date	2009-03-28
	Scale	Hor: 1" = 40' Ver: 1" = 5'	Scale	3 in. 1/8
MCDOWELL COUNTY, NORTH CAROLINA FIGURE 2 - MONITORING PLAN VIEW FOR THOMPSONS FORK AND UNNAMED TRIBUTARY				
REVISIONS DATE DESCRIPTION				
_____ _____				



Frances McNeely Lowdermilk
(Life Estate), Susan Delene
Lowdermilk, Don Lance Lowdermilk,
and Dane Scott Lowdermilk
DB 210, PG 542



Recorded Conservation Easement
NC EEP Project No. D06030-A
Deed BK: CRP 919, PG: 970-980
Plat BK: PL 15, PG 5-5

Frances McNeely Lowdermilk
(Life Estate), Susan Delene
Lowdermilk, Don Lance Lowdermilk,
and Dane Scott Lowdermilk

END AS-BUILT STREAM
WORK STA. 20+07.38

LEGEND	
	Vegetation Plot (VP)
	Crest Gauge Location
	Cross Section Monument
	Ex. Property Line
	Recorded Conservation Easement
	As-Built Thaweg and Slotting
	As-Built Log Sill
	As-Built Riffle
	As-Built Cross Vane
	As-Built J-Hook
	As-Built Log Vane
	Fixed Photo Locations

MCDOWELL COUNTY, NORTH CAROLINA
 FOR
**THOMPSONS FORK
 AND UNNAMED TRIBUTARY**
 UNNAMED TRIBUTARY



DATE: 12/18/2012
 DRAWN BY: JCS/MSR
 REVISIONS:

DATE	DESCRIPTION

EMHT
 Environmental Monitoring & Hydrology, Inc.
 10000 S. University Blvd., Suite 200, Charlotte, NC 28216
 Phone: 704.771.0200 Fax: 704.771.0600

Ecosystem
 Enhancement

2009-0028
 December, 2012
 7/8



Recorded Conservation Easement
 NC EEP Project No. D06030-A
 Deed BK: CRP 919, PG: 964-969
 Plat BK: PL 15, PG 5-5

END AS-BUILT
 STA. 23+48.17

END STREAM WORK
 STA. 23+82.00

Limits of
 Beltwidth

Recorded Conservation Easement
 NC EEP Project No. D06030-A
 Deed BK: CRP 919, PG: 970-980
 Plat BK: PL 15, PG 5-15

Frances McNeely Lowdermilk
 (Life Estate), Susan Delene
 Lowdermilk, Don Lance Lowdermilk,
 and Dane Scott Lowdermilk
 DB 210, PG 542

Zeb B. Lowdermilk &
 Frances M. Lowdermilk
 DB 171, PG 129

SOUTH CREEK ROAD

Ex. Fence

LEGEND

- Vegetation Plot (VP)
- Crest Gauge Location
- Cross Section Monument
- Ex. Property Line
- Recorded Conservation Easement
- As-Built Thoweg and Stationing
- As-Built Log SWI
- As-Built Riffle
- As-Built Cross Vane
- As-Built J-Hook
- As-Built Log Vane
- As-Built Photo Locations of Typical Structures
- Fixed Photo Locations

Sheet No. 8/8

Date: December, 2012

Scale: 1" = 40'

McDOWELL COUNTY, NORTH CAROLINA
 FIGURE 2 - MONITORING PLAN VIEW
 FOR
 THOMPSONS FORK
 AND UNNAMED TRIBUTARY



NO.	DATE	DESCRIPTION	BY	CHKD

III. PROJECT CONDITION AND MONITORING RESULTS

A. Vegetation Assessment

1. Soil Data

Soil information was obtained from the NRCS Soil Survey of McDowell County, North Carolina (USDA NRCS, September, 1995). The soils along the mainstem of Thompsons Fork and its associated Unnamed Tributary include the Colvard Series consisting of loamy sediments ranging from 40 to 60 inches or more in thickness over deposits of sandy, loamy gravelly to cobbly sediments. Rock fragments range from 0 to 15 percent to a depth of 40 inches, and from 0 to 80 percent below 40 inches. Flakes of mica range from a few to common.

Data on the soils series found within and near the project site is summarized in Table VI.

Table VI. Preliminary Soil Data Thompsons Fork Stream Restoration / EEP Project No. D06030-A					
Series	Max. Depth (in.)	% Clay on Surface	K ¹	T ²	% Organic Matter
Colvard loam (CoA)	60	8-18	0.15	4	1-2
Evard-Cowee complex (EwE)	30	7-25	0.28	2-5	1-5
Iotla sandy loam (IoA)	60	12-18	0.15	5	2-5

¹Erosion Factor K indicates the susceptibility of a soil to sheet and rill erosion, ranging from 0.05 to 0.69.

²Erosion Factor T is an estimate of the maximum average annual rate of soil erosion by wind or water that can occur without affecting crop productivity, measured in tons per acre per year.

2. Vegetative Problem Areas

Vegetative Problem Areas are defined as areas either lacking vegetation or containing populations of exotic vegetation. Each problem area identified during each year of monitoring is summarized in Table VII. Photographs of the vegetative problem areas are shown in Appendix A.

Table VII. Vegetative Problem Areas Thompsons Fork Stream Restoration / EEP Project No. D06030-A			
Feature/Issue	Station # / Range	Probable Cause	Photo #
Invasive Population (likely: Hog Peanut vine - <i>Amphicarpaea bracteata</i>)	UT: See Vegetation Problem Area Plan View (Appendix A)	Native Vine: encroachment from adjacent woodland	VPA 1

In 2010, vegetation problem areas occurred on both the right and left banks of the unnamed tributary. In 2009, a species of pea vine had spread into the riparian corridor from the adjacent wooded hillside, with the most dense concentration located in the area of Vegetation Plot 2. The species is a member of the pea family, likely *Amphicarpaea bracteata* (hog peanut), which is native to North Carolina. In the Year 1 monitoring report it was noted that the vine was strangling the woody vegetation in and around monitoring plot 2, where approximately 80% of

the planted woody stems were suffering from vine strangulation. Without control of the vine, tree mortality could be high in this area, jeopardizing the minimum stem count criteria. Because of this, the presence of the vine within the project corridor was considered a problem area of high priority and management with herbicide treatments were conducted in the fall of 2009. Follow-up treatments were applied the spring of 2010 and the spring and summer of 2011 in an effort to control the spread of this vine within the project corridor.

The herbicide treatments appear to be working, as the vine has slowed its spread and density in Year 4. Woody plantings installed in late 2009 are no longer being impacted by the fast growing pea vine. Although the vine cover has been much reduced over the past few years, it remains a vegetation problem area of high concern in 2012. Spraying will continue to be recommended in order to keep the vine under control within the project corridor. Another round of intensive herbicide spraying is scheduled for the spring of 2013. The spread of hog peanut vine will be closely monitored and documented during the fifth and final year of monitoring.

In Year 2, several areas along the unnamed tributary were noted to have low overall herbaceous cover along the riparian corridor on the right bank. These areas were said to be patchy in distribution and scattered throughout the corridor, with none of the areas showing banks that are completely bare. However, due to the threat of invasive species in the same areas along the tributary, particularly the pea vine mentioned above, the sparse vegetation was noted as an area of concern. The herbaceous cover has increased in these areas, leaving fewer open patches that might provide an avenue for colonization and spread of invasive or problematic species.

During 2012 vegetation monitoring, colonization by the problematic hog peanut vine did appear to be happening to the largest degree along the left bank of the UT. Since 2010 (Year 2), the vine has continued to spread and is now infiltrating the right bank of the tributary, along the majority of its length. The vine is not restricted to areas with low density herbaceous cover, however. Areas observed to have low overall herbaceous cover in Year 2 have seen an increase in native cover over the past two years. Due to the reason listed above, areas with lower overall herbaceous cover were not included as vegetation problem areas in Year 4.

3. Vegetation Problem Area Plan View

The location of each vegetation problem area is shown on the vegetative problem area plan view included in Appendix A. Each problem area is color coded with yellow for areas of low concern (areas to be watched) or red for high concern (areas where maintenance is warranted).

4. Stem Counts

A summary of the stem count data for each species arranged by plot is shown in Table VIII. Table VIIIa provides the survival information for planted species, while Table VIIIb provides the total stem count for the plots, including all planted and recruit stems. This data was compiled from the information collected on each plot using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0*. Additional data tables generated using the CVS-EEP format are included in Appendix A. All vegetation plots are labeled as VP on Figure 2.

**Table VIII. Stem counts for each species arranged by plot - planted stems.
Thompsons Fork Stream Restoration / EEP Project No. D06030-A**

Species	Plots								Year 0 Totals	Year 1 Totals	Year 2 Totals	Year 3 Totals	Year 4 Totals	Survival %	
	1	2	3	4	5	6	7	8							
Shrubs															
<i>Alnus semulata</i>	3	3	3	3	8	7	9	6	42	42	39	42	42	100	
<i>Aronia arbutifolia</i>	2			13	7	2	1	1	6	6	29	26	26	100	
<i>Cornus amomum</i>							1		0	0	1	1	1	100	
<i>Ilex verticillata</i>						2			2	2	2	2	2	100	
<i>Salix exigua</i>					5	3			7	7	8	8	8	100	
<i>Sambucus canadensis</i>	1		1	3	1	1	5		1	1	13	12	12	100	
Trees															
<i>Cercis canadensis</i>				3					0	0	4	3	3	100	
<i>Diospyros virginiana</i>				1					1	1	1	1	1	100	
<i>Fraxinus pennsylvanica</i>	12	19	15	10	5	2	6		59	59	59	69	69	100	
<i>Platanus occidentalis</i>				2		5	1	4	12	12	12	12	12	100	
<i>Quercus palustris</i>		1	1	1	1	1		1	6	6	6	6	6	100	
<i>Salix nigra</i>	1		1	3	1	1	5		3	3	4	3	12	400	
Year 4 Totals	19	23	21	39	28	24	28	12	139	139	178	185	194	105	
Live Stem Density	770	932	851	1580	1134	972	1134	486							
Average Live Stem Density	982														

**Table VIIIb. Stem counts for each species arranged by plot - all stems.
Thompsons Fork Stream Restoration / EEP Project No. D06030-A**

Species	Plots								Year 1 Totals	Year 2 Totals	Year 3 Totals	Year 4 Totals
	1	2	3	4	5	6	7	8				
Shrubs												
<i>Acer rubrum</i>	3								0	0	3	3
<i>Alnus serrulata</i>	3	2	3	3	8	7	8	6	46	87	62	40
<i>Aronia arbutifolia</i>	1			13	6	2	1	1	6	29	27	24
<i>Aronia melanocarpa</i>				3		4	1		0	0	8	8
<i>Cornus amomum</i>							1		0	1	2	1
<i>Ilex verticallata</i>						2			2	2	3	2
<i>Salix exigua</i>					4	3			7	10	14	7
<i>Sambucus canadensis</i>	1		1	3	1	1	5		11	20	17	12
Trees												
<i>Cercis canadensis</i>				3						4	4	3
<i>Fraxinus pennsylvanica</i>	10	18	15	9	5	2	5		59	72	73	64
<i>Juglans nigra</i>			2						0	0	2	2
<i>Platanus occidentalis</i>				2		4	1	4	12	13	15	11
<i>Quercus palustris</i>	1	1	1	1	1	1		1	6	6	6	7
<i>Rhus typhina</i>					1		8		0	0	9	9
<i>Robinia pseudoacacia</i>					2	3			0	0	5	5
<i>Salix nigra</i>					2			1	3	6	6	3
Year 4 Totals	19	21	22	37	30	29	30	13	152	251	256	201
Live Stem Density	770	851	891	1499	1215	1175	1215	527				
Average Live Stem Density	1018											

The average stem density of planted species for the site exceeds the minimum criteria of 288 stems per acre after four years. Each individual plot also has a stem density above the minimum. In addition, a number of recruit stems have been found in all plots. The recruit stems increase the total stem density across the site by 4%.

5. Vegetation Plot Photos

Vegetation plot photos are provided in Appendix A.

B. Stream Assessment

1. Hydrologic Criteria


Two crest-stage stream gages were installed on the project reaches, each of which is located at the bankfull stage at a riffle cross-section, one along the unnamed tributary and one along the Thompsons Fork Mainstem. The locations of the crest-stage stream gages are shown on the monitoring plan view (Figure 2). In Year 3, bankfull events were not distinguishable because the cork in each crest gage had washed away. In Year 4, no bankfull events were recorded. This is presumably due to the exceptionally dry summer of 2012. Therefore, bankfull events were not recorded for 2011 & 2012, as documented in Table IX. Additional cork was added to each crest gage during the spring of 2012. Thus far, bankfull events have been recorded during Years 1 and 2 for both crest gages. The last recorded bankfull event is from Year 2 and is described below.

Date of Data Collection	Date of Occurrence	Method	Photo #
5/12/10	1/24/10-1/25/10 or 3/22/10*	Crest gage at XS-6 on the UT	BF 1
5/12/10	1/24/10-1/25/10 or 3/22/10*	Crest gage at XS-7 on Mainstem	BF 2
5/18/11	NA (Bankfull event not recordable)	Crest gage at XS-6 on the UT and crest gage at XS-7 on Mainstem	NA
5/30/12	NA (Bankfull event not recordable)	Crest gage at XS-6 on the UT and crest gage at XS-7 on Mainstem	NA


*Date is approximate; based on a review of recorded rainfall data

In May 2010, the crest gage on the unnamed tributary was examined and determined to have experienced a bankfull event at a height of 4-inches above the bottom of the crest gage. The crest gage on the mainstem of Thompsons Fork also documented a bankfull event, at a height of 1-inch above the bottom of the crest gage. These crest gages are set at or above the bankfull elevation of each stream channel. Photographs of the crest gages are shown in Appendix B.

The most likely date for the bankfull event was after the rain events that occurred on January 24 and January 25, 2010. These dates correspond to a high discharge events and gage heights, as recorded at USGS Gage 02138500 Linville River at Nebo, NC, which lies approximately 15 miles west of Morganton and 5 miles east of Marion, NC. Another large precipitation event occurred on March 22, 2010. The discharge and gage height recorded at the Nebo station are shown on the hydrographs below.




USGS Surface-Water Daily Data for North Carolina (2010-2011 data)
<http://waterdata.usgs.gov/nc/nwis/dv/>



USGS Surface-Water Daily Data for North Carolina (2011-2012 data)
<http://waterdata.usgs.gov/nc/nwis/dv/>




USGS 02138500 LINVILLE RIVER NEAR NEBO, NC



USGS Surface-Water Daily Data for North Carolina (2010-2011 data)
<http://waterdata.usgs.gov/nc/nwis/dv?>



USGS 02138500 LINVILLE RIVER NEAR NEBO, NC



USGS Surface-Water Daily Data for North Carolina (2011-2012 data)
<http://waterdata.usgs.gov/nc/nwis/dv?>

Even though crest gages for both reaches of the project were inconclusive in Year 4, discharge and gage height statistics were gathered from the USGS Gage 02138500 along the Linville River at Nebo, NC (see two figures above). The purpose of this was to estimate the timing of possible bankfull events. Gage statistics for these parameters were graphed from September 2011 through September 2012. The graphs for 2010-2011 (Year 3) data are located above the graphs for the 2011-2012 (Year 4) data (see above).

A good estimate for the timing of possible bankfull events can be made by looking at the dates throughout late 2011 to mid-2012 where daily mean and maximum discharge and gage height values reached very high levels. These dates correspond to 3 sets of days. September 29, 2011 saw a mean daily discharge rate and mean daily gage height of 1,410 ft³/s and 3.35 feet, respectively. The maximum values for these parameters on that day were 3,440ft³/s and 5.32 feet, respectively. The next set of days that could have produced a bankfull event were December 7 and 8, 2011. On these days, mean daily discharge and mean daily gage height reached 929 ft³/s and 3.24 feet, and 700 ft³/s and 2.89 feet, respectively. The maximum values for these parameters on these two days was 1,110 ft³/s and 3.49 feet, and 1,020 ft³/s and 3.38 feet, respectively.

The last day that could have produced a bankfull event was May 18, 2012. On this day, mean daily discharge and mean daily gage height reached 833 ft³/s and 3.00 feet, respectively. The maximum values for these parameters on this day was 1,700 ft³/s and 4.09 feet. Crest gages will again be checked in the spring of 2013 in order to possibly record bankfull events for Year 5.

2. Stream Problem Areas

A summary of the areas of concern identified during the visual assessment of the stream for Year 4 is included in Table X. Since no stream problem areas of concern were noted in 2012, stream problem area photos have not been included in Appendix B.

Feature Issue	Station Numbers	Suspected Cause	Photo Number
NA	NA	NA	NA

Stream problem areas for Year 3 were located at 3 different stations along the mainstem of Thompsons Fork. No stream problem areas were noted for the UT. All problem areas for 2011 were scour and bank failure issues. The observed erosion and scour at stations 24+00 and 19+35 were the result of beaver dams that were constructed in the spring of 2011 and fall of 2010, respectively. Even though both dams were deconstructed within a few months of being built, significant scour and erosion resulted on both the right and left banks at these stations. It is likely that high flow events created excessive erosional flow around the sides and top of each dam. The final area of bank erosion noted in Year 3 was observed on the right bank of a meander bend at station 8+25 on the mainstem. At that time, it appeared that the sloughing in this area was caused by a high flow event. These areas were monitored closely in Year 4 in order to assess bank stability and the progression of vegetation reestablishment. Because significant vegetation establishment had occurred between the Year 3 and Year 4 monitoring events, these stream problem areas have been removed from the Stream Problem Area Map in Appendix B.

In 2009 and 2010, it was observed that aggradation was occurring along the channel of the UT (mostly in the upstream half of the restoration reach). This aggradation lead to the colonization of wetland vegetation within the stream channel. It was decided there was a potential the vegetation would decrease channel flow capacity and reduce flow velocities during times of low flow. The reduced flow velocities could likely have lead to deposition of additional sediment and continued aggradation within the channel. In order to deter continued sedimentation within the channel and further colonization and growth of wetland plants that would affect channel morphology and performance, channel maintenance was suggested in Year 2.

Wetlands Resource Center performed maintenance along the UT during the spring (late May) of 2011 in order to clear the channel of excessive sediment and wetland vegetation and restore the channel to a more functional channel morphology. This maintenance activity has allowed the channel to sustain a sufficient flow velocity that will prevent substantial deposition and aggradation.

As depicted in the map that accompanies this report (see Appendix C), remedial stream maintenance included proper installation of temporary aggregate check dams and a pump-around feature for each segment of tributary for which remedial work was completed. Temporary dams were situated at the upstream and downstream termini of each work reach. Stream maintenance was completed in 3 large “phases”; where a “phase” constituted 2 check dams and a pre-established length of approximately 135 linear feet of tributary channel. After each phase of stream maintenance was completed, the upstream check dam for that phase was removed and re-located to become the downstream check dam for the next phase. De-watering of the phases was not necessary as a pump-around system was re-established for each phase of stream work. This process effectively minimized erosion and sedimentation of the banks and stream channel. It also speed up the remedial maintenance work. All erosion and sediment control practices for the maintenance were consistent with the State’s guidelines.

The past year’s sedimentation caused the D_{50} of the tributary’s reach-wide particle distribution to fall into the medium sand category. Because of this, the tributary shifted from a C4 channel classification to a C5 classification in Year 2. After the tributary maintenance in May 2011, pebble counts were conducted in September in order to assess the affect of channel clean-out on particle distributions. The reach particle composite for Year 3 was calculated to be 1.73 mm. This reach-wide composite placed the stream into a low C5 category, bordering a C4 designation. Again in Year 4, the reach-wide particle composite was calculated to be in the Very Coarse Sand Category, at 1.26 mm. This is a significant improvement from Year 2 and demonstrates the fact that Year 3 tributary maintenance has removed much of the excessive fine sediment that had been accumulating during Years 1 &2. Because of the success of channel maintenance on improving reach-wide particle distributions, aggradation has been removed from the stream problem area map for the UT (see Appendix B).

3. Stream Problem Areas Plan View

Since no stream problem areas of concern were noted during the Year 4 stream assessment, the stream problem area plan view map is not included in Appendix B.

4. Stream Problem Areas Photos

Since no stream problem areas of concern were noted during the Year 4 stream assessment, stream problem area photos are not included in Appendix B.

5. Fixed Station Photos

Photographs were taken at each established photograph station on September 10, 2012. These photographs are provided in Appendix B.

6. Stability Assessment Table

The visual stream assessment was performed to determine the percentage of stream features that remain in a state of stability after the first year of monitoring. The visual assessment for each reach is summarized in Table XIa and Table XIb. This summary was compiled from the more comprehensive Table B1, included in Appendix B. Only those structures included in the as-built survey were assessed during monitoring and reported in the tables.

Table XIa. Categorical Stream Feature Visual Stability Assessment Thompsons Fork Stream Restoration / EEP Project No. D06030-A Segment/Reach: Mainstem						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	100%	100%	100%	100%	
B. Pools	100%	100%	100%	98%	98%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	99%	100%	98%	100%	
E. Bed General	100%	99%	99%	99%	99%	
F. Vanes / J Hooks etc.	100%	100%	100%	100%	100%	
G. Wads and Boulders	N/A	N/A	N/A	N/A	N/A	

**Table XIb. Categorical Stream Feature Visual Stability Assessment
Thompsons Fork Stream Restoration / EEP Project No. D06030-A
Segment/Reach: UT**

Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles¹	100%	100%	100%	100%	100%	
B. Pools²	100%	96%	96%	98%	98%	
C. Thalweg	100%	100%	100%	100%	100%	
D. Meanders	100%	100%	100%	100%	100%	
E. Bed General	100%	100%	100%	100%	100%	
F. Vanes / J Hooks etc.³	N/A ⁴	N/A	N/A	N/A	N/A	
G. Wads and Boulders	N/A	N/A	N/A	N/A	N/A	
H. Log Sills	100%	95%	92%	96%	99%	

¹Riffles are assessed using the longitudinal profile. A riffle is determined to be stable based on a comparison of location and elevation with respect to the as-built profile.

²Pools are assessed using the longitudinal profile. A pool is determined to be stable based on a comparison of location and elevation with respect to the as-built profile and a consideration of appropriate depth.

³Physical structures such as vanes, J-hooks, and log sills are assessed using the as-built plan sheets to define the location of such features. A structure is considered stable if the feature remains functional in the same location as shown in the as-built plan.

⁴Those features not included in the stream restoration were labeled N/A. This includes structures such as rootwads and boulders.

The visual stream stability assessment revealed that the majority of in-stream structures are functioning as designed and built on the Thompsons Fork mainstem and unnamed tributary in Year 4 (Tables XIa and XIb). This year, along the mainstem, there were 2 categories of visual stability that included features which were in a state unlike that of the as-built. Three of the forty-two total pools of this reach were observed to be significantly aggraded (6-12 inches of sediment accumulation within the past two years) when compared to Year 2 conditions. These pools are still functional, however.

The second area in which structures were not performing as intended is the “bed general” category of the visual stability assessment. It appears that narrow bars are forming along the stream banks at various places along the mainstem. These bars are becoming vegetated with wetland species and are creating a noticeable change in the location and configuration of both the left and right bank for cross sections 7, 8 and 9 (see Cross Section Templates, Appendix B). The colonization of wetland plants is excellent for water quality, but these areas have been noted under the aggradation feature category for future monitoring. These areas of bar formation are not causing instability at this time. It is hypothesized that the stream is currently in a state of self-correction and is therefore shifting and readjusting its bank configuration in the downstream half in order to find the most natural flow path. The developing bars will be closely monitored again in 2013 in order to determine any noticeable trends in stability.

Aggradation (noted in Years 1 and 2) along the UT has been improved significantly due to stream maintenance in Year 3, which was previously discussed. Sedimentation that occurred in some of the pools located near grade-controlling log sills has been alleviated. All pools and associated log sills are still present and functional throughout the stream channel and their stability has increased since the conclusion of maintenance activities. Aggradational trends will again be closely monitored for the UT during the Year 5 monitoring visit.

7. Quantitative Measures

Graphic interpretations of cross-sections, profiles and substrate particle distributions are presented in Appendix B. A summary of the baseline morphology for the site is included in Tables XII and XIII and is based on the more detailed monitoring data shown in the appendix. Table XIII contains a summary of the geomorphic analysis of all monitoring cross-sections, including pools and riffles. Table XII only includes a summary of riffle cross-sections, plus a summary of the geomorphic analysis of the stream profile, stream pattern, various reach parameters and provides the determined Rosgen classification. These tables offer a year-to-year comparison of the observed and calculated geomorphic data to assess the stability of the restored stream channel. We have considered the data compiled into these tables to offer the summary conclusions presented below.

The stream pattern data provided for Years 1-4 is the same as the data provided from the As-Built survey, as pattern has not changed based on the Year 3 stream surveys and visual field assessment.

Bedform features continue to evolve along the restored reaches as shown on the long-term longitudinal profiles. Overall, comparison of the long-term stream monitoring profile data shows stability with minor change for both reaches. Dimensional measurements of the monumented cross-sections from year 4 remain generally stable when compared to as-built and Year 1, 2, and 3 conditions.

On Thompson Fork mainstem, a number of cross sections demonstrate aggradation on the point bar and bankfull bench areas. This aggradation seems to be a natural evolution of the stream as the site becomes more densely vegetated, it does not appear to be causing any problems at this time. This change has created smaller bankfull dimensions for the Year 3 and 4 cross sections compared to previous years. Riffle lengths and slopes remains consistent with previous years while the pool length and spacing has fluctuated slightly.

For the unnamed tributary, riffle lengths and slopes are stable. The UT has slightly smaller bankfull dimensions than is year 1 and 2, but these conditions seem to have leveled off and have been stable for the last 3 years. None of these changes are significant and no signs of channel instability are evident in correlation to these changing values.

Due to the Year 3 clean-out of sedimentation along the unnamed tributary, substrate of the constructed riffles exhibited an improvement over Year 2 and 3 conditions with a significant increase in median particle size. Median particle size fell into the small cobble category in Year 4, as compared to a median particle distribution of medium gravel in 2011 and very fine sand in Year 2. This D_{50} categorization of small cobble is much more stable and healthy. This shift in particle size of riffle substrate illustrates the fact that Year 3's maintenance activities effectively removed much of the excessive silt and sand throughout the UT reach. Remedial maintenance has effectively promoted natural channel flushing and a more stable median particle distribution. Median particle size for riffles fell into the coarse gravel category in Year 1 and fine - very coarse gravel reported for the as-built condition.

On the Thompsons Fork mainstem, there was a slight shift in median particle distribution for the substrate in constructed riffles from course gravel in Years 2 & 3 to very course gravel in year 4.

In Year 1 the median particle distribution was in the coarse gravel range. The as-built median particle distribution for the constructed riffles was in the medium gravel range. The pool substrate for the project reaches remain stable, with median particle sizes consisting of predominantly of very fine sand particles, based on the Year 4 substrate analysis.

IV. METHODOLOGY

Vegetation monitoring was conducted in September 2012 using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee, M.T., Peet, R.K., Roberts, S.R., Wentworth, T.R. 2006). Year 4 stream monitoring was conducted in May 2012 to provide adequate time between the Years 1, 2 and 3 monitoring surveys. The final stream monitoring event will occur in the spring of Year 5 in order to provide at least a full year between surveys. The final vegetation monitoring event will be conducted in the fall of 2013, providing a full year between vegetative surveys.

XII: Baseline Geomorphologic and Hydraulic Summary

Thompsons Fork & Unnamed Tributary Mitigation Plan / EEP Project No. D06030-A

Station/Reach: Thompsons Fork Mainstem Priority I Restoration Reach - Station 0+00.00 to 18+06.42 (1,806.42 l.f.)

Parameter	Thompsons Fork Reference Reach			Pre-Existing Condition**			Design			As-Built Riffle XSs 7, 9, 10 & 11			Year 1 Riffle XSs 7, 9, 10 & 11			Year 2 Riffle XSs 7, 9, 10 & 11			Year 3 Riffle XSs 7, 9, 10 & 11			Year 4 Riffle XSs 7, 9, 10 & 11		
	Min	Max	Mean	Min	Max	Mean	Min	Max	Med.	Min	Max	Med.	Min	Max	Med.	Min	Max	Med.	Min	Max	Med.	Min	Max	Med.
Dimension																								
Drainage Area (mi ²)			5.57			7.57			7.57			7.57			7.57			7.57			7.57			7.57
BF Width (ft)			15.38			20.90			21.50	34.52	39.81	37.74	35.30	38.95	36.32	28.65	38.81	34.11	27.06	38.71	31.85	20.45	37.43	29.77
Floodprone Width (ft)			18.89			32.00	39.0	100.0	90.0	89.89	143.71	113.53	86.87	146.66	109.57	87.45	146.55	94.61	88.75	146.65	103.75	83.73	146.58	88.76
BF Cross Sectional Area (ft ²)			23.80			56.50			52.00	48.51	59.39	52.85	39.38	54.16	47.43	36.12	53.80	43.68	35.41	54.58	40.07	22.07	47.63	36.31
BF Mean Depth (ft)			1.55			2.70			2.40	1.30	1.60	1.40	1.09	1.39	1.32	1.14	1.42	1.33	1.16	1.41	1.33	1.08	1.28	1.22
BF Max Depth (ft)			2.09			5.05			3.00	2.16	2.88	2.52	2.14	2.59	2.38	2.29	2.62	2.56	2.48	2.90	2.61	2.19	2.65	2.50
Width/Depth (ft)			9.92			7.74			8.96	23.21	30.16	27.07	25.40	33.00	28.68	22.74	29.40	26.18	20.66	27.45	25.48	18.94	29.47	24.43
Entrenchment Ratio			1.23			1.53	1.81	4.65	4.19	2.30	4.16	3.00	2.31	4.15	3.00	2.31	4.23	3.01	2.32	4.50	3.53	2.38	4.57	3.65
Bank Height Ratio			1.18			2.36			1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Wetted Perimeter (ft)			18.50			24.77			26.30	34.91	40.28	38.84	35.70	39.27	36.73	29.28	39.17	34.62	27.91	39.94	32.89	23.04	38.27	31.13
Hydraulic Radius (ft)			12.50			2.28			1.98	1.28	1.57	1.38	1.08	1.38	1.31	1.12	1.40	1.30	1.11	1.37	1.30	0.96	1.24	1.17
BF Discharge (cfs)			64.8			285.0			285.0	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5	149.5
BF Mean Velocity (ft/sec)			2.72			5.04			4.77	2.52	3.08	2.83	2.76	3.80	3.15	2.78	4.14	3.42	2.74	4.22	3.73	3.14	6.77	4.12
Pattern																								
*Channel Beltwidth (ft)	16.30	56.00	36.40				39.00	100.00	90.00	40.00	90.00	90.00	40.00	90.00	90.00	40.00	90.00	90.00	40.00	90.00	90.00	40.00	90.00	90.00
*Radius of Curvature (ft)	9.70	48.90	25.40				18.70	48.90	28.30	18.70	48.90	27.70	18.70	48.90	27.70	18.70	48.90	27.70	18.70	48.90	27.70	18.70	48.90	27.70
*Meander Wavelength (ft)	49.50	119.40	104.30				89.20	119.90	110.40	84.17	119.85	110.35	84.17	119.85	110.35	84.17	119.85	110.35	84.17	119.85	110.35	84.17	119.85	110.35
*Meander Width Ratio	1.06	3.64	2.37				4.15	5.58	5.13	1.04	2.34	2.34	1.13	2.48	2.31	1.03	3.14	2.64	1.03	3.33	2.83	1.07	4.40	3.02
Profile																								
Riffle Length (ft)	15.0	21.6	18.3				14.3	39.4	21.8	8.6	30.6	17.2	7.2	19.6	14.7	5.8	28.1	13.3	8.8	22.8	16.9	4.8	28.8	12.8
Riffle Slope (ft/ft)	0.0099	0.0127	0.0113				0.0099	0.0127	0.0113	0.0051	0.0571	0.0166	0.00599	0.03391	0.01832	0.00107	0.04770	0.01060	0.00327	0.02481	0.01232	0.00219	0.03327	0.02044
Pool Length (ft)	17.0	32.1	24.3				28.6	105.0	42.6	21.5	82.9	39.3	18.2	60.3	32.4	15.9	68.6	37.7	23.7	90.1	49.5	23.7	100.8	52.5
Pool Spacing (ft)	73.1	77.1	75.1				42.6	83.2	61.5	25.0	145.0	63.8	31.4	113.7	55.6	31.0	137.6	66.4	34.3	132.7	66.9	37.0	115.0	68.7
Substrate																								
D50 (mm)			29.4			13.7			13.7	5.7	10.6	9.1	23.8	32.7	29.1	28.3	67.6	33.8	19.3	65.9	32.3	37.4	79.2	63.3
D84 (mm)			50.1			26.2			26.2	35.9	66.3	43.4	60.8	87.1	73.9	77.5	130.5	104.7	53.4	140.5	58.9	117.4	233.2	173.5
Additional Reach Parameters																								
Valley Length (ft)			188.00			2261			2295			2295			2295			2295			2295			2295
Channel Length (ft)			140.00			2530			2799			2742			2742			2742			2742			2742
Sinuosity			1.34			1.12			1.22			1.19			1.19			1.19			1.19			1.19
Valley Slope (ft/ft)			0.0031			0.0044			0.0031			0.0036			0.0036			0.0036			0.0036			0.0036
Bankfull Slope (ft/ft)			0.0024			0.0039			0.0024			0.0030			0.0030			0.0030			0.0030			0.0029
Rosgen Classification			E4			G4			E4			C4			C4			C4			C4			C4
*Habitat Index																								
*Macrobenthos																								

Notes: * Inclusion will be project specific and determined primarily by As-built monitoring plan success criteria

**Insufficient field indicators to estimate pattern and bedform features under impaired G4 channel conditions.

Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.

Where no min/max values are provided, only one value was measured or computed and is presented as the mean value.

Year 1, 2 and 3 Monitoring data were quantitatively and qualitatively evaluated using RiverMorph v 4.3.0.

Table XII: Baseline Geomorphologic and Hydraulic Summary
Thompsons Fork & Unnamed Tributary Mitigation Plan / EEP Project No. D06030-A
Station/Reach: UT Priority Level I Restoration Reach - Station 4+00.00 to 16+37.32 (1,237.32 l.f.)

Parameter	Brindle Creek Reference Reach			Pre-Existing Condition			Design			As-Built XS-4 & XS-6			Year 1 XS-4 & XS-6			Year 2 XS-4 & XS-6			Year 3 XS-4 & XS-6			Year 4 XS-4 & XS-6		
	Min	Max	Mean	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Drainage Area (mi ²)			1.16			0.16			0.16			0.16			0.16			0.16			0.16			0.16
BF Width (ft)			24.02			13.10			12.00	13.94	14.08	14.01	14.03	16.67	15.35	10.94	12.21	11.58	14.51	14.85	14.68	15.42	16.12	15.77
Floodprone Width (ft)			232.00			44.80	45.00	85.00	71.50	78.48	88.08	83.28	74.03	97.32	85.68	76.72	94.68	85.70	91.06	95.33	93.20	90.62	93.09	91.86
BF Cross Sectional Area (ft ²)			30.77			10.70			11.50	11.17	11.37	11.27	11.15	14.89	13.02	9.50	11.52	10.51	12.43	14.35	13.39	11.61	13.76	12.69
BF Mean Depth (ft)			1.28			0.82			0.96	0.80	0.81	0.81	0.80	0.89	0.85	0.87	0.94	0.91	0.84	0.99	0.92	0.72	0.89	0.81
BF Max Depth (ft)			1.72			1.12			1.20	1.64	1.76	1.70	1.56	1.62	1.59	1.75	1.81	1.78	1.82	2.28	2.05	1.87	2.40	2.14
Width/Depth (ft)			18.77			15.98			12.50	17.38	17.42	17.40	17.54	18.73	18.14	12.57	12.99	12.78	14.66	17.68	16.17	17.33	22.39	19.86
Entrenchment Ratio			9.66			3.42	3.75	7.08	5.96	5.63	6.26	5.95	5.28	5.84	5.56	7.01	7.76	7.39	6.27	6.42	6.35	5.78	5.88	5.83
Bank Height Ratio			1.00			1.63			1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Wetted Perimeter (ft)			26.58			14.74			13.92	14.41	14.56	14.49	14.39	17.02	15.71	11.59	12.84	12.22	15.55	16.35	15.95	16.94	17.03	16.99
Hydraulic Radius (ft)			1.16			0.73			0.83	0.77	0.78	0.78	0.78	0.87	0.83	0.82	0.90	0.86	0.76	0.92	0.84	0.68	0.81	0.75
BF Discharge (cfs)			98.2			54.9			54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9	54.9
BF Mean Velocity (ft/sec)			3.19			5.13			4.77	4.83	4.91	4.87	3.69	4.92	4.22	4.77	5.78	5.22	3.83	4.42	4.10	3.99	4.73	4.33
Pattern																								
*Channel Beltwidth (ft)	44.17	46.50	45.22				45.00	85.00	71.50	44.00	75.41	73.33	44.00	75.41	73.33	44.00	75.41	73.33	44.00	75.41	73.33	44.00	75.41	73.33
*Radius of Curvature (ft)	12.97	24.44	17.67				14.40	40.90	22.60	10.39	40.91	22.57	10.39	40.91	22.57	10.39	40.91	22.57	10.39	40.91	22.57	10.39	40.91	22.57
*Meander Wavelength (ft)	88.23	115.70	104.80				64.20	124.00	100.00	64.19	124.91	99.37	64.19	124.91	99.37	64.19	124.91	99.37	64.19	124.91	99.37	64.19	124.91	99.37
*Meander Width Ratio	1.84	1.94	1.88				3.75	7.08	5.96	3.14	5.38	5.23	3.14	4.78	4.52	3.60	6.89	6.34	2.96	5.20	5.00	2.73	4.89	4.65
Profile																								
Riffle Length (ft)	19.0	31.0	25.7				22.60	46.60	36.40	6.08	55.10	23.40	7.57	43.62	25.79	6.39	44.28	23.15	8.84	47.61	25.69	9.51	54.14	20.82
Riffle Slope (ft/ft)	0.0125	0.0362	0.0211				0.0603	0.1215	0.0578	0.0350	0.0940	0.0595	0.0400	0.0957	0.0633	0.0103	0.1198	0.0510	0.0153	0.0984	0.0539	0.0104	0.1090	0.0488
Pool Length (ft)	11.0	31.6	17.4				18.40	43.00	27.60	8.19	48.20	24.71	6.28	52.80	21.02	4.99	52.71	20.89	5.60	73.61	25.77	9.33	65.70	34.65
Pool Spacing (ft)	67.6	77.5	71.4				63.40	112.00	78.40	20.94	159.00	65.21	14.18	99.67	59.44	13.50	93.87	45.43	21.83	100.20	55.70	15.83	104.68	59.67
Substrate																								
D50 (mm)			38.5			37.5			37.5	7.7	37.5	16.0	18.9	20.0	19.4	10.1	10.6	10.3	8.6	13.9	11.2	54.5	82.4	68.5
D84 (mm)			60.2			73.4			73.4	68.2	73.7	71.8	53.9	71.5	62.7	42.7	49.5	46.1	22.5	47.3	34.9	145.7	154.8	150.2
Additional Reach Parameter																								
Valley Length (ft)			294.00			1485			1437			1437			1437			1437			1437			1437
Channel Length (ft)			353.00			1617			1966			1948			1948			1948			1948			1948
Sinuosity			1.2			1.09			1.37			1.36			1.36			1.36			1.36			1.36
Valley Slope (ft/ft)			0.0106			0.0353			0.0353			0.0353			0.0350			0.0350			0.0350			0.0350
Bankfull Slope (ft/ft)			0.0115			0.0324			0.0258			0.0243			0.0244			0.0258			0.0253			0.0259
Rosgen Classification			C4			C3b			C3b			C3b			C4b			C4b			C4b			C3b
*Habitat Index																								
*Macrobenthos																								

Notes: * Inclusion will be project specific and determined primarily by As-built monitoring plan/success criteria
Blank fields = Historic project documentation necessary to provide these data were unavailable at the time of this report submission.
Where no min/max values provided, only one value was measured or computed and is presented as the median value.
Year 1, 2 and 3 Monitoring data were quantitatively and qualitatively evaluated using RiverMorph v 4.3.0.

APPENDIX A

Vegetation Raw Data

1. Vegetation Monitoring Plot Photos
2. Vegetation Data Tables
3. Vegetation Problem Area Photos
4. Vegetation Problem Area Plan View



Vegetation Plot 1
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 2
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 3
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 4
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 5
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 6
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 7
Monitoring Year 4
(EMH&T, 09/20/12)



Vegetation Plot 8
Monitoring Year 4
(EMH&T, 09/20/12)

Table 1. Vegetation Metadata

Report Prepared By	Megan Wolf
Date Prepared	10/12/2012 12:04
database name	cvs-eeep-entrytool-v2.2.6.mdb
database location	Q:\ENVIRONMENTAL\Monitoring\EEP Vegetation Database
computer name	HX1N941
file site	53305344
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj. planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj. total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	D06030A
project Name	Thompsons Fork
Description	Stream restoration of Thompsons Fork mainstem and tributary.
River Basin	
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	8

Table 2. Vegetation Vigor by Species								
	Species	4	3	2	1	0	Missing	Unknown
	<i>Alnus serrulata</i>	5	20	13		2		
	<i>Aronia arbutifolia</i>	3	13	7	1		4	
	<i>Cornus amomum</i>		1					
	<i>Fraxinus pennsylvanica</i>	22	20	10	9	3	4	
	<i>Ilex verticillata</i>	2						
	<i>Quercus palustris</i>	6	1					
	<i>Salix nigra</i>	3						
	<i>Sambucus canadensis</i>	2	5	2	1	2	1	
	<i>Cercis canadensis</i>			1	1	1	1	
	<i>Platanus occidentalis</i>	6	4	1				
	<i>Salix exigua</i>		1	5	1			
TOT:	11	49	65	39	13	8	10	

Table 3. Vegetation Damage by Species							
Species	All Damage Categories	(no damage)	_Enter other damage_	Beaver	Site Too Dry	Vine Strangulation	(other damage)
Alnus serrulata	42	30		12			
Aronia arbutifolia	29	28	1				
Cercis canadensis	4	4					
Cornus amomum	1	1					
Fraxinus pennsylvanica	70	50	1	4	5	7	3
Ilex verticillata	2	2					
Platanus occidentalis	12	11		1			
Quercus palustris	7	6				1	
Salix exigua	9	5	1	3			
Salix nigra	3	3					
Sambucus canadensis	13	12					1
TOT: 11	192	152	3	20	5	8	4

Table 4: Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)	Enter other damage	Beaver	Site Too Dry	Vine Strangulation	(other damage)
	D06030A-01-0001 (year 4)	20	11			5		4
	D06030A-01-0002 (year 4)	24	16				8	
	D06030A-01-0003 (year 4)	20	20					
	D06030A-01-0004 (year 4)	36	32	1	3			
	D06030A-01-0005 (year 4)	32	30	1	1			
	D06030A-01-0006 (year 4)	23	17		6			
	D06030A-01-0007 (year 4)	23	16	1	6			
	D06030A-01-0008 (year 4)	14	10		4			
TOT:	8	192	152	3	20	5	8	4

Table 5. Stem Count by Plot and Species - Planted Stems

	Species	Total Planted Stems	# plots	avg# stems	plot D06030A-01-0001 (year 4)	plot D06030A-01-0002 (year 4)	plot D06030A-01-0003 (year 4)	plot D06030A-01-0004 (year 4)	plot D06030A-01-0005 (year 4)	plot D06030A-01-0006 (year 4)	plot D06030A-01-0007 (year 4)	plot D06030A-01-0008 (year 4)
	<i>Alnus serrulata</i>	38	8	4.75	3	2	3	3	8	7	7	5
	<i>Aronia arbutifolia</i>	24	6	4	1			13	6	2	1	1
	<i>Cercis canadensis</i>	2	1	2				2				
	<i>Cornus amomum</i>	1	1	1							1	
	<i>Fraxinus pennsylvanica</i>	61	7	8.71	10	16	15	9	5	2	4	
	<i>Ilex verticillata</i>	2	1	2						2		
	<i>Platanus occidentalis</i>	11	4	2.75				2		4	1	4
	<i>Quercus palustris</i>	7	7	1	1	1	1	1	1	1		1
	<i>Salix exigua</i>	7	2	3.5					4	3		
	<i>Salix nigra</i>	3	2	1.5					2			1
	<i>Sambucus canadensis</i>	10	6	1.67	1		1	2	1	1	4	
TOT:	11	166	11		16	19	20	32	27	22	18	12

Table 6. Stem Count by Plot and Species - All Stems

	Species	Total Stems	# plots	avg# stems	D06030A-01-0001 (year 4)	D06030A-01-0002 (year 4)	D06030A-01-0003 (year 4)	D06030A-01-0004 (year 4)	D06030A-01-0005 (year 4)	D06030A-01-0006 (year 4)	D06030A-01-0007 (year 4)	D06030A-01-0008 (year 4)
	<i>Alnus serrulata</i>	40	8	5	3	2	3	3	8	7	8	6
	<i>Aronia arbutifolia</i>	24	6	4	1			13	6	2	1	1
	<i>Cornus amomum</i>	1	1	1							1	
	<i>Fraxinus pennsylvanica</i>	64	7	9.14	10	18	15	9	5	2	5	
	<i>Ilex verticillata</i>	2	1	2						2		
	<i>Quercus palustris</i>	7	7	1	1	1	1	1	1	1		1
	<i>Salix nigra</i>	3	2	1.5					2			1
	<i>Sambucus canadensis</i>	12	6	2	1		1	3	1	1	5	
	<i>Cercis canadensis</i>	3	1	3				3				
	<i>Platanus occidentalis</i>	11	4	2.75				2		4	1	4
	<i>Salix exigua</i>	7	2	3.5					4	3		
TOT:	11	174	11		16	21	20	34	27	22	21	13




VPA 1

A view along the left and right bank of UT1 around station 13+50; the spread of hog peanut vine is apparent. Picture was taken at station 12+30, facing upstream. Vegetation plot 2 is just out of view of the camera, on the left.

(EMH&T, 9/10/2012)

I:\CADD\2101\PROJECTS\2101_20090328\APPENDIX A.DWG-CLAYOUT 12 - 1.XREF: 61300205 - LAST SAVED BY JOHNNER [11/10/2009 8:36:40 AM] - PLOTTED BY JOHNNER [11/10/2009 8:36:57 AM]



LEGEND

- High Concern
- Low Concern
- Invasive Population
- Other
- Bare Bank

LEGEND

- Existing Property Lines
- Recorded Conservation Easement Boundary
- As-Built Thalweg

300 150 0 300 FEET


APPENDIX B

Geomorphologic Raw Data

1. Fixed Station Photos
2. Table B1. Qualitative Visual Stability Assessment
3. Cross Section Plots
4. Longitudinal Plots
5. Pebble Count Plots
6. Bankfull Event Photos



Fixed Station 1
Overview of valley along UT1 near the upstream terminus of the project, approximately
Station 4+00, facing downstream.
(EMH&T, 9/10/12)



Fixed Station 2
Overview of valley along UT1 near the midpoint of the project, approximately Station
10+75, facing upstream.
(EMH&T, 9/10/12)



Fixed Station 3
Overview of valley along UT1 near the midpoint of the project, approximately Station 10+75, facing downstream.
(EMH&T, 9/10/12)



Fixed Station 4
Overview of valley along UT1 near the downstream terminus of the project, just north of South Creek Road, facing upstream.
(EMH&T, 9/10/12)



Fixed Station 5
Overview of valley along UT1 at the downstream terminus of the project, facing upstream.
(EMH&T, 9/10/12)



Fixed Station 6
Overview of valley along the mainstem near the downstream terminus of the project, facing upstream.
(EMH&T, 9/10/12)



Fixed Station 7
Overview of valley along the mainstem near the midpoint of the project, approximately
Station 12+00, facing downstream.
(EMH&T, 9/10/12)



Fixed Station 8
Overview of valley along the mainstem near the midpoint of the project, approximately
Station 11+50, facing upstream.
(EMH&T, 9/10/12)



Fixed Station 9
Overview of valley along the mainstem near the upstream terminus of the project, facing
downstream.
(EMH&T, 9/10/12)

Table B1. Visual Morphological Stability Assessment Thompsons Fork Stream Restoration / EEP Project No. D06030-A Segment/Reach: Mainstem						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	42	42	0	100	
	2. Armor stable (e.g. no displacement)?	42	42	0	100	
	3. Facet grade appears stable?	42	42	0	100	
	4. Minimal evidence of embedding/fining?	42	42	0	100	
	5. Length appropriate?	42	42	0	100	100%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	39	42	0	93	
	2. Sufficiently deep (Max Pool D:Mean Bkf>1.6?)	42	42	0	100	
	3. Length appropriate?	42	42	0	100	98%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering?	42	42	0	100	
	2. Downstream of meander (glide/inflection) centering?	42	42	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	42	42	10	93	
	2. Of those eroding, # w/concomitant point bar formation?	42	42	0	100	
	3. Apparent Rc within spec?	42	42	0	100	
	4. Sufficient floodplain access and relief?	42	42	0	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	3/25 feet	99	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/0 feet	100	99%
F. Vanes	1. Free of back or arm scour?	10	10	0	100	
	2. Height appropriate?	10	10	0	100	
	3. Angle and geometry appear appropriate?	10	10	0	100	
	4. Free of piping or other structural failures?	10	10	0	100	100%
G. Wads/ Boulders	1. Free of scour?	N/A	N/A	0	N/A	N/A
	2. Footing stable?	N/A	N/A	0	N/A	N/A

Table B1. Visual Morphological Stability Assessment Thompsons Fork Stream Restoration / EEP Project No. D06030-A Segment/Reach: UT						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	35	35	0	100	
	2. Armor stable (e.g. no displacement)?	35	35	0	100	
	3. Facet grade appears stable?	35	35	0	100	
	4. Minimal evidence of embedding/fining?	35	35	0	100	
	5. Length appropriate?	35	35	0	100	100%
B. Pools	1. Present? (e.g. not subject to severe aggrad. or migrat.?)	35	35	0	100	
	2. Sufficiently deep (Max Pool D:Mean Bkt>1.6?)	33	35	4	94	
	3. Length appropriate?	35	35	0	100	98%
C. Thalgweg	1. Upstream of meander bend (run/inflection) centering?	38	38	0	100	
	2. Downstream of meander (glide/inflection) centering?	38	38	0	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	38	38	0	100	
	2. Of those eroding, # w/concomitant point bar formation?	38	38	0	100	
	3. Apparent Rc within spec?	38	38	0	100	
	4. Sufficient floodplain access and relief?	38	38	0	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0/0 feet	100	
	2. Channel bed degradation - areas of increasing downcutting or headcutting?	N/A	N/A	0/0 feet	100	100%
F. Vanes	1. Free of back or arm scour?	N/A	N/A	0	N/A	
	2. Height appropriate?	N/A	N/A	0	N/A	
	3. Angle and geometry appear appropriate?	N/A	N/A	0	N/A	
	4. Free of piping or other structural failures?	N/A	N/A	0	N/A	N/A
G. Wads/ Boulders	1. Free of scour?	N/A	N/A	0	N/A	
	2. Footing stable?	N/A	N/A	0	N/A	N/A
H. Log Sills	1. Maintaining grade control?	58	58	0	100	
	2. Minimal evidence of sedimentation in adjacent pool?	57	58	1	98	99%

Summary Data

All dimensions in feet.

Bankfull Area 16.15 ft²
 Bankfull Width 12.43 ft
 Mean Depth 1.3 ft
 Maximum Depth 1.74 ft
 Width/Depth Ratio 9.56
 Entrenchment Ratio 1.54

PROJECT Thompsons Fork
 D06030-A
 4-YEAR

TASK Cross-Section
REACH UT
DATE 05/31/2012




CROSS SECTION: 1
FEATURE: Pool



Cross-section photo – looking downstream

Unnamed Tributary (to Thompsons Fork) - Pool XS1 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area 11.61 ft²
 Bankfull Width 16.12 ft
 Mean Depth 0.72 ft
 Maximum Depth 1.87 ft
 Width/Depth Ratio 22.29
 Entrenchment Ratio 5.78
 Classification C



**Cross-section photo – looking across stream,
 from right bank to left bank**


PROJECT Thompsons Fork
 D06030-A
 4-YEAR

TASK Cross-Section
REACH UT
DATE 5/31/2012



CROSS SECTION: 4
FEATURE: Riffle

Unnamed Tributary (to Thompsons Fork) - Riffle XS4 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area 15.03 ft²
 Bankfull Width 18.48 ft
 Mean Depth 0.81 ft
 Maximum Depth 1.83 ft
 Width/Depth Ratio 22.81
 Entrenchment Ratio 3.66

PROJECT Thompsons Fork

D06030-A

4-YEAR

Cross-Section

UT

5/31/2012

TASK

REACH

DATE




CROSS SECTION: 5

FEATURE: Pool



**Cross-section photo – looking across channel,
 from right bank to left bank**

Unnamed Tributary (to Thompsons Fork) - Pool XSS - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area 13.76 ft²
 Bankfull Width 15.42 ft
 Mean Depth 0.89 ft
 Maximum Depth 2.4 ft
 Width/Depth Ratio 17.33
 Entrenchment Ratio 5.88
 Classification C



Cross-section photo – looking downstream

PROJECT Thompsons Fork

D06030-A

4-YEAR

Cross-Section

UT

5/31/2012

TASK

REACH


DATE

CROSS SECTION: 6

FEATURE: Riffle



Unnamed Tributary (to Thompsons Fork) - Riffle XS6 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

- Bankfull Area 47.63 ft²
- Bankfull Width 37.43 ft
- Mean Depth 1.27 ft
- Maximum Depth 2.37 ft
- Width/Depth Ratio 29.47
- Entrenchment Ratio 2.38
- Classification C

PROJECT Thompsons Fork

D06030-A

4-YEAR

TASK

Cross-Section

REACH

Mainstem

DATE

5/31/2012




CROSS SECTION: 7

FEATURE: Riffle



Cross-section photo -- looking from left bank to right bank

Unnamed Tributary 1 to Thompsons Fork - Riffle XS7 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area	36.4 ft ²
Bankfull Width	17.6 ft
Mean Depth	2.07 ft
Maximum Depth	4.03 ft
Width/Depth Ratio	8.5
Entrenchment Ratio	4.74

PROJECT

Thompsons Fork
D06030-A
4-YEAR

TASK


Cross-Section
Mainstem
5/31/12



CROSS SECTION: 8
FEATURE: Pool



Cross-section photo – looking across channel, from left bank to right bank



Summary Data

All dimensions in feet.

Bankfull Area	22.07 ft ²
Bankfull Width	20.45 ft
Mean Depth	1.08 ft
Maximum Depth	2.19 ft
Width/Depth Ratio	18.94
Entrenchment Ratio	4.09
Classification	C



Cross-section photo – looking across channel from left bank to right bank

PROJECT

Thompsons Fork
D06030-A
4-YEAR

TASK

REACH
DATE

Cross-Section


Mainstem
5/31/2012



CROSS SECTION: 9

FEATURE: Riffle

Thompsons Fork Mainstem - Riffle XS9 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area	37.41 ft ²
Bankfull Width	32.04 ft
Mean Depth	1.17 ft
Maximum Depth	2.65 ft
Width/Depth Ratio	27.38
Entrenchment Ratio	4.57
Classification	C

PROJECT

Thompsons Fork
D06030-A
4-YEAR

TASK

Cross-Section
Mainstem
5/31/2012




CROSS SECTION: 10
FEATURE: Riffle



Cross-section photo – looking across channel from left bank to right bank

Thompsons Fork Mainstem - Pool XS10 - Year 4 (May 31, 2012)



Summary Data

All dimensions in feet.

Bankfull Area 66.08 ft²
 Bankfull Width 40.59 ft
 Mean Depth 1.63 ft
 Maximum Depth 3.89ft
 Width/Depth Ratio 24.9
 Entrenchment Ratio 265



Cross-section photo – looking downstream

PROJECT

Thompsons Fork
 D06030-A
 4-YEAR

TASK

Cross-Section
 Mainstem
 5/31/2012




CROSS SECTION:


12 Pool

FEATURE:


Thompsons Fork Mainstem - Pool XS 12 - Year 4 (May 31, 2012)




Thompsons Fork Mainstem - Longitudinal Profile - Year 4 (May 31, 2012)




Thompsons Fork Mainstem - Longitudinal Profile - Year 4 (May 31, 2012)



Thompsons Fork Mainstem - Longitudinal Profile - Year 4 (May 31, 2012)





Unnamed Trib (to Thompsons Fork) - Longitudinal Profile - YR 4 (May 31, 2012)





Pebble Count - Pool (Year 4)					
Material	Particle Size (mm)	Count	% in Range	% Cumulative	
Silt/Clay	<0.062	0	0	0	
Very Fine Sand	0.062-0.125	21	30	30	
Fine Sand	0.125-0.25	20	29	59	
Medium Sand	0.25-0.5	15	21	80	
Coarse Sand	0.5-1.0	8	11	91	
Very Coarse Sand	1.0-2.0	4	6	97	
Very Fine Gravel	2.0-4.0	2	3	100	
Fine Gravel	4.0-5.7	0	0	100	
Fine Gravel	5.7-8.0	0	0	100	
Medium Gravel	8.0-11.3	0	0	100	
Medium Gravel	11.3-16.0	0	0	100	
Coarse Gravel	16.0-22.6	0	0	100	
Coarse Gravel	22.6-32	0	0	100	
Very Coarse Gravel	32-45	0	0	100	
Very Coarse Gravel	45-64	0	0	100	
Small Cobble	64-90	0	0	100	
Small Cobble	90-128	0	0	100	
Large Cobble	128-180	0	0	100	
Large Cobble	180-256	0	0	100	
Small Boulder	256-362	0	0	100	
Small Boulder	362-512	0	0	100	
Medium Boulder	512-1024	0	0	100	
Large Boulder	1024-2048	0	0	100	
Bedrock	<2048	0	0	100	
Totals		70	100		

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	1
Date	05/31/12	Sta No.	1+60



Pebble Count - Riffle (Year 4)					
Material	Particle Size (mm)	Count	% in Range	% Cumulative	
Silt/Clay	<0.062	4	5	5	
Very Fine Sand	0.062-0.125	14	16	21	
Fine Sand	0.125-0.25	12	14	34	
Medium Sand	0.25-0.5	10	11	46	
Coarse Sand	0.5-1.0	0	0	46	
Very Coarse Sand	1.0-2.0	6	7	53	
Very Fine Gravel	2.0-4.0	0	0	53	
Fine Gravel	4.0-5.7	0	0	53	
Fine Gravel	5.7-8.0	6	7	60	
Medium Gravel	8.0-11.3	2	2	62	
Medium Gravel	11.3-16.0	0	0	62	
Coarse Gravel	16.0-22.6	0	0	62	
Coarse Gravel	22.6-32	2	2	64	
Very Coarse Gravel	32-45	6	7	71	
Very Coarse Gravel	45-64	14	16	87	
Small Cobble	64-90	4	5	92	
Small Cobble	90-128	4	5	97	
Large Cobble	128-180	2	2	99	
Large Cobble	180-256	0	0	99	
Small Boulder	256-362	0	0	99	
Small Boulder	362-512	0	0	99	
Medium Boulder	512-1024	0	0	99	
Large Boulder	1024-2048	0	0	99	
Bedrock	<2048	1	1	100	
Totals		87	100		


Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	
Date	05/31/12	Sta No.	1+74
			2




Pebble Count - Pool (Year 4)			
Material	Particle Size (mm)	Count	% in Range
Silt/Clay	<0.062	26	41
Very Fine Sand	0.062-0.125	7	11
Fine Sand	0.125-0.25	8	13
Medium Sand	0.25-0.5	4	6
Coarse Sand	0.5-1.0	1	2
Very Coarse Sand	1.0-2.0	5	8
Very Fine Gravel	2.0-4.0	3	5
Fine Gravel	4.0-5.7	1	2
Fine Gravel	5.7-8.0	1	2
Medium Gravel	8.0-11.3	1	2
Medium Gravel	11.3-16.0	0	0
Coarse Gravel	16.0-22.6	0	0
Coarse Gravel	22.6-32	1	2
Very Coarse Gravel	32-45	2	3
Very Coarse Gravel	45-64	1	2
Small Cobble	64-90	1	2
Small Cobble	90-128	1	2
Large Cobble	128-180	0	0
Large Cobble	180-256	0	0
Small Boulder	256-362	0	0
Small Boulder	362-512	0	0
Medium Boulder	512-1024	0	0
Large Boulder	1024-2048	0	0
Bedrock	<2048	0	0
Totals		63	100

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	3
Date	05/31/12	Sta No.	8+09

Histogram



Particle Size Distribution




D50=0.11mm

D84=3.28mm


Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	2	2	2
Medium Sand	0.25-0.5	4	5	7
Coarse Sand	0.5-1.0	2	2	10
Very Coarse Sand	1.0-2.0	6	7	17
Very Fine Gravel	2.0-4.0	0	0	17
Fine Gravel	4.0-5.7	0	0	17
Fine Gravel	5.7-8.0	2	2	19
Medium Gravel	8.0-11.3	3	4	23
Medium Gravel	11.3-16.0	6	7	30
Coarse Gravel	16.0-22.6	0	0	30
Coarse Gravel	22.6-32	0	0	30
Very Coarse Gravel	32-45	2	2	33
Very Coarse Gravel	45-64	6	7	40
Small Cobble	64-90	12	14	54
Small Cobble	90-128	22	27	81
Large Cobble	128-180	8	10	90
Large Cobble	180-256	2	2	93
Small Boulder	256-362	6	7	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		83	100	100

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	4
Date	05/31/12	Sta No.	8+31

Histogram




Particle Size Distribution




Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	5
Date	05/31/12	Sta No.	17+79

Histogram





Particle Size Distribution



Pebble Count - Riffle (Year 4)					
Material	Particle Size (mm)	Count	% in Range	% Cumulative	
Silt/Clay	<0.062	20	27	27	
Very Fine Sand	0.062-0.125	16	22	49	
Fine Sand	0.125-0.25	12	16	65	
Medium Sand	0.25-0.5	14	19	84	
Coarse Sand	0.5-1.0	2	3	86	
Very Coarse Sand	1.0-2.0	4	5	92	
Very Fine Gravel	2.0-4.0	0	0	92	
Fine Gravel	4.0-5.7	0	0	92	
Fine Gravel	5.7-8.0	2	3	95	
Medium Gravel	8.0-11.3	0	0	95	
Medium Gravel	11.3-16.0	0	0	95	
Coarse Gravel	16.0-22.6	2	3	97	
Coarse Gravel	22.6-32	0	0	97	
Very Coarse Gravel	32-45	0	0	97	
Very Coarse Gravel	45-64	0	0	97	
Small Cobble	64-90	0	0	97	
Small Cobble	90-128	2	3	100	
Large Cobble	128-180	0	0	100	
Large Cobble	180-256	0	0	100	
Small Boulder	256-362	0	0	100	
Small Boulder	362-512	0	0	100	
Medium Boulder	512-1024	0	0	100	
Large Boulder	1024-2048	0	0	100	
Bedrock	<2048	0	0	100	
Totals		74	100		

Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	2	2	2
Fine Sand	0.125-0.25	0	0	2
Medium Sand	0.25-0.5	0	0	2
Coarse Sand	0.5-1.0	0	0	2
Very Coarse Sand	1.0-2.0	4	5	7
Very Fine Gravel	2.0-4.0	4	5	12
Fine Gravel	4.0-5.7	4	5	16
Fine Gravel	5.7-8.0	0	0	16
Medium Gravel	8.0-11.3	2	2	19
Medium Gravel	11.3-16.0	4	5	23
Coarse Gravel	16.0-22.6	8	9	33
Coarse Gravel	22.6-32	6	7	40
Very Coarse Gravel	32-45	6	7	47
Very Coarse Gravel	45-64	6	7	53
Small Cobble	64-90	8	9	63
Small Cobble	90-128	10	12	74
Large Cobble	128-180	16	19	93
Large Cobble	180-256	4	5	98
Small Boulder	256-362	2	2	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		86	100	


Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	UT	X Sec	6
Date	05/31/12	Sta No.	17+94




Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	0	0	0
Medium Sand	0.25-0.5	1	2	2
Coarse Sand	0.5-1.0	0	0	2
Very Coarse Sand	1.0-2.0	0	0	2
Very Fine Gravel	2.0-4.0	0	0	2
Fine Gravel	4.0-5.7	1	2	3
Fine Gravel	5.7-8.0	2	3	7
Medium Gravel	8.0-11.3	1	2	8
Medium Gravel	11.3-16.0	1	2	10
Coarse Gravel	16.0-22.6	5	8	18
Coarse Gravel	22.6-32	5	8	27
Very Coarse Gravel	32-45	1	2	28
Very Coarse Gravel	45-64	10	17	45
Small Cobble	64-90	12	20	65
Small Cobble	90-128	10	17	82
Large Cobble	128-180	0	0	82
Large Cobble	180-256	2	3	85
Small Boulder	256-362	4	7	92
Small Boulder	362-512	5	8	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	100

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	7
Date	05/31/12	Sta No.	21+11

Histogram




Particle Size Distribution




Pebble Count - Pool (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	25	35	35
Very Fine Sand	0.062-0.125	11	15	51
Fine Sand	0.125-0.25	26	37	87
Medium Sand	0.25-0.5	8	11	99
Coarse Sand	0.5-1.0	1	1	100
Very Coarse Sand	1.0-2.0	0	0	100
Very Fine Gravel	2.0-4.0	0	0	100
Fine Gravel	4.0-5.7	0	0	100
Fine Gravel	5.7-8.0	0	0	100
Medium Gravel	8.0-11.3	0	0	100
Medium Gravel	11.3-16.0	0	0	100
Coarse Gravel	16.0-22.6	0	0	100
Coarse Gravel	22.6-32	0	0	100
Very Coarse Gravel	32-45	0	0	100
Very Coarse Gravel	45-64	0	0	100
Small Cobble	64-90	0	0	100
Small Cobble	90-128	0	0	100
Large Cobble	128-180	0	0	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		71	100	

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	8
Date	05/31/12	Sta No.	20+77

Histogram





Particle Size Distribution



Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	0	0	0
Medium Sand	0.25-0.5	0	0	0
Coarse Sand	0.5-1.0	4	5	5
Very Coarse Sand	1.0-2.0	4	5	11
Very Fine Gravel	2.0-4.0	2	3	14
Fine Gravel	4.0-5.7	0	0	14
Fine Gravel	5.7-8.0	4	5	19
Medium Gravel	8.0-11.3	6	8	27
Medium Gravel	11.3-16.0	6	8	36
Coarse Gravel	16.0-22.6	4	5	41
Coarse Gravel	22.6-32	4	5	47
Very Coarse Gravel	32-45	6	8	55
Very Coarse Gravel	45-64	6	8	63
Small Cobble	64-90	11	15	78
Small Cobble	90-128	6	8	86
Large Cobble	128-180	6	8	95
Large Cobble	180-256	0	0	95
Small Boulder	256-362	2	3	97
Small Boulder	362-512	2	3	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		73	100	

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	
Date	05/31/12	Sta No.	7+76



Histogram



Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	0	0	0
Fine Sand	0.125-0.25	0	0	0
Medium Sand	0.25-0.5	0	0	0
Coarse Sand	0.5-1.0	0	0	0
Very Coarse Sand	1.0-2.0	2	3	3
Very Fine Gravel	2.0-4.0	2	3	5
Fine Gravel	4.0-5.7	2	3	8
Fine Gravel	5.7-8.0	2	3	11
Medium Gravel	8.0-11.3	2	3	14
Medium Gravel	11.3-16.0	6	8	22
Coarse Gravel	16.0-22.6	4	5	27
Coarse Gravel	22.6-32	0	0	27
Very Coarse Gravel	32-45	6	8	35
Very Coarse Gravel	45-64	4	5	41
Small Cobble	64-90	12	16	57
Small Cobble	90-128	14	19	76
Large Cobble	128-180	8	11	86
Large Cobble	180-256	4	5	92
Small Boulder	256-362	4	5	97
Small Boulder	362-512	2	3	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		74	100	

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	10
Date	05/31/12	Sta No.	7+37


Histogram




Pebble Count - Riffle (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	0	0	0
Very Fine Sand	0.062-0.125	2	3	3
Fine Sand	0.125-0.25	0	0	3
Medium Sand	0.25-0.5	0	0	3
Coarse Sand	0.5-1.0	0	0	3
Very Coarse Sand	1.0-2.0	0	0	3
Very Fine Gravel	2.0-4.0	0	0	3
Fine Gravel	4.0-5.7	0	0	3
Fine Gravel	5.7-8.0	0	0	3
Medium Gravel	8.0-11.3	6	10	13
Medium Gravel	11.3-16.0	10	16	29
Coarse Gravel	16.0-22.6	8	13	41
Coarse Gravel	22.6-32	2	3	44
Very Coarse Gravel	32-45	0	0	44
Very Coarse Gravel	45-64	6	10	54
Small Cobble	64-90	2	3	57
Small Cobble	90-128	13	21	78
Large Cobble	128-180	4	6	84
Large Cobble	180-256	2	3	87
Small Boulder	256-362	3	5	92
Small Boulder	362-512	5	8	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		63	100	

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	
Date	05/31/12	Sta No.	2+81

Histogram





Particle Size Distribution



Pebble Count - Pool (Year 4)				
Material	Particle Size (mm)	Count	% in Range	% Cumulative
Silt/Clay	<0.062	14	23	23
Very Fine Sand	0.062-0.125	12	20	43
Fine Sand	0.125-0.25	10	17	60
Medium Sand	0.25-0.5	10	17	77
Coarse Sand	0.5-1.0	0	0	77
Very Coarse Sand	1.0-2.0	0	0	77
Very Fine Gravel	2.0-4.0	0	0	77
Fine Gravel	4.0-5.7	0	0	77
Fine Gravel	5.7-8.0	0	0	77
Medium Gravel	8.0-11.3	2	3	80
Medium Gravel	11.3-16.0	0	0	80
Coarse Gravel	16.0-22.6	0	0	80
Coarse Gravel	22.6-32	0	0	80
Very Coarse Gravel	32-45	2	3	83
Very Coarse Gravel	45-64	0	0	83
Small Cobble	64-90	4	7	90
Small Cobble	90-128	4	7	97
Large Cobble	128-180	2	3	100
Large Cobble	180-256	0	0	100
Small Boulder	256-362	0	0	100
Small Boulder	362-512	0	0	100
Medium Boulder	512-1024	0	0	100
Large Boulder	1024-2048	0	0	100
Bedrock	<2048	0	0	100
Totals		60	100	

Thompsons Fork Stream Restoration EEP Project No. D06030-A			
Reach	Mainstem	X Sec	12
Date	05/31/12	Sta No.	2+68





BF 1
Crest Gage at XS-6 on UT (Year 1).
(EMH&T, 9/21/09)



BF 2
Crest Gage at XS-6 on UT (Year 2).
(EMH&T, 5/12/10)



BF 3
Crest Gage at XS-7 on Mainstem (Year 1).
(EMH&T, 9/21/09)



BF 5
Crest Gage at XS-7 on Mainstem (Year 2).
(EMH&T, 5/12/10)

APPENDIX C

UT-1 Maintenance

1. Maintenance Map for UT-1 (spring, 2011)

