

**UT to Cane Creek (Pickard)
Restoration Site
Alamance County, North Carolina
EEP Project #395**



MY – 05 Monitoring Report

Data Collected: October 2013

Submitted: December 2013



Prepared for:

North Carolina Department of Environment and Natural Resources

Ecosystem Enhancement Program

217 West Jones St. Suite 3000A

Raleigh, NC 27603

**UT To Cane Creek (Pickard)
Restoration Site
EEP Project #395
Alamance County
North Carolina**

MY – 05 Monitoring Report

Prepared By:



**Mogensen Mitigation, Inc.
Project Manager: Richard K. Mogensen
P.O. Box 690429
Charlotte, NC 28227
Phone: (704) 576-1111**

TABLE OF CONTENTS

I.	Executive Summary.....	1
II.	Methodology.....	3
III.	References.....	4

APPENDICES

Appendix A. Project Vicinity Map & Background

Figure 1. Vicinity Map.....	6
Tables 1a. Project Restoration Components.....	7
Tables 1b. Component Summations.....	7
Table 2. Project Activity & Reporting History.....	8
Table 3. Project Contact Table.....	9
Table 4. Project Attributes Table.....	10

Appendix B. Visual Assessment Data

Figure 2. Current Conditions Plan View.....	12
Table 5. Visual Stream Morphology Stability Assessment Table	17
Table 6. Vegetation Condition Assessment Table.....	22
Stream Cross Section Station Photo's.....	24
Vegetation Plot Photo's.....	36

Appendix C. Vegetation Plot Data

Table 6. Vegetation Plot Criterion Attainment.....	45
Table 7. CVS Vegetation Plot Metadata.....	46
Table 8. CVS Stem Count Total & Planted.....	47

Appendix D. Hydrologic Data

Table 9. Verification of Bankfull Events.....	84
---	----

I. Executive Summary

The Upper UT to Cane Creek (Pickard) Restoration Site (Site) is located in southwest Alamance County approximately five miles east of the town of Liberty, NC. The Site drains to the Cape Fear River and is in USGS HUC 03030002050050. This 14-digit HUC has been identified as a Targeted Local Watershed in NCEEP's Cape Fear River Basin Restoration Priorities 2009. The Site is designed to help meet NCEEP's wetland and stream restoration goals. The primary restoration activities included stabilizing stream banks, installing in-stream structures, adjusting the channel's pattern, profile and dimension, removing invasive species, excluding livestock via cattle exclusion fencing and planting riparian and flood plain wetlands with native, bottomland hardwood tree and shrub species. This Site proposes to generate 6783 Stream Mitigation Units (SMU's) and 1.1 Riparian Wetland Mitigation Units (WMU's). This is the Year #5 Monitoring Report (closeout) and conforms to the NCEEP Monitoring Report Template Version 1.5 updated November 7, 2011 adopted June 8, 2012 and CVS-EEP Protocol for Recording Vegetation Level 2. The goals and objectives of the Upper UT to Cane Creek (Pickard) Stream Restoration Project focused on improving local and downstream water quality, increasing flood storage attenuation and restoring native aquatic and riparian habitat:

Goals

1. Reestablish stream stability and capacity to transport watershed flows and sediment load on 6783 linear feet of stable channel;
2. Introduce a stable meandering pattern to all stream reaches;
3. Eliminate accelerated bank erosion;
4. Re-establish native riparian bottomland hardwood tree and shrub community;
5. Reduce nonpoint source sediment pollution and excessive nutrient inputs;
6. Enhance the flood storage capacity of the Site by adjusting channel and/or flood plain elevations while improving the hydrologic connection of the stream to its floodplain.

Objectives

1. Utilize natural channel design principles to create a more stable stream pattern, profile and dimension morphology and improved habitat using grade/bank stabilization structures;
2. Successfully replant riparian and flood plain areas with native woody trees and shrubs conforming to the density requirements specified below;
3. Exclude livestock and reestablish native riparian buffers substantially greater than 50 feet in width;
4. Reconnect the stream channel hydrology to the floodplain;
5. Preserve the entire Site with a Conservation Easement in perpetuity.

A cumulative total of 2,917 linear feet out of 6,783 linear feet (44%) of the total restored stream was monitored and surveyed within five separate designated project reaches. Overall, the entire

site is stable with little change to pattern, profile and dimension geometry. When compared to the MY 4 longitudinal profile surveys, little (insignificant) change has occurred. Past reports show that beaver dams were present on the site at one time but have been since been removed as there was no sign of backwater pools caused by dams. All streams were flowing during the monitoring field work in October, 2013. All stream features including rock vanes, log vanes, riffles and pools were evident during the field work. A comparison to previous years' monitoring report shows little change. The stream banks all remain stable with the exception of the livestock crossing area previously mentioned in MY-04 report. When comparing cross-sections of previous years with MY-05, little change in geometry was observed within each of the reaches, which further suggests site stability. Pebble counts were performed in each of the five reaches at the Site. The sediment and substrate loads were a mix of sand in slower moving stream reaches and cobble & gravel in the riffles. The reach pebble counts shows slight coarsening in reach 3. The pebble counts for reach 2 shows slight fining. The reach 1, 4, and 5 pebble counts remains consistent with the previous year's data. The visual assessment concluded that the site exhibits a 100% structural integrity and function.

Fifteen (15) 10 x 10 meter vegetation plots were monitored using CVS-EEP Level 2 Vegetation Monitoring Protocol (count both planted and volunteer woody stems). The success criterion for vegetation is 320 stems per acre in MY-03, 288 stems per acre in MY-04 and 260 stems per acre in MY-05. Vegetation data was collected by MMI staff during the first week of October, 2013. Based on the CVS vegetation monitoring data for MY-05 there are 2,350 total woody stems per acre including planted stems, live stakes and volunteer stems. Counting only planted stems and excluding live stakes there are 604 stems per acre. All the vegetation plots met the threshold of 280 stems per acre, except VP 4 with 243 stems per acre. Data collected for all the plots are included in Appendix C. Supplemental planting of low density areas was conducted in November of 2013. The supplemental planting plan is included in Appendix C.

The invasive species encountered included multiflora rose (*Rosa multiflora*), Japanese honeysuckle (*Lonicera japonica*) and Japanese stilt grass (*microstegium vimineum*). Other invasive species observed included kudzu (*Pueraria Montana*) along the road frontage and Chinese privet (*Ligustrum sinense*). The kudzu is found sporadically along the road crossings at the base of the cattle fencing. It is being treated (apparently herbicide spray) by the landowner during routine maintenance so it should not be a concern at this time. The long term land steward should continue to check along the fence lines near the conservation easement in the future, particularly if there is a change in land use on the property. No invasive species are causing significant problems at this time. Tall fescue is also present near the road crossings but is not dominant.

II. Methodology

Monitoring methodologies follow the CVS-EEP Level 2 Vegetation Monitoring Protocol for Recording Vegetation (Lee et al 2008). All photos were taken with a Nikon digital camera and are available electronically. A Trimble Hand Held GPS unit was used to locate veg. plot corners, groundwater gauges and problem areas.

All graphics have been done using ArcGIS and are available electronically.

Vegetation Methodologies

Fifteen 10 x 10 square meter veg. plots were monitored according to the CVS-EEP Level 2 Vegetation Monitoring Protocol Version 4.2 (Lee et al 2006/8). The plot corners were marked with 1" PVC pipe and flagged with bright orange flagging tape. Data collected from each plot is included in Appendix C. Monitoring plot locations are shown on the maps in Appendix B. Plant identification was aided by the seminal publication *Flora of the Carolinas, Virginia, Georgia and Surrounding Areas* (Schaffle & Weakly).

Stream Methodologies

Twelve cross-sections and 2,917 linear feet of stream long-pro in five separate reaches were surveyed in October 2013 using a RTK survey grade GPS unit. The survey data was plotted using ARC GIS 10.0. Cross-sectional data was based on a linear alignment between end points marked by metal posts. Measurements at each cross-section include points at point of origin, bankfull, top of bank, toe of slope and thalweg for each stream side supplemented with photos. Long-pro measurements include thalweg and water surface taken at the head of feature (i.e. riffle, run, pool glide) in addition to pool depths. In addition, visual assessment of in-stream structures was conducted to determine overall project success. Common structure failures include collapse of structure, undermining, abandonment of channel, and piping around the structure however, none of this was observed at the Site. Stream assessment data are included in Appendix D with cross-sections and monitored stream reaches indicated on maps in Appendix B.

All raw data supporting the tables, figures and graphs in the appendices are available to NCEEP upon request.

III. References

Doll, B. A., Grabow, G.L., Hall, K. A., Halley, J., Harman, W. A. Jennings, G.D., Wise, D.E., 2003. *Stream Restoration A Natural Channel Design Handbook*.

Lee, Michael T.; Peet, Robert K.; Roberts, Steven D.; Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation Version 4.2*.

Axiom Environmental, Inc. January 2011. Monitoring Report Year #2. Raleigh, NC.

Ward Consulting, P.C. March 2012. Monitoring Report Year #3. Raleigh, NC.

Rosgen, D. L. 1996 Applied river Morphology. Wildland Hydrology Books, Pagosa Springs, CO.

Weakly, A. S. (2011) *Flora of the Carolinas, Virginia, Georgia and the Surrounding Areas* University of North Carolina at Chapel Hill.

Miller, James H. *Nonnative Invasive Plants of Southern Forests. A field guide for identification and Control*. USDA Forest Service Southern Research station General Technical Report SRS-62.

Wolman, M. G. 1954. A Method of Sampling Coarse River-Bed Material, Transactions of American Geophysical Union 35:951-956.

Various NCEEP Guideline Documents as noted.

APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND DATA





Table 1. Project Restoration Components

Table 1. Project Components Upper UT to Cane Creek (Pickard) / EEP# 395									
Project Component or Reach ID	Existing Linear Feet (LF) / Acres (AC)	Restoration Level	Approach	Design Linear Feet (LF) / Acres (AC)	Stationing	Mitigation Ratio	Mitigation Units (SMU/WMU)	BMP Elements ¹	Comment
Reach A	1,430.00	R	P1	1,810.76	10+00 - 28+10.76	1:1	1,738.76		Excludes 72-foot ROW at Old Dam
Reach B	2,065.00	R	P1	2,118.69	28+10.76 - 49+29.45	1:1	2,118.69		
Reach C	1,435.00	R	P2	1,194.58	49+29.45 - 61+24.03	1:1	1,194.58		
Reach D	1,100.00	R	P1	1,357.31	100+00 - 113+57.31	1:1	1,357.31		
Reach E	300.00	R	P1	373.25	200+00 - 203+73.25	1:1	373.25		
Wetlands	1.3	E		1.3		2:1	0.65		
Wetlands	2	P		2		5:1	0.4		
Note 1: BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; Grassed Swale = S; LS = Level Spreader; NI = Natural Infiltration Area, O = Other; CF = Cattle Fencing; WS = Watering System; CH = Livestock Housing									
Non-Applicable									
Restoration Level	Stream (LF)	Riparian Wetland (Ac)		(Ac)	Upland (Ac)	(Ac)	BMP		
		Riverine	Non-Riverine						
Restoration	6,782.59								
Enhancement		1.3							
Enhancement I									
Enhancement II									
Creation									
Preservation		2							
HQ Preservation									
Totals (Feet/Acres)	6,782.59	3.3	0	0	0	41			
MU Totals	6783	0.0	0	0	0	0			
Non-Applicable									

Table 2. Project Activity and Reporting History

Table 2. Project Activity and Reporting History Upper UT to Cane Creek (Pickard) / EEP# 395		
Elapsed Time Since Grading Complete:	4 yrs 8 months	
Elapsed Time Since Planting Complete:	4 yrs 8 Months	
Number of Reporting Years ¹ :	5	
Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan		Feb-06
Construction		Mar-09
Site Planting		Mar-09
As-built Drawings		Mar-09
Mitigation Plan (Year 0 Monitoring – baseline)	July-Oct 2008	July-09
Year 1 Monitoring	Oct-09	Nov-09
Year 2 Monitoring	Sep-10	Jan-11
Year 3 Monitoring	Aug-11	Dec-11
Year 4 Monitoring	Sep-12	Nov-12
Year 5 Monitoring	Oct-13	Nov-13
¹ = Equals the number of reports or data points produced excluding the baseline		

Table 3. Project Contacts Table


Table 3. Project Contacts Table Upper UT to Cane Creek (Pickard) / EEP# 395	
Designer Primary Project Design POC	URS Corporation 1600 Perimeter Park Drive, Suite 400 Morrisville, North Carolina 27560 Kathleen McKeithan (919) 461-1597
Construction Contractor Construction Contractor POC	River Works, Inc. 6105 Chapel Hill Road Raleigh, NC 27607 Phillip Todd (919) 582-3574
Survey Contractor Survey contractor POC	Level Cross Surveying, PLLC 668 Marsh County Lane Randleman, North Carolina 23717 Sherri Willard (336) 495-1713
Planting Contractor Planting contractor POC	Habitat Assessment & Restoration Program, Inc. 9305-D Monroe Road Charlotte, North Carolina 28270 Karri Blackmon (704) 841-2841
Seeding Contractor Contractor POC	River Works, Inc. 6105 Chapel Hill Road Raleigh, NC 27607 Phillip Todd (919) 582-3574
Seed Mix Sources POC	Green Resource Colfax, NC Rodney Montgomery (336) 855-6363
Nursery Stock Suppliers	Strader Fencing, Inc. Julian, NC Kenneth Strader (336)-697-5715
Monitoring Performers Stream Monitoring POC	Mogensen Mitigation, Inc. P.O. Box 690429 Charlotte, North Carolina 28227 Melissa Lanza (406) 471-1028
Vegetation Monitoring POC	Melissa Lanza (406) 471-1028
Wetland Monitoring POC	Melissa Lanza (406) 471-1028

Table 4. Project Attribute Table

Table 4. Project Baseline Information and Attributes Upper UT to Cane Creek (Pickard) / EEP# 395					
Project County	Alamance County, North Carolina				
Physiographic Region	Piedmont				
Ecoregion	Carolina Slate Belt				
Project River Basin	Cape Fear				
USGS HUC for Project (14 digit)	3030002050050				
NCDWQ Sub-basin for Project	3/6/2004				
Within extent of EEP Watershed Plan?	Cape Fear River Basin Restoration Priorities 2009				
WRC Hab Class (Warm, Cool, Cold)	Warm				
% of project easement fenced or demarcated	100%				
Beaver activity observed during design phase?	No				
Restoration Component Attribute Table					
	Reach A	Reach B	Reach C	Reach D	Reach E
Drainage area	390	1333	1640	892	282
Stream order	first	third	third	third	second
Restored length (feet)	1738.76	2118.69	1194.58	1357.31	373.25
Perennial or Intermittent	perennial	perennial	perennial	perennial	perennial
Watershed type (Rural, Urban, Developing etc.)	Rural				
Watershed LULC Distribution (e.g.)					
Managed Herbaceous Coverage	49.8				
Mixed Upland Hardwoods	31.4				
Cultivated	9.9				
Southern Yellow Pine	4.6				
Deciduous Shrubland	2				
Mixed Hardwoods/Conifers	0.9				
Unmanaged Herbaceous Upland	0.6				
Evergreen Shrubland	0.4				
Water Bodies	0.4				
Etc.					
Watershed impervious cover (%)	<0.1				
NCDWQ AU/Index number	16-28				
NCDWQ classification	C, NSW				
303d listed?	No				
Upstream of a 303d listed segment?	No				
Reasons for 303d listing or stressor	N/A				
Total acreage of easement	50.75				
Total vegetated acreage within the easement	-	-	-	-	-
Total planted acreage as part of the restoration	41				
Rosgen classification of pre-existing	E4	Degraded E4	E4	E4	Degraded E4
Rosgen classification of As-built	E4	E4	E4	E4	E4
Valley type	VIII	VIII	VIII	VIII	VIII
Valley slope	0.0083	0.0041	0.0045	0.0046	0.0156
Valley side slope range (e.g. 2-3.%)	-	-	-	-	-
Valley toe slope range (e.g. 2-3.%)	-	-	-	-	-
Cowardin classification	R3UB1	R3UB1	R3UB1	R3UB1	R3UB1
Trout waters designation	No	No	No	No	No
Species of concern, endangered etc.? (Y/N)	No	No	No	No	No
Dominant soil series and characteristics	Tirzah silt loam, Georgeville silt loam, Starr loam, Colfax silt loam, Herndon silt loam, and mixed alluvial land				
Series					
Depth	-	-	-	-	-
Clay%	-	-	-	-	-
K	-	-	-	-	-
T	-	-	-	-	-

Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

APPENDIX B. VISUAL ASSESSMENT DATA



Legend

- - - Conservation Easement
- Monitoring Cross Section
- Monitoring Reach Centerline
- Stream Structures
- Veg Plots
- Stream Crossings
- Vegetation Problem Area
- Wetland Enhancement
- Wetland Preservation

Cross Section	Latitude	Longitude
XS 1	-79.46231125280	35.86357848520
XS 1	-79.46224344430	35.86364281960
XS 2	-79.46291475650	35.86418007320
XS 2	-79.46302231990	35.86416991240
XS 3	-79.46530725110	35.86550320910
XS 3	-79.46526070740	35.86542379120
XS 4	-79.46643260370	35.86509047200
XS 4	-79.46647493230	35.86515800210
XS 5*	-79.46393600000	35.86531900000
XS 5*	-79.46387500000	35.86538400000
XS 6	-79.46372879620	35.86656128990
XS 6	-79.46362506590	35.86650426440
XS 7	-79.46283123450	35.86682218920
XS 7	-79.46285414140	35.86689897400
XS 8	-79.46212539700	35.86772749340
XS 8	-79.46217373980	35.86780348540
XS 9	-79.46209588240	35.86902251620
XS 9	-79.46200190240	35.86899246280
XS 10	-79.46160158640	35.87010655060
XS 10	-79.46149803240	35.87011035350
XS 11	-79.46127581910	35.87110850340
XS 11	-79.46140636960	35.87114812000
XS 12	-79.46064310510	35.87173551710
XS 12	-79.46078244370	35.87175495800

Vegetation Plot	Latitude	Longitude
Plot 1 Origin	-79.46221505100	35.86321150230
Plot 2 Origin	-79.46271264430	35.86399560110
Plot 3 Origin	-79.46629900000	35.86517300000
Plot 4 Origin	-79.46448443860	35.86584506480
Plot 5 Origin	-79.46399365180	35.86571252330
Plot 6 Origin	-79.46357095240	35.86620590610
Plot 7 Origin	-79.46344201540	35.86664098490
Plot 8 Origin	-79.46267301560	35.86685520690
Plot 9 Origin	-79.46261109950	35.86750457640
Plot 10 Origin	-79.46215083880	35.86763646240
Plot 11 Origin	-79.46204497230	35.86830888870
Plot 12 Origin	-79.46182655010	35.86915604160
Plot 13 Origin	-79.46166371170	35.87004828190
Plot 14 Origin	-79.46107250310	35.87113937100
Plot 15 Origin	-79.46062551010	35.87207557390

* Locations are approximate

Mogensen Mitigation, Inc.
P.O. Box 650429
Charlotte, NC 28227
(704) 576-1111





Upper UT to Cane Creek (Pickard)
Restoration Site
Alamance County, North Carolina

December, 2013

Figure 2
Overall

Legend

-  Conservation Easement
-  Monitoring Cross Section
-  Monitoring Reace Centerline
-  Stream Structures
-  Veg Plots
-  Stream Crossings
-  Vegetation Problem Area
-  Wetland Enhancement
-  Wetland Preservation




Mogensen Mitigation, Inc.
 P.O. Box 690429
 Charlotte, NC 28227
 (704) 576-1111



Upper UT to Cane Creek (Pickard)
 Restoration Site
 Alamance County, North Carolina


December, 2013


Figure 2A



Legend

- - - Conservation Easement
- Monitoring Cross Section
- Monitoring Reace Centerline
- Stream Structures
- Veg Plots
- Stream Crossings
- Vegetation Problem Area
- Wetland Enhancement
- Wetland Preservation





Legend

- - - Conservation Easement
- Monitoring Cross Section
- Monitoring Reach Centerline
- Stream Structures
- Veg Plots
- Stream Crossings
- Vegetation Problem Area
- Wetland Enhancement
- Wetland Preservation

Mogensen Mitigation, Inc.
 P.O. Box 690429
 Charlotte, NC 28227
 (704) 576-1111



Upper UT to Cane Creek (Pickard)
 Restoration Site
 Alamance County, North Carolina

December, 2013

Figure 2C



Mogensen Mitigation, Inc.
 P.O. Box 680420
 Charlotte, NC 28227
 (704) 576-1111



Upper UT to Cane Creek (Pickard)
 Restoration Site
 Alamance County, North Carolina

December, 2013

Figure 2D

**Table 5. Visual Stream Morphology Stability Assessment
Upper UT to Cane Creek (Pickard) / EEP# 395**

**REACH 1 (Design Reach A)
Station 10+33 - 16+93 (641 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%
		2. Degradation - Evidence of downcutting					100%
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate	9	11			82%
		1. Depth - Sufficient (Max Pool Depth/Mean Bankfull Depth \geq 1.5)	9	11			82%
	3. Meander Pool Condition	2. Length - Sufficient (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	9	11			82%
		4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	10			11
	2. Thalweg centering at downstream of meander (Glide)		10	11			91%
2. Bank	1. Scoured/Eroding	Bank lacks vegetative cover due to active scour and erosion					
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting is expected. Do NOT include undercuts that are stabilized by roots and are providing habitat					100%
	3. Mass Wasting	Bank slumping, caving, or collapse					100%
Totals					0	0	100%
3. Engineered Structures	1. Overall integrity	Structures physically intact with no dislodged boulders or logs	8	8			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	8			75%
	2a. Piping	Structures lacking any substantial flow underneath or around sill or arms.	6	8			75%
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. See exhibit describing bank influenced by vane arms.	8	8			100%
	4. Habitat	Pool forming structures maintaining Max Pool Depth/Mean Bankfull Depth ratio \geq 1.5. Rootwads/logs providing some cover at low flow.	8	8			100%

REACH 2 (Design Reach D) Station 104+65 - 110+40 (587 LF)							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%
		2. Degradation - Evidence of downcutting					100%
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate	7	7			100%
	3. Meander Pool Condition	1. Depth - Sufficient (Max Pool Depth/Mean Bankfull Depth \geq 1.5)	7	7			100%
		2. Length - Sufficient (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	7	7			100%
		2. Thalweg centering at downstream of meander (Glide)	7	7			100%
2. Bank	1. Scoured/Eroding	Bank lacks vegetative cover due to active scour and erosion					100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting is expected. Do NOT include undercuts that are stabilized by roots and are providing habitat					100%
	3. Mass Wasting	Bank slumping, caving, or collapse					100%
Totals					0	0	100%
3. Engineered Structures	1. Overall integrity	Structures physically intact with no dislodged boulders or logs	6	6			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%
	2a. Piping	Structures lacking any substantial flow underneath or around sill or arms.	4	4			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. See exhibit describing bank influenced by vane arms.	6	6			100%
	4. Habitat	Pool forming structures maintaining Max Pool Depth/Mean Bankfull Depth ratio \geq 1.5. Rootwads/logs providing some cover at low flow.	6	6			100%

REACH 3 (Design Reach B) Station 31+11 - 36+48 (531 LF)							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%
		2. Degradation - Evidence of downcutting					100%
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate	4	5			80%
	3. Meander Pool Condition	1. Depth - Sufficient (Max Pool Depth/Mean Bankfull Depth \geq 1.5)	4	4			100%
		2. Length - Sufficient (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	4			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5			100%
2. Thalweg centering at downstream of meander (Glide)		5	5			100%	
2. Bank	1. Scoured/Eroding	Bank lacks vegetative cover due to active scour and erosion			1	10	98%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting is expected. Do NOT include undercuts that are stabilized by roots and are providing habitat					100%
	3. Mass Wasting	Bank slumping, caving, or collapse					100%
Totals					1	10	98%
3. Engineered Structures	1. Overall integrity	Structures physically intact with no dislodged boulders or logs	5	5			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%
	2a. Piping	Structures lacking any substantial flow underneath or around sill or arms.	5	5			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. See exhibit describing bank influenced by vane arms.	5	5			100%
	4. Habitat	Pool forming structures maintaining Max Pool Depth/Mean Bankfull Depth ratio \geq 1.5. Rootwads/logs providing some cover at low flow.	5	5			100%

REACH 4 (Design Reach B) Station 38+49 - 44+06 (570 LF)							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%
		2. Degradation - Evidence of downcutting					100%
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate	5	5			100%
	3. Meander Pool Condition	1. Depth - Sufficient (Max Pool Depth/Mean Bankfull Depth \geq 1.5)	4	4			100%
		2. Length - Sufficient (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	4			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5			100%
2. Thalweg centering at downstream of meander (Glide)		5	5			100%	
2. Bank	1. Scoured/Eroding	Bank lacks vegetative cover due to active scour and erosion					100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting is expected. Do NOT include undercuts that are stabilized by roots and are providing habitat					100%
	3. Mass Wasting	Bank slumping, caving, or collapse					100%
Totals					0	0	100%
3. Engineered Structures	1. Overall integrity	Structures physically intact with no dislodged boulders or logs	6	6			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%
	2a. Piping	Structures lacking any substantial flow underneath or around sill or arms.	3	3			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. See exhibit describing bank influenced by vane arms.	6	6			100%
	4. Habitat	Pool forming structures maintaining Max Pool Depth/Mean Bankfull Depth ratio \geq 1.5. Rootwads/logs providing some cover at low flow.	6	6			100%

REACH 5 (Design Reach C) Station 50+23 - 55+97 (634 LF)							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)					100%
		2. Degradation - Evidence of downcutting					100%
	2. Riffle Condition	1. Texture/Substrate - Riffle maintains coarser substrate	5	5			100%
	3. Meander Pool Condition	1. Depth - Sufficient (Max Pool Depth/Mean Bankfull Depth \geq 1.5)	4	5			80%
		2. Length - Sufficient (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	5	5			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5			100%
2. Thalweg centering at downstream of meander (Glide)		5	5			100%	
Totals							
2. Bank	1. Scoured/Eroding	Bank lacks vegetative cover due to active scour and erosion					100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting is expected. Do NOT include undercuts that are stabilized by roots and are providing habitat					100%
	3. Mass Wasting	Bank slumping, caving, or collapse					100%
Totals							
3. Engineered Structures	1. Overall integrity	Structures physically intact with no dislodged boulders or logs	4	4			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%
	2a. Piping	Structures lacking any substantial flow underneath or around sill or arms.	3	3			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%. See exhibit describing bank influenced by vane arms.	4	4			100%
	4. Habitat	Pool forming structures maintaining Max Pool Depth/Mean Bankfull Depth ratio \geq 1.5. Rootwads/logs providing some cover at low flow.	4	4			100%

Table 6. Vegetation Condition Assessment

Table 6. Vegetation Condition Assessment Upper UT to Cane Creek (Pickard) / EEP# 395						
Planted Acreage ¹ = 41						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Brown Hatch	3	0.55	1.3%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.01 acres	Brown Hatch	15	12.34	30.1%
Total				18	12.89	31.4%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Brown Hatch	0	0.00	0.0%
Cumulative Total				18	12.89	31.4%
Easement Acreage ² = 51.83						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern⁴	Areas or points (if too small to render as polygons at map scale).	500 SF	Brown Hatch	7	0.83	1.6%
5. Easement Encroachment Areas³	Areas or points (if too small to render as polygons at map scale).	none	Brown Hatch	0	0.00	0.0%
<p>¹ = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.</p> <p>² = The acreage within the easement boundaries.</p> <p>³ = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.</p> <p>⁴ = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in <i>red italics</i> are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.</p>						

Table 6. Vegetation Condition Assessment (Cont.)

Table 6. Vegetation Condition Assessment (Cont.) Upper UT to Cane Creek (Pickard) / EEP# 395					
High Concern:			Low/Moderate Concern:		
Vines	Genus/Species	Shrubs/Herbs	Genus/Species	Shrubs/Herbs	Genus/Species
<i>Kudzu</i>	<i>Pueraria lobata</i>	Japanese Knotweed	<i>Polygonum cuspidatum</i>	Japanese Privet	<i>Ligustrum Japonicum</i>
<i>Porcelain Berry</i>	<i>Ampelopsis brevipeduncul</i>	Oriental Bittersweet	<i>Celastrus orbiculatus</i>	Glossy Privet	<i>Ligustrum lucidum</i>
<i>Japanese Honeysuckle</i>	<i>Lonicera japonica</i>	Multiflora Rose	<i>Rosa multiflora</i>	Fescue	<i>Festuca spp.</i>
<i>Japanese Hops</i>	<i>Humulus japonicus</i>	Russian olive	<i>Elaeagnus angustifolia</i>	English Ivy	<i>Hedera helix</i>
Wisterias	<i>Wisteria spp.</i>	Chinese Privet	<i>Ligustrum sinense</i>	Microstegium	<i>Microstegium vimineum</i>
Winter Creeper	<i>Euonymus fortunei</i>	Chinese Silvergrass	<i>Miscanthus sinensis</i>	Burning Bush	<i>Euonymus alatus</i>
Bush Killer (Watch List)	<i>Cayratia japonica</i>	Phragmites	<i>Phragmites australis</i>	Johnson Grass	<i>Sorghum halepense</i>
		Bamboos	<i>Phyllostachys spp</i>	Bush Honeysuckles	<i>Lonicera, spp.</i>
Trees	Genus/Species	Sericea Lespedeza	<i>Sericea Lespedeza</i>	Periwinkles	<i>Vinca minor</i>
<i>Tree of Heaven</i>	<i>Ailanthus altissima</i>	Garlic Mustard (Watch List)	<i>Alliaria petiolata</i>	Morning Glories	Morning Glories
Mimosa	<i>Albizia julibrissin</i>	Cogon Grass (Watch List)	<i>Imperata cylindrica</i>	Bicolor Lespedeza (Watch List)	<i>Lespedeza bicolor</i>
Princess Tree	<i>Paulownia tomentosa</i>	Giant Reed (Watch List)	<i>Arundo donax</i>	Chinese Yams (Watch List)	<i>Dioscorea oppositifolia</i>
China Berry	<i>Melia azedarach</i>	Tropical Soda Apple (Watch List)	<i>Solanum viarum</i>	Air Potato (Watch List)	<i>Dioscorea bulbifera</i>
Callery Pear	<i>Pyrus calleryana</i>	Japanese Spirea (Watch List)	<i>Spiraea japonica</i>	Japanese Climbing Fern (Watch List)	<i>Lygodium japonicum</i>
White Mulberry	<i>Morus alba</i>	Japanese Barberry (Watch List)	<i>Berberis thunbergii</i>		
Tallow Tree (Watch List)	<i>Triadica sebifera</i>				

Stream Station Photos



Cross Section #1 Photo A



Cross Section #1 Photo B



Cross Section #2 Photo A



Cross Section #2 Photo B



Cross Section #3 Photo A



Cross Section #3 Photo B



Cross Section #4 Photo A



Cross Section #4 Photo B



Cross Section #5 Photo A



Cross Section #5 Photo B



Cross Section #6 Photo A



Cross Section #6 Photo B



Cross Section #7 Photo A



Cross Section #7 Photo B



Cross Section #8 Photo A



Cross Section #8 Photo B



Cross Section #9 Photo A



Cross Section #9 Photo B



Cross Section #10 Photo A



Cross Section #10 Photo B



Cross Section #11 Photo A



Cross Section #11 Photo B



Cross Section #12 Photo A



Cross Section #12 Photo B

**Vegetation Monitoring Plots MY-05
October 22, 2013**



Veg Plot 1



Veg Plot 2



Veg Plot 3



Veg Plot 4



Veg Plot 5



Veg Plot 6



Veg Plot 7



Veg Plot 8



Veg Plot 9



Veg Plot 10



Veg Plot 11



Veg Plot 12



Veg Plot 13



Veg Plot 14



Veg Plot 15

APPENDIX C. VEGETATION PLOT DATA

Table 7. Vegetation Plot Criteria Attainment

Vegetation Plot ID	Vegetation Survival Threshold Met? (260 planted stems/acre)	Monitoring Year 05 Planted Stem Density stems/acre	Monitoring Year -05 Total Stem Density stems/acre
VP1	Yes	324	283
VP2	Yes	324	567
VP3	Yes	567	1983
VP4	No	243	1012
VP5	Yes	647	1821
VP6	Yes	364	3602
VP7	Yes	526	3966
VP8	Yes	486	2711
VP9	Yes	607	2509
VP10	Yes	283	2469
VP11	Yes	283	971
VP12	Yes	283	2509
VP13	Yes	688	1781
VP14	Yes	486	4775
VP15	Yes	607	1821

Table 8. CVS Metadata

Report Prepared By	Mogensen Mitigation, Inc.
Date Prepared	11/14/2013 12:00

database name cvs-eep-entrytool-
v2.3.11.mdb
database location C:\Users\Melissa\Downloads
computer name
file size


DESCRIPTION OF
WORKSHEETS IN THIS
DOCUMENT-----

Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----

Project Code	395
project Name	UT to Cane Creek UT to Cane Creek Stream and Wetland Restoration
Description	Cape Fear
River Basin	
length(ft)	6782.59
stream-to-edge width (ft)	
area (sq m)	51.83
Required Plots (calculated)	
Sampled Plots	15

Supplemental Planting Plan



UT Upper Cane Creek - Pickard (01)


Species	Type	Piedmont/Riparian		Nursery
		Qty	%	
<i>Betula nigra</i>	1-gal	150	14%	Native Roots
<i>Carya glabra</i>	1-gal	50	5%	
<i>Fraxinus pennsylvanica</i>	1-gal	50	5%	Native Roots
<i>Liriodendron tulipifera</i>	1-gal	150	14%	Native Roots
<i>Nyssa sylvatica var sylvatica</i>	1-gal	50	5%	Native Roots
<i>Platanus occidentalis</i>	1-gal	150	14%	Native Roots
<i>Populus deltoides</i>	1-gal	50	5%	Native Roots
<i>Quercus michauxii</i>	1-gal	50	5%	Native Roots
<i>Quercus phellos</i>	1-gal	50	5%	Native Roots
<i>Quercus rubra</i>	1-gal	100	9%	
<i>Quercus shumardii</i>	1-gal	150	14%	
<i>Ulmus americana</i>	1-gal	50	5%	Native Roots
<i>Diospyros virginiana</i>	1-gal	50	5%	Native Roots
		1,100		

APPENDIX D. Stream Survey Data

Project:	UT to Cane Creek (Pickard)		Summary (bankfull)																	
Cross Section:	Cross Section 2																			
Feature:	Rifle		A (BKF)	9.3	8.6	8.1	9.3	5.4500												
Date:	9/2/13		W (BKF)	12.4	9.7	10.8	10.9	6.5400												
Crew:	ML, JP		Max d	1.6	1.7	1.5	1.6	1.1610												
			Mean d	0.8	0.9	0.8	0.8	1.0945												
			W/D	16.5	10.9	14.3	12.9	5.6331												


MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	595.84		0.00	595.84		0.60	595.84	LPIN	0.00	595.83	LPIN	0.00	595.86	LPIN
3.05	595.95		3.53	596.21		4.13	596.12		2.25	596.02		3.54	596.03	
7.05	595.99		7.90	595.98	L Bankfull	8.21	595.94		5.67	596.08		6.58	596.05	
9.65	595.99	L Bankfull	10.33	596.03		10.89	595.84	BANKFULL	8.45	596.01		9.81	595.94	Top Of Bank L
10.79	595.79		12.27	595.48		12.21	595.41		9.72	596.07	TOBL Bankfull Left	10.56	595.85	
11.84	595.48		13.65	594.61	TOE L	13.08	594.93		10.98	595.82		11.99	595.34	L Bankfull
12.26	595.24		14.27	594.53		14.09	594.66	TOE L	11.97	595.43		12.68	594.84	
13.42	594.54	TOE L	15.06	594.53		15.07	594.48	TW	12.56	594.84	TOE L	13.65	594.45	
15.13	594.54		15.94	594.37		16.20	594.56	TOE R	13.71	594.40		14.58	594.35	
16.05	594.33	TW	16.70	594.27	TW	17.93	595.27		14.81	594.37	TW	15.05	594.31	Thalweg
16.80	594.49	TOE R	18.03	595.15		19.66	595.74		16.47	594.39	TOE R	16.78	594.41	
17.20	594.67		20.29	595.92	R Bankfull	21.44	595.96	TOBR	17.57	595.21		17.83	595.29	
17.50	595.10		23.96	596.15		25.86	596.15		19.63	595.81		18.52	595.48	R Bankfull
19.82	595.76		28.90	596.32		30.18	596.26		22.28	596.09	TOBR Bankfull Right	21.03	596.04	Top of Bank Right
21.72	595.95	R Bankfull	32.47	596.12		32.70	596.05	RPIN	25.16	596.19		26.72	596.15	
27.60	596.17								28.43	596.23		29.54	596.11	
32.10	596.17								31.84	596.05	RPIN	31.96	595.98	RPIN

Cross Section 2



Project:	UT to Cane Creek (Pickard)	Summary (bankfull)					
Cross Section:	Cross Section 3	MY1	MY2	MY3	MY4	MY5	
Feature:	Pool	A (BKF)	6.1	6.9	4.1	4.0	5.42
Date:	9/2/13	W (BKF)	8.2	8.2	6.6	6.0	7.90
Crew:	ML, JP	Max d	1.1	1.4	0.9	1.0	1.49
		Mean d	0.7	0.8	0.6	0.7	0.69
		W/D	N/A	N/A	10.5	9.0	11.40


MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	592.38		-0.21	592.54		0.00	592.67	LPIN	0.00	592.63	LPIN	0.00	592.60	LPIN
3.95	592.17		0.70	592.64		3.54	592.51		3.25	592.56		3.05	592.59	
6.55	591.89		3.50	592.54		9.27	592.07	BANKFULL	7.03	592.30		6.58	592.29	
8.64	591.74		6.30	592.54		11.31	591.48		9.94	592.12	TOBL	9.32	592.04	Top Of Bank L
10.35	591.52	L Bankfull	9.14	592.01		13.01	590.88	TOE L	11.17	591.78		11.44	591.44	L Bankfull
10.87	591.54		11.02	591.74	L Bankfull	14.75	590.60	TW	12.12	591.47	Bankfull Left	12.35	591.35	
11.73	590.77		12.53	591.16		16.46	590.58	TOE R	13.42	590.99		13.57	590.87	
12.64	590.48	TOE L	13.91	590.37	TW	17.50	591.38		14.26	590.68	TOE L	15.58	590.41	Thalweg
14.91	590.55	TW	14.56	590.43		18.64	592.07		15.26	590.51	TW	16.76	590.59	
16.56	590.50	TOE R	15.76	590.56		20.13	592.46	TOBR	17.19	590.70	TOE R	18.87	591.90	R Bankfull
17.64	591.16		17.02	590.62	TOE R	21.70	592.62		18.05	591.63		19.23	592.06	
18.63	591.65	R Bankfull	17.28	590.76		24.32	592.79		18.49	591.98		21.08	592.54	Top of Bank Right
19.68	592.15		18.15	591.05		29.01	592.72		19.81	592.35		24.63	592.71	
20.61	592.45		19.64	591.95	R Bankfull	31.72	592.75	RPIN	20.49	592.63	TOBR Bankfull Right	27.33	592.78	
23.10	592.62		20.79	592.50					23.21	592.64		31.96	592.75	RPIN
26.50	592.72		22.43	592.74					27.06	592.80				
31.90	592.72		24.67	592.74					31.93	592.77	RPIN			
			31.92	592.72										



Project:		UT to Cane Creek (Pickard)		Summary (bankfull)						
Cross Section:		Cross Section 4			MY1	MY2	MY3	MY4	MY5	
Feature:	Riffle	A (BKF)	6.1	8.8	6.5	6.7	6.99			
Date:	9/2/13	W (BKF)	8.6	9.8	8.6	8.4	9.20			
Crew:	ML, JP	Max d	1.2	1.6	1.4	1.4	1.91			
		Mean d	0.7	0.9	0.8	0.8	0.77			
		W/D	12.1	11.0	11.3	10.4	11.95			


MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	595.07		-3.40	595.07		0.00	595.07	LPIN	0.00	595.02	LPIN	0.00	595.04	LPIN
4.70	594.97		3.10	595.08		3.31	594.98		3.63	595.09		3.54	595.07	
7.00	594.97		7.80	594.90		5.55	594.92		6.52	595.00	TOBL	6.84	594.92	Top Of Bank L
7.80	594.77		8.80	594.38	L Bankfull	6.20	594.89	BANKFULL	7.87	594.58		7.95	594.66	
8.50	594.57		10.80	593.48		8.15	594.48		9.49	594.05	Bankfull Left	8.88	594.39	L Bankfull
9.20	594.27		12.10	592.78	TW	9.59	593.79		10.52	593.29		9.62	594.12	
9.50	594.07		12.90	592.98		10.85	593.16		11.24	592.87	TOE L	10.73	593.33	
10.00	593.87	L Bankfull	13.80	592.88		11.63	592.81	TOE L	12.46	592.68		11.52	592.92	
10.20	593.67		14.60	593.08		12.09	592.74		13.77	592.59	TW	12.38	592.64	
10.60	593.27	TOE L	16.00	593.18	TOE R	13.11	592.71	TW	14.63	592.68	TOE R	13.46	592.56	
11.10	593.17		16.60	593.58		13.98	592.68		15.23	593.42		14.59	592.48	Thalweg
12.10	592.87		17.90	594.08		14.56	592.58	TOE R	16.51	593.56		15.71	593.70	R Bankfull
13.10	592.77		18.80	594.38	R Bankfull	15.35	593.45		17.75	593.92	R Bankfull	16.54	593.78	
13.30	592.77		20.60	594.38		17.74	593.96		19.86	594.42		17.43	593.93	
14.20	592.72	TW	23.50	594.58		20.50	594.38	TOBR	23.13	594.70		19.15	594.07	
14.80	592.77		25.40	594.88		23.49	594.87		27.04	594.79		24.76	594.71	Top of Bank Right
15.30	593.11		45.10	595.08		26.95	594.79		30.25	594.79	RPIN	28.42	594.75	
16.10	593.30	TOE R				30.25	594.88	RPIN				30.59	594.77	RPIN
17.10	593.93													
17.50	593.97													
18.30	593.73													
18.90	593.90	R Bankfull Right												
20.20	594.20													
21.30	594.37													
22.10	594.60													
24.40	594.70													
25.80	594.68													
28.00	594.96													
31.00	594.90													

Cross Section 4




Project:	UT to Cane Creek (Pickard)		Summary (bankfull)																			
Cross Section:	Cross Section 5			MY1	MY2	MY3	MY4	MY5														
Feature:	Pool		A (BKF)	11.1	11.1	10.7	10.9	9.61														
Date:	9/2/13		W (BKF)	10.8	10.4	10.0	10.5	9.30														
Crew:	ML, JP		Max d	1.9	1.9	1.8	1.9	1.70														
			Mean d	1.0	1.1	1.1	1.0	0.74														
			W/D	N/A	N/A	9.4	10.1	12.57														

MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	592.35		0.00	592.35		0.00	592.35	LPIN	0.00	592.33	LPIN	0.00	592.33	LPIN
3.10	592.05	L Bankfull	2.20	592.35	L Bankfull	1.99	592.35	BANKFULL	2.25	592.23	TOBL Bankfull Left	2.63	592.06	Top Of Bank L
4.20	591.65		5.10	591.75		3.19	592.07		4.57	591.70		3.75	591.80	L Bankfull
5.50	591.65		6.00	591.55		5.18	591.79		5.70	591.41		4.32	591.74	
6.00	591.35		6.30	590.75		5.86	591.57		6.51	590.41	TOE L	5.65	591.32	
6.80	590.55	TOE L	7.00	590.45	TOE L	6.84	590.44	TOE L	7.09	590.37		6.67	590.39	
7.60	590.35		8.00	590.35		8.04	590.33		8.91	590.19	TW	7.82	590.32	
8.00	590.25		8.60	590.25		9.45	590.23	TW	10.74	590.32	TOE R	9.45	590.22	Thalweg
9.20	590.15	TW	9.50	590.25	TW	10.59	590.30		11.38	591.04		10.71	590.46	
10.00	590.35		11.10	590.55	TOE R	11.15	590.51	TOE R	12.03	591.74		11.48	591.22	
11.10	590.55	TOE R	12.50	591.75		12.46	591.50		12.71	591.76		12.82	591.92	R Bankfull
11.70	591.15		13.80	592.15	R Bankfull	13.18	591.92		13.81	592.15	TOBR Bankfull Right	13.45	592.11	
12.40	591.35		15.10	592.05		13.63	592.21	TOBR	15.54	591.95		14.83	592.04	Top of Bank Right
13.10	591.75		17.00	591.85		14.67	592.15		16.87	591.56		15.73	591.91	
13.70	591.95	R Bankfull	17.70	591.65		16.03	591.94		17.95	591.59		16.68	591.53	
14.20	592.15		18.80	591.75		17.41	591.60		18.76	591.93		17.82	591.57	
16.20	591.95		19.10	592.05		18.90	591.97		19.73	591.69	RPIN	18.62	591.87	
17.80	591.65		19.90	591.85		19.62	591.67	RPIN				19.63	591.72	RPIN
19.90	591.85													



Project:		UT to Cane Creek (Pickard)		Summary (bankfull)										
Cross Section:		Cross Section 6		MY1	MY2	MY3	MY4	MY5						
Feature:		Riffle		A (BKF)	22.2	22.2	21.8	22.6	5.97					
Date:		9/2/13		W (BKF)	17.8	17.8	17.8	18.0	10.35					
Crew:		ML, JP		Max d	2.0	2.0	1.9	1.9	1.23					
				Mean d	1.2	1.2	1.2	1.3	0.57					
				W/D	14.3	14.3	14.5	14.4	18.16					
MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	591.43		0.00	591.53		0.00	591.50	LPIN	0.00	591.51	LPIN	0.00	591.52	LPIN
1.00	591.43		2.50	590.93		2.95	590.92		1.89	591.19		5.32	590.11	
2.70	590.83		6.60	589.83		4.83	590.47	BANKFULL	4.21	590.50		8.11	588.93	
4.00	590.63		10.30	588.03	L Bankfull	6.83	589.79		5.69	590.15	TOBL Bankfull Left	11.02	588.33	Top Of Bank L
6.30	590.03		12.30	587.53		8.23	589.06		7.09	589.55		11.66	588.01	L Bankfull
6.70	590.03		13.50	587.03	TOE L	9.23	588.34		8.30	588.78		13.73	587.08	
8.20	589.03	L Bankfull	14.40	586.93		11.94	587.66		10.27	587.98		16.47	586.93	
10.20	588.13		15.00	587.23		12.69	586.98	TOE L	12.81	586.97	TOE L	17.57	586.78	Thalweg
10.90	588.13		16.20	587.13		13.75	586.99		16.16	587.10	TW	21.84	587.12	
11.30	587.83		17.10	587.03		16.24	586.96	TW	18.37	587.08		23.32	587.89	R Bankfull
12.20	587.63		17.80	586.83	TW	18.72	587.10		21.43	587.47	TOE R	26.98	588.85	
13.20	587.13	TOE L	18.30	587.03	TOE R	20.40	587.21	TOE R	23.06	587.71		29.11	588.99	Top of Bank Right
13.70	587.13		20.20	587.23		21.68	587.71		25.01	588.51		31.02	589.24	
14.20	587.23		24.60	588.03		24.34	588.13		26.62	588.93		33.58	589.59	RPIN
14.80	586.93		26.10	588.73	R Bankfull	26.96	589.06		28.95	589.34	TOBR Bankfull Right			
15.90	587.13		29.20	589.33		28.73	589.38	TOBR	31.28	589.49				
17.00	586.83	TW	33.00	589.73		30.78	589.47		33.01	589.73	RPIN			
17.80	586.83					32.72	589.73	RPIN						
18.60	586.93													
19.50	586.93													
20.70	587.03	TOE R												
22.00	587.53													
22.80	587.73													
23.70	588.03													
25.10	588.43													
26.50	588.83	R Bankfull Right												
28.70	589.23													
33.40	589.73													


Cross Section 6



Project:		UT to Cane Creek (Pickard)		Summary (bankfull)				
Cross Section:	Cross Section 10			MY1	MY2	MY3	MY4	MY5
Feature:	Riffle	A (BKF)		24.5	24.9	23.7	24.6	16.40
Date:	9/2/13	W (BKF)		20.6	21.1	20.1	21.5	18.20
Crew:	ML, JP	Max d		2.0	2.0	2.1	2.1	1.50
		Mean d		1.2	1.2	1.2	1.1	0.90
		W/D		17.3	17.9	17.1	18.7	20.22


MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	584.66		0.00	584.46		0.00	584.68	LPIN	0.00	584.52	LPIN	0.00	584.34	LPIN
2.30	584.46		2.70	584.26		1.78	584.49		1.73	584.38		2.24	584.38	Top Of Bank L
3.50	584.16		4.60	584.06	L Bankfull	2.92	584.38		4.22	584.08	L Bankfull	4.62	583.85	L Bankfull
4.70	584.16	L Bankfull	6.20	583.76		4.73	584.16		6.22	583.86		6.53	583.69	
5.50	583.96		7.80	583.46		5.62	584.02	BANKFULL	8.33	583.37		9.81	582.96	
6.30	583.76		9.80	583.06		5.98	583.98		9.87	583.06		11.02	582.97	
7.00	583.56		11.00	583.16		7.85	583.49		11.25	583.01		11.79	582.55	
8.00	583.36		12.10	582.46	TOE L	9.29	583.10		11.85	582.60	TOE L	16.86	582.14	Thalweg
9.20	583.06		13.10	582.46		11.53	582.85		13.64	582.45		17.34	582.20	
10.60	582.96		13.90	582.36		12.16	582.65		14.79	582.30		18.93	582.53	
11.50	582.76		14.70	582.36		13.13	582.53		15.69	582.09	TW	22.22	583.25	
12.50	582.46		15.70	582.06	TW	14.16	582.33		17.05	582.17		23.80	583.63	R Bankfull
13.90	582.36		16.40	582.06		15.35	582.06		18.54	582.44		26.43	584.64	Top of Bank Right
15.60	582.26		17.00	582.16		16.06	582.08	TW	20.01	582.59	TOE R	29.97	584.79	
16.80	582.06	TW	17.70	582.16		16.86	582.30	TOE R	20.81	582.98		32.60	585.11	RPIN
17.90	582.36		17.80	582.36		18.08	582.56		22.77	583.14				
19.50	582.66		18.60	582.46		19.64	582.52		23.94	583.56				
22.50	583.06		19.90	582.56	TOE R	20.59	582.98		25.54	584.45	R Bankfull Right			
24.40	583.66		20.80	582.76		22.14	582.91							
25.10	584.06	R Bankfull	21.50	582.76		22.61	583.30							
26.10	584.56		22.10	582.96		24.30	583.99							
29.30	584.86		22.80	582.96		26.05	584.52							
33.40	585.16		23.30	583.06		27.15	584.70	TOBR						
			24.30	583.66		29.72	584.70							
			25.10	584.06	R Bankfull	32.63	585.06	RPIN						
			25.70	584.46										
			26.60	584.66										
			28.40	584.76										
			31.10	584.76										
			33.50	585.16										

Cross Section 10




Project:		UT to Cane Creek (Pickard)		Summary (bankfull)										
Cross Section:		Cross Section 11		MY1	MY2	MY3	MY4	MY5						
Feature:		Riffle		A (BKF)	25.7	25.8	20.5	23.0	30.30					
Date:		9/2/13		W (BKF)	15.9	17.0	14.3	15.4	21.60					
Crew:		ML, JP		Max d	2.4	2.5	2.6	2.6	3.11					
				Mean d	1.6	1.5	1.4	1.5	1.40					
				W/D	9.8	11.2	10.0	10.4	15.43					
MY01-2009		MY02-2010		MY03-2011		MY04-2012		MY05-2013						
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	583.40		0.00	583.40		0.00	583.40	LPIN	0.00	583.38	LPIN	0.00	583.12	LPIN
7.00	583.18		6.10	583.22		2.72	583.30		1.91	583.31		7.14	583.15	TBL Bankfull
7.80	583.06		7.60	583.22		5.83	583.23		4.22	583.24		10.39	582.79	
9.50	582.63	L Bankfull	8.40	582.82	L Bankfull	8.06	583.18	BANKFULL	7.79	583.16	TOBL	12.01	581.37	
11.70	581.49		9.90	582.46		10.39	582.79		9.38	582.54	Bankfull Left	12.55	580.63	
12.10	581.09		11.30	581.74		11.89	581.76		11.52	581.68		14.55	580.05	Thalweg
12.60	580.56	TOE L	12.20	581.42		13.12	580.79	TOE L	12.40	580.63	TOE L	17.39	580.53	
13.50	580.22		12.60	580.61		13.70	580.28		13.37	580.03		22.86	581.58	
15.70	580.18	TW	13.30	580.21	TOE L	14.87	580.06	TW	14.59	580.04	TW	23.58	582.12	
18.30	580.40		14.50	580.21	TW	15.75	580.20		15.97	580.23	TOE R	25.95	583.08	TBR Bankfull
19.70	580.74		16.40	580.29		17.52	580.58	TOE R	17.30	580.63		32.86	583.16	RPIN
21.20	580.94		17.60	580.48		17.89	580.92		19.25	580.77				
22.70	581.28	TOE R	19.70	580.72	TOE R	19.18	580.90		20.26	581.28				
23.60	581.81		20.60	581.07		21.83	581.60		22.13	581.61				
25.00	582.43	R Bankfull	22.00	581.39		23.72	582.31		23.62	582.17				
26.20	582.99		24.50	582.13		26.40	582.98		25.32	582.94	R Bankfull Right			
27.90	583.32		25.70	582.69	R Bankfull	28.91	583.31	TOBR	27.15	583.27				
31.30	583.36		27.90	583.22		31.71	583.40		30.24	583.36				
33.60	583.35		30.00	583.39		33.14	583.36	RPIN	33.19	583.39	RPIN			
			33.80	583.32										

Cross Section 11




Project:		UT to Cane Creek (Pickard)		Summary (bankfull)										
Cross Section:	Cross Section 12			MY1	MY2	MY3	MY4	MY5						
Feature:	Riffle	A (BKF)	22.9	21.1	22.3	23.1	13.30							
Date:	9/2/13	W (BKF)	14.5	12.4	15.5	15.6	12.60							
Crew:	ML, JP	Max d	2.6	2.6	2.3	2.4	2.11							
		Mean d	1.6	1.7	1.4	1.5	0.97							
		W/D	9.2	7.3	10.7	10.5	12.99							
MY01-2009			MY02-2010			MY03-2011			MY04-2012			MY05-2013		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	582.38		0.00	582.38		0.60	582.38	LPIN	0.00	582.41	LPIN	0.00	582.25	LPIN
5.50	582.39		8.10	582.64		2.92	582.45		3.55	582.50		3.22	582.60	
9.40	582.64		11.60	582.69		6.14	582.59		8.80	582.56		11.40	582.67	Top Of Bank L
12.30	582.65		12.60	582.70		10.02	582.62		13.08	582.70	TOBL	13.68	581.31	L Bankfull
12.60	582.55		13.10	582.41	L Bankfull	12.40	582.62	BANKFULL	14.35	581.85	Bankfull Left	16.18	580.62	
13.00	582.24	L Bankfull	14.30	581.57		13.95	581.90		16.20	580.63		17.54	580.22	
13.80	581.79		15.40	581.05		15.73	580.98		17.57	580.25		19.57	580.10	
14.30	581.44		16.50	580.60		17.01	580.38		19.54	580.06		20.79	579.60	
15.20	580.88		17.20	580.23	TOE L	17.36	580.19		20.87	579.72		21.81	579.21	Thalweg
15.90	580.56		18.10	580.13		18.95	580.23		22.10	579.49	TW	23.95	579.54	
16.70	580.12	TOE L	19.70	579.89		19.23	579.99		24.07	579.61		24.53	579.85	
17.60	579.95		20.50	579.83		20.53	579.71	TOE L	25.12	579.89	TOE R	26.15	580.87	R Bankfull
18.80	579.94		21.70	579.67		22.23	579.56	TW	27.25	581.07		27.32	581.15	
20.40	579.67		22.60	579.75		23.38	579.63		29.44	581.83		29.14	581.85	
22.10	579.67	TW	23.40	579.65		24.77	579.78	TOE R	31.48	582.20	R Bankfull	30.09	582.21	Top of Bank Right
23.70	579.67		24.20	579.64	TW	24.87	580.42		33.98	582.45		38.33	582.45	
24.60	579.81	TOE R	25.00	580.17		26.47	580.71		38.03	582.32		39.29	582.19	RPIN
25.20	580.17		26.30	580.69		28.21	581.48		40.87	582.50	RPIN			
26.10	580.56		27.60	581.08		30.12	582.15	TOBR						
27.40	581.00		28.90	581.60		31.31	582.27							
28.50	581.50		29.60	582.00		33.99	582.40							
29.70	581.90		30.70	582.30	R Bankfull	36.78	582.30							
31.40	582.20	R Bankfull	33.50	582.50		41.10	582.52	RPIN						
32.80	582.40		36.30	582.40										
35.80	582.40		40.50	582.60										
38.20	582.40													
40.80	582.40													


Cross Section 12




Upper UT to Cane Creek [Pickard]
 Longitudinal Profile
 Reach 1




Upper UT to Cane Creek (Pickard)
 Longitudinal Profile
 Reach 2




Upper UT to Cane Creek (Pickard) Longitudinal Profile Reach 3




Upper UT to Cane Creek (Pickard)
 Longitudinal Profile
 Reach 4



Upper UT to Cane Creek (Pickard)
 Longitudinal Profile
 Reach 5




PEBBLE COUNT								
Project:	Upper UT to Cane Creek (Pickard)					Date:	8/28/2013	
Location:	Reach 1							
			Particle Counts					
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C			0	0%	0%
	Very Fine	.062 - .125	S			0	0%	0%
	Fine	.125 - .25	A			0	0%	0%
	Medium	.25 - .50	N			0	0%	0%
	Coarse	.50 - 1.0	D			0	0%	0%
.04 - .08	Very Coarse	1.0 - 2.0	S			18	18%	18%
.08 - .16	Very Fine	2.0 - 4.0				20	20%	38%
.16 - .22	Fine	4.0 - 5.7	G			11	11%	49%
.22 - .31	Fine	5.7 - 8.0	R			8	8%	57%
.31 - .44	Medium	8.0 - 11.3	A			7	7%	64%
.44 - .63	Medium	11.3 - 16.0	V			11	11%	75%
.63 - .89	Coarse	16.0 - 22.6	E			7	7%	82%
.89 - 1.26	Coarse	22.6 - 32.0	L			5	5%	87%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S			5	5%	92%
1.77 - 2.5	Very Coarse	45.0 - 64.0				4	4%	96%
2.5 - 3.5	Small	64 - 90	C			2	2%	98%
3.5 - 5.0	Small	90 - 128	O			2	2%	100%
5.0 - 7.1	Large	128 - 180	B			0	0%	100%
7.1 - 10.1	Large	180 - 256	L			0	0%	100%
10.1 - 14.3	Small	256 - 362	B			0	0%	100%
14.3 - 20	Small	362 - 512	L			0	0%	100%
20 - 40	Medium	512 - 1024	D			0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R			0	0%	100%
	Bedrock		BDRK			0	0%	100%
Totals						100	100%	100%
						d16	d35	d50
						1.8	3.6	5.5
						d84	d95	
						22.3	49.8	




PEBBLE COUNT								
Project:	Upper UT to Cane Creek (Pickard)				Date:	8/28/2013		
Location:	Reach 2							
				Particle Counts				
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C			0	0%	0%
	Very Fine	.062 - .125	S			0	0%	0%
	Fine	.125 - .25	A			0	0%	0%
	Medium	.25 - .50	N			1	1%	1%
	Coarse	.50 - 1.0	D			0	0%	1%
.04 - .08	Very Coarse	1.0 - 2.0	S			74	74%	75%
.08 - .16	Very Fine	2.0 - 4.0				8	8%	83%
.16 - .22	Fine	4.0 - 5.7	G			4	4%	87%
.22 - .31	Fine	5.7 - 8.0	R			9	9%	96%
.31 - .44	Medium	8.0 - 11.3	A			2	2%	98%
.44 - .63	Medium	11.3 - 16.0	V			1	1%	99%
.63 - .89	Coarse	16.0 - 22.6	E			0	0%	99%
.89 - 1.26	Coarse	22.6 - 32.0	L			0	0%	99%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S			0	0%	99%
1.77 - 2.5	Very Coarse	45.0 - 64.0				0	0%	99%
2.5 - 3.5	Small	64 - 90	C			1	1%	100%
3.5 - 5.0	Small	90 - 128	O			0	0%	100%
5.0 - 7.1	Large	128 - 180	B			0	0%	100%
7.1 - 10.1	Large	180 - 256	L			0	0%	100%
10.1 - 14.3	Small	256 - 362	B			0	0%	100%
14.3 - 20	Small	362 - 512	L			0	0%	100%
20 - 40	Medium	512 - 1024	D			0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R			0	0%	100%
	Bedrock		BDRK			0	0%	100%
Totals						100	100%	100%

d16	d35	d50	d84	d95
0.1	1.3	1.6	4.8	6.5




PEBBLE COUNT																		
Project:	Upper UT to Cane Creek (Pickard)				Date:	8/28/2013												
Location:	Reach 3																	
Particle Counts																		
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative										
	Silt/Clay	< 0.062	S/C			0	0%	0%										
	Very Fine	.062 - .125	S			0	0%	0%										
	Fine	.125 - .25	A			0	0%	0%										
	Medium	.25 - .50	N			0	0%	0%										
	Coarse	.50 - 1.0	D			0	0%	0%										
.04 - .08	Very Coarse	1.0 - 2.0	S			34	34%	34%										
.08 - .16	Very Fine	2.0 - 4.0				5	5%	39%										
.16 - .22	Fine	4.0 - 5.7	G			6	6%	45%										
.22 - .31	Fine	5.7 - 8.0	R			16	16%	61%										
.31 - .44	Medium	8.0 - 11.3	A			10	10%	71%										
.44 - .63	Medium	11.3 - 16.0	V			7	7%	78%										
.63 - .89	Coarse	16.0 - 22.6	E			6	6%	84%										
.89 - 1.26	Coarse	22.6 - 32.0	L			3	3%	87%										
1.26 - 1.77	Very Coarse	32.0 - 45.0	S			8	8%	95%										
1.77 - 2.5	Very Coarse	45.0 - 64.0				3	3%	98%										
2.5 - 3.5	Small	64 - 90	C			0	0%	98%										
3.5 - 5.0	Small	90 - 128	O			2	2%	100%										
5.0 - 7.1	Large	128 - 180	B			0	0%	100%										
7.1 - 10.1	Large	180 - 256	L			0	0%	100%										
10.1 - 14.3	Small	256 - 362	B			0	0%	100%										
14.3 - 20	Small	362 - 512	L			0	0%	100%										
20 - 40	Medium	512 - 1024	D			0	0%	100%										
40 - 80	Lrg- Very Lrg	1024 - 2048	R			0	0%	100%										
	Bedrock		BDRK			0	0%	100%										
Totals						100	100%	100%										
<table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <td>d16</td> <td>d35</td> <td>d50</td> <td>d84</td> <td>d95</td> </tr> <tr> <td>1.4</td> <td>2.2</td> <td>6.5</td> <td>11.2</td> <td>43.0</td> </tr> </table>						d16	d35	d50	d84	d95	1.4	2.2	6.5	11.2	43.0			
d16	d35	d50	d84	d95														
1.4	2.2	6.5	11.2	43.0														



PEBBLE COUNT								
Project:	Upper UT to Cane Creek (Pickard)				Date:	8/28/2013		
Location:	Reach 4							
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C			0	0%	0%
	Very Fine	.062 - .125	S			0	0%	0%
	Fine	.125 - .25	A			0	0%	0%
	Medium	.25 - .50	N			4	4%	4%
	Coarse	.50 - 1.0	D			0	0%	4%
.04 - .08	Very Coarse	1.0 - 2.0	S			38	38%	42%
.08 - .16	Very Fine	2.0 - 4.0				8	8%	50%
.16 - .22	Fine	4.0 - 5.7	G			3	3%	53%
.22 - .31	Fine	5.7 - 8.0	R			10	10%	63%
.31 - .44	Medium	8.0 - 11.3	A			10	10%	73%
.44 - .63	Medium	11.3 - 16.0	V			11	11%	84%
.63 - .89	Coarse	16.0 - 22.6	E			4	4%	88%
.89 - 1.26	Coarse	22.6 - 32.0	L			2	2%	90%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S			3	3%	93%
1.77 - 2.5	Very Coarse	45.0 - 64.0				3	3%	96%
2.5 - 3.5	Small	64 - 90	C			0	0%	96%
3.5 - 5.0	Small	90 - 128	O			3	3%	99%
5.0 - 7.1	Large	128 - 180	B			0	0%	99%
7.1 - 10.1	Large	180 - 256	L			1	1%	100%
10.1 - 14.3	Small	256 - 362	B			0	0%	100%
14.3 - 20	Small	362 - 512	L			0	0%	100%
20 - 40	Medium	512 - 1024	D			0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R			0	0%	100%
	Bedrock		BDRK			0	0%	100%
Totals						100	100%	100%

d16	d35	d50	d84	d95
1.3	1.8	3.9	10.5	51.0



PEBBLE COUNT																		
Project:	Upper UT to Cane Creek (Pickard)				Date:	8/28/2013												
Location:	Reach 5																	
Particle Counts																		
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative										
	Silt/Clay	< 0.062	S/C			0	0%	0%										
	Very Fine	.062 - .125	S			0	0%	0%										
	Fine	.125 - .25	A			0	0%	0%										
	Medium	.25 - .50	N			0	0%	0%										
	Coarse	.50 - 1.0	D			0	0%	0%										
.04 - .08	Very Coarse	1.0 - 2.0	S			34	34%	34%										
.08 - .16	Very Fine	2.0 - 4.0				4	4%	38%										
.16 - .22	Fine	4.0 - 5.7	G			0	0%	38%										
.22 - .31	Fine	5.7 - 8.0	R			10	10%	48%										
.31 - .44	Medium	8.0 - 11.3	A			15	15%	63%										
.44 - .63	Medium	11.3 - 16.0	V			8	8%	71%										
.63 - .89	Coarse	16.0 - 22.6	E			10	10%	81%										
.89 - 1.26	Coarse	22.6 - 32.0	L			4	4%	85%										
1.26 - 1.77	Very Coarse	32.0 - 45.0	S			7	7%	92%										
1.77 - 2.5	Very Coarse	45.0 - 64.0				3	3%	95%										
2.5 - 3.5	Small	64 - 90	C			2	2%	97%										
3.5 - 5.0	Small	90 - 128	O			0	0%	97%										
5.0 - 7.1	Large	128 - 180	B			3	3%	100%										
7.1 - 10.1	Large	180 - 256	L			0	0%	100%										
10.1 - 14.3	Small	256 - 362	B			0	0%	100%										
14.3 - 20	Small	362 - 512	L			0	0%	100%										
20 - 40	Medium	512 - 1024	D			0	0%	100%										
40 - 80	Large- Very Large	1024 - 2048	R			0	0%	100%										
	Bedrock		BDRK			0	0%	100%										
Totals						100	100%	100%										
<table border="1" style="margin: auto;"> <thead> <tr> <th>d16</th> <th>d35</th> <th>d50</th> <th>d84</th> <th>d95</th> </tr> </thead> <tbody> <tr> <td>1.3</td> <td>2.4</td> <td>8.1</td> <td>30.1</td> <td>50.8</td> </tr> </tbody> </table>									d16	d35	d50	d84	d95	1.3	2.4	8.1	30.1	50.8
d16	d35	d50	d84	d95														
1.3	2.4	8.1	30.1	50.8														




Table 10a. Baseline Stream Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 1 (641 feet)

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n		
Dimension and Substrate - Riffle Only																											
Bankfull Width (ft)							11.6											10									
Floodprone Width (ft)							65											65									
Bankfull Mean Depth (ft)							1.2328											1.1									
¹ Bankfull Max Depth (ft)							1.6											1.5									
Bankfull Cross Sectional Area (ft ²)							14.3											13.15									
Width/Depth Ratio							9.4098											9.9445									
Entrenchment Ratio							5.6034											9.0909									
¹ Bank Height Ratio							1.2											1.2									
Profile																											
Riffle Length (ft)																											
Riffle Slope (ft/ft)							0.008											0.0073									
Pool Length (ft)																											
Pool Max depth (ft)																											
Pool Spacing (ft)							100											87									
Pattern																											
Channel Beltwidth (ft)							20											50									
Radius of Curvature (ft)							40											385									
Rc:Bankfull width (ft/ft)																											
Meander Wavelength (ft)							80											460									
Meander Width Ratio							1.7											4.3									
Transport parameters																											
Reach Shear Stress (competency) lb/ft ²																											
Max part size (mm) mobilized at bankfull																											
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Rosgen Classification							Degraded E4						E4						E4			C4					
Bankfull Velocity (fps)																											
Bankfull Discharge (cfs)																											
Valley length (ft)																		1375									
Channel Thalweg length (ft)																		1430									
Sinuosity (ft)																		1.04									
Water Surface Slope (Channel) (ft/ft)																		0.008									
BF slope (ft/ft)																											
³ Bankfull Floodplain Area (acres)																											
⁴ % of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Shaded cells indicate that these will typically not be filled in.
¹ - The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. ² - For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
³ Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace in cross slope.
⁴ - Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. ⁵ - If values needed only if the n exceeds 3.

Table 10a. Baseline Stream Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 2 (587 feet)

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n		
Dimension and Substrate - Riffle Only																											
Bankfull Width (ft)							13.8						11					12.5				8.6					
Floodprone Width (ft)							150						105					102.5				150					
Bankfull Mean Depth (ft)							1.9855						1.4727					1.5935				0.7093					
¹ Bankfull Max Depth (ft)							2.9						2					2.05				1.2					
Bankfull Cross Sectional Area (ft ²)							27.4						16.2					20.1				6.1					
Width/Depth Ratio							6.9504						7.4691					7.8179				12.125					
Entrenchment Ratio							10.87						9.5455					8.3442				17.442					
¹ Bank Height Ratio							1.1						1.4					1.2				1					
Profile																											
Riffle Length (ft)																					6		13		54		
Riffle Slope (ft/ft)							0.0044						0.0112					0.0055			N/A		N/A		N/A		
Pool Length (ft)																					15		22		84		
Pool Max depth (ft)																											
Pool Spacing (ft)							31						2					95			19		93		64		
Pattern																											
Channel Beltwidth (ft)							20						50					77			49		98		33		
Radius of Curvature (ft)							22						11.3					27.1			32		58		19		
Rc:Bankfull width (ft/ft)																											
Meander Wavelength (ft)							80						29					96			56		140		122		
Meander Width Ratio							1.4						4.5					7			3.5		7		14		
Transport parameters																											
Reach Shear Stress (competency) lb/ft ²																											
Max part size (mm) mobilized at bankfull																											
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Rosgen Classification							Degraded E4						E4						E4			E/C5					
Bankfull Velocity (fps)																											
Bankfull Discharge (cfs)																											
Valley length (ft)							1986																				
Channel Thalweg length (ft)							2065												1322			1357					
Sinuosity (ft)							1.04						1.62						1.26			1.21					
Water Surface Slope (Channel) (ft/ft)							0.0044						0.0008						0.0037								
BF slope (ft/ft)																											
³ Bankfull Floodplain Area (acres)																											
⁴ % of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Shaded cells indicate that these will typically not be filled in.
¹ = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. ² = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
³ Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.
⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. ⁵ = Of value needed only if the n exceeds 3.

Table 10a. Baseline Stream Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 3 (531 feet)

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n		
Dimension and Substrate - Riffle Only																											
Bankfull Width (ft)							16											16		15.2		17.8	18.3				
Floodprone Width (ft)							300						102.5					200		150		150	150				
Bankfull Mean Depth (ft)							2.1375						1.1873					2		1.2472		1.3333	1.7303				
¹ Bankfull Max Depth (ft)							3.3						1.85					2.4		2		2.3	2.5				
Bankfull Cross Sectional Area (ft ²)							34.2						13.15					32		22.2		24.4	26.3				
Width/Depth Ratio							7.4854						9.9445					8		8.7848		13.725	14.272				
Entrenchment Ratio							18.75						9.237					12.5		8.1967		8.427	9.8684				
¹ Bank Height Ratio							1.3						1.2					1		1		1	1				
Profile																											
Riffle Length (ft)																				5		33	136				
Riffle Slope (ft/ft)							0.007						0.0073					0.0049		0		0.0033	0.0108				
Pool Length (ft)																				10		31	54				
Pool Max depth (ft)																											
Pool Spacing (ft)							29						87					21		106		113	180				
Pattern																											
Channel Beltwidth (ft)							18						15					56		112		63	100				
Radius of Curvature (ft)							23						8.6					37		66		45	72				
Rc:Bankfull width (ft/ft)																											
Meander Wavelength (ft)							120						29					64		160		182	274				
Meander Width Ratio							1.1						1.3					3.5		7		10.2	15.4				
Transport parameters																											
Reach Shear Stress (competency) lb/ft ²																											
Max part size (mm) mobilized at bankfull																											
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Rosgen Classification							Degraded E4						E4						E4			E/C/5					
Bankfull Velocity (fps)																											
Bankfull Discharge (cfs)																											
Valley length (ft)							1541																				
Channel Thalweg length (ft)							2065												1984			2119					
Sinuosity (ft)							1.34												1.24			1.27					
Water Surface Slope (Channel) (ft/ft)							0.0031												0.0046			0.0032					
BF slope (ft/ft)																											
³ Bankfull Floodplain Area (acres)																											
⁴ % of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Shaded cells indicate that these will typically not be filled in.
¹ = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
³ Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.
⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. 5 = Of value needed only if the n exceeds 3.

Table 10a. Baseline Stream Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 4 (570 feet)

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n		
Dimension and Substrate - Riffle Only																											
Bankfull Width (ft)							16											16		15.2		17.8	18.3				
Floodprone Width (ft)							300											200		150		150	150				
Bankfull Mean Depth (ft)							2.1375											2		1.2472		1.3333	1.7303				
¹ Bankfull Max Depth (ft)							3.3											2.4		2		2.3	2.5				
Bankfull Cross Sectional Area (ft ²)							34.2											32		22.2		24.4	26.3				
Width/Depth Ratio							7.4854											8		8.7848		13.725	14.272				
Entrenchment Ratio							18.75											12.5		8.1967		8.427	9.8684				
¹ Bank Height Ratio							1.3											1		1		1	1				
Profile																											
Riffle Length (ft)																				5		33	136				
Riffle Slope (ft/ft)							0.007						0.0073					0.0049		0		0.0033	0.0108				
Pool Length (ft)																				10		31	54				
Pool Max depth (ft)																											
Pool Spacing (ft)							29						87					21		106		113	180				
Pattern																											
Channel Beltwidth (ft)							18						15					56		112		63	100				
Radius of Curvature (ft)							23						8.6					37		66		45	72				
Rc:Bankfull width (ft/ft)																											
Meander Wavelength (ft)							120						29					64		160		182	274				
Meander Width Ratio							1.1						1.3					3.5		7		10.2	15.4				
Transport parameters																											
Reach Shear Stress (competency) lb/ft ²																											
Max part size (mm) mobilized at bankfull																											
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Rosgen Classification							Degraded E4						E4						E4			E/C/5					
Bankfull Velocity (fps)																											
Bankfull Discharge (cfs)																											
Valley length (ft)							1541																				
Channel Thalweg length (ft)							2065												1984			2119					
Sinuosity (ft)							1.34												1.24			1.27					
Water Surface Slope (Channel) (ft/ft)							0.0031												0.0046			0.0032					
BF slope (ft/ft)																											
³ Bankfull Floodplain Area (acres)																											
⁴ % of Reach with Eroding Banks																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Shaded cells indicate that these will typically not be filled in.

¹ = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

³ Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. 5 = Of value needed only if the n exceeds 3.

Table 10a. Baseline Stream Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 5 (634 feet)

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline																	
		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n												
Dimension and Substrate - Riffle Only																																					
Bankfull Width (ft)							20.3											11.1							18		14.5		15.9	20.6							
Floodprone Width (ft)							300											102.5							300		150		150	150							
Bankfull Mean Depth (ft)							2.1133											1.1873							2.1111		1.1893		1.5793	1.6164							
¹ Bankfull Max Depth (ft)							2.9											1.85							2.7		2		2.4	2.6							
Bankfull Cross Sectional Area (ft ²)							42.9											13.15							38		22.9		24.5	25.7							
Width/Depth Ratio							9.6058											9.9445							8.5263		9.1812		9.837	17.321							
Entrenchment Ratio							14.778											9.237							16.667		7.2816		9.434	10.345							
¹ Bank Height Ratio							1.6											1.2							1		1		1	1							
Profile																																					
Riffle Length (ft)																												12		33	78						
Riffle Slope (ft/ft)																		0.0112									0		0.0036	0.0238							
Pool Length (ft)																											15		28	54							
Pool Max depth (ft)																																					
Pool Spacing (ft)																				2								95									
Pattern																																					
Channel Beltwidth (ft)							23													50							63		126	34		82	104				
Radius of Curvature (ft)							19													11.3							41		75	33		54	90				
Rc:Bankfull width (ft/ft)																																					
Meander Wavelength (ft)							99													29							72		180	124		156	303				
Meander Width Ratio							1.1													4.5							3.5		7	7.8		9.8	19.1				
Transport parameters																																					
Reach Shear Stress (competency) lb/ft ²																																					
Max part size (mm) mobilized at bankfull																																					
Stream Power (transport capacity) W/m ²																																					
Additional Reach Parameters																																					
Rosgen Classification							Degraded E4						E4						E4			E/C4															
Bankfull Velocity (fps)																																					
Bankfull Discharge (cfs)																																					
Valley length (ft)							1112																														
Channel Thalweg length (ft)							1435																														
Sinuosity (ft)							1.29						1.62						1.09			1.24															
Water Surface Slope (Channel) (ft/ft)							0.0035						0.0008						0.0041			0.0023															
BF slope (ft/ft)																																					
³ Bankfull Floodplain Area (acres)																																					
⁴ % of Reach with Eroding Banks																																					
Channel Stability or Habitat Metric																																					
Biological or Other																																					

Shaded cells indicate that these will typically not be filled in.
¹ = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
³ Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riserslope.
⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. 5 = Of value needed only if the n exceeds 3.

**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Upper UT to Cane Creek (Pickard) / EEP# 395**

Parameter	Pre-Existing Condition					Reference Reach(es) Data					Design					As-built/Baseline				
¹ Ri% / Ru% / P% / G% / S%																				
¹ SC% / Sa% / G% / C% / B% / Be%																				
¹ d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm)																				
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2,3 - These classes are loosley built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary. The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions. ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Data for Table 10b. Baseline Stream Summary Table is not available (Reaches 1-5)

Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Upper UT to Cane Creek (Pickard) / EEP# 395

	Cross Section 1 (Pool)						Cross Section 2 (Riffle)						Cross Section 3 (Pool)						Cross Section 4 (Riffle)									
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	598.45	598.40	598.45	598.45	-	-	-	595.97	595.97	595.97	595.97	-	-	-	591.52	591.84	591.52	591.52	-	-	-	593.97	594.38	593.97	593.97	-	-	-
Bankfull Width (ft)	8.10	7.80	7.47	6.55	7.47	-	-	12.40	9.70	10.78	10.92	6.54	-	-	8.20	8.20	6.56	5.98	7.90	-	-	8.60	9.80	8.59	8.36	9.20	-	-
Floodprone Width (ft)	-	-	-	-	-	-	-	150.00	150.00	150.00	150.00	150.00	-	-	-	-	-	-	-	-	-	150.00	150.00	150.00	150.00	150.00	-	-
Bankfull Mean Depth (ft)	1.11	1.10	1.26	1.25	1.14	-	-	0.75	0.90	0.75	0.85	1.09	-	-	0.74	0.80	0.63	0.66	0.69	-	-	0.71	0.90	0.76	0.80	0.77	-	-
Bankfull Max Depth (ft)	1.70	1.80	1.71	1.61	1.80	-	-	1.60	1.70	1.49	1.60	1.16	-	-	1.10	1.40	0.94	1.01	1.49	-	-	1.20	1.60	1.39	1.38	1.91	-	-
Bankfull Cross Sectional Area (ft ²)	9.00	8.80	9.41	8.18	8.86	-	-	9.30	9.70	8.11	9.26	5.45	-	-	6.10	6.90	4.11	3.96	5.42	-	-	6.10	8.80	6.52	6.71	6.99	-	-
Bankfull Width/Depth Ratio	-	-	-	-	-	-	-	16.53	11.10	14.34	12.88	5.63	-	-	-	-	-	-	-	-	-	12.12	11.00	11.31	10.42	3.57	-	-
Bankfull Entrenchment Ratio	-	-	-	-	-	-	-	12.10	15.40	13.91	13.74	22.94	-	-	-	-	-	-	-	-	-	17.44	15.20	17.46	17.94	16.30	-	-
Bankfull Bank Height Ratio	-	-	-	-	-	-	-	1.00	1.00	0.91	1.06	1.00	-	-	-	-	-	-	-	-	-	1.00	1.00	1.20	0.96	1.00	-	-
Cross Sectional Area between end pins (ft ²)	-	-	25.62	23.24	21.50	-	-	-	-	11.10	12.42	9.90	-	-	-	-	18.75	17.82	20.20	-	-	-	-	20.96	20.34	23.70	-	-
d50 (mm)	22.00	1.90	7.67	-	-	-	-	19.90	1.20	13.50	-	-	-	-	0.50	0.40	0.46	-	-	-	-	0.40	-	12.67	-	-	-	-
	Cross Section 5 (Pool)						Cross Section 6 (Riffle)						Cross Section 7 (Riffle)						Cross Section 8 (Riffle)									
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	592.05	592.15	592.05	592.05	-	-	-	588.83	588.83	588.83	588.83	-	-	-	589.05	588.85	589.05	589.05	-	-	-	586.97	586.87	586.97	586.97	-	-	-
Bankfull Width (ft)	10.80	10.40	10.05	10.49	9.07	-	-	17.80	17.80	17.76	18.02	11.66	-	-	15.20	14.50	17.49	16.29	9.98	-	-	18.30	17.60	17.99	18.53	11.42	-	-
Floodprone Width (ft)	-	-	-	-	-	-	-	150.00	150.00	150.00	150.00	150.00	-	-	150.00	150.00	150.00	150.00	150.00	-	-	150.00	150.00	150.00	150.00	150.00	-	-
Bankfull Mean Depth (ft)	1.03	1.10	1.07	1.04	1.64	-	-	1.25	1.20	1.23	1.25	0.85	-	-	1.73	1.70	1.65	1.76	1.21	-	-	1.33	1.30	1.44	1.35	1.43	-	-
Bankfull Max Depth (ft)	1.90	1.90	1.82	1.86	1.70	-	-	2.00	2.00	1.87	1.86	1.23	-	-	2.50	2.20	2.61	2.56	1.43	-	-	2.30	2.20	2.46	2.34	1.48	-	-
Bankfull Cross Sectional Area (ft ²)	11.10	11.10	10.71	10.87	7.71	-	-	22.20	22.10	21.83	22.55	7.19	-	-	26.30	22.40	28.79	28.60	7.14	-	-	24.40	23.70	25.84	25.09	8.42	-	-
Bankfull Width/Depth Ratio	-	-	-	-	-	-	-	14.27	14.30	14.45	14.39	13.78	-	-	8.78	9.40	10.63	9.28	8.27	-	-	13.73	13.10	12.52	13.69	8.01	-	-
Bankfull Entrenchment Ratio	-	-	-	-	-	-	-	8.43	8.40	8.44	8.33	12.86	-	-	9.87	10.30	8.57	9.21	15.03	-	-	8.20	8.50	8.34	8.09	13.14	-	-
Bankfull Bank Height Ratio	-	-	-	-	-	-	-	1.00	1.00	1.29	1.20	1.00	-	-	1.00	1.00	0.94	0.95	1.00	-	-	1.00	1.00	1.13	1.07	1.00	-	-
Cross Sectional Area between end pins (ft ²)	-	-	12.40	12.95	17.20	-	-	-	-	67.28	68.81	81.20	-	-	-	-	29.78	29.09	32.20	-	-	-	-	33.55	32.60	28.40	-	-
d50 (mm)	0.20	0.80	6.33	-	-	-	-	11.30	1.50	1.31	-	-	-	-	11.30	1.50	9.25	-	-	-	-	10.60	0.90	11.83	-	-	-	-
	Cross Section 9 (Pool)						Cross Section 10 (Riffle)						Cross Section 11 (Riffle)						Cross Section 12 (Riffle)									
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	585.83	585.83	585.83	585.83	-	-	-	584.16	584.16	584.16	584.16	-	-	-	582.62	582.72	582.62	582.62	-	-	-	582.20	582.20	582.22	582.22	-	-	-
Bankfull Width (ft)	16.80	17.70	16.80	17.79	10.83	-	-	20.60	21.10	20.13	21.46	12.41	-	-	15.90	17.00	14.32	15.44	11.23	-	-	14.50	12.40	15.46	15.55	18.69	-	-
Floodprone Width (ft)	-	-	-	-	-	-	-	150.00	150.00	150.00	150.00	150.00	-	-	150.00	150.00	150.00	150.00	150.00	-	-	150.00	150.00	150.00	150.00	150.00	-	-
Bankfull Mean Depth (ft)	1.69	1.60	1.69	1.65	2.18	-	-	1.19	1.20	1.18	1.15	0.97	-	-	1.62	1.5	1.43	1.49	1.43	-	-	1.58	1.70	1.44	1.48	1.89	-	-
Bankfull Max Depth (ft)	3.20	3.10	3.27	3.11	2.20	-	-	2.00	2.00	2.10	2.07	1.12	-	-	2.40	2.50	2.56	2.59	1.53	-	-	2.60	2.60	2.34	2.41	2.11	-	-
Bankfull Cross Sectional Area (ft ²)	28.40	28.50	28.43	29.38	11.91	-	-	24.50	24.90	23.68	24.59	6.94	-	-	25.70	25.80	20.46	22.97	8.61	-	-	22.90	21.10	22.32	23.07	19.70	-	-
Bankfull Width/Depth Ratio	-	-	-	-	-	-	-	17.32	17.90	17.11	18.73	12.77	-	-	9.84	11.20	10.02	10.38	7.85	-	-	9.18	7.30	10.70	10.48	9.91	-	-
Bankfull Entrenchment Ratio	-	-	-	-	-	-	-	7.28	7.10	7.45	6.99	12.09	-	-	9.43	8.80	10.47	9.72	13.36	-	-	10.34	12.10	9.70	9.65	8.03	-	-
Bankfull Bank Height Ratio	-	-	-	-	-	-	-	1.00	1.00	0.92	0.96	1.00	-	-	1.00	1.00	-228.59	1.12	1.00	-	-	1.00	1.00	1.11	1.12	1.00	-	-
Cross Sectional Area between end pins (ft ²)	-	-	31.30	32.31	31.40	-	-	-	-	41.94	40.78	51.00	-	-	-	-	34.82	37.66	31.20	-	-	-	-	34.34	35.03	30.10	-	-
d50 (mm)	0.40	0.90	13.50	-	-	-	-	20.30	6.00	7.25	-	-	-	-	20.30	6.00	14.75	-	-	-	-	20.30	6.00	13.50	-	-	-	-

¹ = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary																																						
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 1 (641 feet)																																						
Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5							
	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n		
Dimension and Substrate - Riffle only																																						
Bankfull Width (ft)			12.4						12.4						9.7						10.78						10.92						7.47					
Floodprone Width (ft)			150						150						150						150						150						150					
Bankfull Mean Depth (ft)			0.726						0.75						0.9						0.752						0.848						1.14					
¹ Bankfull Max Depth (ft)			1.6						1.6						1.7						1.49						1.6						1.8					
Bankfull Cross Sectional Area (ft ²)			9						9.3						9.7						8.107						9.255						8.86					
Width/Depth Ratio			17.08						16.53						11.1						14.34						12.88						4.15					
Entrenchment Ratio			12.1						12.1						15.4						13.91						13.74						20.08					
¹ Bank Height Ratio			1						1						1						0.913						1.063						1					
Profile																																						
Riffle Length (ft)	5		17	66			5		17	66			4		19	65			3.88	12.62	10.37	29.11	9.361	11	4.47	15.66	14.42	31.83	10.08	7	4.47	14.14	15.56	51.59	9.722	9		
Riffle Slope (ft/ft)	0.001		0.007	0.021			0.001		0.007	0.012			0		0.009	0.086			0.013	0.047	0.023	0.131	0.042	8	0.001	0.074	0.016	0.313	0.122	6	0.003	0.06	0.012	0.113	0.082	7		
Pool Length (ft)						12			20	33			3		6	23			10.83	37.24	33.84	74.92	21.23	11	19.88	66.39	62.58	126.6	40.36	6	11.43	51.81	30.61	64.37	30.8	8		
Pool Max depth (ft)	12		20	33														1.98	2.331	2.21	3.21	0.366	11	2.065	2.315	2.118	2.75	0.338	6	5.348	2.323	8.109	12.99	0.352	8			
Pool Spacing (ft)	39		70	113			39		70	113			39		70	113			21.36	48.71	44.15	95.34	21.61	10	22.1	83.86	95.59	129.7	47.84	5	32.09	66.28	69.95	112.8	34.73	7		
Pattern																																						
Channel Beltwidth (ft)	24		64	64																																		
Radius of Curvature (ft)	16		68	68																																		
Rc:Bankfull width (ft/ft)																																						
Meander Wavelength (ft)	74		198	198																																		
Meander Width Ratio	6		16	16																																		
Additional Reach Parameters																																						
Rosgen Classification			C4						C type						E type						E type						E type						E type					
Channel Thalweg length (ft)			1811						650						642						642						642						642					
Sinuosity (ft)			1.31						1.31						1.31						1.31						1.31						1.31					
Water Surface Slope (Channel) (ft/ft)			0.0066						0.0066						0.0071						0.00744						0.00712						0.00728					
BF slope (ft/ft)																				0.00832						0.00749						0.0079						
³ Ri% / Ru% / P% / G% / S%																				22%		66%			18%		64%				20%		66%					
³ SC% / Sa% / G% / C% / B% / Be%																				27%	15%	48%	7%	0%	3%	3%	23%	60%	14%	0%	0%	17%	17%	57%	11%	0%	1%	
³ d16 / d35 / d50 / d84 / d95 /																				0.09	0.123	6.556	21.42	126.1			1.1	5.4	11.5	43.4	89.6			1.8	3.6	5.5	22.3	49.8
² % of Reach with Eroding Banks																				0%						0%						0%						
Channel Stability or Habitat Metric																																						
Biological or Other																																						

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step, Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4. = Of value/needed only if the n exceeds 3

Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 2 (587 feet)																																				
Parameter	Baseline					MY-1					MY-2					MY-3					MY-4					MY-5										
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n
Bankfull Width (ft)	8.60						8.60						9.80						8.59						8.36						7.90					
Floodprone Width (ft)	150						150						150						150						150						150					
Bankfull Mean Depth (ft)	0.71						0.71						0.90						0.76						0.80						0.69					
¹ Bankfull Max Depth (ft)	1.20						1.20						1.60						1.39						1.38						1.49					
Bankfull Cross Sectional Area (ft ²)	6.10						6.10						8.80						6.52						6.71						5.42					
Width/Depth Ratio	12.12						12.12						11.00						11.31						10.42						11.40					
Entrenchment Ratio	17.44						17.44						15.20						17.46						17.94						18.99					
¹ Bank Height Ratio	1.00						1.00						1.00						1.20						0.96						1.00					
Profile																																				
Riffle Length (ft)	6.00	13.00	54.00				6.00	13.00	54.00				6.00	10.00	15.00				19.16	40.18	31.24	86.49	26.62	5.00	22.70	45.02	34.70	77.67	28.90	3.00	11.97	42.60	20.39	57.43	27.76	4.00
Riffle Slope (ft/ft)	N/A	N/A	N/A				N/A	N/A	N/A				N/A	N/A	N/A				0.00	0.01	0.01	0.02	0.01	5.00	0.00	0.01	0.00	0.02	0.01	3.00	0.00	0.01	0.00	0.02	0.01	4.00
Pool Length (ft)							15.00	22.00	84.00				17.00	20.00	25.00				15.52	61.65	75.69	119.16	43.79	5.00	36.94	97.09	101.19	153.14	58.21	3.00	21.12	79.37	54.72	95.33	51.00	4.00
Pool Max depth (ft)	15.00	22.00	84.00																2.16	2.53	2.48	3.05	0.38	5.00	1.79	2.26	2.22	2.79	0.50	3.00	6.32	2.40	8.90	29.95	0.44	4.00
Pool Spacing (ft)	64.00	82.00	109.00				64.00	82.00	109.00				64.00	82.00	#####				60.00	113.44	117.20	159.34	42.79	4.00	130.99	155.30	155.30	179.60	34.37	2.00	76.60	134.37	103.70	133.19	38.58	3.00
Pattern																																				
Channel Beltwidth (ft)	33	44	61																																	
Radius of Curvature (ft)	19	36	45																																	
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	122	144	159																																	
Meander Width Ratio	14	17	19																																	
Additional Reach Parameters																																				
Rosgen Classification	E/C5					C/E type					E type					E type					E type															
Channel Thalweg length (ft)	1357					570					588					588					588															
Sinuosity (ft)	1.21					1.21					1.21					1.21					1.21															
Water Surface Slope (Channel) (ft/ft)	N/A					N/A					N/A					N/A					0.00076															
BF slope (ft/ft)																					0.00437															
³ Ri% / Ru% / P% / G% / S%																					36%															
³ SC% / Sa% / G% / C% / B% / Be%																					5%															
³ d16 / d35 / d50 / d84 / d95 /																					0.18															
² % of Reach with Eroding Banks																					0%															
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4. = Of value/needed only if the n exceeds 3

**Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 3 (531 feet)**

Parameter	Baseline					MY-1					MY-2					MY-3					MY-4					MY-5												
	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n	Min	Mean	Med	Max	SD ⁴	n		
Dimension and Substrate - Riffle only																																						
Bankfull Width (ft)	15.20		17.80	18.30					16.50						16.15						17.63						17.15						15.80					
Floodprone Width (ft)	150		150	150					150						150						150						150						150					
Bankfull Mean Depth (ft)	1.25		1.33	1.73					1.49						1.45						1.44						1.50						0.47					
¹ Bankfull Max Depth (ft)	2.00		2.30	2.50					2.25						2.10						2.24						2.21						1.76					
Bankfull Cross Sectional Area (ft ²)	22.20		24.40	26.30					24.25						22.25						25.31						25.57						23.50					
Width/Depth Ratio	8.78		13.73	14.27					11.53						11.85						12.54						11.84						8.97					
Entrenchment Ratio	8.20		8.43	9.87					9.15						9.35						8.51						8.77						9.49					
¹ Bank Height Ratio	1.00		1.00	1.00					1.00						1.00						1.12						1.07						1.00					
Profile																																						
Riffle Length (ft)	5.00		33.00	136.00			29.00		96.00	136.00			10.00		54.00	144.00			11.38	33.07	20.60	74.10	26.88	5.00	49.81	79.53	53.77	135.00	48.08	3.00	21.04	56.30	51.47	125.02	37.48	4.00		
Riffle Slope (ft/ft)	0.00		0.00	0.01			0.00		0.00	0.01			0.00		0.00	0.01			0.00	0.01	0.01	0.01	0.00	4.00	0.00	0.01	0.01	0.01	0.00	3.00	0.00	0.01	0.01	0.01	0.00	3.00		
Pool Length (ft)							17.00		37.00	59.00			4.00		20.00	35.00			21.25	46.90	49.39	71.31	17.92	5.00	42.68	50.60	51.93	57.19	7.35	3.00	21.23	48.75	39.58	55.63	12.63	4.00		
Pool Max depth (ft)	10.00		31.00	54.00															3.00	3.38	3.51	3.74	0.34	5.00	3.51	3.59	3.62	3.63	0.07	3.00	5.50	3.48	12.71	20.46	0.20	4.00		
Pool Spacing (ft)	58.00		113.00	180.00			58.00		113.00	180.00			58.00		113.00	180.00			56.31	83.63	79.47	119.28	30.87	4.00	104.81	140.16	#####	175.51	49.99	2.00	67.02	111.90	111.73	166.96	40.43	3.00		
Pattern																																						
Channel Beltwidth (ft)	15		63	100																																		
Radius of Curvature (ft)	23		45	72																																		
Rc:Bankfull width (ft/ft)																																						
Meander Wavelength (ft)	105		182	274																																		
Meander Width Ratio	5.9		10.2	15.4																																		
Additional Reach Parameters																																						
Rosgen Classification	E/C5					C/E type					C/E type					C/E type					C/E type					C/E type												
Channel Thalweg length (ft)	2119					518					531					531					531					531												
Sinuosity (ft)	1.27					1.27					1.27					1.27					1.27					1.27												
Water Surface Slope (Channel) (ft/ft)	0.0031					0.0025					0.0027					0.003					0.00406					0.00406												
BF slope (ft/ft)																0.00189					0.00151					0.00151												
³ Ri% / Ru% / P% / G% / S%																					34%		48%			49%		31%			42%		40%					
³ SC% / Sa% / G% / C% / B% / Be%																					6%	50%	39%	4%	0%	1%	17%	31%	47%	5%	0%	0%	12%	41%	43%	5%	0%	1%
³ d16 / d35 / d50 / d84 / d95 /																					0.3	0.5	1.4	20.8	62.8	0.1	0.6	9.1	40.5	67.9	1.4	2.2	6.5	11.2	43.0			
² % of Reach with Eroding Banks	0%																																					
Channel Stability or Habitat Metric																																						
Biological or Other																																						

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary
Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 4 (570 feet)

Parameter	Monitoring Data - Stream Reach Data Summary																																									
	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5											
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n						
Bankfull Width (ft)	15.2		17.8	18.3					18.3				17.6						17.99												18.53											
Floodprone Width (ft)	150		150	150					150				150						150												150											
Bankfull Mean Depth (ft)	1.25		1.33	1.73					1.33				1.30						1.44												1.35											
¹ Bankfull Max Depth (ft)	2.00		2.30	2.50					2.30				2.20						2.46												2.34											
Bankfull Cross Sectional Area (ft ²)	22.20		24.40	26.30					24.40				23.70						25.84												25.09											
Width/Depth Ratio	8.78		13.73	14.27					13.73				13.10						12.52												13.69											
Entrenchment Ratio	8.20		8.43	9.87					8.20				8.50						8.34												8.09											
¹ Bank Height Ratio	1.00		1.00	1.00					1.00				1.00						1.13												1.07											
Profile																																										
Riffle Length (ft)	5.00		33.00	136.00		7.00			23.00	97.00		5.00			37.00	47.00		3.86	23.51	17.32	55.73	20.66	8.00	16.10	41.14	40.89	66.68	22.65	4.00	7.39	32.32	30.24	80.48	21.65	6.00							
Riffle Slope (ft/ft)	0.00		0.00	0.01		0.00			0.00	0.01		0.00			0.01	0.02		0.00	0.01	0.01	0.03	0.01	8.00	0.00	0.01	0.01	0.02	0.01	4.00	0.00	0.01	0.01	0.02	0.01	6.00							
Pool Length (ft)						10.00			31.00	54.00		7.00			12.00	17.00		11.23	49.71	51.05	78.86	24.78	7.00	43.57	62.03	55.72	93.09	23.37	4.00	17.95	55.87	37.44	60.74	24.08	5.00							
Pool Max depth (ft)	10.00		31.00	54.00														2.16	2.93	3.27	3.33	0.49	7.00	3.18	3.23	3.22	3.30	0.05	4.00	5.11	3.08	12.50	20.21	0.27	5.00							
Pool Spacing (ft)	58.00		113.00	180.00		58.00			113.00	180.00		58.00			113.00	180.00		21.99	73.49	74.90	116.95	35.35	6.00	88.76	92.13	92.15	95.49	3.37	3.00	56.95	82.81	101.21	150.49	19.36	4.00							
Pattern																																										
Channel Beltwidth (ft)	15		63	100																																						
Radius of Curvature (ft)	23		45	72																																						
Rc:Bankfull width (ft/ft)																																										
Meander Wavelength (ft)	105		182	274																																						
Meander Width Ratio	5.9		10.2	15.4																																						
Additional Reach Parameters																																										
Rosgen Classification	E/C5						C type						C/E type						C/E type						C/E type																	
Channel Thalweg length (ft)	2119						571						570						570						570																	
Sinuosity (ft)	1.27						1.27						1.27						1.27						1.27																	
Water Surface Slope (Channel) (ft/ft)	0.0031						0.0037						0.039						0.00278						0.00677						0.00677											
BF slope (ft/ft)																			0.00414						0.00327						0.00327											
² Ri% / Ru% / P% / G% / S%																			34%		63%				30%		45%				32%		54%									
³ SC% / Sa% / G% / C% / B% / Be%																			7%	25%	38%	29%	0%	1%	24%	17%	53%	6%	0%	0%	16%	21%	46%	18%	0%	1%						
³ d16 / d35 / d50 / d84 / d95 /																			0.52	6.04	20.20	93.55	170.58		0.10	0.90	7.10	29.30	70.50		1.30	1.80	3.90	10.50	51.00							
² % of Reach with Eroding Banks	0%																																									
Channel Stability or Habitat Metric																																										
Biological or Other																																										

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary Upper UT to Cane Creek (Pickard) / EEP# 395 - Reach: 5 (634 feet)																																										
Parameter	Baseline					MY-1					MY-2					MY-3					MY-4					MY-5																
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n						
Bankfull Width (ft)	14.50		15.90	20.60			14.50	17.00	15.90	20.60	3.20	3.00	12.40	16.83	17.00	21.10	4.35	3.00	14.32	16.64	15.46	20.13	3.08	3.00	15.44	17.48	15.55	21.46	3.45	3.00							21.60					
Floodprone Width (ft)	150		150	150			150	150	150	150	0	3	150	150	150	150	0	3	150	150	150	150	0	3	150	150	150	150	0	3							150					
Bankfull Mean Depth (ft)	1.19		1.58	1.62			1.19	1.46	1.58	1.62	0.24	3.00	1.20	1.45	1.45	1.70	0.35	3.00	1.18	1.35	1.43	1.44	0.15	3.00	1.15	1.37	1.48	1.49	0.20	3.00							1.40					
¹ Bankfull Max Depth (ft)	2.00		2.40	2.60			2.00	2.33	2.40	2.60	0.31	3.00	2.00	2.37	2.50	2.60	0.32	3.00	2.10	2.33	2.34	2.56	0.23	3.00	2.07	2.36	2.41	2.59	0.26	3.00							3.11					
Bankfull Cross Sectional Area (ft ²)	22.90		24.50	25.70			22.90	24.37	24.50	25.70	1.40	3.00	21.10	23.93	24.90	25.80	2.49	3.00	20.46	22.15	22.32	23.68	1.62	3.00	22.97	23.54	23.07	24.59	0.91	3.00							30.30					
Width/Depth Ratio	9.18		9.84	17.32			9.18	12.11	9.84	17.32	4.52	3.00	7.30	12.13	11.20	17.90	5.36	3.00	10.02	12.61	10.70	17.11	3.91	3.00	10.38	13.20	10.48	18.73	4.79	3.00							15.43					
Entrenchment Ratio	7.28		9.43	10.34			7.28	9.02	9.43	10.34	1.57	3.00	7.10	9.33	8.80	12.10	2.54	3.00	7.45	9.21	9.70	10.47	1.57	3.00	6.99	8.78	9.65	9.72	1.55	3.00							6.94					
¹ Bank Height Ratio	1.00		1.00	1.00			1.00	1.00	1.00	1.00	0.00	3.00	1.00	1.00	1.00	1.00	0.00	3.00	0.92	1.08	1.11	1.22	0.15	3.00	0.96	1.07	1.12	1.12	0.09	3.00							1.00					
Profile																																										
Riffle Length (ft)	12.00		33.00	78.00			12.00	33.00	78.00				6.00	29.00	56.00				3.99	25.55	27.82	59.49	18.07	9.00	17.75	37.55	37.64	59.19	14.78	6.00	10.35	31.55	32.09	66.14	16.43	7.00						
Riffle Slope (ft/ft)	0.00		0.00	0.02			0.00	0.00	0.02				0.00	0.00	0.01				0.00	0.01	0.01	0.02	0.01	9.00	0.00	0.01	0.01	0.01	0.00	6.00	0.00	0.01	0.00	0.02	0.00	7.00						
Pool Length (ft)	15.00		28.00	54.00			15.00	28.00	54.00				5.00	14.00	35.00				15.20	35.48	33.61	56.09	13.85	9.00	25.46	44.42	40.82	70.46	13.85	7.00	15.13	39.95	28.89	53.91	13.85	8.00						
Pool Max depth (ft)																			3.02	3.51	3.58	4.15	0.34	9.00	2.94	3.51	3.47	4.05	0.37	7.00	2.98	3.51	3.52	4.10	0.36	8.00						
Pool Spacing (ft)	58.00		83.00	201.00			58.00	83.00	201.00				58.00	83.00	201.00				23.99	61.76	61.37	96.27	26.51	8.00	55.92	85.96	86.41	124.39	23.14	6.00	50.78	73.86	79.36	164.73	24.83	7.00						
Pattern																																										
Channel Beltwidth (ft)	34		82	104																																						
Radius of Curvature (ft)	33		54	90																																						
Rc:Bankfull width (ft/ft)																																										
Meander Wavelength (ft)	124		156	303																																						
Meander Width Ratio	7.8		9.8	19.1																																						
Additional Reach Parameters																																										
Rosgen Classification			E/C4						C/E type						C/E type						C/E type						C/E type						C/E type									
Channel Thalweg length (ft)			1194						565						634						634						634						634									
Sinuosity (ft)			1.24						1.24						1.24						1.24						1.24						1.24									
Water Surface Slope (Channel) (ft/ft)			0.0023						0.0023						0.0028						N/A						0.00257						0.00257									
BF slope (ft/ft)																					0.00315						0.00308						0.00308									
³ Ri% / Ru% / P% / G% / S%																					41%						41%						41%									
³ SC% / Sa% / G% / C% / B% / Be%																					10%	34%	39%	17%	0%	0%	17%	28%	54%	1%	0%	0%	14%	31%	47%	9%	0%	0%				
³ d16 / d35 / d50 / d84 / d95 /																					0.21	1.19	9.07	66.70	127.19		0.10	1.20	5.50	19.90	42.90	1.30	2.40	8.10	30.10	50.80						
² % of Reach with Eroding Banks																					0%						0%						0%									
Channel Stability or Habitat Metric																																										
Biological or Other																																										

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4. = Of value/needed only if the n exceeds 3

APPENDIX E. Hydrologic Data

Table 12. Verification of Bankfull Events Upper UT to Cane Creek (Pickard) / EEP# 395			
Date of Data Collection	Date of Occurrence	Method	Photo #
16-Nov-09	11-Nov-09	Visual observation of wrack adjacent to the stream channel and within the floodplain as the result of Tropical Storm Ida	1-2 (MY-02 Report)
17-Feb-10	5-Feb-10	Visual observations of overbank event including wrack lines and sediment deposition resulting from a 1.36 inch* rainfall event on February 5, 2010 that occurred after numerous rainfall events, within the 3 weeks prior, that totaled 3.52 inches	3-4 (MY-02 Report)
16-Jun-10	17-May-10	Visual observations of overbank event including wrack lines and sediment deposition resulting from a 4.1 inch* rainfall event on May 16-17, 2010	N/A
5-Oct-10	30-Sep-10	A 4.43 inch* rainfall event occurring between September 26-October 2, 2010	N/A
18-Jan-13	18-Jan-13	A 2.1-inch** rainfall event within 4 hours occurred less than 24 hours after a 1.3 inch rainfall within 6 hours.	N/A
18-Jan-13	18-Jan-13	A 1.6-inch** rainfall event within 1 hour occurred less than 15 hours after a 1.3 inch rainfall within 4 hours	N/A
29-Jun-13	29-Jun-13	A 0.24-inch*** rainfall event within 11 hours occurred less than 12 hours after a 0.45 inch rainfall within 3 hours.	N/A

* - Reported at KBUY Weather Station in Burlington

** - Reported at USGS 355637079122545 Rain gauge at Berry Andrews Rd near White Cross

***-Reported at Burlington Alamance Regional Airport