

# **Unnamed Tributary to Crab Creek Stream and Wetland Restoration**

**NCEEP Project Number: 857**

**Monitoring Contract Number: 004495**

**Monitoring Year 5**

**2014 Report**




**Submitted to  
North Carolina Ecosystem Enhancement Program  
North Carolina Department of Environment and Natural Resources  
January 2015**



**1652 Mail Service Center  
Raleigh, NC 27699**



# Monitoring Firm



# EQUINOX

*balance through proper planning*

**37 Haywood Street, Suite 100  
Asheville, North Carolina 28801  
Phone: 828-253-6856**

**Project Contact: Hunter Terrell  
Email: [hunter@equinoxenvironmental.com](mailto:hunter@equinoxenvironmental.com)**

# **Unnamed Tributary to Crab Creek Stream and Wetland Restoration 2014 Monitoring Report (MY 5)**

## **Table of Contents**

1.0	Executive Summary / Project Abstract	Page 1
2.0	Methodology	Page 3
3.0	References	Page 4

## Appendices

### Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

### Appendix B. Visual Assessment Data

- Figure 2. Integrated Current Condition Plan View
- Table 5. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment
- Photo Station Photos

### Appendix C. Vegetation Plot Data

- Table 7. Vegetation Plot Criteria Attainment
- Vegetation Monitoring Plot Photos
- Table 8. CVS Vegetation Plot Metadata
- Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)
- Table 9a. Random Circular Vegetation Plot Stem Counts

### Appendix D. Stream Survey Data

- Cross-Sections with Annual Overlays and Photos
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 10a. Baseline Stream Data Summary
- Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Table 11a. Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Sections)
- Table 11b. Monitoring Data – Stream Reach Data Summary

### Appendix E. Hydrologic Data

- Table 12. Verification of Bankfull Events
- Monthly Precipitation Data Compared to 30<sup>th</sup> and 70<sup>th</sup> Percentiles for Alleghany County, NC
- Precipitation and Water Level Plots
- Table 13. Wetland Gauge Attainment Data

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Unnamed Tributary to Crab Creek Restoration Plan (NCEEP 2007) are as follows:

### Project Goals:

- Reduce bank sediment export and nutrient inputs to the receiving watershed of Crab Creek, a Class C Trout Water;
- Enhance and preserve riparian buffers of a headwater trout stream;
- Enhance aquatic and terrestrial habitat along an intact stream corridor;
- Improve wetland functions by connecting and expanding the following wetland communities: Swamp Forest-Bog Complex, Southern Appalachian Bog, and Montane Alluvial Forest and;
- Improve and expand Southern Appalachian Bog wetland habitat for the Bog Turtle *Clemmys muhlenburgii*.

### Project Objectives:

- Restore 4,026 linear feet of stream channel with appropriate pattern, profile, and dimension to support a gravel transport system;
- Re-establish the natural stream features (bed heterogeneity) to restore aquatic habitat;
- Improve aquatic organism passage and habitat corridor continuity by replacing the culvert; and
- Convert existing croplands into Swamp Forest-Bog Complex and Southern Appalachian Bog communities.

### Project Performance:

Vegetation data were collected during August 2014. Based on the planted totals for plots within the 30 foot buffer surrounding the restored channel, 6 of the 9 vegetation plots fell short of the 260 stems per acre criterion for monitoring year 5. The planted mean was 243 stems per acre with a range of 121 to 566. However, the inclusion of natural recruits results in a mean of approximately 700 stems per acre with a range of 243 to 1700. A different methodology was used to sample the Southern Appalachian Bog wetland features surrounding the mainstem and lower portion of the tributary due to the early successional planting plan associated with this community type (See sheet 15 of the planting plan in the approved mitigation plan). In keeping with an early successional reference for this community type, the planting plan consisted of a low density shrub assemblage with various sedges and rush species making for an herbaceous dominated system. These bog systems are characterized by a mosaic of patchy shrub assemblages and meadows. Therefore the woody density of this community type is lower than those of typical mitigation (50 stems per acre - see sheet 15 of the planting plan and section 7.4 in the approved mitigation plan for zones D and F). Random circular plots were sampled during monitoring years two and five within the five year monitoring period. In these bog areas the woody stem density ranged from 61 to 627 stems per acre (with a mean of 323 stems per acre) in year 5 and is accompanied by a dense herbaceous layer. Therefore the bog features on the site possess the distribution of strata and densities that meet or exceed those targeted in the planting plan. Due in large part to the project elevations resulting in shorter growing seasons, the size of

the woody stems are generally smaller than that observed at many sites after 5 years of monitoring.

There are also approximately 20 isolated patches of high threat invasive plants that are distributed throughout the project area. Four percent of the easement acreage is comprised of these invasive plants. The one percent increase in invasive coverage is due to two new areas added during MY5. One of these areas is associated with the powerline right-of-way at the downstream end of the easement. The dominant species is multiflora rose *Rosa multiflora*; other species present include oriental bittersweet *Celastrus orbiculatus*, privet *Ligustrum sp.*, and Japanese honeysuckle *Lonicera japonica*. There also are two areas with low stem densities that are associated with the streambank erosion areas as noted below.

All cross sections have remained stable through MY5. All cross sections show no signs of erosion or deterioration. Stream reach geomorphological data indicates the stream channels have remained very stable since construction. Stream channel problems observed during MY5 were minimal and consisted of seven small problems areas, 2 areas of aggradation and 5 areas of degradation, throughout all assessed reaches. Particle-size distributions remain stable, with no significant trends towards coarser or finer materials. This indicates that the channel is transporting sediment as designed.

Data from the eight groundwater monitoring stations indicated that all stations, with the exception of MW-1, met the soil saturation criterion of groundwater being within 12 inches of the soil surfaces for at least five percent of the hydroperiod during the MY5 growing season. The on-site rain gauge documented above normal precipitation during May-July. During normal rainfall years all groundwater gauges are expected to meet the minimum criteria. One bankfull event was documented during a November 2014 field visit (Table 12). This is the fifth documented bankfull event since construction was completed, meeting the criterion of two bankfull events since completion of construction.

In October 2013, wetland boundary delineations were performed to confirm the boundary of wetland features on the project site. A total of 21.8 acres of wetland were delineated within the project site. This included 10.9 acres of restoration, 3.1 acres of enhancement, 0.1 acres of creation, and 7.7 acres of preservation. The total acreage showed a 5.1 acre increase in total wetland area compared to the original baseline delineation of 16.7 acres, resulting from a 2.9 acre and a 2.2 acre increase in restoration and preservation acreage, respectively. The increase in wetland acreage increased primarily as a result of including wetlands within the beltwidth of the stream that were excluded during the initial delineation. Two areas within Wetlands 1 and 2 that were included in the original wetland delineation failed to meet all three indicators for wetland jurisdiction. The failing area in Wetland 2 was located in the restoration area around Monitoring Well 1, which has failed to meet the hydrologic success criteria three out of four monitoring years. Additionally, this area failed to meet the hydric soil indicator. The failing area in Wetland 3, consisting of both restoration and creation, failed to meet the hydric soil indicator; which, was due to a large deposit of sand burying hydric soil. The origin of the sand layer is likely from the adjacent agricultural field. These areas have been excluded from the wetland acreages included in Table 1a and 1b.

During a May field visit, mountain redbelly dace (*Phoxinus oreas*) were observed spawning over creek chub beds along the mainstem within the restoration area. Mountain redbelly dace are important indicators of stream health because they thrive in soft, unpolluted, clear water. The evidence of this spawning taking place illustrates the success of the UT-Crab Creek project in providing aquatic habitat and enhancing overall water quality within the watershed. Follow the link below to watch a video of mountain redbelly dace ([http://portal.ncdenr.org/web/eep/eep-news/-/blogs/video-of-redbelly-dace-spawning-at-eep-project-site?\\_33\\_redirect=%2Fweb%2Feep%2Feep-news](http://portal.ncdenr.org/web/eep/eep-news/-/blogs/video-of-redbelly-dace-spawning-at-eep-project-site?_33_redirect=%2Fweb%2Feep%2Feep-news)).

Summary information and data related to the occurrence of items such as beaver or easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on NCEEP's website. All raw data supporting tables and figures in the appendices are available from NCEEP upon request.



## 2.0 Methodology

The stream monitoring methodologies utilized in MY4 replicate those employed during the previous monitoring years and are based on standard guidance and procedures documents (Rosgen 1996; USACE 2003).

Vegetation plot monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II, Version 4.2 (Lee et al. 2008).

Wetland hydrology was considered established if groundwater monitoring data indicated saturated soils within 12 inches of the soil surface for 5% of the Hydro period. Due to the Alleghany County data set being based on a site with elevations approximately 1,000 feet different from the project site, the growing season for the site was based on the Natural Resource Conservation Service (NRCS) data set for Ashe County (NRCS 2009). During October 2013, a wetland boundary delineation was performed to confirm the presence of wetland features on the project site. The delineation utilized the Level II Routine Wetland Determination method as defined in the 1987 USACE Wetlands Delineation Manual and the 2010 USACE Interim Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Eastern Mountains and Piedmont Region.



### 3.0 References

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. The University of North Carolina at Chapel Hill, Department of Biology.
- NCEEP (North Carolina Ecosystem Enhancement Program). 2007. UT to Crab Creek Restoration Site. Alleghany County, North Carolina. Restoration Plan. Raleigh.
- NRCS (Natural Resources Conservation Service). Undated. Climate Analysis for Wetlands by County. <http://www.wcc.nrcs.usda.gov/climate/wetlands.html>; accessed November 2012.
- Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology Books. Pagosa Springs, Colorado.
- USACE (U.S. Army Corps of Engineers). 2003. Stream Mitigation Guidelines. U.S. Army Corps of Engineers, U.S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Department of Environment and Natural Resources-Division of Water Quality. Wilmington District.

**Appendix A**  
**Project Vicinity Map and Background Tables**



The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (NCEEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with NCEEP.



Directions: From Raleigh, proceed west on I-40 towards Winston Salem. Take Exit 193 B (NC-8N/US-52N) towards Mount Airy. Proceed on US-52N to I-74W towards Wytheville, VA. Take Exit 5 (I-77S) and proceed to Exit 100 (Mount Airy/Galax/NC-89). Turn left and proceed west on NC-89. Turn left at NC-18 and go approximately 6 miles to the project site. The site is located on the north side of NC-18.

**Figure 1 - Vicinity Map**  
 UT to Crab Creek Stream & Wetland Restoration Site  
 Project No. 857  
 Alleghany County, North Carolina

0 1,250 2,500 5,000 Feet

7.5 Minute Series Cumberland Knob Quadrangle

Table 1a. Project Components UT Crab Creek Stream & Wetland / Project No. 857										
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage <sup>1</sup>	Stationing	Creditable Footage or Acreage <sup>2</sup>	Ratio	Credits	BMP Elements	Comment
UT1	2,313 lf	R	P3	1,775	100+00 - 101+71	1,775	1.0	1,775	Existing culvert and crossing removed.	Stream channel stabilized with in-stream structures, including step pools and riffle grade control.
					103+00 - 104+35					
					105+34 - 112+29					
					113+51 - 116+88					
		E	EII	496	101+71 - 103+00	496	2.5	198	Included revegetation and stream bank stabilization.	
104+35 - 105+34										
112+29 - 113+51										
116+88 - 118+34										
UTCC-US	2,086 lf	R	P2	2,485	10+00 - 34+85	2,423	1.0	2,423	Existing culvert and crossing replaced with open bottom arch culvert.	Stream channel stabilized with in-stream structures, including step pools and riffle grade control.
UTCC-DS	2,172 lf	P		2,172	34+85 - 56+57	2,067	5.0	413		
Montane Alluvial Forest (Enhancement)	3.00	E		3.01		2.90	2	1.45		Ditch filled and existing fill, debris, and culvert drain removed. Existing seep heads developed and additional hardwood trees planted to restore and enhance Montane Alluvial Forest.
Montane Alluvial Forest (Restoration)	0.90	R		0.83		0.82	1	0.82		
Southern Appalachian Bog (Preservation)	2.70	P		2.23		2.17	5	0.43		Preservation of Southern Appalachian Bog Community.
Southern Appalachian Bog (Creation)	0.00	C		0.08		0.08	3	0.03		Overflow cropland soil removed, groundwater springs exposed, and bog wetland species planted to restore and create Southern Appalachian Bog Community hydrology.
Southern Appalachian Bog (Restoration)	6.70	R		9.57		9.29	1	9.29		
Swamp Forest Bog Complex (Preservation)	5.81	P		5.81		5.72	5	1.14		Preservation of Swamp Forest-Bog Complex along UTCC-DS reach.

=Non-Applicable  
<sup>1</sup> Acreage updated based on MY4 wetland boundary delineation  
<sup>2</sup> Creditable amounts account for removal of any crossings and 50% asset reduction for utility crossovers

Table 1b. Component Summations UT Crab Creek Stream & Wetland / Project No. 857							
Restoration Level	Stream (lf)	Riparian Wetland (Ac) <sup>1</sup>		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	4,198		10.1				
Enhancement			2.9				
Enhancement I	0						
Enhancement II	496						
Creation			0.08				
Preservation	2,172		7.89				
HQ Preservation	0		0				
		0.0	0.0				
<b>Totals</b>	<b>6,866</b>		<b>20.98</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

=Non-Applicable  
<sup>1</sup> Acreage updated based on MY4 wetland boundary delineation

<b>Table 2. Project Activity &amp; Reporting History UT Crab Creek Stream &amp; Wetland / Project No. 857</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Land Acquisition	N/A	May 2006
Environmental Resource Technical Report	2006	May 2007
Restoration Plan	2007	Dec 2007
Permit Date	N/A	April 2008
Final Design - Construction Plans	N/A	Aug 2008
Construction	N/A	April 2010
Temporary S&E mix applied	N/A	2009 - 2010
Permanent seed mix applied	N/A	April 2010
Planting	N/A	April 2010
Initial Wetland Monitoring Gauges & Rain Gauge Installed	N/A	April 2010
Morphological Data Collection	June 2010	N/A
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	June 2010	Feb 2011
Year 1 Monitoring	March 2011	Oct 2011
Year 2 Monitoring	Oct 2011	Dec 2011
Year 3 Monitoring	Nov 2012	Jan 2013
Year 4 Monitoring	Nov 2013	Jan 2014
Year 5 Monitoring	Nov 2014	Nov 2014

N/A - Item does not apply.

<b>Table 3. Project Contacts</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>	
<b>Designer</b>	KCI Associates of North Carolina Landmark Center II, Suite 220 4601 Six Forks Road Raleigh, NC 27609
Primary Project Design POC	April Davis (919) 783-9214
<b>Construction Contractor</b>	Carolina Environmental Contracting Inc. P.O. Box 1905 Mount Airy, NC 27030
Construction Contractor POC	Stephen James (336) 320-3849
<b>Planting Contractor</b>	Carolina Environmental Contracting Inc. P.O. Box 1905 Mount Airy, NC 27030
Planting Contractor POC	Stephen James (336) 320-3849
<b>Seeding Contractor</b>	Carolina Environmental Contracting Inc. P.O. Box 1905 Mount Airy, NC 27030
Seeding Contractor POC	Stephen James (336) 320-3849
Seed Mix Sources	Green Resources
Nursery Stock Suppliers	Mellow Marsh Farm (919) 742-1200
<b>Monitoring Performers (Y0) - 2009</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
Wetland Monitoring POC	Win Taylor (828) 253-6856
<b>Monitoring Performers (Y1) - 2010</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
Wetland Monitoring POC	Win Taylor (828) 253-6856
<b>Monitoring Performers (Y2) - 2011</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Win Taylor (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856
Wetland Monitoring POC	Win Taylor (828) 253-6856
<b>Monitoring Performers (Y3)- 2012</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Kevin Mitchell (828) 253-6856
Vegetation Monitoring POC	Kevin Mitchell (828) 253-6856
Wetland Monitoring POC	Kevin Mitchell (828) 253-6856
<b>Monitoring Performers (Y4)- 2013</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6856
Wetland Monitoring POC	Hunter Terrell (828) 253-6856
<b>Monitoring Performers (Y5)- 2014</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6856
Wetland Monitoring POC	Hunter Terrell (828) 253-6856



<b>Table 4. Project Attributes</b>			
<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>			
Project County	Alleghany		
Physiographic Region	Blue Ridge		
Ecoregion	New River Plateau		
River Basin	Little River		
USGS HUC	05050001030020		
NCDWQ Sub-Basin	05-07-03		
Within Extent of EEP Watershed Plan	Little River and Laurel Branch Local Watershed Plans		
WRC Class	Cold		
% of Project Easement Fenced or Demarcated	100%		
Beaver Activity Observed During Design Phase	No		
<b>Restoration Component Attributes</b>			
	<b>UT1</b>	<b>UTCC-US</b>	<b>UTCC-DS</b>
Drainage Area (sq.mi.)	0.53	1.65	2.64
Stream Order	First	Second	Second
Restored Length (feet)	1,775	2,485	N/A
Perennial or Intermittent	Perennial	Perennial	Perennial
Watershed Type	Rural		
Watershed LULC Distribution			
	Forest/Wetland	53%	
	Pasture/Managed Herbaceous	45%	
	Other	2%	
Watershed Impervious Cover	-	-	-
NCDWQ AU/Index Number	10-9-12	10-9-12	10-9-12
NCDWQ Classification	C; Tr	C; Tr	C; Tr
303d Listed	No	No	No
Upstream of 303d Listed Segment	No	No	No
Reasons for 303d Listing or Stressor	N/A	N/A	N/A
Total Acreage of Easement	47.8		
Total Vegetated Acreage within Easement	9.0	10.6	19.7
Total Planted Acreage as Part of Restoration	3.3	10.6	1.5
Rosgen Classification of Pre-Existing	G4/C4	C4	E4
Rosgen Classification of As-Built	Cb/C	C	N/A
Valley Type	-	-	-
Valley Slope	0.025	0.010	-
Valley Side Slope Range	-	-	-
Valley Toe Slope Range	-	-	-
Cowardin Classification	N/A	N/A	N/A
Trout Waters Designation	Yes	Yes	Yes
Species of Concern, Endangered, Etc.	Bog Turtle, American Speedwell, and Canadian Bumet		
Dominant Soil Series and Characteristics			
	Series	Nikwasi	
	Depth	-	-
	Clay%	-	-
	K	-	-
	T	-	-


- Information unavailable.

N/A - Item does not apply.

# **Appendix B**

## **Visual Assessment Data**


Figure 2. Integrated Current Condition Plan View



	<b>Prepared for</b> <b>Project:</b> UT to Crab Creek Stream and Wetland Restoration Year 5 Monitoring Alleghany County, North Carolina	Notes: 1) Base Map from CAD file "Crab_base_final" Provided by KCI Associates of NC P.A. 2) NC OneMap 2010 Aerial Photo 3) Wetland boundaries updated using MY4 Wetland Boundary Delineation data	<b>Prepared by</b> 
	Sheet 1 of 4		
	Date	Project Number	
	November 2014	NCEP # 857	



Figure 2. Integrated Current Condition Plan View



**Year 5 Conditions**

- Beaver Dam

**Vegetation Plots**

- Criteria Met - MY5
- Criteria Not Met - MY5
- Circular Vegetation Plot- MY5

**Wetland Gauges**

- Criteria Met - MY5
- Criteria Not Met - MY5

**Bank/Bed Conditions**

- Scoured / Eroding
- Mass Wasting

**Vegetation Problem Areas**

- Easement Encroachment
- Low Stem Densities
- Invasives - Dense
- Invasives - Present

**Legend**

- Easement Boundary
- Stream Alignment
- Power Line ROW
- Roads
- Longitudinal Profile Begin/End
- Cross Sections
- Structures
- Control Points
- Crest Gauges
- Rain Gauge
- Photo Points

**Wetlands**

- Creation
- Enhancement
- Restoration
- Preservation
- Expansion- Enhancements
- Expansion- Preservation
- Expansion- Restoration
- MY4- Not Meeting Wetland Criteria

**Community Types**

- Montane Alluvial Forest
- Southern Appalachian Bog
- Swamp Forest-Bog Complex




Prepared for	<b>Project:</b> UT to Crab Creek Stream and Wetland Restoration Year 5 Monitoring Alleghany County, North Carolina	Notes: 1) Base Map from CAD file "Crab_base_final" Provided by KCI Associates of NC P.A. 2) NC OneMap 2010 Aerial Photo 3) Wetland boundaries updated using MY4 Wetland Boundary Delineation data	Prepared by
			
	Sheet 2 of 4		
	Date	Project Number	
	November 2014	NCEP # 857	



Figure 2. Integrated Current Condition Plan View



NC OneMap, NC Center for Geographic Information and Analysis, NC 911 Board






Prepared for	<b>Project:</b> UT to Crab Creek Stream and Wetland Restoration	Notes: 1) Base Map from CAD file "Crab_base_final" Provided by KCI Associates of NC P.A.	Prepared by
	Year 5 Monitoring Alleghany County, North Carolina	2) NC OneMap 2010 Aerial Photo 3) Wetland boundaries updated using MY4 Wetland Boundary Delineation data	
	Sheet 3 of 4		
	Date November 2014	Project Number NCEP # 857	





Figure 2. Integrated Current Condition Plan View



Prepared for	<b>Project:</b> UT to Crab Creek Stream and Wetland Restoration	Notes: 1) Base Map from CAD file "Crab_base_final" Provided by KCI Associates of NC P.A.	Prepared by
	Year 5 Monitoring Alleghany County, North Carolina	2) NC OneMap2010 Aerial Photo 3) Wetland boundaries updated using MY4 Wetland Boundary Delineation data	
	Sheet 4 of 4		
	Date November 2014	Project Number NCEP # 857	

<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857 - UT1 - Upper</b> <b>Assessed Length 1,832 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate.	17	17			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	20	20					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		20	20			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	20	20			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	19	20			95%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			4	117			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
<b>Totals</b>					4	117	97%	3	45	98%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	15	15			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	15	15			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	15	15			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	15	15			100%			

N/A - Item does not apply.

<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857 - UT1 - Lower</b> <b>Assessed Length 438 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate.	5	5			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	4	4			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	4	4			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	4	4			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	4	4			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			2	33			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse.			0	0	100%	0	0	100%
<b>Totals</b>					2	33	96%	0	0	96%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	5	5			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	5	5			100%			

N/A - Item does not apply.

<b>Table 5. Visual Stream Morphology Stability Assessment</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857 - UTCC - US</b> <b>Assessed Length 2,485 feet</b>										
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Rifle Condition	1. <u>Texture/Substrate</u> - Rifle maintains coarser substrate.	17	17			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	15	15			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	15	15			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	15	15			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	15	15			100%			
	2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			3	110			
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse.			1	21	100%	1	21	100%
<b>Totals</b>					<b>4</b>	<b>131</b>	<b>97%</b>	<b>3</b>	<b>46</b>	<b>98%</b>
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	7	7			100%			

N/A - Item does not apply.

<b>Table 6. Vegetation Condition Assessment</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b> <b>Planted Acreage 15.4</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	N/A	0	0.00	0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	Stipple Black Dots White Background	2	0.06	<1%
			<b>Totals</b>	2	0.06
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
			<b>Cumulative Totals</b>		2
<b>Easement Acreage 47.8</b>					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	20	1.90	4%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	Stipple Orange Dots White Background & ATV Trail	7	0.47	<1%

N/A - Item does not apply.



Unnamed Tributary 1 – Permanent Photo Station 1  
Upstream



Unnamed Tributary 1 – Permanent Photo Station 2  
Upstream



Unnamed Tributary 1 – Permanent Photo Station 3  
Upstream



Unnamed Tributary 1 – Permanent Photo Station 3  
Downstream



Unnamed Tributary 1 – Permanent Photo Station 4  
Upstream



Unnamed Tributary 1 – Permanent Photo Station 5  
Upstream





Unnamed Tributary 1 – Permanent Photo Station 6  
Upstream



Unnamed Tributary 1 – Permanent Photo Station 7  
Upstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 7  
Upstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 7  
Downstream



Wetland Area 2 – Permanent Photo Station 8  
North



Wetland Area 2 – Permanent Photo Station 8  
Southwest



Wetland Area 2 – Permanent Photo Station 9  
North



Wetland Area 2 – Permanent Photo Station 9  
West



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 10  
Upstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 11  
Upstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 11  
Downstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 12  
Upstream



Unnamed Tributary Crab Creek Upper – Permanent Photo Station 13  
Upstream



Wetland Area 2 – Permanent Photo Station 14  
West



Wetland Area 2 – Permanent Photo Station 15  
Southwest



Wetland Area 3 – Permanent Photo Station 16  
South



# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment UT Crab Creek / Project No. 857</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
1	No	33%
2	Yes	
3	Yes	
4	No	
5	No	
6	No	
7	Yes	
8	No	
9	No	



Vegetation Monitoring Plot 1  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 2  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 3  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 4  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 5  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 6  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 7  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 8  
Monitoring Year 5 – Aug 28, 2014



Vegetation Monitoring Plot 9  
Monitoring Year 5 – Aug 28, 2014

<b>Table 8. CVS Vegetation Plot Metadata UT Crab Creek - 857</b>	
<b>Report Prepared By</b>	Owen Carson
<b>Date Prepared</b>	8/29/2014 9:44
<b>Database Name</b>	Equinox-2014-A-UTCrab-MY5.mdb
<b>Database Location</b>	Z:\ES\NRI&M\EEP Monitoring\UT Crab Creek\UTC-MY5-2014\Data\Veg
<b>Computer Name</b>	FIELDTECH3-PC
<b>File Size</b>	36388864
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj. Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj. Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	857
<b>Project Name</b>	UT-Crab Creek Stream & Wetland Restoration
<b>Description</b>	
<b>River Basin</b>	New
<b>Length(ft)</b>	
<b>Stream-to-Edge Width (ft)</b>	
<b>Area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	9






# **Appendix D**

## **Stream Survey Data**





Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank



Right Descending Bank




Upstream



Downstream





Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank




Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank




Right Descending Bank



Upstream



Downstream



Left Descending Bank



Right Descending Bank





Upstream



Downstream

**UT to Crab Creek - Upper  
Longitudinal Profile  
Stationing 105+63 - 110+63**






**UT to Crab Creek- Lower  
Longitudinal Profile  
Stationing 120+36 - 124+33**









**UT to Crab Creek- Upstream  
Longitudinal Profile  
Stationing 10+02 - 34+57**





<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UT1 - Upper - Cross-Section 1 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	7	7%	7%
<b>Sand</b>	very fine sand	0.125	0	0%	7%
	fine sand	0.25	7	7%	13%
	medium sand	0.50	19	18%	31%
	coarse sand	1.00	7	7%	37%
	very coarse sand	2.00	7	7%	44%
<b>Gravel</b>	very fine gravel	4.0	0	0%	44%
	fine gravel	5.7	3	3%	47%
	fine gravel	8.0	2	2%	49%
	medium gravel	11.3	5	5%	53%
	medium gravel	16.0	7	7%	60%
	coarse gravel	22.3	1	1%	61%
	coarse gravel	32	8	7%	68%
	very coarse gravel	45	8	7%	76%
<b>Cobble</b>	very coarse gravel	64	11	10%	86%
	small cobble	90	9	8%	94%
	medium cobble	128	3	3%	97%
	large cobble	180	2	2%	99%
<b>Boulder</b>	very large cobble	256	0	0%	99%
	small boulder	362	1	1%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			107	100%	100%

<b>Summary Data</b>	
D50	8.8
D84	60
D95	97





<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UT1 - Upper - Cross-Section 2 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	22	21%	21%
<b>Sand</b>	very fine sand	0.125	4	4%	24%
	fine sand	0.25	0	0%	24%
	medium sand	0.50	9	8%	33%
	coarse sand	1.00	2	2%	35%
	very coarse sand	2.00	7	7%	41%
<b>Gravel</b>	very fine gravel	4.0	1	1%	42%
	fine gravel	5.7	2	2%	44%
	fine gravel	8.0	4	4%	48%
	medium gravel	11.3	6	6%	53%
	medium gravel	16.0	8	7%	61%
	coarse gravel	22.3	2	2%	63%
	coarse gravel	32	9	8%	71%
	very coarse gravel	45	8	7%	79%
<b>Cobble</b>	very coarse gravel	64	6	6%	84%
	small cobble	90	3	3%	87%
	medium cobble	128	10	9%	96%
	large cobble	180	3	3%	99%
<b>Boulder</b>	very large cobble	256	1	1%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			107	100%	100%

<b>Summary Data</b>	
D50	9.1
D84	64
D95	120



<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UT1 - Upper - Cross-Section 3 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	18	17%	17%
<b>Sand</b>	very fine sand	0.125	10	10%	27%
	fine sand	0.25	3	3%	30%
	medium sand	0.50	1	1%	30%
	coarse sand	1.00	2	2%	32%
	very coarse sand	2.00	9	9%	41%
<b>Gravel</b>	very fine gravel	4.0	1	1%	42%
	fine gravel	5.7	1	1%	43%
	fine gravel	8.0	4	4%	47%
	medium gravel	11.3	2	2%	49%
	medium gravel	16.0	5	5%	53%
	coarse gravel	22.3	2	2%	55%
	coarse gravel	32	10	10%	65%
	very coarse gravel	45	9	9%	73%
<b>Cobble</b>	very coarse gravel	64	8	8%	81%
	small cobble	90	8	8%	89%
	medium cobble	128	10	10%	98%
	large cobble	180	2	2%	100%
<b>Boulder</b>	very large cobble	256	0	0%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			105	100%	100%



<b>Summary Data</b>	
D50	12
D84	73
D95	110







<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UT1 - Lower - Cross-Section 4 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	10	9%	9%
<b>Sand</b>	very fine sand	0.125	0	0%	9%
	fine sand	0.25	9	8%	17%
	medium sand	0.50	25	22%	39%
	coarse sand	1.00	1	1%	40%
	very coarse sand	2.00	7	6%	46%
<b>Gravel</b>	very fine gravel	4.0	3	3%	49%
	fine gravel	5.7	2	2%	51%
	fine gravel	8.0	4	4%	54%
	medium gravel	11.3	9	8%	63%
	medium gravel	16.0	7	6%	69%
	coarse gravel	22.3	15	13%	82%
	coarse gravel	32	5	4%	87%
	very coarse gravel	45	4	4%	90%
	very coarse gravel	64	2	2%	92%
<b>Cobble</b>	small cobble	90	4	4%	96%
	medium cobble	128	4	4%	99%
	large cobble	180	1	1%	100%
	very large cobble	256	0	0%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			112	100%	100%

<b>Summary Data</b>	
D50	4.9
D84	26
D95	86





UT Crab Creek Stream & Wetland / Project No. 857					
UT1 - Lower - Cross-Section 5 - Riffle					
Pebble Count Summary					
			Monitoring Year 5		
Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	4	4%	4%
Sand	very fine sand	0.125	0	0%	4%
	fine sand	0.25	9	9%	12%
	medium sand	0.50	21	20%	32%
	coarse sand	1.00	0	0%	32%
	very coarse sand	2.00	8	8%	40%
Gravel	very fine gravel	4.0	0	0%	40%
	fine gravel	5.7	0	0%	40%
	fine gravel	8.0	1	1%	41%
	medium gravel	11.3	5	5%	46%
	medium gravel	16.0	8	8%	53%
	coarse gravel	22.3	4	4%	57%
	coarse gravel	32	6	6%	63%
	very coarse gravel	45	3	3%	66%
Cobble	very coarse gravel	64	12	11%	77%
	small cobble	90	11	10%	88%
	medium cobble	128	5	5%	92%
	large cobble	180	8	8%	100%
Boulder	very large cobble	256	0	0%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
Bedrock	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			105	105%	100%

Summary Data	
D50	14
D84	80
D95	140





<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UTCC - Upstream - Cross-Section 6 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	0	0%	0%
<b>Sand</b>	very fine sand	0.125	0	0%	0%
	fine sand	0.25	0	0%	0%
	medium sand	0.50	0	0%	0%
	coarse sand	1.00	0	0%	0%
	very coarse sand	2.00	9	8%	8%
<b>Gravel</b>	very fine gravel	4.0	2	2%	10%
	fine gravel	5.7	5	5%	15%
	fine gravel	8.0	3	3%	17%
	medium gravel	11.3	6	6%	23%
	medium gravel	16.0	5	5%	28%
	coarse gravel	22.3	12	11%	39%
	coarse gravel	32	15	14%	52%
	very coarse gravel	45	17	16%	68%
<b>Cobble</b>	very coarse gravel	64	10	9%	77%
	small cobble	90	13	12%	89%
	medium cobble	128	7	6%	95%
	large cobble	180	2	2%	97%
<b>Boulder</b>	very large cobble	256	3	3%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			109	100%	100%

<b>Summary Data</b>	
D50	30
D84	78
D95	130



<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UTCC - Upstream - Cross-Section 7 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	38	35%	35%
<b>Sand</b>	very fine sand	0.125	6	6%	40%
	fine sand	0.25	7	6%	47%
	medium sand	0.50	1	1%	48%
	coarse sand	1.00	13	12%	60%
	very coarse sand	2.00	3	3%	62%
<b>Gravel</b>	very fine gravel	4.0	0	0%	62%
	fine gravel	5.7	3	3%	65%
	fine gravel	8.0	2	2%	67%
	medium gravel	11.3	0	0%	67%
	medium gravel	16.0	1	1%	68%
	coarse gravel	22.3	1	1%	69%
	coarse gravel	32	0	0%	69%
	very coarse gravel	45	4	4%	72%
	very coarse gravel	64	4	4%	76%
<b>Cobble</b>	small cobble	90	13	12%	88%
	medium cobble	128	4	4%	92%
	large cobble	180	7	6%	98%
	very large cobble	256	2	2%	100%
<b>Boulder</b>	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
	very large boulder	4096	0	0%	100%
<b>Bedrock</b>	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			109	100%	100%



<b>Summary Data</b>	
D50	0.062
D84	80
D95	150







<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UTCC - Upstream - Cross-Section 8 - Riffle</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	5	5%	5%
<b>Sand</b>	very fine sand	0.125	0	0%	5%
	fine sand	0.25	3	3%	8%
	medium sand	0.50	4	4%	11%
	coarse sand	1.00	0	0%	11%
	very coarse sand	2.00	2	2%	13%
<b>Gravel</b>	very fine gravel	4.0	0	0%	13%
	fine gravel	5.7	0	0%	13%
	fine gravel	8.0	0	0%	13%
	medium gravel	11.3	0	0%	13%
	medium gravel	16.0	1	1%	14%
	coarse gravel	22.3	2	2%	16%
	coarse gravel	32	9	8%	25%
	very coarse gravel	45	10	9%	34%
<b>Cobble</b>	very coarse gravel	64	17	16%	50%
	small cobble	90	23	22%	72%
	medium cobble	128	16	15%	87%
	large cobble	180	11	10%	97%
<b>Boulder</b>	very large cobble	256	3	3%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			106	100%	100%

<b>Summary Data</b>	
D50	64
D84	120
D95	170



<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>UTCC - Upstream - Cross-Section 9 - Pool</b>					
<b>Pebble Count Summary</b>					
			Monitoring Year 5		
<b>Description</b>	<b>Material</b>	<b>Size (mm)</b>	<b>Total #</b>	<b>Item %</b>	<b>Cum %</b>
<b>Silt/Clay</b>	silt/clay	0.062	6	5%	5%
<b>Sand</b>	very fine sand	0.125	0	0%	5%
	fine sand	0.25	14	13%	18%
	medium sand	0.50	6	5%	23%
	coarse sand	1.00	0	0%	23%
	very coarse sand	2.00	9	8%	31%
<b>Gravel</b>	very fine gravel	4.0	2	2%	33%
	fine gravel	5.7	0	0%	33%
	fine gravel	8.0	0	0%	33%
	medium gravel	11.3	3	3%	36%
	medium gravel	16.0	8	7%	43%
	coarse gravel	22.3	11	10%	53%
	coarse gravel	32	9	8%	61%
	very coarse gravel	45	10	9%	70%
<b>Cobble</b>	very coarse gravel	64	16	14%	84%
	small cobble	90	10	9%	93%
	medium cobble	128	6	5%	98%
	large cobble	180	1	1%	99%
<b>Boulder</b>	very large cobble	256	1	1%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
<b>Bedrock</b>	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			112	100%	100%

<b>Summary Data</b>	
D50	20
D84	64
D95	100



UT Crab Creek Stream & Wetland / Project No. 857					
UTCC - Upstream - Cross-Section 10 - Riffle					
Pebble Count Summary					
			Monitoring Year 5		
Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	13	12%	12%
Sand	very fine sand	0.125	0	0%	12%
	fine sand	0.25	4	4%	16%
	medium sand	0.50	11	10%	27%
	coarse sand	1.00	3	3%	30%
	very coarse sand	2.00	4	4%	33%
Gravel	very fine gravel	4.0	0	0%	33%
	fine gravel	5.7	0	0%	33%
	fine gravel	8.0	0	0%	33%
	medium gravel	11.3	0	0%	33%
	medium gravel	16.0	3	3%	36%
	coarse gravel	22.3	3	3%	39%
	coarse gravel	32	11	10%	50%
	very coarse gravel	45	17	16%	66%
Cobble	very coarse gravel	64	7	7%	72%
	small cobble	90	14	13%	86%
	medium cobble	128	10	10%	95%
	large cobble	180	5	5%	100%
Boulder	very large cobble	256	0	0%	100%
	small boulder	362	0	0%	100%
	small boulder	512	0	0%	100%
	medium boulder	1024	0	0%	100%
	large boulder	2048	0	0%	100%
Boulder	very large boulder	4096	0	0%	100%
	bedrock	>4096	0	0%	100%
<b>TOTALS</b>			105	100%	100%

Summary Data	
D50	32
D84	86
D95	130





Table 10a. Baseline Stream Data Summary																								
UT Crab Creek Stream & Wetland / Project No. 857 - UT1 - Upper (500 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design*			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	9.9	13.5	13.6	15.8	2.51	5	N/A	N/A	N/A	N/A	N/A	N/A	-	13.1	-	14.8	15.3	15.3	15.7	N/A	2
Floodprone Width (ft)	-	-	-	18.2	N/A	N/A	>5.5	N/A	5	N/A	N/A	N/A	N/A	N/A	N/A	22	-	33	>100	>100	>100	>100	N/A	2
Bankfull Mean Depth (ft)	-	-	-	0.90	1.20	1.20	1.50	0.23	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.10	-	1.30	1.50	1.50	1.60	N/A	2
Bankfull Max Depth (ft)	-	-	-	1.20	1.80	1.80	2.40	0.51	5	N/A	N/A	N/A	N/A	N/A	N/A	-	2.00	-	2.40	2.50	2.50	2.50	N/A	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )	14.0			14.1	15.1	15.0	15.9	0.72	5	N/A	N/A	N/A	N/A	N/A	N/A	-	14.8	-	20.3	22.2	22.2	24.0	N/A	2
Width/Depth Ratio	-	-	-	6.5	12.2	11.7	16.7	4.12	5	N/A	N/A	N/A	N/A	N/A	N/A	-	12.0	-	9.2	10.7	10.7	12.2	N/A	2
Entrenchment Ratio	-	-	-	1.2	3.4	3.3	>5.6	1.56	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.7	-	>6.4	>6.6	>6.6	>6.7	N/A	2
Bank Height Ratio	-	-	-	1.0	1.6	1.7	2.4	0.54	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.0	-	1.0	1.1	1.1	1.1	N/A	2
<b>Profile</b>																								
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	5.8	28.7	22.6	68.2	23.42	7
Riffle Slope (ft/ft)	-	-	-	0.023	-	-	0.057	-	-	0.014	-	-	0.03	-	-	0.014	-	0.03	0.014	0.023	0.022	0.033	0.007	7
Pool Length (ft)	-	-	-	7.0	-	-	13.0	-	-	14	-	-	47	-	-	14.0	-	47.0	3.5	8.6	8.1	19.8	4.44	13
Pool Max Depth (ft)	-	-	-	1.9	2.1	2.1	2.2	0.13	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.0	-	3.2	3.2	3.2	3.2	N/A	1
Pool Spacing (ft)	-	-	-	60.0	-	-	65.0	-	-	54	-	-	126	-	-	54.0	-	126.0	6.8	38.9	34.0	113.1	30.33	12
<b>Pattern</b>																								
Channel Belt Width (ft)	-	-	-	21.0	-	-	58.0	-	-	32	-	-	58	-	-	32.0	-	58.0	26.8	37.4	40.1	44.4	7.06	6
Radius of Curvature (ft)	-	-	-	11.0	-	-	37.0	-	-	20	-	-	37	-	-	20.0	-	37.0	28.7	34.7	32.4	51.3	8.35	6
Rc: Bankfull Width (ft/ft)	-	-	-	0.7	-	-	3.7	-	-	N/A	N/A	N/A	N/A	N/A	N/A	1.5	-	2.8	1.9	2.3	2.1	3.3	N/A	N/A
Meander Wavelength (ft)	-	-	-	90.0	-	-	191.0	-	-	90.0	-	-	191.0	-	-	90.0	-	191.0	117.9	135.5	130.7	162.6	20.10	4
Meander Width Ratio	-	-	-	1.3	-	-	5.8	-	-	N/A	N/A	N/A	N/A	N/A	N/A	2.4	-	4.4	2.6	2.6	2.6	2.7	N/A	2
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>				-						N/A						-			2.08					
Max Part Size (mm) Mobilized at Bankfull				-						N/A						-			262					
Stream Power (Transport Capacity) W/m <sup>2</sup>				-						N/A						-								
<b>Additional Reach Parameters</b>																								
Rosgen Classification				G4/C4						N/A						B4c/C4			Cb					
Bankfull Velocity (fps)	-			3.9 - 4.7						N/A						4.5								
Bankfull Discharge (cfs)	62			59 - 71						N/A						66								
Valley Length (ft)				-						N/A						-								
Channel Thalweg Length (ft)				1,730						N/A						1,621			500					
Sinuosity				1.19						N/A						1.14			1.14					
Water Surface Slope (ft/ft)				0.0210						N/A						0.0210			0.0238					
Bankfull Slope (ft/ft)				-						N/A						-			0.0251					
Bankfull Floodplain Area (acres)				-						N/A						-								
% of Reach with Eroding Banks				-						-														
Channel Stability or Habitat Metric				-						N/A														
Biological or Other				-						N/A														

- Information unavailable.

N/A - Item does not apply.

\* The design cross-section criteria were developed using an analytical design approach. Pattern and profile data derived from stable enhancement reaches from the existing UT1 data.

Non-Applicable.

Table 10a. Baseline Stream Data Summary UT Crab Creek Stream & Wetland / Project No. 857 - UT1 - Lower (397 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design*			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	9.9	13.5	13.6	15.8	2.51	5	N/A	N/A	N/A	N/A	N/A	N/A	-	13.1	-	11.5	11.5	11.5	11.5	N/A	1
Floodprone Width (ft)	-	-	-	18.2	N/A	N/A	>5.5	N/A	5	N/A	N/A	N/A	N/A	N/A	N/A	22.0	-	33.0	>100	>100	>100	>100	N/A	1
Bankfull Mean Depth (ft)	-	-	-	0.90	1.20	1.20	1.50	0.23	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.1	-	1.50	1.50	1.50	1.50	N/A	1
Bankfull Max Depth (ft)	-	-	-	1.20	1.80	1.80	2.40	0.51	5	N/A	N/A	N/A	N/A	N/A	N/A	-	2.0	-	2.50	2.50	2.50	2.50	N/A	1
Bankfull Cross Sectional Area (ft <sup>2</sup> )	14.0			14.1	15.1	15.0	15.9	0.72	5	N/A	N/A	N/A	N/A	N/A	N/A	-	14.8	-	17.6	17.6	17.6	17.6	N/A	1
Width/Depth Ratio	-	-	-	6.5	12.2	11.7	16.7	4.12	5	N/A	N/A	N/A	N/A	N/A	N/A	-	12.0	-	7.5	7.5	7.5	7.5	N/A	1
Entrenchment Ratio	-	-	-	1.2	3.4	3.3	>5.6	1.56	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.7	-	>8.7	>8.7	>8.7	>8.7	N/A	1
Bank Height Ratio	-	-	-	1.0	1.6	1.7	2.4	0.54	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.0	-	1.0	1.0	1.0	1.0	N/A	1
<b>Profile</b>																								
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	21.0	37.6	40.2	52.6	15.19	5
Riffle Slope (ft/ft)	-	-	-	0.023	-	-	0.057	-	-	0.014	-	-	0.030	-	-	0.014	-	0.030	0.020	0.026	0.027	0.033	0.005	5
Pool Length (ft)	-	-	-	7.0	-	-	13.0	-	-	14.0	-	-	47.0	-	-	14.0	-	47.0	11.8	17.4	17.4	27.1	6.24	5
Pool Max Depth (ft)	-	-	-	1.9	2.1	2.1	2.2	0.13	5	N/A	N/A	N/A	N/A	N/A	N/A	-	1.0	-	2.6	2.6	2.6	2.6	N/A	1
Pool Spacing (ft)	-	-	-	60.0	-	-	65.0	-	-	54.0	-	-	126.0	-	-	54.0	-	126.0	45.0	71.3	73.4	93.6	21.55	4
<b>Pattern</b>																								
Channel Belt Width (ft)	-	-	-	21.0	-	-	58.0	-	-	32	-	-	58	-	-	32.0	-	58.0	57.2	62.9	64.2	66.2	3.9	4
Radius of Curvature (ft)	-	-	-	11.0	-	-	37.0	-	-	20	-	-	37	-	-	20.0	-	37.0	31.2	36.6	37.8	39.7	3.8	4
Rc: Bankfull Width (ft/ft)	-	-	-	0.7	-	-	3.7	-	-	N/A	N/A	N/A	N/A	N/A	N/A	1.5	-	2.8	2.71	3.18	3.28	3.45	N/A	N/A
Meander Wavelength (ft)	-	-	-	90.0	-	-	191.0	-	-	90.0	-	-	191.0	-	-	90.0	-	191.0	142.0	196.0	202.0	244.0	N/A	3
Meander Width Ratio	-	-	-	1.3	-	-	5.8	-	-	N/A	N/A	N/A	N/A	N/A	N/A	2.4	-	4.4	5.58	5.58	5.58	5.58	N/A	1
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>										N/A									1.36					
Max Part Size (mm) Mobilized at Bankfull										N/A									191					
Stream Power (Transport Capacity) W/m <sup>2</sup>										N/A														
<b>Additional Reach Parameters</b>																								
Rosgen Classification				G4/C4						N/A						B4c/C4			C					
Bankfull Velocity (fps)	-			3.9 - 4.7						N/A						4.5								
Bankfull Discharge (cfs)	62			59 - 71						N/A						66								
Valley Length (ft)										N/A														
Channel Thalweg Length (ft)				1,730						N/A						1,621			397					
Sinuosity				1.19						N/A						1.14			1.15					
Water Surface Slope (ft/ft)				0.0210						N/A						0.0210			0.0156					
Bankfull Slope (ft/ft)										N/A									0.0174					
Bankfull Floodplain Area (acres)										N/A														
% of Reach with Eroding Banks																								
Channel Stability or Habitat Metric										N/A														
Biological or Other										N/A														

- Information unavailable.

N/A - Item does not apply.

\* The design cross-section criteria were developed using an analytical design approach. Pattern and profile data derived from stable enhancement reaches from the existing UT1 data.

Non-Applicable.



Table 10a. Baseline Stream Data Summary																								
UT Crab Creek Stream & Wetland / Project No. 857 - UTCC-US (2,455 feet)																								
Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
<b>Dimension &amp; Substrate - Riffle</b>																								
Bankfull Width (ft)	-	-	-	17.6	20.4	19.8	24.5	2.91	4	59.7	62.3	62.3	64.9	N/A	2	-	24.0	-	25.0	26.7	26.5	28.7	N/A	3
Floodprone Width (ft)				65	-	-	>80	-	4	200	248	248	296	N/A	2	-	54.0	-	>200	>200	>200	>200	N/A	3
Bankfull Mean Depth (ft)	-	-	-	1.40	1.65	1.70	1.80	0.17	4	3.30	3.35	3.35	3.40	N/A	2	-	1.4	-	1.40	1.53	1.50	1.70	N/A	3
Bankfull Max Depth (ft)				2.40	2.78	2.75	3.20	0.33	4	5.00	5.40	5.40	5.80	N/A	2	-	2.3	-	2.40	2.50	2.50	2.60	N/A	3
Bankfull Cross Sectional Area (ft <sup>2</sup> )	39.0			30.8	33.1	33.7	34.2	1.57	4	198.0	208.0	208.0	218.0	N/A	2	-	34.2	-	37.0	40.5	42.1	42.4	N/A	3
Width/Depth Ratio				10.0	12.7	11.5	17.9	3.52	4	18.1	18.6	-	19.1	-	-	-	17.1	-	14.7	17.7	19.0	19.5	N/A	3
Entrenchment Ratio				3.1	-	-	>4.1	-	4	3.1	4.0	-	5.0	-	-	-	2.3	-	>7.0	>7.5	>7.5	>8.0	N/A	3
Bank Height Ratio				1.0	1.1	1.0	1.2	0.10	4	1.0	1.0	1.0	1.0	N/A	-	-	1.0	-	1.0	1.0	1.0	1.1	N/A	3
<b>Profile</b>																								
Riffle Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.9	60.5	64.9	100.0	22.55	19
Riffle Slope (ft/ft)				0.020	-	-	0.042	-	-	0.015	0.029	0.027	0.048	0.012	5	0.014	-	0.045	0.006	0.013	0.012	0.021	0.005	19
Pool Length (ft)				29.0	-	-	53.0	-	-	-	-	-	-	-	-	21.0	-	105.0	10.4	41.1	39.0	79.2	21.76	19
Pool Max Depth (ft)				3.0	3.1	3.1	3.3	NA	3	-	-	-	-	-	-	-	1.9	-	2.7	2.9	2.9	3.0	N/A	2
Pool Spacing (ft)				-	95.0	-	-	-	-	116.0	190.0	161.0	188.0	93.70	4	45.0	-	136.0	51.7	130.7	113.2	241.7	52.31	18
<b>Pattern</b>																								
Channel Belt Width (ft)				13.0	-	-	43.0	-	-	-	500	-	-	N/A	1	75.0	-	211.0	54.7	101.7	102.5	132.8	23.59	15
Radius of Curvature (ft)				0.0*	-	-	51*	-	-	-	55.1	-	-	N/A	1	43.0	-	128.0	37.5	51.1	42.5	146.7	26.21	16
Re: Bankfull Width (ft/ft)				0.0*	-	-	2.9*	-	-	0.88	0.88	0.88	0.88	-	-	1.7	-	5.1	1.5	1.9	1.6	5.1	N/A	N/A
Meander Wavelength (ft)				*	-	-	*	-	-	51.3	159.0	61.6	540.0	213.0	5	20.0	-	228.0	204.4	238.7	234.4	314.2	32.62	15
Meander Width Ratio				0.5	-	-	2.4	-	-	8.0	8.0	8.0	8.0	N/A	-	3.0	-	8.4	3.6	3.9	3.9	4.1	N/A	3
<b>Transport Parameters</b>																								
Reach Shear Stress (Competency) lb/ft <sup>2</sup>				0.89						-						0.73			0.71					
Max Part Size (mm) Mobilized at Bankfull				130						-						125			118					
Stream Power (Transport Capacity) W/m <sup>2</sup>				-						-						-			-					
<b>Additional Reach Parameters</b>																								
Rosen Classification				C4						C3						C4			C					
Bankfull Velocity (fps)	-			3.3 - 3.8						-						3.3								
Bankfull Discharge (cfs)	197			111 - 130						-						117								
Valley Length (ft)				-						-						-								
Channel Thalweg Length (ft)				2,086						1,034						2,405			2,455					
Sinuosity				1.04						1.20						1.20			1.21					
Water Surface Slope (Channel) (ft/ft)				0.0090						0.0088						0.0080			0.0080					
Bankfull Slope (ft/ft)				-						-						-			0.0083					
Bankfull Floodplain Area (acres)				-						-						-								
% of Reach with Eroding Banks				-						-						-								
Channel Stability or Habitat Metric				-						-						-								
Channel Stability or Habitat Metric				-						-						-								
Biological or Other				-						-						-								

- Information unavailable.

N/A - Item does not apply.

\*Existing stream has been channelized and does not have a natural meander pattern with distinct pool and riffle features.

Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) UT to Crab Creek Stream & Wetland / Project No. 857 - UT1-Upper (500 feet)																									
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline						
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	-	-	-	-	-	42	8	24	22	4
SC% / Sa% / G% / C% / B% / Be%	<1*	10*	59*	28*	3*	0*	N/A	N/A	N/A	N/A	N/A	N/A													
d16 / D35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)	7.2*	22.2*	40.0*	103.0*	197.0*	-	N/A	N/A	N/A	N/A	N/A	N/A													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.  
 N/A - Item does not apply.  
 \* Numbers reported are the mean percentages from the riffle surface pebble counts.  
 Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) UT to Crab Creek Stream & Wetland / Project No. 857 - UT1-Lower (397 feet)																									
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline						
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	N/A	N/A	N/A	N/A	N/A	N/A	-	-	-	-	-	-	-	-	48	5	22	25	1
SC% / Sa% / G% / C% / B% / Be%	<1*	10*	59*	28*	3*	0*	N/A	N/A	N/A	N/A	N/A	N/A													
d16 / D35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)	7.2*	22.2*	40.0*	103.0*	197.0*	-	N/A	N/A	N/A	N/A	N/A	N/A													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.  
 N/A - Item does not apply.  
 \* Numbers reported are the mean percentages from the riffle surface pebble counts.  
 Non-Applicable.

Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) UT to Crab Creek Stream & Wetland / Project No. 857 - UTCC-US (2,455 feet)																									
Parameter	Pre-Existing Condition						Reference Reach Data						Design						Monitoring Baseline						
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	47	9	32	12	0
SC% / Sa% / G% / C% / B% / Be%	0*	1*	62*	36*	<1*	0*	0	18	5	48	18	11													
d16 / D35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)	11*	23*	44*	104*	150*	-	1.4	-	144	512	-	-													
Entrenchment Class <1.5 / 1.5 - 1.99 / 2 - 4.9 / 5.0 - 9.9 / >10	-	-	-	-	-	-	-	-	-	-	-	-													
Incision Class <1.2 / 1.2 - 1.49 / 1.5 - 1.99 / >2.0	-	-	-	-	-	-	-	-	-	-	-	-													

- Information unavailable.  
 \* Numbers reported are the mean percentages from the riffle surface pebble counts.  
 Non-Applicable.

<b>Table 11a. Monitoring Data - Dimensional Morphology Summary</b> <b>UT Crab Creek Stream &amp; Wetland / Project No. 857 - UT1 - Upper (500 Feet)</b> <b>(Dimensional Parameters - Cross-Sections)</b> <b>UT Crab Stream &amp; Wetland / Project No. 857 - UT1-Upper (500 feet)</b>																		
	Cross-Section 1 Riffle						Cross-Section 2 Pool						Cross-Section 3 Riffle					
Dimension	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	2,605	2,605	2,605	2,605	2,605	2,605	2,603	2,603	2,603	2,603	2,603	2,603	2,598	2,598	2,598	2,598	2,598	2,598
Bankfull Width (ft)	15.7	15.9	15.3	16.0	17.3	18.4	18.4	18.0	17.6	18.0	17.9	17.9	14.8	14.7	14.9	15.0	15.0	15.3
Floodprone Width (ft)	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100
Bankfull Mean Depth (ft)	1.3	1.2	1.3	1.2	1.2	1.1	1.9	1.9	1.8	1.8	1.7671	1.7	1.6	1.6	1.6	1.6	1.618	1.6
Bankfull Max Depth (ft)	2.4	2.4	2.5	2.4	2.5	2.4	3.2	3.2	3.3	3.1	3.0831	2.9	2.5	2.5	2.6	2.6	2.698	2.8
Bankfull Cross Sectional Area (ft <sup>2</sup> )	20.3	18.5	19.3	19.5	20.0	20.1	34.3	33.4	32.2	32.4	31.651	29.8	24.0	23.8	23.8	24.4	24.25	23.9
Bankfull Width/Depth Ratio	12.2	13.8	12.1	13.1	14.9	16.9	9.9	9.7	9.6	10.0	10.136	10.8	9.2	9.1	9.4	9.2	9.262	9.8
Bankfull Entrenchment Ratio	>6.4	>6.3	>6.5	>6.3	>5.8	>5.4	>5.4	>5.5	>5.7	>5.5	>5.6	>5.6	>6.7	>6.8	>6.7	>6.7	>6.7	>6.5
Bankfull Bank Height Ratio	1.0	1.0	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.0649	1.1	1.1	1.1	1.1	1.1	1.096	1.1
Cross Sectional Area between End Pins (ft <sup>2</sup> )	20.3	19.0	19.4	19.6	20.0	20.1	34.3	33.6	32.2	32.4	32	29.8	24.3	24.1	24.2	24.6	24	23.9
d50 (mm)	N/A	17	4.6	6.6	19	8.8	N/A	11	1.7	6.4	4.9	9.1	N/A	23	12	19	26	12

N/A - Item does not apply.

<b>Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross-Sections) UT Crab Creek Stream &amp; Wetland / Project No. 857 - UT1-Lower (397 feet)</b>												
<b>Dimension</b>	<b>Cross-Section 4 Pool</b>						<b>Cross-Section 5 Rifle</b>					
	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record Elevation (datum) Used	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571
Bankfull Width (ft)	16.7	14.3	14.7	14.7	14.4	14.2	11.5	12.2	12.3	11.8	11.7	12.3
Floodprone Width (ft)	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100	>100
Bankfull Mean Depth (ft)	1.1	1.3	1.1	1.1	1.2	1.1	1.5	1.4	1.4	1.4	1.42	1.3
Bankfull Max Depth (ft)	2.6	2.5	2.4	2.5	2.5	2.5	2.5	2.6	2.6	2.5	2.72	2.6
Bankfull Cross Sectional Area (ft <sup>2</sup> )	18.8	18.0	16.7	16.7	17.3	15.4	17.6	17.5	17.3	16.8	16.5	15.8
Bankfull Width/Depth Ratio	14.8	11.4	12.9	13.0	12.0	13.2	7.5	8.5	8.8	8.3	8.25	9.5
Bankfull Entrenchment Ratio	>6.0	>7.0	>6.8	>6.8	>6.9	>7.0	>8.7	>8.2	>8.1	>8.5	>8.6	>8.1
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.02	1.0
Cross Sectional Area between End Pins (ft <sup>2</sup> )	18.9	18.0	16.7	16.7	17.3	15.4	21.1	21.5	21.6	21.1	16.5	15.8
d50 (mm)	N/A	8.4	4	2	0.4	4.9	N/A	0.91	2	1.3	0.06	14

N/A - Item does not apply.

Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross-Sections) UT Crab Creek Stream & Wetland / Project No. 857 - UTCC-US (2,455 feet)																														
Dimension	Cross-Section 6 Rifle						Cross-Section 7 Pool						Cross-Section 8 Rifle						Cross-Section 9 Pool						Cross-Section 10 Rifle					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
Record Elevation (datum) Used	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,571	2,566	2,566	2,566	2,566	2,566	2,566	2,554	2,554	2,554	2,554	2,554	2,554	2,554	2,554	2,554	2,554	2,554	2,544
Bankfull Width (ft)	25.0	24.7	27.2	25.1	24.3	23.7	27.7	27.8	27.8	27.6	27.4	27.6	28.7	27.9	28.0	27.9	27.5	27.7	23.5	23.8	23.0	23.1	23.7	22.9	26.5	27.2	26.4	27.8	27.3	26.4
Floodprone Width (ft)	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200	>200
Bankfull Mean Depth (ft)	1.7	1.7	1.5	1.6	1.6	1.6	1.7	1.7	1.6	1.6	1.5	1.4	1.5	1.4	1.4	1.3	1.3	1.2	1.7	1.7	1.6	1.6	1.5	1.4	1.4	1.4	1.4	1.3	1.38	
Bankfull Max Depth (ft)	2.6	2.5	2.5	2.6	2.6	2.5	3.0	3.4	3.4	3.5	3.46	3.2	2.5	2.4	2.5	2.4	2.43	2.5	2.7	2.9	2.7	2.8	2.75	2.7	2.4	2.4	2.5	2.6	2.56	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	42.4	41.9	41.3	41.0	40.0	37.6	47.3	47.1	45.1	43.9	40.9	38.1	42.1	39.5	38.4	37.6	35.9	34.5	40.7	40.9	36.1	36.8	35.6	32.2	37.0	37.2	35.9	37.5	36.6	
Bankfull Width/Depth Ratio	14.7	14.6	17.9	15.3	14.8	14.9	16.3	16.4	17.1	17.4	18.3	20.0	19.5	19.7	20.4	20.7	21.1	22.3	13.5	13.9	14.6	14.5	15.8	16.3	19.0	19.9	19.4	20.6	19.8	
Bankfull Entrenchment Ratio	>8.0	>8.1	>7.4	>8.0	>8.2	>8.4	>7.2	>7.2	>7.2	>7.2	>7.3	>7.2	>7.0	>7.2	>7.1	>7.2	>7.3	>7.2	>8.5	>8.4	>8.7	>8.7	>8.4	>8.7	>7.5	>7.3	>7.6	>7.2	>7.3	
Bankfull Bank Height Ratio	1.0	1.0	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.1	1.05	1.1	1.0	1.0	1.0	1.0	1.04	1.0	1.0	1.0	1.0	1.04	1.0	
Cross Sectional Area between End Pins (ft <sup>2</sup> )	42.4	41.9	41.3	41.0	40.0	37.6	47.3	47.3	45.1	43.9	40.9	38.1	43.2	40.1	38.5	37.6	35.9	34.5	41.5	41.2	36.1	36.8	35.6	32.2	38.6	39.9	37.1	39.7	37.5	
d50 (mm)	N/A	51	48	46	38	30	N/A	32	6	8.7	1.3	0.06	N/A	33	26	33	33	64	N/A	8.8	27	33	31	20	NA	24	15	25	30	

N/A - Item does not apply.

Table 11b. Monitoring Data - Stream Reach Data Summary																																				
UT Crab Creek Stream & Wetland / Project No. 857 - UT1-Upper (503 feet)																																				
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5										
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	14.8	15.3	15.3	15.7	N/A	2	14.7	15.3	15.3	15.9	N/A	2	14.9	15.1	15.1	15.3	N/A	2	15.0	15.5	15.5	16.0	N/A	2	15.0	16.2	16.2	17.3	N/A	2	15.30	16.85	16.85	18.40	N/A	2
Floodprone Width (ft)	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2
Bankfull Mean Depth (ft)	1.3	1.5	1.5	1.6	N/A	2	1.2	1.4	1.4	1.6	N/A	2	1.3	1.5	1.5	1.6	N/A	2	1.2	1.4	1.4	1.6	N/A	2	1.2	1.4	1.4	1.6	N/A	2	1.10	1.35	1.35	1.60	N/A	2
Bankfull Max Depth (ft)	2.4	2.5	2.5	2.5	N/A	2	2.4	2.5	2.5	2.5	N/A	2	2.5	2.6	2.6	2.6	N/A	2	2.4	2.5	2.5	2.6	N/A	2	2.5	2.6	2.6	2.7	N/A	2	2.40	2.60	2.60	2.80	N/A	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	20.3	22.2	22.2	24.0	N/A	2	18.5	21.2	21.2	23.8	N/A	2	19.3	21.6	21.6	23.8	N/A	2	19.5	22.0	22.0	24.4	N/A	2	20.0	22.1	22.1	24.2	N/A	2	20.10	22.00	22.00	23.90	N/A	2
Width/Depth Ratio	9.2	10.7	10.7	12.2	N/A	2	9.1	11.4	11.4	13.8	N/A	2	9.4	10.8	10.8	12.1	N/A	2	9.2	11.2	11.2	13.1	N/A	2	9.3	12.1	12.1	14.9	N/A	2	9.80	13.35	13.35	16.90	N/A	2
Entrenchment Ratio	>6.4	>6.6	>6.6	>6.7	N/A	2	>6.3	>6.5	>6.5	>6.8	N/A	2	>6.5	>6.6	>6.6	>6.7	N/A	2	>6.3	>6.5	>6.5	>6.7	N/A	2	>5.8	>6.25	>6.25	>6.7	N/A	2	>5.4	>5.95	>5.95	>6.5	N/A	2
Bank Height Ratio	1.0	1.1	1.1	1.1	N/A	2	1.0	1.1	1.1	1.1	N/A	2	1.1	1.1	1.1	1.1	N/A	2	1.1	1.1	1.1	1.1	N/A	2	1.1	1.1	1.1	1.1	N/A	2	1.1	1.1	1.1	1.1	N/A	2
<b>Profile</b>																																				
Riffle Length (ft)	5.8	28.7	22.6	68.2	23.4	7	11.7	37.5	35.0	76.0	24.3	6	11.1	36.8	33.0	80.7	26.1	6	15.1	38.2	34.2	79.3	24.4	6	30.3	49.1	48.1	79.1	18.0	6	33.34	49.03	47.59	69.68	13.49	6
Riffle Slope (ft/ft)	0.0143	0.0233	0.0220	0.0333	0.0065	7	0.0136	0.0193	0.0192	0.0273	0.0052	6	0.0160	0.0257	0.0209	0.0432	0.0110	6	0.0152	0.0219	0.0196	0.0365	0.0077	6	0.0180	0.0218	0.0196	0.0319	0.0054	6	0.0129	0.0212	0.0195	0.0378	0.0088	6
Pool Length (ft)	3.5	8.6	8.1	19.8	4.4	13	4.3	9.1	8.7	15.6	3.2	12	6.6	10.0	9.5	15.8	2.7	12	6.4	10.2	9.7	14.5	2.2	11	5.7	9.8	10.5	14.0	2.7	10	6.06	10.11	9.95	16.58	3.38	10
Pool Max Depth (ft)	3.2	3.2	3.2	3.2	N/A	1	3.2	3.2	3.2	3.2	N/A	1	2.9	3.2	3.1	3.9	0.3	11	2.5	2.9	2.9	3.8	0.4	10	2.0	2.3	2.2	3.1	0.4	8	1.2	1.4	1.4	1.9	0.2	8
Pool Spacing (ft)	6.8	38.9	34.0	113.1	30.3	12	10.3	41.7	38.5	109.1	28.1	11	8.6	42.2	37.4	109.0	29.4	11	9.2	47.2	47.6	106.8	30.1	10	9.2	45.4	43.0	110.3	31.4	10	6.6	46.0	45.0	108.5	30.2	10
<b>Pattern</b>																																				
Channel Belt Width (ft)	26.8	37.4	40.1	44.4	7.06	6																														
Radius of Curvature (ft)	28.7	34.7	32.4	51.3	8.35	6																														
Rc: Bankfull Width (ft/ft)	1.9	2.3	2.1	3.3	N/A	N/A																														
Meander Wavelength (ft)	117.9	135.5	130.7	162.6	20.10	4																														
Meander Width Ratio	2.6	2.6	2.6	2.7	N/A	2																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	Cb					C4b					C5b					C4b					C4b															
Channel Thalweg Length (ft)	500					511					503					506					507															
Sinuosity (ft)	1.14					1.17					1.15					1.16					1.16															
Water Surface Slope (Channel) (ft/ft)	0.0238					0.0228					0.0240					0.0233					0.0238															
Bankfull Slope (ft/ft)	0.0251					0.0229					0.0240					0.0226					0.0242															
Ri% / Ru% / P% / G% / S%	42	8	24	22	4	45%	10%	22%	19%	5%	45%	11%	25%	15%	4%	48%	13%	23%	11%	5%	61%	9%	21%	5%	4%	61%	6%	21%	8%	5%						
SC% / SA% / G% / C% / B% / Be%*						<1%	20%	71%	9%	0%	2%	46%	44%	8%	0%	4%	29%	57%	10%	0%	2%	31%	57%	10%	0%	15%	27%	42%	16%	0%						
d16 / d35 / d50 / d84 / d95 (mm)																																				
% of Reach with Eroding Banks	0%					1%					1%					1%					2%															
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A															
Biological or Other	N/A					N/A					N/A					N/A					N/A															

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																																					
UT Crab Creek Stream & Wetland / Project No. 857 - UT1-Lower (396 feet)																																					
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5											
Dimension & Substrate - Riffle	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Bankfull Width (ft)	11.5	11.5	11.5	11.5	N/A	1	12.2	12.2	12.2	12.2	N/A	1	12.3	12.3	12.3	12.3	N/A	1	11.8	11.8	11.8	11.8	N/A	1	11.7	11.7	11.7	11.7	N/A	1	12.3	12.3	12.3	12.3	N/A	1	
Floodprone Width (ft)	>100	>100	>100	>100	N/A	1	>100	>100	>100	>100	N/A	1	>100	>100	>100	>100	N/A	1	>100	>100	>100	>100	N/A	1	>100	>100	>100	>100	N/A	1	>100	>100	>100	>100	N/A	1	
Bankfull Mean Depth (ft)	1.5	1.5	1.5	1.5	N/A	1	1.4	1.4	1.4	1.4	N/A	1	1.4	1.4	1.4	1.4	N/A	1	1.4	1.4	1.4	1.4	N/A	1	1.4	1.4	1.4	1.4	N/A	1	1.3	1.3	1.3	1.3	N/A	1	
Bankfull Max Depth (ft)	2.5	2.5	2.5	2.5	N/A	1	2.6	2.6	2.6	2.6	N/A	1	2.6	2.6	2.6	2.6	N/A	1	2.5	2.5	2.5	2.5	N/A	1	2.7	2.7	2.7	2.7	N/A	1	2.6	2.6	2.6	2.6	N/A	1	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	17.6	17.6	17.6	17.6	N/A	1	17.5	17.5	17.5	17.5	N/A	1	17.3	17.3	17.3	17.3	N/A	1	16.8	16.8	16.8	16.8	N/A	1	16.5	16.5	16.5	16.5	N/A	1	15.8	15.8	15.8	15.8	N/A	1	
Width/Depth Ratio	7.5	7.5	7.5	7.5	N/A	1	8.5	8.5	8.5	8.5	N/A	1	8.8	8.8	8.8	8.8	N/A	1	8.3	8.3	8.3	8.3	N/A	1	8.3	8.3	8.3	8.3	N/A	1	9.5	9.5	9.5	9.5	N/A	1	
Entrenchment Ratio	>8.7	>8.7	>8.7	>8.7	N/A	1	>8.2	>8.2	>8.2	>8.2	N/A	1	>8.1	>8.1	>8.1	>8.1	N/A	1	>8.5	>8.5	>8.5	>8.5	N/A	1	>8.6	>8.6	>8.6	>8.6	N/A	1	>8.1	>8.1	>8.1	>8.1	N/A	1	
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	
<b>Profile</b>																																					
Riffle Length (ft)	21.0	37.6	40.2	52.6	15.2	5	25.2	39.1	32.0	55.5	14.4	5	27.9	38.2	29.3	54.3	13.5	5	22.7	38.0	36.9	50.8	12.6	5	13.5	34.3	33.2	57.2	19.3	4	11.2	35.2	37.7	54.2	21.9	4	
Riffle Slope (ft/ft)	0.0199	0.0257	0.0266	0.0334	0.0054	5	0.0015	0.0196	0.0239	0.0288	0.0108	5	0.0022	0.0198	0.0178	0.0398	0.0137	5	0.0026	0.0149	0.0139	0.0254	0.0084	5	0.0166	0.0270	0.0206	0.0503	0.0157	4	0.0162	0.0242	0.0208	0.0391	0.0105	4	
Pool Length (ft)	11.8	17.4	17.4	27.1	6.2	5	8.4	14.3	16.3	18.8	4.6	5	5.6	14.4	16.3	18.3	5.1	5	4.9	19.8	16.3	41.4	13.4	5	10.7	21.1	11.7	46.6	15.6	6	11.37	22.70	12.94	52.42	17.22	6	
Pool Max Depth (ft)	2.6	2.6	2.6	2.6	N/A	1	2.5	2.5	2.5	2.5	N/A	1	2.3	3.1	3.2	3.6	0.5	5	2.3	3.0	3.2	3.4	0.4	5	2.6	3.1	3.0	3.5	0.3	6	2.3	3.0	2.9	3.5	0.5	6	
Pool Spacing (ft)	45.0	71.3	73.4	93.6	21.6	4	45.5	68.9	68.3	95.5	21.7	4	51.0	69.4	62.9	100.8	22.8	4	52.3	71.6	64.8	104.5	24.9	4	45.3	70.5	73.3	106.0	24.7	5	41.2	71.6	71.8	106.3	23.7	5	
<b>Pattern</b>																																					
Channel Belt Width (ft)	57.2	62.9	64.2	66.2	3.9	4																															
Radius of Curvature (ft)	31.2	36.6	37.8	39.7	3.8	4																															
Rc: Bankfull Width (ft/ft)	2.7	3.2	3.3	3.5	N/A	N/A																															
Meander Wavelength (ft)	142.0	196.0	202.0	244.0	N/A	3																															
Meander Width Ratio	5.58	5.58	5.58	5.58	N/A	1																															
<b>Additional Reach Parameters</b>																																					
Rosgen Classification	C					C5b					C5b					C5b					C5b																
Channel Thalweg Length (ft)	397					400					396					398					399																
Sinuosity (ft)	1.15					1.16					1.15					1.15					1.16																
Water Surface Slope (Channel) (ft/ft)	0.0156					0.0156					0.0154					0.0167					0.0166																
Bankfull Slope (ft/ft)	0.0174					0.0172					0.0175					0.0175					0.0177																
Ri% / Ru% / P% / G% / S%	48	5	22	25	1	50%	6%	18%	26%	0%	53%	8%	20%	19%	0%	50%	10%	26%	12%	1%	35%	17%	33%	15%	0%	36%	16%	35%	12%	0%	0%	0%	0%	0%			
SC% / SA% / G% / C% / B% / Be%*						2%	48%	33%	17%	0%	0%	1%	48%	43%	8%	0%	8%	44%	40%	9%	0%	0%	15%	51%	30%	5%	0%	7%	37%	41%	15%	0%	0%				
d16 / d35 / d50 / d84 / d95 (mm)																																					
% of Reach with Eroding Banks	0%					0%					0%					0%					2%					4%											
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A					N/A											
Biological or Other	N/A					N/A					N/A					N/A					N/A					N/A											

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.

Table 11b. Monitoring Data - Stream Reach Data Summary																																				
UT Crab Creek Stream & Wetland / Project No. 857 - UTCC-US (2,465 feet)																																				
Parameter	Baseline					MY - 1					MY - 2					MY - 3					MY - 4					MY - 5										
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
<b>Dimension &amp; Substrate - Riffle</b>																																				
Bankfull Width (ft)	25.0	26.7	26.5	28.7	N/A	3	24.7	26.6	27.2	27.9	N/A	3	26.4	27.2	27.2	28.0	N/A	3	25.1	26.9	27.8	27.9	N/A	3	24.3	26.4	27.3	27.5	N/A	3	23.7	25.9	26.4	27.7	N/A	3
Floodprone Width (ft)	>200	>200	>200	>200	N/A	3	>200	>200	>200	>200	N/A	3	>200	>200	>200	>200	N/A	3	>200	>200	>200	>200	N/A	3	>200	>200	>200	>200	N/A	3	>200	>200	>200	>200	N/A	3
Bankfull Mean Depth (ft)	1.4	1.5	1.5	1.7	N/A	3	1.4	1.5	1.4	1.7	N/A	3	1.4	1.4	1.4	1.5	N/A	3	1.3	1.4	1.3	1.6	N/A	3	1.3	1.4	1.4	1.6	N/A	3	1.2	1.4	1.4	1.6	N/A	3
Bankfull Max Depth (ft)	2.4	2.5	2.5	2.6	N/A	3	2.4	2.4	2.4	2.5	N/A	3	2.5	2.5	2.5	2.5	N/A	3	2.4	2.5	2.6	2.6	N/A	3	2.4	2.5	2.6	2.6	N/A	3	2.5	2.5	2.5	2.6	N/A	3
Bankfull Cross-Sectional Area (ft²)	37.0	40.5	42.1	42.4	N/A	3	37.2	39.5	39.5	41.9	N/A	3	35.9	38.5	38.4	41.3	N/A	3	37.5	38.7	37.6	41.0	N/A	3	35.9	37.8	37.5	40.0	N/A	3	34.5	36.2	36.6	37.6	N/A	3
Width/Depth Ratio	14.7	17.7	19.0	19.5	N/A	3	14.6	18.1	19.7	19.9	N/A	3	17.9	19.2	19.4	20.4	N/A	3	15.3	18.9	20.6	20.7	N/A	3	14.8	18.6	19.8	21.1	N/A	3	14.9	18.8	19.1	22.3	N/A	3
Entrenchment Ratio	>7.0	>7.5	>7.5	>8.0	N/A	3	>7.2	>7.5	>7.3	>8.1	N/A	3	>7.1	>7.4	>7.4	>7.6	N/A	3	>7.2	>7.5	>7.2	>8.0	N/A	3	>7.3	>7.6	>7.3	>8.2	N/A	3	>7.2	>7.7	>7.6	>8.4	N/A	3
Bank Height Ratio	1.0	1.0	1.0	1.1	N/A	3	1.0	1.0	1.0	1.1	N/A	3	1.0	1.1	1.1	1.1	N/A	3	1.0	1.1	1.1	1.1	N/A	3	1.0	1.1	1.1	1.1	N/A	3	1.0	1.1	1.1	1.1	N/A	3
<b>Profile</b>																																				
Riffle Length (ft)	14.9	60.5	64.9	100.0	22.6	19	14.4	61.4	59.1	169.0	32.9	18	11.4	56.8	51.3	214.2	46.5	17	11.9	56.2	57.3	214.0	46.3	17	16.9	66.7	61.3	243.9	52.8	16	18.5	65.6	59.4	231.1	50.5	16
Riffle Slope (ft/ft)	0.0058	0.0131	0.0119	0.0214	0.0048	19	0.0046	0.0127	0.0123	0.0180	0.0043	18	0.0050	0.0148	0.0132	0.0360	0.0081	17	0.0049	0.0133	0.0129	0.0227	0.0055	17	0.0051	0.0132	0.0126	0.0197	0.0047	16	0.0050	0.0142	0.0156	0.0220	0.0051	16
Pool Length (ft)	10.7	46.0	52.7	103.5	24.7	19	11.0	42.6	40.7	87.7	21.1	19	18.7	43.0	44.9	83.7	16.3	19	18.6	40.4	44.4	59.9	13.0	19	18.5	39.4	37.3	59.3	12.5	18	22.1	39.9	39.0	63.6	12.1	18
Pool Max Depth (ft)	2.7	2.9	2.9	3.0	N/A	2	2.9	3.2	3.2	3.4	0.4	2	2.2	3.9	4.0	4.9	0.8	18	1.8	3.6	3.7	4.6	0.7	19	1.5	3.3	3.4	4.1	0.7	17	2.2	3.7	3.8	4.5	0.6	17
Pool Spacing (ft)	51.7	130.7	113.2	241.7	52.3	18	57.3	130.9	124.1	244.4	53.4	18	49.9	128.9	132.5	301.0	63.2	18	55.4	129.3	126.4	295.6	61.5	18	47.2	136.9	134.7	296.5	69.7	17	42.3	136.9	134.5	294.7	66.4	17
<b>Pattern</b>																																				
Channel Belt Width (ft)	54.7	101.7	102.5	132.8	23.6	15																														
Radius of Curvature (ft)	37.5	51.1	42.5	146.7	26.2	16																														
Rc: Bankfull Width (ft/ft)	1.5	1.9	1.6	5.1	N/A	N/A																														
Meander Wavelength (ft)	204.4	238.7	234.4	314.2	32.6	15																														
Meander Width Ratio	3.6	3.9	3.9	4.1	N/A	3																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C					C4					C4					C4					C4															
Channel Thalweg Length (ft)	2,455					2,465					2,465					2,475					2,469															
Sinuosity (ft)	1.21					1.22					1.22					1.22					1.22															
Water Surface Slope (Channel) (ft/ft)	0.0080					0.0081					0.0081					0.0078					0.0078															
Bankfull Slope (ft/ft)	0.0083					0.0083					0.0082					0.0079					0.0084															
Ri / Ru% / P% / G% / S%	47%	9%	32%	12%	0%	45%	8%	33%	14%	0%	40%	9%	34%	17%	0%	40%	8%	32%	19%	1%	45%	10%	30%	14%	0%	44%	11%	30%	14%	1%						
SC% / SA% / G% / C% / B% / Be%*						<1%	23%	54%	22%	<1%	0%	2%	26%	51%	21%	0%	0%	5%	16%	58%	21%	0%	0%	7%	17%	55%	21%	0%	0%	12%	18%	42%	28%			
d16 / d35 / d50 / d84 / d95 (mm)																																				
% of Reach with Eroding Banks	0%					1%					1%					1%					2%															
Channel Stability or Habitat Metric	N/A					N/A					N/A					N/A					N/A															
Biological or Other	N/A					N/A					N/A					N/A					N/A															

N/A - Information does not apply.  
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step  
 SC = Silt-Clay / SA = Sand / G = Gravel / C = Cobble / B = Boulder / Be = Bedrock  
 \*Percentages based on riffle and pool pebble counts.




# **Appendix E**


## **Hydrologic Data**

<b>Table 12. Verification of Bankfull Events UT Crab Creek Stream &amp; Wetland / Project No. 857</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo # (if available)</b>
4/2010	4/2010	Wrack lines	
2/2/2011	12/2/2010	Crest gauge & wrack lines	
4/10/2013	2/26/2013	Crest gauge & wrack lines	
10/30/2013	Unknown	Wrack lines	
11/5/2014	Unknown	Wrack lines	


Monthly Precipitation Data Compared to 30<sup>th</sup> and 70<sup>th</sup> Percentiles for Allegheny County, NC




UTC-1 Precipitation and Water Level Plot




UTC-2 Precipitation and Water Level Plot




UTC-3 Precipitation and Water Level Plot



UTC-4 Precipitation and Water Level Plot




UTC-5 Precipitation and Water Level Plot







UTC-6 Precipitation and Water Level Plot



UTC-7 Precipitation and Water Level Plot



UTC-8 Precipitation and Water Level Plot



<b>Table 13. Wetland Gauge Attainment Data</b>					
<b>Summary of Groundwater Gauge Results</b>					
<b>UT Crab Creek Stream &amp; Wetland / Project No. 857</b>					
<b>Gauge ID</b>	<b>Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)</b>				
	<b>Year 1 (2010)</b>	<b>Year 2 (2011)</b>	<b>Year 3 (2012)</b>	<b>Year 4 (2013)</b>	<b>Year 5 (2014)</b>
<b>UTC-1</b>	No/6 3.8 Percent	No/6 3.8 Percent	No/4 2.5 Percent	Yes/9 5.7 Percent	No/3 1.9 Percent
<b>UTC-2</b>	Yes/70 44.6 Percent	Yes/30 19.1 Percent	Yes/39 24.8 Percent	Yes/148 94.3 Percent	Yes/45 28.7 Percent
<b>UTC-3</b>	Yes/35 22.3 Percent	Yes/33 21.0 Percent	Yes/143 91.1 Percent	Yes/74 47.1 Percent	Yes/157 100.0 Percent
<b>UTC-4</b>	Yes/52 33.1 Percent	Yes/61 38.9 Percent	Yes/55 35.0 Percent	Yes/157 100.0 Percent	Yes/45 28.7 Percent
<b>UTC-5</b>	Yes/157 100.0 Percent	Yes/155 98.7 Percent	Yes/157 100.0 Percent	Yes/157 100.0 Percent	Yes/157 100.0 Percent
<b>UTC-6</b>	Yes/22 14.0 Percent	Yes/38 24.2 Percent	Yes/45 28.7 Percent	Yes/132 84.1 Percent	Yes/31 19.7 Percent
<b>UTC-7</b>	Yes/15 9.6 Percent	Yes/8 5.1 Percent	No/6 3.8 Percent	Yes/68 43.3 Percent	Yes/10 6.4 Percent
<b>UTC-8</b>	Yes/37 23.6 Percent	Yes/58 36.9 Percent	Yes/48 30.6 Percent	Yes/45 28.7 Percent	Yes/ 34 21.7 Percent

Growing season = 157 days