

Valley Fields Farm Monitoring Report Year 1 (2010)

Davidson County, North Carolina

USGS HUC: 03040103

EEP Project ID #407

EEP Project Manager: Melonie Allen



Submitted to:



NCDENR-Ecosystem Enhancement Program

1652 Mail Service Center
Raleigh, North Carolina 27699-1652

Submitted December 2010
Revised March 2011

Executive Summary

The project site is located in the USGS Hydrologic Unit Code 03040103. It began as a North Carolina Department of Transportation (NCDOT) feasibility report performed by Kimley-Horn and Associates, Inc. (KHA) in May of 2003. The Ecosystem Enhancement Program (EEP) oversaw the project after completion of the feasibility study. KHA finalized the construction plans in January of 2007. North State Environmental, Inc. (North State) completed construction of the project in June of 2008 with repairs to Reach B completed in November 2008.

The goals of the restoration project are to improve the hydrologic function, water quality and biological habitat of the site's streams and wetlands through the following objectives:

- Preserve stable on-site streams, wetlands, and riparian buffers in catchments draining into the primary enhancement / restoration reaches
- Enhance and restore (pattern, dimension, and profile) unstable streams using natural channel design techniques
- Installing in-stream structures such as rock vanes, log vanes, and constructed riffles
- Removing invasive vegetation
- Re-establish riparian buffers
- Remove crowns from wetland areas
- Reconnect the floodplain by raising the streambed and/or lower the floodplains
- Enhance and restore wetlands through modifications to hydrology, vegetation, and soils.
- Improve water quality of non point source stormwater through Best Management Practices.

KHA performed stream and riparian monitoring in the fall of 2010 for this Year 1 Monitoring Report. During the monitoring process KHA assessed eighteen (18) vegetation quads. Seven (7) of the eighteen plots met or exceeded the success criteria of 320 stems/area (minimum stem count after 3 years). Areas of isolated non-native/invasive species were located along all project reaches. The planted vegetation of Rich Fork Tributary (Reach B) is distressed and/or lacks the sufficient density to achieve vegetation goals. A confounding factor to the lack of sufficient vegetation density appears to be beaver activity. There is evidence of active beavers within the project boundaries. Future site remediation is being planned and scheduled, which will include supplemental bare root and live stake plantings. Wracklines were present in the floodplain, which indicated that a bankfull event occurred during this monitoring period.

A visual assessment and geomorphic survey were completed for the site, and indicated that the majority of the project reaches were performing within established success criteria ranges as shown below. Reach Upper A2 has some erosion on the outsides of the meander bends. This bank erosion was not considered significant at the time of the survey, but should be monitored in subsequent years. Reach B also had a 200 foot section of bank erosion occurring on both banks. Repairs for Reach B are also being planned and scheduled as part of the upcoming site remediation. Two large beaver dams were observed on lower Reach A and one smaller dam is located on upper Reach A. The beaver dams found on the lower Reach A are causing backwater to extend upstream of the confluence for Reach A and Reach B. The beaver dams on upper Reach A are causing backwater to extend upstream to the Colonial Pipeline crossing. Morphology monitoring includes twenty-two (22) cross sections and seven (7) longitudinal

profile segments. Channel stability assessment includes the entire restored length and includes thirty-eight (38) permanent photo point locations.

Stream Success Criteria (from approved Restoration/Mitigation Plan):

- Stream Type: Maintenance of the design stream type or progression or conversion to stable stream type such as B, C, or E will indicate stability
- Bank Height Ratio: Bank height ratio between 1.0 and 1.1 will indicate flood flows have access to the active floodplain and that higher flows do not apply excessive stresses to stream banks

The restored wetland area was visually assessed as part of the monitoring. The low areas were inundated and the entire wetland was covered by wetland indicator vegetation species. The wetland area should meet United States Army Corps of Engineers (ACOE) minimum criteria for hydrology which states that the area should be inundated for a minimum of 5% of the growing season (11 consecutive days). Per the Natural Resource Conservation Service (NRCS) Davidson County Soil Survey the growing season in Davidson County is from March 26 until November 6 (225 total days). All four of the groundwater gages indicate that the wetland is meeting the minimum ACOE definition for hydrology.

Summary information/data related to the occurrence of items such as beaver activity or encroachment and statistics related to performance of various project and monitoring elements can be found in the table and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Reports (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

Methodology

- Surveys/topographic data collections shall be performed via total station, survey grade GPS, or equivalent such that each survey point has three-dimensional coordinates, and is georeferenced (NAD83-State Plane Feet – FIPS3200).
- Longitudinal stationing was developed using the as-built survey thalweg as a baseline.
- The particle size distribution protocol used is the Modified-Wolman pebble count.
- CVS level 2 is used as the vegetation plot methodology.

References

Rosgen, David L. 1996. Applied River Morphology, Second Edition., Wildland Hydrology, Pagosa Springs, Colorado.

Lee, Michael T., Peet, Robert K., Roberts, Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation, All Levels of Sampling, Version 4.0.,

Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. United States Army Engineer Waterways Experiment Station, Vicksburg, Mississippi.

LeGrand, H.E. and S.P. Hall.

TABLE OF CONTENTS

FIGURES

FIGURE 1	PROJECT SETTING
FIGURE 2-6	CURRENT CONDITIONS PLAN VIEW


PROJECT TABLES


TABLE 1A	PROJECT COMPONENTS
TABLE 1B	PROJECT SUMMATIONS
TABLE 2	PROJECT ACTIVITY AND REPORTING HISTORY
TABLE 3	PROJECT CONTACTS TABLE
TABLE 4	PROJECT ATTRIBUTE TABLE
TABLE 5.1-5.6	VISUAL STREAM MORPHOLOGY STABILITY ASSESSMENT
TABLE 6	VEGETATION CONDITION ASSESSMENT
TABLE 7	VEGETATION PLOT CRITERIA ATTAINMENT
TABLE 8	CVS VEGETATION PLOT METADATA
TABLE 9	PLANTED AND TOTAL STEM COUNTS
TABLE 10A.1-10A.6	BASELINE STREAM DATA SUMMARY
TABLE 10B	BASELINE STREAM DATA SUMMARY
TABLE 11.A	DIMENSIONAL MORPHOLOGY SUMMARY
TABLE 11B.1-11B.6	STREAM REACH DATA SUMMARY
TABLE 12	VERIFICATION OF BANKFULL EVENTS

APPENDICES

APPENDIX A	PROJECT VICINITY MAP AND BACKGROUND TABLES
APPENDIX B	VISUAL ASSESSMENT DATA
APPENDIX C	VEGETATION PLOT DATA
APPENDIX D	STREAM SURVEY DATA
APPENDIX E	HYDROLOGIC DATA

APPENDIX A
PROJECT VICINITY MAP AND
BACKGROUND TABLES



Title		Project Setting		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina		
	Date	Project Number	Figure	
	3/17/11	407	1	

**Table 1a. Project Components
Valley Fields Farm/407**

Project Component or Reach ID	Existing Feet/Acres	Restoration Level ¹	Approach ²	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	BMP Elements ³	Comment
Upper A (includes A2)	3100	R	P2	3078	50+00 - 80+78	1:1	3078		
Lower A	2284	R	P2	1935	80+78 - 100+13	1:1	1935		
Reach B	2550	R	P2	2492	1500+00 - 1524+92	1:1	2492		
Reach C	1560	R	P1	1489	1000+00 - 1014+89	1:1	1489		
Reach D	240	R	P1	295	200+00 - 202+95	1:1	295		
Reach J (Pond Tributary)	61	R	P2	61	350+00 - 350+61	1:1	61		
Reach A	276	P	--	276	100+13 - 102+89	5:1	55		
Reach E	2930	P	--	2930	--	5:1	586		
Reach F	1840	P	--	1840	--	5:1	368		
Reach G	1200	P	--	1200	--	5:1	240		
Reach H	1400	P	--	1400	--	5:1	280		
Reach K	240	P	--	240	--	5:1	48		
Reach L	700	P	--	700	--	5:1	140		
Reach M	420	P	--	420	--	5:1	84		
Wetland A-5	--	R	--	3.0	--	1:1	3.00		
Wetland A-4	--	R	--	0.1	--	1:1	0.10		
Wetland B-1	0.1	E	--	0.1	--	2:1	0.05		
Wetland B-2	0.7	E	--	0.4	--	2:1	0.20		
Wetland B-3	0.2	E	--	0.08	--	2:1	0.04		
Wetland D-1	0.2	E	--	0.2	--	2:1	0.10		
Wetland A-6	1.7	E	--	1.7	--	2:1	0.85		
Wetland A-4	1.8	E	--	1.8	--	2:1	0.90		
Wetland A-3	0.2	E	--	0.2	--	2:1	0.10		
Wetland A-1	0.6	P	--	0.6	--	5:1	0.12		
Wetland A-2	0.5	P	--	0.5	--	5:1	0.10		
Wetland A-7	0.4	P	--	0.4	--	5:1	0.08		
Wetland A-8	1.2	P	--	1.2	--	5:1	0.24		

1 = R = Restoration; E1 = Enhancement I; E2 = Enhancement II; P = Preservation

2 = P1 = Priority I; P2 = Priority II; P3 = Priority III

3 = BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond;
 FS = Filter Strip; Grassed Swale = S; LS = Level Spreader; NI = Natural Infiltration Area, O = Other
 CF = Cattle Fencing; WS = Watering System; CH = Livestock Housing

Table 1b. Component Summations Valley Fields Farm/407							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Ripar (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	9,350	3.1					
Enhancement		4.5					
Enhancement I							
Enhancement II							
Creation							
Preservation	9,006	2.7					
HQ Preservation							
		10.3	0				
Totals (Feet/Acres)	18,356	10.3		0	0	0	0
MU Totals	11,151	5.9		0	0	0	0

 Non-Applicable

**Table 2. Project Activity and Reporting History
Valley Fields Farm/407**

Elapsed Time Since Grading Complete: 2 yrs 6 months
Elapsed Time Since Planting Complete: 2 yrs 6 Months
Number of Reporting Years¹: 1

Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan	N/A	3/1/2006
Final Design – Construction Plans	N/A	1/31/2007
Construction	N/A	5/16/2008
Temporary S&E mix applied to entire project area	N/A	5/16/2008
Permanent seed mix applied	N/A	5/16/2008
Baseline Monitoring Report	5/1/2008	N/A
Repair Plans – Construction Plans (Reach B - repair)	N/A	11/12/2008
Structural maintenance (new alignment, bench expansion) Reach B	N/A	12/5/2008
Temporary S&E mix applied to Reach B	N/A	12/5/2008
Permanent seed mix applied to Reach B	N/A	12/5/2008
Baseline Monitoring Report	6/1/2009	8/17/2009
Year 1 Monitoring	10/15/2010	12/1/2010
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Closeout		

Bolded items are examples of those items that are not standard, but may come up and should be included

Non-bolded items represent events that are standard components over the course of a typical project.

The above are obviously not the extent of potential relevant project activities, but are just provided as example as part of this exhibit.

If planting and morphology are on split monitoring schedules that should be made clear in the table

1 = Equals the number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table
Valley Fields Farm/407**

Designer	P.O. BOX 33068 Raleigh, North Carolina 27636-3068 Will Wilhelm Phone: (704) 333-5131
Kimley-Horn and Associates, Inc.	
Construction Contractor	2889 Lowery Street Winston-Salem, NC 27101 Phone: (336)725-2010
North State Environmental	
Survey Contractor	530 North Trade Street, Suite 302 Winston-Salem, NC 27101 Phone: (336)759.9001
Cavanaugh and Associates, P.A.	
Planting Contractor	2889 Lowery Street Winston-Salem, NC 27101 Phone: (336)725-2010
North State Environmental	
Seeding Contractor	2889 Lowery Street Winston-Salem, NC 27101 Phone: (336)725-2010
North State Environmental	
Seed Mix Sources	Green Resource, LLC (800) 225-6061
Nursery Stock Suppliers	Green Resource, LLC (800) 225-6061
Monitoring Performers	Kimley-Horn and Associates, Inc. P.O. BOX 33068 Raleigh, North Carolina 27636-3068
Stream Monitoring POC	Daren Pait Phone: (919) 677-2000
Vegetation Monitoring POC	Daren Pait Phone: (919) 677-2000
Wetland Monitoring POC	Daren Pait Phone: (919) 677-2000


**Table 4. Project Attribute Table
Valley Fields Farm/407**


Project County	Davidson County					
Physiographic Region	Piedmont					
Ecoregion	Southern Outer Piedmont					
Project River Basin	Yadkin					
USGS HUC for Project (14 digit)	3040103030030					
NCDWQ Sub-basin for Project	Yadkin Sub Basin					
Within extent of EEP Watershed Plan?	Yadkin Pee-Dee River Basin Restoration Priorities 2009					
WRC Hab Class (Warm, Cool, Cold)	Cool					
% of project easement fenced or demarcated	0					
Beaver activity observed during design phase?	Yes					
Restoration Component Attribute Table						
	Reach A	Reach B	Reach C	Reach D	Reach J	Wetland A-5
Drainage area (mi ²)	6.5	2.3	0.2	0.2	0.1	N/A
Stream order	3	2	1	1	1	N/A
Restored length (feet)	5013	2492	1489	295	61	N/A
Perennial (P) or Intermittent (I)	P	P	P	P	P	N/A
Watershed type (Rural, Urban, Developing etc.)	Developing	Developing	Developing	Developing	Developing	N/A
Watershed LULC Distribution (e.g.)						
Developed	0.35					
Cultivated	0.22					
Forested	0.43					
Watershed impervious cover (%)	4.7	23.5	1.9	1	1	N/A
NCDWQ AU/Index number	C/3	C/2	C/1	C/1	C/1	N/A
NCDWQ classification	C	C	C	C	C	N/A
303d listed?	Yes	Yes	Yes	Yes	Yes	N/A
Upstream of a 303d listed segment?	Yes	Yes	Yes	Yes	Yes	N/A
Reasons for 303d listing or stressor	Degraded water quality due to sediment					
Total acreage of easement	31	8.5	2.3	0.5	0.1	N/A
Total vegetated acreage within the easement	22.4	6.9	1.7	0.4	0.08	N/A
Total planted acreage as part of the restoration	22.4	6.9	1.7	0.4	0.08	N/A
Rosgen classification of pre-existing	G5	G5	Incised B5	Incised B5	G	N/A
Rosgen classification of As-built	B5	B5c	C5	B5c	Ba	N/A
Valley type	VIII	VIII	VIII	VIII	VIII	N/A
Valley slope	0.003	0.005	0.011	0.011	0.15	N/A
Valley side slope range (e.g. 2-3.%)	15-20%	12-20%	15-40%	25-30%	30-35%	N/A
Valley toe slope range (e.g. 2-3.%)	2-3%	1-3%	3-5%	10-14%	1-2%	N/A
Cowardin classification	N/A	N/A	N/A	N/A	N/A	NC
Trout waters designation	No	No	No	No	No	N/A
Species of concern, endangered etc.? (Y/N)	Greensboro burrowing crayfish is of concern					
Dominant soil series and characteristics	Chewacla loam and Wehadkee loam					
Series	N/A	N/A	N/A	N/A	N/A	ChA
Depth	N/A	N/A	N/A	N/A	N/A	80"
Clay%	N/A	N/A	N/A	N/A	N/A	5-40%
K	N/A	N/A	N/A	N/A	N/A	0.28
T	N/A	N/A	N/A	N/A	N/A	5


Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

APPENDIX B
VISUAL ASSESSMENT DATA





Title	Current Conditions Plan View (2006 Aerial courtesy of NC One Map)		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina	
	Date	3/18/11	Project Number 407
			Figure 2





Title		Current Conditions Plan View (2006 Aerial courtesy of NC One Map)		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina		
	Date	3/18/11	Project Number	407
		Figure		3



Title		Current Conditions Plan View (2006 Aerial courtesy of NC One Map)		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina		
		Date	Project Number	Figure
		3/18/11	407	4



Title	Current Conditions Plan View (2006 Aerial courtesy of NC One Map)		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina	
	Date	3/18/11	Project Number 407
			Figure 5




Title	Current Conditions Plan View (2006 Aerial courtesy of NC One Map)		
Prepared For: 	Project	Valley Fields Farm Stream and Wetland Restoration Monitoring Year 1 – 2010 Davidson County, North Carolina	
	Date	3/18/11	Project Number 407
			Figure 6

Table 5.1
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Upper A
1250

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	5	5			100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	5	5			100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	5	5			100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	5	5			100%				
2. Thalweg centering at downstream of meander (Glide)		5	5			100%					
					Totals	2	91	96%	0	0	96%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	34	99%	0	0	99%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			1	57	98%	0	0	98%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	2	91	96%	0	0	96%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	3	3			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	3	3			100%				

Table 5.2
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Upper A2
2050

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	20	20		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	20	20		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	20	20		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	20	20		100%				
2. Thalweg centering at downstream of meander (Glide)		20	20	100%						
Totals					13	490	88%	0	0	88%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			10	292	93%	0	0	93%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			3	198	95%	0	0	95%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					13	490	88%	0	0	88%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13		100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	13	13		100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	13		92%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	13	13		100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	13	13		100%				

Table 5.3
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Lower A
2000

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	10	10			100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	10	10			100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	10	10			100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	10	10			100%				
2. Thalweg centering at downstream of meander (Glide)		10	10			100%					
					Totals	7	489	88%	0	0	88%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	93	98%	0	0	98%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			6	396	90%	0	0	90%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	7	489	88%	0	0	88%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	6			50%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	6			50%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	6			50%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	3	6			50%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	3	6			50%				

Table 5.4
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Upper B
1275

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	2	2		100%					
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	2	2		100%					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	2	2		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	2	2		100%					
2. Thalweg centering at downstream of meander (Glide)		2	2	100%							
					Totals	4	121	95%	0	0	95%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	20	99%	0	0	99%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			2	101	96%	0	0	96%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	4	121	95%	0	0	95%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2		100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2		100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2		100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	2	2		100%					
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	2	2		100%					

Table 5.5
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Lower B
1275

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	2	2			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	2	2			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	2	2			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	2	2			100%			
2. Thalweg centering at downstream of meander (Glide)		2	2			100%				
Totals										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			4	222	91%	0	0	91%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	1	1			100%			

Table 5.6
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Reach C
 1500

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Rifle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	24	24			100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	24	24			100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	24	24			100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	24	24			100%				
2. Thalweg centering at downstream of meander (Glide)		24	24			100%					
					Totals	1	8	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	8	100%	0	0	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					Totals	1	8	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	17	17			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	17	17			100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	17	17			100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	17	17			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	17	17			100%				

Table 6 **Vegetation Condition Assessment**

Planted Acreage¹ **81.6**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	2	0.01	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	30	0.96	1.2%
				Total	32	0.97
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
				Cumulative Total	32	0.97

Easement Acreage² **97.5**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	60	0.46	0.5%
5. Easement Encroachment Areas ³	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

1 = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

2 = The acreage within the easement boundaries.

3 = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

4 = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discrete, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discrete patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.



PA01 (2010)



PA02 (2010)



PA03 (2010)



PA04 (2010)



PA05 (2010)



PA06 (2010)



PA07 (2010)



8

PA08 (2010)



PA09 (2010)



PA10 (2010)



PA11 (2010)



PA12 (2010)



PA13 (2010)



PA14 (2010)



PA15 (2010)



PA16 (2010)



PA17 (2010)



PB02 (2010)



PB03 (2010)



PB04 (2010)



PB05 (2010)



PB06 (2010)



PB07 (2010)



PB08 (2010)



PB09 (2010)



PB10 (2010)



PB11 (2010)



PC01 (2010)



PC02 (2010)



PC03 (2010)



PC04 (2010)



PC05 (2010)



PC06 (2010)



PD01 (2010)



PD02 (2010)



PD03 (2010)



SP1 (2010)



VQA01 (2010)



VQA02 (2010)



VQA03 (2010)



VQA05 (2010)



VQA07 (2010)



VQA08 (2010)



VQA11 (2010)



VQA12 (2010)



VQA13 (2010)



VQB02 (2010)



VQB03 (2010)



VQB06 (2010)



VQB07 (2010)



VQC01 (2010)



VQC03 (2010)



VQD01 (2010)



VQW01 (2010)



VQW04 (2010)

APPENDIX C
VEGETATION PLOT DATA

Table 7. Vegetation Plot Criteria Attainment**Valley Fields Farm/407**

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
VQA1	N	33%
VQA2	N	
VQA3	N	
VQA5	Y	
VQA7	N	
VQA8	N	
VQA11	Y	
VQA12	N	
VQA13	Y	
VQB2	N	
VQB3	Y	
VQB6	N	
VQB7	N	
VQC1	Y	100%
VQC3	Y	
VQD1	N	0%
VQW1	Y	50%
VQW4	N	

**Table 8. CVS Vegetation Plot Metadata
Valley Fields Farm/407**

Report Prepared By	Josh Allen
Date Prepared	11/29/2010 8:51
database name	cvs-eep-entrytool-v2.2.7.mdb
database location	K:\RAL_Environmental\011795 Valley Fields Farm VFF\VFF VEGETATION
computer name	DD83075
file size	28704768

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----



Project Code	407
project Name	Valley Fields Farm
Description	stream and wetland restoration
River Basin	Yadkin
length(ft)	9350
stream-to-edge width (ft)	100
area (sq m)	167, 540
Required Plots (calculated)	18
Sampled Plots	18


Table 9 Planted and Total Stem Counts (Species by Plot with Annual Means)

		Current Data (MY1 2010)																					
Common Name	Type	VQA1		VQA2		VQA3		VQA5		VQA7		VQA8		VQA11		VQA12		VQA13					
		P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T				
Liriodendron tulipera	T																						
Unknown																							
Unidentified																							
Alnus serrulata																							
Betula nigra	T			1	1			1	1	1	1					2	2	1	1				
Carpinus caroliniana																							
Quercus nigra																							
Fraxinus pennsylvanica	T	2	2											11	11			1	1				
Cephalanthus occidentalis																							
Crataegus crus-gali																							
Quercus michauxii																							
Plantanus occidentalis	T	4	4					8	8	2	2	1	1										
Acer rubrum																							
Pinus echinata																							
Salix nigra	L							1	1									1	1				
Ulmus americana	T	1	1							4	4												
Cornus amomum	L															1	1						
Acer negundo																							
Diospyros virginiana	T																	5	5				
Liquidambar styraciflua	T													1	1	4	4						
Quercus phellos	L																						
Quercus shumardii	T																						
Plot area (acres)		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247					
Species count		3	3	1	1	0	0	3	3	3	3	1	1	2	2	3	3	4	4				
Stem Count		7	7	1	1	0	0	10	10	7	7	1	1	12	12	7	7	8	8				
Stems per Acre		284	284	41	41	0	0	405	405	284	284	41	41	486	486	284	284	324	324				
		Annual Means																					
Common Name	Type	VQB2		VQB3		VQB6		VQB7		VQC1		VQC3		VQD1		VQW1		VQW4		Current Mean		MY0 (2008)	
		P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T		
Liriodendron tulipera	T									6	6									6.0	6.0	1.0	1.0
Unknown																						3.4	3.4
Unidentified																						3.4	3.4
Alnus serrulata																						1.0	1.0
Betula nigra	T			3	3													1	1	1.4	1.4	2.3	2.3
Carpinus caroliniana																						1.5	1.5
Quercus nigra																						1.0	1.0
Fraxinus pennsylvanica	T			2	2	1	1									5	5	1	1	3.3	3.3	1.2	1.2
Cephalanthus occidentalis																						3.0	3.0
Crataegus crus-gali																						1.0	1.0
Quercus michauxii																						1.0	1.0
Plantanus occidentalis	T			21	21			4	4			5	5	1	1	1	1			5.2	5.2	2.5	2.5
Acer rubrum																						1.5	1.5
Pinus echinata																						1.0	1.0
Salix nigra	L							2	2	13	13	8	8	2	2					4.5	4.5		
Ulmus americana	T									1	1	2	2			2	2	1	1	1.8	1.8		
Cornus amomum	L																			1.0	1.0	1.0	1.0
Acer negundo																						1.0	1.0
Diospyros virginiana	T															4	4			4.5	4.5		
Liquidambar styraciflua	T			1	1															2.0	2.0		
Quercus phellos	L							1	1											1.0	1.0		
Quercus shumardii	T			1	1															1.0	1.0		
Plot area (acres)		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247					
Species count		0	0	5	5	1	1	3	3	3	3	3	3	2	2	4	4	3	3	2.4	2.4	3.4	3.4
Stem Count		0	0	28	28	1	1	7	7	20	20	15	15	3	3	12	12	3	3	7.9	7.9	7.8	7.8
Stems per Acre		0	0	1134	1134	41	41	284	284	810	810	608	608	122	122	486	486	122	122	319.8	319.8	315.2	315.2

Type = Tree, Shrub, Livestake
P = Planted
T = Total


APPENDIX D
STREAM SURVEY DATA






ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A7	2008	AB	RIFFLE	29.1	60.1	3.2
XS A7	2010	MY1	RIFFLE	27.2	54.8	3.9

NOTES:





ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A6	2008	AB	POOL	38.3	71.0	3.7
XS A6	2010	MY1	POOL	34.7	75.6	4.7


NOTES:



ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A5	2008	AB	RIFFLE	31.0	50.1	2.8
XS A5	2010	MY1	RIFFLE	29.9	35.5	3.1


NOTES:






ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A4	2008	AB	RIFFLE	31.1	69.0	4.0
XS A4	2010	MY1	RIFFLE	27.5	75.9	5.2

NOTES:




ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A3	2008	AB	RIFFLE	30.1	55.2	3.2
XS A3	2010	MY1	RIFFLE	33.4	57.4	3.6

NOTES:






ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A2	2008	AB	POOL	40.9	79.9	4.2
XS A2	2010	MY1	POOL	30.8	92.8	5.7


NOTES:



ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A1	2008	AB	RIFFLE	31.1	62.5	3.4
XS A1	2010	MY1	RIFFLE	33.3	76.4	5.2


NOTES:







ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A10	2008	AB	RIFFLE	41.3	95.5	4.0
XS A10	2010	MY1	RIFFLE	47.1	85.4	3.8


NOTES: Impacted by beaver dam on downstream end of profile.



ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS A11	2008	AB	POOL	49.9	133.9	5.1
XS A11	2010	MY1	POOL	41.6	74.6	3.5


NOTES: Impacted by beaver dam on downstream end of profile. Beaver dam also appears to be preventing the transport of bed material out of the pools.








ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS B1	2009	AB	RIFFLE	21.4	42.4	3.1
XS B1	2010	MY1	RIFFLE	36.4	66.6	4.3


NOTES: The cross sections on reach B are not located within the longitudinal profile sections.



ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS B2	2009	AB	POOL	35.7	67.7	4.0
XS B2	2010	MY1	POOL	34.3	81.5	4.0


NOTES: The cross sections on reach B are not located within the longitudinal profile sections.







ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS B3	2009	AB	RIFFLE	48.4	67.8	2.9
XS B3	2010	MY1	RIFFLE	44.4	55.3	3.2


NOTES: The cross sections on reach B are not located within the longitudinal profile sections.



ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS B4	2009	AB	POOL	44.1	57.7	3.2
XS B4	2010	MY1	POOL	38.3	49.1	2.8


NOTES: The cross sections on reach B are not located within the longitudinal profile sections.






NOTES:

ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS C1	2008	AB	RIFFLE	14.0	12.4	1.8
XS C1	2010	MY1	RIFFLE	11.7	9.1	2.1




ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS C2	2008	AB	POOL	12.9	12.0	2.0
XS C2	2010	MY1	POOL	5.9	6.3	1.9

NOTES:



NOTES:


ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS C3	2008	AB	RIFFLE	13.5	7.5	1.1
XS C3	2010	MY1	RIFFLE	14.1	5.7	1.2




NOTES:

ID	YEAR	PHASE	FACET TYPE	Wbkf	Abkf	Dbkf
XS C4	2008	AB	RIFFLE	8.9	8.9	1.7
XS C4	2010	MY1	RIFFLE	11.2	9.4	2.6


XSA1 Pebble Count




XSA2 Pebble Count




XSA3 Pebble Count



XSA10 Pebble Count



XSB1 Pebble Count



XSC3 Pebble Count





Table C1. Groundwater Well Summary Valley Fields Farm/407						
	Baseline	MY1	MY2	MY3	MY4	MY5
Groundwater Well CE1						
Consecutive days within range¹	88	103				
% of growing season²	38.9%	45.6%				
Criteria met³?	Y	Y				
Groundwater Well CE3						
Consecutive days within range	90	109				
% of growing season	39.8%	48.2%				
Criteria met?	Y	Y				
Groundwater Well CE4						
Consecutive days within range	12	86				
% of growing season	5.3%	38.1%				
Criteria met?	Y	Y				
Groundwater Well CE6						
Consecutive days within range	95	97				
% of growing season	42.0%	42.9%				
Criteria met?	Y	Y				

1- The Army Corps of Engineers states that the range is within 12 inches of the ground surface


2- The growing season for the site is 226 days long.

3- The Army Corps of Engineers states that the success criteria is being within range for at least 5% of the growing season consecutively.


Shallow Water Table Gage CE1 January 1, 2009 - December 31, 2009




Shallow Water Table Gage CE1 January 1, 2010 - November 17, 2010




Shallow Water Table Gage CE3 January 1, 2009 - December 31, 2009




Shallow Water Table Gage CE3 January 1, 2010 - November 17, 2010




Shallow Water Table Gage CE4 January 1, 2009 - December 31, 2009



Shallow Water Table Gage CE4 January 1, 2010 - November 17, 2010



Shallow Water Table Gage CE6 January 1, 2009 - December 31, 2009



Shallow Water Table Gage CE6 January 1, 2010 - November 17, 2010




Table 10a.1 Baseline Stream Data Summary
Valley Fields Farm/407 - Upper A: 800 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition					Reference Reach(es) Data					Design			Monitoring Baseline							
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Bankfull Width (ft)		20.5	22.66	21.58			18.2			1	5.7	10.1	9.4	15.2		3	30		29.1	30.05		31		2	
Floodprone Width (ft)							20.8			1	23.3	53.03	49.9	85.9		3	66		90	90.7		91.4		2	
Bankfull Mean Depth (ft)		2.221	2.454	2.337			1.7			1	0.5	0.9	1	1.2		3	1.9		1.6	1.85		2.1		2	
¹ Bankfull Max Depth (ft)							1.9			1	1.2	1.533	1.5	1.9		3	2.9		2.8	3		3.2		2	
Bankfull Cross Sectional Area (ft ²)		52.26	57.76	55.01			30.9			1	2.7	10.2	8.9	19		3	57.5		50.1	55.1		60.1		2	
Width/Depth Ratio							10.7			1	9.4	11.17	11.4	12.7		3	15.8		14.2	16.65		19.1		2	
Entrenchment Ratio							1.1			1	1.5	6.467	8.8	9.1		3	2.2		3	3		3		2	
¹ Bank Height Ratio							2.8			1	1.1	1.333	1.4	1.5		3	1		1	1		1		2	
Profile																									
Riffle Length (ft)																			56.5	88.5		120.4		1	
Riffle Slope (ft/ft)					0.003	0.003		0.003		2	0.006	0.034	0.017	0.096	0.036	6	0.003	0.003	0.006	0.003	0.003		0.003		1
Pool Length (ft)																			38.5	74.1		98.5		3	
Pool Max depth (ft)					2.6	2.6		2.6		1	0.9	1.9	1.4	3.9	1.13	6	2.5	3.8	4.8	3.72	4.21		5.1		3
Pool Spacing (ft)					30	42		77		2	15.3	31.7	31.6	52.4	13.8	6	120	120	150	155.7	248.2		340.6		2
Pattern																									
Channel Beltwidth (ft)					36		59	79		3	43.2	79.2	84.3	105.1	26.1	4	201	229	256	22.1	118.1	126	197.2	71.91	4
Radius of Curvature (ft)					17		72	248		3	16.4	29.5	22	51	14.7	5	60	90	120	10.1	45.7	49.2	79.8	28.53	5
Rc:Bankfull width (ft/ft)					0.934		3.956	13.63		3	1.7	4.1	3.7	6.8	1.7	6	2	3	4	0.3	1.5		2.6	1.114	6
Meander Wavelength (ft)					76		143	196		3	44.7	141.3	114	320.6	106.5	6	240	300	360	117	302.2	292.4	613.9	251.1	6
Meander Width Ratio					4.176		7.857	10.77		3	7.6	10.9	11.2	15.5	3.1	5	8	10	12	4.0	10.1		19.8	7.964	5
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²									0.31824										0.560976				0.386724		
Max part size (mm) mobilized at bankfull									23.64698193										42.68793974				28.97191657		
Stream Power (transport capacity) W/m ²									45.2088										46.71576				50.48316		
Additional Reach Parameters																									
Rosgen Classification									G5c/F5										B4/E5/C4				B5c/C5		C5
Bankfull Velocity (fps)		4.172	4.611	4.392					6.9										4.2				4.382940109		
Bankfull Discharge (cfs)		229.5	253.7	241.6					213.1																
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)									1.1				1.1-1.3						1.2						
Water Surface Slope (Channel) (ft/ft)									0.003				0.0080-0.0215						0.0028				0.0029		
BF slope (ft/ft)									0.003				0.0082-0.0522						0.0031				0.0024		
³ Bankfull Floodplain Area (acres)																									
⁴ % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a.2 Baseline Stream Data Summary
Valley Fields Farm/407 - Upper A2: 1,850 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Bankfull Width (ft)		20.5	22.66	21.58	14.6	16.55		18.5		2	5.7	10.1	9.4	15.2		3		30		30.1	30.8		31.1		3
Floodprone Width (ft)					23.7	75.25		126.8		2	23.3	53.03	49.9	85.9		3		66		78.6	98.6		126.6		3
Bankfull Mean Depth (ft)		2.221	2.454	2.337	2.7	2.75		2.8		2	0.5	0.9	1	1.2		3		1.9		1.8	2		2.2		3
¹ Bankfull Max Depth (ft)					3.4	3.45		3.5		2	1.2	1.533	1.5	1.9		3		2.9		3.2	3.5		4		3
Bankfull Cross Sectional Area (ft ²)		52.26	57.76	55.01	40.4	45		49.6		2	2.7	10.2	8.9	19		3		57.5		55.2	62.2		69		3
Width/Depth Ratio					5.2	6.05		6.9		2	9.4	11.17	11.4	12.7		3		15.8		14	15.3		16.4		3
Entrenchment Ratio					1.6	4.25		6.9		2	1.5	6.467	8.8	9.1		3		2.2		2.5	3.2		4.1		3
¹ Bank Height Ratio					1.5	1.8		2.1		2	1.1	1.333	1.4	1.5		3		1		1	1		1		3
Profile																									
Riffle Length (ft)																				33.3	52		86.3		3
Riffle Slope (ft/ft)					0.003	0.003	0.004	0.003	8E-04	4	0.006	0.034	0.017	0.096	0.036	6	0.003	0.003	0.006	0.002	0.009		0.014		5
Pool Length (ft)																				60.8	110.4		238.6		3
Pool Max depth (ft)					2.5	2.8	2.6	3.2		3	0.9	1.9	1.4	3.9	1.13	6	2.5	3.8	4.8	4.15	5.03		5.94		11
Pool Spacing (ft)					30	42	53.7	77		3	15.3	31.7	31.6	52.4	13.8	6	120	120	150	142.7	238		300.6		5
Pattern																									
Channel Beltwidth (ft)					36	60	59.2	79	16	6	43.2	79.2	84.3	105.1	26.1	4	201	229	256	22.1	118.1	126	197.2	71.91	
Radius of Curvature (ft)					14	87.4	58.5	248	87.4	6	16.4	29.5	22	51	14.7	5	60	90	120	10.1	45.7	49.2	79.8	28.53	
Rc:Bankfull width (ft/ft)					0.846	5.3	3.7	17	6	6	1.7	4.1	3.7	6.8	1.7	6	2	3	4	0.3	1.5		2.6	1.115	
Meander Wavelength (ft)					58	139.8	58.5	228	65.9	6	44.7	141.3	114	320.6	106.5	6	240	300	360	117	302.2	292.4	613.9	251.1	
Meander Width Ratio					2.5	3.6	3.6	5.4	1.1	6	7.6	10.9	11.2	15.5	3.1	5	8	10	12	3.9	9.8		19.7	8.01	
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²								0.5148										0.560976					1.07328		
Max part size (mm) mobilized at bankfull								39.03306101										42.68793974					83.92826353		
Stream Power (transport capacity) W/m ²								45.2088										46.71576					129.59856		
Additional Reach Parameters																									
Rosgen Classification								G5/Incised E5					B4/E5/C4					B5c/C5					C5		
Bankfull Velocity (fps)		4.172	4.611	4.392				4.9-5.7										4.2					3.882636656		
Bankfull Discharge (cfs)		229.5	253.7	241.6				241.1																	
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)								1.0-1.1					1.1-1.3					1.2							
Water Surface Slope (Channel) (ft/ft)								0.0025-0.0040					0.0080-0.0215					0.0028					0.0036		
BF slope (ft/ft)								0.0030-0.0035					0.0082-0.0522					0.0031					0.0036		
³ Bankfull Floodplain Area (acres)																									
⁴ % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a.3 Baseline Stream Data Summary
Valley Fields Farm/407 - Lower A: 1,400 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition					Reference Reach(es) Data					Design			Monitoring Baseline							
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Bankfull Width (ft)		25.26	27.92	26.59			45.1			1	5.7	10.1	9.4	15.2		3		30		30.1	30.8		31.1		3
Floodprone Width (ft)							63.3			1	23.3	53.03	49.9	85.9		3		66		78.6	98.6		126.6		3
Bankfull Mean Depth (ft)		2.594	2.867	2.73			2			1	0.5	0.9	1	1.2		3		1.9		1.8	2		2.2		3
¹ Bankfull Max Depth (ft)							3.5			1	1.2	1.533	1.5	1.9		3		2.9		3.2	3.5		4		3
Bankfull Cross Sectional Area (ft ²)		72.7	80.35	76.52			91.3			1	2.7	10.2	8.9	19		3		57.5		55.2	62.2		69		3
Width/Depth Ratio							22.6			1	9.4	11.17	11.4	12.7		3		15.8		14	15.3		16.4		3
Entrenchment Ratio							1.4			1	1.5	6.467	8.8	9.1		3		2.2		2.5	3.2		4.1		3
¹ Bank Height Ratio							1.7			1	1.1	1.333	1.4	1.5		3		1		1	1		1		3
Profile																									
Riffle Length (ft)																				36.8	44.4		51.6		3
Riffle Slope (ft/ft)					0.008	0.009		0.01		2	0.006	0.034	0.017	0.096	0.036	6	0.003	0.003	0.006	0.002	0.009		0.014		5
Pool Length (ft)																				89.6	119.8		152.8		3
Pool Max depth (ft)					4	4.6		5.3		2	0.9	1.9	1.4	3.9	1.13	6	2.5	3.8	4.8	4.15	5.03		5.94		11
Pool Spacing (ft)					53	104		156		2	15.3	31.7	31.6	52.4	13.8	6	120	120	150	142.7	238		300.6		5
Pattern																									
Channel Beltwidth (ft)					36	60	59.2	79	16	6	43.2	79.2	84.3	105.1	26.1	4	201	229	256	22.1	118.1	126	197.2	71.91	
Radius of Curvature (ft)					14	87.4	58.5	248	87.4	6	16.4	29.5	22	51	14.7	5	60	90	120	10.1	45.7	49.2	79.8	28.53	
Rc:Bankfull width (ft/ft)					2	5.3	3.7	17	6	6	1.7	4.1	3.7	6.8	1.7	6	2	3	4	0.3	1.5		2.6	1.115	
Meander Wavelength (ft)					58	139.8	58.5	228	65.9	6	44.7	141.3	114	320.6	106.5	6	240	300	360	117	302.2	292..4	613.9	251.1	
Meander Width Ratio					2.5	3.6	3.6	5.4	1.1	6	7.6	10.9	11.2	15.5	3.1	5	8	10	12	3.9	9.8		19.7	8.01	
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²																				0.560976			1.07328		
Max part size (mm) mobilized at bankfull																				42.68793974			83.92826353		
Stream Power (transport capacity) W/m ²																				46.71576			129.59856		
Additional Reach Parameters																									
Rosgen Classification																									
Bankfull Velocity (fps)		4.254	4.702	4.478																					
Bankfull Discharge (cfs)		325.5	359.8	342.7																					
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)																									
Water Surface Slope (Channel) (ft/ft)																									
BF slope (ft/ft)																									
³ Bankfull Floodplain Area (acres)																									
⁴ % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a.4 Baseline Stream Data Summary
Valley Fields Farm/407 - Upper B: 200 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition					Reference Reach(es) Data					Design			Monitoring Baseline							
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Bankfull Width (ft)		15.54	17.18	16.36	14.3	15.4		16.4		2	5.7	10.1	9.4	15.2		3		27.5				21.4			1
Floodprone Width (ft)					20	20.8		21.6		2	23.3	53.03	49.9	85.9		3		60.5				88.1			1
Bankfull Mean Depth (ft)		1.807	1.997	1.902	1.9	2.1		2.2		2	0.5	0.9	1	1.2		3		1.6				2			1
¹ Bankfull Max Depth (ft)					2.5	2.7		2.8		2	1.2	1.533	1.5	1.9		3		2.3				3.1			1
Bankfull Cross Sectional Area (ft ²)		33.72	37.27	35.49	27.1	31.7		36.2		2	2.7	10.2	8.9	19		3		43.1				42.4			1
Width/Depth Ratio					7.3	7.4		7.5		2	9.4	11.17	11.4	12.7		3		17.5				10.8			1
Entrenchment Ratio					1.3	1.4		1.4		2	1.5	6.467	8.8	9.1		3		2.2				4.1			1
¹ Bank Height Ratio					2.6	2.8		3		2	1.1	1.333	1.4	1.5		3		1				1			1
Profile																									
Riffle Length (ft)																								18.4	1
Riffle Slope (ft/ft)					0.005	0.013		0.018		2	0.006	0.034	0.017	0.096	0.036	6		0.004						5E-04	1
Pool Length (ft)																				41.1	41.6		42.2		2
Pool Max depth (ft)					2.8	3		3.2		2	0.9	1.9	1.4	3.9	1.13	6	2	3.2	3.9	3.23	3.24		3.24		2
Pool Spacing (ft)					31	42		61		2	15.3	31.7	31.6	52.4	13.8	6	110	110	138				107.5		1
Pattern																									
Channel Beltwidth (ft)					29	50	46	75		3	43.2	79.2	84.3	105.1	26.1	4	101	109	120	108.7	170.8	164.6	261.6	34.2	4
Radius of Curvature (ft)					15	105.7	76	226		3	16.4	29.5	22	51	14.7	5	55	83	110	23.8	55.4	50.5	110.1	36.2	5
Rc:Bankfull width (ft/ft)					1	6.867	4.9	14.7		3	1.7	4.1	3.7	6.8	1.7	6	2	3.018	4			2.4			6
Meander Wavelength (ft)					108	358.7	296	672		3	44.7	141.3	114	320.6	106.5	6	220	275	330	148.2	327.6	266.7	621	201.1	6
Meander Width Ratio					7	23.27	19.2	43.6		3	7.6	10.9	11.2	15.5	3.1	5	8	10	12			12.5			5
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²								1.716624										0.559728						0.067392	
Max part size (mm) mobilized at bankfull								136.9105109										42.58898812						4.691537038	
Stream Power (transport capacity) W/m ²								197.41176										58.77144						8.137584	
Additional Reach Parameters																									
Rosgen Classification					G5/Incised E5					B4/E5/C4					B5c/C5			E5							
Bankfull Velocity (fps)		4.066	4.494	4.28	4.5-5.6										4.2			3.837264151							
Bankfull Discharge (cfs)		144.3	159.5	151.9	162.7																				
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)					1.1					1.1-1.3					1.1										
Water Surface Slope (Channel) (ft/ft)					0.0046					0.0080-0.0215					0.0039			Flat							
BF slope (ft/ft)					0.0131					0.0082-0.0522					0.0047			0.0047							
³ Bankfull Floodplain Area (acres)																									
⁴ % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
 3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a.5 Baseline Stream Data Summary
Valley Fields Farm/407 - Lower B: 230 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline						
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n	
Bankfull Width (ft)		16.16	17.86	17.01	14.3	15.4		16.4		2	5.7	10.1	9.4	15.2		3		27.5					48.4			1
Floodprone Width (ft)					20	20.8		21.6		2	23.3	53.03	49.9	85.9		3		60.5					91.3			1
Bankfull Mean Depth (ft)		1.86	2.056	1.958	1.9	2.1		2.2		2	0.5	0.9	1	1.2		3		1.6					1.4			1
¹ Bankfull Max Depth (ft)					2.5	2.7		2.8		2	1.2	1.533	1.5	1.9		3		2.3					2.9			1
Bankfull Cross Sectional Area (ft ²)		35.87	39.64	37.76	27.1	31.7		36.2		2	2.7	10.2	8.9	19		3		43.1					67.8			1
Width/Depth Ratio					7.3	7.4		7.5		2	9.4	11.17	11.4	12.7		3		17.5					34.5			1
Entrenchment Ratio					1.3	1.4		1.4		2	1.5	6.467	8.8	9.1		3		2.2					1.9			1
¹ Bank Height Ratio					2.6	2.8		3		2	1.1	1.333	1.4	1.5		3		1					1			1
Profile																										
Riffle Length (ft)																				14	25.5		40.2			2
Riffle Slope (ft/ft)					0.005	0.013		0.018		2	0.006	0.034	0.017	0.096	0.036	6		0.004		0.003	0.007		0.009			2
Pool Length (ft)																				19.1	20.3		21.5			2
Pool Max depth (ft)					2.8	3		3.2		2	0.9	1.9	1.4	3.9	1.13	6	2	3.2	3.9				4.1			1
Pool Spacing (ft)					31	42		61		2	15.3	31.7	31.6	52.4	13.8	6	110	110	138				88.9			1
Pattern																										
Channel Beltwidth (ft)					29	50	46	75		3	43.2	79.2	84.3	105.1	26.1	4	97	106	122	108.7	170.8	164.6	261.6	34.2044		4
Radius of Curvature (ft)					15	105.7	76	226		3	16.4	29.5	22	51	14.7	5	57	85	114	23.8	55.4	50.5	110.1	36.2024		5
Rc:Bankfull width (ft/ft)					1	6.867	4.9	14.7		3	1.7	4.1	3.7	6.8	1.7	6	2.073	3.091	4.145				1.0			6
Meander Wavelength (ft)					108	358.7	296	672		3	44.7	141.3	114	320.6	106.5	6	227	284	341	148.2	327.6	266.7	621	201.057		6
Meander Width Ratio					7	23.27	19.2	43.6		3	7.6	10.9	11.2	15.5	3.1	5	8.255	10.33	12.4				5.5			5
Transport parameters																										
Reach Shear Stress (competency) lb/f ²								1.716624										0.559728					0.5826912			
Max part size (mm) mobilized at bankfull								136.9105109										42.58898812					44.41116115			
Stream Power (transport capacity) W/m ²								197.41176										58.77144					100.514232			
Additional Reach Parameters																										
Rosgen Classification					G5/Incised E5					B4/E5/C4					B5c/C5			B5								
Bankfull Velocity (fps)		4.081	4.51	4.296	4.5-5.6										4.2			2.399705015								
Bankfull Discharge (cfs)		154.1	170.3	162.2	162.7																					
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)					1.1					1.1-1.3					1.1											
Water Surface Slope (Channel) (ft/ft)					0.0046					0.0080-0.0215					0.0039			0.0035								
BF slope (ft/ft)					0.0131					0.0082-0.0522					0.0047			0.0047								
³ Bankfull Floodplain Area (acres)																										
⁴ % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace rise/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10a.6 Baseline Stream Data Summary
Valley Fields Farm/407 - Reach C: 1,400 feet

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition					Reference Reach(es) Data					Design			Monitoring Baseline								
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n	
Bankfull Width (ft)		5.137	5.677	5.407			7			1	5.7	10.1	9.4	15.2		3		11.5		8.9	12.13	13.5	14		3	
Floodprone Width (ft)							14.1			1	23.3	53.03	49.9	85.9		3		25.3		39.6	45.6	48.5	48.7		3	
Bankfull Mean Depth (ft)		0.793	0.876	0.834			0.6			1	0.5	0.9	1	1.2		3		0.7		0.6	0.833	0.9	1		3	
¹ Bankfull Max Depth (ft)							0.9			1	1.2	1.533	1.5	1.9		3		1.2		1.1	1.533	1.7	1.8		3	
Bankfull Cross Sectional Area (ft ²)		5.855	6.472	6.163			3.3			1	2.7	10.2	8.9	19		3		7.8		7.5	9.6	8.9	12.4		3	
Width/Depth Ratio							11.7			1	9.4	11.17	11.4	12.7		3		17.2		8.9	16.27	15.9	24		3	
Entrenchment Ratio							2			1	1.5	6.467	8.8	9.1		3		2.2		3.5	3.833	3.6	4.4		3	
¹ Bank Height Ratio							1			1	1.1	1.333	1.4	1.5		3		1		1	1	1	1		3	
Profile																										
Riffle Length (ft)																				21.7	41.6	36.7	90.8	23.5	7	
Riffle Slope (ft/ft)											0.006	0.034	0.017	0.096	0.036	6		0.009		0.002	0.007	0.008	0.01	0.004	7	
Pool Length (ft)																				25.8	50.2	56.4	66.7	16.7	6	
Pool Max depth (ft)											0.9	1.9	1.4	3.9	1.13	6		0.9	1.5	1.7	2.18	2.52	2.58	2.78	0.25	7
Pool Spacing (ft)											15.3	31.7	31.6	52.4	13.8	6		45	69	92	46	92.5	91.9	152.2	37.9	9
Pattern																										
Channel Beltwidth (ft)											43.2	79.2	84.3	105.1	26.1	4		33	46	58	84.1	97.4	96.4	112	11.42	4
Radius of Curvature (ft)											16.4	29.5	22	51	14.7	5		23	35	46	20.8	32.5	30.7	59.4	16.52	5
Rc:Bankfull width (ft/ft)											1.7	4.1	3.7	6.8	1.7	6		2	3.043	4	2.3	2.7	2.3	4.2	0.924	6
Meander Wavelength (ft)											44.7	141.3	114	320.6	106.5	6		92	115	138	72.5	187.8	131.2	595.1	237	6
Meander Width Ratio											7.6	10.9	11.2	15.5	3.1	5		8	10	12	8.1	15.5	9.7	42.5	16.01	5
Transport parameters																										
Reach Shear Stress (competency) lb/ft ²																				0.643968					0.370656	
Max part size (mm) mobilized at bankfull																				49.28807318					27.71871363	
Stream Power (transport capacity) W/m ²																				129.59856					123.57072	
Additional Reach Parameters																										
Rosgen Classification																										
Bankfull Velocity (fps)		3.668	4.054	3.861																						
Bankfull Discharge (cfs)		22.61	24.99	23.8																						
Valley length (ft)																										
Channel Thalweg length (ft)																										
Sinuosity (ft)																										
Water Surface Slope (Channel) (ft/ft)																										
BF slope (ft/ft)																										
³ Bankfull Floodplain Area (acres)																										
⁴ % of Reach with Eroding Banks																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
 3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Valley Fields Farm/407**

Parameter	Pre-Existing Condition						Reference Reach(es) Data						Design						As-built/Baseline					
	10	20	30	40	0								30	10	40	20	0		30	10	40	20	0	
Upper A (800 feet)																								
¹ Ri% / Ru% / P% / G% / S%	10	20	30	40	0																			
¹ SC% / Sa% / G% / C% / B% / Be%	16	1.18	69.41	29.41	0	0	2.85	31.7	59.76	4.06	0.82	0.81												
¹ d16 / d35 / d50 / d84 / d95 / d ⁹⁵ / d ⁹⁵ (mm)	0.6	0.93	1.35	6.49	9.96		0.43	2.25	12.08	39.69	71.35													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	800	0	0	0	0					X	X								0	0	0	300	500	
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	0	0	200	600			X												800	0	0	0		
Upper A2 (1,850 feet)																								
¹ Ri% / Ru% / P% / G% / S%	10	10	20	60	0								30	10	40	20	0	30	10	40	20	0		
¹ SC% / Sa% / G% / C% / B% / Be%	14	60	26	0	0	0	2.85	31.7	59.76	4.06	0.82	0.81												
¹ d16 / d35 / d50 / d84 / d95 / d ⁹⁵ / d ⁹⁵ (mm)	0.09	0.65	1.25	6.16	11.3		0.43	2.25	12.08	39.69	71.35													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	1500	350	0	0	0					X	X							0	0	0	0	1850		
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	0	0	1000	850			X											1850	0	0	0			
Lower A (1,400 feet)																								
¹ Ri% / Ru% / P% / G% / S%	5	10	5	80	0								30	10	40	20	0	30	10	40	20	0		
¹ SC% / Sa% / G% / C% / B% / Be%	8.33	33.3	58.3	0	0	0	2.85	31.7	59.76	4.06	0.82	0.81												
¹ d16 / d35 / d50 / d84 / d95 / d ⁹⁵ / d ⁹⁵ (mm)	0.19	1.5	2.62	8.88	11.3		0.43	2.25	12.08	39.69	71.35													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	100	900	400	0	0					X	X							0	0	1400	0	0		
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	0	0	1200	200			X											1400	0	0	0			
Reach B (430 feet)																								
¹ Ri% / Ru% / P% / G% / S%	10	10	30	50	0								30	10	40	20	0	30	10	40	20	0		
¹ SC% / Sa% / G% / C% / B% / Be%	0	19	81	0	0	0	2.85	31.7	59.76	4.06	0.82	0.81												
¹ d16 / d35 / d50 / d84 / d95 / d ⁹⁵ / d ⁹⁵ (mm)	1.81	4	7.01	22.23	29.83		0.43	2.25	12.08	39.69	71.35													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	430	0	0	0	0					X	X							0	0	430	0	0		
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	0	0	0	430			X											430	0	0	0			
Reach C (1,400 feet)																								
¹ Ri% / Ru% / P% / G% / S%													30	10	40	20	0	30	10	40	20	0		
¹ SC% / Sa% / G% / C% / B% / Be%	18.63	34.31	47.06	0	0	0	2.85	31.7	59.76	4.06	0.82	0.81												
¹ d16 / d35 / d50 / d84 / d95 / d ⁹⁵ / d ⁹⁵ (mm)	0.05	1.17	1.86	5.67	7.49		0.43	2.25	12.08	39.69	71.35													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10	600	800	0	0	0					X	X							0	0	1000	400	0		
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0	1000	400	0	0			X											1400	0	0	0			

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Incision Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2.3 - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Valley Fields Farm/407

	Cross Section A1 (Riffle)							Cross Section A2 (Riffle)							Cross Section A3 (Riffle)							Cross Section A4 (Pool)							Cross Section A5 (Riffle)							
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Record elevation (datum) used	760.8	760.8						760.7	760.7						762	762							764	764						765.7	765.7					
Bankfull Width (ft)	31.1	33.3						38.22	30.83						30.09	33.35							31.1	27.47						31	29.89					
Floodprone Width (ft)	126.6	126.7						109.3	109.3						90.6	90.5							78.6	78.6						91.4	94.48					
Bankfull Mean Depth (ft)	2	2.3						1.9	3.01						1.83	1.7							2.2	2.76						1.62	1.19					
Bankfull Max Depth (ft)	3.36	5.21						4	5.69						3.18	3.6							3.95	5.19						2.81	3.11					
Bankfull Cross Sectional Area (ft ²)	62.5	76.4						72.79	92.79						55.15	57.37							69.02	75.91						50.1	35.54					
Bankfull Width/Depth Ratio	15.5	14.6						20.12	10.24						16.44	19.39							13.99	9.95						19.1	25.12					
Bankfull Entrenchment Ratio	4.1	3.8						2.86	3.55						3.01	2.71							2.53	2.86						2.95	3.06					
Bankfull Bank Height Ratio	1	1						1	1						1	1							1	1						1	1					
Cross Sectional Area between end pins (ft ²)	147	156						154	176						149	154							165	184						133	114					
d50 (mm)		6.7							15.3							15.6																				
	Cross Section A6 (Riffle)							Cross Section A7 (Pool)							Cross Section A10 (Riffle)							Cross Section A11 (Riffle)														
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Record elevation (datum) used	766.9	766.9						767	767						755.5	755.5							754.9	754.9												
Bankfull Width (ft)	38.3	34.7						29.14	27.23						41.3	47.08							72.24	41.56												
Floodprone Width (ft)	83.2	83.3						87.7	87.72						115.9	109.3							127.3	102.7												
Bankfull Mean Depth (ft)	1.86	2.17						2.06	2.01						2.31	2.32							1.9	1.8												
Bankfull Max Depth (ft)	3.69	4.73						3.23	3.88						3.97	3.81							5.1	3.5												
Bankfull Cross Sectional Area (ft ²)	70.96	75.55						60.11	54.77						95.45	85.37							137.4	74.6												
Bankfull Width/Depth Ratio	20.56	16.01						14.15	13.55						17.88	26.01							38.02	23.09												
Bankfull Entrenchment Ratio	2.2	2.4						3.01	3.22						2.81	2.32							1.76	2.47												
Bankfull Bank Height Ratio	1	1						1	1						1	1							1	1												
Cross Sectional Area between end pins (ft ²)	166	172						168	162						448	440							596	539												
d50 (mm)																																				
	Cross Section B1 (Riffle)							Cross Section B2 (Riffle)							Cross Section B3 (Riffle)							Cross Section B4 (Pool)														
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Record elevation (datum) used	766.1	766.1						765.9	765.9						760.7	760.7							760.4	760.4												
Bankfull Width (ft)	21.37	36.36						35.69	34.32						48.36	44.41							44.09	38.32												
Floodprone Width (ft)	88.06	98.67						106.1	106.7						91.27	93.68							97.18	93.09												
Bankfull Mean Depth (ft)	1.98	1.83						1.9	2.38						1.4	1.24							1.31	1.28												
Bankfull Max Depth (ft)	3.09	4.26						4.02	4.04						2.88	3.17							3.15	2.82												
Bankfull Cross Sectional Area (ft ²)	42.37	66.57						67.66	81.54						67.8	55.25							57.71	49.14												
Bankfull Width/Depth Ratio	10.79	19.87						18.78	14.42						34.54	35.81							33.66	29.94												
Bankfull Entrenchment Ratio	4.12	2.71						2.97	3.1						1.89	2.11							2.2	2.43												
Bankfull Bank Height Ratio	1	1						1	1						1	1							1	1												
Cross Sectional Area between end pins (ft ²)	586	619						690	718						582	571							479	431												
d50 (mm)		1.43																																		
	Cross Section C1 (Riffle)							Cross Section C2 (Pool)							Cross Section C3 (Riffle)							Cross Section C4 (Riffle)														
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Record elevation (datum) used	775.3	775.3						774	774						769.2	769.2							767.4	767.4												
Bankfull Width (ft)	14.02	11.65						12.9	5.87						13.45	14.1							8.92	11.19												
Floodprone Width (ft)	48.47	50.41						59.21	54.47						48.7	48.72							39.55	40.8												
Bankfull Mean Depth (ft)	0.88	0.78						0.9	1.07						0.56	0.41							1	0.84												
Bankfull Max Depth (ft)	1.81	2.11						2.02	1.86						1.06	1.15							1.72	2.6												
Bankfull Cross Sectional Area (ft ²)	12.38	9.12						12.04	6.28						7.51	5.74							8.88	9.36												
Bankfull Width/Depth Ratio	15.93	14.94						13.86	5.49						24.02	34.39							8.92	13.3												
Bankfull Entrenchment Ratio	3.46	4.33						4.59	9.28						3.6	3.46							4.43	3.65												
Bankfull Bank Height Ratio	1	1						1	1.1						1	1							1	1												
Cross Sectional Area between end pins (ft ²)	199	199						53	52						39	33							142	133												
d50 (mm)																8.55																				

1 – Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Exhibit Table 11b.1 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/407 - Upper A: 800 feet**

Parameter	Exhibit Table 11b.1 Monitoring Data - Stream Reach Data Summary Valley Fields Farm/407 - Upper A: 800 feet																																			
	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n
Bankfull Width (ft)	29.1	30.05		31		2	33.32	33.34		33.35		2																								
Floodprone Width (ft)	90	90.7		91.4		2	90.49	108.6		126.7		2																								
Bankfull Mean Depth (ft)	1.6	1.85		2.1		2	1.72	2.005		2.29		2																								
¹ Bankfull Max Depth (ft)	2.8	3		3.2		2	3.62	4.415		5.21		2																								
Bankfull Cross Sectional Area (ft ²)	50.1	55.1		60.1		2	57.37	66.87		76.36		2																								
Width/Depth Ratio	14.2	16.65		19.1		2	14.55	16.97		19.39		2																								
Entrenchment Ratio	3	3		3		2	2.71	3.255		3.8		2																								
¹ Bank Height Ratio	1	1		1		2	1	1		1		2																								
Profile																																				
Riffle Length (ft)	56.5	88.5		120.4		1	21.7	63.7		105.7		2																								
Riffle Slope (ft/ft)	0.003	0.003		0.003		1	0.003	0.004		0.004		2																								
Pool Length (ft)	38.5	74.1		98.5		3	36.94	72.02		95.94		2																								
Pool Max depth (ft)	3.72	4.21		5.1		3	3.29	3.97		4.52		3																								
Pool Spacing (ft)	155.7	248.2		340.6		2	80.2	102.9		134		3																								
Pattern																																				
Channel Beltwidth (ft)	22.1	118.1	126	197.2	71.91	4																														
Radius of Curvature (ft)	10.1	45.7	49.2	79.8	28.53	5																														
Rc:Bankfull width (ft/ft)	0.3	1.5		2.6	1.114	6																														
Meander Wavelength (ft)	117	302.2	292.4	613.9	251.1	6																														
Meander Width Ratio	4.0	10.1		19.8	7.964	5																														
Additional Reach Parameters																																				
Rosgen Classification	C5						C5																													
Channel Thalweg length (ft)																																				
Sinuosity (ft)	1.1						1.1																													
Water Surface Slope (Channel) (ft/ft)	0.0029						0.0025																													
BF slope (ft/ft)	0.0024						0.002																													
³ Ri% / Ru% / P% / G% / S%							30	10	40	20	0																									
² SC% / Sa% / G% / C% / B% / Be%																																				
³ d16 / d35 / d50 / d84 / d95 /																																				
² % of Reach with Eroding Banks																																				
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 11b.2 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/407 - Upper A2: 1,850 feet**

Parameter	Baseline				MY-1				MY-2				MY-3				MY-4				MY-5											
	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n		
Dimension and Substrate - Riffle only																																
Bankfull Width (ft)	30.1	30.8	31.1	31.1		3	27.23	28.56	28.56	29.89		2																				
Floodprone Width (ft)	78.6	98.6	90.6	126.6		3	87.72	89.6	89.6	91.48		2																				
Bankfull Mean Depth (ft)	1.8	2	2	2.2		3	1.19	1.6	1.6	2.01		2																				
¹ Bankfull Max Depth (ft)	3.2	3.5	3.4	4		3	3.11	3.495	3.495	3.88		2																				
Bankfull Cross Sectional Area (ft ²)	55.2	62.2	62.5	69		3	35.54	45.16	45.16	54.77		2																				
Width/Depth Ratio	14	15.3	15.5	16.4		3	13.55	19.34	19.34	25.12		2																				
Entrenchment Ratio	2.5	3.2	3	4.1		3	3.06	3.14	3.14	3.22		2																				
¹ Bank Height Ratio	1	1	1	1		3	1	1	1	1		2																				
Profile																																
Riffle Length (ft)	33.3	52		86.3		3	18.8	35.8		52.8		3																				
Riffle Slope (ft/ft)	0.002	0.009		0.014		5	0.002	0.004		0.005		5																				
Pool Length (ft)	60.8	110.4		238.6		3	77.4	141.2		405.4		3																				
Pool Max depth (ft)	4.15	5.03		5.94		11	4.56	4.92		5.43		11																				
Pool Spacing (ft)	142.7	238		300.6		5	50.7	142.4		244.4		5																				
Pattern																																
Channel Beltwidth (ft)	22.1	118.1	126	197.2	71.91	4																										
Radius of Curvature (ft)	10.1	45.7	49.2	79.8	28.53	5																										
Rc:Bankfull width (ft/ft)	0.3	1.5		2.6	1.115	6																										
Meander Wavelength (ft)	117	302.2	292.4	613.9	251.1	6																										
Meander Width Ratio	3.9	9.8		19.7	8.01	5																										
Additional Reach Parameters																																
Rosgen Classification	C5				C5																											
Channel Thalweg length (ft)																																
Sinuosity (ft)	1.18				1.18																											
Water Surface Slope (Channel) (ft/ft)	0.0036				0.004																											
BF slope (ft/ft)	0.0036				0.004																											
³ Ri% / Ru% / P% / G% / S%						30	10	40	20	0																						
² SC% / Sa% / G% / C% / B% / Be%																																
³ d16 / d35 / d50 / d84 / d95 /																																
² % of Reach with Eroding Banks																																
Channel Stability or Habitat Metric																																
Biological or Other																																

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4 = Of value/needed only if the n exceeds 3

**Exhibit Table 11b.3 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/447 - Lower A: 1,400 feet**

Parameter	Exhibit Table 11b.3 Monitoring Data - Stream Reach Data Summary Valley Fields Farm/447 - Lower A: 1,400 feet																																			
	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n
Bankfull Width (ft)	30.1	30.8	31.1	31.1		3																														
Floodprone Width (ft)	78.6	98.6	90.6	126.6		3				109.3		1																								
Bankfull Mean Depth (ft)	1.8	2	2	2.2		3				1.81		1																								
¹ Bankfull Max Depth (ft)	3.2	3.5	3.4	4		3				3.81		1																								
Bankfull Cross Sectional Area (ft ²)	55.2	62.2	62.5	69		3				85.37		1																								
Width/Depth Ratio	14	15.3	15.5	16.4		3				26.01		1																								
Entrenchment Ratio	2.5	3.2	3	4.1		3				2.32		1																								
¹ Bank Height Ratio	1	1	1	1		3				1		1																								
Profile																																				
Riffle Length (ft)	36.8	44.4		51.6		3	water																													
Riffle Slope (ft/ft)	0.002	0.009		0.014		5																														
Pool Length (ft)	89.6	119.8		152.8		3																														
Pool Max depth (ft)	4.15	5.03		5.94		11																														
Pool Spacing (ft)	142.7	238		300.6		5																														
Pattern																																				
Channel Beltwidth (ft)	22.1	118.1	126	197.2	71.91	4																														
Radius of Curvature (ft)	10.1	45.7	49.2	79.8	28.53	5																														
Rc:Bankfull width (ft/ft)	0.3	1.5		2.6	1.115	6																														
Meander Wavelength (ft)	117	302.2	292.4	613.9	251.1	6																														
Meander Width Ratio	3.9	9.8		19.7	8.01	5																														
Additional Reach Parameters																																				
Rosgen Classification	C5						C5																													
Channel Thalweg length (ft)																																				
Sinuosity (ft)	1.14						1.14																													
Water Surface Slope (Channel) (ft/ft)	0.0015						0.0004																													
BF slope (ft/ft)	0.002						0.002																													
³ Ri% / Ru% / P% / G% / S%							0	0	100	0	0																									
² SC% / Sa% / G% / C% / B% / Be%																																				
³ d16 / d35 / d50 / d84 / d95 /																																				
² % of Reach with Eroding Banks																																				
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 11b.4 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/407 - Upper B: 200 feet**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n
Dimension and Substrate - Riffle only																																				
Bankfull Width (ft)			21.4			1			36.36			1																								
Floodprone Width (ft)			88.1			1			98.67			1																								
Bankfull Mean Depth (ft)			2			1			1.83			1																								
² Bankfull Max Depth (ft)			3.1			1			4.26			1																								
Bankfull Cross Sectional Area (ft ²)			42.4			1			66.57			1																								
Width/Depth Ratio			10.8			1			19.87			1																								
Entrenchment Ratio			4.1			1			2.71			1																								
¹ Bank Height Ratio			1			1			1			1																								
Profile																																				
Riffle Length (ft)			18.4			1																														
Riffle Slope (ft/ft)			5E-04			1																														
Pool Length (ft)	41.1	41.6				2			79.3			1																								
Pool Max depth (ft)	3.23	3.24		3.24		2			3.3																											
Pool Spacing (ft)			107.5			1																														
Pattern																																				
Channel Beltwidth (ft)	108.7	170.8	164.6	261.6	34.2	4																														
Radius of Curvature (ft)	23.8	55.4	50.5	110.1	36.2	5																														
Rc:Bankfull width (ft/ft)			2.4			6																														
Meander Wavelength (ft)	148.2	327.6	266.7	621	201.1	6																														
Meander Width Ratio			12.5			5																														
Additional Reach Parameters																																				
Rosgen Classification	E5						C5																													
Channel Thalweg length (ft)																																				
Sinuosity (ft)	1.13						1.13																													
Water Surface Slope (Channel) (ft/ft)	Flat						0.00004																													
BF slope (ft/ft)	0.0047						0.0047																													
³ Ri% / Ru% / P% / G% / S%							0	0	100	0	0																									
² SC% / Sa% / G% / C% / B% / Be%																																				
³ d16 / d35 / d50 / d84 / d95 /																																				
² % of Reach with Eroding Banks																																				
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 11b.5 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/407 -Lower B: 230 feet**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n
Dimension and Substrate - Riffle only																																				
Bankfull Width (ft)		48.4				1			44.41			1																								
Floodprone Width (ft)			91.3			1			93.68			1																								
Bankfull Mean Depth (ft)		1.4				1			1.24			1																								
¹ Bankfull Max Depth (ft)		2.9				1			3.17			1																								
Bankfull Cross Sectional Area (ft ²)		67.8				1			55.25			1																								
Width/Depth Ratio		34.5				1			35.81			1																								
Entrenchment Ratio		1.9				1			2.11			1																								
¹ Bank Height Ratio		1				1			1			1																								
Profile																																				
Riffle Length (ft)	14	25.5		40.2		2			23			1																								
Riffle Slope (ft/ft)	0.003	0.007		0.009		2			0.005			1																								
Pool Length (ft)	19.1	20.3		21.5		2	40.2	47.1			54.1	2																								
Pool Max depth (ft)			4.1			1	3.9	4.2			4.4	2																								
Pool Spacing (ft)			88.9			1	82.4	87.8			93.1	2																								
Pattern																																				
Channel Beltwidth (ft)	108.7	170.8	164.6	261.6	34.2	4																														
Radius of Curvature (ft)	23.8	55.4	50.5	110.1	36.2	5																														
Rc:Bankfull width (ft/ft)			1.0			6																														
Meander Wavelength (ft)	148.2	327.6	266.7	621	201.1	6																														
Meander Width Ratio			5.5			5																														
Additional Reach Parameters																																				
Rosgen Classification	B5						B5																													
Channel Thalweg length (ft)																																				
Sinuosity (ft)	1.17						1.17																													
Water Surface Slope (Channel) (ft/ft)	0.0035						0.0027																													
BF slope (ft/ft)	0.0047						0.0047																													
³ Ri% / Ru% / P% / G% / S%							30	10	40	20	0																									
² SC% / Sa% / G% / C% / B% / Be%																																				
³ d16 / d35 / d50 / d84 / d95 /																																				
² % of Reach with Eroding Banks																																				
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

**Exhibit Table 11b.6 Monitoring Data - Stream Reach Data Summary
Valley Fields Farm/407 - Reach C: 1,400 feet**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5					
	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n	Min	Mean	Med	Max	SD ¹	n
Dimension and Substrate - Riffle only																																				
Bankfull Width (ft)	8.9	12.13	13.5	14		3	11.19	12.31	11.65	14.1	1.564	3																								
Floodprone Width (ft)	39.6	45.6	48.5	48.7		3	40.83	46.65	48.72	50.41	5.113	3																								
Bankfull Mean Depth (ft)	0.6	0.833	0.9	1		3	0.41	0.677	0.78	0.84	0.233	3																								
¹ Bankfull Max Depth (ft)	1.1	1.533	1.7	1.8		3	1.15	1.953	2.11	2.6	0.738	3																								
Bankfull Cross Sectional Area (ft ²)	7.5	9.6	8.9	12.4		3	5.74	8.073	9.12	9.36	2.024	3																								
Width/Depth Ratio	8.9	16.27	15.9	24		3	13.32	20.88	14.94	34.39	11.73	3																								
Entrenchment Ratio	3.5	3.833	3.6	4.4		3	3.46	3.813	3.65	4.33	0.457	3																								
¹ Bank Height Ratio	1	1	1	1		3	1	1	1	1	0	3																								
Profile																																				
Riffle Length (ft)	21.7	41.6	36.7	90.8	23.5	7	18.8	31.3		50.39		3																								
Riffle Slope (ft/ft)	0.002	0.007	0.008	0.01	0.004	7	0.006	0.009		0.012		3																								
Pool Length (ft)	25.8	50.2	56.4	66.7	16.7	6	9.4	74.9		166.3		3																								
Pool Max depth (ft)	2.18	2.52	2.58	2.78	0.25	7	2.5	2.8		3.1		3																								
Pool Spacing (ft)	46	92.5	91.9	152.2	37.9	9	22.8	88.5		195.7		3																								
Pattern																																				
Channel Beltwidth (ft)	84.1	97.4	96.4	112	11.42	4																														
Radius of Curvature (ft)	20.8	32.5	30.7	59.4	16.52	5																														
Rc:Bankfull width (ft/ft)	2.3	2.7	2.3	4.2	0.924	6																														
Meander Wavelength (ft)	72.5	187.8	131.2	595.1	237	6																														
Meander Width Ratio	8.1	15.5	9.7	42.5	16.01	5																														
Additional Reach Parameters																																				
Rosgen Classification	C5																																			
Channel Thalweg length (ft)																																				
Sinuosity (ft)	1.09																1.09																			
Water Surface Slope (Channel) (ft/ft)	0.0099																0.0086																			
BF slope (ft/ft)	0.0095																0.0094																			
³ Ri% / Ru% / P% / G% / S%																																				
² SC% / Sa% / G% / C% / B% / Be%																																				
³ d16 / d35 / d50 / d84 / d95 /																																				
² % of Reach with Eroding Banks																																				
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

APPENDIX E
HYDROLOGIC DATA

Table 12. Verification of Bankfull Events

Valley Fields Farm/407

Date of Data Collection	Date of Occurrence	Method	Photo # (if available)
7/8/2010	N/A	Rackline observed in floodplain	SP1
11/4/2010	N/A	Rackline observed at bankfull	PB05