

Table of Contents

Table of Contents	1
1.0 Executive Summary	2
2.0 Introduction.....	3
2.1 Project Description.....	3
2.2 Project Objectives	4
2.3 Project History	5
3.0 Project Condition and Monitoring Results	6
3.1 Vegetation Assessment	6
3.1.1 Vegetation Success Criteria	6
3.1.2 Description of Vegetation Monitoring.....	6
3.1.3 Results of Vegetation Monitoring.....	7
3.2 Stream Assessment	9
3.2.1 Stream Success Criteria	9
3.2.2 Stream Morphology Monitoring Plan.....	9
3.2.3 Stream Morphology Monitoring Results	10
3.2.4 Problem Areas.....	12
3.3 Rainfall Data	13
4.0 Conclusions.....	14
Appendix A – As Built Survey	15
Appendix B – MY3 Survey	16
Appendix C – Profile, Cross Sections, and Pebble Counts.....	17
Appendix D – Site Photos.....	50
Appendix E – Vegetation Data	76
Appendix F – Rainfall Data	80
Appendix G – Morphology Table.....	81

1.0 Executive Summary

This Annual Monitoring Report documents the results of monitoring activities during the 2011 growing season on the Wolf Pond Stream Restoration Project. Construction of the site, including planting of trees, was completed in March 2008. The 2011 data documents results from the fourth year of geomorphic and vegetation monitoring at the site.

The design for the Wolf Pond Stream Restoration Project involved stream restoration. After construction, it was determined that the project generated 4,513 feet of stream restoration. The As-Built Survey is included as Appendix B.

This Annual Monitoring Report presents data from five vegetation monitoring plots, one crest gauge, one rain gauge, eight cross sections, approximately 4,000 linear feet of profile survey and photographic reference locations, as specified in the approved Restoration Plan for the site.

A manual rain gauge was used in conjunction with the onsite automatic rain gauge to collect precipitation data. Rainfall data was then verified by comparison with the NOAA Rainfall Atlas 2011 data for nearby sites. Normal rainfall conditions prevailed in the 2011 monitoring period with a total 38.95 inches recorded for the year.

Vegetation monitoring for 2011 documented surviving planted stem densities between 364 and 566 stems per acre with an average of 455 stems per acre. This represents a survival rate of approximately 66% based on a baseline density of 691 stems per acre.

The reach is on track to meet the final vegetative success criteria of 260 five-year-old planted stems per acre at the end of five years of monitoring.

One bankfull event was recorded by the crest gauge and rainfall data in May 2011. The restored stream channel has remained stable and is providing the intended habitat and hydrologic functions. Most monitored cross sections for 2011 document only minor adjustment in stream dimension although two cross sections did have significant change. The longitudinal profile is stable for 2011 except for some problem areas in Reach 2.


The bed material in some riffles continues to be finer than anticipated due to cropland runoff, the rapid growth of cattails throughout the reach and culvert backwater. All problem areas identified in Monitoring Year 3 have been repaired and are recovering. Six new problem areas were identified and all but one were in Reach 2. All six problem areas will be inspected and repaired as needed during winter 2011/2012.

2.0 Introduction

2.1 Project Description

The Wolf Pond site is located approximately 8 miles south of Monroe in Union County (see Figure 1). The property is located west of Wolf Pond Road, SR 207, and south of Joe Collins Road. The site is accessed by a farm path that runs adjacent to the main power transmission lines that bisect the property.

Figure 1 - Wolf Pond Location Map



The project is a restoration of approximately 4,500 linear feet of unnamed tributaries to Adams Branch in the Yadkin Pee-Dee River Basin. The project is made up of an upper and lower section of UT2, referred to as Reach 3 and Reach 1, respectively for monitoring and UT1,

referred to as Reach 2 for monitoring. Reach 1, 2, and 3 stationing is summarized in Table 1. The Wolf Pond site has a drainage area of 0.95mi². The dominant historic land use was originally timber production followed by intensive agricultural production of crops including corn, soybeans, and winter wheat. The channel was straightened and channelized for agricultural purposes. This led to an incised condition with little to no floodplain access.

Table 1 - Wolf Pond Monitoring Reaches

Reach Name	As-Built Length (ft)	Monitoring Stations	Restoration Approach
UT2/Reach 1/Reach 3	2,972	202+03 – 215+45 219+13 – 229+63	Restoration (Priority I)
UT1/Reach 2	1,541	100+45 – 116+26	Restoration (Priority I/II)
Total	4,513	3,975	

2.2 Project Objectives

The Wolf Pond site was identified by EBX to support the NC EEP full delivery mitigation process. The objective of the project was to produce a minimum of 4,500 stream mitigation units (SMU) to NC EEP through the full delivery process in the Yadkin Pee-Dee River 03040105 hydrologic unit.

Due to the incised condition of the channel and lack of access to the floodplain, the existing channel was abandoned and a Priority I Natural Channel Design approach was selected for the majority of the project. Reach 2 existed at a higher elevation than Reaches 1 and 3, so a Priority II approach was used to create a floodplain at a lower elevation to reach appropriate elevations before the confluence with UT2 (Reach 1 and 3). Given the valley type VIII drainage, a C4 channel was chosen as the design channel. The design channel relies heavily on structures for grade control and bank protection.

Monitoring of the Wolf Pond site is required to demonstrate successful mitigation based on success criteria specified in the Restoration Plan. Stream and vegetation monitoring are conducted on an annual basis. This Annual Monitoring Report documents the results of the monitoring for 2011 (Year 4).

The as-built data documented 4,513 linear feet of stream restoration. The stream restoration will provide multiple ecological and water quality benefits within the Yadkin Pee-Dee River Basin. Those benefits are as follows:

Hydrology:

- Re-establishing floodplain connection by raising bed elevations
- Increase flood storage by re-establishing floodplain

Water Quality:

- Reducing turbidity by reducing sediment inputs
- Reducing water temperatures by providing shading
- Increasing/ stabilizing oxygen levels by reducing BOD/COD and increasing re-oxygenating turbulence

Habitat:

- Improve bed habitat by increasing riffle-pool diversity, reducing sediment deposition, and improving low flow water depths
- Improve bank habitat by increasing stability and woody biomass
- Improve floodplain habitat by establishing micro-topography and hydrology, removing invasive vegetation, and increasing habitat diversity
- Improve food web dynamics by adding biomass (such as detritus, wood debris, and leaf matter) and re-establishing floodplain connection

2.3 Project History

This project was identified by EBX in the winter of 2006.

**Table 2 - Wolf Pond Site History
Project Activity and Reporting History**

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	February 2007	April 2007
Final Design - 90%	N/A	July 2007
Construction	N/A	February 2008
Temporary S&E mix applied to entire project area	N/A	February 2008
Permanent seed mix applied to reach	N/A	February 2008
Bare roots and live stakes	N/A	March 2008
Mitigation Plan / As-built (Monitoring Baseline)	March 2008	June 2008
Year 1 Monitoring	March 2009	March 2009
Year 2 Monitoring	October 2009	December 2009
Year 3 Monitoring	September 2010	December 2010
Year 4 Monitoring	September 2011	December 2011
Year 5 Monitoring	September 2012	-

3.0 Project Condition and Monitoring Results

3.1 Vegetation Assessment

3.1.1 Vegetation Success Criteria

Successful establishment of vegetation in riparian areas will be the survival of 260 planted stems following Year 5 monitoring. The interim vegetative success criteria will be the survival of at least 320 planted stems per acre at the end of Year 3 monitoring. Up to 20% of the site species composition may be comprised of volunteers. Remedial action may be required should volunteers present a problem or exceed 20% composition.

A digital image photo log will be used to subjectively evaluate the restoration site over time. A series of images over the five year monitoring period should demonstrate maturation of planted vegetation and volunteer species.

3.1.2 Description of Vegetation Monitoring

Five semi-permanent vegetation plots were established within the planted restoration areas to monitor the success of planted vegetation. The vegetation plots are 0.01 hectares in size. The vegetation plots are distributed across the site, but the precise location and orientation of the plots was random (see location on as-built drawings.) The plots cover approximately two percent of the site. Seven species were planted on site (see Table 3).

Table 3 - Wolf Pond Planted Species

Common Name	Scientific Name	Abbreviations
Paw Paw	<i>Asimina triloba</i>	AT
River Birch	<i>Betula nigra</i>	BN
Shag Bark Hickory	<i>Carya ovata</i>	CO
Green Ash	<i>Fraxinus pennsylvanica</i>	FP
Swamp Chestnut Oak	<i>Quercus michauxii</i>	QM
Water Oak	<i>Quercus nigra</i>	QN
Willow Oak	<i>Quercus phellos</i>	QP

Each of the planted stems inside the plots was flagged to help in locating them in the future.

The taxonomic standard for vegetation used in this report was based on “Manual of the Vascular of the Carolinas”, by Albert E Radford et al. The vegetation monitoring protocol used for collecting vegetation data was established for this project in 2000 by the Wetland Restoration Program (WRP) and Karen Hall of NCSU.

3.1.3 Results of Vegetation Monitoring

Wolf Pond continues to be dominated by Goldenrod (*Solidago spp.*) with Groundsel (*Baccharis halimifolia*) tree becoming very common across the site. Plot WP3 has a high density of Groundsel tree. (See Photo D-3 page 72) The stream's banks are reasonably well vegetated with a few areas having stunted live stake shrubs. This is allowing aquatic vegetation to persist in the stream channel in places due to lack of shade. This site suffered a loss of 2 trees from the spring monitoring count. Overall, the site appears to be stable and doing well.

Original planting density, based on the five 0.01 hectare plots, (100 square meters) was 691 stems per acre. The current density is currently 471 stems per acre which represents a survival rate of approximately 68%. The planted stems in the monitoring plots ranged from 404 to 607 stems per acre. This site has met the interim success criteria of 360 stems per acre after three years and is on track to meet the success criteria of 260 stems per acre after five years.

Table 4 - Baseline Stem Counts

Baseline Data									
May 2008									
Plot	PLANTED SPECIES								PLANTED STEMS
	AT	BN	CO	FP	QM	QN	QP	Q	
WP1	1	4	1	5		1	4	1	17
WP2	2		3	2	5	3		1	16
WP3	2	4	2	2	3	2	2	1	18
WP4	1	5	1	2	3	2	2	3	19
WP5	3	4	3	2			2	1	15
TOTALS	9	17	10	13	11	8	10	7	85
Percent	0.106	0.200	0.118	0.153	0.129	0.094	0.118	0.082	1.000

Table 5 – MY4 (2011) Stem Counts

September 2011 (MY4)									
Plot	PLANTED SPECIES								LIVE
	AT	BN	CO	FP	QM	QN	QP	Q	PLANTED STEMS
WP1	1	3		5			2		11
WP2			2	2	3	1	1		9
WP3		4	1	2	1	2	4		14
WP4		5		2	3		2		12
WP5	2	3	2	2			1		10
TOTALS	3	15	5	13	7	3	10	0	56

Table 6 - Baseline Stems per Acre

Monitoring Plots Baseline Data					
May 2008					
Plot	Trees	Plot size	Plot size	Plot size	Stems
	n _i	m ²	ft ²	acre	per acre
WP1	17	100	1076	0.0247	688
WP2	16	100	1076	0.0247	647
WP3	18	100	1076	0.0247	728
WP4	19	100	1076	0.0247	769
WP5	15	100	1076	0.0247	607
Totals:	85	500	5380	0.123	
Stems per plot	17			Average	691

Table 7 – MY4 (2011) Stems per Acre

Fall Monitoring Data					
September 2011					
Plot	Trees	Plot size	Trees	Percent	Stems
	n _i	m ²	Loss	Loss	per acre
WP1	11		0	0.000	445
WP2	10		1	0.100	404
WP3	15		1	0.067	607
WP4	12		0	0.000	485
WP5	10		0	0.000	404
Totals:	58		2	0.034	
Trees/plot	11.6			Average=	471

3.2 Stream Assessment

3.2.1 Stream Success Criteria

As stated in the approved Mitigation Plan, the stream restoration criteria for the site includes the following:

Bankfull Events: Two bankfull flow events must be documented within the five-year monitoring period.

Cross-Sections: There should be little change in as-built cross sections. Cross sections shall be classified using the Rosgen stream classification method and all monitored cross-sections should fall within the quantitative parameters defined for C type channels.

Longitudinal Profiles: The longitudinal profiles should show that the bedform features are remaining stable, e.g. they are not aggrading or degrading. Bedforms observed should be consistent with those observed in C type channels.

Photo Reference Stations: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures.

3.2.2 Stream Morphology Monitoring Plan

Stream monitoring will document the stability of the restored channel. Monitoring will occur for 5 years or until the final success criteria have been achieved, whichever is longer. Monitoring methods used are based on US Army Corps of Engineering guidance documents and NC Division of Water Quality guidance documents.

Cross Sections

Two permanent cross sections, one at a riffle and one at a pool were installed for every 1,000 linear feet of restored stream. Each cross section was marked with permanent pins on both banks. Each cross section is tied to a benchmark to allow for comparison for data each year. The cross section survey takes into account water surface and all breaks in slope including thalweg, top of bank, and bankfull if present.

Longitudinal Profile

Longitudinal profile is surveyed once every year for five years or until the final success criteria are met. The longitudinal survey will include thalweg, water surface, bankfull and top of bank. Each survey point will occur at the head, midpoint, and end of each feature and the invert of each structure. The survey will be tied to a permanent benchmark.

Hydrology

Bankfull events will be monitored for the length of the monitoring period. One crest gauge is installed on site to capture bankfull events. Photographs of high water marks, wrack lines and sediment deposition will also be used to document these events.

Photo Reference Stations

Photographs will be taken at the same locations each year for the length of the monitoring period. These photos will document the progression of the site from year to year.

3.2.3 Stream Morphology Monitoring Results

Stream conditions are generally stable with the exception of the problems discussed below. Bank stability is improving with the vegetative growth. There are 30 structures within the monitoring reaches. All structures appear to be stable. The channel has experienced some adjustment but is expected to further stabilize as the bed material changes, and the riparian vegetation completely establishes itself. All problem areas will be addressed during winter of 2011/2012

The heavy growth of cattails (*Typha latifolia*) within the stream bed in Reach 2 as well as backwater from the culvert within the reach has provided a stop to the sediment movement and a flattening of the stream bed with the resultant loss of riffle habitat. This is the natural response of a stream to changes in its watershed and bed vegetation and is listed as general problem area MY4 PA-1 that occurs in at least 10 places from station 100+43 to 113+46 in Reach 2.

A second factor affecting the stability of the stream occurs outside of the riparian buffer on Reaches 2 and 3 where farming practices are causing an increase in sediment load throughout both reaches and impacting the morphology of the stream. The grading of the adjacent field in winter of 2010 increased the concentration of flows through swales into the reach causing erosion in a swale transecting the buffer (See photo 3.1.3-1 below). This was identified as problem area MY4 PA-2 located at station 3+29 in Reach 2.

The changes in flow regime have created a headcut along with scour from station 107+97 to station 108+08 in Reach 2 which is listed as problem area MY4 PA-3.

Problem area MY4 PA-4 is a scour pool above a stone cross vane which occurs at station 109+08 in Reach 2. It is caused by the cattail growth that has filled the pool below the cross vane causing water to back up at high flows and the resulting turbulence and bypass flows.

Problem area MY4 PA-5 is bank scour on the outside of a bend that occurs at station 108+09 in Reach 2 and can be attributed to a steep point bar on the inside of a tight radius bend. Evidence of the bank issue can be seen by the changes in WP R2 PXS-1 left bank cross section as well which is as station 108+12.

Problem area MY4 PA-6 is located in Reach 1 and occurs at station 223+30 and can be attributed to in stream vegetation causing a change in flow pattern and resultant bank scour on a point bar.



Photo 3.1.3-1 – Eroding swale through buffer

Cross Sections

The survey data was collected in September 2011, and the results are presented in Appendix C. The majority of cross sections appear stable. Two cross sections R2-PXS-2 and R3-RXS-1 had significant change. Several other cross sections have begun to return towards the as-built dimensions and the as-built D_{50} particle size.

R2-PXS-2 showed a change in cross section area from 8.3 feet² to 6.7 feet² and a change in bankfull width from 18.5 feet to 11.3 feet. The change is due to the extensive growth of vegetation in the stream bed and some backwater from the Reach 2 culvert causing sediment deposition above the culvert. This is causing changes to the stream cross section and profile as would be expected. The cross section is not considered a problem area as it is fully vegetated and the stream is responding appropriately to changes in its watershed. See the Morphological Results section for more discussion.

R3-RXS-1 showed a change in cross section width from 16.8 feet to 12.2 feet and a change in width/depth ratio from 40 to 14. This is due to considerable deposition on the banks. The right pin was covered with approximately 0.2 feet of fresh sediment between 2010 and 2011 surveys. The sediment source is generally from the land use practices mentioned previously and particularly the steep slope above the right bank slumping onto the bank. The section is stable (see the Cross Section Photos) and is not considered a problem.

All remaining cross sectional variances ranged from 0.2% to 0.7% and were determined not to be problem areas but rather natural streambed adjustment, reaction to debris or variability in bed survey.

Longitudinal Profile

The longitudinal profile survey was conducted in September 2011, and the results are presented in Appendix C. The profile survey showed some adjustment in channel dimensions and profile. Reach 2 (R2) showed a flattening of features from station 111+50 downstream to station 116+00. This has resulted in a change in the riffle lengths, the pool lengths and the riffle pool ratio. As mentioned above, vegetation growth in the stream bed and deposition due to the backwater above culverts in this area was the cause of most adjustments. A headcut was discovered in Reach 2 at station 08+00. The headcut results from the flattening of the reach from this point downstream and is the transition from the original reach slope to the new lower slope. Note that the Elevation values for Reach 2 profile are in 5 foot increments while Reach 1 and 3 are in 2 foot increments

Hydrology

One bankfull event was documented during this year of monitoring by a crest gauge. The event most likely occurred in May 2011 during a 1.91 inch rainfall event and was approximately 0.15 feet above bankfull based on measurements from the single stage recorder. No debris evidence was found.

3.2.4 Problem Areas

At the time of data collection in September 2011, all four problem areas identified in MY3 2010 have had repairs made, been replanted and experienced a normal growing season. The effectiveness of these measures was good and all four areas are stable with good vegetative growth. See problem area photos for an example. Six new problem areas were observed. Five are in Reach 2 and one in Reach 1. All six problem areas will be repaired and replanted as needed during the winter/spring of 2011/2012. See discussion in Morphology Results above.

Table 8 – Wolf Pond MY4 Problem Areas


ID	Station	Description	Photo Number¹
MY4 PA-1	100+43 – 107+46	Reach-2 cattail growth	Problem Area Photo 1
MY4 PA-2	103+29	Reach-2 swale erosion	Problem Area Photo 2
MY4 PA-3	107+97 – 108+08	Reach-2 headcut	Problem Area Photo 3
MY4 PA-4	109+08	Reach 2 scour at vane	Problem Area Photo 4
MY4 PA-5	108+90	Reach 2 bank scour	Problem Area Photo 5
MY4 PA-6	223+29	Reach-1 bank scour	Problem Area Photo 6
MY3 PA-4	n/a	MY3 before and after	Problem Area Photos 7-8

¹ See Appendix D.

3.3 Rainfall Data

Rainfall data is collected by an automated rain gauge, confirmed with a manual rain gauge and calibrated by comparison with nearby NOAA rain data. The data shows that normal rainfall occurred at this site for the entire monitoring. The average monthly rainfall for the 2011 growing season was 2.99 inches with a maximum of 5.74 inches occurring in July. The average maximum daily amount per month was 0.96 inches with a maximum of 1.91 inches occurring in May. Complete rainfall data is shown in Appendix F.

Figure 2 – MY4 Rainfall Data Summary



4.0 Conclusions

Overall stream dimension, pattern, and profile are stable. Both volunteer and planted riparian vegetation is flourishing. Repairs made to the site prior to Monitoring Year 4 were effective. Six new problem areas developed during MY4 that will be addressed during the winter of 2011-2012. The channel in all three reaches was dry during data collection with standing water in some pools. All stream structures appear functional and stable. Overall, the site is on track to achieve the stream stability and vegetative success criteria specified in the Restoration Plan. Monitoring will continue through 2012.

Appendix A - As Built Survey

Appendix B - MY4 Survey

Figure B 1 - Wolf Pond Reach 1

Figure B 2 - Wolf Pond Reach 2

Figure B 3 - Wolf Pond Reach 3

Appendix C – Profile, Cross Sections, and Pebble Counts

Table of Contents

Wolf Pond R1 RXS-1	19
Wolf Pond R1 PXS-1	22
Wolf Pond R2 RXS-1	25
Wolf Pond R2 RXS-2	28
Wolf Pond R2 PXS-1	30
Wolf Pond R2 PXS-2	34
Wolf Pond R3 RXS-1	37
Wolf Pond R3 PXS-1	40

List of Photos

Photo C 1 – R1 RXS-1 Left Pin	19
Photo C 2 – R1 RXS-1 Right Pin	19
Photo C 3 – R1 RXS-1 Downstream	20
Photo C 4 - R1 PXS-1 Left Pin	22
Photo C 5 - R1 PXS-1 Right Pin	22
Photo C 6 - R1 PXS-1 Downstream	23
Photo C 7 - R2 RXS-1 Left Pin	25
Photo C 8 - R2 RXS-1 Right Pin	25
Photo C 9 - R2 RXS-1 Downstream	26
Photo C 10 - R2 RXS-2 Left Pin	28
Photo C 11 - R2 RXS-2 Right Pin	28
Photo C 12 - R2 RXS-2 Downstream	29
Photo C 13 - R2 PXS-1 Left Pin	31
Photo C 14 - R2 PXS-1 Right Pin	31
Photo C 15 - R2 PXS-1 Downstream	32
Photo C 16 - R2 PXS-2 Left Pin	34
Photo C 17 - R2 PXS-2 Right Pin	34
Photo C 18 - R2 PXS-2 Downstream	35
Photo C 19 - R3 RXS-1 Left Pin	37
Photo C 20 - R3 RXS-1 Right Pin	37
Photo C 21 - R3 RXS-1 Downstream	38
Photo C 22 - R3 PXS-1 Left Pin	40
Photo C 23 - R3 PXS-1 Right Pin	40
Photo C 24 - R3 PXS-1 Downstream	41

List of Figures

Figure C 1 – R1 RXS-1 Cross Section Plot	20
Figure C 2 - R1 PXS-1 Cross Section Plot	23
Figure C 3 - R2 RXS-1 Cross Section Plot.....	26
Figure C 4 - R2 RXS-2 Cross Section Plot.....	29
Figure C 5 - R2 PXS-1 Cross Section Plot	32
Figure C 6 - R2 PXS-2 Cross Section Plot	35
Figure C 7 - R3 RXS-1 Cross Section Plot.....	38
Figure C 8 - R3 PXS-1 Cross Section Plot	41
Figure C 9 - Reach 1 Longitudinal Profile.....	43
Figure C 10 - Reach 2 Longitudinal Profile.....	44
Figure C 11 - Reach 3 Longitudinal Profile.....	45
Figure C 12 - R1 RXS-1 Pebble Count.....	46
Figure C 13 - R1 PXS-1 Pebble Count	46
Figure C 14 - R2 RXS-1 Pebble Count.....	47
Figure C 15 - R2 RXS-2 Pebble Count.....	47
Figure C 16 - R2 PXS-1 Pebble Count	48
Figure C 17 - R2 PXS-2 Pebble Count	48
Figure C 18 - R3 RXS-1 Pebble Count.....	49
Figure C 19 - R3 PXS-1 Pebble Count	49

List of Tables

Table C 1 - R1 RXS-1 Dimension Data.....	21
Table C 2 - R1 PXS-1 Dimension Data	24
Table C 3 - R2 RXS-1 Dimension Data.....	27
Table C 4 - R2 RXS-2 Dimension Data.....	30
Table C 5 - R2 PXS-1 Dimension Data	33
Table C 6 - R2 PXS-2 Dimension Data	36
Table C 7 - R3 RXS-1 Dimension Data.....	39
Table C 8 - R3 PXS-1 Dimension Data	42

Wolf Pond R1 RXS-1



Photo C 1 – R1 RXS-1 Left Pin




Photo C 2 – R1 RXS-1 Right Pin



Photo C 3 – R1 RXS-1 Downstream

Figure C 1 – R1 RXS-1 Cross Section Plot



Wolf Pond R1 PXS-1



Photo C 4 - R1 PXS-1 Left Pin




Photo C 5 - R1 PXS-1 Right Pin



Photo C 6 - R1 PXS-1 Downstream

Figure C 2 - R1 PXS-1 Cross Section Plot



Wolf Pond R2 RXS-1



Photo C 7 - R2 RXS-1 Left Pin




Photo C 8 - R2 RXS-1 Right Pin



Photo C 9 - R2 RXS-1 Downstream

Figure C 3 - R2 RXS-1 Cross Section Plot



Wolf Pond R2 RXS-2



Photo C 2 - R2 RXS-2 Left Pin




Photo C 3 - R2 RXS-2 Right Pin



Photo C 12 - R2 RXS-2 Downstream

Figure C 4 - R2 RXS-2 Cross Section Plot



Wolf Pond R2 PXS-1



Photo C 4 - R2 PXS-1 Left Pin



Photo C 5 - R2 PXS-1 Right Pin



Photo C 6 - R2 PXS-1 Downstream

Figure C 5 - R2 PXS-1 Cross Section Plot




Table C 4 - R2 PXS-1 Dimension Data

AS-BUILT			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description
34.12	613.52	r2pxs1r	8.11	615.18	R2PXS1	1.06	615.74	XSRP09	33.7	613.507	R PIN	79.76	613.544	(ZXS)ZXS			
34.53	613.5	r2pxs1	16.45	614.73	R2PXS1	1.37	615.8	XS	34.12	613.567	Ground	75.96	613.343	(ZXS)ZXS			
35.81	613.53	r2pxs1tob	24.31	614.06	R2PXS1	4.14	614.82	XSRP09	35.74	613.534	Ground	75.02	613.301	(ZXS)ZXS			
39.83	612.6	r2pxs1	30.25	613.56	R2PXS1	7.06	615.02	XS	39.02	612.851	Ground	74.02	613.411	(ZXS)ZXS			
48.84	612.23	r2pxs1b	33.7	613.52	R2PXS1PR	10.2	615.09	XSRP09	43.95	612.255	Ground	71.5	613.209	(ZXS)ZXS			
52.09	611.37	r2pxs1	33.72	613.52	R2PXS1	13.01	614.7	XS	48.6	611.333	Ground	68.45	613.131	(ZXS)ZXS			
53.11	611.15	r2pxs1	33.72	613.53	R2PXS1PR	14.32	614.79	XSRP09	52.55	610.527	Ground	64.6	612.903	(ZXS)ZXS			
53.41	610.94	r2pxs1	37.48	613.02	R2PXS1	17.53	614.61	XS	54.25	610.291	Ground	62	612.5	(ZXS)ZXS			
53.7	610.8	r2pxs1w	40.96	612.47	R2PXS1	20.12	614.37	XSRP09	56.17	610.518	Ground	58.8	612.184	(ZXS)ZXS			
54	610.7	r2pxs1	42.38	612.51	R2PXS1	21.67	614.19	XS	56.82	611.679	Ground	56.83	611.684	(ZXS)ZXS			
54.66	610.57	r2pxs1	44.69	612.44	R2PXS1	26.89	613.81	XS	57.59	611.999	Ground	56.64	610.987	(ZXS)ZXS			
55.31	610.63	r2pxs1	45.53	612.39	R2PXS1	27.01	613.72	XSRP09	60.73	612.537	Ground	55.99	610.382	(ZXS)ZXS			
55.52	610.79	r2pxs1w	46.32	612.32	R2PXS1	29.77	613.6	XS	66.72	612.973	Ground	55.31	610.28	(ZXS)ZXS			
56.08	611.25	r2pxs1	47.61	612.12	R2PXS1	31.48	613.44	XSRP09	74.5	613.372	Ground	54.39	610.137	(ZXS)ZXS			
58.22	612	r2pxs1	48.23	611.9	R2PXS1	32.79	613.64	XS	75.06	613.27	L PIN	53.42	610.274	(ZXS)ZXS			
60.26	612.54	r2pxs1b	49.22	611.56	R2PXS1	34.13	613.45					52.75	610.392	(ZXS)ZXS			
60.74	612.61	b/tob	49.63	611.28	R2PXS1	34.4	613.41	XS				51.76	610.656	(ZXS)ZXS			
63.83	612.49	r2pxs1	50.38	610.8	R2PXS1	35.32	613.51	XSRP09				48.28	611.296	(ZXS)ZXS			
64.99	612.92	r2pxs1tob	52.47	610.33	R2PXS1	36.01	613.52	XS				44.16	612.251	(ZXS)ZXS			
70.42	613.04	r2pxs1	52.79	610.3	R2PXS1	37.74	613.07	XS				37.04	613.172	(ZXS)ZXS			
74.69	613.36	r2pxs1	53.32	610.2	R2PXS1	40.06	612.63	XS				33.7	613.507	(ZXS)ZXS			
75.43	613.32	r2pxs1l	53.99	610.1	R2PXS1	40.17	612.52	XSRP09				33.48	613.498	(ZXS)ZXS			
			54.71	610.18	R2PXS1	42.8	612.35	XS				30.12	613.56	(ZXS)ZXS			
			55	610.46	R2PXS1	43.85	612.24	XSRP09									
			55.57	610.48	R2PXS1WS	45.12	612.02	XS									
			55.92	611.63	R2PXS1	47.02	611.66	XSRP09									
			57.11	612.03	R2PXS1	48	611.57	XS									
			59.45	612.22	R2PXS1	49.76	610.98	XSRP09									
			60.32	612.52	R2PXS1	49.99	610.94	XS									
			62.32	612.38	R2PXS1	51.56	610.72	XS									
			66.01	612.94	R2PXS1	52.29	610.47	XSRP09									
			70.3	613.11	R2PXS1	52.53	610.34	XS									
			73.72	613.22	R2PXS1	52.64	610.49	XS									
			75.34	613.31	R2PXS1PL	53.08	610.33	XS									
			78	613.22	R2PXS1	53.11	610.26	XSRP09									
			89.45	613.05	R2PXS1	54.08	610.26	XS									
						54.73	610.14	XS									
						54.75	610.08	XSRP09									
						55.32	610.16	XSRP09									
						55.53	610.17	XS									
						55.75	610.37	XS									
						55.77	610.46	XSRP09									
						56.09	610.57	XS									
						56.6	610.93	XS									
						56.66	611.45	XSRP09									
						57.12	611.51	XS									
						57.46	611.69	XS									
						58.38	612	XS									
						58.67	611.92	XSRP09									
						59.28	612.09	XS									
						59.56	612.14	XSRP09									
						60.54	612.45	XS									
						60.61	612.43	XSRP09									
						61.36	612.41	XS									
						62.42	612.44	XS									
						63.73	612.44	XS									
						63.7	612.43	XSRP09									
						64.67	612.78	XSRP09									
						64.78	612.67	XS									
						65.67	612.88	XS									
						67.14	612.96	XS									
						68.37	612.97	XSRP09									
Bankfull Width (ft.)	25.2		Bankfull Width (ft.)	28.5		Bankfull Width (ft.)	27.9		Bankfull Width (ft.)	21.71		Bankfull Width (ft.)	20.44		Bankfull Width (ft.)		
Bankfull Cross Sectional Area (sq ft)	21.9		Bankfull Cross Sectional Area (sq ft)	27.7		Bankfull Cross Sectional Area (sq ft)	32.4		Bankfull Cross Sectional Area (sq ft)	29.6		Bankfull Cross Sectional Area (sq ft)	30.7		Bankfull Cross Sectional Area (sq ft)		
Bankfull Mean Depth (ft.)	0.87		Bankfull Mean Depth (ft.)	0.97		Bankfull Mean Depth (ft.)	1.16		Bankfull Mean Depth (ft.)	1.36		Bankfull Mean Depth (ft.)	1.50		Bankfull Mean Depth (ft.)		
Bankfull Max Depth (ft.)	2.35		Bankfull Max Depth (ft.)	2.84		Bankfull Max Depth (ft.)	2.86		Bankfull Max Depth (ft.)	2.65		Bankfull Max Depth (ft.)	2.80		Bankfull Max Depth (ft.)		
Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)		
Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)		
Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)		
D50 (mm)	0.15	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	0.06	D50 (mm)	
D84 (mm)	0.40	D84 (mm)	8.00	D84 (mm)	13.65	D84 (mm)	13.65	D84 (mm)	0.06	D84 (mm)	0.06	D84 (mm)	11.30	D84 (mm)	0.06	D84 (mm)	

Wolf Pond R2 PXS-2



Photo C 7 - R2 PXS-2 Left Pin




Photo C 8 - R2 PXS-2 Right Pin



Photo C 9 - R2 PXS-2 Downstream

Figure C 6 - R2 PXS-2 Cross Section Plot



Wolf Pond R3 RXS-1



Photo C 19 - R3 RXS-1 Left Pin




Photo C 10 - R3 RXS-1 Right Pin



Photo C 11 - R3 RXS-1 Downstream

Figure C 7 - R3 RXS-1 Cross Section Plot



Wolf Pond R3 PXS-1



Photo C 12 - R3 PXS-1 Left Pin



Photo C 13 - R3 PXS-1 Right Pin



Photo C 14 - R3 PXS-1 Downstream

Figure C 8 - R3 PXS-1 Cross Section Plot




Figure C 9 - Reach 1 Longitudinal Profile

Wolf Pond Reach 1
Longitudinal Profile



Figure C 10 - Reach 2 Longitudinal Profile

Wolf Pond Reach 2
Longitudinal Profile




Figure C 11 - Reach 3 Longitudinal Profile



Figure C 12 - R1 RXS-1 Pebble Count




Figure C 13 - R1 PXS-1 Pebble Count




Figure C 14 - R2 RXS-1 Pebble Count




Figure C 15 - R2 RXS-2 Pebble Count




Figure C 16 - R2 PXS-1 Pebble Count




Figure C 17 - R2 PXS-2 Pebble Count




Figure C 18 - R3 RXS-1 Pebble Count





Figure C 19 - R3 PXS-1 Pebble Count



Appendix D – Site Photos

Table of Contents

Photo Points	52
Problem Area Photos	69
Vegetation Photos	73

List of Photos

Photo Point 1	52
Photo Point 2	52
Photo Point 3	53
Photo Point 4	53
Photo Point 5	54
Photo Point 6	54
Photo Point 7	55
Photo Point 8	55
Photo Point 9	56
Photo Point 10	56
Photo Point 11	57
Photo Point 12	57
Photo Point 13	58
Photo Point 14	58
Photo Point 15	59
Photo Point 16	59
Photo Point 17	60
Photo Point 18	60
Photo Point 19	61
Photo Point 20	61
Photo Point 21	62
Photo Point 22	62
Photo Point 23	63
Photo Point 24	63
Photo Point 25	64
Photo Point 26	64
Photo Point 27	65
Photo Point 28	65

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2011 (Year 4)*

Photo Point 29.....	66
Photo Point 30.....	66
Photo Point 31.....	67
Photo Point 32.....	67
Photo Point 33.....	68
Problem Area MY4-PA1	68
Problem Area MY4-PA2	68
Problem Area MY4-PA3	70
Problem Area MY4-PA4	70
Problem Area MY4-PA5	71
Problem Area MY4-PA6	71
Problem Area MY3 Before and After.....	72
Photo D 1 - Vegetation Plot WP1	73
Photo D 2 - Vegetation Plot WP2.....	73
Photo D 3 - Vegetation Plot WP3.....	74
Photo D 4 - Vegetation Plot WP4.....	74
Photo D 5 - Vegetation Plot WP5.....	75

Photo Points



Photo Point 1



Photo Point 2



Photo Point 3



Photo Point 4



Photo Point 5



Photo Point 6



Photo Point 7



Photo Point 8



Photo Point 9



Photo Point 10



Photo Point 11



Photo Point 12



Photo Point 13



Photo Point 14



Photo Point 15



Photo Point 16



Photo Point 17



Photo Point 18



Photo Point 19



Photo Point 20



Photo Point 21



Photo Point 22



Photo Point 23



Photo Point 24



Photo Point 25



Photo Point 26



Photo Point 27



Photo Point 28



Photo Point 29



Photo Point 30



Photo Point 31



Photo Point 32



Photo Point 33

Problem Area Photos



Problem Area MY4 PA-1



Problem Area MY4 PA-2



Problem Area MY4 PA-3



Problem Area MY4 PA-4



Problem Area MY4 PA-5



Problem Area MY4 PA-6



Typical Problem Area from MY3 before and after

Vegetation Photos



Photo D 1 - Vegetation Plot WP1



Photo D 2 - Vegetation Plot WP2



Photo D 3 - Vegetation Plot WP3



Photo D 4 - Vegetation Plot WP4



Photo D 5 - Vegetation Plot WP5

Appendix E – Vegetation Data

Table of Contents

Table E 1 – MY2 (2010) Plot WP1 Data.....	77
Table E 2 – MY2 (2010) Plot WP2 Data.....	77
Table E 3 – MY2 (2010) Plot WP3 Data.....	78
Table E 4 – MY2 (2010) Plot WP4 Data.....	78
Table E 5 – MY2 (2010) Plot WP5 Data.....	79

Table E 1 – MY4 (2011) Plot WP1 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.29	9.59		307	30	4		307	35	4	
2	FP	0.35	2.49		159	4	4	16	178	6	4	
3	FP	0.39	0.28		230	10	4		253	12	4	
4	AT	0.62	4.51	2	24		4		5		2	Browsed
5	FP	1.57	6.73		156	20	4		299	26	4	
6	FP	2.67	9.00		267	23	3		338	31	4	
7	CO	2.93	1.19									
8	Q	3.32	3.46									
9	QP	3.90	5.33									
10	BN	4.70	7.21		442	33	4		531	43	4	
11	BN	5.59	2.50		322	21	4		397	29	4	
12	QN	5.61	9.14									
13	BN	6.13	5.04		265	13	4		358	23	4	
14	BN	6.97	7.60									
15	QP	8.26	2.43									
16	QP	8.53	5.05	6	114		4	9	155	2	4	Base gnawed
17	QP	9.81	7.56		202	5	3	18	206	5	3	

Table E 2 – MY4 (2011) Plot WP2 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.22	5.02									
2	CO	0.26	7.97	3	17		4	3	17		4	
3	CO	0.35	0.41									
4	FP	1.97	2.76		225	10	4	26	237	12	4	
5	QM	2.48	5.21	12	96		4	15	96		4	
6	CO	3.01	0.37	6	24		4	6	24		4	
7	QM	3.25	8.07									
8	FP	4.44	2.83		185	7	4	25	185	9	4	
9	QM	5.03	5.14									
10	QN	5.55	0.56									
11	QP	6.18	8.00	3	47		4	5	47		4	
12	QM	7.01	2.96		150	3	4	25	158	4	4	
13	QM	7.73	5.52	8	49		4	8	54		4	
14	QN	8.20	0.84		268	9	4		315	12	4	
15	AT	8.99	8.06	2	25		4					
16	QN	9.58	2.13									

Table E 3 – MY4 (2011) Plot WP3 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.15	7.12		228	9	4	22	240	10	4	Trunk gnawed
2	AT	0.29	1.45									
3	QM	0.30	9.80	9	96		4	10	96		4	
4	QP	0.37	4.29	5	56		4	5	63		4	
5	FP	2.31	7.16		274	13	4		288	16	4	
6	CO	2.86	9.91	10	58		4	10	60		4	
7	BN	2.87	1.65	11	108		3	11	38		2	Browsed
8	QM	3.13	4.21	10	120		4	11	180	3	4	
9	AT	4.58	7.21									
10	BN	5.29	1.81		246	8	4		277	9	4	
11	CO	5.65	9.85									
12	QN	5.82	4.47	6	81		4	7	81		4	Trunk gnawed
13	CO	6.65	7.28	5	15		4					
14	BN	7.46	1.68		236	9	4		269	9	4	
15	QP	8.48	4.42	4	67		4	6	94		4	Trunk gnawed
16	QM	8.62	9.86		144	5	4	21	161	7	4	
17	QN	8.82	7.25		212	6	4	18	245	8	4	
18	BN	9.90	1.68		199	5	3	16	212	5	3	

Table E 4 – MY4 (2011) Plot WP4 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	CO	0.87	0.22									
2	QM	0.95	9.83		177	8	4	22	218	12	4	
3	QN	1.01	7.32									
4	FP	1.03	4.62		251	12	4		267	18	4	
5	Q	1.23	2.40									
6	Q	3.06	9.49									
7	Q	3.17	0.34									
8	QM	3.20	6.91		267	15	4		321	23	4	
9	QP	3.32	2.56		193	6	4		270	12	4	
10	QM	3.36	4.72		255	12	4		292	18	4	
11	BN	5.59	5.70		257	13	4		344	20	4	
12	BN	5.66	9.70		177	5	4		269	15	4	
13	BN	5.70	7.65		282	17	4		352	25	4	
14	BN	6.00	3.63		302	23	4		395	34	4	
15	BN	6.01	1.54		312	16	4		388	24	4	
16	FP	8.30	8.38		262	16	4		280	21	4	
17	AT	8.86	3.86									
18	QN	8.90	1.65									
19	QP	9.00	6.04		157	2	4	19	248	12	4	

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2011 (Year 4)*

Table E 5 – MY4 (2011) Plot WP5 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.32	7.22	1	13		4	2	17		4	
2	AT	1.38	2.12	7	76		4	9	77		4	
3	AT	1.40	4.89									
4	FP	2.49	9.88		309	23	4		355	32	4	
5	QP	3.65	7.74									
6	QP	4.35	5.29		246	10	4		295	16	4	
7	FP	4.47	2.61		279	18	4		328	27	4	
8	CO	5.60	9.50	6	48		4	6	22		2	Browsed
9	CO	6.67	7.21									
10	Q	6.95	2.18									
11	CO	7.18	4.73	4	21		4	4	14		2	Browsed
12	BN	8.91	8.37									
13	BN	9.57	0.48		312	20	4		369	25	4	
14	BN	9.88	3.00		283	14	4		329	16	4	
15	BN	9.95	5.40		340	19	4		352	21	4	

Appendix F – Rainfall Data

EBX Wolf Pond MY 4 2011 Rainfall Daily Summary

Date	Rainfall (in.)
9/26/2010	0.85
9/27/2010	0.51
9/29/2010	1.34
9/30/2010	0.29
10/14/2010	0.03
10/20/2010	0.09
10/22/2010	0.01
10/25/2010	0.09
10/30/2010	0.04
11/4/2010	0.24
11/16/2010	0.28
11/17/2010	0.36
11/23/2010	0.1
11/25/2010	0.02
11/26/2010	0.16
11/30/2010	0.17
12/1/2010	0.26
12/2/2010	0.15
12/11/2010	0.06
12/12/2010	0.39
12/16/2010	0.05
12/18/2010	0.24
12/25/2010	0.11
12/26/2010	0.06
12/27/2010	0.15
1/1/2011	0.26
1/2/2011	0.05
1/5/2011	0.03
1/6/2011	0.02
1/11/2011	0.1
1/12/2011	0.15
1/13/2011	0.09
1/14/2011	0.06
1/16/2011	0.01
1/17/2011	0.24
1/18/2011	0.02
1/25/2011	0.02
1/26/2011	0.08
2/1/2011	0.09
2/2/2011	0.34
2/3/2011	0.04
2/4/2011	1.13
2/5/2011	0.44
2/7/2011	0.04

2/10/2011	0.1
2/25/2011	0.06
2/28/2011	1.45
3/5/2011	0.02
3/6/2011	0.83
3/9/2011	0.89
3/10/2011	0.16
3/15/2011	0.08
3/16/2011	0.03
3/24/2011	0.05
3/26/2011	1.04
3/27/2011	0.36
3/28/2011	0.19
3/30/2011	0.82
3/31/2011	0.1
4/5/2011	0.85
4/9/2011	1.14
4/12/2011	0.01
4/16/2011	0.3
4/22/2011	0.18
4/23/2011	0.01
4/26/2011	0.01
4/28/2011	0.29
5/3/2011	0.2
5/4/2011	1.1
5/6/2011	0.14
5/11/2011	0.83
5/12/2011	0.04
5/13/2011	0.24
5/14/2011	0.65
5/15/2011	0.01
5/16/2011	0.08
5/17/2011	0.35
5/20/2011	0.02
5/27/2011	1.91
5/28/2011	0.01
6/5/2011	0.04
6/9/2011	0.57
6/10/2011	1.21
6/11/2011	0.54
6/12/2011	0.42
6/15/2011	0.09
6/16/2011	0.01
6/18/2011	0.06
6/21/2011	0.3

6/22/2011	0.27
6/27/2011	0.01
6/28/2011	0.86
7/4/2011	0.12
7/7/2011	0.23
7/8/2011	0.03
7/9/2011	0.12
7/12/2011	0.1
7/13/2011	1.87
7/15/2011	0.08
7/24/2011	1.14
7/25/2011	0.16
7/26/2011	0.59
7/31/2011	1.3
8/1/2011	0.01
8/5/2011	0.98
8/6/2011	0.06
8/7/2011	0.01
8/8/2011	0.2
8/9/2011	0.08
8/10/2011	0.05
8/11/2011	0.32
8/12/2011	0.06
8/15/2011	0.01
8/21/2011	0.21
8/22/2011	0.39
8/29/2011	0.52
9/2/2011	0.09
9/3/2011	0.03
9/5/2011	0.03
9/6/2011	0.04
9/7/2011	0.01
9/9/2011	0.01
9/21/2011	0.07
9/22/2011	0.05
9/23/2011	0.02
9/24/2011	0.12
9/25/2011	0.42
9/26/2011	0.01
9/27/2011	0.42
9/28/2011	0.77

Appendix G - Morphology Tables

Table G-1 – MY4 (2011) Wolfpond Reach 1 Morphology and Hydraulic Monitoring Summary

Parameter	R1 RXS-1						R1 PXS-1											
	Rifle						Pool											
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5						
BF Width (ft)	23.7	22.0	26.4	21.2	19.8	-	33.0	35.1	43.8	37.9	30.2	-						
Floodprone Width (ft)	97	97	97	97	97	-	-	-	-	-	-	-						
BF Cross Sectional Area (ft ²)	20.4	24.2	24.7	22.7	22.9	-	40.0	48.6	52.2	46.7	42.4	-						
BF Mean Depth (ft)	0.86	1.10	0.94	1.07	1.16	-	1.21	1.3831	1.19	1.23	1.41	-						
BF Max Depth (ft)	2.24	2.83	2.84	2.86	2.31	-	3.06	3.39	3.52	3.44	3.35	-						
Width/Depth Ratio	27.50	19.95	28.15	19.80	17.00	-	-	-	-	-	-	-						
Entrenchment Ratio	4.09	4.42	3.68	4.6	4.91	-	-	-	-	-	-	-						
Bank Height Ratio	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-						
Substrate																		
d50 (mm)	8.88	0.88	0.06	0.06	0.06	-	6.21	4.00	0.06	0.06	0.06	-						
d84 (mm)	18.75	8.00	0.06	0.06	4.68	-	14.21	11.30	0.06	6.47	0.06	-						
Parameter	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	56.02	94.54	79.61	55	98	81	50.72	90.9	74.52	47.3	84.14	70.8	52.81	89.26	76.59	-	-	-
Radius of Curvature (ft)	36.57	66.6	39.06	35	70	40	37.1	69.36	39.89	31.77	63.92	37.4	34.37	66.45	38.23	-	-	-
Meander Wavelength (ft)	160.5	233.4	179.37	158	230	177	167.1	221.05	180.6	171.3	234.11	189	169.5	231.1	185.66	-	-	-
Meander Width ratio	2.36	3.99	3.36	2.5	4.45	3.68	1.924	3.45	2.83	2.23	3.97	3.34	2.67	4.52	3.878	-	-	-
Profile																		
Rifle length (ft)	21.96	62.85	40.81	20.83	52.6	38.8	14.42	78.37	43.64	17.58	84.1	42.6	4.437	33.25	6.82	-	-	-
Rifle slope (ft/ft)	0.0093	0.0401	0.0134	0.006	0.04	0.01	0.011	0.020	0.011	0.014	0.028	0.015	0.009	0.051	0.029	-	-	-
Pool length (ft)	49.25	84.26	73.26	59.28	82.7	72.6	34.32	139.45	47.07	40.22	90.25	51.8	29.09	148.5	47.89	-	-	-
Pool spacing (ft)	94.75	136.1	113.19	92	145	119	91.17	124.71	105.41	90.34	133.67	99.9	26.31	232.98	129.57	-	-	-
Additional Reach Parameters																		
Valley Length (ft)	835																	
Channel Length (ft)	1056			1056			1056			1056			1056			-		
Sinuosity	1.26			1.26			1.26			1.26			1.26			-		
Water Surface Slope (ft/ft)	0.0062			0.0058			0.0058			N/A			N/A			-		
BF slope (ft/ft)	0.0068			0.0059			0.0059			0.0056			0.0061			-		
Rosgen Classification	C4			C4			C4			C4			C4			-		
Habitat Index*	N/A			N/A			N/A			N/A			N/A			N/A		
Macrobenthos*	N/A			N/A			N/A			N/A			N/A			N/A		

Wolf Pond Mitigation Site
Annual Monitoring Report for 2011 (Year 4)

Table G-2 – MY4 (2011) Wolfpond Reach 2 Morphology and Hydraulic Monitoring Summary

Parameter	Wolf Pond R2 RXS-1						Wolf Pond R2 PXS-1						Wolf Pond R2 RXS-2						Wolf Pond R2 PXS-2						
	Riffle						Pool						Riffle						Pool						
Dimension	M	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	
BF Width (ft)	2	22.8	26.5	25.8	24.3	-	25.2	28.5	27.9	21.7	20.4	-	30.6	30.4	30.8	26.6	28.9	-	21.6	21.3	17.3	18.5	11.3	-	
Floodprone Width	9	94	94	94	94	-	-	-	-	-	-	-	203	203	203	203	203	-	-	-	-	-	-	-	
BF Cross Sectional	2	22.4	20.6	21.0	27.1	-	21.9	27.7	32.4	29.6	30.7	-	42.5	41.4	41.7	40.8	39.4	-	11.4	12.2	11.8	8.3	6.7	-	
BF Mean Depth (ft)	0	0.99	0.78	0.81	0.9	-	0.87	0.97	1.16	1.36	1.5	-	1.39	1.36	1.35	1.53	1.36	-	0.53	0.57	0.68	0.45	0.59	-	
BF Max Depth (ft)	2	2.09	2.07	2.07	2.17	-	2.35	2.84	2.86	2.65	2.8	-	2.93	3.06	2.86	2.81	2.85	-	1.51	1.56	1.46	0.99	0.98	-	
Width/Depth Ratio	2	23.10	34.01	31.70	27.10	-	-	-	-	-	-	-	22.07	22.36	22.71	17.30	21.30	-	-	-	-	-	-	-	
Entrenchment Ratio	3	4.13	3.55	3.65	3.88	-	-	-	-	-	-	-	6.63	6.68	6.6	7.63	7.02	-	-	-	-	-	-	-	
Bank Height Ratio	1	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-	1.00	1.02	1.02	1.00	1.00	-	-	-	-	-	-	-	
Substrate																									
d50 (mm)	1	13.49	13.65	0.06	14.4	-	0.15	0.06	0.06	0.06	0.06	-	14.53	2.00	10.97	0.06	0.06	-	0.06	0.06	0.06	0.06	0.06	-	
d84 (mm)	3	21.40	32.00	27.3	30.1	-	0.40	8.00	13.65	0.06	11.3	-	27.85	11.30	22.60	13.65	32	-	4.85	0.06	0.06	0.06	0.06	-	
Parameter		MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)								
Pattern	M	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med							
Channel Beltwidth	2	50.55	39.92	23	48	40	28.36	57.94	40.44	26.45	53.63	38.4	28.16	58.74	37.6	-	-	-							
Radius of Curvature	1	38.46	25.26	18	40	28	19.41	39.89	25.26	13.62	33.76	20.7	19.97	38.73	26.3	-	-	-							
Meander Wavelength	8	147.9	104.23	85	140	100	85.4	123.5	99.83	81.52	130.8	104.7	89.68	144.22	86.3	-	-	-							
Meander Width ratio	0	1.85	1.46	1.01	2.11	1.75	0.991	2.025	1.413	1.009	2.047	1.466	1.06	2.21	1.41	-	-	-							
Profile																									
Riffle length (ft)	1	54.61	32.17	15	60	35	9.1	79.53	27.67	11.09	85.34	26.98	7.83	86.03	18.2	-	-	-							
Riffle slope (ft/ft)	0	0.0502	0.0114	0	0.05	0.01	0.001	0.028	0.006	0.001	0.039	0.008	0.004	0.0521	0.02	-	-	-							
Pool length (ft)	9	59.93	23.94	15	60	36	7.25	79.53	25.89	8.496	51.47	28.5	10.47	99.81	24.5	-	-	-							
Pool spacing (ft)	2	94.77	58.87	30	105	66	34.99	105.1	54.33	34.67	112.6	51.47	107.7	420.36	162	-	-	-							
Additional Reach Parameters																									
Valley Length (ft)	1332																								
Channel Length (ft)	1590			1590			1590			1590			1590			-									
Sinuosity	1.19			1.19			1.19			1.19			1.18			-									
Water Surface Slope	0.0099			0.0089			0.0089			N/A			N/A			-									
Water Surface Slope	0.0041			0.0039			0.0039			N/A			N/A			-									
BF slope 1 (ft/ft)	0.0103			0.01			0.01			0.01			0.01			-									
BF slope 2 (ft/ft)	0.0043			0.004			0.004			0.004			0.004			-									
Rosgen Classification	C4			C4			C4			C4			C4			-									
Habitat Index*	N/A			N/A			N/A			N/A			N/A			N/A									
Macrobenthos*	N/A			N/A			N/A			N/A			N/A			N/A									

Table G-3 – MY4 (2011) Wolfpond Reach 3 Morphology and Hydraulic Monitoring Summary

Parameter	Wolfpond R3 RXS-1						Wolfpond R3 PXS-1											
	Riffle						Pool											
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5						
BF Width (ft)	20.1	21.2	25.2	16.8	12.2	-	35.8	34.4	37.1	30.9	33.2	-						
Floodprone	121	121	121	121	121	-	-	-	-	-	-	-						
BF Cross	10.4	10.3	9.7	11.2	10.4	-	31.6	32.1	31.4	27.9	31.0	-						
BF Mean	0.52	0.49	0.39	0.67	0.85	-	0.88	0.93	0.85	0.9	0.93	-						
BF Max Depth	1.6	1.86	1.94	1.98	2.07	-	2.6	2.62	2.3	2.25	2.5	-						
Width/Depth	39.10	43.35	65.17	25.30	14.40	-	-	-	-	-	-	-						
Entrenchment	6.01	5.72	4.80	7.19	9.87	-	-	-	-	-	-	-						
Bank Height	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-						
Substrate																		
d50 (mm)	13.47	6.47	0.06	2.5	4.85	-	5.96	2.63	0.96	0.63	0.048	-						
d84 (mm)	22.60	20.95	5.70	12.8	12.1	-	12.71	5.70	5.70	4	7.14	-						
Parameter	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel	49.12	97.21	69.46	47	100	72	43.3	87.52	61.08	42.7	98.44	70.34	46.62	103	66.78	-	-	-
Radius of	22.52	41.45	31.91	25	44	33	28.4	59.06	35.96	24.53	38.85	32.73	29.14	48.53	34.7	-	-	-
Meander	129.6	203.7	158.46	135	206	165	128	178	159	121.6	170.2	158.8	129.6	186.1	167.3	-	-	-
Meander	2.44	4.83	3.45	2.13	4.72	3.40	1.72	3.473	2.424	2.542	5.86	4.19	3.81	8.42	5.46	-	-	-
Profile																		
Riffle length	21.73	65.62	44.5	25	60	42	3.05	65.66	20.83	5.73	59.47	31.33	9.51	32.61	13.73	-	-	-
Riffle slope	0.0006	0.0309	0.0107	0.01	0.03	0.011	0.001	0.068	0.018	0.0017	0.041	0.0214	0.0124	0.0378	0.0267	-	-	-
Pool length (ft)	30.54	74.55	42.32	32	78	45	21.3	97.79	58.68	28.42	72.98	40.84	20.00	97.62	49.84	-	-	-
Pool spacing	64.93	119.90	92.23	66	122	94	29.8	122.1	79.28	46.16	118	91.69	66.21	264	118.2	-	-	-
Additional Reach Parameters																		
Valley Length	1129																	
Channel	1351			1351			1351			1351			1351			-		
Sinuosity	1.20			1.2			1.2			1.2			1.2			-		
Water Surface	0.0019			0.002			0.002			0.002			0.002			-		
Water Surface	0.0068			0.007			0.007			0.007			0.007			-		
BF slope 1	0.0040			0.004			0.004			0.004			0.004			-		
BF slope 2	0.0063			0.006			0.006			0.006			0.006			-		
Rosgen	C4			C4			C4			C4			C4			-		
Habitat Index*	N/A			N/A			N/A			N/A			N/A			N/A		
Macrobenthos*	N/A			N/A			N/A			N/A			N/A			N/A		