

Table of Contents

Table of Contents	1
1.0 Executive Summary	2
2.0 Introduction.....	3
2.1 Project Description.....	3
2.2 Project Objectives	4
2.3 Project History	5
3.0 Project Condition and Monitoring Results	6
3.1 Vegetation Assessment	6
3.1.1 Vegetation Success Criteria	6
3.1.2 Description of Vegetation Monitoring.....	6
3.1.3 Results of Vegetation Monitoring.....	7
3.2 Stream Assessment	9
3.2.1 Stream Success Criteria	9
3.2.2 Stream Morphology Monitoring Plan.....	9
3.2.3 Stream Morphology Monitoring Results	10
3.2.4 Problem Areas.....	11
3.3 Rainfall Data	12
4.0 Conclusions.....	15
Appendix A – As Built Survey	16
Appendix B – MY5 Survey	17
Appendix C – Profile, Cross Sections, and Pebble Counts.....	18
Appendix D – Site Photos.....	51
Appendix E – Vegetation Data	81
Appendix F – Rainfall Data	85
Appendix G – Morphology Table.....	85

1.0 Executive Summary

This Annual Monitoring Report documents the results of monitoring activities during the 2012 growing season on the Wolf Pond Stream Restoration Project. Construction of the site, including planting of trees, was completed in March 2008. The 2012 data documents results from the fifth year of geomorphic and vegetation monitoring at the site.

The design for the Wolf Pond Stream Restoration Project was designated as stream restoration. After construction, it was determined that the project generated 4,513 feet of stream restoration. The As-Built Survey is included as Appendix B.

This Annual Monitoring Report presents data from five vegetation monitoring plots, one crest gauge, one rain gauge, eight cross sections, approximately 4,000 linear feet of profile survey and photographic reference locations, as specified in the approved Restoration Plan for the site.

A manual rain gauge was used in conjunction with the onsite automatic rain gauge to collect precipitation data. Rainfall data was then verified by comparison with the NOAA Rainfall Atlas 2012 data for nearby sites. Normal rainfall conditions prevailed in the 2012 monitoring period with a total 44.85 inches recorded for the year.

Vegetation monitoring for 2012 documented surviving planted stem densities between 323 and 566 stems per acre with an average of 422 stems per acre. This represents a survival rate of approximately 61% based on a baseline density of 691 stems per acre.

The project has met the final vegetative success criteria of an average of 260 five-year-old planted stems per acre at the end of five years of monitoring.

The restored stream channel has generally remained stable. Cattail growth and beaver impact was significant in all reaches of this restoration so the project is only partially providing the intended habitat and hydrologic functions. The monitored cross sections showed only minor adjustment in stream dimension for 2012. The longitudinal profile is generally stable but stability could be impacted by removal of the beaver dams and cattails.

Beaver dam backwater negated any accurate crest gauge readings. However, at least two bankfull events occurred based on rainfall data and historical site response to rainfall. The events probably occurred in July and August 2012.

The bed material in riffles continues to be finer than anticipated due to cropland runoff, the rapid growth of cattails throughout the reach and culvert and beaver dam backwater. There are sixteen identified problem areas for MY5. Seven are new for MY5. All problem areas will be inspected and repaired as needed during winter 2012/2013.

2.0 Introduction

2.1 Project Description




Figure 1 - Wolf Pond Location Map

The Wolf Pond site is located approximately 8 miles south of Monroe in Union County (see Figure 1). The property is located west of Wolf Pond Road, SR 207, and south of Joe Collins Road. The site is accessed by a farm path that runs adjacent to the main power transmission lines that bisect the property.

The project is a restoration of approximately 4,500 linear feet of unnamed tributaries to Adams Branch in the Yadkin Pee-Dee River Basin. The project is made up of an upper and lower section of UT2, referred to as Reach 3 and Reach 1, respectively for monitoring and UT1,

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

referred to as Reach 2 for monitoring. Reach 1, 2, and 3 stationing is summarized in Table 1. The Wolf Pond site has a drainage area of 0.95mi². The dominant historic land use was originally timber production followed by intensive agricultural production of crops including corn, soybeans, and winter wheat. The channel was straightened and channelized for agricultural purposes. This led to an incised condition with little to no floodplain access.

Table 1 - Wolf Pond Monitoring Reaches

Reach Name	As-Built Length (ft)	Monitoring Stations	Restoration Approach
UT2/Reach 1/Reach 3	2,972	202+03 – 215+45 219+13 – 229+63	Restoration (Priority I)
UT1/Reach 2	1,541	100+45 – 116+26	Restoration (Priority I/II)
Total	4,513	3,975	

2.2 Project Objectives

The Wolf Pond site was identified by EBX to support the NC EEP full delivery mitigation process. The objective of the project was to produce a minimum of 4,500 stream mitigation units (SMU) to NC EEP through the full delivery process in the Yadkin Pee-Dee River 03040105 hydrologic unit.

Due to the incised condition of the channel and lack of access to the floodplain, the existing channel was abandoned and a Priority I Natural Channel Design approach was selected for the majority of the project. Reach 2 existed at a higher elevation than Reaches 1 and 3, so a Priority II approach was used to create a floodplain at a lower elevation to reach appropriate elevations before the confluence with UT2 (Reach 1 and 3). Given the valley type VIII drainage, a C4 channel was chosen as the design channel. The design channel relies heavily on structures for grade control and bank protection.

Monitoring of the Wolf Pond site is required to demonstrate successful mitigation based on success criteria specified in the Restoration Plan. Stream and vegetation monitoring are conducted on an annual basis. This Annual Monitoring Report documents the results of the monitoring for 2012 (Year 5).

The as-built data documented 4,513 linear feet of stream restoration. The stream restoration will provide multiple ecological and water quality benefits within the Yadkin Pee-Dee River Basin. Those benefits are as follows:

Hydrology:

- Re-establishing floodplain connection by raising bed elevations
- Increase flood storage by re-establishing floodplain

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Water Quality:

- Reducing turbidity by reducing sediment inputs
- Reducing water temperatures by providing shading
- Increasing/ stabilizing oxygen levels by reducing BOD/COD and increasing re-oxygenating turbulence

Habitat:

- Improve bed habitat by increasing riffle-pool diversity, reducing sediment deposition, and improving low flow water depths
- Improve bank habitat by increasing stability and woody biomass
- Improve floodplain habitat by establishing micro-topography and hydrology, removing invasive vegetation, and increasing habitat diversity
- Improve food web dynamics by adding biomass (such as detritus, wood debris, and leaf matter) and re-establishing floodplain connection

2.3 Project History

This project was identified by EBX in the winter of 2006.

Table 2 - Wolf Pond Site History
Project Activity and Reporting History

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	February 2007	April 2007
Final Design - 90%	N/A	July 2007
Construction	N/A	February 2008
Temporary S&E mix applied to entire project area	N/A	February 2008
Permanent seed mix applied to reach	N/A	February 2008
Bare roots and live stakes	N/A	March 2008
Mitigation Plan / As-built (Monitoring Baseline)	March 2008	June 2008
Year 1 Monitoring	March 2009	March 2009
Year 2 Monitoring	October 2009	December 2009
Year 3 Monitoring	September 2010	December 2010
Year 4 Monitoring	September 2011	December 2011
Year 5 Monitoring	September 2012	December 2012

3.0 Project Condition and Monitoring Results

3.1 Vegetation Assessment

3.1.1 Vegetation Success Criteria

Successful establishment of vegetation in riparian areas will be the survival of 260 planted stems following Year 5 monitoring. The interim vegetative success criteria will be the survival of at least 320 planted stems per acre at the end of Year 3 monitoring. Up to 20% of the site species composition may be comprised of volunteers. Remedial action may be required should volunteers present a problem or exceed 20% composition.

A digital image photo log will be used to subjectively evaluate the restoration site over time. A series of images over the five year monitoring period should demonstrate maturation of planted vegetation and volunteer species.

3.1.2 Description of Vegetation Monitoring

Five semi-permanent vegetation plots were established within the planted restoration areas to monitor the success of planted vegetation. The vegetation plots are 0.01 hectares in size. The vegetation plots are distributed across the site, but the precise location and orientation of the plots was random (see location on as-built drawings.) The plots cover approximately two percent of the site. Seven species were planted on site (see Table 3).

Table 3 - Wolf Pond Planted Species

Common Name	Scientific Name	Abbreviations
Paw Paw	<i>Asimina triloba</i>	AT
River Birch	<i>Betula nigra</i>	BN
Shag Bark Hickory	<i>Carya ovata</i>	CO
Green Ash	<i>Fraxinus pennsylvanica</i>	FP
Swamp Chestnut Oak	<i>Quercus michauxii</i>	QM
Water Oak	<i>Quercus nigra</i>	QN
Willow Oak	<i>Quercus phellos</i>	QP
Oak (unknown)	<i>Quercus spp.</i>	Q

Each of the planted stems inside the plots was flagged to help in locating them in the future.

The taxonomic standard for vegetation used in this report was based on “Manual of the Vascular Flora of the Carolinas”, by Albert E Radford et al. The vegetation monitoring protocol used for collecting vegetation data was established for this project in 2000 by the Wetland Restoration Program (WRP) and Karen Hall of NCSU.

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

3.1.3 Results of Vegetation Monitoring

All of the surviving plot plantings of Wolf Pond are in excellent vigor with few exceptions. Both stream forks were flowing slightly with tadpoles and small fish present. The dominate shrub on this site is Groundsel tree (*Baccharis halimifolia*) with Black berry so dense on site WP5 that a bush axe was needed to access the trees. No disturbance to the site was noted except the activities to remove several beaver (*Castor canadensis*) dams. Overall, the site appears to be doing well.

Original planting density, based on the five 0.01 hectare plots, (100 square meters) was 691 stems per acre. The current density is currently 422 stems per acre which represents a survival rate of approximately 61%. The planted stems in the monitoring plots ranged from 323 to 566 stems per acre. This site has met the success criteria of 260 stems per acre after five years.

Table 4 - Baseline Stem Counts

Baseline Data									
May 2008									
Plot	PLANTED SPECIES								LIVE
	AT	BN	CO	FP	QM	QN	QP	Q	PLANTED STEMS
WP1	1	4	1	5		1	4	1	17
WP2	2		3	2	5	3		1	16
WP3	2	4	2	2	3	2	2	1	18
WP4	1	5	1	2	3	2	2	3	19
WP5	3	4	3	2			2	1	15
TOTALS	9	17	10	13	11	8	10	7	85
Percent	0.106	0.200	0.118	0.153	0.129	0.094	0.118	0.082	1.000

Table 5 – MY5 (2012) Stem Counts

September 2012 (MY5)									
Plot	PLANTED SPECIES								LIVE
	AT	BN	CO	FP	QM	QN	QP	Q	PLANTED STEMS
WP1		3		5			2		10
WP2			2	2	3	1	1		9
WP3		3	1	2	2	2	3		13
WP4		5		2	3		2		12
WP5	2	3		2			1		8
TOTALS	2	14	3	13	8	3	9	0	52
% of Surviving	0.038	0.269	0.058	0.250	0.154	0.058	0.173	0.000	0.61

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Table 6 - Baseline Stems per Acre

Monitoring Plots Baseline Data					
May 2008					
Plot	Trees	Plot size	Plot size	Plot size	Stems
	n _i	m ²	ft ²	acre	per acre
WP1	17	100	1076	0.0247	688
WP2	16	100	1076	0.0247	647
WP3	18	100	1076	0.0247	728
WP4	19	100	1076	0.0247	769
WP5	15	100	1076	0.0247	607
Totals:	85	500	5380	0.123	
Stems per plot	17			Average	691

Table 7 – MY5 (2012) Stems per Acre

Fall Monitoring Data					
September 2012					
Plot	Trees	Plot size	Trees	Percent	Stems
	n _i	m ²	Lost	Lost	per acre
WP1	10	100	0	0.000	404
WP2	9	100	0	0.000	364
WP3	13	100	1	0.071	566
WP4	12	100	-1	-0.091	445
WP5	8	100	0	0.000	323
Totals:	52	500			
Trees/plot	10.4		0	Average	422

3.2 Stream Assessment

3.2.1 Stream Success Criteria

As stated in the approved Mitigation Plan, the stream restoration criteria for the site includes the following:

Bankfull Events: Two bankfull flow events must be documented within the five-year monitoring period.

Cross-Sections: There should be little change in as-built cross sections. Cross sections shall be classified using the Rosgen stream classification method and all monitored cross-sections should fall within the quantitative parameters defined for C type channels.

Longitudinal Profiles: The longitudinal profiles should show that the bedform features are remaining stable, e.g. they are not aggrading or degrading. Bedforms observed should be consistent with those observed in C type channels.

Photo Reference Stations: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures.

3.2.2 Stream Morphology Monitoring Plan

Stream monitoring will document the stability of the restored channel. Monitoring will occur for 5 years or until the final success criteria have been achieved, whichever is longer. Monitoring methods used are based on US Army Corps of Engineering guidance documents and NC Division of Water Quality guidance documents.

Cross Sections

Two permanent cross sections, one at a riffle and one at a pool were installed for every 1,000 linear feet of restored stream. Each cross section was marked with permanent pins on both banks. Each cross section is tied to a benchmark to allow for comparison for data each year. The cross section survey takes into account water surface and all breaks in slope including thalweg, top of bank, and bankfull if present.

Longitudinal Profile

Longitudinal profile is surveyed once every year for five years or until the final success criteria are met. The longitudinal survey will include thalweg, water surface, bankfull and top of bank. Each survey point will occur at the head, midpoint, and end of each feature and the invert of each structure. The survey will be tied to a permanent benchmark.

Hydrology

Bankfull events will be monitored for the length of the monitoring period. One crest gauge is installed on site to capture bankfull events. Photographs of high water marks, wrack lines and sediment deposition will also be used to document these events.

Photo Reference Stations

Photographs will be taken at the same locations each year for the length of the monitoring period. These photos will document the progression of the site from year to year.

3.2.3 Stream Morphology Monitoring Results

Stream conditions are generally stable with the exception of the problem areas mentioned below. All problem areas are discussed in detail in section 3.2.4 Problem Areas.

There has been a rapid influx of beavers (*Castor canadensis*) in Reach 1. Five beaver dams were breached during the fall survey. Major dams are noted in the reach profiles in Appendix C.

All existing stability issues along all of Reach 1 and lower portions of Reaches 2 and 3 were controlled by the slowing of the stream flow due to dam backwater.

Future bank stability within these areas is jeopardized from the drowning of vegetative growth due to beaver dam backwater and woody stem consumption.

The heavy growth of cattails (*Typha latifolia*) within the stream bed in Reach 2 as well as backwater from the culvert within the reach has provided a stop to the sediment movement and a flattening of the stream bed with the resultant loss of riffle habitat. This is causing some channel relocation and crowding out other vegetation.

There are 30 structures within the monitoring reaches. All structures appear to be stable.

The channel has experienced some minor adjustment but is expected to stabilize as the beaver and cattail issues are addressed and the riparian vegetation is reestablished.

Cross Sections

The survey data was collected in September 2012, and the results are presented in Appendix C. All cross sections appear stable. Several cross sections, both pools and riffles have begun to display impact from backwater as a decrease in the as-built D₅₀ particle size.

All cross sectional variances from MY 4 were determined not to be problem areas but rather natural streambed adjustment, reaction to debris or variability in bed survey.

Longitudinal Profile

The longitudinal profile survey was conducted in September 2012; results are presented in Appendix C. The profile survey showed some adjustment in channel dimensions and profile. Reach 2 (R2) showed a flattening of features from station 111+50 downstream to station 116+00.

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

This has resulted in a change in the riffle lengths, the pool lengths and the riffle pool ratio. As mentioned above, vegetation growth in the stream bed and deposition due to the backwater above culverts in this area was the cause these adjustments. A headcut identified in Reach 2 at station 08+00 persists. The headcut will continue to migrate upstream for about five more feet before meeting a large natural stone nick point where it should stop. A positive aspect of the extensive beaver dam impact is that any issues with bank erosion and channel movement within all of Reach 1 and the lower portions of Reaches 2 and 3 were controlled by the backwater from the five beaver dams. Breaching all of these dams allowed for a more accurate morphological survey, but exposed much bare soil.

Note that the Elevation values for Reach 2 profile are in 5 foot increments while Reach 1 and 3 are in 2 foot increments

Hydrology

Backwater from beaver dams negated useable readings from the crest gauge. Two possible bankfull events were documented during this monitoring year by reviewing the rainfall data and comparing rain events with the previous monitoring year's response to similar events. The events probably occurred in July and August 2012. Significant debris evidence was found to support this idea.

3.2.4 Problem Areas

At the time of data collection in September 2012, nine previously identified problem areas were located. Seven new problem areas were discovered, for a total of sixteen. Nine are in Reach 1, five are in Reach 2 and two are in Reach 3. All sixteen problem areas will be repaired and replanted as needed during the winter/spring of 2012/2013. Each problem area is listed in Table 8 (sorted by Reach and station) and discussed in a paragraph below. See Appendix D for photographs of each problem area.

Five of the new problem areas were beaver dams. All were breached by the monitoring team, but will need to be totally removed and the beaver controlled. These include MY5-PA3, MY5-PA4, MY5-PA5, MY5-PA6 and MY5-PA7. While the beaver removed most streamside woody vegetation, the backwater the dams created prevented the continued bank erosion for any preexisting problem areas that were inundated.

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Table 8 – Wolf Pond MY5 Problem Areas

Pt. #	ID	Reach	Station	Description	Photo Number & page¹
1	MY5 PA3	1	220+30	Beaver Dam	See Cross sections and Photo Points
2	MY5 PA4	1	222+34	Beaver Dam	Page 21 R1-RXS-1 Downstream
3	MY4 PA6	1	222+85	LB scour	Page 70
4	MY4 PA8	1	224+81	LB cutoff channel	Page 70
5	MY5 PA5	1	224+96	Beaver Dam	Page 23 R1-PXS-1 Downstream
6	MY4 PA7	1	227+31	LB cutoff channel	Page 71
7	MY5 PA6	1	227+32	Beaver Dam	Page 71
8	MY3 PA4	1	229+75	RB cutoff channel (Healed)	Page 71
9	MY5 PA7	1	230+26	Beaver Dam	No Photo
10	MY4 PA2	2	103+29	LB gully entering	Page 72
11	MY4 PA4	2	109+25	Bank Scour above vane	Page 72
12	MY4 PA3	2	107+79+108+02	Headcut	Page 73
13	MY4 PA5	2	107+92-107+98	LB scour	Page 73
14	MY4 PA1	2	100+43-107+46	Cutoff channel both banks	Page 74
15	MY5 PA2	3	210+76	Backwater from dam	Page 74
16	MY5 PA1	3	214+13	Debris Dam	Page 75

Problem Area MY4-PA6 was a preexisting left bank scour in Reach 1 caused by in-stream vegetation and debris back up. The problem was eliminated when backwater killed the in-stream vegetation. It is bare earth and will need replanting.

MY4-PA8 and MY4-PA7 are both a preexisting left bank cutoff channel that being created by willow vegetation in Reach 1. The beavers have removed the willows and both problems have disappeared but the vegetation must be replaced to assure a stable stream bank.

¹ See Appendix D.

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

MY3-PA4 was a cutoff channel that was becoming stable with vegetation growth in Reach 1. Again beaver impact removed the woody vegetation but the other vegetation seems to be healing the cutoff channel. With careful vegetation location this problem area will be eliminated.

One factor affecting the stability of the stream occurred beyond the riparian buffer on Reach 2 field grading caused a concentration of overland flow into field swales and through the riparian buffer creating a gully transecting the buffer. This was identified as problem area MY4 PA-2 Reach 2. Measures should be taken to reduce the concentration of this flow and disperse it along the buffer.

MY4-PA4 is left bank scour and a cutoff channel around the right arm of a cross vane in Reach 2 caused by a willow growing just upstream of the vane. Debris has built up the right bank of the vane arm (as it is designed to do) and the problem has stabilized although the scour wall is still there. The offending tree will still need to be removed.

Problem Area MY4 PA-3 is a headcut from station 107+98 to station 108+20 in Reach 2. The headcut has migrated over 20 feet since first documented but will run into a stone nick point with less than four more feet of migration.

Problem area MY4 PA-5 is bank scour on the outside of a bend that occurs at station 107+79 to 107+92 in Reach 2 and can be attributed to a steep point bar on the inside of a tight radius bend.

Problem area MY4 PA-1 as described in the MY4 monitoring report is the extensive cattail growth that has filled the channel for much of Reach 2 causing water to back up at high flows creating cutoff channels and filling constructed bedforms with sediment.


MY5-PA2 is the uppermost point of backwater on Reach 3 from beaver dams. Downstream of this point most understory vegetation has been killed and under the larger trees is only bare soil.

MY5-PA1 is a major debris dam causing a bypass channel to develop. The debris apparently comes from the field clearing that occurred upstream.

3.3 Rainfall Data

Rainfall data is collected by an automated rain gauge, confirmed with a manual rain gauge and calibrated by comparison with nearby NOAA rain data. The data shows that a normal rainfall amount of 44.85 inches occurred at this site for the entire monitoring period. The average monthly rainfall for the 2012 growing season was 3.45 inches with a maximum of 9.54 inches occurring in August. The average maximum single day amount per month was 1.08 inches with a maximum of 2.46 inches occurring in August. Complete daily rainfall data is shown in Appendix F.

Figure 2 – MY5 Rainfall Data Summary



4.0 Conclusions

Overall stream dimension, pattern, and profile are stable. Both volunteer and planted riparian vegetation is flourishing except in areas that have been flooded by beaver dam backwater. The vegetation in these areas is mostly gone. Cattails are causing impact to stream pattern and bedforms and reducing the overall stream function. All stream structures appear functional and stable. Revegetation of flooded areas and control of the beaver and cattails will assure that the site will achieve the stream stability success criteria. The site has met the vegetative success criteria specified in the Restoration Plan.

Appendix A - As Built Survey

Appendix B - MY4 Survey

Figure B 1 - Wolf Pond Reach 1

Figure B 2 - Wolf Pond Reach 2

Figure B 3 - Wolf Pond Reach 3

Appendix C – Profile, Cross Sections, and Pebble Counts

Table of Contents

Wolf Pond R1 RXS-1	20
Wolf Pond R1 PXS-1	23
Wolf Pond R2 RXS-1	26
Wolf Pond R2 RXS-2	28
Wolf Pond R2 PXS-1	31
Wolf Pond R2 PXS-2	35
Wolf Pond R3 RXS-1	38
Wolf Pond R3 PXS-1	41

List of Photos

Photo C 1 – R1 RXS-1 Left Pin	20
Photo C 2 – R1 RXS-1 Right Pin	20
Photo C 3 – R1 RXS-1 Downstream	21
Photo C 4 - R1 PXS-1 Left Pin	23
Photo C 5 - R1 PXS-1 Right Pin	23
Photo C 6 - R1 PXS-1 Downstream	24
Photo C 7 - R2 RXS-1 Left Pin	26
Photo C 8 - R2 RXS-1 Right Pin	26
Photo C 9 - R2 RXS-1 Downstream	27
Photo C 10 - R2 RXS-2 Left Pin	29
Photo C 11 - R2 RXS-2 Right Pin	29
Photo C 12 - R2 RXS-2 Downstream	30
Photo C 13 - R2 PXS-1 Left Pin	32
Photo C 14 - R2 PXS-1 Right Pin	32
Photo C 15 - R2 PXS-1 Downstream	33
Photo C 16 - R2 PXS-2 Left Pin	35
Photo C 17 - R2 PXS-2 Right Pin	35
Photo C 18 - R2 PXS-2 Downstream	36
Photo C 19 - R3 RXS-1 Left Pin	38
Photo C 20 - R3 RXS-1 Right Pin	38
Photo C 21 - R3 RXS-1 Downstream	39
Photo C 22 - R3 PXS-1 Left Pin	41
Photo C 23 - R3 PXS-1 Right Pin	41
Photo C 24 - R3 PXS-1 Downstream	42

List of Figures

Figure C 1 – R1 RXS-1 Cross Section Plot	21
Figure C 2 - R1 PXS-1 Cross Section Plot	24
Figure C 3 - R2 RXS-1 Cross Section Plot.....	27
Figure C 4 - R2 RXS-2 Cross Section Plot.....	30
Figure C 5 - R2 PXS-1 Cross Section Plot	32
Figure C 6 - R2 PXS-2 Cross Section Plot	36
Figure C 7 - R3 RXS-1 Cross Section Plot.....	39
Figure C 8 - R3 PXS-1 Cross Section Plot	42
Figure C 9 - Reach 1 Longitudinal Profile.....	44
Figure C 10 - Reach 2 Longitudinal Profile.....	45
Figure C 11 - Reach 3 Longitudinal Profile.....	46
Figure C 12 - R1 RXS-1 Pebble Count.....	46
Figure C 13 - R1 PXS-1 Pebble Count	47
Figure C 14 - R2 RXS-1 Pebble Count.....	48
Figure C 15 - R2 RXS-2 Pebble Count.....	48
Figure C 16 - R2 PXS-1 Pebble Count	49
Figure C 17 - R2 PXS-2 Pebble Count	49
Figure C 18 - R3 RXS-1 Pebble Count.....	50
Figure C 19 - R3 PXS-1 Pebble Count	50

List of Tables

Table C 1 - R1 RXS-1 Dimension Data.....	22
Table C 2 - R1 PXS-1 Dimension Data	24
Table C 3 - R2 RXS-1 Dimension Data.....	28
Table C 4 - R2 RXS-2 Dimension Data.....	31
Table C 5 - R2 PXS-1 Dimension Data	34
Table C 6 - R2 PXS-2 Dimension Data	37
Table C 7 - R3 RXS-1 Dimension Data.....	40
Table C 8 - R3 PXS-1 Dimension Data	42

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)
Wolf Pond R1 RXS-1



Photo C 1 – R1 RXS-1 Left Pin




Photo C 2 – R1 RXS-1 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 3 – R1 RXS-1 Downstream

Figure C 1 – R1 RXS-1 Cross Section Plot



Wolf Pond R1 PXS-1



Photo C 4 - R1 PXS-1 Left Pin




Photo C 5 - R1 PXS-1 Right Pin & MY 5 PA-5

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 6 - R1 PXS-1 Downstream

Figure C 2 - R1 PXS-1 Cross Section Plot



Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)
Wolf Pond R2 RXS-1



Photo C 7 - R2 RXS-1 Left Pin




Photo C 8 - R2 RXS-1 Right Pin



Photo C 9 - R2 RXS-1 Downstream

Figure C 3 - R2 RXS-1 Cross Section Plot



*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Wolf Pond R2 RXS-2



Photo C 1 - R2 RXS-2 Left Pin




Photo C 2 - R2 RXS-2 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 12 - R2 RXS-2 Downstream

Figure C 4 - R2 RXS-2 Cross Section Plot



*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Wolf Pond R2 PXS-1



Photo C 3 - R2 PXS-1 Left Pin




Photo C 4 - R2 PXS-1 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 5 - R2 PXS-1 Downstream

Figure C 5 - R2 PXS-1 Cross Section Plot



Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)

Table C 4 - R2 PXS-1 Dimension Data

AS-BUILT			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description
34.12	613.52	r2pxs1r	8.11	615.18	R2PXS1	1.06	615.74	XSRP09	33.7	613.507	R PIN	79.76	613.544	(ZXS)ZXS	75.06	613.22	XSLP
34.53	613.5	r2pxs1	16.45	614.73	R2PXS1	1.37	615.8	XS	34.12	613.567	Ground	75.96	613.343	(ZXS)ZXS	73.78	613.28	XS
35.81	613.53	r2pxs1tob	24.31	614.06	R2PXS1	4.14	614.82	XSRP09	35.74	613.534	Ground	75.06	613.301	(ZXS)ZXS	70.06	613.076	XS
39.83	612.6	r2pxs1	30.25	613.56	R2PXS1	7.06	615.02	XS	39.02	612.851	Ground	74.02	613.411	(ZXS)ZXS	66.12	612.939	XS
48.84	612.23	r2pxs1b	33.7	613.52	R2PXS1PR	10.2	615.09	XSRP09	43.95	612.255	Ground	71.5	613.209	(ZXS)ZXS	62.29	612.543	XS
52.09	611.37	r2pxs1	33.72	613.52	R2PXS1	13.01	614.7	XS	48.6	611.333	Ground	68.45	613.131	(ZXS)ZXS	59.89	612.527	XS
53.11	611.15	r2pxs1	33.72	613.53	R2PXS1PR	14.32	614.79	XSRP09	52.55	610.527	Ground	64.6	612.903	(ZXS)ZXS	59.12	612.364	XS
53.41	610.94	r2pxs1	37.48	613.02	R2PXS1	17.53	614.61	XS	54.25	610.291	Ground	62	612.5	(ZXS)ZXS	57.87	612.123	XS
53.7	610.8	r2pxs1w	40.96	612.47	R2PXS1	20.12	614.37	XSRP09	56.17	610.518	Ground	58.8	612.184	(ZXS)ZXS	57.14	611.839	XS
54	610.7	r2pxs1	42.38	612.51	R2PXS1	21.67	614.19	XS	56.82	611.679	Ground	56.93	611.684	(ZXS)ZXS	56.56	611.075	XS
54.66	610.57	r2pxs1	44.69	612.44	R2PXS1	26.89	613.81	XS	57.59	611.999	Ground	56.64	610.987	(ZXS)ZXS	56.01	610.549	XS
55.31	610.63	r2pxs1	45.53	612.39	R2PXS1	27.01	613.72	XSRP09	60.73	612.537	Ground	55.99	610.382	(ZXS)ZXS	55.37	610.358	XS
55.52	610.79	r2pxs1w	46.32	612.32	R2PXS1	29.77	613.6	XS	66.72	612.973	Ground	55.31	610.28	(ZXS)ZXS	54.47	610.2	XS
56.08	611.25	r2pxs1	47.61	612.12	R2PXS1	31.48	613.44	XSRP09	74.5	613.372	Ground	54.39	610.137	(ZXS)ZXS	53.75	610.311	XS
58.22	612	r2pxs1	48.23	611.9	R2PXS1	32.79	613.64	XS	75.06	613.27	L PIN	53.42	610.274	(ZXS)ZXS	52.85	610.49	XS
60.26	612.54	r2pxs1b	49.22	611.56	R2PXS1	34.13	613.45					52.75	610.392	(ZXS)ZXS	52.07	610.772	XS
60.74	612.61	b/tob	49.63	611.28	R2PXS1	34.4	613.41	XS				51.76	610.656	(ZXS)ZXS	51.09	610.96	XS
63.83	612.49	r2pxs1	50.38	610.8	R2PXS1	35.32	613.51	XSRP09				48.28	611.296	(ZXS)ZXS	49.38	611.245	XS
64.99	612.92	r2pxs1tob	52.47	610.33	R2PXS1	36.01	613.52	XS				44.16	612.251	(ZXS)ZXS	48.08	611.555	XS
70.42	613.04	r2pxs1	52.79	610.3	R2PXS1	37.74	613.07	XS				37.04	613.172	(ZXS)ZXS	45.57	611.862	XS
74.69	613.36	r2pxs1	53.32	610.2	R2PXS1	40.06	612.63	XS				33.7	613.507	(ZXS)ZXS	41.95	612.433	XS
75.43	613.32	r2pxs1l	53.99	610.1	R2PXS1	40.17	612.52	XSRP09				33.48	613.498	(ZXS)ZXS	39.9	612.58	XS
			54.71	610.18	R2PXS1	42.8	612.35	XS				30.12	613.56	(ZXS)ZXS	37.89	612.974	XS
			55	610.46	R2PXS1	43.85	612.24	XSRP09							35.51	613.481	XS
			55.57	610.48	R2PXS1WS	45.12	612.02	XS							33.87	613.501	XS
			55.92	611.63	R2PXS1	47.02	611.66	XSRP09							33.65	613.474	XSRP
			57.11	612.03	R2PXS1	48	611.57	XS									
			59.45	612.22	R2PXS1	49.76	610.98	XSRP09									
			60.32	612.52	R2PXS1	49.99	610.94	XS									
			62.32	612.38	R2PXS1	51.56	610.72	XS									
			66.01	612.34	R2PXS1	52.29	610.47	XSRP09									
			70.3	613.11	R2PXS1	52.53	610.34	XS									
			73.72	613.22	R2PXS1	52.64	610.49	XS									
			75.34	613.31	R2PXS1PL	53.08	610.33	XS									
			78	613.22	R2PXS1	53.11	610.26	XSRP09									
			89.45	613.05	R2PXS1	54.08	610.26	XS									
						54.73	610.14	XS									
						54.75	610.08	XSRP09									
						55.32	610.16	XSRP09									
						55.53	610.17	XS									
						55.75	610.37	XS									
						55.77	610.46	XSRP09									
						56.09	610.57	XSW									
						56.6	610.93	XS									
						56.66	611.45	XSRP09									
						57.12	611.51	XS									
						57.46	611.69	XS									
						58.38	612	XS									
						58.67	611.92	XSRP09									
						59.28	612.09	XS									
						59.58	612.14	XSRP09									
						60.54	612.45	XS									
						60.61	612.43	XSRP09									
						61.36	612.41	XS									
						62.42	612.44	XS									
						63.73	612.44	XS									
						63.7	612.43	XSRP09									
						64.67	612.78	XSRP09									
						64.78	612.67	XS									
						65.67	612.88	XS									
						67.14	612.96	XS									
						68.37	612.97	XSRP09									
Bankfull Width (ft.)	25.2		Bankfull Width (ft.)	28.5		Bankfull Width (ft.)	27.9		Bankfull Width (ft.)	21.71		Bankfull Width (ft.)	20.44		Bankfull Width (ft.)	22.39	
Bankfull Cross Sectional Area (sq ft)	21.9		Bankfull Cross Sectional Area (sq ft)	27.7		Bankfull Cross Sectional Area (sq ft)	32.4		Bankfull Cross Sectional Area (sq ft)	29.6		Bankfull Cross Sectional Area (sq ft)	30.7		Bankfull Cross Sectional Area (sq ft)	29.2	
Bankfull Mean Depth (ft.)	0.87		Bankfull Mean Depth (ft.)	0.97		Bankfull Mean Depth (ft.)	1.16		Bankfull Mean Depth (ft.)	1.36		Bankfull Mean Depth (ft.)	1.50		Bankfull Mean Depth (ft.)	1.3	
Bankfull Max Depth (ft.)	2.35		Bankfull Max Depth (ft.)	2.84		Bankfull Max Depth (ft.)	2.86		Bankfull Max Depth (ft.)	2.65		Bankfull Max Depth (ft.)	2.80		Bankfull Max Depth (ft.)	2.38	
Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-	
Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-	
Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-	
D50 (mm)	0.15		D50 (mm)	0.06		D50 (mm)	0.06		D50 (mm)	0.06		D50 (mm)	0.06		D50 (mm)	0.06	
D84 (mm)	0.40		D84 (mm)	8.00		D84 (mm)	13.65		D84 (mm)	0.06		D84 (mm)	11.30		D84 (mm)	25.29	

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Wolf Pond R2 PXS-2



Photo C 6 - R2 PXS-2 Left Pin




Photo C 7 - R2 PXS-2 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 8 - R2 PXS-2 Downstream

Figure C 6 - R2 PXS-2 Cross Section Plot



*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Wolf Pond R3 RXS-1



Photo C 19 - R3 RXS-1 Left Pin




Photo C 9 - R3 RXS-1 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 10 - R3 RXS-1 Downstream

Figure C 7 - R3 RXS-1 Cross Section Plot



*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Wolf Pond R3 PXS-1



Photo C 11 - R3 PXS-1 Left Pin



Photo C 12 - R3 PXS-1 Right Pin

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)



Photo C 13 - R3 PXS-1 Downstream

Figure C 8 - R3 PXS-1 Cross Section Plot




Figure C 9 - Reach 1 Longitudinal Profile




Figure C 10 - Reach 2 Longitudinal Profile

Wolf Pond Reach 2
Longitudinal Profile Single Sheet




Figure C 11 - Reach 3 Longitudinal Profile

Wolf Pond Reach 3
Longitudinal Profile Single Sheet




Figure C 12 - R1 RXS-1 Pebble Count




Figure C 13 - R1 PXS-1 Pebble Count




Figure C 14 - R2 RXS-1 Pebble Count




Figure C 15 - R2 RXS-2 Pebble Count




Figure C 16 - R2 PXS-1 Pebble Count




Figure C 17 - R2 PXS-2 Pebble Count




Figure C 18 - R3 RXS-1 Pebble Count





Figure C 19 - R3 PXS-1 Pebble Count



Appendix D – Site Photos

Table of Contents

Photo Points	53
Problem Area Photos	70
Vegetation Photos	76

List of Photos

Photo Point 1	53
Photo Point 2	53
Photo Point 3	54
Photo Point 4	54
Photo Point 5	55
Photo Point 6	55
Photo Point 7	56
Photo Point 8	56
Photo Point 9	57
Photo Point 10	57
Photo Point 11	59
Photo Point 12	59
Photo Point 13	59
Photo Point 14	59
Photo Point 15	60
Photo Point 16	60
Photo Point 17	61
Photo Point 18	62
Photo Point 19	63
Photo Point 20	63
Photo Point 21	63
Photo Point 22	63
Photo Point 23	64
Photo Point 24	64
Photo Point 25	65
Photo Point 26	65
Photo Point 27	66

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Photo Point 28.....	67
Photo Point 29.....	67
Photo Point 30.....	67
Photo Point 31.....	69
Photo Point 32.....	69
Photo Point 33.....	69
Problem Area MY4-PA6	69
Problem Area MY4-PA8	69
Problem Area MY4-PA7	71
Problem Area MY3-PA4	71
Problem Area MY4-PA2	72
Problem Area MY4-PA4	72
Problem Area MY4-PA3	69
Problem Area MY4-PA5	73
Problem Area MY4-PA1	74
Problem Area MY5-PA2	74
Problem Area MY5-PA1	75
Photo D 1a - Vegetation Plot WP1 Spring.....	77
Photo D 1b - Vegetation Plot WP1 Fall.....	77
Photo D 2a - Vegetation Plot WP2 Spring.....	78
Photo D 2b - Vegetation Plot WP2 Fall.....	77
Photo D 3a - Vegetation Plot WP3 Spring.....	79
Photo D 3b - Vegetation Plot WP3 Fall.....	79
Photo D 4a - Vegetation Plot WP4 Spring.....	80
Photo D 4b - Vegetation Plot WP4 Fall.....	80
Photo D 5a - Vegetation Plot WP5 Spring.....	81
Photo D 5b - Vegetation Plot WP5 Fall.....	78

Photo Points



Photo Point 1



Photo Point 2

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 3



Photo Point 4

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 5



Photo Point 6

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 7



Photo Point 8

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 9



Photo Point 10

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 11



Photo Point 12

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 13



Photo Point 14

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 15



Photo Point 16

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 17 (Vane flooded by backwater)



Photo Point 18

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 19



Photo Point 20

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 21



Photo Point 22

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 23



Photo Point 24

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 25



Photo Point 26

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 27 (sill is under beaver dam)



Photo Point 28

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 29



Photo Point 30

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 31



Photo Point 32

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo Point 33

Problem Area Photos



Problem Area MY4 PA-6



Problem Area MY4 PA-8

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Problem Area MY4 PA-7 and MY 5 PA-6



Problem Area MY3 PA-4 Healed

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Problem Area MY4 PA-2



Problem Area MY4 PA-4

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Problem Area MY4 PA-3



Problem Area MY4 PA-5

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Problem Area MY4 PA-1



Problem Area MY5 PA-2

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Problem Area MY5 PA-1

Vegetation Photos



Photo D 1a - Vegetation Plot WP1 Spring 2012



Photo D 1b - Vegetation Plot WP1 Fall 2012

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo D2a - Vegetation Plot WP2 Spring 2012



Photo D2b - Vegetation Plot WP2 Fall 2012

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo D3a - Vegetation Plot WP3 Spring 2012



Photo D3a - Vegetation Plot WP3 Fall 2012

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo D4a - Vegetation Plot WP4 Spring 2012



Photo D4b - Vegetation Plot WP4 Fall 2012

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*



Photo D5a - Vegetation Plot WP5 Spring 2012



Photo D5b - Vegetation Plot WP5 Fall 2012

Appendix E – Vegetation Data

Table of Contents

Table E 1 – MY5 (2012) Plot WP1 Data.....	82
Table E 2 – MY5 (2012) Plot WP2 Data.....	82
Table E 3 – MY5 (2012) Plot WP3 Data.....	83
Table E 4 – MY5 (2012) Plot WP4 Data.....	83
Table E 5 – MY5 (2012) Plot WP5 Data.....	84

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Table E 1 – MY5 (2012) Plot WP1 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.29	9.59		330	37	4		384	55	4	
2	FP	0.35	2.49	16	191	6	4		315	17	4	
3	FP	0.39	0.28		265	14	4		359	22	4	
4	AT	0.62	4.51									
5	FP	1.57	6.73		315	27	4		437	45	4	
6	FP	2.67	9.00		348	37	4		431	68	4	
7	CO	2.93	1.19									
8	Q	3.32	3.46									
9	QP	3.90	5.33									
10	BN	4.70	7.21		531*	48	4		531*	79	4	
11	BN	5.59	2.50		397*	35	4		397*	65	4	
12	QN	5.61	9.14									
13	BN	6.13	5.04		371	30	4		371*	58	4	
14	BN	6.97	7.60									
15	QP	8.26	2.43									
16	QP	8.53	5.05	10	60		4	10	64		4	Browsed
17	QP	9.81	7.56	18	207	6	4		292	11	4	

Table E 2 – MY5 (2012) Plot WP2 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.22	5.02									
2	CO	0.26	7.97	3	23		4	5	28		4	
3	CO	0.35	0.41									
4	FP	1.97	2.76	26	247	13	4		313	21	4	
5	QM	2.48	5.21	16	138		4	25	197	9	4	
6	CO	3.01	0.37	6	25		4	7	25		4	
7	QM	3.25	8.07									
8	FP	4.44	2.83	26	194	10	4	30	227	14	4	
9	QM	5.03	5.14									
10	QN	5.55	0.56									
11	QP	6.18	8.00	5	55		4	9	63		4	
12	QM	7.01	2.96	26	190	6	4		279	15	4	
13	QM	7.73	5.52	9	60		4	11	73		4	
14	QN	8.20	0.84		315*	15	4		381	22	4	
15	AT	8.99	8.06									
16	QN	9.58	2.13									

* No attempt to measure height

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Table E 3 – MY5 (2012) Plot WP3 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.15	7.12		253	11	4		253	15	4	
2	AT	0.29	1.45									
3	QM	0.30	9.80	10	121		4	13	190	5	4	
4	QP	0.37	4.29	6	63		4	6	94		4	Browsed
5	FP	2.31	7.16		295	18	4		320	21	4	
6	CO	2.86	9.91	10	94		4	11	75		4	
7	BN	2.87	1.65	11	49		4					
8	QM	3.13	4.21	12	195	5	4	16	226	8	4	
9	AT	4.58	7.21									
10	BN	5.29	1.81		283	9	4		307	10	4	
11	CO	5.65	9.85									
12	QN	5.82	4.47	8	94		4	8	105		4	
13	CO	6.65	7.28									
14	BN	7.46	1.68		277	11	4		333	13	4	
15	QP	8.48	4.42	6	30		2	7	118		4	
16	QM	8.62	9.86	22	204	8	4	32	210	12	4	
17	QN	8.82	7.25		260	9	4		303	14	4	
18	BN	9.90	1.68	16	220	5	3	16	220	5	3	

Table E 4 – MY5 (2012) Plot WP4 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	CO	0.87	0.22									
2	QM	0.95	9.83				0	15	176	7	4	Stump Sprout
3	QN	1.01	7.32									
4	FP	1.03	4.62		293	19	4		409	32	4	
5	Q	1.23	2.40									
6	Q	3.06	9.49									
7	Q	3.17	0.34									
8	QM	3.20	6.91		348	24	4		437	37	4	
9	QP	3.32	2.56		292	18	4		363	19	4	
10	QM	3.36	4.72		318	20	4		417	30	4	
11	BN	5.59	5.70		349	23	4		349*	31	4	
12	BN	5.66	9.70		281	20	4		281*	35	4	
13	BN	5.70	7.65		372	29	4		372*	46	4	
14	BN	6.00	3.63		395*	41	4		395*	55	4	
15	BN	6.01	1.54		388*	30	4		388*	48	4	
16	FP	8.30	8.38		297	23	4		340	35	4	
17	AT	8.86	3.86									
18	QN	8.90	1.65									
19	QP	9.00	6.04	19	248	13	4	5	114		4	Stump Sprout

* No attempt to measure height

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Table E 5 – MY5 (2012) Plot WP5 Data

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vig or	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.32	7.22				0	2	17		4	Stump Sprout
2	AT	1.38	2.12				0	8	123		4	Stump Sprout
3	AT	1.40	4.89									
4	FP	2.49	9.88		355*	33	4		355*	59	4	
5	QP	3.65	7.74									
6	QP	4.35	5.29			327	19	4	327*	35	4	
7	FP	4.47	2.61			341	29	4	341*	52	4	
8	CO	5.60	9.50	7		38		4			0	
9	CO	6.67	7.21									
10	Q	6.95	2.18									
11	CO	7.18	4.73	4		18		4			0	
12	BN	8.91	8.37									
13	BN	9.57	0.48			369*	29	4	369*	43	4	
14	BN	9.88	3.00			332	18	4	332*	22	4	
15	BN	9.95	5.40			355	22	4	355*	28	4	

* No attempt to measure height

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

Appendix F – Rainfall Data

EBX Wolf Pond MY 5 2012 Rainfall Daily Summary

Date	(Rainfall)				
9/28/2011	0.01	12/21/2011	0.13	3/6/2012	0.09
9/30/2011	0.01	12/22/2011	0.01	3/9/2012	0.27
10/11/2011	0.65	12/24/2011	0.03	3/13/2012	0.02
10/12/2011	0.34	12/27/2011	0.84	3/15/2012	0.11
10/13/2011	0.02	12/28/2011	0.1	3/16/2012	0.04
10/14/2011	0.01	12/29/2011	0.01	3/17/2012	0.09
10/17/2011	0.01	1/1/2012	0.01	3/18/2012	0.19
10/19/2011	0.49	1/8/2012	0.12	3/19/2012	0.01
10/26/2011	0.01	1/9/2012	0.24	3/23/2012	0.01
10/28/2011	0.05	1/10/2012	0.02	3/24/2012	0.41
10/29/2011	0.61	1/12/2012	0.01	3/25/2012	0.01
10/30/2011	0.01	1/13/2012	0.8	3/30/2012	0.04
11/3/2011	0.13	1/14/2012	0.03	3/31/2012	0.64
11/4/2011	0.41	1/17/2012	0.2	4/1/2012	0.01
11/5/2011	0.02	1/18/2012	0.27	4/2/2012	0.01
11/6/2011	0.01	1/19/2012	0.03	4/4/2012	1.66
11/8/2011	0.01	1/20/2012	0.06	4/5/2012	0.18
11/11/2011	0.08	1/21/2012	0.3	4/6/2012	0.35
11/16/2011	0.02	1/25/2012	0.3	4/18/2012	0.24
11/17/2011	0.08	1/27/2012	0.36	4/19/2012	0.02
11/18/2011	0.29	1/28/2012	0.09	4/22/2012	1.2
11/19/2011	0.01	2/2/2012	0.21	4/25/2012	0.13
11/21/2011	0.04	2/4/2012	0.07	4/26/2012	0.62
11/22/2011	0.01	2/5/2012	0.09	4/27/2012	0.13
11/23/2011	0.62	2/11/2012	0.01	5/8/2012	0.42
11/24/2011	0.01	2/16/2012	0.06	5/9/2012	0.84
11/25/2011	0.01	2/17/2012	0.01	5/13/2012	0.24
11/27/2011	0.01	2/19/2012	0.3	5/14/2012	1.24
11/28/2011	0.15	2/20/2012	0.01	5/16/2012	0.6
11/29/2011	0.02	2/21/2012	0.01	5/21/2012	0.17
12/1/2011	0.5	2/23/2012	0.04	5/22/2012	0.13
12/3/2011	0.01	2/24/2012	0.14	5/23/2012	0.24
12/5/2011	0.03	2/27/2012	0.04	5/28/2012	0.14
12/7/2011	0.18	3/2/2012	0.34	5/29/2012	1.18
12/18/2011	0.01	3/3/2012	0.02	5/30/2012	0.03
12/20/2011	0.02	3/4/2012	0.02	6/1/2012	0.92
		3/5/2012	1.24	6/4/2012	0.01

*Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)*

6/5/2012	0.11
6/10/2012	0.01
6/11/2012	0.46
6/12/2012	0.06
6/13/2012	0.26
6/20/2012	1.02
6/23/2012	0.06
6/24/2012	0.04
6/26/2012	0.06
7/1/2012	0.17
7/3/2012	0.67
7/4/2012	0.08
7/5/2012	2.05
7/10/2012	0.43
7/12/2012	0.04
7/13/2012	0.05
7/16/2012	0.3
7/17/2012	0.11
7/18/2012	0.06
7/20/2012	0.02
7/21/2012	0.01
7/23/2012	0.01
7/25/2012	0.07
7/27/2012	0.01
7/28/2012	0.87
7/30/2012	0.03
7/31/2012	0.07

8/1/2012	0.01
8/2/2012	0.48
8/4/2012	0.02
8/5/2012	0.01
8/6/2012	0.11
8/7/2012	0.96
8/8/2012	2.46
8/9/2012	1.23
8/10/2012	0.05
8/11/2012	0.11
8/12/2012	0.01
8/16/2012	0.01
8/17/2012	0.71
8/19/2012	1.58
8/20/2012	0.76
8/22/2012	0.03
8/25/2012	0.01
8/27/2012	0.42
8/28/2012	0.39
8/29/2012	0.18
9/2/2012	0.01
9/3/2012	0.72
9/4/2012	0.68
9/6/2012	0.37
9/7/2012	0.01
9/8/2012	0.18
9/12/2012	0.01

Appendix G - Morphology Tables

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)

Table G-1 – MY4 (2011) Wolfpond Reach 1 Morphology and Hydraulic Monitoring Summary

Parameter	R1 RXS-1						R1 PXS-1											
	Riffle						Pool											
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
BF Width (ft)	23.7	22.0	26.4	21.2	19.8	20.8	33.0	35.1	43.8	37.9	30.2	27.26						
Floodprone Width (ft)	97	97	97	97	97	97	-	-	-	-	-	-						
BF Cross Sectional Area (ft ²)	20.4	24.2	24.7	22.7	22.9	23.7	40.0	48.6	52.2	46.7	42.4	47.2						
BF Mean Depth (ft)	0.86	1.10	0.94	1.07	1.16	1.14	1.21	1.3831	1.19	1.23	1.41	1.73						
BF Max Depth (ft)	2.24	2.83	2.84	2.86	2.31	2.44	3.06	3.39	3.52	3.44	3.35	3.09						
Width/Depth Ratio	27.50	19.95	28.15	19.80	17.00	18.3	-	-	-	-	-	-						
Entrenchment Ratio	4.09	4.42	3.68	4.6	4.91	4.65	-	-	-	-	-	-						
Bank Height Ratio	1.00	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-						
Substrate																		
d50 (mm)	8.88	0.88	0.06	0.06	0.06	0.06	6.21	4.00	0.06	0.06	0.06	0.06						
d84 (mm)	18.75	8.00	0.06	0.06	4.68	0.06	14.21	11.30	0.06	6.47	0.06	0.06						
Parameter	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	56.02	94.54	79.61	55	98	81	50.72	90.9	74.52	47.3	84.14	70.8	52.81	89.26	76.59	50.6	87.2	74.3
Radius of Curvature (ft)	36.57	66.6	39.06	35	70	40	37.1	69.36	39.89	31.77	63.92	37.4	34.37	66.45	38.23	33.33	65.4	37.9
Meander Wavelength (ft)	160.5	233.4	179.37	158	230	177	167.1	221.05	180.6	171.3	234.11	189	169.5	231.1	185.66	170.22	232	187
Meander Width ratio	2.36	3.99	3.36	2.5	4.45	3.68	1.924	3.45	2.83	2.23	3.97	3.34	2.67	4.52	3.878	2.19	3.91	3.24
Profile																		
Riffle length (ft)	21.96	62.85	40.81	20.83	52.6	38.8	14.42	78.37	43.64	17.58	84.1	42.6	4.437	33.25	6.82	5.75	55.1	10.4
Riffle slope (ft/ft)	0.0093	0.0401	0.0134	0.006	0.04	0.01	0.011	0.020	0.011	0.014	0.028	0.015	0.009	0.051	0.029	0.009	0.05	0.03
Pool length (ft)	49.25	84.26	73.26	59.28	82.7	72.6	34.32	139.45	47.07	40.22	90.25	51.8	29.09	148.5	47.89	30.2	143	48.3
Pool spacing (ft)	94.75	136.1	113.19	92	145	119	91.17	124.71	105.41	90.34	133.67	99.9	26.31	232.9	129.57	11.79	88.3	16.5
Additional Reach Parameters																		
Valley Length (ft)																		
Channel Length (ft)	1056			1056			1056			1056			1056			1056		
Sinuosity	1.26			1.26			1.26			1.26			1.26			1.26		
Water Surface Slope (ft/ft)	0.0062			0.0058			0.0058			N/A			N/A			N/A		
BF slope (ft/ft)	0.0068			0.0059			0.0059			0.0056			0.0061			0.0061		
Rosgen Classification	C4			C4			C4			C4			C4			C4		
Habitat Index*	N/A			N/A			N/A			N/A			N/A			N/A		
Macrobenthos*	N/A			N/A			N/A			N/A			N/A			N/A		

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)

Table G-2 – MY4 (2011) Wolfpond Reach 2 Morphology and Hydraulic Monitoring Summary

Parameter	Wolf Pond R2 RXS-1						Wolf Pond R2 PXS-1						Wolf Pond R2 RXS-2						Wolf Pond R2 PXS-2						
	Riffle						Pool						Riffle						Pool						
Dimension	M	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	
BF Width (ft)	2	22.8	26.5	25.8	24.3	28.2	25.2	28.5	27.9	21.7	20.4	22.4	30.6	30.4	30.8	26.6	28.9	29.3	21.6	21.3	17.3	18.5	11.3	14.4	
Floodprone Width	9	94	94	94	94	94	-	-	-	-	-	-	203	203	203	203	203	203	-	-	-	-	-	-	
BF Cross Sectional	2	22.4	20.6	21.0	27.1	20.2	21.9	27.7	32.4	29.6	30.7	29.2	42.5	41.4	41.7	40.8	39.4	38	11.4	12.2	11.8	8.3	6.7	7.6	
BF Mean Depth (ft)	0	0.99	0.78	0.81	0.9	0.72	0.87	0.97	1.16	1.36	1.5	1.3	1.39	1.36	1.35	1.53	1.36	1.3	0.53	0.57	0.68	0.45	0.59	0.53	
BF Max Depth (ft)	2	2.09	2.07	2.07	2.17	2.14	2.35	2.84	2.86	2.65	2.8	2.38	2.93	3.06	2.86	2.81	2.85	2.26	1.51	1.56	1.46	0.99	0.98	0.82	
Width/Depth Ratio	2	23.10	34.01	31.70	27.10	39.3	-	-	-	-	-	-	22.07	22.36	22.71	17.30	21.30	22.6	-	-	-	-	-	-	
Entrenchment Ratio	3	4.13	3.55	3.65	3.88	3.34	-	-	-	-	-	-	6.63	6.68	6.6	7.63	7.02	6.92	-	-	-	-	-	-	
Bank Height Ratio	1	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-	1.00	1.02	1.02	1.00	1.00	1.0	-	-	-	-	-	-	
Substrate																									
d50 (mm)	1	13.49	13.65	0.06	14.4	0.06	0.15	0.06	0.06	0.06	0.06	0.06	14.53	2.00	10.97	0.06	0.06	2.57	0.06	0.06	0.06	0.06	0.06	0.06	
d84 (mm)	3	21.40	32.00	27.3	30.1	23.3	0.40	8.00	13.65	0.06	11.3	25.29	27.85	11.30	22.60	13.65	32	6.95	4.85	0.06	0.06	0.06	0.06	0.06	
Parameter		MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)								
Pattern	M	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med							
Channel Beltwidth	2	50.55	39.92	23	48	40	28.36	57.94	40.44	26.45	53.63	38.4	28.16	58.74	37.6	27.6	60.5	38.7							
Radius of Curvature	1	38.46	25.26	18	40	28	19.41	39.89	25.26	13.62	33.76	20.7	19.97	38.73	26.3	19.57	39.89	27.1							
Meander Wavelength	8	147.9	104.23	85	140	100	85.4	123.5	99.83	81.52	130.8	104.7	89.68	144.22	86.3	87.89	148.5	88.8							
Meander Width ratio	0	1.85	1.46	1.01	2.11	1.75	0.991	2.025	1.413	1.009	2.047	1.466	1.06	2.21	1.41	1.002	2.056	1.53							
Profile																									
Riffle length (ft)	1	54.61	32.17	15	60	35	9.1	79.53	27.67	11.09	85.34	26.98	7.83	86.03	18.2	11.27	181.4	22.2							
Riffle slope (ft/ft)	0	0.0502	0.0114	0	0.05	0.01	0.001	0.028	0.006	0.001	0.039	0.008	0.004	0.0521	0.02	0.004	0.035	0.01							
Pool length (ft)	9	59.93	23.94	15	60	36	7.25	79.53	25.89	8.496	51.47	28.5	10.47	99.81	24.5	18.32	63.12	25.6							
Pool spacing (ft)	2	94.77	58.87	30	105	66	34.99	105.1	54.33	34.67	112.6	51.47	107.7	420.36	162	25.23	139.5	30							
Additional Reach Parameters																									
Valley Length (ft)		1332																							
Channel Length (ft)		1590			1590			1590			1590			1590			1590								
Sinuosity		1.19			1.19			1.19			1.19			1.18			1.18								
Water Surface Slope		0.0099			0.0089			0.0089			N/A			N/A			N/A								
Water Surface Slope		0.0041			0.0039			0.0039			N/A			N/A			N/A								
BF slope 1 (ft/ft)		0.0103			0.01			0.01			0.01			0.01			0.01								
BF slope 2 (ft/ft)		0.0043			0.004			0.004			0.004			0.004			0.004								
Rosgen Classification		C4			C4			C4			C4			C4			C4								
Habitat Index*		N/A			N/A			N/A			N/A			N/A			N/A								
Macrobenthos*		N/A			N/A			N/A			N/A			N/A			N/A								

Wolf Pond Mitigation Site
Annual Monitoring Report for 2012 (Year 5)

Table G-3 – MY4 (2011) Wolfpond Reach 3 Morphology and Hydraulic Monitoring Summary

Parameter	Wolfpond R3 RXS-1						Wolfpond R3 PXS-1											
	Riffle						Pool											
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5						
BF Width (ft)	20.1	21.2	25.2	16.8	12.2	12.8	35.8	34.4	37.1	30.9	33.2	35.2						
Floodprone	121	121	121	121	121	121	-	-	-	-	-	-						
BF Cross	10.4	10.3	9.7	11.2	10.4	11.3	31.6	32.1	31.4	27.9	31.0	30.5						
BF Mean	0.52	0.49	0.39	0.67	0.85	0.88	0.88	0.93	0.85	0.9	0.93	0.87						
BF Max Depth	1.6	1.86	1.94	1.98	2.07	2.14	2.6	2.62	2.3	2.25	2.5	2.16						
Width/Depth	39.10	43.35	65.17	25.30	14.40	14.5	-	-	-	-	-	-						
Entrenchment	6.01	5.72	4.80	7.19	9.87	9.46	-	-	-	-	-	-						
Bank Height	1.00	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-						
Substrate																		
d50 (mm)	13.47	6.47	0.06	2.5	4.85	2.57	5.96	2.63	0.96	0.63	0.048	0.06						
d84 (mm)	22.60	20.95	5.70	12.8	12.1	6.95	12.71	5.70	5.70	4	7.14	13.65						
Parameter	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel	49.12	97.21	69.46	47	100	72	43.3	87.52	61.08	42.7	98.44	70.34	46.62	103	66.78			
Radius of	22.52	41.45	31.91	25	44	33	28.4	59.06	35.96	24.53	38.85	32.73	29.14	48.53	34.7			
Meander	129.6	203.7	158.46	135	206	165	128	178	159	121.6	170.2	158.8	129.6	186.1	167.3			
Meander	2.44	4.83	3.45	2.13	4.72	3.40	1.72	3.473	2.424	2.542	5.86	4.19	3.81	8.42	5.46			
Profile																		
Riffle length	21.73	65.62	44.5	25	60	42	3.05	65.66	20.83	5.73	59.47	31.33	9.51	32.61	13.73			
Riffle slope	0.0006	0.0309	0.0107	0.01	0.03	0.011	0.001	0.068	0.018	0.0017	0.041	0.0214	0.0124	0.0378	0.0267			
Pool length (ft)	30.54	74.55	42.32	32	78	45	21.3	97.79	58.68	28.42	72.98	40.84	20.00	97.62	49.84			
Pool spacing	64.93	119.90	92.23	66	122	94	29.8	122.1	79.28	46.16	118	91.69	66.21	264	118.2			
Additional Reach Parameters																		
Valley Length	1129																	
Channel	1351			1351			1351			1351			1351			1351		
Sinuosity	1.20			1.2			1.2			1.2			1.2			1.2		
Water Surface	0.0019			0.002			0.002			0.002			0.002			0.002		
Water Surface	0.0068			0.007			0.007			0.007			0.007			0.007		
BF slope 1	0.0040			0.004			0.004			0.004			0.004			0.004		
BF slope 2	0.0063			0.006			0.006			0.006			0.006			0.006		
Rosgen	C4			C4			C4			C4			C4			C4		
Habitat Index*	N/A			N/A			N/A			N/A			N/A			N/A		
Macrobenthos*	N/A			N/A			N/A			N/A			N/A			N/A		