

Annual Monitoring Report (MY2)

BOSEMAN BUFFER MITIGATION SITE

Edgecombe County, NC
NCDEQ Contract No. 7872
DMS ID No. 100119
DWR Project No. 2019-0800
RFP No. 16-007711

Prepared for:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center, Raleigh, NC 27699-1652

November 2021





December 28, 2021

Lindsay Crocker
1652 Mail Service Center
Raleigh, NC 27699-1652

Subject: MY2 Annual Report Comments (DMS) – Boseman Buffer Mitigation Site (DMS #100119) Tar-Pamlico 03020101; Edgecombe County, NC, Contract No. 7872

Dear Lindsay,

SWE/Eco Terra has addressed comments received by DMS on December 16, 2021 for the MY2 Annual Report, Boseman Buffer Mitigation Site. Our responses are below in blue:

1. Clarify the supplemental planting discussion. Page 4 indicates that there was a supplemental plant of 4,500 trees after MY1. The paragraph goes on to explain that another 16,300 trees were supplementally planted. Please explain if this was a second supplemental plant that occurred during the same dormant season and include the dates of both plantings. Please also describe tree species and number of each, and if this was a site-wide planting. If this planting only occurred in a specific area, show that area on the CCPV. Also clarify if the planted species were part of the original Mitigation Plan species list.

One supplemental planting occurred during February 2021 after the MY1 report and addressing general comments from DWR to ensure species diversity across the site. The second paragraph on Page 4 has been revised to clarify what occurred as written below:

“After the first full growing season and during the subsequent dormant season (February 2021), five (5) additional species of trees were distributed evenly across the site selected from the original proposed species as well as appropriate species found within and transitioning to a Coastal Plain Small Stream Swamp (blackwater subtype) as proposed in the approved Mitigation Plan. Species planted include 1,000 cherrybark oak (*Quercus pagoda*), 1,000 Shumard oak (*Quercus shumardii*), 1,000 river birch (*Betula nigra*), 1,000 sycamore (*Platanus occidentalis*), and 500 persimmon (*Diospyros virginiana*). This supplemental planting resulted in increasing the species diversity to fourteen (14) species total for the project. In addition to the original planting, approximately 16,300 trees (1,093 stems/ac) have been planted across the Site to date.”

2. Table 1. Provide dates of supplemental plant on this table
Revised.
3. Minor encroachments were noted on the report. Clarify if these were too small to map/measure or show them on the CCPV with their respective areas (sf).
Impacts observed were too small to map/measure and no trees were removed or destroyed.
4. Please submit the photo point photos and vegetation from report as JPEGs.
Photos have been submitted for file.

Included in this letter package (via email) is one (1) pdf copy of the revised MY2 Annual Monitoring Report and supporting data. Please let us know if additional information is needed.

Sincerely,

A handwritten signature in black ink, appearing to read "Scott J. Frederick". The signature is written in a cursive style with a large, stylized initial "S".

Scott J. Frederick
SWE Group
sjfrederick@swegrp.com

cc: Norton Webster, Eco Terra

ANNUAL MONITORING REPORT (MY2)
BOSEMAN BUFFER MITIGATION SITE

Edgecombe County, NC
NCDEQ Contract No. 7872
DMS ID No. 100119

Tar-Pamlico River Basin
HUC 03020101

Prepared For:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center, Raleigh, NC 27699-1652

Prepared By:



1328 DeKalb Ave NE
Atlanta, GA 30307
404.913.0020

This Annual Monitoring Report has been written in conformance with the requirements of the following:

- 15A NCAC 02B.0295 Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers.

These documents govern DMS operations and procedures for the delivery of compensatory mitigation.

Contributing Staff

Michael Bienenson, Principal
Jamey O'Shaughnessey, Construction
Oversight, QA/QC

Scott Frederick, Construction and Monitoring
Lead, SWE/ET
Robbie Bentley, Monitoring

TABLE OF CONTENTS

1.0 Mitigation Project Summary 1
 1.1 Project Goals..... 1
 1.2 Existing Conditions and Parcel Viability 2
2.0 Determination of Credits 2
3.0 Vegetation Condition Summary..... 3
 3.1 Riparian Area Restoration Activities..... 3
4.0 Annual Monitoring and Performance Criteria 4
 4.1 Vegetation 4
 4.2 Photo Reference Stations 4
 4.3 Visual Assessments 4
 4.4 Annual Reporting Performance Criteria..... 5
 4.5 Maintenance and Contingency Plans 5
5.0 References..... 6

APPENDICES

Appendix 1 Project Data

- Figure 1: Vicinity Map
- Figure 2: Project Component/Asset Map
- Figure 3: Monitoring Plan View

- Table 1: Buffer Project Attributes
- Table 2: Buffer Project Areas and Assets

Appendix 2 Site Photo Points

Appendix 3 Vegetation Plot Data

- Table 3: Planted and Total Stem Counts
Vegetation Plot Photographs
Site Aerial



1.0 Mitigation Project Summary

The Boseman Buffer Mitigation Site (Site) is a riparian buffer and adjacent riparian areas restoration project located approximately 2.5 miles southeast of the Town of Rocky Mount in Edgecombe County, NC (Appendix 1: Figure 1). The Site is approximately 14.91 acres (649,889 ft²) of a total 276 ac tract situated along two unnamed tributaries to the Tar River (Appendix 1: Figure 2). The project is located in a targeted local watershed (TLW) within the Tar-Pamlico River basin hydrologic unit code (HUC) 03020101120030 and Subbasin 03-03-02. The unnamed tributaries flow into the Tar River approximately one and half miles downstream of the project. According to the as-built survey and most recent DWR Buffer Mitigation Calculation Tool V.2 (Updated 1/17/20), the Site is expected to generate 617,518.702 riparian buffer mitigation units (BMU).



The Boseman Buffer Mitigation Site will help to reduce future sediment and nutrient loading into the unnamed tributaries and downstream Tar River. It will also improve terrestrial habitats along this stream by establishing a riparian corridor and allowing the land to convert to forested communities. The surrounding area is primarily agricultural fields. The project restored forested riparian buffers and adjacent riparian areas to a maximum of approximately 115 feet from the top

of bank of the streams and removed rotating crops and fertilizer inputs. The restored Tar-Pamlico riparian buffer and adjacent riparian areas will filter runoff from the surrounding farm fields and provide shading to improve stream temperatures and aquatic habitat. Invasive vegetation will be treated as needed within the project area to promote native vegetation.

1.1 Project Goals

According to the N.C. Division of Mitigation Services' (DMS) 2010 Tar-Pamlico River Basin Restoration Priorities (RBRP) document, amended 2018, the project will support the identified goals for the TLW, as well as the overall HUC. As stated in the RBRP, restoration of riparian buffers and adjacent riparian areas to address agricultural runoff is a high priority for this 14-digit TLW HUC.

The major goals of the proposed buffer restoration project are to address agricultural runoff, including nutrients and sediment, protect the project site in perpetuity, and restore terrestrial habitat. The detailed goals and objectives are:

Reduce Nutrient Levels – Nutrient inputs will be decreased by filtering runoff and sequestering nutrients dispersed from stormwater flows from agricultural fields. These nutrients will be absorbed through the 30-115 ft wide riparian buffer and adjacent riparian areas restored with native woody vegetation. This goal is supported by both the TLW and RBRP for reducing nutrient inputs to the Tar-Pamlico River Basin.

Reduce Sediment Levels – Sediment inputs will be decreased by filtering runoff and attenuating flood flows from agricultural fields through 30-115 ft wide riparian buffer and adjacent riparian areas restored with native woody vegetation. This goal is supported by both the TLW and RBRP for reducing sediment inputs to the Tar-Pamlico River Basin.

Project Protection in Perpetuity – Implement a project in a TLW and record a conservation easement. This goal is supported by the RBRP to protect aquatic habitat and surface waters.

Restore Terrestrial Habitat – Riparian buffer and adjacent riparian areas will be restored with native vegetation and invasive vegetation will be managed. This goal is supported by the RBRP and is a DMS Programmatic Goal (NCGS 143-214.10).

1.2 Existing Site Conditions

The buffer restoration project contains approximately 14.9 acres of former agricultural fields along two unnamed tributaries (hereinafter referred to as UT 1, and UT 2).

UT 1 enters the project site along the western property boundary and flows in an eastward direction. UT 1 meets the definition of at least intermittent per the NCDWR On-Site Determination for Applicability to the Tar-Pamlico Buffer Rules Letter dated July 9, 2019 (Appendix 1). UT 2 originates within the property boundary as an ephemeral channel (Reach 2a) and transitions to an intermittent channel (Reach 2b) prior to its confluence with UT 1.

The project was successfully planted with appropriate trees and herbaceous vegetation and is now at the end of the second (2nd) full growing season and early stages of successful buffer restoration.

2.0 Determination of Credits

Riparian buffer and adjacent riparian area restoration was accomplished in accordance with the Consolidated Buffer Mitigation Rule (15A NCAC 02B .0295) including the



alternative mitigation option of restoration activities along ephemeral streams. Restoration was accomplished specifically by:

Buffer Restoration on Ephemeral Channels (15A NCAC 02B .0295(o)(7)):

- a.) NCDWR conducted an on-site stream determination of subject streams and ephemeral channels on the property
- b.) Ephemeral channels are directly connected to intermittent or perennial stream channels
- c.) Total mitigation area of ephemeral channels is less than 25% of the total buffer mitigation area (Table 2, Appendix 1).

All areas within 115 ft of the top of bank of subject streams as measured from the top of bank landward, will be devoted to generating riparian buffer mitigation credits. Total mitigation area on ephemeral channels is 12.7% of total buffer mitigation area. Mitigation credits generated are found in Table 2 and Figure 2 in Appendix 1 and are based upon the most recent DWR Buffer Mitigation Calculation Tool v 2 (Updated 1/17/20).

3.0 Project Construction Summary

The project construction was completed in early March 2020, following mitigation plan approval. Eco Terra and supporting team members successfully planted and restored the proposed areas dedicated for riparian buffer and adjacent riparian area restoration with high quality native trees, shrubs, and herbaceous vegetation.

3.1 Riparian Area Restoration Activities

Restoration of the riparian areas involved planting bare root one to two-year-old trees and shrubs in designated planting zones based on soil wetness and in accordance with the mitigation plan. In addition, five to six-year-old trees were planted at representatively selected areas designated for plots to aid in identifying plot locations. These trees are not included in any individual plot tree count. However, they are an overall beneficial component of stem diversity and age-class in the restored forest ecology and serve as important components in restored habitat, nutrient sequestration, leaf litter for trapping sediment, and soil health. A combination of machine and manual planting techniques were used depending on site conditions. Older trees were planted by a combination of hand and machine.

Species planted within the riparian areas included: overcup oak (*Quercus lyrata*) 2,500 stems, laurel oak (*Quercus laurifolia*) 1,000 stems, water oak (*Quercus nigra*) 3,000 stems, willow oak (*Quercus phellos*) 3,000 stems, green ash (*Fraxinus pennsylvanica*) 500 stems, silky dogwood (*Cornus amomum*) 1,000 stems, button bush (*Cephalanthus occidentalis*)

500 stems, and swamp blackgum (*Nyssa sylvatica* var. *biflora*) 300 stems. Approximately 11,800 stems (791 stems/ac) were planted initially within the riparian areas designated for restoration. Differences in stem density and quantities occurred relative to the proposed planting list in the mitigation plan due to plant availability at the time.

After the first full growing season and during the subsequent dormant season (February 2021), five (5) additional species of trees were distributed evenly across the site. Two species selected were from the original proposed species in the Mitigation Plan. Three species selected represented tree species found within a Coastal Plain Small Stream Swamp (brownwater subtype), also appropriate for the site and overarching Tar River brownwater system. Species planted included 1,000 cherrybark oak (*Quercus pagoda*), 1,000 Shumard oak (*Quercus shumardii*), 1,000 river birch (*Betula nigra*), 1,000 sycamore (*Platanus occidentalis*), and 500 persimmon (*Diospyros virginiana*). This supplemental planting resulted in increasing the species diversity to fourteen (14) species total for the project. Including the original planting, approximately 16,300 trees (1,093 stems/ac) have been planted across the Site to date; 11,800 stems originally (March 2020), and 4,500 stems from the supplemental planting (February 2021).

Temporary and permanent seed mix was installed in any disturbed soil areas following debris removal and planted with native trees to secure sediment from entering surface waters. Temporary and permanent seed mixtures planted included Foxtail millet (*Setaria italica*) and Indiangrass (*Sorghastrum nutans*), switchgrass (*Panicum virgatum*), and big bluestem (*Andropogon gerardii*), respectively.

In accordance with 15A NCAC 02B .0295, a sufficient density of stems was planted to achieve 260 trees/ac at the end of a minimum five-year project monitoring period whereby no one tree species planted was greater than 50% of the planted stems, and a minimum of four native hardwood tree and native shrub species were planted. In total, eight species were selected and planted in specific areas depending on soil type, landscape position, soil wetness, community type, and reference forest stands nearby. Initial vegetation management post planting included specific preemergent herbicide band application over planted trees for herbaceous competition that may compete with planted stems, conducted by a North Carolina licensed applicator.

4.0 Annual Monitoring and Performance Criteria

The Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers (15A NCAC 02B .0295) and RFP 16-007711 set forth specific performance criteria for the successful development and close-out of the Boseman Buffer Mitigation Site. Performance criteria monitoring includes standardized vegetation plot establishment

and annual monitoring for planted stems including individual plot photo documentation, overall site photo documentation, biannual visual assessments for project status and easement integrity including herbaceous and/or invasive species competition, stem mortality, stand health, incidental damage from agricultural equipment, and stem loss or damage from natural causes such as fire, disease, or animal predation. Figure 3 (Appendix 1) illustrates the location of project easement, permanent vegetation plots/photo points, as well as overall site photo points.

4.1 Vegetation

Twelve permanent vegetation plots were established according to the most recent Carolina Vegetation Survey (CVS) protocol within the restored buffer area. Representative vegetation plots were established at a minimum density of 2% of the planted area. Specifically, vegetation monitoring was obtained for all plots according to Level 1 protocols from the CVS-EEP Protocol for Recording Vegetation V4.2 (2008) manual. Monitoring year two (MY2) vegetation stem data is included in Appendix 5, Table 3. All vegetation plots meet criteria for stem densities and overall site density is 826 stems/ac.. Herbivore predation above and below ground damaged some trees in the project area, particularly vegetation monitoring plot 1, but not enough to warrant remedial action.

4.2 Photo Reference Stations

Individual plot photos taken at the southwest corner (origin) of each plot are included in this annual monitoring report. Additional Site reference photos were taken at designated points along the conservation easement boundary providing an overall view of the project success (Appendix 1: Figure 3). All photo points were located by survey and georeferenced for map production to provide a consistent means for photo replication annually and in the event a plot or photo location must be reestablished during the monitoring period. Photo orientation (direction and bearing) were recorded as well as approximate vertical position for consistency in photo logging.

4.3 Visual Assessments

Additional observations were made of site conditions and vegetation conditions outside of monitoring plots. This biannual effort was made in order to appropriately monitor changing site conditions and address any issues to ensure Site success and performance criteria are met after the monitoring period. Overall tree vigor across the site is adequate for second (2nd) year survival and project success averaging 3.6 and overall tree height averaged 74.1 cm. Some minor easement encroachments were observed where farm equipment has crossed into the easement at two locations. These areas were flagged and additional fence posts installed to eliminate this easement infringement. No other encroachments were identified during the two site visits in June and September. Any future Site problems will be noted and discussed in the annual reports and

monitored biannually to ensure performance criteria are met following any remedial action.

4.4 Annual Reporting Performance Criteria

All monitoring reports, including this annual report, will be compiled and submitted to DMS annually in accordance with the Riparian Buffer and Nutrient Offset Buffer Baseline and Annual Monitoring Report Template Ver. 2.0 (May 2017). Annual monitoring will occur for a minimum of five years or until performance criteria are met.

4.5 Maintenance and Contingency Plans

Any Site observations identified through vegetation plots or visual assessments, whereby the performance criteria is not met, will be noted and discussed in the annual reports and addressed with a contingency plan as necessary. DMS/NCDWR will be notified, and if necessary, collaborate with Eco Terra to develop a contingency plan with remedial action steps to correct the performance criteria deficiency. Any contingency plan and remedial actions will occur within an agreed timeframe and monitoring adjusted accordingly, if necessary. Site problem areas will be monitored biannually to ensure performance criteria are met following any remedial action.

5.0 References

15 NCAC 02B .0295 Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers. 2015.

Lee, Michael T. Peet, Robert K., Steven D. Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>

Natural Resources Conservation Service (NRCS). Web Soil Survey of Edgecombe County. <http://websoilsurvey.nrcs.usda.gov/app/HomePage.htm>


North Carolina Department of Environmental Quality. Division of Mitigation Services (NCDMS). 2017. Riparian Buffer and Nutrient Offset Buffer Baseline and Annual Monitoring Report Template Version 2.0.

North Carolina Department of Environmental Quality. Division of Mitigation Services (NCDMS). 2018. Tar-Pamlico River Basin Restoration Priorities.



APPENDIX 1

FIGURES AND TABLES



Vicinity Map
 Boseman Buffer Mitigation Site
 Annual Monitoring Report (MY2)
 Tar-Pamlico 03020101
 Edgecombe County, North Carolina
 December 2021



2013 Hartsease USGS Quadrangle





Figure
 1



Legend

- Buffer Restoration (0-100') UT 1
- Buffer Restoration (101-200') UT 1
- Buffer Restoration (0-100') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (101-200') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (0-100') UT 2 Reach 2b
- Buffer Restoration (101-200') UT 2 Reach 2b
- UT 1 (At Least Intermittent)
- UT 2 Reach 2a (Ephemeral)
- UT 2 Reach 2b (At Least Intermittent)

Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community

Legend

- Vegetation Plot (N=12)
- + Photo Points
- Conservation Easement 14.9 acres
- ~ UT 1 (At Least Intermittent)
- ~ UT 2 Reach 2a (Ephemeral)
- ~ UT 2 Reach 2b (At Least Intermittent)
- Buffer Restoration (0-100') UT 1
- Buffer Restoration (101-200') UT 1
- Buffer Restoration (0-100') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (101-200') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (0-100') UT 2 Reach 2b
- Buffer Restoration (101-200') UT 2 Reach 2b

Origin Latitude/Longitude (Decimal Degrees)		
Plot Number	Y Coordinate	X Coordinate
1	35.96294899	-77.70073591
2	35.96341822	-77.70147906
3	35.96396443	-77.70243013
4	35.964284	-77.70433461
5	35.96448024	-77.70544498
6	35.96394198	-77.70670793
7	35.96322236	-77.7070397
8	35.96440173	-77.70664643
9	35.96480553	-77.70528385
10	35.96433174	-77.70271205
11	35.96408549	-77.70191544
12	35.9635377	-77.70111746



Note: Vegetation Plot photos are from the origin of the vegetation plot. The origin is located in the southwest corner of each plot.

NC Center for Geographic Information & Analysis



Current Condition Monitoring Plan View
Boseman Buffer Mitigation Site
Annual Monitoring Report (MY2)
Tar-Pamlico 03020101
Edgecombe County, North Carolina
December 2021
 2017 Aerial from NCOneMap





Figure 3

Table 1: Buffer Project Attributes

Boseman Buffer Mitigation Site
DMS ID No. 100119
DWR Project No. 2019-0800
Monitoring Year 2 – 2021

Project Name	Boseman Buffer Mitigation Site
Hydrologic Unit Code	03020101
River Basin	Tar-Pamlico
Geographic Location (decimal degrees)	35.96451, -77.705926
Site Protection Instrument (BK, PG)	1707/675
Total Credits (BMU)	617,518.702
Types of Credits	Riparian Buffer
Mitigation Plan Date	January 2020
Initial Planting Date	March 2020
Baseline Report Date	May 2020
MY1 Report Date	December 2020
Supplemental Planting Date	February 2021
MY2 Report Date	December 2021
MY3 Report Date	December 2022
MY 4 Report Date	December 2023
MY 5 Report Date	December 2024
Close out Report Date/Visit	May 2025

Table 2: Buffer Project Components and Assets

Boseman Buffer Mitigation Site

DMS ID No. 100119

DWR Project No. 2019-0800

Monitoring Year 2 – 2021

BOSEMAN BUFFER MITIGATION SITE, PROJECT NO. 2019-0800, 617,518.702 CREDITS

Tar-Pamlico 03020101				Project Area												
19.16394				N Credit Conversion Ratio (ft ² /pound)												
297.54099				P Credit Conversion Ratio (ft ² /pound)												
Credit Type	Location	Subject? (enter NO if ephemeral or ditch ¹)	Feature Type	Mitigation Activity	Min-Max Buffer Width (ft)	Feature Name	Total Area (ft ²)	Total (Creditable) Area of Buffer Mitigation (ft ²)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Convertible to Riparian Buffer?	Riparian Buffer Credits	Convertible to Nutrient Offset?	Delivered Nutrient Offset: N (lbs)	Delivered Nutrient Offset: P (lbs)
Buffer	Rural	Yes	I / P	Restoration	0-100	UT1	484,072	484,072	1	100%	1.00000	Yes	484,072.000	N/A	0.000	0.000
Buffer	Rural	Yes	I / P	Restoration	101-200	UT1	6,496	6,496	1	33%	3.03030	Yes	2,143.682	N/A	0.000	0.000
Buffer	Rural	No	Ephemeral	Restoration	0-100	UT2 (Reach 2a)	78,631	78,631	1	100%	1.00000	Yes	78,631.000	N/A	0.000	0.000
Buffer	Rural	No	Ephemeral	Restoration	101-200	UT2 (Reach 2a)	82	82	1	33%	3.03030	Yes	27.060	N/A	0.000	0.000
Buffer	Rural	Yes	I / P	Restoration	0-100	UT2 (Reach 2b)	52,641	52,641	1	100%	1.00000	Yes	52,641.000	N/A	0.000	0.000
Buffer	Rural	Yes	I / P	Restoration	101-200	UT2 (Reach 2b)	12	12	1	33%	3.03030	Yes	3.960	N/A	0.000	0.000
Totals:							621,934	621,934								

Enter Preservation Credits Below

Eligible for Preservation (ft²): 207,311

Credit Type	Location	Subject?	Feature Type	Mitigation Activity	Min-Max Buffer Width (ft)	Feature Name	Total Area (sf)	Total (Creditable) Area for Buffer Mitigation (ft ²)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits
Buffer				Preservation								—
												—

Preservation Area Subtotal (ft²): 0

Preservation as % Total Area of Buffer Mitigation: 0.0%

Ephemeral Reaches as % Total Area of Buffer Mitigation: 12.7%

TOTAL AREA OF BUFFER MITIGATION (TABM)		
Mitigation Totals	Square Feet	Credits
Restoration:	621,934	617,518.702
Enhancement:	0	0.000
Preservation:	0	0.000
Total Riparian Buffer:	621,934	617,518.702
TOTAL NUTRIENT OFFSET MITIGATION		
Mitigation Totals	Square Feet	Credits
Nutrient Offset:	Nitrogen: 0	0.000
	Phosphorus:	0.000

1. The Randleman Lake buffer rules allow some ditches to be classified as subject according to 15A NCAC 02B .0250 (5)(a).
last updated 01/17/2020

APPENDIX 2

SITE PHOTOGRAPHS

Photo Location	Baseline 2020	MY1 2020	MY2 2021
Pp1	 <p> NW N NE E 300 300 0 30 60 90 120 39°NE (T) ● 35°57'45"N, 77°42'1"W ±19ft ▲ 64ft Pp-1 Booseman Your Watermark - See Settings 15 Apr 2020, 10:07:36 </p>	 <p> NW N NE E 300 300 0 30 60 90 120 28°NE (T) ● 35.962673°, -77.700375° ±13ft ▲ 65ft Pp-1 MY1 Booseman Your Watermark - See Settings 11-20-2020, 10:11:11 </p>	
Pp2	 <p> W NW N NE E 270 300 300 0 30 60 90 120 35°N (T) ● 35°57'48"N, 77°42'7"W ±13ft ▲ 61ft Pp-2 Booseman Your Watermark - See Settings 15 Apr 2020, 10:07:37 </p>	 <p> W NW N NE E 270 300 300 0 30 60 90 120 347°N (T) ● 35.963543°, -77.702038° ±13ft ▲ 59ft Pp2 MY1 Booseman ETP 11-20-2020, 10:15:09 </p>	
Pp3	 <p> NW N NE E 300 300 0 30 60 90 120 8°N (T) ● 35°57'50"N, 77°42'12"W ±36ft ▲ 63ft Pp-3 Booseman Your Watermark - See Settings 15 Apr 2020, 10:07:34 </p>	 <p> N NE E SE S 30 60 90 120 150 180 94°E (T) ● 35.964036°, -77.703582° ±13ft ▲ 62ft Pp3 MY1 Booseman ETP 11-20-2020, 10:14:28 </p>	
Pp4	 <p> W NW N NE E 270 300 300 0 30 60 90 120 356°N (T) ● 35°57'51"N, 77°42'21"W ±26ft ▲ 61ft Pp-4 Booseman Your Watermark - See Settings 15 Apr 2020, 10:07:35 </p>	 <p> W NW N NE E 270 300 300 0 30 60 90 120 335°NW (T) ● 35.964212°, -77.705970° ±45ft ▲ 62ft Pp-4 MY1 Booseman ETP 11-20-2020, 12:00:26 </p>	


Photo Location	Baseline 2020	MY1 2020	MY2 2021
Pp5			
Pp6			
Pp7			
Pp8			

Photo Location	Baseline 2020	MY1 2020	MY2 2021
Pp9	 <p data-bbox="604 120 1060 186"> E 30 120 SE 150 S 180 SW 210 240 167°S (T) ● 35°57'53"N, 77°42'20"W ±16ft ▲ 64ft </p> <p data-bbox="604 430 1060 483"> Pp9 Your Watermark - See Settings 15 Apr 2020, 11:41:54 </p>	 <p data-bbox="1060 120 1516 186"> SW 210 240 W 270 NW 300 N 330 293°NW (T) ● 35.964979°, -77.705710° ±26ft ▲ 64ft </p> <p data-bbox="1060 430 1516 483"> Pp-9 MY1 ETP 11-20-2020, 13:23:44 </p>	
Pp10	 <p data-bbox="604 483 1060 550"> SE 120 S 150 SW 210 W 240 195°S (T) ● 35°57'52"N, 77°42'13"W ±16ft ▲ 60ft </p> <p data-bbox="604 794 1060 847"> Pp-10 Your Watermark - See Settings 15 Apr 2020, 17:41:54 </p>	 <p data-bbox="1060 483 1516 550"> SE 120 S 150 SW 210 W 240 192°S (T) ● 35.964595°, -77.703583° ±22ft ▲ 62ft </p> <p data-bbox="1060 794 1516 847"> Pp10 MY1 ETP 11-20-2020, 13:43:17 </p>	
Pp11	 <p data-bbox="604 847 1060 914"> E 30 120 SE 150 S 180 SW 210 240 174°S (T) ● 35°57'51"N, 77°42'8"W ±26ft ▲ 65ft </p> <p data-bbox="604 1157 1060 1211"> Pp-11 Your Watermark - See Settings 15 Apr 2020, 17:46:57 </p>	 <p data-bbox="1060 847 1516 914"> SE 150 S 180 SW 210 W 240 NW 270 300 229°SW (T) ● 35.964350°, -77.701881° ±13ft ▲ 64ft </p> <p data-bbox="1060 1157 1516 1211"> Pp11 MY1 ETP 11-20-2020, 14:10:03 </p>	
Pp12	 <p data-bbox="604 1211 1060 1278"> SW 210 240 W 270 NW 300 N 330 284°W (T) ● 35°57'48"N, 77°42'1"W ±22ft ▲ 63ft </p> <p data-bbox="604 1521 1060 1567"> Pp-12 Your Watermark - See Settings 15 Apr 2020, 17:49:34 </p>	 <p data-bbox="1060 1211 1516 1278"> SW 210 240 W 270 NW 300 N 330 277°W (T) ● 35.963416°, -77.700522° ±32ft ▲ 63ft </p> <p data-bbox="1060 1521 1516 1567"> Pp-12 MY1 ETP 11-20-2020, 14:27:04 </p>	

APPENDIX 3

VEGETATION PLOT DATA VEGETATION PLOT PHOTOGRAPHS

Photo Location	Baseline 2020	MY1 2020	MY2 2021
MP1	 <p>31°NE (T) ● 35°57'46"N, 77°42'2"W ±16ft ▲ 64ft</p> <p>MP01 Your Watermark - See Settings 15 Apr 2020, 16:50:56</p>	 <p>25°NE (T) ● 35.962985°, -77.700758° ±13ft ▲ 64ft</p> <p>11-20-2020, 09:33:59</p>	
MP2	 <p>34°NE (T) ● 35°57'48"N, 77°42'5"W ±78ft ▲ 62ft</p> <p>MP02 Your Watermark - See Settings 15 Apr 2020, 15:44:44</p>	 <p>47°NE (T) ● 35.963427°, -77.701475° ±13ft ▲ 61ft</p> <p>P2 MY1 11-20-2020, 10:10:59</p>	
MP3	 <p>38°NE (T) ● 35°57'50"N, 77°42'8"W ±22ft ▲ 61ft</p> <p>MP03 Your Watermark - See Settings 15 Apr 2020, 15:05:42</p>	 <p>9°N (T) ● 35.963980°, -77.702434° ±16ft ▲ 61ft</p> <p>P3 MY1 ETP 11-20-2020, 10:16:40</p>	
MP4	 <p>44°NE (T) ● 35°57'51"N, 77°42'15"W ±13ft ▲ 61ft</p> <p>MP04 Your Watermark - See Settings 15 Apr 2020, 14:10:26</p>	 <p>29°NE (T) ● 35.964316°, -77.704332° ±13ft ▲ 60ft</p> <p>P4 MY1 ETP 11-20-2020, 11:09:48</p>	

Photo Location	Baseline 2020	MY1 2020	MY2 2021
MP5	 <p data-bbox="520 110 976 138">NW N NE E 300 0 30 60 90 120 37°NE (T) 35°57'52"N, 77°42'19"W ±39ft ▲62ft MP5 Your Watermark - Saw Settings 15 Apr 2020, 13:28:55 Boseman</p>	 <p data-bbox="982 110 1438 138">NW N NE E 300 0 30 60 90 120 29°NE (T) 35.964523°, -77.705432° ±16ft ▲62ft P-5 MY1 11-20-2020, 11:32:03 Boseman</p>	
MP6	 <p data-bbox="520 479 976 506">NW N NE E 300 0 30 60 90 120 28°NE (T) 35°57'50"N, 77°42'23"W ±29ft ▲61ft MP6 Your Watermark - Saw Settings 18 Apr 2020, 13:12:12 Boseman</p>	 <p data-bbox="982 479 1438 506">NW N NE E 300 0 30 60 90 120 18°N (T) 35.963946°, -77.706703° ±22ft ▲62ft P-6 MY1 11-20-2020, 12:05:23 Boseman</p>	
MP7	 <p data-bbox="520 852 976 880">NW N NE E 300 0 30 60 90 120 38°NE (T) 35°57'47"N, 77°42'25"W ±252ft ▲24ft MP7 Your Watermark - Saw Settings 11 Apr 2020, 16:25:36 Boseman</p>	 <p data-bbox="982 852 1438 880">NW N NE E 300 0 30 60 90 120 44°NE (T) 35.963227°, -77.707044° ±52ft ▲65ft P-7 MY1 11-20-2020, 12:26:45 Boseman</p>	
MP8	 <p data-bbox="520 1226 976 1253">NW N NE E 300 0 30 60 90 120 41°NE (T) 35°57'51"N, 77°42'23"W ±19ft ▲58ft MP8 Your Watermark - Saw Settings 14 Apr 2020, 16:16:53 Boseman</p>	 <p data-bbox="982 1226 1438 1253">NW N NE E 300 0 30 60 90 120 25°NE (T) 35.964438°, -77.706630° ±32ft ▲59ft P-8 MY1 11-20-2020, 12:51:55 Boseman</p>	

Photo Location	Baseline 2020	MY1 2020	MY2 2021
MP9	 <p>47°NE (T) ● 35°57'53"N, 77°42'18"W ±13ft ▲ 61ft</p> <p>MP9 Water Watermark - See Settings 14 Apr 2020, 16:56:33</p>	 <p>53°NE (T) ● 35.964803°, -77.705293° ±19ft ▲ 63ft</p> <p>P-9 MY1 ETP 11-20-2020, 13:39:03</p>	
MP10	 <p>48°NE (T) ● 35°57'51"N, 77°42'9"W ±22ft ▲ 63ft</p> <p>MP10 Water Watermark - See Settings 14 Apr 2020, 15:37:12</p>	 <p>56°NE (T) ● 35.964354°, -77.702717° ±13ft ▲ 64ft</p> <p>P-10 MY1 ETP 11-20-2020, 13:44:42</p>	
MP11	 <p>42°NE (T) ● 35°57'50"N, 77°42'6"W ±68ft ▲ 63ft</p> <p>MP11 Water Watermark - See Settings 14 Apr 2020, 15:18:19</p>	 <p>35°NE (T) ● 35.964094°, -77.701901° ±13ft ▲ 62ft</p> <p>P-11 MY1 ETP 11-20-2020, 14:33:13</p>	
MP12	 <p>38°NE (T) ● 35°57'48"N, 77°42'3"W ±13ft ▲ 61ft</p> <p>MP12 Water Watermark - See Settings 14 Apr 2020, 15:15:57</p>	 <p>30°NE (T) ● 35.963535°, -77.701130° ±16ft ▲ 62ft</p> <p>P-12 MY1 ETP 11-20-2020, 14:24:50</p>	

Boseman Buffer Mitigation Site Aerial - MY2 (November 2021)



West Project Side

Boseman Buffer Mitigation Site Aerial - MY2 (November 2021)



East Project Side