



**MONITORING YEAR 1
ANNUAL BUFFER REPORT
FINAL**

MCCLENNY ACRES MITIGATION SITE

Wayne County, NC

NCDEQ Contract No. 7423

DMS ID No. 100038

NCDWR Project Number 2018-0197

Neuse River Basin

HUC 03020201

Data Collection Period: September 2021

Draft Submission Date: December 2021

Final Submission Date: January 2022

PREPARED FOR:



NC Department of Environmental Quality

Division of Mitigation Services

1652 Mail Service Center

Raleigh, NC 27699-1652

PREPARED BY:



Wildlands Engineering, Inc.
312 West Millbrook Road, Suite 225
Raleigh, NC 27609

Jason Lorch
jlorch@wildlandseng.com
Phone: (919) 851-9986

MCCLENNY ACRES MITIGATION SITE
Monitoring Year 1 Buffer Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW1

 1.1 Project Summary..... 1

 1.2 Project Goals and Objectives 1

 1.3 Monitoring Year 1 Data Assessment..... 2

 1.3.1 Vegetative Assessment 2

 1.3.2 Vegetation Areas of Concern 2

 1.4 Monitoring Year 1 Summary 3

Section 2: METHODOLOGY.....3

Section 3: REFERENCES4

APPENDICES

Appendix 1 General Figures and Tables

Figure 1 Project Vicinity Map

Figure 2 Service Area Map

Figure 3 Project Component/Asset Map

Table 1 Buffer Project Area and Assets

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Information and Attributes

Table 5 Adjacent Forested Areas Existing Tree and Shrub Species

Table 6 Planted Tree Species

Appendix 2 Visual Assessment Data

Figure 4 Monitoring Map

Table 7 Vegetation Condition Assessment Table

Vegetation Plot Photographs

Overview Photographs

Appendix 3 Vegetation Plot Data

Table 8 Planted and Total Stem Counts

Table 9 Vegetation Plot Criteria Attainment Table

Table 10 CVS Vegetation Tables - Metadata



Section 1: PROJECT OVERVIEW

1.1 Project Summary

Wildlands Engineering, Inc. (Wildlands) implemented a full delivery project at the McClenny Acres Mitigation Site (Site) for the North Carolina Department of Environmental Quality Division of Mitigation Services (DMS). A conservation easement comprised of 54.24 acres along four unnamed tributaries to the Neuse River are included in the project. A total of 8.72 acres (380,052 ft²) were eligible and allocated towards generating riparian buffer credits via riparian restoration and riparian preservation. The Site is expected to generate a total of 196,531.361 riparian buffer credits, some of which are viable for conversion to a total maximum of 14,820.358 nutrient offset credits upon request and approval from NCDWR. The Site is located approximately four miles west of Goldsboro (Figure 1). The project resides within Hydrologic Unit Code (HUC) 03020201200030 and North Carolina Department of Water Resources (NCDWR) Sub-basin 03-04-12. The Site drains to the Neuse River, which is classified as Water Supply Waters (WS-IV) and Nutrient Sensitive Waters (NSW).

Work at the Site was planned, designed, and constructed per the McClenny Acres Mitigation Site – Riparian Buffer Mitigation Plan (Wildlands, 2019), the Consolidated Buffer Mitigation Rule 15A NCAC 02B .0295 (effective November 1, 2015), and the Neuse River Riparian Buffer Rules and Water Quality Standards (15A NCAC 02B .0233). The purpose of the riparian buffer restoration project is to provide riparian buffer credits to compensate for buffer impacts within the Hydrologic Unit Code 03020201. The service area for the riparian buffer credits is depicted in Figure 2. The mitigation credits generated from the Site are included in Table 1 and illustrated in Figure 3, both of which are located in Appendix 1.

1.2 Project Goals and Objectives

The project is located on one parcel where a large portion had been used for row crop cultivation for decades. The remainder of the parcel is primarily wooded. A review of historic aerials shows that each of the on-site streams had been ditched or channelized since at least 1950.

The Site is located in a new Targeted Local Watershed (TLW) that is not described in the 2010 Neuse River Basin Restoration Priorities (RBRP) Plan. The Site addresses the TLW stressors of agricultural land use operations and the lack of protected riparian areas. The project will also address key catalog unit (CU) wide restoration goals described in the RBRP, including reduction of sediment and nutrient loads from agricultural lands by restoring and preserving wetlands, streams, and riparian buffers. Specific enhancements to water quality and ecological processes are outlined below:

- Decrease nutrient levels - Nutrient input will be decreased by filtering runoff from the agricultural fields through restored native buffer zones. The off-site nutrient input will also be absorbed on-site by dispersing flood flows through native vegetation, thereby reducing nutrient inputs to waters of the Neuse River Basin.
- Decrease water temperature and increase dissolved oxygen concentrations - Establishment and maintenance of riparian buffers will create additional long-term shading of the channel flow to reduce thermal pollution.
- Restore and enhance native floodplain vegetation - Plant native tree species in riparian zone where insufficient.
- Permanently protect the Site from harmful uses - Establish a conservation easement on the Site. Protect aquatic habitat; protecting water supply waters.

The 54.24-acre Site is protected with a permanent conservation easement. Of the 54.24 acres, Neuse riparian buffer credits were generated by restoring 6.54 acres and preserving 6.59 acres (only 2.18 acres



of riparian preservation were eligible for credit generation). No buffer credit will be generated from the remaining 41.11 acres. Riparian restoration and preservation areas are within 200 feet of stream channels. Figure 3 and Table 1 in Appendix 1 detail the buffer credit generation.

1.3 Monitoring Year 1 Data Assessment

The Mitigation Plan (Wildlands, 2019) was submitted and accepted by DMS in February 2020. Construction activities by Land Mechanic Designs, Inc. was completed in September 2020, while tree planting by Bruton Natural Systems, Inc. was completed in March 2021. The baseline as-built survey was completed by Turner Land Surveying in September 2020. Refer to Appendix 1 for detailed project activity, history, contact information, and watershed/site background information.

Vegetative performance for buffer restoration areas will be in accordance with 15A NCAC 02B .0295(n)(2)(B), and (n)(4) (effective November 1, 2015). To meet success criteria, areas generating buffer mitigation credits shall include a minimum of four native hardwood tree species, where no one species is greater than 50 percent of stems, and shall have a survival of at least 260 planted stems per acre at the end of the required five-year monitoring period. For monitoring to be completed and buffer credit to be awarded, NCDWR must provide written approval of successful revegetation of buffer restoration areas. Year 1 monitoring (MY1) was conducted to assess the condition of the vegetation in September 2021.

1.3.1 Vegetative Assessment

The quantity of monitoring vegetation plots was determined in accordance with the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008) such that at least 2 percent of the Site is encompassed in monitoring plots. A total of 6 vegetation plots (each 100 square meters) were established within the areas generating buffer credit. The plot corners were marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs were taken at the origin looking diagonally across the plot to the opposite corner. Trees were marked with flagging tape. Species composition, vigor, height, density, and survival rates were evaluated for each individual plot. Visual assessment was conducted to identify occurrences of invasive species.

The 2021 annual vegetation monitoring resulted in an average planted stem density of 587 planted stems per acre. Individual plots range in density from 567 to 647 planted stems per acre. Herbaceous vegetation is well established, and pollinator species have been observed. No invasive vegetation or insufficient plant growth areas were observed during MY1. Refer to Appendix 2 for the Vegetation Condition Assessment Table, Monitoring Plan View Maps, Vegetation Plot and Overview Photographs. Appendix 3 contains Planted and Total Stem Count Data, the Vegetation Plot Criteria Attainment Table, and CVS Plot Metadata.

1.3.2 Vegetation Areas of Concern

No vegetative areas of concern have been observed during MY1. Adaptive management will be performed during the monitoring years to address minor issues as necessary. If during annual monitoring it is determined the project's ability to achieve performance standards are jeopardized, Wildlands will notify and work with the DMS/NCDWR to develop contingency plans and remedial actions. Any actions implemented will be designed to achieve the success criteria specified previously and will include a work schedule and updated monitoring criteria (if applicable).



1.4 Monitoring Year 1 Summary

Overall, the Site has surpassed the required vegetation success criteria for MY1 and is on track to exceed the final requirement of 260 stems per acre. Herbaceous vegetation is established, and pollinator species have been observed. No easement encroachments have occurred.

Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information, formerly found in these reports, can be found in the Mitigation Plan (Wildlands, 2020) available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

Section 2: METHODOLOGY

Planted woody vegetation was monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). A total of six 100 square meter vegetation plots were established within the Site conservation easement area.





Section 3: REFERENCES


- Breeding, R. 2010. Neuse River Basin Restoration Priorities. North Carolina Ecosystem Enhancement Program.
- Lee, Michael T. Peet, Robert K., Steven D. Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2.
- North Carolina Department of Environmental Quality, Division of Mitigation Services (NCDMS). 2017. Riparian Buffer and Nutrient Offset Buffer Baseline and Annual Monitoring Report Template version 2.0
- North Carolina Department of Environmental Quality, Division of Water Resources (NCDWR). 2000. 15A NCAC 02B .0233 Neuse River Basin: Nutrient Sensitive Waters Management Strategy: Protection and Maintenance of Existing Riparian Buffers.
- North Carolina Department of Environmental Quality, Division of Water Resources (NCDWR). 2015. 15A NCAC 02B .0295 Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers.
- North Carolina Department of Environmental Quality, Division of Water Resources (NCDWR). 2011. Surface Water Classifications.
- Wildlands Engineering, Inc. (2019). McClenny Acres Mitigation Site – Riparian Buffer Mitigation Plan. North Carolina Department of Environmental Quality, Division of Mitigation Services (NCDMS), Raleigh, NC.



APPENDIX 1. GENERAL FIGURES AND TABLES



**Figure 1. Project Vicinity Map
 McClenny Acres Mitigation Site
 DMS Project No. 100038
 Monitoring Year 1 - 2021**



0 5 10 Miles



**Figure 2. Service Area Map
McClenny Acres Mitigation Site
DMS Project No. 100038
Monitoring Year 1 - 2021**




Table 1. Buffer Project Area and Assets

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Location	Jurisdictional Streams	Restoration Type	Reach ID / Component	Buffer Width (ft)	Creditable Area (sf) ¹	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits (BMU)	Convertible to Nutrient Offset (Yes or No)	If Converted to Nutrient Offset	
											Nutrient Offset: N (lbs)	Nutrient Offset: P (lbs)
Rural	Subject	Restoration	UT3	0-29 (Min. 20)	335	1	75%	1.33333	251.251	No	0.000	N/A
Rural	Subject	Restoration	UT1, UT3	0-49 (Min. 30)	688	1	100%	1.00000	688.000	No	0.000	N/A
Rural	Subject	Restoration	UT1, UT2, UT3	0-100 (Min. 50)	137,859	1	100%	1.00000	137,859.000	Yes	7,193.678	N/A
Rural	Subject	Restoration	UT1, UT2, UT3	101-200	146,157	1	33%	3.03030	48,231.810	Yes	7,626.680	N/A
SUBTOTALS					285,039				187,030.061		14,820.358	N/A

ELIGIBLE PRESERVATION AREA: 95,013

Location	Jurisdictional Streams	Restoration Type	Reach ID / Component	Buffer Width (ft)	Creditable Area (sf) ¹	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits (BMU)
Rural	Subject	Preservation	UT4	0-100	95,013	10	100%	10.00000	9,501.300
SUBTOTALS					95,013				9,501.300
TOTALS					380,052				196,531.361

¹ The total buffer preservation area is 287,242 square feet.

² Credits in the Buffer Mitigation Plan and As-built Report were calculated using NCDWR template version *Buffer_Mitigation_Tables_1.0_2018_12_20*.

Table 2. Project Activity and Reporting History

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Activity or Deliverable	Data Collection Complete	Task Completion or Deliverable Submission
Project Instituted	NA	March 2018
Mitigation Plan Approved	February 2020	February 2020
Construction (Grading) Completed	NA	September 2020
Planting Completed	NA	March 2021
Baseline Monitoring Document (Year 0)	March 2021	May 2021
Year 1 Monitoring	September 2021	December 2021
Year 2 Monitoring	2022	December 2022
Year 3 Monitoring	2023	December 2023
Year 4 Monitoring	2024	December 2024
Year 5 Monitoring	2025	December 2025

Table 3. Project Contact Table

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Designer Nicole Macaluso Millins, PE	Wildlands Engineering, Inc. 312 West Millbrook Road, Suite 225 Raleigh, NC 27609 919.851.9986
Construction Contractor	Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592
Monitoring Performers Monitoring, POC	Wildlands Engineering, Inc. Jason Lorch 919.851.9986

Table 4. Project Information and Attributes

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Project Information	
Project Name	McClenny Acres Mitigation Site
County	Wayne County
Project Coordinates (latitude and longitude)	35° 23' 25" N, 78° 03' 15" W
Project Area (acres)	54.24 ¹
Planted Acreage (acres of woody stems planted)	34.56 ¹
Project Watershed Summary Information	
Physiographic Province	Inner Coastal Plain
River Basin	Neuse River
USGS Hydrologic Unit 8-digit	03020201
USGS Hydrologic Unit 14-digit	03020201200030
DWR Sub-basin	03-04-12
Project Drainage Area (acres)	787
Project Drainage Area Percentage of Impervious Area	2.1%
CGIA Land Use Classification	38% Agriculture, 21% Forested, 15% Wetlands, 17% Scrub/shrub, 9% Residential

¹ Areas also include components of a stream and wetland mitigation project.**Table 5. Adjacent Forested Areas Existing Tree and Shrub Species**

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Common Name	Scientific Name	Wetland Indicator Status
Red Maple	<i>Acer rubrum</i>	FAC
Sweet Gum	<i>Liquidambar styraciflua</i>	FAC
Black Walnut	<i>Juglans nigra</i>	UPL
River Birch	<i>Betula nigra</i>	FACW
Water Oak	<i>Quercus nigra</i>	FAC
Willow Oak	<i>Quercus phellos</i>	FACW
Loblolly Pine	<i>Pinus taeda</i>	FAC
Tulip Poplar	<i>Liriodendron tulipifera</i>	FACU

Table 6. Planted Tree Species

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Common Name	Scientific Name	Number Planted	% of Total
Willow Oak	<i>Quercus phellos</i>	695	15%
Sycamore	<i>Platanus occidentalis</i>	927	20%
River Birch	<i>Betula nigra</i>	927	20%
Bald Cypress	<i>Taxodium distichum</i>	232	5%
Swamp Chestnut Oak	<i>Quercus michauxii</i>	463	10%
Eastern Cottonwood	<i>Populus deltoides</i>	232	5%
Common Persimmon	<i>Diospyros virginiana</i>	232	5%
Sweetbay Magnolia	<i>Magnolia virginiana</i>	232	5%
Cherrybark Oak	<i>Quercus pagoda</i>	463	10%
Green Ash	<i>Fraxinus pennsylvannica</i>	231	5%

APPENDIX 2. VISUAL ASSESSMENT DATA




Table 7. Vegetation Condition Assessment Table

McClenny Acres Mitigation Site

DMS Project No. 100038

Monitoring Year 1 - 2021

Planted Acreage 34.56

Vegetation Category	Definitions	Mapping Threshold (ac)	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10	0	0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10	0	0%
Total			0	0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10	0	0%
Cumulative Total			0.0	0%

Easement Acreage 54.24

Vegetation Category	Definitions	Mapping Threshold (ac)	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Invasive species included in summation above should be identified in report summary.	0.10	0	0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	None	0%	

VEGETATION PLOT PHOTOGRAPHS



VEG PLOT 1 (9/1/2021)



VEG PLOT 2 (9/1/2021)



VEG PLOT 3 (9/1/2021)



VEG PLOT 4 (9/1/2021)



VEG PLOT 5 (9/1/2021)



VEG PLOT 6 (9/1/2021)

OVERVIEW PHOTOGRAPHS







APPENDIX 3. VEGETATION PLOT DATA

Table 8. Planted and Total Stem Counts

McClenny Acres Mitigation Site
 DMS Project No. 100038
 Monitoring Year 1 - 2021

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2021)																		Annual Means					
			VP 1			VP 2			VP 3			VP 4			VP 5			VP 6			MY1 (2021)			MY0 (2021)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	River Birch	Tree	4	4	4	3	3	3	3	3	3	4	4	4	1	1	1	1	1	1	16	16	16	16	16	16
<i>Diospyros virginiana</i>	American Persimmon	Tree				1	1	1	1	1	1	1	1	1				1	1	1	4	4	4	4	4	4
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	2	2	2							1	1	1	1	1	1				4	4	4	4	4	4
<i>Magnolia virginiana</i>	Sweetbay Magnolia	Shrub Tree	1	1	1							1	1	1	1	1	1	1	1	1	4	4	4	4	4	4
<i>Platanus occidentalis</i>	Sycamore	Tree	2	2	2	3	3	3	3	3	3	3	3	3	5	5	5	3	3	3	19	19	19	20	20	20
<i>Populus deltoides</i>	Eastern Cottonwood	Tree	1	1	1	2	2	2				1	1	1							4	4	4	4	4	4
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree				2	2	2	1	1	1				3	3	3	5	5	5	11	11	11	12	12	12
<i>Quercus pagoda</i>	Cherrybark Oak	Tree	1	1	1	2	2	2	1	1	1				1	1	1	2	2	2	7	7	7	7	7	7
<i>Quercus phellos</i>	Willow Oak	Tree	3	3	3	1	1	1	6	6	6	2	2	2	2	2	2	1	1	1	15	15	15	15	15	15
<i>Taxodium distichum</i>	Bald-cypress	Tree										1	1	1	2	2	2				3	3	3	3	3	3
	Stem count		14	14	14	14	14	14	15	15	15	14	14	14	16	16	16	14	14	14	87	87	87	89	89	89
	size (ares)		1			1			1			1			1			1			6			6		
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.15			0.15		
	Species count		7	7	7	7	7	7	6	6	6	8	8	8	8	8	8	7	7	7	10	10	10	10	10	10
	Stems per ACRE		567	567	567	567	567	567	607	607	607	567	567	567	647	647	647	567	567	567	587	587	587	600	600	600

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

Table 9. Vegetation Plot Criteria Attainment Table

McClenny Acres Mitigation Site

DMS ID No. 100038

Monitoring Year 1 - 2021

Plot	Success Criteria Met *	Tract Mean
Vegetation Plot 1	Yes	100%
Vegetation Plot 2	Yes	
Vegetation Plot 3	Yes	
Vegetation Plot 4	Yes	
Vegetation Plot 5	Yes	
Vegetation Plot 6	Yes	

*Success Criteria Met is based on the final success criteria for MY5 of 260 planted stems per acre.

Table 10. CVS Vegetation Tables - Metadata

McClenny Acres Mitigation Site

DMS ID No. 100038

Monitoring Year 1 - 2021

Report Prepared By	Kaitlyn Hogarth
Date Prepared	11/19/2021 11:26
Database Name	McClennyAcres_Buffer_MY1_cvs-v2.5.0.mdb
Database Location	\\192.168.5.8\shared\Monitoring\McClenny\MY1\FDP\CVS
Computer Name	KAITLYN2020
File Size	73097216
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and Spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	100038
Project Name	McClenny Acres Mitigation Site
Description	
Sampled Plots	6