Pond Haven Buffer Restoration Site

Year 1 Monitoring Report Granville County, North Carolina Tar-Pamlico River Basin - 03020101

DMS Contract 7863 DMS Project Number 100118 DWR Project Number 20190646



Prepared for: NC Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh, NC 27699

Data Collected: October 2021 Date Submitted: February 2022

Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

Project Contact: Tim Morris Email: <u>tim.morris@kci.com</u>



ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

MEMORANDUM

Date:	February 2, 2022
То:	Lindsay Crocker, DMS Project Manager
From:	Tim Morris, Project Manager KCI Associates of North Carolina, PA
Subject:	Pond Haven Buffer Restoration Site MY-01 Monitoring Report Comments Tar-Pamlico River Basin CU 03020101 NCDMS Project # 100118 Contract # 7863

Please find below our responses in italics to the MY-01 Monitoring Report comments from NCDMS received on January 13, 2022, for the Pond Haven Buffer Restoration Site.

- Table 3. Replace asset table with the exact one used in the Mitigation Plan (table 1 from the Mitigation Plan). *KCI Response: This change has been made.*
- Please explain why so many species of planted stems showed up in MY1 and if this was typical MY0 mis-identification. *KCI Response: Since MY0 vegetation monitoring was conducted before leaf out, many of the stems were identified as "Unknown." During the MY1 survey, most of these unknown stems were able to be identified to species.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Tog q. Mans

Tim Morris Project Manager

KCI Associates of North Carolina, P.A.

TABLE OF CONTENTS

PROJECT SUMMARY	1
MONITORING PLAN	
SUCCESS CRITERIA	1
ANNUAL MONITORING	1

Appendix A – Background Tables and Site Maps

Figure 1. Project Vicinity Map	3
Figure 2. Project Asset and Current Conditions Map	
Table 1. Buffer Project Attributes	
Table 2. Buffer Project Areas and Assets	

<u>Appendix B – Visual Assessment Data</u>

Vegetation Plot Photos	8
	• 0

Appendix C – Vegetation Plot Data

Table 3. Species and Quantity of Planted Stems	. 12
Table 4. Stem Count by Plot and Species	. 13

PROJECT SUMMARY

The Pond Haven Buffer Restoration Site (PHBRS) was completed in early 2021 and restored a total of 738,372 square feet of riparian buffer along stream in the Bollens and Johnson Creeks Watershed of the Tar-Pamlico River Basin (HUC 03020101010060). The buffers at this site have been historically cleared for pasture and impacted by cattle and other anthropogenic impacts. Prior to restoration, the site was an active cattle pasture that supported approximately 150 head. Tributary 1 had some existing buffer along the stream banks, which cattle had access to. Tributaries 2 and 3 were completely devoid of buffer, while Tributary 4 had some buffer along the stream banks that the cattle were excluded from. The completed project will return a functional riparian buffer to previously unbuffered and cattle impacted streams. All project assets are based on the surveyed conservation easement and top of bank.

The PHBRS is protected by a 17.49 acre permanent conservation easement, held by the State of North Carolina. It is located in central Granville County, approximately three miles northeast of Creedmoor, North Carolina. Specifically, the site is on the west side of NC-96, just south of Cannady Road. The center of the site is at approximately 36.1591 N and -78.5954 W in the Wilton USGS Quadrangle.

The mitigation work at the PHBRS was completed on February 27, 2021. This work consisted of chemical control of pasture grasses and other non-native or invasive species. Disking was used in areas of fescue or other allelopathic plants. Cattle exclusion fencing was erected around the entire easement boundary and 11,900 bare root seedlings were planted across the site with a 4' Tubex Treeshelter and a VisPore Weedmat fitted on every other tree. See Table 3 for a complete list of the species planted on site. A custom herbaceous seed mix composed of native species was spread across the site. Finally the site boundary was marked with visible signs conforming to DMS and DEQ Stewardship standards.

MONITORING PLAN

Monitoring will be conducted for a period of five years following project implementation or until performance standards have been achieved. Monitoring will consist of vegetation sampling and visual inspection to ensure the health and vigor of the planted restoration area and that the requirements of the conservation easement are being upheld. Vegetation sampling will consist of fifteen 10m x 10m plots. Eight of these plots were permanently installed during the baseline monitoring, while the other seven will be randomly placed during each monitoring visit. The species, height, and origin (planted vs. volunteer) of all trees within these plots will be recorded each year, and a photograph will be taken of each plot. Invasive stems will be recorded in each plot but will not count towards reaching performance standards.

SUCCESS CRITERIA


Plots must achieve an average stem density of 260 stems/acre after five years with a minimum of four native hardwood tree species or four native hardwood tree and native shrub species, where no one species is greater than 50 percent of stems. Native hardwood and native shrub volunteer species may be included to meet the final performance standard of 260 stems/acre upon DWR approval.

MONITORING RESULTS

Monitoring Year 1 vegetation data was collected on October 21st and 29th of 2021. All 15 vegetation monitoring plots had greater than 260 stems/acre. The site had an average of 507 planted stems/acre and 861 total stems/acre (including volunteers). Overall, the site is well vegetated with extensive herbaceous coverage and many diverse volunteer woody species.

APPENDIX A

Background Tables and Site Maps






Table 1. Buffer Project Attributes									
Project Name	Pond Haven Buffer Restoration Site								
Hydrologic Unit Code	03020101010060								
River Basin	Tar-Pamlico								
Geographic Location (Lat, Long)	36.1591 N, -78.5954 W								
Site Protection Instrument (DB, PG)	DB 1773 PG 770								
Total Credits (BMU)	620,880.555								
Types of Credits	Buffer								
Mitigation Plan Date	February 20, 2020								
Initial Planting Date	February 27, 2021								
Baseline Report Date	April 2021								
MY1 Report Date	December 2021								
MY2 Report Date	December 2022								
MY3 Report Date	December 2023								
MY4 Report Date	December 2024								
MY5 Report Date	December 2025								

	Tar-Pamlico	03020101		ject Area										
	19.16	394		N Credit Ratio (sf	/credit)									
	297.5	4099		P Credit Ratio (sf	/credit)									
Credit Type	Location	Subject? (enter NO if ephemeral or ditch ¹)	Feature Type	Mitigation Activity	Min-Max Buffer	Feature Name	Total Area (sf)	Total (Creditable) Area of Buffer Mitigation (sf)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Convertible to Riparian Buffer?	Riparian Buffer Credits	Convertible to Nutrient Offset?
Buffer	Rural	Yes	1/P	Restoration	0-100	Restoration I/P	372,012	372,012	1	100%	1.00000	Yes	372,012.000	No
Buffer	Rural	Yes	I/P	Restoration	101-200	Restoration I/P >101	45,113	45,113	1	33%	3.03030	Yes	14,887.305	No
Buffer	Rural	No	Ephemeral	Restoration	0-100	Restoration Eph	179,203	179,203	1	100%	1.00000	Yes	179,203.000	No
Buffer	Rural	No	Ephemeral	Restoration	101-200	Restoration Eph >100	17,943	1,215	1	33%	3.03030	Yes	400.950	No
Buffer	Rural	Yes	1 / P	Enhancement via Cattle Exclusion	0-100	Cattle Exclusion	104,918	104,918	2	100%	2.00000	Yes	52,459.000	No
				-					<u> </u>				-	
				-									-	
				-	-						-		-	
			/					-			-			
											-	-	-	
			-							-			-	
				-	-		-	-						-
			-	-							-		-	
				1	2			1	-					÷
			2								-	-		
		4	<i>3</i>						<u> </u>		-	-	_	
		4								-	-			
5						Totals	719,189	702,461					-	3
Enter Preservati Credit Type	Location	Subject?	Feature Type	Mitigation Activity	Min-Max Buffer Width (ft)	Eligible for Pre	Total Area (sf)	Total (Creditable)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Riparian Buffer Credits		
	Rural	Yes	1/P		0-100	Pres inside fence	19,183	19,183	10	100%	10.00000	1,918.300		
				1								-		
5				1					1			-		
	1		6	1							2	-		
			1								-	-		
Buffer	-		3	Preservation				-			1	-		
		1	4								ò	-		
		1	1	1								-		
			1			5						-		
			4									-		
1		8	1					9	3		1	-		
						Preservation Area	a Subtotal (sf):	19,183		Q			2	
					Preservation a	s % Total Area of Buff	fer Mitigation:	2.0%]	TOTAL	AREA OF BUR	FER MITIGATI	ON (TABM)	1
				Epher	neral Reaches a	s % Total Area of Buff	fer Mitigation:	25.0%	1	Mitigatio	on Totals	Square Feet	Credits	1
							2012 2010 2010 2010 2010 2010 2010 2010		-	Resto	ration:	597,543	566,503.255	1
											ement:	104,918	52,459.000	1
										Preser		19,183	1,918.300	1
											ian Buffer:	721,644	620,880.555	
												T OFFSET MITI		
										Mitigatio		Square Feet	Credits	
										Nutrient	Nitrogen:		0.000	
The Pandleman	a lake buffer out		itcher to be class	ified as subject and	ardiante 154 MCA	CO28 0250 (5Va)				and the second se	Company and Company and the	1 0	0.000	
enenuremar	a ve burrer run	es arrow sorne d	inclues to be class	sified as subject acco	and the second second	020.0230 (3/la).				Offset:	Phosphorus:	1	0.000	· · · · · · · · · · · · · · · · · · ·

Table 3. Pond Haven Buffer Restoration Site, 100118, Project Mitigation Credits

APPENDIX B

Visual Assessment Data

Vegetation Monitoring Plot Photos



Plot 1 MY01 - 10/29/2021



Plot 2 MY01 - 10/29/2021



Plot 3 MY01 - 10/29/2021



Plot 4 MY01 - 10/29/2021



Plot 5 MY01 - 10/21/2021



Plot 6 MY01 - 10/21/2021



Plot 7 MY01 - 10/21/2021



Plot 8 MY01 - 10/21/2021



Plot R1 MY01 - 10/29/2021



Plot R2 MY01 - 10/29/2021



Plot R3 MY01 - 10/21/2021



Plot R4 MY01 - 10/21/2021



Plot R5 MY01 - 10/21/2021



Plot R6 MY01 - 10/21/2021



Plot R7 MY01 - 10/21/2021

APPENDIX C

Vegetation Plot Data

Table 3. Species and Quantity of Planted Stems								
Common Name	Scientific Name	Quantity						
Black Gum	Nyssa sylvatica	595						
River Birch	Betula nigra	1190						
Persimmon	Diospyros virginiana	1190						
Silky Dogwood	Cornus amomum	595						
Buttonbush	Cephalanthus occidentalis	120						
Pin Oak	Quercus palustris	595						
Tulip Poplar	Liriodendron tulipifera	1190						
Sycamore	Platanus occidentalis	1190						
White Oak	Quercus alba	1190						
Swamp Chestnut Oak	Quercus michauxii	1190						
Willow Oak	Quercus phellos	1665						
American Elm	Ulmus americana	1190						
He	erbaceous Seed Mix							
Common Name	Scientific Name	% of mix						
Autumn Bentgrass	Agrostis perennans	10						
Big Bluestem	Andropogon gerardii	8						
Lanceleaf Coreopsis	Coreopsis lanceolata	10						
Virginia Wild Rye	Elymus virginicus	15						
Soft Rush	Juncus effusus	3						
Switchgrass	Panicum virgatum	10						
Black-Eyed Susan	Rudbeckia hirta	10						
Little Bluestem	Schizachyrium scoparium	3						
Indian Grass	Sorghastrum nutans	3						
Eastern Gamma	Tripsacum dactyloides	3						
Rye Grain	Secale cereal	25						

Table 4. Stem Count by Plot and Species	Current Plot Data (MY01 2021)													
	Plot 01 Plot 02 Plot 03 Plot 04 Plot 05 Plot 06													
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total		
American Elm (<i>Ulmus americana</i>)	1	1	1	1		1	1	1	2	2	5			
American Sycamore (Platanus occidentalis)	1	1	8	3 8	2	2 2	2 2	2				1		
Baccharis (Baccharis halimifolia)												1		
Black Cherry (Prunus serotina)		2										1		
Black Gum (Nyssa sylvatica)	2	2							5	5				
Eastern Red Cedar (Juniperus virginiana)														
Loblolly Pine (Pinus taeda)		1						4				1		
Mokcernut Hickory (Carya tomentosa)												1		
Northern Red Oak (Quercus rubra)														
Oak (Quercus sp.)														
Persimmon (Diospyros virginiana)														
Pin Oak (Quercus palustris)	1	1				2 2	2 1	1				1		
River Birch (Betula nigra)	1	1	8	3 8	4	4 4	ł					1		
Silky Dogwood (Cornus amomum)	1	1	4	5 5	1	1	4	4	3	3		1		
Swamp Chestnut Oak (Quercus michauxii)			1	1 1		1	3	3			1			
Sweetgum (Liquidambar styraciflua)		15		4				8				1		
Tulip Poplar (Liriodendron tulipifera)	4	4							2	2		1		
White Oak (Quercus alba)	1	37					1	1	2	2	1	1		
Willow Oak (Quercus phellos)		1	4	4 4	. 4	4 4	4 1	1	1	1	1			
Winged Sumac (Rhus copallinum)														
Unknown					1							1		
Stem count	t 12	67	27	31	15	15	13	25	15	15	8	8		
size (ares))	1		1		1		1		1		1		
size (ACRES)	0.0	025	0.	025	0.	025	0.	025	0.025		0.02			
Species count	t 8	12	6	7	7	7	7	9	6	6	4	4		
Stems per ACRE	486	2,711	1,093	1,255	607	607	526	1,012	607	607	324	324		

Table 4. Stem Count by Plot and Species					~									
	Current Plot Data (MY01 2021)													
	Plo	ot 07	Plot 08		Plot R1		Plot R2		Plot R3		Plot R4			
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total		
American Elm (Ulmus americana)	3	3	4	4	1	1	2	2	5	5	1			
American Sycamore (Platanus occidentalis)									1	1				
Baccharis (Baccharis halimifolia)														
Black Cherry (Prunus serotina)														
Black Gum (Nyssa sylvatica)	2	2	1	1	1	1					2			
Eastern Red Cedar (Juniperus virginiana)						3		1						
Loblolly Pine (Pinus taeda)						1		5						
Mokcernut Hickory (Carya tomentosa)								1						
Northern Red Oak (Quercus rubra)														
Oak (Quercus sp.)											1			
Persimmon (Diospyros virginiana)	3	3												
Pin Oak (Quercus palustris)							3	3			3			
River Birch (Betula nigra)					2	2			5	5	1			
Silky Dogwood (Cornus amomum)					2	2								
Swamp Chestnut Oak (Quercus michauxii)					1	1	3	3	2	2				
Sweetgum (Liquidambar styraciflua)		1				11		8						
Tulip Poplar (Liriodendron tulipifera)	4	4	1	1	1	1			1	1	1			
White Oak (Quercus alba)	2	2	4	4	5	5	1	1			2			
Willow Oak (Quercus phellos)	5	5	3	3	1	1	8	8			2			
Winged Sumac (Rhus copallinum)						25								
Unknown														
Stem count	: 19	20	13	13	14	54	17	32	14	14	13	15		
size (ares)		1		1		1		1		1		1		
size (ACRES)	0.0	025	0.	025	0.	025	0.0	025	0.	025	0.0	.025		
Species count	6	7	5	5	8	12	5	9	5	5	8	10		
Stems per ACRE	769	809	526	526	567	2,185	688	1,295	567	567	526	607		

Table 4. Stem Count by Plot and Species		Curr	ent Plot D		Annua	Means				
	Plot R5 Plot R6 Plot R					t R7	MY01	MY00 (2021)		
Species	Planted	Total	Planted	Total	Planted	Total	Planted	Total		Total
American Elm (Ulmus americana)	1	1	3	3	2	2	27	27	17	17
American Sycamore (Platanus occidentalis)							14	14	21	21
Baccharis (Baccharis halimifolia)		1						1		
Black Cherry (Prunus serotina)								2		
Black Gum (Nyssa sylvatica)	3	3	3	3	3	3	18	18		
Eastern Red Cedar (Juniperus virginiana)						4		4		7
Loblolly Pine (Pinus taeda)						2		11		6
Mokcernut Hickory (Carya tomentosa)								1		
Northern Red Oak (Quercus rubra)		1						2		
Oak (Quercus sp.)							1	1	65	65
Persimmon (Diospyros virginiana)	1	1					4	4		
Pin Oak (Quercus palustris)	1	1					11	11		
River Birch (Betula nigra)	1	1					22	22	19	19
Silky Dogwood (Cornus amomum)							16	16	23	23
Swamp Chestnut Oak (Quercus michauxii)							12	12	2	2
Sweetgum (Liquidambar styraciflua)								48		41
Tulip Poplar (Liriodendron tulipifera)	2	2	1	1			16	16	19	19
White Oak (Quercus alba)	1	1	1	1	5	5	17	53	14	39
Willow Oak (Quercus phellos)			3	3	4	4	30	31	34	34
Winged Sumac (Rhus copallinum)								25		
Unknown									113	113
Stem count	17	17	27	33	26	26	188	319	327	406
size (ares)	1	1			1		15		15	
size (ACRES)	0.025		0.025		0.025		0.371		0.371	
Species count	5	5	5	6	4	4	12	20	10	13
Stems per ACRE	688	688	1,093	1,335	1,052	1,052	507	861	882	1,095