

FINAL
MY1 (2021) MONITORING REPORT

SHAW'S RUN MITIGATION SITE
Columbus County, North Carolina
Lumber River Basin
Cataloging Unit 03040203

DMS Project No. 100055
Full Delivery Contract No. 7515
DMS RFP No. 16-007337
USACE Action ID No. SAW-2018-01169
DWR Project No. 2018-0866

Data Collection: January – October 2021
Submission: December 2021



Prepared for:



NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652



Response to Monitoring Year 1 (2021) DMS Comments

Shaw's Run Mitigation Site
Lumber River Basin – CU# 03040203– Columbus County
DMS Project ID No. 100055
Contract # 7515

DMS Comments Received (Black Text) & RS Responses (Blue Text)

1. **Monitoring Summary:** Thank you for adding the monitoring summary with tables to the beginning of the document. Please indicate if the malfunctioning gauge has been repaired and if all gauges are now functioning. Please add the 12% hydroperiod to the table.
Response: The malfunctioning gauge has been replaced and all monitoring gauges are now functioning properly. The 12% hydroperiod has been added to the table.
2. **1.3 Success Criteria:** Coordinate data (x,y,z) are required for volunteer stems to be included in future stem count totals.
Response: Understood.
3. **2.1 Monitoring:** Please reference the visual assessment results for each section.
Response: The visual assessment results have been referenced for each section.
4. **2.1 Monitoring Stream Summary:** Provide summary information that identifies the major stream components including the constructed channel, in-stream structures, floodplain interceptors and pools and indicate the general status of their function.
Response: We have provided summary information regarding the major stream components in section 2.1.
5. **2.1 Monitoring – Growing Season:** The March 1st start date relied on bud burst only during MY1 due to the gauge malfunction and loss of data. The WETS table was used for the end date. Information from IRT indicates if temperature and vegetative indicators are used to determine the beginning of the growing season earlier in the year, you must also use the same indicators to determine the end of the growing season. The growing season is determined in the final mitigation plan and a modification to the plan would be required to change the growing season dates. A modification will require supporting pre-data including temperature, bud burst/leaf drop.
Response: As requested, we have returned to the growing season determined from the final mitigation plan.
6. **2.1 Monitoring - Vegetation:** Please include discussion of the plots where a single species exceeded 50% or where too few species were present. Are these localized or was there a trend observed onsite?
Response: We have included a discussion of plots 2 and 3, where dominant species composition exceeded 50%, and included the text here: "In plots 2 and 3, the dominant species composition exceeded 50% for bald cypress (*Taxodium distichum*). Plot 2 experienced high mortality for sugarberry (*Celtis laevigata*) trees that were planted at as-built, which resulted in bald cypress composing 55% of woody stems in the plot. Plot 3 had a higher number of bald cypress trees planted at as-built when compared to other plots, however, the species composition is localized and there is no evidence to suggest an onsite trend. Species composition will continue to be monitored in subsequent Site visits and visual surveys will be conducted to ensure species diversity is maintained."

7. Appendix A-Visual Assessment Tables: Add the date of data collection to the tables.
Response: The date of data collection has been added to the tables.

Digital Deliverable:

8. Please update “#of Encroachments noted” to 0 in Table 5.
Response: # of Encroachments has been updated to 0 in Table 5.

9. Please include the vegetation performance summary table in the report.
Response: The vegetation performance summary table has been added to the report.

Shaw's Run -- Year 1 (2021) Monitoring Summary

General Notes

- No encroachment was documented during Year 1.
- No evidence of nuisance animal activity (i.e., heavy deer browsing, beaver, etc.) observed.

Streams

- All stream restoration reaches were stable and exhibited no signs of erosion, all structures were stable (Appendix C).

Vegetation

- Measurements of all 7 permanent plots resulted in an average of 544 planted stems/acre. Additionally, all individual plots met success criteria (Appendix B).

Wetlands

- All groundwater gauges met success criteria for the year 1 (2021) monitoring period except Gauges 1 and 2 (Appendix D). Gauge 2 likely would have met success criteria, however, the gauge malfunctioned at the beginning of the growing season.

Summary of Monitoring Period/Hydrology Success Criteria by Year

| Gauge | 12% Hydroperiod Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage) | | | | | | |
|-------|---|------------------|------------------|------------------|------------------|------------------|------------------|
| | Year 1 (2021) | Year 2 (2022) | Year 3 (2023) | Year 4 (2024) | Year 5 (2025) | Year 6 (2026) | Year 7 (2027) |
| 1* | No - 5 days (1.9%) | | | | | | |
| 2^ | No - 15 days (5.8%) | | | | | | |
| 3 | Yes - 44 days (17.1%) | | | | | | |
| 4 | Yes - 38 days (14.8%) | | | | | | |
| 5 | Yes - 34 days (13.2%) | | | | | | |
| 6 | Yes - 52 days (20.2%) | | | | | | |
| 7 | Yes - 36 days (14.0%) | | | | | | |
| 8 | Yes - 38 days (14.8%) | | | | | | |
| 9 | Yes - 37 days (14.4%) | | | | | | |

* Gauge 1 is not located in a credit generating area.

^ Gauge 2 likely would have met success criteria, however, logger failure occurred at the start of the growing season.

Site Maintenance Report (2021)

| Invasive Species Work | Maintenance work |
|--|------------------|
| 5/21/2021 Privet, Chinaberry, Mimosa, Cattail, Chinese Tallow, and veg within tribs | None |

FINAL
MY1 (2021) MONITORING REPORT

SHAW'S RUN MITIGATION SITE
Columbus County, North Carolina
Lumber River Basin
Cataloging Unit 03040203

DMS Project No. 100055
Full Delivery Contract No. 7515
DMS RFP No. 16-007337
USACE Action ID No. SAW-2018-01169
DWR Project No. 2018-0866

Data Collection: January – October 2021
Submission: December 2021

Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652




Prepared by:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604
Contact: Worth Creech
919-755-9490 (phone)
919-755-9492 (fax)

And



Axiom Environmental, Inc.

Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603
Contact: Grant Lewis
919-215-1693 (phone)

TABLE OF CONTENTS

| | |
|---|-----------|
| 1.0 PROJECT SUMMARY | 1 |
| 1.1 Project Background, Components, and Structure | 1 |
| 1.2 Project Goals and Objectives | 3 |
| 1.3 Success Criteria | 5 |
| 2.0 METHODS..... | 6 |
| 2.1 Monitoring | 6 |
| 3.0 REFERENCES | 10 |

APPENDICES

| | |
|---|--|
| Appendix A. Visual Assessment Data | |
| Figure 1. Current Conditions Plan View | |
| Table 4A-B. Visual Stream Morphology Stability Assessment Table | |
| Table 5. Vegetation Condition Assessment Table | |
| Vegetation Plot Photographs | |
| Appendix B. Vegetation Plot Data | |
| Table 6. Planted Bare-Root Woody Vegetation | |
| Table 7. Vegetation Plot Counts and Densities | |
| Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool | |
| Table 9. Vegetation Performance Standards Summary Table | |
| Appendix C. Stream Geomorphology Data | |
| Cross-Sections with Annual Overlays | |
| Table 10A-B. Baseline Stream Data Summary Tables | |
| Table 11. Cross-Section Morphology Monitoring Summary | |
| Appendix D. Hydrologic Data | |
| Table 12. Verification of Bankfull Events | |
| Table 13. Groundwater Hydrology Data | |
| Groundwater Gauge Graphs | |
| Tables 14 A-B. Channel Evidence | |
| Surface Water Gauge Graphs | |
| Figure D1. 30/70 Percentile Graph for Rainfall | |
| Soil Temperature Graph | |
| WETS Tables | |
| Appendix E. Project Timeline and Contact Info | |
| Table 15. Project Timeline | |
| Table 16. Project Contacts | |
| Appendix F. Other Data | |
| Preconstruction Benthic Results | |
| Preconstruction Benthic Habitat Assessment Data Forms | |

1.0 PROJECT SUMMARY

Restoration Systems, LLC has established the North Carolina Division of Mitigation Services (NCDMS) Shaw's Run Mitigation Site.

1.1 Project Background, Components, and Structure

The Shaw's Run Mitigation Site (hereafter referred to as the "Site") encompasses 9.44 acres of disturbed forest and agricultural fields along warm water, unnamed tributaries to Greene Branch. The Site is located approximately 2 miles west of Chadbourn, NC, south of NC Highway 76 in Columbus County.

Before construction, Site land use consisted of agricultural row crops and disturbed forest. Row crop production extended to, and abutted, ditched stream margins. Herbaceous vegetation and a few shrubby species grew within the ditches, which were regularly maintained by bush hogging and herbicide application. As the ditch descended the valley towards Greene Branch, soils changed from the Goldsboro and Lynchburg soil series (moderately well and somewhat poorly drained) to the Muckalee soil series (poorly drained), and disturbed forest vegetation became more prevalent along stream margins and floodplains. Stream channels were cleared, dredged and straightened, plowed annually for row crops, eroded vertically and laterally, and received extensive sediment and nutrient inputs from agriculture chemicals and sediment. The entire stream channel was ditched and cleared of vegetation which contributed to sediment export from the Site. In addition, stream-side wetlands were cleared and drained by channel downcutting, drain tile installation, and adjacent land uses. Preconstruction Site conditions resulted in degraded water quality, a loss of aquatic habitat, reduced nutrient and sediment retention, and unstable channel characteristics (loss of horizontal flow vectors that maintain pools and an increase in erosive forces to channel bed and banks). Site restoration activities restored riffle-pool morphology, aided in energy dissipation, increased aquatic habitat, stabilized channel banks, and greatly reduced sediment loss from channel banks.

Proposed Site restoration activities generated 2285.000 Stream Mitigation Units (SMUs) and 5.862 Riparian Wetland Mitigation Units (WMUs) as described in Table 1.

Additional activities that occurred at the Site included the following.

- Planting 7.7 acres of the Site with 8300 stems (planted species are included in Table 6, Appendix B).

Deviations from the construction plans included the following.

- The easement was updated from the construction plans. Construction plans had an older easement that was not the proper (recorded) easement boundary.
- Woody material was placed in the channel riffles.
- Several log cross vanes were not installed due to Site conditions, including low slope causing the vanes to not be necessary. Log vanes removed from the project include stations 0+30, 7+20, 7+85, and 9+10 along UT1, and stations 0+30, 0+80, 1+10, 1+75, 2+05, 2+40, and 4+05 along UT2.

Table 1. Shaw's Run (ID-100055) Project Mitigation Quantities and Credits

| Project Segment | Original Mitigation Plan Ft/Ac | As-Built Ft/Ac | Original Mitigation Category | Original Restoration Level | Original Mitigation Ratio (X:1) | Credits | Comments |
|-----------------|--------------------------------|----------------|------------------------------|----------------------------|---------------------------------|------------------|----------|
| Stream | | | | | | | |
| UT1 | 1919 | 1912 | Warm | R | 1.00000 | 1,919.000 | |
| UT2 | 366 | 366 | Warm | R | 1.00000 | 366.000 | |
| | | | | | Total: | 2,285.000 | |
| Wetland | | | | | | | |
| Wetland R | 5.852 | 5.852 | R | REE | 1.00000 | 5.852 | |
| Wetland E | 0.103 | 0.103 | R | P | 10.00000 | 0.010 | |
| | | | | | Total: | 5.862 | |

Project Credits

| Restoration Level | Stream | | | Riparian | Non-Rip | Coastal |
|-------------------|------------------|--------------|--------------|--------------|--------------|--------------|
| | Warm | Cool | Cold | Wetland | Wetland | Marsh |
| Restoration | 2,285.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Re-establishment | | | | 5.852 | 0.000 | 0.000 |
| Rehabilitation | | | | 0.000 | 0.000 | 0.000 |
| Enhancement | | | | 0.000 | 0.000 | 0.000 |
| Enhancement I | 0.000 | 0.000 | 0.000 | | | |
| Enhancement II | 0.000 | 0.000 | 0.000 | | | |
| Creation | | | | 0.000 | 0.000 | 0.000 |
| Preservation | 0.000 | 0.000 | 0.000 | 0.010 | 0.000 | |
| Totals | 2,285.000 | 0.000 | 0.000 | 5.862 | 0.000 | 0.000 |

Total Stream Credit 2,285.000

Total Wetland Credit 5.862

Site design was completed in March 2019. Construction started on March 13, 2020, and ended within a final walkthrough on June 25, 2020. The Site was planted on December 20, 2020. Completed project activities, reporting history, completion dates, project contacts are summarized in Tables 15-16 (Appendix E).

1.2 Project Goals and Objectives

Project goals were based on the *Lumber River Basin Restoration Priorities* (RBRP) report (NCEEP 2008) and on-site preconstruction data collection of channel morphology and function observed during field investigations. The Site is located within **Targeted Local Watershed (TLW) 03040203191010** and subbasin 03-07-51. The project is not located within a Local Watershed Planning area. Project goals identified in the RBRP include the following.

1. Improve water quality through increased riparian buffer area (Project will restore approximately 7.7 acres of riparian buffer).
2. Reduce impacts from agricultural practices (Project will remove agricultural row crops from the Site).
3. Reduce impacts from impervious surfaces (Project will incorporate one marsh treatment area to treat ditches that receive roadside runoff).
4. Protection of existing resources (Project will be protected with a permanent conservation easement).

In addition to the defined Cataloging Unit (CU) goals for the Lumber River, additional goals for the area generally revolve around reducing stressors to water quality. Stressors and how each will be addressed by project activities are as follows.

1. Sedimentation - (reduction of 15.8 tons/year after mitigation is complete).
2. Nutrients – (direct reduction of 89 pounds of nitrogen and 156 pounds of phosphorus per year by removing agricultural row crops; eliminate fertilizer application; and installing a marsh treatment area).
3. Land Use Impacts (imperviousness) – (incorporation of one marsh treatment area to treat ditches that receive roadside runoff).
4. Stormwater – (reduction of bank height ratio, restoration of wetlands, reforestation, and installation of a marsh treatment area will reduce stormwater pulses).
5. Lack of Riparian Buffer – (restoration of 7.7 acres of riparian buffer).

Site-specific mitigation goals and objectives were developed through the use of North Carolina Stream Assessment Method (NC SAM) and North Carolina Wetland Assessment Method (NC WAM) analyses of preconstruction and reference stream systems at the Site (NC SFAT 2015 and NC WFAT 2010) (see Table 2 below).

Table 2. Summary: Goals, Performance, and Results

| Targeted Functions | Goals | Objectives | Success Criteria |
|---|---|---|--|
| (1) HYDROLOGY | | | |
| (2) Flood Flow (Floodplain Access) | <ul style="list-style-type: none"> Attenuate flood flow across the Site. Minimize downstream flooding to the maximum extent possible. Connect streams to functioning and degraded wetland systems. | <ul style="list-style-type: none"> Construct new channel at historic floodplain elevation to restore overbank flows and restore jurisdictional wetlands Plant woody riparian buffer Cease row crop production within the easement Deep rip floodplain soils to reduce compaction and increase soil surface roughness Protect riparian buffers with a perpetual conservation easement | <ul style="list-style-type: none"> BHR not to exceed 1.2 Document four overbank events in separate monitoring years Remove agricultural row crops from the easement Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting Conservation Easement recorded |
| (3) Streamside Area Attenuation | | | |
| (4) Floodplain Access | | | |
| (4) Wooded Riparian Buffer | | | |
| (4) Microtopography | | | |
| Wetland – Surface and Sub-Surface Storage and Retention | <ul style="list-style-type: none"> Increase stream stability within the Site so that channels are neither aggrading nor degrading. | <ul style="list-style-type: none"> Construct channels with proper pattern, dimension, and longitudinal profile Cease row crop production within the easement Construct stable channels with grade control structures. Plant woody riparian buffer | <ul style="list-style-type: none"> Cross-section measurements indicate a stable channel Visual documentation of stable channels and structures BHR not to exceed 1.2 ER of 2.2 or greater < 10% change in BHR and ER in any given year Remove agricultural row crops from the easement Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting |
| (3) Stream Stability | | | |
| (4) Stream Geomorphology | | | |
| (1) WATER QUALITY | | | |
| (2) Streamside Area Vegetation | <ul style="list-style-type: none"> Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters. | <ul style="list-style-type: none"> Reduce agricultural land/inputs Install marsh treatment areas Plant woody riparian buffer Restore jurisdictional wetlands adjacent to Site streams <ul style="list-style-type: none"> Remove drain tile Promote overbank flooding by P1 stream restoration. | <ul style="list-style-type: none"> Remove agricultural row crops from the easement Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting |
| (3) Upland Pollutant Filtration | | | |
| (3) Thermoregulation | | | |
| (2) Aquatic Life Tolerance | | | |
| Wetland - Pathogen, Particulate, Soluble, and Physical Change | | | |
| (1) HABITAT | | | |
| (2) In-stream Habitat | <ul style="list-style-type: none"> Improve instream and stream-side habitat. | <ul style="list-style-type: none"> Construct stable channels Plant woody riparian buffer to provide organic matter and shade Construct new channel at historic floodplain elevation to restore overbank flows and plant woody riparian buffer Protect riparian buffers with a perpetual conservation easement Restore jurisdictional wetlands adjacent to Site streams | <ul style="list-style-type: none"> Cross-section measurements indicate a stable channel Visual documentation of stable channels and in-stream structures. Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting Conservation Easement recorded |
| (3) Substrate | | | |
| (2) Stream-side Habitat | | | |
| (3) Stream-side Habitat | | | |
| (3) Thermoregulation | | | |
| Wetland - Physical Structure, Landscape Patch Structure, and Vegetation Composition | | | |

1.3 Success Criteria

Project success criteria have been established per the October 24, 2016, NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring and success criteria relate to project goals and objectives. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following table summarizes Site success criteria.

Success Criteria

| Streams |
|--|
| <ul style="list-style-type: none"> • All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05. • Continuous surface flow must be documented each year for at least 30 consecutive days. • Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section. • Entrenchment ratio (ER) must be no less than 2.2 at any measured riffle cross-section. • BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period. • The stream project shall remain stable, and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7. |
| Wetland Hydrology |
| <ul style="list-style-type: none"> • Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 12 percent of the growing season, during average climatic conditions |
| Vegetation |
| <ul style="list-style-type: none"> • Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7. • Trees must average 7 feet in height at year 5, and 10 feet in height at year 7 in each plot. • Planted and volunteer stems are counted, provided they are included in the approved planting list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis. |
| Visual Assessment |
| <ul style="list-style-type: none"> • Photographs at vegetation plots and cross-sections should illustrate the Site's vegetative and morphological stability on an annual basis, including no excessive erosion or degradation on the channel banks, no mid-channel bars, or vertical incision. In addition, grade control structures should remain stable. |

Note: BHR will be calculated using procedures outlined in the latest approved guidance from NCDMS.

2.0 METHODS

Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 1 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

Monitoring Schedule

| Resource | Year 1 | Year 2 | Year 3 | Year 4 | Year 5 | Year 6 | Year 7 |
|--------------------|--------|--------|--------|--------|--------|--------|--------|
| Streams | X | X | X | | X | | X |
| Wetlands | X | X | X | X | X | X | X |
| Vegetation | X | X | X | | X | | X |
| Macroinvertebrates | | | X | | X | | X |
| Visual Assessment | X | X | X | X | X | X | X |
| Report Submittal | X | X | X | X | X | X | X |

*Visual Assessment will be complemented by permanent photographic points located at each permanent cross-section and vegetation plot.

2.1 Monitoring

The monitoring parameters are summarized in the following table.

Monitoring Summary

| Stream Parameters | | | | |
|------------------------------------|---|--|--|--|
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Stream Profile | Full longitudinal survey | As-built (unless otherwise required) | All restored stream channels | Graphic and tabular data. |
| Stream Dimension | Cross-sections | Years 1, 2, 3, 5, and 7 | Total of 10 cross-sections on restored channels | Graphic and tabular data. |
| Channel Stability | Visual Assessments | Yearly | All restored stream channels | Areas of concern will be depicted on a plan view figure with a written assessment and photograph of the area included in the report. |
| | Additional Cross-sections | Yearly | Only if instability is documented during monitoring | Graphic and tabular data. |
| Stream Hydrology | Continuous monitoring surface water gauges and/or trail camera | Continuous recording through monitoring period | Surface water gauges on UT 1 and UT2 | Surface water data for each monitoring period |
| Bankfull Events | Continuous monitoring surface water gauges and/or trail camera | Continuous recording through monitoring period | Surface water gauges on UT 1 and UT2 | Surface water data for each monitoring period |
| | Visual/Physical Evidence | Continuous through monitoring period | All restored stream channels | Visual evidence, photo documentation, and/or rain data. |
| Benthic Macroinvertebrates | "Qual 4" method described in <i>Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0</i> (NCDWR 2016) | Preconstruction, Years 3, 5, and 7 during the "index period" referenced in <i>Small Streams Biocriteria Development</i> (NCDWQ 2009) | 2 stations (one at the lower end of UT 1 and one at the lower end of UT 2); however, the exact locations will be determined at the time preconstruction benthics are collected | Results* will be presented on a site-by-site basis and will include a list of taxa collected, an enumeration of <i>Ephemeroptera</i> , <i>Plecoptera</i> , and <i>Tricopetera</i> taxa as well as Biotic Index values. |
| Wetland Parameters | | | | |
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Wetland Reestablishment | Groundwater gauges | Years 1, 2, 3, 4, 5, 6, and 7 throughout the year with the growing season defined as March 1-November 12 | 9 gauges spread throughout restored wetlands | Soil temperature at the beginning of each monitoring period to verify the start of the growing season (no earlier than March 1), groundwater and rain data for each monitoring period |
| Vegetation Parameters | | | | |
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Vegetation establishment and vigor | Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008) | As-built, Years 1, 2, 3, 5, and 7 | 7 plots spread across the Site | Species, height, planted vs. volunteer, stems/acre |

*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

Stream Summary

All streams are functioning as designed, and no stream areas of concern were observed during year 1 (2021) monitoring. The constructed channel exhibits characteristics of a stable coastal plain stream with minimal changes in cross-sections when compared to the as-built stream measurement data. All in-stream structures are all functioning as designed. Grade control and bank protection structures are intact and performing as intended by controlling stream flow while preventing erosion. No floodplain interceptors installed during construction. The marsh treatment area at the top of UT-1 has been successful in intercepting surface waters draining through agricultural areas prior to discharge into UT-1. Stream morphology data is available in Appendix C. Visual assessment data is available in Appendix A, Tables 4A-B.

Wetland Summary

Summary of Monitoring Period/Hydrology Success Criteria by Year

| Year | Soil Temperatures/Date Bud Burst Documented | Monitoring Period Used for Determining Success | 12 Percent of Monitoring Period |
|---------------|--|---|--|
| 2021 (Year 1) | March 1, 2021* | March 1-November 12 (257 days) | 31 days |

*Based on observed/documentated bud burst on the Site on March 1, 2021, and soil temperature of 49.99°F documented March 8, 2021. When checked on March 1, the soil logger was damaged and wasn't replaced until March 8.

All groundwater gauges met success criteria for the year 1 (2021) monitoring period except Gauges 1 and 2 (Appendix D). Gauge 2 likely would have met success criteria; however, the logger malfunctioned at the start of the growing season. Gauge 1 is not located in a credit generating area.

Vegetation Summary

Year 1 (2021) vegetation measurements occurred on August 6, 2021. During quantitative vegetation sampling, 7 sample plots (10-meter by 10-meter) were installed within the Site as per guidelines established in CVS-EEP Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008). Measurements of all 7 plots resulted in an average of 544 planted stems/acre, excluding livestakes. All individual plots met success criteria (Tables 7-8, Appendix B). In plots 2 and 3, the dominant species composition exceeded 50% for bald cypress (*Taxodium distichum*). Plot 2 experienced high mortality for sugarberry (*Celtis laevigata*) trees that were planted at as-built, which resulted in bald cypress composing 55% of woody stems in the plot. Plot 3 had a higher number of bald cypress trees planted at as-built when compared to other plots, however, the species composition is localized and there is no evidence to suggest an onsite trend. Species composition will continue to be monitored in subsequent Site visits and visual surveys will be conducted to ensure species diversity is maintained. Visual assessment data is available in Appendix A, Table 5.

| Table 3. Project Attribute Table | | | |
|--|---|--------------|---------------------|
| Project Name | Shaw's Run | | |
| County | Columbus County, North Carolina | | |
| Project Area (acres) | 9.44 | | |
| Project Coordinates (latitude and longitude decimal degrees) | 34.3193°N, 78.8666 °W | | |
| Project Watershed Summary Information | | | |
| Physiographic Province | Coastal Plain | | |
| River Basin | Lumber | | |
| USGS Hydrologic Unit 8-digit | 3040203191010 | | |
| DWR Sub-basin | 03-07-51 | | |
| Project Drainage Area (acres) | 106 | | |
| Project Drainage Area Percentage of Impervious Area | <2% | | |
| Land Use Classification | Cultivated & Other Broadleaf Deciduous Forest | | |
| Reach Summary Information | | | |
| Parameters | UT 1 | UT 2 | Reach 3 |
| Pre-project length (feet) | 1474 | 283 | |
| Post-project (feet) | 1912 | 366 | |
| Valley confinement (Confined, moderately confined, unconfined) | Alluvial, moderately confined to unconfined | | |
| Drainage area (acres) | 106.5 | 24.6 | |
| Perennial, Intermittent, Ephemeral | Perennial/Intermittent | Intermittent | |
| NCDWR Water Quality Classification | C, Sw | | |
| Dominant Stream Classification (existing) | G5/6 | F5/6 | |
| Dominant Stream Classification (proposed) | E/C5 | E/C5 | |
| Dominant Evolutionary class (Simon) if applicable | III/IV | III/IV | |
| Wetland Summary Information | | | |
| Parameters | Wetland R | Wetland E | Wetland 3 |
| Pre-project (acres) | 0 | 0.103 | |
| Post-project (acres) | 5.852 | 0.103 | |
| Wetland Type (non-riparian, riparian) | Riparian riverine | | |
| Mapped Soil Series | Muckalee | | |
| Soil Hydric Status | Hydric | | |
| Regulatory Considerations | | | |
| Parameters | Applicable? | Resolved? | Supporting Docs? |
| Water of the United States - Section 404 | Yes | Yes | JD Package (App D) |
| Water of the United States - Section 401 | Yes | Yes | JD Package (App D) |
| Endangered Species Act | Yes | Yes | CE Document (App E) |
| Historic Preservation Act | Yes | Yes | CE Document (App E) |
| Coastal Zone Management Act (CZMA or CAMA) | No | -- | NA |
| Essential Fisheries Habitat | No | -- | NA |

3.0 REFERENCES

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available: https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016_final.pdf
- North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364
- North Carolina Ecosystem Enhancement Program (NCEEP). 2008. Lumber River Basin Restoration Priorities (online). Available: https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Lumber_River_Basin/Lumber_RBRP_2008_FINAL.pdf (January 9, 2018).
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.
- Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.
- United States Department of Agriculture (USDA). 1990. Soil Survey of Columbus County, North Carolina. Soil Conservation Service.

United States Department of Agriculture (USDA). 2017. Web Soil Survey (online). Available: <https://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm> [May 7, 2018]. United States Department of Agriculture.

United States Department of Agriculture (USDA). 2021. Natural Resources Conservation Service National Weather and Climate Center. AgACIS Climate Data. Whiteville 7 NW WETS Station (online). Available: <http://agacis.rcc-acis.org>

Appendix A

Visual Assessment Data

Figure 1. Current Conditions Plan View
Tables 4A-B. Stream Visual Stability Assessment
Table 5. Visual Vegetation Assessment
Vegetation Plot Photographs



Prepared for:



Project:

SHAW'S RUN STREAM AND WETLAND MITIGATION SITE

Columbus County, NC

Title:

Current Conditions Plan View

Drawn by:

KRJ

Date:

Mar 2021

Scale:


1:1400

Project No.:

18-014

FIGURE

1



- Legend**
- Shaw's Run Easement = 9.44 ac
 - Stream Restoration
 - Stream Generating No Credit
 - Wetland Reestablishment
 - Wetland Preservation
 - Vegetation Plots Meeting Success Criteria in MY1 (2021)
 - Vegetation Plot Origins
 - Cross-Sections
 - Groundwater Gauge
 - ▲ Stream Flow Gauge
 - ★ Rain Gauge/ Soil Temperature Logger
 - ★ Pre-Construction Benthic Sampling Locations




Table 4A. Visual Stream Stability Assessment

Reach UT 1
 Assessed Stream Length 1912
 Assessed Bank Length 3824

Survey Date: September 24, 2021

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse | | | 0 | 100% |
| Totals | | | | | 0 | 100% |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 36 | 36 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document) | 36 | 36 | | 100% |

Table 4B. Visual Stream Stability Assessment

Reach UT 2
 Assessed Stream Length 366
 Assessed Bank Length 732

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse | | | 0 | 100% |
| Totals | | | | | 0 | 100% |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 9 | 9 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document) | 9 | 9 | | 100% |

Table 5. Visual Vegetation Assessment

Planted acreage

7.7

Survey Date: September 24, 2021







| Vegetation Category | Definitions | Mapping Threshold | Combined Acreage | % of Planted Acreage |
|----------------------------|---|-------------------|------------------|----------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material. | 0.10 acres | 0.00 | 0.0% |
| Low Stem Density Areas | Woody stem densities clearly below target levels based on current MY stem count criteria. | 0.10acres | 0.00 | 0.0% |
| Total | | | 0.00 | 0.0% |
| Areas of Poor Growth Rates | Planted areas where average height is not meeting current MY Performance Standard. | 0.10 acres | 0.00 | 0.0% |
| Cumulative Total | | | 0.00 | 0.0% |

Easement Acreage

9.44

| Vegetation Category | Definitions | Mapping Threshold | Combined Acreage | % of Easement Acreage |
|-----------------------------|---|-------------------|-----------------------|-----------------------|
| Invasive Areas of Concern | Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage- Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary. | 0.10 acres | 0.00 | 0.0% |
| Easement Encroachment Areas | Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area. | none | 0 Encroachments noted | |

Shaw's Run Mitigation Site
MY1 (2021) Vegetation Monitoring Photographs (taken August 2021)



Appendix B Vegetation Data

Table 6. Planted Bare-Root Woody Vegetation

Table 7. Vegetation Plot Counts and Densities

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

Table 9. Vegetation Performance Standards Summary Table

**Table 6. Planted Bare Root Woody Vegetation
Shaw's Run Mitigation Site**

| Species | Total* |
|----------------------------------|---------------|
| Acres | 7.7 |
| <i>Betula nigra</i> | 800 |
| <i>Celtis laevigata</i> | 100 |
| <i>Cephalanthus occidentalis</i> | 800 |
| <i>Cornus amomum</i> | 700 |
| <i>Diospyros virginiana</i> | 300 |
| <i>Fraxinus pennsylvanica</i> | 300 |
| <i>Liriodendron tulipifera</i> | 500 |
| <i>Nyssa sylvatica</i> | 1000 |
| <i>Platanus occidentalis</i> | 1000 |
| <i>Quercus laurifolia</i> | 400 |
| <i>Quercus lyrata</i> | 400 |
| <i>Quercus nigra</i> | 300 |
| <i>Quercus pagoda</i> | 400 |
| <i>Quercus phellos</i> | 300 |
| <i>Taxodium distichum</i> | 1000 |
| TOTALS | 8300 |
| Average Stems/Acre | 1078 |

**Table 7. Planted Vegetation Totals
Shaw's Run Mitigation Site**

| Plot # | Planted Stems/Acre | Success Criteria Met? |
|-----------------------------------|---------------------------|------------------------------|
| 1 | 607 | Yes |
| 2 | 445 | Yes |
| 3 | 648 | Yes |
| 4 | 486 | Yes |
| 5 | 526 | Yes |
| 6 | 648 | Yes |
| 7 | 445 | Yes |
| Average Planted Stems/Acre | 544 | Yes |

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

| | |
|----------------------------------|------------|
| Planted Acreage | 7.7 |
| Date of Initial Plant | 2020-12-20 |
| Date(s) of Supplemental Plant(s) | #N/A |
| Date(s) Mowing | #N/A |
| Date of Current Survey | 8/6/2021 |
| Plot size (ACRES) | 0.0247 |

| | Scientific Name | Common Name | Tree/Shrub | Indicator Status | Veg Plot 1 F | | Veg Plot 2 F | | Veg Plot 3 F | | Veg Plot 4 F | | Veg Plot 5 F | | Veg Plot 6 F | | Veg Plot 7 F | |
|--|----------------------------------|-------------------|------------|------------------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|
| | | | | | Planted | Total | Planted | Total | Planted | Total | Planted | Total | Planted | Total | Planted | Total | Planted | Total |
| Species Included in Approved Mitigation Plan | <i>Betula nigra</i> | river birch | Tree | FACW | | | | | | | 1 | 1 | | | | | 4 | 4 |
| | <i>Celtis laevigata</i> | sugarberry | Tree | FACW | | | | | | | 2 | 2 | 1 | 1 | | | 1 | 1 |
| | <i>Celtis occidentalis</i> | common hackberry | Tree | FACU | | | | | | | | | | | 1 | 1 | | |
| | <i>Cephalanthus occidentalis</i> | common buttonbush | Shrub | OBL | 1 | 1 | | | | | | | | | | | | |
| | <i>Cornus amomum</i> | silky dogwood | Shrub | FACW | 1 | 1 | | | | | | | | | 2 | 2 | | |
| | <i>Diospyros virginiana</i> | common persimmon | Tree | FAC | | | | | | | 1 | 1 | | | | | | |
| | <i>Fraxinus pennsylvanica</i> | green ash | Tree | FACW | | | 2 | 2 | | | | | | | | | | |
| | <i>Liriodendron tulipifera</i> | tuliptree | Tree | FACU | 2 | 2 | | | | | | | | | 2 | 2 | | |
| | <i>Nyssa sylvatica</i> | blackgum | Tree | FAC | 3 | 3 | | | | | | | 2 | 2 | | | 2 | 2 |
| | <i>Platanus occidentalis</i> | American sycamore | Tree | FACW | 2 | 2 | | | | | 1 | 1 | 1 | 1 | 7 | 7 | | |
| | <i>Quercus lyrata</i> | overcup oak | Tree | OBL | | | 1 | 1 | | | | | 1 | 1 | | | | |
| | <i>Quercus nigra</i> | water oak | Tree | FAC | | | 1 | 1 | 4 | 4 | | | 2 | 2 | | | 1 | 1 |
| | <i>Quercus pagoda</i> | cherrybark oak | Tree | FACW | | | | | | | 1 | 1 | 1 | 1 | | | | |
| | <i>Quercus phellos</i> | willow oak | Tree | FACW | 3 | 3 | | | 2 | 2 | 1 | 1 | | | | | | |
| | <i>Quercus sp.</i> | | | | 3 | 3 | 1 | 1 | | | 5 | 5 | 2 | 2 | 1 | 1 | 3 | 3 |
| <i>Taxodium distichum</i> | bald cypress | Tree | OBL | | | 6 | 6 | 10 | 10 | | | 3 | 3 | 3 | 3 | | | |
| Sum | Performance Standard | | | | 15 | 15 | 11 | 11 | 16 | 16 | 12 | 12 | 13 | 13 | 16 | 16 | 11 | 11 |
| Mitigation Plan Performance Standard | Current Year Stem Count | | | | 15 | | 11 | | 16 | | 12 | | 13 | | 16 | | 11 | |
| | Stems/Acre | | | | 607 | | 445 | | 648 | | 486 | | 526 | | 648 | | 445 | |
| | Species Count | | | | 7 | | 5 | | 3 | | 7 | | 8 | | 6 | | 5 | |
| | Dominant Species Composition (%) | | | | 20 | | 55 | | 62 | | 42 | | 23 | | 44 | | 36 | |
| | Average Plot Height | | | | 2 | | 2 | | 2 | | 2 | | 2 | | 2 | | 2 | |
| % Invasives | | | | 0 | | 0 | | 0 | | 0 | | 0 | | 0 | | 0 | | |
| Post Mitigation Plan Performance Standard | Current Year Stem Count | | | | 15 | | 11 | | 16 | | 12 | | 13 | | 16 | | 11 | |
| | Stems/Acre | | | | 607 | | 445 | | 648 | | 486 | | 526 | | 648 | | 445 | |
| | Species Count | | | | 7 | | 5 | | 3 | | 7 | | 8 | | 6 | | 5 | |
| | Dominant Species Composition (%) | | | | 20 | | 55 | | 62 | | 42 | | 23 | | 44 | | 36 | |
| | Average Plot Height | | | | 2 | | 2 | | 2 | | 2 | | 2 | | 2 | | 2 | |
| % Invasives | | | | 0 | | 0 | | 0 | | 0 | | 0 | | 0 | | 0 | | |

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 9. Vegetation Performance Standards Summary Table

| | Veg Plot 1 F | | | | Veg Plot 2 F | | | | Veg Plot 3 F | | | |
|-------------------|--------------|--------------|-----------|-------------|--------------|--------------|-----------|-------------|--------------|--------------|-----------|-------------|
| | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | | | | | | | | | | | | |
| Monitoring Year 2 | | | | | | | | | | | | |
| Monitoring Year 1 | 607 | 2 | 7 | 0 | 445 | 2 | 5 | 0 | 648 | 2 | 3 | 0 |
| Monitoring Year 0 | 688 | 2 | 7 | 0 | 607 | 2 | 6 | 0 | 648 | 1 | 3 | 0 |
| | Veg Plot 4 F | | | | Veg Plot 5 F | | | | Veg Plot 6 F | | | |
| | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | | | | | | | | | | | | |
| Monitoring Year 2 | | | | | | | | | | | | |
| Monitoring Year 1 | 486 | 2 | 7 | 0 | 526 | 2 | 8 | 0 | 648 | 2 | 6 | 0 |
| Monitoring Year 0 | 567 | 2 | 8 | 0 | 607 | 2 | 8 | 0 | 769 | 1 | 7 | 0 |
| | Veg Plot 7 F | | | | | | | | | | | |
| | Stems/Ac. | Av. Ht. (ft) | # Species | % Invasives | | | | | | | | |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | | | | | | | | | | | | |
| Monitoring Year 2 | | | | | | | | | | | | |
| Monitoring Year 1 | 445 | 2 | 5 | 0 | | | | | | | | |
| Monitoring Year 0 | 567 | 1 | 6 | 0 | | | | | | | | |

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

Appendix C

Stream Geomorphology Data

Cross-Sections with Annual Overlays

Table 10A-B. Baseline Stream Data Summary Tables

Table 11. Cross-Section Morphology Monitoring Summary


| | |
|--------------------|------------------------------|
| Site | Shaw's Run |
| Watershed: | Lumber River Basin, 03040203 |
| XS ID | UT1, XS - 2, Pool |
| Feature | Pool |
| Date: | 3/23/2021 |
| Field Crew: | Harris, Perkinson |

| Station | Elevation |
|---------|-----------|
| -0.3 | 90.9 |
| 1.3 | 91.0 |
| 3.9 | 91.0 |
| 5.6 | 90.9 |
| 7.1 | 90.9 |
| 7.9 | 90.7 |
| 8.6 | 90.5 |
| 9.3 | 90.2 |
| 10.1 | 89.9 |
| 10.8 | 89.7 |
| 11.4 | 89.6 |
| 12.2 | 89.7 |
| 13.0 | 89.7 |
| 13.7 | 89.9 |
| 14.1 | 90.2 |
| 14.6 | 90.9 |
| 15.3 | 91.2 |
| 16.2 | 91.4 |
| 17.4 | 91.4 |
| 18.7 | 91.5 |
| 20.1 | 91.5 |
| | |
| | |

| SUMMARY DATA | |
|-----------------------------------|------|
| Bankfull Elevation: | 90.9 |
| Bank Height Ratio: | 1.0 |
| Thalweg Elevation: | 89.6 |
| LTOB Elevation: | 90.9 |
| LTOB Max Depth: | 1.2 |
| LTOB Cross Sectional Area: | 5.7 |



| | |
|--------------------|-------|
| Stream Type | E/C 5 |
|--------------------|-------|




| | |
|--------------------|------------------------------|
| Site | Shaw's Run |
| Watershed: | Lumber River Basin, 03040203 |
| XS ID | UT1, XS - 3, Pool |
| Feature | Pool |
| Date: | 3/23/2021 |
| Field Crew: | Harris, Perkinson |

| Station | Elevation |
|---------|-----------|
| 0.0 | 92.6 |
| 1.9 | 92.6 |
| 3.9 | 92.5 |
| 5.0 | 92.4 |
| 5.9 | 92.1 |
| 6.4 | 91.9 |
| 7.3 | 91.1 |
| 8.1 | 90.9 |
| 9.2 | 90.8 |
| 10.0 | 90.7 |
| 10.6 | 90.8 |
| 11.0 | 91.1 |
| 11.4 | 91.4 |
| 12.0 | 91.7 |
| 12.5 | 92.1 |
| 13.5 | 92.2 |
| 14.2 | 92.3 |
| 15.1 | 92.5 |
| 16.0 | 92.6 |
| 17.2 | 92.7 |
| 18.6 | 92.6 |
| | |
| | |

| SUMMARY DATA | |
|-----------------------------------|------|
| Bankfull Elevation: | 92.1 |
| Bank Height Ratio: | 1.0 |
| Thalweg Elevation: | 90.7 |
| LTOB Elevation: | 92.1 |
| LTOB Max Depth: | 1.4 |
| LTOB Cross Sectional Area: | 6.1 |



| | |
|--------------------|-------|
| Stream Type | E/C 5 |
|--------------------|-------|




| | |
|--------------------|------------------------------|
| Site | Shaw's Run |
| Watershed: | Lumber River Basin, 03040203 |
| XS ID | UT1, XS - 5, Pool |
| Feature | Pool |
| Date: | 3/23/2021 |
| Field Crew: | Harris, Perkinson |

| Station | Elevation |
|---------|-----------|
| 0.0 | 94.1 |
| 2.4 | 94.0 |
| 4.0 | 94.0 |
| 5.2 | 94.0 |
| 6.2 | 93.8 |
| 7.0 | 93.5 |
| 7.7 | 93.1 |
| 8.6 | 93.0 |
| 9.4 | 92.7 |
| 9.9 | 92.6 |
| 10.5 | 92.6 |
| 11.4 | 92.7 |
| 12.2 | 93.0 |
| 12.8 | 93.2 |
| 13.5 | 93.5 |
| 14.0 | 93.6 |
| 14.5 | 93.8 |
| 15.6 | 93.8 |
| 17.4 | 93.8 |
| 18.7 | 93.9 |
| 20.2 | 93.9 |
| 21.0 | 94.0 |

| SUMMARY DATA | |
|-----------------------------------|------|
| Bankfull Elevation: | 93.8 |
| Bank Height Ratio: | 1.0 |
| Thalweg Elevation: | 92.6 |
| LTOB Elevation: | 93.8 |
| LTOB Max Depth: | 1.2 |
| LTOB Cross Sectional Area: | 5.6 |



| | |
|--------------------|-------|
| Stream Type | E/C 5 |
|--------------------|-------|




| | |
|--------------------|------------------------------|
| Site | Shaw's Run |
| Watershed: | Lumber River Basin, 03040203 |
| XS ID | UT1, XS - 7, Pool |
| Feature | Pool |
| Date: | 3/23/2021 |
| Field Crew: | Harris, Perkinson |

| Station | Elevation |
|---------|-----------|
| 0.2 | 95.7 |
| 2.5 | 95.8 |
| 4.3 | 95.8 |
| 5.8 | 95.6 |
| 6.8 | 95.3 |
| 7.1 | 94.8 |
| 7.7 | 94.4 |
| 8.2 | 94.3 |
| 8.7 | 94.1 |
| 9.1 | 94.1 |
| 9.5 | 94.2 |
| 10.0 | 94.4 |
| 10.5 | 94.4 |
| 10.9 | 94.8 |
| 11.3 | 94.9 |
| 11.9 | 95.1 |
| 12.7 | 95.5 |
| 13.3 | 95.6 |
| 13.9 | 95.7 |
| 15.3 | 95.7 |
| 17.0 | 95.7 |
| 18.7 | 95.7 |
| 20.3 | 95.7 |

| SUMMARY DATA | |
|-----------------------------------|------|
| Bankfull Elevation: | 95.5 |
| Bank Height Ratio: | 1.0 |
| Thalweg Elevation: | 94.1 |
| LTOB Elevation: | 95.6 |
| LTOB Max Depth: | 1.5 |
| LTOB Cross Sectional Area: | 5.6 |



| | |
|--------------------|-------|
| Stream Type | E/C 5 |
|--------------------|-------|




| | |
|--------------------|------------------------------|
| Site | Shaw's Run |
| Watershed: | Lumber River Basin, 03040203 |
| XS ID | UT2, XS - 9, Pool |
| Feature | Pool |
| Date: | 3/23/2021 |
| Field Crew: | Harris, Perkinson |

| Station | Elevation |
|---------|-----------|
| 0.0 | 94.6 |
| 2.1 | 94.4 |
| 3.7 | 94.5 |
| 4.9 | 94.5 |
| 5.7 | 94.4 |
| 6.1 | 94.1 |
| 6.7 | 93.6 |
| 7.3 | 93.3 |
| 7.7 | 93.4 |
| 8.3 | 93.6 |
| 8.7 | 93.7 |
| 9.0 | 93.8 |
| 9.4 | 94.1 |
| 9.9 | 94.4 |
| 10.4 | 94.6 |
| 11.0 | 94.6 |
| 11.9 | 94.6 |
| 13.3 | 94.7 |
| 14.9 | 94.8 |
| | |
| | |
| | |
| | |

| SUMMARY DATA | |
|-----------------------------------|------|
| Bankfull Elevation: | 94.4 |
| Bank Height Ratio: | 1.0 |
| Thalweg Elevation: | 93.3 |
| LTOB Elevation: | 94.4 |
| LTOB Max Depth: | 1.1 |
| LTOB Cross Sectional Area: | 2.4 |



| | |
|--------------------|-------|
| Stream Type | E/C 5 |
|--------------------|-------|



**Table 10A. Baseline Stream Data Summary
Shaw's Run - UT 1**

| Parameter | Pre-Existing Condition (applicable) | | | | | Design | | Monitoring Baseline | | | Monitoring Year 1 | | |
|--|-------------------------------------|------------|-----|------------|---|----------|------------|---------------------|------------|----------|-------------------|------------|----------|
| | Min | Mean | Med | Max | n | Min | Max | Min | Max | n | Min | Max | n |
| Riffle Only | | | | | | | | | | | | | |
| Bankfull Width (ft) | 4.1 | 5.9 | | 6.9 | | 6.1 | 7 | 5.6 | 8.2 | 4 | 5.8 | 9.3 | 4 |
| Floodprone Width (ft) | 5.4 | 7 | | 9.4 | | 30 | 70 | 100 | 100 | 4 | 100 | 100 | 4 |
| Bankfull Mean Depth (ft) | 0.5 | 0.5 | | 0.8 | | 0.4 | 0.5 | 0.4 | 0.6 | 4 | 0.4 | 0.5 | 4 |
| Bankfull Max Depth (ft) | 0.6 | 0.8 | | 1.2 | | 0.6 | 0.8 | 0.7 | 1.0 | 4 | 0.9 | 1.0 | 4 |
| Bankfull Cross Sectional Area (ft ²) | 3.1 | 3.1 | | 3.1 | | 3.1 | 3.1 | 2.5 | 4.8 | 4 | 2.5 | 4.8 | 4 |
| Width/Depth Ratio | 5.3 | 10.9 | | 14.9 | | 12 | 16 | 12.7 | 17.7 | 4 | 13.7 | 18.1 | 4 |
| Entrenchment Ratio | 4.6 | 7.6 | | 10.6 | | 4.6 | 10.6 | 12.2 | 17.9 | 4 | 10.7 | 17.1 | 4 |
| Bank Height Ratio | 2.8 | 3.4 | | 4.7 | | 1 | 1.2 | 1.0 | 1.0 | 4 | 1.0 | 1.0 | 4 |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | |
| Rosgen Classification | G 5/6 | | | | | E/C 5 | | C 5 | | | C 5 | | |
| Bankfull Discharge (cfs) | 2.8 | | | | | 2.8 | | 2.8 | | | 2.8 | | |
| Sinuosity (ft) | 1 | | | | | 1.15 | | 1.15 | | | 1.15 | | |
| Water Surface Slope (Channel) (ft/ft) | 0.0033 | | | | | 0.0029 | | 0.004 | | | 0.004 | | |
| Other | | | | | | | | | | | | | |

**Table 10B. Baseline Stream Data Summary
Shaw's Run - UT 2**

| Parameter | Pre-Existing Condition (applicable) | | | | | Design | | Monitoring Baseline | | | Monitoring Year 1 | | |
|--|-------------------------------------|------------|-----|------------|---|----------|------------|---------------------|------------|----------|-------------------|------------|----------|
| | Min | Mean | Med | Max | n | Min | Max | Min | Max | n | Min | Max | n |
| Riffle Only | | | | | | | | | | | | | |
| Bankfull Width (ft) | 5.2 | 7.9 | | 8.3 | | 3.6 | 4.2 | 4.5 | 4.5 | 1 | 7.9 | 7.9 | 1 |
| Floodprone Width (ft) | 7 | 9 | | 12 | | 30 | 70 | 100 | 100 | 1 | 100 | 100 | 1 |
| Bankfull Mean Depth (ft) | 0.1 | 0.1 | | 0.2 | | 0.3 | 0.3 | 0.4 | 0.4 | 1 | 0.2 | 0.2 | 1 |
| Bankfull Max Depth (ft) | 0.2 | 0.3 | | 0.3 | | 0.3 | 0.5 | 0.5 | 0.5 | 1 | 0.5 | 0.5 | 1 |
| Bankfull Cross Sectional Area (ft ²) | 1.1 | 1.1 | | 1.1 | | 1.1 | 1.1 | 1.8 | 1.8 | 1 | 1.8 | 1.8 | 1 |
| Width/Depth Ratio | 24.6 | 56.9 | | 62.6 | | 12 | 16 | 11.2 | 11.2 | 1 | 34.8 | 34.8 | 1 |
| Entrenchment Ratio | 1 | 1.2 | | 1.6 | | 7.6 | 17.8 | 22.0 | 22.0 | 1 | 12.6 | 12.6 | 1 |
| Bank Height Ratio | 6 | 6.8 | | 9.5 | | 1 | 1.2 | 1.0 | 1.0 | 1 | 1.0 | 1.0 | 1 |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | |
| Rosgen Classification | F 5/6 | | | | | E/C 5 | | E/C 5 | | | E/C 5 | | |
| Bankfull Discharge (cfs) | 0.9 | | | | | 0.9 | | 0.9 | | | 0.9 | | |
| Sinuosity (ft) | 1 | | | | | 1.15 | | 1.15 | | | 1.15 | | |
| Water Surface Slope (Channel) (ft/ft) | 0.01 | | | | | 0.0087 | | 0.0028 | | | 0.0028 | | |
| Other | | | | | | | | | | | | | |

Table 11. Monitoring Data - Cross Section Morphology Monitoring Summary
(Shaw's Run/ DMS:100055) UT 1 and UT 2

| | UT 1 - Cross Section 1 (Riffle) | | | | | | | UT 1 - Cross Section 2 (Pool) | | | | | | | UT 1 - Cross Section 3 (Pool) | | | | | | | UT 1 - Cross Section 4 (Riffle) | | | | | | | UT 1 - Cross Section 5 (Pool) | | | | | | | | | | | | |
|--|---|-------|-----|-----|-----|-----|-----|-------------------------------|-------|-----|-----|-----|-----|---------|---------------------------------|-----|-----|-----|-----|-----|-----|---------------------------------|-----|-----|-----|-----|---------|-------|----------------------------------|-----|-----|-----|-----|--------|-------|--|--|--|--|--|--|
| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | | | | | | |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | 90.88 | 90.81 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bank Height Ratio_Based on AB Bankfull ¹ Area | 1.00 | 0.99 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Thalweg Elevation | 90.15 | 89.80 | | | | | | 89.75 | 89.63 | | | | | 90.8011 | 90.66 | | | | | | | | | | | | 91.46 | 91.31 | | | | | | 92.647 | 92.56 | | | | | | |
| LTOB ² Elevation | 90.88 | 90.80 | | | | | | 90.939 | 90.87 | | | | | 92.21 | 92.07 | | | | | | | | | | | | 92.29 | 92.20 | | | | | | 93.805 | 93.76 | | | | | | |
| LTOB ² Max Depth (ft) | 0.74 | 1.00 | | | | | | 1.19 | 1.24 | | | | | 1.41 | 1.42 | | | | | | | | | | | | 0.83 | 0.89 | | | | | | 1.16 | 1.21 | | | | | | |
| LTOB ² Cross Sectional Area (ft ²) | 3.7 | 3.7 | | | | | | 5.7 | 5.7 | | | | | 6.1 | 6.1 | | | | | | | | | | | | 2.5 | 2.5 | | | | | | 5.6 | 5.6 | | | | | | |
| | UT 1 - Cross Section 6 (Riffle) | | | | | | | UT 1 - Cross Section 7 (Pool) | | | | | | | UT 1 - Cross Section 8 (Riffle) | | | | | | | UT 2 - Cross Section 9 (Pool) | | | | | | | UT 2 - Cross Section 10 (Riffle) | | | | | | | | | | | | |
| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | | | | | | |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | 94.16 | 94.18 | | | | | | | | | | | | 95.60 | 95.52 | | | | | | | | | | | | | | | | | | | 94.60 | 94.55 | | | | | | |
| Bank Height Ratio_Based on AB Bankfull ¹ Area | 1.00 | 1.01 | | | | | | | | | | | | 1.00 | 1.05 | | | | | | | | | | | | | | | | | | | 1.00 | 1.11 | | | | | | |
| Thalweg Elevation | 93.11 | 93.25 | | | | | | 94.258 | 94.09 | | | | | 94.79 | 94.57 | | | | | | | | | | | | 93.4402 | 93.33 | | | | | | 94.054 | 94.00 | | | | | | |
| LTOB ² Elevation | 94.16 | 94.19 | | | | | | 95.609 | 95.59 | | | | | 95.60 | 95.56 | | | | | | | | | | | | 94.37 | 94.39 | | | | | | 94.60 | 94.61 | | | | | | |
| LTOB ² Max Depth (ft) | 1.05 | 0.93 | | | | | | 1.35 | 1.50 | | | | | 0.81 | 1.00 | | | | | | | | | | | | 0.93 | 1.06 | | | | | | 0.54 | 0.61 | | | | | | |
| LTOB ² Cross Sectional Area (ft ²) | 4.8 | 4.8 | | | | | | 5.6 | 5.6 | | | | | 3.2 | 3.2 | | | | | | | | | | | | 2.4 | 2.4 | | | | | | 1.8 | 1.8 | | | | | | |
| | <p>The above morphology parameters reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT and industry mitigation providers/practitioners. The outcome resulted in the focus on three primary morphological parameters of interest for the purposes of tracking channel change moving forward. They are the bank height ratio using a constant As-built bankfull area and the cross sectional area and max depth based on each years low top of bank. These are calculated as follows:</p> <p>1 - Bank Height Ratio (BHR) takes the As-built bankfull area as the basis for adjusting each subsequent years bankfull elevation. For example if the As-built bankfull area was 10 ft2, then the MY1 bankfull elevation would be adjusted until the calculated bankfull area within the MY1 cross section survey = 10 ft2. The BHR would then be calculated with the difference between the low top of bank (LTOB) elevation for MY1 and the thalweg elevation for MY1 in the numerator with the difference between the MY1 bankfull elevation and the MY1 thalweg elevation in the denominator. This same process is then carried out in each successive year.</p> <p>2 - LTOB Area and Max depth - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recoded and tracked above as LTOB max depth.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bank Height Ratio_Based on AB Bankfull ¹ Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Thalweg Elevation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LTOB ² Elevation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LTOB ² Max Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LTOB ² Cross Sectional Area (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Note: The smaller the channel the closer the survey measurements are to their limit of reliable detection, therefore inter-annual variation in morphological measurement (as a percentage) is by default magnified as channel size decreases. Some of the variability above is the result of this factor and some is due to the large amount of depositional sediments observed.

Appendix D Hydrologic Data

Table 12. Verification of Bankfull Events
Table 13. Groundwater Hydrology Data
Groundwater Gauge Graphs
Tables 14 A-B. Channel Evidence
Surface Water Gauge Graphs
Figure D1. 30/70 Percentile Graph for Rainfall
Soil Temperature Graph
WETS Tables

Table 12. Verification of Bankfull Events

| Date of Data Collection | Date of Occurrence | Method | Photo (if available) |
|-------------------------|--------------------|---|----------------------|
| February 18, 2021 | February 18, 2021 | A bankfull event was documented on UT1 by trail camera and stream gauge evidence after 3.02 inches of rain were captured at an onsite rain gauge. | 1 |
| March 1, 2021 | February 18, 2021 | Wrack and laid-back vegetation were observed on the TOB of UT2 after 3.02 inches of rain was documented on February 18, 2021 at an onsite rain gauge. | 2 |

Photo 1: Bankfull event documented on UT 1 downstream after 3" of rain fell on February 18, 2021



Photo 2:
Wrack and laid-back vegetation were observed on the TOB
of UT2 after 3" inches of rain fell on February 18, 2021.




Table 13. Groundwater Hydrology Data
Summary of Monitoring Period/Hydrology Success Criteria by Year

| Gauge | 12% Hydroperiod Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage) | | | | | | |
|-------|---|------------------|------------------|------------------|------------------|------------------|------------------|
| | Year 1 (2021) | Year 2 (2022) | Year 3 (2023) | Year 4 (2024) | Year 5 (2025) | Year 6 (2026) | Year 7 (2027) |
| 1* | No - 5 days (1.9%) | | | | | | |
| 2^ | No - 15 days (5.8%) | | | | | | |
| 3 | Yes - 44 days (17.1%) | | | | | | |
| 4 | Yes - 38 days (14.8%) | | | | | | |
| 5 | Yes - 34 days (13.2%) | | | | | | |
| 6 | Yes - 52 days (20.2%) | | | | | | |
| 7 | Yes - 36 days (14.0%) | | | | | | |
| 8 | Yes - 38 days (14.8%) | | | | | | |
| 9 | Yes - 37 days (14.4%) | | | | | | |


* Gauge 1 is not located in a credit generating area.

^ Gauge 2 likely would have met success criteria, however, logger failure occurred at the start of the growing season.


Shaws Run Groundwater Gauge 1 Year 1 (2021 Data)




Shaws Run Groundwater Gauge 2 Year 1 (2021 Data)




Shaws Run Groundwater Gauge 3 Year 1 (2021 Data)




Shaws Run Groundwater Gauge 4 Year 1 (2021 Data)




Shaws Run Groundwater Gauge 5 Year 1 (2021 Data)




Shaws Run Groundwater Gauge 6 Year 1 (2021 Data)



Shaws Run Groundwater Gauge 7 Year 1 (2021 Data)



Shaws Run Groundwater Gauge 8 Year 1 (2021 Data)



Shaws Run Groundwater Gauge 9 Year 1 (2021 Data)




Table 14A UT-1 Upstream Channel Evidence

| UT-1 Upstream Channel Evidence | Year 1 (2021) |
|---|----------------------|
| Max consecutive days channel flow | 107 |
| Presence of litter and debris (wracking) | Yes |
| Leaf litter disturbed or washed away | Yes |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes |
| Sediment deposition and/or scour indicating sediment transport | Yes |
| Water staining due to continual presence of water | Yes |
| Formation of channel bed and banks | Yes |
| Sediment sorting within the primary path of flow | Yes |
| Sediment shelving or a natural line impressed on the banks | Yes |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes |
| Exposure of woody plant roots within the primary path of flow | No |
| Other: | |


Table 14B UT-1 Downstream Channel Evidence

| UT-2 Channel Evidence | Year 1 (2021) |
|---|----------------------|
| Max consecutive days channel flow | 109 |
| Presence of litter and debris (wracking) | Yes |
| Leaf litter disturbed or washed away | Yes |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes |
| Sediment deposition and/or scour indicating sediment transport | Yes |
| Water staining due to continual presence of water | Yes |
| Formation of channel bed and banks | Yes |
| Sediment sorting within the primary path of flow | Yes |
| Sediment shelving or a natural line impressed on the banks | Yes |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes |
| Exposure of woody plant roots within the primary path of flow | No |
| Other: | |


Table 14C UT-2 Channel Evidence

| UT-2 Channel Evidence | Year 1 (2021) |
|---|----------------------|
| Max consecutive days channel flow | 70 |
| Presence of litter and debris (wracking) | Yes |
| Leaf litter disturbed or washed away | Yes |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes |
| Sediment deposition and/or scour indicating sediment transport | Yes |
| Water staining due to continual presence of water | Yes |
| Formation of channel bed and banks | Yes |
| Sediment sorting within the primary path of flow | Yes |
| Sediment shelving or a natural line impressed on the banks | Yes |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes |
| Exposure of woody plant roots within the primary path of flow | No |
| Other: | |

Shaws Run UT1 Upstream Year 1 (2021 Data)



Shaws Run UT1 Downstream Year 1 (2021 Data)



Shaws Run UT2 Year 1 (2021 Data)






Figure D1: Shaw's Run 30-70 Percentile Graph for Rainfall

Current year data from onsite rain gauge
30-70th percentile data from WETS Station: Whiteville, NC



Shaw's Run Soil Temperature Data Year 1 (2021)



WETS Table

WETS Station: WHITEVILLE 7
NW, NC

Requested years: 1990 -
2020

| Month | Avg Max Temp | Avg Min Temp | Avg Mean Temp | Avg Precip | 30% chance precip less than | 30% chance precip more than | Avg number days precip 0.10 or more | Avg Snowfall |
|---------|--------------|--------------|---------------|------------|-----------------------------|-----------------------------|-------------------------------------|--------------|
| Jan | 56.1 | 32.9 | 44.5 | 3.40 | 2.23 | 4.08 | 7 | 0.8 |
| Feb | 59.5 | 34.9 | 47.2 | 3.23 | 2.24 | 3.85 | 6 | 0.2 |
| Mar | 66.7 | 40.6 | 53.7 | 3.76 | 2.73 | 4.42 | 6 | 0.0 |
| Apr | 75.2 | 48.7 | 61.9 | 3.35 | 2.24 | 4.01 | 5 | 0.0 |
| May | 82.1 | 58.1 | 70.1 | 4.25 | 2.98 | 5.05 | 6 | 0.0 |
| Jun | 88.1 | 66.2 | 77.2 | 4.33 | 2.77 | 5.22 | 7 | 0.0 |
| Jul | 91.1 | 70.0 | 80.5 | 5.24 | 4.00 | 6.10 | 8 | 0.0 |
| Aug | 89.4 | 68.6 | 79.0 | 6.09 | 4.47 | 7.15 | 9 | 0.0 |
| Sep | 84.5 | 62.9 | 73.7 | 6.45 | 3.36 | 7.88 | 6 | 0.0 |
| Oct | 76.1 | 51.2 | 63.6 | 3.61 | 1.61 | 4.40 | 5 | 0.0 |
| Nov | 66.8 | 40.7 | 53.8 | 3.16 | 1.80 | 3.85 | 5 | 0.0 |
| Dec | 58.9 | 35.4 | 47.2 | 3.49 | 2.43 | 4.15 | 6 | 0.3 |
| Annual: | | | | | 44.30 | 54.05 | | |
| Average | 74.6 | 50.9 | 62.7 | - | - | - | - | - |
| Total | - | - | - | 50.36 | | | 77 | 1.4 |

GROWING SEASON DATES

| | | | |
|---------------------------|-------------------------|------------------------|-------------------------|
| Years with missing data: | 24 deg = 2 | 28 deg = 1 | 32 deg = 1 |
| Years with no occurrence: | 24 deg = 0 | 28 deg = 0 | 32 deg = 0 |
| Data years used: | 24 deg = 29 | 28 deg = 30 | 32 deg = 30 |
| Probability | 24 F or higher | 28 F or higher | 32 F or higher |
| 50 percent * | 2/23 to 12/13: 293 days | 3/9 to 11/19: 255 days | 3/27 to 11/7: 225 days |
| 70 percent * | 2/17 to 12/20: 306 days | 3/3 to 11/25: 267 days | 3/23 to 11/11: 233 days |

* Percent chance of the growing season occurring between the Beginning and Ending dates.

STATS TABLE - total precipitation (inches)

| Yr | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Annl |
|------|-------|------|------|------|------|-------|-------|------|-------|------|------|------|-------|
| 1954 | | | | | 2.30 | 2.13 | 5.75 | 5.21 | 1.78 | 5.20 | 1.54 | 2.34 | 26.25 |
| 1955 | 4.08 | 1.56 | 2.82 | 4.21 | 2.68 | 5.50 | 2.46 | 8.90 | 12.77 | 4.35 | 2.44 | 1.08 | 52.85 |
| 1956 | 1.77 | 5.03 | 3.57 | 2.81 | 4.68 | 8.40 | 0.82 | 3.98 | 5.17 | 3.03 | 0.94 | 1.37 | 41.57 |
| 1957 | 2.48 | 3.36 | 4.73 | 0.58 | 5.72 | 5.63 | 1.78 | 3.12 | 5.48 | 0.98 | 5.54 | 4.15 | 43.55 |
| 1958 | 5.22 | 3.33 | 4.78 | 4.34 | 2.40 | 9.86 | 4.21 | 9.01 | 2.95 | 5.56 | 1.51 | 3.27 | 56.44 |
| 1959 | 1.61 | 5.59 | 7.17 | 5.22 | 4.43 | 2.44 | 10.52 | 5.22 | 5.78 | 7.25 | 1.29 | 4.24 | 60.76 |
| 1960 | 4.53 | 5.28 | 3.63 | 1.37 | 2.90 | 4.85 | 10.86 | 3.83 | 6.28 | 3.08 | 1.58 | 1.60 | 49.79 |
| 1961 | 11.53 | 2.75 | 5.37 | 6.13 | 3.93 | 10.77 | 10.22 | 4.34 | 4.32 | 1.16 | 2.17 | 1.02 | 53.71 |

| | | | | | | | | | | | | | |
|------|------|------|------|------|-------|------|-------|-------|-------|-------|------|------|-------|
| 1962 | 4.92 | 3.77 | 4.66 | 5.55 | 2.13 | 8.84 | 6.52 | 3.10 | 5.49 | 0.55 | 7.07 | 2.37 | 54.97 |
| 1963 | 6.21 | 3.09 | 1.29 | 1.77 | 6.47 | 4.60 | 5.66 | 2.13 | 6.49 | 0.94 | 6.55 | 1.88 | 47.08 |
| 1964 | 5.88 | 6.78 | 2.71 | 3.77 | 3.49 | 5.55 | 6.34 | 4.56 | 4.95 | 8.85 | 1.56 | 3.71 | 58.15 |
| 1965 | 1.13 | 6.20 | 6.76 | 3.89 | 4.30 | 6.72 | 6.94 | 4.51 | 5.17 | 2.15 | 1.15 | 0.55 | 49.47 |
| 1966 | 5.69 | 4.91 | 3.45 | 2.84 | 4.62 | 4.79 | 7.40 | 5.97 | 3.52 | 0.86 | 1.43 | 4.75 | 50.23 |
| 1967 | 3.80 | 3.60 | 1.95 | 2.35 | 3.83 | 5.17 | 6.29 | 4.24 | 5.87 | 1.20 | 3.20 | 4.45 | 45.95 |
| 1968 | 3.90 | 1.13 | 3.27 | 3.40 | 2.57 | 2.24 | 5.47 | 0.92 | 0.89 | 4.25 | 3.80 | 2.07 | 33.91 |
| 1969 | 2.45 | 2.95 | 4.57 | 4.15 | 5.37 | 9.56 | 5.37 | 5.83 | 2.15 | 3.23 | 3.67 | 3.36 | 52.66 |
| 1970 | 2.25 | 5.15 | 6.64 | 1.11 | 2.39 | 1.79 | 7.54 | 6.40 | 5.42 | 4.03 | 2.77 | 2.14 | 47.63 |
| 1971 | 4.64 | 3.52 | 7.73 | 3.23 | 5.71 | 2.72 | 7.33 | 8.34 | 3.42 | 7.44 | 1.58 | 1.33 | 56.99 |
| 1972 | 4.76 | 5.12 | 3.53 | 1.34 | 4.39 | 4.16 | 4.01 | 3.97 | 2.67 | 1.45 | 5.57 | 3.29 | 44.26 |
| 1973 | 4.35 | 7.36 | 5.28 | 6.95 | 4.09 | 5.56 | 3.24 | 3.54 | 3.06 | 1.74 | 0.65 | 6.39 | 52.21 |
| 1974 | 5.01 | 4.77 | 3.87 | 2.69 | 7.53 | 5.25 | 4.72 | 11.68 | 6.82 | 1.06 | 1.92 | 5.30 | 60.62 |
| 1975 | 3.95 | 4.51 | 4.70 | 5.19 | 6.04 | 2.90 | 6.46 | 1.20 | 4.78 | 1.71 | 1.75 | 4.45 | 47.64 |
| 1976 | 3.71 | 1.33 | 3.26 | 0.13 | 4.17 | 5.70 | 3.84 | 3.59 | 3.78 | 3.12 | 3.46 | 4.56 | 40.65 |
| 1977 | 2.20 | 2.13 | 6.12 | 0.99 | 4.90 | 4.32 | 4.19 | 6.68 | 2.08 | 3.93 | 5.50 | 5.82 | 48.86 |
| 1978 | 5.63 | 1.08 | 3.83 | 4.08 | 6.16 | 5.50 | 5.53 | 6.26 | 3.28 | 1.09 | 4.10 | 2.24 | 48.78 |
| 1979 | 3.64 | 4.67 | 5.82 | 1.95 | 9.04 | 8.64 | 4.56 | 1.92 | 11.87 | 0.59 | 3.76 | 2.28 | 58.74 |
| 1980 | 4.63 | 1.48 | 8.62 | 1.68 | 4.89 | 2.56 | 5.39 | 1.10 | 3.83 | 3.05 | 1.62 | 3.32 | 42.17 |
| 1981 | 1.12 | 2.38 | 2.93 | 0.78 | 6.71 | 9.76 | 10.19 | 9.39 | 2.17 | 1.62 | 0.51 | 5.22 | 52.78 |
| 1982 | 6.95 | 5.35 | 1.43 | 4.16 | 2.03 | 4.78 | 5.02 | 2.89 | 3.80 | 5.23 | 2.05 | 4.13 | 47.82 |
| 1983 | 3.67 | 6.38 | 8.81 | 5.88 | 2.98 | 6.01 | 3.95 | 1.30 | 2.77 | 2.69 | 3.37 | 4.81 | 52.62 |
| 1984 | 2.81 | 6.13 | 6.09 | 3.32 | M3.84 | 1.61 | 12.70 | 2.96 | 8.02 | 0.34 | 1.04 | 0.45 | 49.31 |
| 1985 | 3.46 | 5.29 | 1.13 | 1.24 | 2.40 | 3.41 | 5.86 | 3.57 | 6.98 | M4.16 | 4.16 | 1.58 | 43.24 |
| 1986 | 1.25 | 1.65 | 2.52 | 0.30 | 5.15 | 5.62 | 6.93 | 5.28 | 0.47 | 2.80 | 3.66 | 3.76 | 39.39 |
| 1987 | 6.83 | 3.85 | 4.18 | 2.56 | 0.53 | 6.26 | 5.22 | M7.49 | 7.68 | 1.29 | 3.64 | 2.36 | 51.89 |
| 1988 | 3.68 | 0.91 | 2.58 | 3.20 | 4.99 | 2.62 | 6.32 | 7.69 | 4.27 | 1.06 | 1.07 | 0.33 | 38.72 |
| 1989 | 2.42 | 2.46 | 5.75 | 5.01 | 5.68 | 4.54 | 5.26 | 7.25 | | 2.92 | 2.35 | 4.07 | 47.71 |
| 1990 | 1.70 | 2.12 | 3.38 | 1.35 | 6.59 | 0.46 | 3.63 | 7.37 | 0.15 | 7.25 | 1.81 | 2.75 | 38.56 |
| 1991 | 6.88 | 1.96 | 6.03 | 2.27 | 2.67 | 3.45 | 9.72 | 6.48 | 5.89 | 1.93 | 2.24 | 1.90 | 51.42 |
| 1992 | 4.23 | 1.94 | 2.76 | 2.31 | 4.21 | 4.32 | 4.06 | 13.45 | 4.54 | 3.61 | 6.07 | 3.64 | 55.14 |
| 1993 | 6.18 | 2.11 | 3.90 | 5.45 | 1.38 | 3.28 | 4.15 | 5.31 | 7.18 | 4.12 | 0.91 | 2.39 | 46.36 |
| 1994 | 5.36 | 1.82 | 4.26 | 2.31 | 4.59 | 5.56 | 6.20 | 6.93 | 4.82 | 5.34 | 2.35 | 3.26 | 52.80 |
| 1995 | 6.08 | 4.73 | 3.25 | 0.72 | 5.08 | 6.48 | 5.58 | 3.17 | 4.29 | 4.89 | 3.79 | 1.97 | 50.03 |

| | | | | | | | | | | | | | |
|------|------|-------|-------|-------|------|-------|-------|-------|--------|-------|-------|------|-------|
| 1996 | 3.02 | M2.57 | 5.26 | 4.70 | 3.69 | 4.72 | 6.88 | 7.42 | 16.11 | 5.06 | 2.51 | 3.08 | 65.02 |
| 1997 | 3.78 | 3.17 | M1.92 | 3.78 | 1.26 | 2.39 | 4.57 | 1.88 | 5.19 | 2.54 | M5.56 | 4.57 | 40.61 |
| 1998 | 6.68 | 7.98 | M7.38 | 3.79 | 6.85 | 7.08 | 4.52 | 7.26 | 3.59 | 0.36 | 2.17 | 4.90 | 62.56 |
| 1999 | 8.04 | 2.35 | 2.88 | 4.29 | 5.59 | 2.39 | 3.26 | 5.39 | 18.05 | 7.35 | 0.98 | 1.75 | 62.32 |
| 2000 | 5.37 | 1.14 | 5.49 | 2.56 | 3.08 | 8.69 | 5.92 | 8.53 | 5.61 | 0.02 | 3.53 | 2.28 | 52.22 |
| 2001 | 0.88 | 2.63 | 5.41 | M0.69 | 4.65 | 3.87 | 3.56 | 7.34 | M2.20 | 0.46 | 1.34 | 1.08 | 34.11 |
| 2002 | 4.23 | 2.04 | 3.63 | 1.10 | 2.86 | 3.54 | 4.27 | 4.77 | 3.13 | 3.77 | 3.33 | 3.03 | 39.70 |
| 2003 | 1.51 | 4.40 | 5.06 | 5.54 | 7.16 | 2.76 | 10.35 | 3.62 | 7.47 | 4.55 | 0.99 | 3.54 | 56.95 |
| 2004 | 1.66 | 5.92 | 0.70 | 4.25 | 4.28 | 2.94 | 4.13 | 9.02 | 3.18 | 0.86 | 4.74 | 2.04 | 43.72 |
| 2005 | 1.71 | 3.37 | 2.73 | 1.46 | 4.05 | 5.08 | 3.96 | 4.28 | 3.83 | 6.29 | 3.22 | 3.19 | 43.17 |
| 2006 | 3.12 | 3.16 | 1.09 | 4.68 | 3.66 | 9.31 | 4.09 | 4.29 | 7.10 | 3.55 | 7.58 | 3.45 | 55.08 |
| 2007 | 3.00 | 2.26 | 1.53 | 3.90 | 1.81 | 3.51 | 1.98 | 1.83 | 1.27 | 3.79 | 0.20 | 3.69 | 28.77 |
| 2008 | 2.19 | 4.24 | 4.83 | 4.33 | 4.60 | 2.82 | 5.59 | 5.39 | 7.76 | 0.99 | 3.25 | 2.43 | 48.42 |
| 2009 | 1.76 | M1.77 | 4.23 | 3.66 | 7.83 | 3.36 | 5.04 | 6.30 | 2.52 | 3.23 | 6.47 | 7.91 | 54.08 |
| 2010 | 4.30 | 3.50 | 3.26 | 0.74 | 4.35 | 4.26 | 2.28 | 2.61 | 10.69 | 1.48 | 1.72 | 1.67 | 40.86 |
| 2011 | 1.37 | 3.99 | 3.78 | 3.81 | 2.18 | 1.20 | 5.59 | 10.49 | 3.80 | 1.76 | 3.99 | 0.67 | 42.63 |
| 2012 | 1.80 | 2.35 | 4.85 | 2.89 | 9.11 | 2.59 | 6.30 | 7.68 | 3.16 | 2.92 | 1.58 | 4.40 | 49.63 |
| 2013 | 1.13 | 4.37 | 2.66 | 4.19 | 2.21 | 13.28 | 8.59 | 5.10 | 1.55 | 0.91 | 3.55 | 5.52 | 53.06 |
| 2014 | 3.35 | 2.97 | 4.64 | 3.13 | 5.34 | 2.10 | 7.77 | 9.81 | 8.70 | 1.31 | 3.67 | 2.96 | 55.75 |
| 2015 | 2.36 | 4.62 | 4.58 | 3.29 | 2.09 | 3.69 | 2.31 | 2.68 | 3.93 | 11.18 | 5.55 | 6.25 | 52.53 |
| 2016 | 3.19 | 8.61 | M1.81 | 4.40 | 5.65 | 7.37 | 10.21 | M4.55 | M11.34 | 10.60 | 0.85 | 4.28 | 72.86 |
| 2017 | 2.25 | 2.01 | 3.17 | 4.58 | 4.77 | 3.48 | 4.33 | M6.68 | 6.14 | 3.06 | 0.90 | 4.27 | 45.64 |
| 2018 | 2.71 | M0.93 | 3.62 | 4.82 | 4.69 | M3.68 | 4.15 | M6.07 | 23.31 | M2.74 | M3.57 | 7.47 | 67.76 |
| 2019 | 2.06 | M1.94 | 2.62 | 5.54 | 1.35 | 2.29 | 4.66 | 5.80 | 5.40 | 3.38 | M3.29 | | 38.33 |
| 2020 | | | | | | | 4.87 | 7.19 | 8.14 | 2.48 | 6.45 | 4.34 | 33.47 |
| 2021 | 6.28 | 8.50 | 1.62 | | | | | | | | | | 16.40 |

Notes: Data missing in any month have an "M" flag. A "T" indicates a trace of precipitation.

Data missing for all days in a month or year is blank.

Creation date: 2021-12-07

Appendix E

Project Timeline and Contact Info

Table 15. Project Timeline

Table 16. Project Contacts

Table 15. Project Timeline
Shaw's Run Stream and Wetland Mitigation Site/100055

| Activity or Deliverable | Data Collection | Task Completion or |
|----------------------------------|-----------------|------------------------|
| | Complete | Deliverable Submission |
| Project Instituted | NA | 20-Apr-18 |
| Mitigation Plan Approved | NA | 02-Dec-19 |
| Construction (Grading) Completed | NA | 25-Jun-20 |
| Planting Completed | NA | 20-Dec-20 |
| As-built Survey Completed | Jan-21 | Jan-21 |
| MY-0 Baseline Report | Jan-21 | Mar-21 |
| MY-1 Monitoring Report | Oct-21 | Dec-21 |

Table 16. Project Contacts
Shaw's Run Stream and Wetland Mitigation Site/100055

| | |
|---|--|
| Provider Mitigation Provider POC | Restoration Systems 1101 Haynes Street, #211 Raleigh, NC 27604 Raymond Holz 919-755-9490 |
| Designer Primary project design POC | Axiom Environmental 218 Snow Ave Raleigh, NC 27603 Grant Lewis 919-215-1693 |
| Construction Contractor | Land Mechanics 126 Circle G Lane Willow Spring, NC 27592 Loyde Glover 919-639-6132 |

Appendix F Other Data

Preconstruction Benthic Results
Preconstruction Benthic Habitat Assessment Data Forms

| PAI ID NO | | | 53928 | 53929 |
|-------------------------------------|-----------------|--------------------------|-------------|-------------|
| STATION | | | UT-1 | UT-2 |
| DATE | | | 6/9/2020 | 6/9/2020 |
| SPECIES | Tolerance Value | Functional Feeding Group | | |
| ARTHROPODA | | | | |
| Crustacea | | | | |
| Isopoda | | | | |
| Asellidae | | SH | | |
| <i>Caecidotea sp.</i> | 8.4 | CG | | 4 |
| Amphipoda | | | | |
| Crangonyctidae | | | | |
| <i>Crangonyx sp.</i> | 7.2 | CG | | 1 |
| Insecta | | | | |
| Hemiptera | | | | |
| Corixidae | | PI | 1 | |
| Coleoptera | | | | |
| Dytiscidae | | P | | |
| <i>Copelatus sp.</i> | | | 2 | 3 |
| <i>Neoporus sp.</i> | 5 | | | 1 |
| <i>Thermonectus sp.</i> | | P | 2 | |
| <i>Uvarus sp.</i> | | | | 1 |
| Hydrophilidae | | P | | |
| <i>Enochrus sp.</i> | 8.5 | CG | 1 | 1 |
| <i>Tropisternus sp.</i> | 9.3 | P | 4 | 9 |
| Diptera | | | | |
| Chironomidae | | | | |
| <i>Chironomus sp.</i> | 9.3 | CG | 10 | 40 |
| <i>Goeldichironomus sp.</i> | | | 46 | 4 |
| <i>Psectrotanypus sp.</i> | | | | 1 |
| Psychodidae | | CG | | |
| <i>Pericoma sp.</i> | | CG | | 1 |
| Sciomyzidae | | | | 2 |
| TOTAL NO. OF ORGANISMS | | | 66 | 68 |
| TOTAL NO. OF TAXA | | | 7 | 12 |
| EPT TAXA | | | 0 | 0 |
| BIOTIC INDEX ASSIGNED VALUES | | | 9.24 | 8.78 |

SRUT1

Habitat Assessment Field Data Sheet
Coastal Plain Streams

TOTAL SCORE 33

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Shaws Ln UT-1 Location/road: Cudjoe Ln (Road Name Maxwell) County Columbus

Date 200609 CC# 03040203 Basin Lumber Subbasin 03-07-50

Observer(s) K.J Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 34-317735 Longitude -78-86707 Ecoregion: CA SWP Sandhills CB

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ μS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: 5 %Forest 10 %Residential _____ %Active Pasture 85 % Active Crops
_____%Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 1 Channel (at top of bank) 1.2 Stream Depth: (m) Avg. .2 Max 1.5
 Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m) 1-2

Flow conditions : High Normal Low

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details proposed stream and wetland project

Channelized ditch

- Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
- Recent overbank deposits Bar development Sewage smell
- Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: 100-100 Photos: N Y Digital 35mm

Remarks: - above ground channel

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

I. Channel Modification

- A. Natural channel-minimal dredging.....
- B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..
- C. Extensive channelization, straight as far as can see, channelized ditch.....
- D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....

Score

15

10

⑤

0

Subtotal 5

Remarks _____

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

Sticks Snags/logs Undercut banks or root mats Macrophytes Leafpacks

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

| | >50% | 30-50% | 10-30% | <10% |
|--|-------|--------|--------|-------|
| | Score | Score | Score | Score |
| 4 or 5 types present..... | 20 | 15 | 10 | 5 |
| 3 types present..... | 18 | 13 | 8 | 4 |
| 2 types present..... | 17 | 12 | ⑦ | 3 |
| 1 type present..... | 16 | 11 | 6 | 2 |
| No substrate for benthos colonization and no fish cover..... | 0 | | | |

No woody vegetation in riparian zone Remarks _____

Subtotal 7

III. Bottom Substrate (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

A. Substrate types mixed

- 1. gravel dominant.....
- 2. sand dominant.....
- 3. detritus dominant.....
- 4. silt/clay/muck dominant.....

Score

15

13

7

4

B. Substrate homogeneous

- 1. nearly all gravel.....
- 2. nearly all sand.....
- 3. nearly all detritus.....
- 4. nearly all silt/clay/muck.....

⑦

4

1

Remarks _____

Subtotal 7

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

A. Pools present

- 1. Pools Frequent (>30% of 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size (indicates pools filling in).....
- 2. Pools Infrequent (<30% of the 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size.....

Score

10

8

⑥

4

B. Pools absent

- 1. Deep water/run habitat present.....
- 2. Deep water/run habitat absent.....

4

0

Subtotal 6

Remarks _____

Page Total 25

V. Bank Stability and Vegetation

A. Banks stable or no banks, just flood plain

1. little or no evidence of erosion or bank failure, little potential for erosion

| | |
|--------------|--------------|
| <u>Score</u> | <u>Score</u> |
| 10 | 10 |

B. Erosion areas present

- 1. diverse trees, shrubs, grass; plants healthy with good root systems.....
- 2. few trees or small trees and shrubs; vegetation appears generally healthy.....
- 3. sparse vegetation; plant types and conditions suggest poorer soil binding.....
- 4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow.....
- 5. little or no bank vegetation, mass erosion and bank failure evident.....

| | |
|---|---|
| 9 | 9 |
| 7 | 7 |
| 4 | 4 |
| 2 | 0 |
| 0 | 0 |

Total 4

Remarks _____

VI. Light Penetration (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

- A. Stream with **good** canopy with some breaks for light penetration
- B. Stream with **full** canopy - breaks for light penetration absent.....
- C. Stream with **partial** canopy - sunlight and shading are essentially equal.....
- D. Stream with **minimal** canopy - full sun in all but a few areas.....
- E. **No** canopy and no shading.....

| |
|-------------------|
| <u>Score</u> |
| 10 |
| 8 |
| 7 |
| 2 |
| 0 |
| Subtotal <u>2</u> |

Remarks _____

VII. Riparian Vegetative Zone Width

Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

A. Riparian zone intact (no breaks)

- 1. zone width > 18 meters.....
- 2. zone width 12-18 meters.....
- 3. zone width 6-12 meters.....
- 4. zone width < 6 meters.....

| | |
|------------------------|-----------------------|
| <u>Lft. Bank Score</u> | <u>Rt. Bank Score</u> |
|------------------------|-----------------------|

| | |
|---|---|
| 5 | 5 |
| 4 | 4 |
| 3 | 3 |
| 2 | 2 |

B. Riparian zone not intact (breaks)

- 1. breaks rare
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....
- 2. breaks common
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....


| | |
|---|---|
| 4 | 4 |
| 3 | 3 |
| 2 | 2 |
| 1 | 1 |
| 3 | 3 |
| 2 | 2 |
| 0 | 0 |
| 0 | 0 |

Total 2

Remarks _____

Page Total 8

TOTAL SCORE 33



This side is 45° bank angle.

SR 4T-2

Habitat Assessment Field-Data Sheet
Coastal Plain Streams

TOTAL SCORE 48

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Shawnee Run 4T-2 Location/road: (4240000000) (Road Name Brazwell) County Columbus

Date 200609 CC# 03090203 Basin Lumber Subbasin 03-07-50

Observer(s) _____ Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 34.319608 Longitude 78.866604 Ecoregion: CA SWP Sandhills CB ?

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ μS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: 5 %Forest 10 %Residential _____ %Active Pasture 85 % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 2 Channel (at top of bank) 1-2 Stream Depth: (m) Avg 1 Max 1.5
 Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m) 1-2

Flow conditions : High Normal Low

Channel Flow Status

- Useful especially under abnormal or low flow conditions.
- A. Water reaches base of both banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details Proposed stream and wetland restoration site

- Channelized ditch
- Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
- Recent overbank deposits Bar development Sewage smell
- Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: Clear - hot Photos: N Y Digital 35mm

Remarks: _____

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

I. Channel Modification

- A. Natural channel-minimal dredging.....
- B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..
- C. Extensive channelization, straight as far as can see, channelized ditch.....
- D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....

Score

15

10

5

0

Subtotal 5

Remarks _____

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

X Sticks ___ Snags/logs ___ Undercut banks or root mats ___ Macrophytes X Leafpacks

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

| | >50% | 30-50% | 10-30% | <10% |
|--|-------|--------|--------|-------|
| | Score | Score | Score | Score |
| 4 or 5 types present..... | 20 | 15 | 10 | 5 |
| 3 types present..... | 18 | 13 | 8 | 4 |
| 2 types present..... | 17 | 12 | 7 | 3 |
| 1 type present..... | 16 | 11 | 6 | 2 |
| No substrate for benthos colonization and no fish cover..... | | | | 0 |

No woody vegetation in riparian zone Remarks _____

Subtotal 12

III. Bottom Substrate (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

A. Substrate types mixed

- 1. gravel dominant.....
- 2. sand dominant.....
- 3. detritus dominant.....
- 4. silt/clay/muck dominant.....

Score

15

13

7

4

B. Substrate homogeneous

- 1. nearly all gravel.....
- 2. nearly all sand.....
- 3. nearly all detritus.....
- 4. nearly all silt/clay/muck.....

12

7

4

1

Remarks _____

Subtotal 13

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

A. Pools present

- 1. Pools Frequent (>30% of 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size (indicates pools filling in).....
- 2. Pools Infrequent (<30% of the 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size.....

Score

10

8

6

4

4

B. Pools absent

- 1. Deep water/run habitat present.....
- 2. Deep water/run habitat absent.....

4

0

Subtotal 6

Remarks _____

Page Total 36

V. Bank Stability and Vegetation

A. Banks stable or no banks, just flood plain

1. little or no evidence of erosion or bank failure, little potential for erosion

| | |
|--------------|--------------|
| <u>Score</u> | <u>Score</u> |
| 10 | 10 |

B. Erosion areas present

- 1. diverse trees, shrubs, grass; plants healthy with good root systems.....
- 2. few trees or small trees and shrubs; vegetation appears generally healthy.....
- 3. sparse vegetation; plant types and conditions suggest poorer soil binding.....
- 4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow
- 5. little or no bank vegetation, mass erosion and bank failure evident.....0

| | |
|---|---|
| 9 | 9 |
| 7 | 7 |
| ④ | ④ |
| 2 | 2 |
| 0 | 0 |

Total 8

Remarks - Row crops gutting stream

VI. Light Penetration (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

- A. Stream with **good** canopy with some breaks for light penetration
- B. Stream with **full canopy** - breaks for light penetration absent.....
- C. Stream with **partial canopy** - sunlight and shading are essentially equal.....
- D. Stream with **minimal canopy** - full sun in all but a few areas.....
- E. **No canopy** and no shading.....

| |
|-------------------|
| <u>Score</u> |
| 10 |
| 8 |
| 7 |
| ② |
| 0 |
| Subtotal <u>2</u> |

Remarks _____

VII. Riparian Vegetative Zone Width

Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

A. Riparian zone intact (no breaks)

- 1. zone width > 18 meters.....
- 2. zone width 12-18 meters.....
- 3. zone width 6-12 meters.....
- 4. zone width < 6 meters.....

| | |
|------------------------|-----------------------|
| <u>Lft. Bank Score</u> | <u>Rt. Bank Score</u> |
| 5 | 5 |
| 4 | 4 |
| 3 | 3 |
| 2 | 2 |

B. Riparian zone not intact (breaks)

- 1. breaks rare
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....
- 2. breaks common
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....


| | |
|---|---|
| 4 | 4 |
| 3 | 3 |
| 2 | 2 |
| 1 | 1 |
| 3 | 3 |
| 2 | 2 |
| ① | ① |
| 0 | 0 |

Total 2

Remarks fringed by row crops, up-1 little leaved
and in waterway

Page Total 12

TOTAL SCORE 48



This side is 45° bank angle.