

BEAMON'S RUN BUFFER AND WETLAND RESTORATION SITE  
(BARNHILL FARM)  
MONITORING REPORT (2012)

Greene County, North Carolina  
EEP Project No. 24



Prepared for:  
North Carolina Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699-1652



Status of Plan: Final  
Project Planted: 2000  
Data Collected: October 2012  
Submission Date: November 2012

Monitoring Firm:



---

**Stantec**

Stantec Consulting Services Inc.  
801 Jones Franklin Road, Suite 300  
Raleigh, NC 27606

## Table of Contents

Executive Summary.....	1
1.0 Methodology.....	3
2.0 References.....	4

## Figures

Figure 1 – Vicinity Map	A3
Figure 2 – Current Condition Plan View (4 sheets)	B3
Figure 3 – Asset Map	B11

## Tables

Table 1 – Project Restoration Components	A5
Table 2 – Project Activity and Reporting History	A6
Table 3 – Contacts	A7
Table 4 – Project Attribute Table	A8
Table 6 – Vegetation Condition Assessment	B13
Table 7 – Vegetation Plot Criteria Attainment	C3
Table 8 – CVS Vegetation Plot Metadata	C4
Table 9 – CVS Stem Count Total and Planted by Plot and Species	C5

## Appendices

Appendix A. Project Vicinity Map and Background Tables
Appendix B. Visual Assessment Data
Appendix C. Vegetation Plot Data
Appendix D. Stream Survey Data (n/a)
Appendix E. Hydrology Data (n/a)

This page intentionally left blank for two-sided printing.

## EXECUTIVE SUMMARY

The purpose of Beamon's Run Riparian Wetland and Buffer Restoration project is to improve water quality by providing a more ecologically effective and efficient riparian buffer. The establishment and protection of a vegetated buffer along the floodplain of any stream provides a number of benefits, which include streambank stability from mature root systems, in-stream shade from the overhanging leaf canopy, organic detritus that fuels food chains, habitat and travel corridors for native wildlife species, and filtering of sediments and other potential pollutants from surface and subsurface flow (NCSRI, 2003). The natural riparian buffer along the project's section of Beamon's Run had been disturbed by past agricultural practices and portions of it had been used as a tire dump. The tires and associated debris were removed and the buffer was planted with native wetland species to restore functionality to the buffer. The primary objective of the project was to protect and improve water quality by removing and transforming pollutants with buffers and wetlands.

The goals as listed in the NC Wetlands Restoration Program (WRP) Project Summary were to:

1. Restore agricultural land to riparian buffer to increase removal of nutrients
2. Improve wildlife habitat

The conservation easement of the project is made up of two tracts: Tract A encompasses 47.53 acres along the right bank of Beamon's Run (including a 2.11 acre open pit area); Tract B encompasses 32.38 acres along the left bank of Contentnea Creek. Beamon's Run is a warm water stream in the Neuse River Basin of the Coastal Plain region in Greene County, North Carolina. Site investigation and design services were provided by PBS&J, Inc. The records available at this time indicated that construction and the bulk of the planting at the site occurred over the winter of 2000. Using the 2000 as-built plan, areas that did not appear to contain any of the planted species, were outside the 200' buffer limit, or exhibited a much older mature plant community were excluded from the monitoring effort. Based on the revised areas, the project consists of 10.001 acres of Neuse River riparian buffer restoration, 195 feet of streambank stabilization, and 0.15 acres of wetland restoration.

No monitoring plan was originally prepared for this site and no monitoring program began at this site when construction was completed. NCSU staff from the Biological and Agricultural Engineering Department and the Water Resources Research Institute made an initial monitoring visit on October 14, 2003. They compiled the first monitoring report submitted in March of 2004. In 2009, Stantec began monitoring the site's vegetation. Monitoring in 2012 revealed that 6 of the 12 plots (50%) of plots meet planted success requirements, however, 92% of the plots have >320 planted and volunteer native hardwood stems per acre. It is difficult to discern the exact reasons for poor planted species survival in the vegetation plots and elsewhere on the site since it has been 12 years since vegetation installation.

During the previous monitoring field visit conducted in August 2011, several beaver dams were observed on-site near vegetation plots 3, 8A, and 12A. Despite the presence of the beaver dams no recent signs of beaver activity were observed in the vegetation plots; in fact areas that previously exhibited extensive beaver damage have rebounded considerably in 2012. Plants that were resprouting from stumps as well as numerous small saplings of desired species were observed. It was also noted during the annual monitoring that vegetation in areas that had been previously mowed and/or sprayed prior to 2009 are continuing to

regenerate, and additional mowing and/or spraying has not occurred in 2012. There was an ATV path observed inside the conservation easement between vegetation plots 6 and 5.

The annual vegetation monitoring occurred on October 17<sup>th</sup>, 2012 and found that little change has occurred since the previous monitoring visit in August 2011. The beaver dams are still in place near vegetation plots 3, 8A, and 12A with no recent beaver damage in the vegetation plots. Wind damage previously documented in the 2011 monitoring report was still evident particularly in vegetation plot 7. The two planted species affected by a windblown tree have survived and are growing without incident. Common invasive species onsite still include *Lespedeza* and Japanese honeysuckle but have not expanded since 2011 and do not seem to be a major concern for desirable vegetation establishment. *Ligustrum sinense* was also observed in 2012 near vegetation plot 2. *Lespedeza* occurs along the field edges while Japanese honeysuckle is prevalent across the entire site. A few areas, particularly in the eastern portions of the site, the honeysuckle is dense and could cause problems in the future. Currently the invasive vegetation is not affecting planted woody vegetation. It is recommended that the invasive vegetation continue to be monitored for potential issues in the future.

Credit is not being sought for the stream stabilization or wetland restoration conducted for the project. Therefore, as per NCEEP, no stream assessment or hydrologic monitoring took place at the Beamon's Run Buffer and Wetland Restoration Site.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices is available from NCEEP upon request.

## 1.0 Methodology

---

Vegetation onsite was first visually assessed to determine the general areas of viable planted vegetation. Using the 2000 as-built plan, areas that did not appear to contain any of the planted species, were outside the 200' buffer limit, or exhibited a much older mature plant community were excluded from the monitoring effort. These areas are shown on the maps in Appendix B. The 200' buffer was taken from the normal edge of the surface water.

Twelve vegetative sample plots were randomly selected using GIS and established within the project easement in 2009. The plots were quantitatively monitored during the 2012 growing season on October 17<sup>th</sup>, 2012. Species composition, density, and survival were observed during the site visit. The Carolina Vegetation Survey (CVS, 2008) methodology was utilized for vegetative monitoring. Level 2 (planted and natural stems) methodology was completed on all monitored plots. It must be noted that due to the age of the planted species, in some plots, it was difficult to distinguish planted species from volunteers during the 2009 monitoring effort. However, best professional judgment along with knowledge of project planting zones by species enabled vegetation data to be collected. The planted vegetation zones included oak mix, longleaf pine, river birch, and cypress.

The vegetative success criteria are based on the North Carolina rule 15A NCAC 2B 0242 *Neuse River Basin: Nutrient Sensitive Waters Management Strategy: Mitigation Program for Protection and Maintenance of Existing Riparian Buffers* (2000). The final vegetative success criteria will be the survival of 320 planted native hardwood stems per acre after 5 years. As per NCEEP, the cypress wetland area was only monitored for vegetation within the 200' riparian buffer, and not wetland hydrology. Streams were also not monitored as part of this project.

Beginning in 2011 under new guidance from NCEEP, softwood trees are no longer included in woody stem counts for planted and volunteer species.

## 2.0 References

---

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2008. *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (<http://cvs.bio.unc.edu/methods.htm>).

NCEEP. 2010. *Procedural Guidance and Content Requirements for EEP Monitoring Reports*. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, NC. Version 1.3 January 15, 2010.

NCSRI. 2003. *Stream Restoration – A Natural Channel Design Handbook*. North Carolina Stream Restoration Institute. Raleigh, NC.


NC Administrative Code: 15A NCAC 2B 0242, *Neuse River Basin: Nutrient Sensitive Waters Management Strategy: Mitigation Program for Protection and Maintenance of Existing Riparian Buffers*, Raleigh, NC. 2000.




## **Appendix A. Project Vicinity Map and Background Tables**

---

This page intentionally left blank for two-sided printing.



\*The subject property is an environmental restoration site of the NCDENR EEP and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, monitoring and stewardship of the restoration site is permitted within the terms and timeframes of their defined, pre-approved roles. Any intended site visitation or activity by any person outside of these previous sanctioned activities/roles requires prior coordination with EEP.



Directions: From Raleigh, follow US 264 East toward Wilson. Take exit 49 and turn right onto NC 58 South toward Wilson. Travel approximately 5.2 miles on NC 58. This will take you into Stantonsburg. You will continue through Stantonsburg, and after traveling 4 miles past Stantonsburg, turn left onto Speight's Bridge Road (SR 1225). Travel approximately 3.5 miles down SR 1225 and turn right on a farm path before you approach Beamon's Farm Rd. The farm path is behind a brick ranch style house close to SR 1225.




Figure 1 - Location Map  
 Beamon's Run Wetland and Buffer Restoration Project  
 EEP Project Number 24  
 Greene County, NC  
 Monitoring Report  
 November, 2012

This page intentionally left blank for two-sided printing.

Table 1a. Project Components								
Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24								
Reach ID	Existing Feet/Acres	Type	Approach	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	Comment
Riverine Wetland Restoration (ac)	0.15	R	Prepare and plant wetland areas	0.15				Cypress community near Contentnea Creek. Credit not being sought for wetland restoration.
Neuse Riparian Buffer Restoration (lf)	10.00	R	Prepare and plant buffers	10		1:1	10.00	Within 200' buffer along both Beamon's Run and Contentnea Creek
Streambank Stabilization (lf)	195	S	Construction and installation of brush mattresses for bank stabilization	195				In three areas along both Beamon's Run and Contentnea Creek. Credit not being sought for stream stabilization.

R = Restoration  
S = Stabilization

Table 1b. Component Summations							
Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration						10.00	
Enhancement							
Enhancement I							
Enhancement II							
Creation							
Preservation							
HQ Preservation							
<b>Totals</b>						<b>10.00</b>	BMP Count
<b>MU Totals</b>						<b>10.00</b>	
	= Non-Applicable						

<b>Table 2. Project Activity and Reporting History</b>		
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>		
<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	unknown	unknown
Final Design - 90%	unknown	unknown
Construction	2000	2000
Temporary S&E mix applied to entire project area	2000	2000
Permanent seed mix applied to entire project area	2000	2000
Bare Root Seedling Installation	2000	2000
Mitigation Plan / As-built (Year 0 Monitoring - baseline)	May, 2000	May, 2000
Final Report	unknown	unknown
Monitoring Report (NCSU)	Mar, 2004	Mar, 2004
Monitoring Report (Stantec) 2009	Dec, 2009	Dec, 2009
Monitoring Report (Stantec) 2010	Oct, 2010	Nov, 2010
Monitoring Report (Stantec) 2011	Aug, 2011	Nov, 2011
Monitoring Report (Stantec) 2012	Oct, 2012	Nov, 2012

<b>Table 3. Project Contacts Table</b>	
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>	
<b>Designer</b>	PBS&J 1616 East Millbrook Road Suite 310 Raleigh, NC 27609
<b>Construction Contractor</b>	unknown
<b>Planting Contractor</b>	unknown
<b>Seeding Contractor</b>	unknown
<b>Seed Mix Sources</b>	unknown
<b>Nursery Stock Suppliers</b>	Denton's Nursery (longleaf) 3535 NC 42 West Wilson, NC 27893
	NC Division of Forest Resources (bare roots) 762 Claridge Nursery Road Goldsboro, NC 27530
<b>Monitoring Performers (2003)</b>	NCSU BAE Dept & Water Quality Group Campus Box 7637 Raleigh NC 27695 (919) 515-8240
<b>Monitoring Performers (2009 - 2012)</b>	Stantec Consulting Services, Inc. 801 Jones Franklin Road, Ste 300 Raleigh, NC 27606
<b>Vegetation Monitoring POC</b>	Larry Hobbs (919)851-6866 Alex Baldwin (919)851-6866

<b>Table 4 . Project Attribute Table</b>	
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>	
Project County	Greene
Physiographic Region	Coastal Plain
Ecoregion	Southeastern Floodplains and Low Terraces
Project River Basin	Neuse
USGS HUC for Project (14 digit)	03020203050010
NCDWQ Sub-basin for Project	03-04-07
Within Extent of EEP Watershed Plan?	No
WRC Class (Warm, Cool, Cold)	Warm
% of project easement fenced or demarcated	Field edges demarcated
Beaver activity observed during design phase?	Unknown
<b>Restoration Component Attribute Table</b>	
	<b>Buffer, Wetland, and Stream</b>
Drainage Area	8.5 sq mi
Stream Order	3rd order
Restored length (feet)	N/A
Perennial or Intermittent	Perennial
Watershed type (Rural, Urban, Developing, etc)	Rural
NCDWQ AU/Index number	27-86-13
NCDWQ Classification	C SW NSW
303d listed?	No
Upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	N/A
Total acreage of easement	79.9
Total vegetated acreage within the easement	79.9
Total planted acreage as part of the restoration	24.5
Rosgen classification of pre-existing	N/A
Rosgen classification of As-built	N/A
Valley type	N/A
Valley slope	N/A
Valley side slope range	N/A
Valley toe slope range	N/A
Cowardin Classification	PFO1A - Palustrine, Forested, Broad-leaved deciduous, temp. flooded (dominant classification)
Trout waters designation	N/A
Species of concern, endangered etc.? (Y/N)	Unknown
Dominant soil series characteristics	
Series	Kenansville fine sand
Depth	>72 inches
Clay %	7
K	0.1
T	5 tons/acre/year



## Appendix B. Visual Assessment

---


This page intentionally left blank for two-sided printing.

Figure 2 - Overview


Current Condition Plan View

Beamon's Run Wetland and  
Buffer Restoration Project  
EEP Project 24  
Greene County, North Carolina

November 2012



- Stream Edge
  - Streams
  - Gate
  - Conservation Easement
  - Current Beaver Dams
  - Veg Plots**
    - Failing <320 stems/ac
    - Successful >320 stems/ac
  - Plantings**
    - Poor Growth Rates or Vigor
    - Low Stem Density
    - Sprayed Area (2011)
    - Excluded\*
    - Cypress
    - Long leaf pine
    - River birch
    - Oak Mix
    - Previously Mowed (<2009)
- \*Excluded areas include: mature forest, active farm, loblolly pines, not planted, and >200 ft from streams






This page intentionally left blank for two-sided printing.




Figure 2 - Sheet 1

Current Condition Plan View  
Beamon's Run Wetland and Buffer Restoration Project  
EEP Project # 24  
Greene County, North Carolina

Monitoring Report  
November 2012

-  Stream Edge
-  Conservation Easement
- Veg Plots**
-  Successful >320 stems/ac
- Plantings**
-  Excluded\*
-  Cypress
-  River birch
-  Regenerating vegetation, mowed previous to 2009

\*Excluded areas include: mature forest, active farm, loblolly pines, not planted, and >200 ft from streams



Plot 2	Lat	Long
Origin	35.53992038	-77.76278982
2	35.54000623	-77.76280325
3	35.54000139	-77.76268864
4	35.53991517	-77.76268792

Plot 2



This page intentionally left blank for two-sided printing.

Plot 5 Lat		Long		Plot 12A Lat		Long		Plot 4 Lat		Long		Plot 3 Lat		Long	
Origin	35.540002	-77.757186	Origin	35.538791	-77.757472	Origin	35.538581	-77.757753	Origin	35.537874	-77.757014	Origin	35.537874	-77.757014	
2	35.540030	-77.757093	2	35.538948	-77.757575	2	35.538662	-77.757808	2	35.537870	-77.756921	2	35.537870	-77.756921	
3	35.539946	-77.757163	3	35.538920	-77.757609	3	35.538628	-77.757907	3	35.537956	-77.756940	3	35.537956	-77.756940	
4	35.539950	-77.757055	4	35.538766	-77.757502	4	35.538533	-77.757846	4	35.537961	-77.757019	4	35.537961	-77.757019	

Coordinates for Plots 6-10 shown on sheet 3





Figure 2 - Sheet 2  
 Current Condition Plan View  
 Beamon's Run Wetland and Buffer Restoration Project  
 EEP Project Number 24  
 Greene County, North Carolina

Monitoring Report  
 November 2012

- Stream Edge
- Conservation Easement
- Veg Plots**
- Failing <320 stems/ac
- Successful >320 stems/ac
- Plantings**
- Poor Growth Rates or Vigor
- Low Stem Density
- Sprayed Area (2011)
- Excluded\*
- Long leaf pine
- Oak Mix
- Regenerating vegetation, mowed previous to 2009

\*Excluded areas include: mature forest, active farm, loblolly pines, not planted, and >200 ft from streams



This page intentionally left blank for two-sided printing.



Figure 2 - Sheet 3

Current Condition Plan View

Beamon's Run Wetland and Buffer Restoration Site  
EEP Project # 24  
Greene County, North Carolina

Monitoring Report  
November 2012


Plot 6	Lat	Long	Plot 9	Lat	Long	Plot 1B	Lat	Long
Origin	35.541784	-77.756530	Origin	35.543828	-77.754738	Origin	35.544557	-77.750951
2	35.541704	-77.756575	2	35.543863	-77.754653	2	35.544589	-77.751036
3	35.541668	-77.756479	3	35.543943	-77.754707	3	35.544500	-77.751071
4	35.541747	-77.756438	4	35.543894	-77.754791	4	35.544479	-77.750975

Plot 7	Lat	Long	Plot 10	Lat	Long
Origin	35.542795	-77.756267	Origin	35.543836	-77.753893
2	35.542784	-77.756161	2	35.543916	-77.753917
3	35.542870	-77.756147	3	35.543896	-77.754013
4	35.542877	-77.756256	4	35.543814	-77.753983


Plot 8A	Lat	Long	Plot 11A	Lat	Long
Origin	35.543196	-77.755950	Origin	35.544844	-77.751455
2	35.543136	-77.755883	2	35.544811	-77.751551
3	35.543210	-77.755814	3	35.544735	-77.751502
4	35.543262	-77.755894	4	35.544775	-77.751400



- Stream Edge
- Streams
- Gate
- Conservation Easement
- Current Beaver Dam
- Veg Plots**
- Failing <320 stems/ac
- Successful >320 stems/ac
- Plantings**
- Poor Growth Rates or Vigor
- Low Stem Density
- Sprayed Area (2011)
- Excluded\*
- Long leaf pine
- River birch
- Oak Mix

\*Excluded areas include: mature forest, active farm, loblolly pines, not planted, and >200 ft from streams

Note:  
The area on this sheet depicted in the planting plan as river birch is actually bigger than originally shown. The entirety of Plot 1B is planted with River Birch.



This page intentionally left blank for two-sided printing.




Figure 3 - Overview

Asset Map


Beamon's Run Wetland and Buffer Restoration Project  
EEP Project 24  
Greene County, North Carolina

November 2012

- 200ft Buffer
- Stream Edge
- Streams
- Easement Boundary
- Original Planting Areas (Excluded\*)
- Neuse Riparian Buffer Credit (10.001 ac)
- Excluded Planted Softwoods**
- Cypress (0.153 ac)
- Long Leaf Pine (2.152 ac)

\*Excluded areas include: mature forest, active farm, loblolly pines, not planted, and >200 ft from streams

ID	Plantings	Area (ac)
1	Regenerated Mowed Areas <2009	0.080305
2	Regenerated Mowed Areas <2009	0.611223
3	Regenerated Mowed Areas <2009	0.030871
4	Regenerated Mowed Areas <2009	0.114178
5	Regenerated Mowed Areas <2009	0.718204
6	River Birch	0.063724
7	River Birch	0.137185
8	River Birch	0.035717
9	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	5.440725
10	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.014959
11	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	2.037628
12	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.349979
13	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.037572
14	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.086365
15	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.089948
16	White Oak, Willow Oak, Water Oak, Chestnut Oak, Yellow Poplar, and Green Ash	0.152871



This page intentionally left blank for two-sided printing.

<b>Table 6. Vegetation Condition Assessment</b>					
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>					
<b>Planted acreage</b>	16.9				
<b>Vegetation Category</b>	<b>Definitions</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
1. Bare Areas (2011 sprayed areas)	Very limited cover of woody material	Magenta polygon	1	0.06	0.4%
2. Low Stem Density	Woody stem densities below target levels for stem count success criteria	Orange hatched polygons	5	2.52	14.9%
3. Low Stem Density	Mowed areas prior to 2009	Beige polygons	4	1.64	9.7%
		<b>Total</b>	<b>10</b>	<b>4.22</b>	<b>25.0%</b>
4. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year	Pink hatched polygons	2	0.27	1.6%
		<b>Total</b>	<b>12</b>	<b>4.49</b>	<b>26.6%</b>
<b>Easement acreage</b>	79.9				
<b>Vegetation Category</b>	<b>Definitions</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
5. Invasive areas of concern		None	0	0	0.0%

**Vegetation Plot Photos**




**Photo Station 1 – Vegetation Plot 1B**



**Photo Station 2 – Vegetation Plot 2**



**Photo Station 3 – Vegetation Plot 3**



**Photo Station 4 – Vegetation Plot 4**



**Photo Station 5 – Vegetation Plot 5**



**Photo Station 6 – Vegetation Plot 6**





**Photo Station 7 – Vegetation Plot 7**



**Photo Station 8 – Vegetation Plot 8A**



**Photo Station 9 – Vegetation Plot 9**



**Photo Station 10 – Vegetation Plot 10**



**Photo Station 11 – Vegetation Plot 11A**



**Photo Station 12 – Vegetation Plot 12A**

This page intentionally left blank.

## Appendix C. Vegetation Plot Data

---

This page intentionally left blank for two-sided printing.

<b>Table 7. Veg Plot Criteria Attainment</b>		
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
VP1B	Y (688)	50%
VP2	Y (364)	
VP3	N (202)	
VP4	N (0)	
VP5	Y (445)	
VP6	Y (526)	(331 stems/acre)
VP7	N (81)	
VP8A	Y (567)	
VP9	N (0)	
VP10	N (162)	
VP11A	N (81)	
VP12A	Y (728)	

<b>Table 8. CVS Vegetation Plot Metadata</b>	
<b>Beamon's Run Buffer and Wetland Restoration Site/EEP Project No. 24</b>	
<b>Report Prepared By</b>	Alex Baldwin
<b>Date Prepared</b>	10/29/2012 15:41
<b>database name</b>	STantec_Beamon2012_cvs-eep-entrytool-v2.3.1.mdb
<b>database location</b>	U:\175613003\Beamon\project\site_data\cvs
<b>computer name</b>	BALDWINA-SP1
<b>file size</b>	60592128
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	24
<b>project Name</b>	Beamon's Run Restoration Project
<b>Description</b>	
<b>River Basin</b>	Neuse
<b>length(ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	12







## Appendix D. Stream Survey Data

---

No stream assessment took place at the Beamon's Run Buffer and Wetland Restoration Site

This page intentionally left blank for two-sided printing.

## Appendix E. Hydrology Data

---

No hydrologic monitoring took place at the Beamon's Run Buffer and Wetland Restoration Site.