

Annual Monitoring Report (MY1)

BOSEMAN BUFFER MITIGATION SITE

Edgecombe County, NC
NCDEQ Contract No. 7872
DMS ID No. 100119
DWR Project No. 2019-0800
RFP No. 16-007711

Prepared for:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center, Raleigh, NC 27699-1652

FINAL DRAFT January 4th, 2021





ROY COOPER
Governor

MICHAEL REGAN
Secretary

December 7, 2020

Via email: Scott Frederick <sjfrederick@swegrp.com>

Scott Frederick, Soil, Water & Environment Group
(For Ecoterra)

Subject: DMS Comments
Boseman, Project ID #100110, DMS Contract #7872

Scott,

After receiving the MY1 draft report, DMS offers the following comments:

- Update photos for clarity if possible.
- The vegetation data presented shows that most plots are meeting success, besides one which is only one stem below success. Compared to MY0, there is a >80% plant survival and over 8 species in the vegetation plots which is considered positively. Please explain if/why a site-wide replant of 280 stems/acre is necessary at this point. Please provide a visual assessment of the site (planted stem vigor, etc.) in the narrative.
- Table 3. Update Current Plot data header to show MY1. Provide MY0 annual summary data next to MY1 annual summary column (exporting Table 7 from CVS should do this for you).

Digital Review-

- The CVS table 7 export does not produce the same stems per acre as table 3 in the report for plots 2,3,6, and 9. There are also 14 plots in the table 7 export rather than 12. Please ensure that the CVS mdb supports the data presented in table 3 and resubmit the CVS mdb.
- Please submit the veg plot and photo point monitoring features used in Fig. 3.
- Please submit the photo point photos as JPEGs.

Please call if you have any questions about these comments and insert the responses after your cover page to the report. Thanks for your work,

Lindsay Crocker, DMS



MEMO

Mrs. Lindsay Crocker, DMS

1/4/21

Re: Boseman Annual Monitoring Report Comments (DMS Email Dated: 12/07/20)

After receiving the MY1 draft report, DMS offers the following comments:

- Update photos for clarity if possible.
 - [The photos have been updated.](#)
- The vegetation data presented shows that most plots are meeting success, besides one which is only one stem below success. Compared to MY0, there is a >80% plant survival and over 8 species in the vegetation plots which is considered positively. Please explain if/why a site-wide replant of 280 stems/acre is necessary at this point. Please provide a visual assessment of the site (planted stem vigor, etc.) in the narrative.
 - [Additional stems are proposed to ensure diversity of planted species is maintained throughout the site considering overall visual assessment of the site and noted impacts from predation, flooding, and site maintenance \(mowing\).](#)
 - [A visual assessment of the site including planted stem vigor and overall site success has been provided in the narrative.](#)
- Table 3. Update Current Plot data header to show MY1. Provide MY0 annual summary data next to MY1 annual summary column (exporting Table 7 from CVS should do this for you).
 - [Table 3 has been updated.](#)

Digital Review-

- The CVS table 7 export does not produce the same stems per acre as table 3 in the report for plots 2,3,6, and 9. There are also 14 plots in the table 7 export rather than 12. Please ensure that the CVS mdb supports the data presented in table 3 and resubmit the CVS mdb.
 - [Table 7 has been updated to match Table 3.](#)
- Please submit the veg plot and photo point monitoring features used in Fig. 3.
 - [Veg plot, photo points, and monitoring feature .shp files have been provided.](#)



- Please submit the photo point photos as JPEGs.
 - [Vegetation photos in .jpeg format have been provided.](#)

Please let us know if you have any further comments or questions.
We look forward to ensuring a successful project moving forward.

Regards,

Ted Griffith

ANNUAL MONITORING REPORT (MY1)
BOSEMAN BUFFER MITIGATION SITE

Edgecombe County, NC
NCDEQ Contract No. 7872
DMS ID No. 100119

Tar-Pamlico River Basin
HUC 03020101

Prepared For:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center, Raleigh, NC 27699-1652

Prepared By:



1117 Peachtree Walk NE, Suite 126
Atlanta, GA 30309
404.840.2697

This Annual Monitoring Report has been written in conformance with the requirements of the following:

- 15A NCAC 02B.0295 Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers.

These documents govern DMS operations and procedures for the delivery of compensatory mitigation.

Contributing Staff

| | |
|--|--|
| Ted Griffith, Principal in Charge | Norton Webster, Landowner Liaison |
| Michael Bienenson, Quality Assurance Lead | Scott Frederick, Construction and Monitoring Lead, SWE |
| Jamey O'Shaughnessey, Quality Assurance and Construction Oversight | David Cooper, QA/QC, VHB |

TABLE OF CONTENTS

1.0 Mitigation Project Summary 1
 1.1 Project Goals..... 1
 1.2 Existing Conditions and Parcel Viability 2
2.0 Determination of Credits 2
3.0 Vegetation Condition Summary..... 3
 3.1 Riparian Area Restoration Activities..... 3
4.0 Annual Monitoring and Performance Criteria 4
 4.1 Vegetation..... 4
 4.2 Photo Reference Stations..... 4
 4.3 Visual Assessments 4
 4.4 Annual Reporting Performance Criteria..... 4
 4.5 Maintenance and Contingency Plans..... 4
5.0 References 5

APPENDICES

Appendix 1 Project Data

- Figure 1: Vicinity Map
- Figure 2: Project Component/Asset Map
- Figure 3: Monitoring Plan View

- Table 1: Buffer Project Attributes
- Table 2: Buffer Project Areas and Assets

Appendix 2 Site Photo Points

Appendix 3 Vegetation Plot Data

- Table 3: Planted and Total Stem Counts
Vegetation Plot Photographs



1.0 Mitigation Project Summary

The Boseman Buffer Mitigation Site (Site) is a riparian buffer and adjacent riparian areas restoration project located approximately 2.5 miles southeast of the Town of Rocky Mount in Edgecombe County, NC (Appendix 1: Figure 1). The Site is approximately 14.91 acres (649,889 ft²) of a total 276 ac tract situated along two unnamed tributaries to the Tar River (Appendix 1: Figure 2). The project is located in a targeted local watershed (TLW) within the Tar-Pamlico River basin hydrologic unit code (HUC) 03020101120030 and Subbasin 03-03-02. The unnamed tributaries flow into the Tar River approximately one and half miles downstream of the project. According to the as-built survey and most recent DWR Buffer Mitigation Calculation Tool V.2 (Updated 1/17/20), the Site is expected to generate 617,518.702 riparian buffer mitigation units (BMU).



The Boseman Buffer Mitigation Site will help to reduce future sediment and nutrient loading into the unnamed tributaries and downstream Tar River. It will also improve terrestrial habitats along this stream by establishing a riparian corridor and allowing the land to convert to forested communities. The surrounding area is primarily agricultural fields. The project restored forested riparian buffers and adjacent riparian areas to a maximum of approximately 115 feet from the top of bank of the streams and removed rotating crops and fertilizer inputs. The restored Tar-Pamlico riparian buffer and adjacent

riparian areas will filter runoff from the surrounding farm fields and provide shading to improve stream temperatures and aquatic habitat. Invasive vegetation will be treated as needed within the project area to promote native vegetation.

1.1 Project Goals

According to the N.C. Division of Mitigation Services' (DMS) 2010 Tar-Pamlico River Basin Restoration Priorities (RBRP) document, amended 2018, the project will support the identified goals for the TLW, as well as the overall HUC. As stated in the RBRP, restoration of riparian buffers and adjacent riparian areas to address agricultural runoff is a high priority for this 14-digit TLW HUC.

The major goals of the proposed buffer restoration project are to address agricultural runoff, including nutrients and sediment, protect the project site in perpetuity, and restore terrestrial habitat. The detailed goals and objectives are:

Reduce Nutrient Levels – Nutrient inputs will be decreased by filtering runoff and sequestering nutrients dispersed from stormwater flows from agricultural fields. These nutrients will be absorbed through the 30-115 ft wide riparian buffer and adjacent riparian areas restored with native woody vegetation. This goal is supported by both the TLW and RBRP for reducing nutrient inputs to the Tar-Pamlico River Basin.

Reduce Sediment Levels – Sediment inputs will be decreased by filtering runoff and attenuating flood flows from agricultural fields through 30-115 ft wide riparian buffer and adjacent riparian areas restored with native woody vegetation. This goal is supported by both the TLW and RBRP for reducing sediment inputs to the Tar-Pamlico River Basin.

Project Protection in Perpetuity – Implement a project in a TLW and record a conservation easement. This goal is supported by the RBRP to protect aquatic habitat and surface waters.

Restore Terrestrial Habitat – Riparian buffer and adjacent riparian areas will be restored with native vegetation and invasive vegetation will be managed. This goal is supported by the RBRP and is a DMS Programmatic Goal (NCGS 143-214.10).

1.2 Existing Site Conditions

The buffer restoration project contains approximately 14.9 acres of former agricultural fields along two unnamed tributaries (hereinafter referred to as UT 1, and UT 2).

UT 1 enters the project site along the western property boundary and flows in an eastward direction. UT 1 meets the definition of at least intermittent per the NCDWR On-Site Determination for Applicability to the Tar-Pamlico Buffer Rules Letter dated July 9, 2019 (Appendix 1). UT 2 originates within the property boundary as an ephemeral channel (Reach 2a) and transitions to an intermittent channel (Reach 2b) prior to its confluence with UT 1.

The project was successfully planted with appropriate trees and herbaceous vegetation and is now at the end of the first full growing season and early stages of successful buffer restoration.

2.0 Determination of Credits

Riparian buffer and adjacent riparian area restoration was accomplished in accordance with the Consolidated Buffer Mitigation Rule (15A NCAC 02B .0295) including the alternative

mitigation option of restoration activities along ephemeral streams. Restoration was accomplished specifically by:

Buffer Restoration on Ephemeral Channels (15A NCAC 02B .0295(o)(7)):

- a.) NCDWR conducted an on-site stream determination of subject streams and ephemeral channels on the property
- b.) Ephemeral channels are directly connected to intermittent or perennial stream channels
- c.) Total mitigation area of ephemeral channels is less than 25% of the total buffer mitigation area (Table 2, Appendix 1).

All areas within 115 ft of the top of bank of subject streams as measured from the top of bank landward, will be devoted to generating riparian buffer mitigation credits. Total mitigation area on ephemeral channels is 12.7% of total buffer mitigation area. Mitigation credits generated are found in Table 2 and Figure 2 in Appendix 1 and are based upon the most recent DWR Buffer Mitigation Calculation Tool v 2 (Updated 1/17/20).

3.0 Project Construction Summary

The project construction was completed in early March 2020, following mitigation plan approval. Eco Terra and supporting team members successfully planted and restored the proposed areas dedicated for riparian buffer and adjacent riparian area restoration with high quality native trees, shrubs, and herbaceous vegetation.

3.1 Riparian Area Restoration Activities

Restoration of the riparian areas involved planting bare root one to two-year-old trees and shrubs in designated planting zones based on soil wetness and in accordance with the mitigation plan. In addition, five to six-year-old trees were planted at representatively selected areas designated for plots to aid in identifying plot locations. These trees are not included in any individual plot tree count. However, they are an overall beneficial component of stem diversity and age-class in the restored forest ecology and serve as important components in restored habitat, nutrient sequestration, leaf litter for trapping sediment, and soil health. A combination of machine and manual planting techniques were used depending on site conditions. Older trees were planted by a combination of hand and machine.

Species planted within the riparian areas included: overcup oak (*Quercus laurifolia*) 2,500 stems, laurel oak (*Quercus lyrata*) 1,000 stems, water oak (*Quercus nigra*) 3,000 stems, willow oak (*Quercus phellos*) 3,000 stems, green ash (*Fraxinus pennsylvanica*) 500 stems, silky dogwood (*Cornus amomum*) 1,000 stems, button bush (*Cephalanthus occidentalis*) 500 stems, and swamp blackgum (*Nyssa sylvatica* var. *biflora*) 300 stems. Approximately 12,300 stems (825 stems/ac) were planted within the riparian areas designated for restoration. Differences in stem density and quantities occurred relative to the proposed planting list in the mitigation plan due to plant availability at the time.

Temporary and permanent seed mix was installed in any disturbed soil areas following debris removal and planted with native trees to secure sediment from entering surface waters. Temporary and permanent seed mixtures planted included Foxtail millet (*Setaria italica*) and Indiangrass (*Sorghastrum nutans*), switchgrass (*Panicum virgatum*), and big bluestem (*Andropogon gerardii*), respectively.

In accordance with 15A NCAC 02B .0295, a sufficient density of stems was planted to achieve 260 trees/ac at the end of a minimum five-year project monitoring period whereby no one tree species planted was greater than 50% of the planted stems, and a minimum of four native hardwood tree and native shrub species were planted. In total, eight species were selected and planted in specific areas depending on soil type, landscape position, soil wetness, community type, and reference forest stands nearby. Initial vegetation management post planting included specific preemergent herbicide band application over planted trees for herbaceous competition that may compete with planted stems, conducted by a North Carolina licensed applicator.

4.0 Annual Monitoring and Performance Criteria

The Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers (15A NCAC 02B .0295) and RFP 16-007711 set forth specific performance criteria for the successful development and close-out of the Boseman Buffer Mitigation Site. Performance criteria monitoring includes standardized vegetation plot establishment and annual monitoring for planted stems including individual plot photo documentation, overall site photo documentation, biannual visual assessments for project status and easement integrity including herbaceous and/or invasive species competition, stem mortality, stand health, incidental damage from agricultural equipment, and stem loss or damage from natural causes such as fire, disease, or animal predation. Figure 3 (Appendix 1) illustrates the location of project easement, permanent vegetation plots/photo points, as well as overall site photo points.

4.1 Vegetation

Twelve permanent vegetation plots were established according to the most recent Carolina Vegetation Survey (CVS) protocol within the restored buffer area. Representative vegetation plots were established at a minimum density of 2% of the planted area. Specifically, vegetation monitoring was obtained for all plots according to Level 1-2 protocols from the CVS-EEP Protocol for Recording Vegetation V4.2 (2008) manual. Monitoring year one (MY1) vegetation stem data is included in Appendix 5, Table 3. All vegetation plots meet criteria for stem densities and overall site density is 533 stems/ac. Some plots showed stem diversity and distribution disproportionate to the overall project stem diversity and distribution. In addition, two site wide flooding events, mowing activities to control herbaceous competition, as well as herbivores

above and below ground damaged some trees in the project area. Additional tree species (Qty: 4,200, n=3) will be planted during the upcoming dormant season to accommodate these inconsistencies in stem diversity, distribution, and density observed and noted in plot data. Planting additional stems will also ensure project success with anticipated predation and flooding likely to occur again based on first year observations.

4.2 Photo Reference Stations

Individual plot photos taken at the southwest corner (origin) of each plot are included in this annual monitoring report. Additional Site reference photos were taken at designated points along the conservation easement boundary providing an overall view of the project success (Appendix 1: Figure 3). All photo points were located by survey and georeferenced for map production to provide a consistent means for photo replication annually and in the event a plot or photo location must be reestablished during the monitoring period. Photo orientation (direction and bearing) were recorded as well as approximate vertical position for consistency in photo logging.

4.3 Visual Assessments

Additional observations were made of site conditions and vegetation conditions outside of monitoring plots. This biannual effort was made in order to appropriately monitor changing site conditions and address any issues to ensure Site success and performance criteria are met after the monitoring period. As discussed supplemental planting will occur during the upcoming dormant season to bring up tree stocking and diversity across the project area and ensure success in areas damaged by flooding and predation. Overall tree vigor across the site is adequate for first year survival and project success averaging 3.3. No other encroachments were identified during the two site visits in June and September. Any future Site problems will be noted and discussed in the annual reports and monitored biannually to ensure performance criteria are met following any remedial action.

4.4 Annual Reporting Performance Criteria

All monitoring reports, including this annual report, will be compiled and submitted to DMS annually in accordance with the Riparian Buffer and Nutrient Offset Buffer Baseline and Annual Monitoring Report Template Ver. 2.0 (May 2017). Annual monitoring will occur for a minimum of five years or until performance criteria are met.

4.5 Maintenance and Contingency Plans

Any Site observations identified through vegetation plots or visual assessments, whereby the performance criteria is not met, will be noted and discussed in the annual reports and addressed with a contingency plan as necessary. DMS/NCDWR will be notified, and if necessary, collaborate with Eco Terra to develop a contingency plan with remedial action steps to correct the performance criteria deficiency. Any contingency plan and remedial actions will occur within an agreed timeframe and monitoring adjusted accordingly, if necessary. Site problem areas will be monitored biannually to ensure performance criteria are met following any remedial action.

As noted above, supplemental planting will occur in the upcoming dormant season to remediate stem density and diversity inconsistencies as well as damage attributed to mowing and herbivores. Upon completion of this remedial action, DMS/NCDWR will be notified.



5.0 References

15 NCAC 02B .0295 Mitigation Program Requirements for Protection and Maintenance of Riparian Buffers. 2015.

Lee, Michael T. Peet, Robert K., Steven D. Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>


Natural Resources Conservation Service (NRCS). Web Soil Survey of Edgecombe County. <http://websoilsurvey.nrcs.usda.gov/app/HomePage.htm>

North Carolina Department of Environmental Quality. Division of Mitigation Services (NCDMS). 2017. Riparian Buffer and Nutrient Offset Buffer Baseline and Annual Monitoring Report Template Version 2.0.

North Carolina Department of Environmental Quality. Division of Mitigation Services (NCDMS). 2018. Tar-Pamlico River Basin Restoration Priorities.

APPENDIX 1

FIGURES AND TABLES



Vicinity Map
 Boseman Buffer Mitigation Site
 Annual Monitoring Report (MY1)
 Tar-Pamlico 03020101
 Edgecombe County, North Carolina
 December 2020



2013 Hartsease USGS Quadrangle





Figure
1



Legend

- Buffer Restoration (0-100') UT 1
- Buffer Restoration (101-200') UT 1
- Buffer Restoration (0-100') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (101-200') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (0-100') UT 2 Reach 2b
- Buffer Restoration (101-200') UT 2 Reach 2b
- UT 1 (At Least Intermittent)
- UT 2 Reach 2a (Ephemeral)
- UT 2 Reach 2b (At Least Intermittent)

Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community




Project Component/Asset Map
Boseman Buffer Mitigation Site
Annual Monitoring Report (MY1)
Tar-Pamlico 03020101
Edgecombe County, North Carolina
December 2020
 2017 Aerial from NCOneMap




Figure 2

Legend

- Vegetation Plot (N=12)
- + Photo Points
- Conservation Easement 14.9 acres
- ~ UT 1 (At Least Intermittent)
- ~ UT 2 Reach 2a (Ephemeral)
- ~ UT 2 Reach 2b (At Least Intermittent)
- Buffer Restoration (0-100') UT 1
- Buffer Restoration (101-200') UT 1
- Buffer Restoration (0-100') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (101-200') UT 2 Reach 2a (Ephemeral)
- Buffer Restoration (0-100') UT 2 Reach 2b
- Buffer Restoration (101-200') UT 2 Reach 2b

| Origin Latitude/Longitude (Decimal Degrees) | | |
|---|--------------|--------------|
| Plot Number | Y Coordinate | X Coordinate |
| 1 | 35.96294899 | -77.70073591 |
| 2 | 35.96341822 | -77.70147906 |
| 3 | 35.96396443 | -77.70243013 |
| 4 | 35.964284 | -77.70433461 |
| 5 | 35.96448024 | -77.70544498 |
| 6 | 35.96394198 | -77.70670793 |
| 7 | 35.96322236 | -77.7070397 |
| 8 | 35.96440173 | -77.70664643 |
| 9 | 35.96480553 | -77.70528385 |
| 10 | 35.96433174 | -77.70271205 |
| 11 | 35.96408549 | -77.70191544 |
| 12 | 35.9635377 | -77.70111746 |



Note: Vegetation Plot photos are from the origin of the vegetation plot. The origin is located in the southwest corner of each plot.

NC Center for Geographic Information & Analysis



Monitoring Plan View Map
Boseman Buffer Mitigation Site
Annual Monitoring Report (MY1)
Tar-Pamlico 03020101
Edgecombe County, North Carolina
December 2020
 2017 Aerial from NCOneMap





Figure 3

Table 1: Buffer Project Attributes
 Boseman Buffer Mitigation Site
 DMS ID No. 100119
 DWR Project No. 2019-0800
 Monitoring Year 1 – 2020

| | |
|--|--------------------------------|
| Project Name | Boseman Buffer Mitigation Site |
| Hydrologic Unit Code | 03020101 |
| River Basin | Tar-Pamlico |
| Geographic Location (decimal degrees) | 35.96451, -77.705926 |
| Site Protection Instrument (BK, PG) | 1707/675 |
| Total Credits (BMU) | 617,518.702 |
| Types of Credits | Riparian Buffer |
| Mitigation Plan Date | January 2020 |
| Initial Planting Date | March 2020 |
| Baseline Report Date | May 2020 |
| MY1 Report Date | December 2020 |
| MY2 Report Date | December 2021 |
| MY3 Report Date | December 2022 |
| MY 4 Report Date | December 2023 |
| MY 5 Report Date | December 2024 |
| Close out Report Date/Visit | May 2025 |

Table 2: Buffer Project Components and Assets

Boseman Buffer Mitigation Site

DMS ID No. 100119

DWR Project No. 2019-0800

Monitoring Year 1 – 2020

BOSEMAN BUFFER MITIGATION SITE, PROJECT NO. 2019-0800, 617,518.702 CREDITS

| Tar-Pamlico 03020101 | | Project Area | | | | | | | | | | | | | | |
|----------------------|----------|---|--------------|---------------------|---------------------------|----------------|-------------------------------|---|----------------------------|---------------|--------------------------|---------------------------------|-------------------------|---------------------------------|------------------------------------|------------------------------------|
| 19.16394 | | N Credit Conversion Ratio (ft ² /pound) | | | | | | | | | | | | | | |
| 297.54099 | | P Credit Conversion Ratio (ft ² /pound) | | | | | | | | | | | | | | |
| Credit Type | Location | Subject? (enter NO if ephemeral or ditch ¹) | Feature Type | Mitigation Activity | Min-Max Buffer Width (ft) | Feature Name | Total Area (ft ²) | Total (Creditable) Area of Buffer Mitigation (ft ²) | Initial Credit Ratio (x:1) | % Full Credit | Final Credit Ratio (x:1) | Convertible to Riparian Buffer? | Riparian Buffer Credits | Convertible to Nutrient Offset? | Delivered Nutrient Offset: N (lbs) | Delivered Nutrient Offset: P (lbs) |
| Buffer | Rural | Yes | I / P | Restoration | 0-100 | UT1 | 484,072 | 484,072 | 1 | 100% | 1.00000 | Yes | 484,072.000 | N/A | 0.000 | 0.000 |
| Buffer | Rural | Yes | I / P | Restoration | 101-200 | UT1 | 6,496 | 6,496 | 1 | 33% | 3.03030 | Yes | 2,143.682 | N/A | 0.000 | 0.000 |
| Buffer | Rural | No | Ephemeral | Restoration | 0-100 | UT2 (Reach 2a) | 78,631 | 78,631 | 1 | 100% | 1.00000 | Yes | 78,631.000 | N/A | 0.000 | 0.000 |
| Buffer | Rural | No | Ephemeral | Restoration | 101-200 | UT2 (Reach 2a) | 82 | 82 | 1 | 33% | 3.03030 | Yes | 27.060 | N/A | 0.000 | 0.000 |
| Buffer | Rural | Yes | I / P | Restoration | 0-100 | UT2 (Reach 2b) | 52,641 | 52,641 | 1 | 100% | 1.00000 | Yes | 52,641.000 | N/A | 0.000 | 0.000 |
| Buffer | Rural | Yes | I / P | Restoration | 101-200 | UT2 (Reach 2b) | 12 | 12 | 1 | 33% | 3.03030 | Yes | 3.960 | N/A | 0.000 | 0.000 |
| Totals: | | | | | | | 621,934 | 621,934 | | | | | | | | |

Enter Preservation Credits Below

| | | | | | | | | Eligible for Preservation (ft ²): | | | | |
|--|----------|----------|--------------|---------------------|---------------------------|--------------|-----------------|--|----------------------------|---------------|--------------------------|-------------------------|
| Credit Type | Location | Subject? | Feature Type | Mitigation Activity | Min-Max Buffer Width (ft) | Feature Name | Total Area (sf) | Total (Creditable) Area for Buffer Mitigation (ft ²) | Initial Credit Ratio (x:1) | % Full Credit | Final Credit Ratio (x:1) | Riparian Buffer Credits |
| Buffer | | | | Preservation | | | | | | | | — |
| Preservation Area Subtotal (ft²): | | | | | | | | 0 | | | | |
| Preservation as % Total Area of Buffer Mitigation: | | | | | | | | 0.0% | | | | |
| Ephemeral Reaches as % Total Area of Buffer Mitigation: | | | | | | | | 12.7% | | | | |

| TOTAL AREA OF BUFFER MITIGATION (TABM) | | |
|--|-------------|-------------|
| Mitigation Totals | Square Feet | Credits |
| Restoration: | 621,934 | 617,518.702 |
| Enhancement: | 0 | 0.000 |
| Preservation: | 0 | 0.000 |
| Total Riparian Buffer: | 621,934 | 617,518.702 |
| TOTAL NUTRIENT OFFSET MITIGATION | | |
| Mitigation Totals | Square Feet | Credits |
| Nutrient Offset: | | |
| Nitrogen: | 0 | 0.000 |
| Phosphorus: | | 0.000 |

1. The Randleman Lake buffer rules allow some ditches to be classified as subject according to 15A NCAC 02B .0250 (5)(a).
last updated 01/17/2020

APPENDIX 2

SITE PHOTOGRAPHS

Photo-Points
 Boseman Buffer Mitigation Site
 DMS ID No. 100119
 DWR Project No. 2019-0800

Photo Location
 Pp1



Pp2



Pp3



Pp4




Photo Location
Pp5


Baseline 2020



MY1 2020



Pp6



Pp7



Pp8



Photo Location
Pp9

Baseline 2020



MY1 2020



Pp10



Pp11



Pp12



APPENDIX 3

VEGETATION PLOT DATA VEGETATION PLOT PHOTOGRAPHS

Monitoring Plots
 Boseman Buffer Mitigation Site
 DMS ID No. 100119
 DWR Project No. 2019-0800

Photo Location
 MP1



MP2



MP3




MP4



Photo Location
MP5



MP6



MP7



MP8




Photo Location
MP9



MP10



MP11



MP12



Site - MY1 Aerial (October, 2020)



West Project Side



East Project Side