


# ANNUAL REPORT FOR 2004



**Key Branch Mitigation Site**  
**Anson County**  
**WBS Element 34398.4.1**  
**TIP No. R-2239WM**



Office of Natural Environment & Roadside Environmental Unit  
North Carolina Department of Transportation  
December 2004

# TABLE OF CONTENTS

SUMMARY .....	1
1.0 INTRODUCTION .....	2
1.1 PROJECT DESCRIPTION.....	2
1.2 PURPOSE .....	2
1.3 PROJECT HISTORY .....	2
2.0 HYDROLOGY.....	4
2.1 SUCCESS CRITERIA.....	4
2.2 HYDROLOGIC DESCRIPTION .....	4
2.3 RESULTS OF HYDROLOGIC MONITORING .....	7
2.3.1 Site Data .....	7
2.3.2 Climatic Data.....	7
2.4 CONCLUSIONS .....	12
3.0 VEGETATION .....	13
3.1 SUCCESS CRITERIA.....	13
3.2 DESCRIPTION OF SPECIES.....	13
3.3 RESULTS OF VEGETATION MONITORING .....	13
3.4 CONCLUSIONS .....	14
4.0 OVERALL CONCLUSIONS/RECOMMENDATIONS.....	14

LIST OF FIGURES

Figure 1. Site Location Map ..... 3  
Figure 2. Gauge Location Map..... 5  
Figure 2A. Stream Reference Gauge Location Map..... 6  
Figure 3. 2004 Hydrologic Monitoring Results ..... 8  
Figure 3A. 2004 Stream Reference Monitoring Results ..... 9  
Figure 4. 30-70 Percentile Graph..... 10

LIST OF TABLES

Table 1. 2004 Hydrologic Monitoring Results..... 11  
Table 2. Vegetation Monitoring Statistics ..... 13

APPENDICES

- APPENDIX A GAUGE DATA GRAPHS
- APPENDIX B SITE PHOTOS & VEGETATION PLANTING PLAN

## **SUMMARY**

The Key Branch Mitigation Site is located in Anson County and was constructed in 2003. The site must meet jurisdictional success criteria for both wetland hydrology and vegetation for five consecutive years or until the site is deemed successful. The following report details the monitoring activities during the 2004-growing season. The 2004 data represents results from the first year of hydrologic and vegetation monitoring.

Site hydrology is monitored with twenty-one groundwater gauges, three surface water gauges, and one onsite rain gauge. Eight vegetation-monitoring plots were established to monitor the 70.2 acres planted in trees on the site.

For the first year of monitoring, nine of the fourteen groundwater-gauges met the success criteria for jurisdictional hydrology (saturation within 12" of the surface for greater than 12.5% of the growing season). One gauge reported saturation in the 5 - 8% range, while four gauges reported saturation between 8 – 12.5%. All four-groundwater gauges located in the wetland reference area had difficulty meeting the jurisdictional hydrology, however all three groundwater gauges in the stream reference area met the success criteria. The two, onsite surface water gauges (SG-1, SG-2) experienced periodic inundation and demonstrated overbank flooding during the growing season. The stream reference surface water gauge (SG-3) demonstrated periodic inundation influenced by backwater conditions.

The 2004 vegetation monitoring of the site revealed an average tree density of 295 trees per acre. This average is below the minimum success criteria of 320 trees per acre. The site was replanted and live staked by the Roadside Environmental Unit in February 2005.

Per the letter from the Ecosystem Enhancement Program (EEP) to NCDOT dated August 25, 2004, the EEP has accepted the transfer of all off-site mitigation projects. The EEP will be responsible for fulfilling the remaining monitoring requirements and future remediation for this project.

## **1.0 INTRODUCTION**

### **1.1 PROJECT DESCRIPTION**

Located in Anson County, the Key Branch Mitigation Site encompasses approximately 118 acres. It is situated between Lower White Store Road (SR 1252) and Mineral Springs Church Road (SR 1240) (Figure 1).


### **1.2 PURPOSE**

In order to demonstrate successful mitigation, the site must be monitored for a minimum of five years or until success criteria are achieved. Success criteria are based on federal guidelines for wetland mitigation. Criteria for hydrologic conditions and vegetation survival are included in these documents. The following report describes the results of the hydrologic and vegetation monitoring during the 2004-growing season at the Key Branch Mitigation Site.

### **1.3 PROJECT HISTORY**

February 2004	Site Planted
March-November 2004	Hydrology Monitoring (1 yr.)
July 2004	Vegetation Monitoring (1 yr.)

Figure 1. Site Location Map



## **2.0 HYDROLOGY**

### **2.1 SUCCESS CRITERIA**

In accordance with federal guidelines for wetland mitigation, the success criteria for hydrology state that areas must be inundated or saturated (within 12 inches of the surface) by surface or groundwater for at least a consecutive 12.5% of the growing season. Areas inundated for less than 5% of the growing season are always classified as non-wetlands. Areas inundated between 5% and 12.5% of the growing season can be classified as wetlands depending upon such factors as the presence of wetland vegetation and hydric soils.


The growing season in Anson County begins March 23 and ends November 15 (238 days). These dates correspond to a 50% probability that air temperatures will not drop below 28°F or lower after March 22 and before November 15.<sup>1</sup> Minimum wetland hydrology is required for at least 12.5% of this growing season; for Anson County, 12.5% equals 30 consecutive days. Local climate must represent average conditions for the area.

### **2.2 HYDROLOGIC DESCRIPTION**

Fourteen groundwater gauges, two surface water gauges, and one rain gauge were installed in March/April 2004 at the Key Branch Mitigation Site (Figure 2). Also, four groundwater gauges were installed at the Key Branch Wetland Reference Site. Three groundwater gauges and one surface water gauge were installed in March/April 2004 at the Key Branch Stream Reference Site (Figure 2A). The groundwater gauges are set to record daily water levels, while the surface water gauges are set to record at 3-hour intervals. The 2004-year is the first full growing season that the hydrology has been monitored.

---

<sup>1</sup> Natural Resources Conservation Service, Soil Survey of Anson County, North Carolina.




**Figure 2. Gauge Location Map**

- Groundwater Gauge
- ◐ Surface Water Gauge
- ⊕ Rain Gauge







**Figure 2A. Stream Reference Gauge Location Map**

- Groundwater Gauge
- ◐ Surface Water Gauge



Not to Scale

## **2.3 RESULTS OF HYDROLOGIC MONITORING**

### **2.3.1 Site Data**

The maximum number of consecutive days that the groundwater was within twelve inches of the surface was determined for each gauge. This number was converted into a percentage of the 238-day growing season. The results are presented in Table 1.


Appendix A contains charts of the water depth for each groundwater and surface gauge. Precipitation is shown on each graph as bars. These graphs show the reaction at each monitoring location of the groundwater level to specific rainfall events. The maximum number of consecutive days is noted on each graph.

The hydrologic monitoring results of the groundwater gauges are provided in Figure 3 and Figure 3A.

### **2.3.2 Climatic Data**


Figure 4 is a comparison of 2003 and 2004 monthly rainfall to historical precipitation for the area. This comparison indicates whether 2004 was “average” in terms of climate conditions by comparing the rainfall to that of historical rainfall (data collected between 1973 and 2004). The NC State Climate Office provided all historical data.

For the 2004-year June, July, August and September experienced above average rainfall. The months of November (03'), January, March, April, and October recorded below average rainfall for the site. December (03'), February, May, and November experienced average rainfall. Overall, 2004 experienced an average rainfall year (with a drier than average spring and wetter than average summer and early fall).



**Figure 3. 2004 Hydrologic Monitoring Results**





**Figure 3A. 2004 Stream Reference Monitoring Results**


- < 5 %
- 5 - 8 %
- 8 - 12.5 %
- > 12.5 %

- Surface Water Gauge
- ⊕ Rain Gauge



Not to Scale

**Figure 4: 30-70 Percentile Graph**



**Table 1. 2004 Hydrologic Monitoring Results – Groundwater Gauges**

<b>Monitoring Gauge</b>	<b>&lt;5%</b>	<b>5-8%</b>	<b>8-12.5%</b>	<b>&gt;12.5%</b>	<b>Actual %</b>	<b>Dates of Success</b>
KBMG-1				×	22.3	Aug 30-Oct 21
KBMG -2				×	22.3	Aug 30-Oct 21
KBMG -3				×	32.8	Aug 30-Nov 15
KBMG -4				×	20.2	Sept 24-Nov 11
KBMG -5			×		10.5	Aug 30-Sept 23
KBMG -6				×	32.8	Aug 30-Nov 15
KBMG -7				×	22.3	Sept 24-Nov 15
KBMG -8				×	32.8	Aug 30-Nov 15
KBMG -9			×		9.2	Sept 28-Oct 18
KBMG -10			×		10.9	Aug 30-Sept 24
KBMG -11				×	14.3	Sept 23-Oct 26
KBMG -12				×	32.8	Aug 30-Nov 15
KBMG -13			×		10.5	Sept 28-Oct 22
KBMG -14		×			7.6	Sept 28-Oct 15
<b>Wetland Reference Site</b>						
WRGW-1		×			5.5	
WRGW-2	×				4.6	
WRGW-4		×			5.5	
WRGW-5		×			5.9	
<b>Stream Reference Site</b>						
SRGW-1				×	32.8	March 20-May 19 Aug 30-Nov 15
SRGW-2				×	39.5	March 15-May 31 June 24-July 23 Aug 14-Nov 15
SRGW-4				×	39.9	March 20-June 5 June 22-Aug 10 Aug 13-Nov 15

## **2.4 CONCLUSION**

Nine of the fourteen groundwater-gauges met the success criteria for jurisdictional hydrology (saturation within 12" of the surface for greater than 12.5% of the growing season). One gauge reported saturation in the 5 - 8% range, while four gauges reported saturation between 8 – 12.5%. All four of the groundwater-gauges located in the wetland reference area had difficulty meeting the jurisdictional hydrology, however all three groundwater gauges in the stream reference area met the success criteria. The two onsite, surface water gauges (SG-1, SG-2) experienced periodic inundation and demonstrated overbank flooding during the growing season. The stream reference surface water gauge (SG-3) demonstrated periodic inundation influenced by backwater conditions.

EEP will begin monitoring the hydrology at the Key Branch Mitigation Site for the 2005 monitoring year.

### 3.0 VEGETATION: KEY BRANCH MITIGATION SITE (YEAR 1 MONITORING)

#### 3.1 SUCCESS CRITERIA

The success criteria state that at least 320 stems per acre must survive after the completion of the third growing season. The required survival criterion will decrease by 10% per year after the third year of vegetation monitoring (i.e., for an expected 290 stems per acre for year 4, and 260 stems per acre for year 5.)

#### 3.2 DESCRIPTION OF SPECIES

The following tree species were planted in the Wetland Restoration Area:

*Fraxinus pennsylvanica*, Green Ash

*Quercus lyrata*, Overcup Oak

*Betula nigra*, River Birch

*Quercus michauxii*, Swamp Chestnut Oak

*Quercus nigra*, Water Oak

*Quercus phellos*, Willow Oak

#### 3.3 RESULTS OF VEGETATION MONITORING

Table 2. Vegetation Monitoring Statistics

Plot #	Green Ash	Overcup Oak	River Birch	Swamp Chestnut Oak	Water Oak	Willow Oak	Total (1 year)	Total (at planting)	Density (Trees/Acre)
1	1	2	4	5			12	26	314
2	2	11	2	2	2	4	23	43	364
3	22	5	5			1	33	37	606
4	3		6				9	32	191
5		1	4	4			9	39	157
6	7	9				6	22	44	340
7	5	2	1	3		7	18	43	285
8		1	2	3			6	39	105
<b>Total Density Average</b>									<b>295</b>



**Site Notes:** Other species noted: trumpet creeper, switch grass, smartweed, volunteer gum, rye grain, and morning glory. Intensive deer activity was noted. The site was dry at the time of monitoring.

### **3.4 CONCLUSIONS**

Of the 118 acres on this site, approximately 70.2 acres involved tree planting. There were eight vegetation-monitoring plots established throughout the planting areas. The 2004 vegetation monitoring of the site revealed an average tree density of 295 trees per acre. This average is below the minimum success criteria of 320 trees per acre. The site was replanted and live staked by the Roadside Environmental Unit in February 2005.

### **4.0 OVERALL CONCLUSIONS AND RECOMMENDATIONS**

For the first year of monitoring, nine of the fourteen groundwater-gauges met the success criteria for jurisdictional hydrology (saturation within 12" of the surface for greater than 12.5% of the growing season). One gauge reported saturation in the 5 - 8% range, while four gauges reported saturation between 8 – 12.5%. All four-groundwater gauges located in the wetland reference area had difficulty meeting the jurisdictional hydrology, however all three groundwater gauges in the stream reference area met the success criteria. The two onsite, surface water gauges (SG-1, SG-2) experienced periodic inundation and demonstrated overbank flooding during the growing season. The stream reference surface water gauge (SG-3) demonstrated periodic inundation influenced by backwater conditions.

The 2004 vegetation monitoring of the site revealed an average tree density of 295 trees per acre. This average is below the minimum success criteria of 320 trees per acre. The site was replanted and live staked by the Roadside Environmental Unit in February 2005.


Per the letter from the Ecosystem Enhancement Program (EEP) to NCDOT dated August 25, 2004, the EEP has accepted the transfer of all off-site mitigation projects. The EEP will be responsible for fulfilling the remaining monitoring requirements and future remediation for this project.

**APPENDIX A**  
**GAUGE DATA GRAPHS**


# **GROUNDWATER GAUGE GRAPHS**

## **KEY BRANCH**


### Key Branch KB-1 40" Groundwater




### Key Branch KB-2 40" Groundwater




### Key Branch KB-3 40" Groundwater



### Key Branch KB-4 40" Groundwater




### Key Branch KB-5 40" Groundwater







### Key Branch KB-6 40" Groundwater




### Key Branch KB-7 40" Groundwater




### Key Branch KB-8 40" Groundwater




# Key Branch KB-9 40" Groundwater




### Key Branch KB-10 40" Groundwater




### Key Branch KB-11 40" Groundwater



### Key Branch KB-12 40" Groundwater




### Key Branch KB-13 40" Groundwater






### Key Branch KB-14 40" Groundwater




**SURFACE WATER GRAPHS**  
**KEY BRANCH STREAM SITE**

### Key Branch Site SG-1 84" Surface Gauge




### Key Branch Site SG-2 80" Surface Gauge




**GROUNDWATER GAUGE GRAPHS**

**WETLAND REFERENCE SITE**


### Wetland Reference Site GW-1 40" Groundwater



### Wetland Reference Site GW-2 40" Groundwater




### Wetland Reference Site GW-4 40" Groundwater






### Wetland Reference Site GW-5 40" Groundwater




**GROUNDWATER GAUGE GRAPHS**  
**STREAM REFERENCE SITE**


### Stream Reference Site GW-1 40" Groundwater



### Stream Reference Site GW-2 40" Groundwater




### Stream Reference Site GW-4 40" Groundwater



**SURFACE WATER GRAPH**

**STREAM REFERENCE SITE**

### Stream Reference Site SG-3 40" Surface Gauge



## **APPENDIX B**

### **SITE PHOTOS & VEGETATION PLOT LOCATIONS**



# Key Branch



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5



Photo 6

# Key Branch



Photo 7



Photo 8



Photo 9

# Key Branch Mitigation Site

