

**Little Troublesome Site  
Stream Restoration Final Monitoring Report  
EEP Project # 749  
EEP Contract # 004711  
Monitoring Year 05**



Prepared for:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Construction Completed: December 2009**

**Data Collection: 2014**

**Submitted: January 2015**

## **Design and Monitoring Firm**



**Landmark Center II, Suite 220  
4601 Six Forks Road  
Raleigh, NC 27609  
Phone: (919) 278-2514  
Fax: (919) 783-9266**

**Project Manager: Adam Spiller  
Email: adam.spiller@kci.com  
Project No: 16121975\_LT12**

## Table of Contents

<b>1.0</b>	<b>EXECUTIVE SUMMARY/PROJECT ABSTRACT .....</b>	<b>1</b>
<b>2.0</b>	<b>METHODOLOGY .....</b>	<b>2</b>
<b>3.0</b>	<b>REFERENCES.....</b>	<b>2</b>

### Appendix A – Project Vicinity Map and Background Tables

Figure 1.	Vicinity Map.....	5
Figure 2.	Site Map.....	6
Table 1.	Project Components and Mitigation Credits.....	7
Table 2.	Project Activity and Reporting History .....	8
Table 3.	Project Contacts Table .....	9
Table 4.	Project Attribute Table.....	10

### Appendix B – Visual Assessment Data

Current Condition Plan View.....	12	
Table 5.	Visual Stream Morphology Stability Assessment .....	13
Table 6.	Vegetation Condition Assessment .....	15
Stream Station Photos .....	16	
Vegetation Monitoring Plot Photos.....	20	
Problem Area Photos.....	22	

### Appendix C – Vegetation Plot Data

Table 7.	Vegetation Plot Criteria Attainment .....	24
Table 8.	CVS Vegetation Plot Metadata .....	25
Table 9.	CVS Stem Count Total and Planted by Plot and Species .....	26

### Appendix D – Stream Survey Data

Cross-Section Plots .....	29	
Longitudinal Profile Plots .....	36	
Pebble Count Plots .....	38	
Table 10.	Baseline Stream Data Summary Table .....	45
Table 11a.	Cross-Section Morphology Data Table .....	47
Table 11b.	Stream Reach Morphology Data Table.....	48

### Appendix E – Hydrologic Data

Table 12.	Verification of Bankfull Events .....	50
Table 13.	Wetland Hydrology Criteria Attainment Table .....	50
Precipitation and Water Level Plots.....	51	

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Little Troublesome Stream and Wetland Restoration Site, completed in December 2009, restored a total of 2,188 linear feet of stream in the Upper Cape Fear River Basin. In addition, there are approximately 4.5 acres of wetland preservation, 1.9 acres of wetland enhancement, and 2,754 linear feet of stream preservation within the site. The project is located in the USGS Hydrologic Unit 03030002-01-0030 of the Cape Fear River Basin. This HU is within the EEP's Upper Cape Fear Basin Local Watershed Plan and is also listed as a Targeted Local Watershed (TLW) in EEP's *Cape Fear River Basin Priorities Plan* (2009). The project goals and objectives are listed below.

### *Project Goals*

- Restore a stable channel morphology to the project stream that is capable of moving the flows and sediment provided by its watershed.
- Improve water quality for an NCDWQ stream, classified as a Class C and Nutrient Sensitive Waters by reducing bank erosion and bed degradation.
- Enhance aquatic and terrestrial habitat.
- Enhance and preserve existing wetlands and forested buffers.

### *Project Objectives*

- Restore 2,188 linear feet of stable stream channel with the appropriate pattern, profile, and dimension that can support a gravel transport system
- Restore a natural riparian buffer.
- Restore the hyporheic zone in the project streams and re-establish the natural stream features.
- Plug ditches to increase groundwater input to existing wetlands.
- Plant native trees and shrubs throughout the site.

The vegetation monitoring success criterion for the planted stream riparian zone is a density of 320 stems/acre after the third year of monitoring and an allowance for 10% mortality in the fourth and fifth years with a final density of 260 stems/acre. The fifth-year vegetation monitoring was based on the Level 2 CVS-EEP vegetation monitoring protocol. The site's average density for this monitoring period is 612 planted stems/acre, including live stakes, and 582 planted stems/acre, excluding live stakes. All of the eight plots had greater than 320 planted stems/acre. There are many volunteer woody stems throughout the site. Including volunteers, the monitoring plots averaged 6,313 total stems/acre.

The 2014 monitoring found that areas along the slope from the left bank of the tributary to the terrace (the north-facing slope) previously reported as having sparse vegetation coverage had begun to show more robust coverage. Herbaceous coverage along the slope achieved 100% cover and many volunteer woody species have begun to grow along this area. There has been high live stake survival along the tributary and variable survival along Little Troublesome Creek. Small patches of Multiflora rose (*Rosa multiflora*) and Chinese lespedeza (*Lespedeza cuneata*) are scattered throughout the easement along Little Troublesome Creek and UT1. Two areas of air yam (*Dioscorea bulbifera*) are located along UT1 between stationing 51+50 and 54+50 and stationing 56+75 and 58+50. Small areas of Japanese hops (*Humulus japonicas*) are also located on Little Troublesome Creek between stationing 13+80 and 15+75 and stationing 19+50 and 21+00.

Fifth-year monitoring found Little Troublesome Creek to be stable, with only minor changes from the previous monitoring conditions. The tributary has had isolated areas of localized bank erosion since construction. Since



first reported, these areas have been stabilizing with vegetation and no additional active erosion has occurred. This trend has continued into the fifth year. Two of the three isolated areas of erosion on the outer bends of Little Troublesome Creek called out in previous years are trending towards stability. One area (Stationing 13+80) still shows signs of active erosion, which can be seen in the cross-section #2 data. The monitored stream profiles, particularly on UT1, show small amounts of yearly variation, but this is not an indicator of instability. For a functioning sand dominant system, this type of variation is expected as sand moves through the system. The cross-sectional data reflects overall stability on Little Troublesome and UT1. As a part of the stream success criterion, the stream must experience at least two bankfull events, each in separate monitoring years. The site has experienced multiple bankfull events since construction.

Two areas of wetland enhancement occur within the conservation easement totaling 1.9 acres. A groundwater monitoring gauge was installed before construction to determine if levels are within 12 inches of the soil surface for at least 5% (11 days) of the 227 day growing season (March 25<sup>th</sup> to November 6<sup>th</sup>). A second gauge was installed in February 2013 to provide additional data. For the fifth monitoring year, both gauges met this success criteria, achieving 99 and 95 consecutive days of saturation within 12 inches of the soil surface at Gauges 1 and 2 respectively. When comparing gauge data over time, Gauge 1 has consistently attained jurisdictional hydrology earlier in the growing season each year after the site was constructed compared to the year before the stream was restored. This illustrates the effects that the project had in the wetland enhancement areas. The 2014 monitoring data continue this trend. For more information see Appendix E.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on the EEPs website. All raw data supporting the tables and figures in the appendices are available from EEP upon request.

## **2.0 METHODOLOGY**

The survey data were collected with a total station instrument between June 4 and July 17, 2014.

The stationing for the longitudinal profile is based on the thalweg stationing and has been adjusted to match grade control structures from previous longitudinal profiles.

Some of the cross-section surveys on Little Troublesome Creek showed slightly lower top of bank measurements than the baseline measurements. In the cases where the top of bank measurement was only nominally lower than the bankfull elevation, the bankfull width was limited to just include the distance between the tops of the left and right banks. This ensures that the bankfull width measurement is representative of the cross-section, and not abnormally large because of insignificant changes in the surveyed cross-section.


The CVS-EEP protocol, Level 2 (<http://cvs.bio.unc.edu/methods.htm>) was used to collect vegetation data from the site. The vegetation monitoring was completed on June 4, 2014.

### **3.0 REFERENCES**






- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0  
(<http://cvs.bio.unc.edu/methods.htm>)
- NCEEP. 2004. Troublesome and Little Troublesome Local Watershed Plan.  
([http://www.nceep.net/services/lwps/Troublesome\\_Creek/trouble-summ.pdf](http://www.nceep.net/services/lwps/Troublesome_Creek/trouble-summ.pdf))
- NCEEP. 2009. Cape Fear River Basin Restoration Priorities.  
([http://www.nceep.net/services/lwps/cape\\_fear/RBRP%20Cape%20Fear%202008.pdf](http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf))
- USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.



# **Appendix A**

## **Project Vicinity Map and Background Tables**




**Figure 1. Vicinity Map**

-  Project Site Location
-  Major Streams and Rivers
-  Major Roads
-  Other Roads
-  Local Watershed Plan Boundary


-  Cities and Towns
-  County Boundaries



1:63,360  
1 inch = 1 miles








- Conservation Easement Boundary
- Stream Preservation
- Stream Restoration
- Other Streams
- - - Other Drainage Features
- - - Previous Stream Alignment
- - - FEMA 100 yr Floodplain Boundary
- Riparian Wetland Preservation
- Riparian Wetland Enhancement

**Figure 2. Site Map**  
**Little Troublesome Creek, Rockingham County, EEP Project 749**



1:2,400  
 1 inch = 200 feet  
 200 100 0 200  
 Feet



Source: NC Statewide Orthoimagery, 2010

12/19/2011



**Table 1. Project Components and Mitigation Credits  
Little Troublesome / Project No. 749**

Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	2188	551		1.86					
Project Components									
Project Component	Stationing/Location	Existing Footage/Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio			
Little Troublesome Creek	10+00 - 11+75	175	P3	R	175	1:1			
Little Troublesome Creek	11+75 - 21+95	975	P2	R	1020	1:1			
Little Troublesome Creek	21+95 - 23+75	179	P3	R	180	1:1			
UT1	50+00 - 58+13	813	P3	R	813	1:1			
UT2	see Fig 2.	2754	-	RE	2754	5:1			
Enhancement Wetland #1	see Fig 2.	1.17	-	RE	1.17	2:1			
Enhancement Wetland #2	see Fig 2.	0.74	-	RE	0.74	2:1			
Preservation Wetland	see Fig 2.	4.5	-	RE	4.5	5:1			
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration	2188								
Enhancement		1.91							
Enhancement I									
Enhancement II									
Creation									
Preservation	2754	4.5							
High Quality Preservation									



<b>Table 2. Project Activity &amp; Reporting History</b> <b>Little Troublesome / Project No. 749</b>		
<b>Elapsed Time Since Grading and Planting Complete: 5 yr 0 months</b> <b>Number of Reporting Years: 5</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Environmental Resource Technical Report	Sep 2006	Sep 2006
Restoration Plan	May 2007	June 2007
Final Design - Construction Plans		Feb 2007
Construction		Dec 2009
Temporary S&E mix applied		Oct 2009
Permanent seed mix applied		Dec 2009
Planting		Dec 2009
Baseline Monitoring	Feb 2010	May 2010
Year 1 Monitoring	Sep 2010	Dec 2010
Year 2 Monitoring	Jul 2011	Dec 2011
Year 3 Monitoring	Aug 2012	Nov 2012
Year 4 Monitoring	Aug 2013	Nov 2013
Beaver Removal		Aug 2013
Beaver Monitoring		April 2014
Year 5 Monitoring	July 2014	Nov 2014
Beaver Monitoring		Oct 2014

<b>Table 3. Project Contacts Table Little Troublesome / Project No. 749</b>	
<b>Designer</b>	KCI Associates of North Carolina 4601 Six Forks Road, Suite 220 Raleigh, NC 27609
Primary Project Design POC	April Helms (919) 783-9214
<b>Construction Contractor</b>	Angler Environmental 12811 Randolph Ridge Lane Manassas, VA 20109
Construction Contractor POC	Andrew Griffey (703) 393-4844
<b>Planting Contractor</b>	HARP, Inc. 301 McCullough Drive, 4th Floor Charlotte, NC 28262
Planting Contractor POC	Alan Peoples (704) 841-2841
<b>Seeding Contractor</b>	Angler Environmental Manassas, VA 20109
Seeding Contractor POC	Andrew Griffey (703) 393-4844
Seed Mix Sources	MD Seed and Environmental Services Gaithersburg, MD 20879
<b>Monitoring Performers</b>	KCI Associates of North Carolina 4601 Six Forks Road, Suite 220 Raleigh, NC 27609
Monitoring POC	Adam Spiller (919) 278-2514

**Table 4. Project Attribute Table  
Little Troublesome / Project No. 749**

Project County	Rockingham County	
Physiographic Region	Piedmont	
Ecoregion	Northern Inner Piedmont	
River Basin	Cape Fear	
USGS HUC	03030002010030	
NCDWQ Sub-Basin	03-06-01	
Within Extent of EEP Watershed Plan	Yes - Upper Cape Fear Basin LWP	
WRC Class	Warm	
% of Project Easement Demarcated	100%	
Beaver Activity Observed During Design Phase	No	
<b>Restoration Component Attributes</b>		
	<b>LTC</b>	<b>UT1</b>
Drainage Area (sq.mi.)	12.09	0.1
Stream Order	Third	First
Restored Length (feet)	1,375	813
Perennial or Intermittent	Perennial	Perennial
Watershed Type	Suburban	Suburban
<b>Watershed LULC Distribution</b>		
Forest/Wetland	49%	
Pasture/Managed Herbaceous	21%	
Developed	30%	
Watershed Impervious Cover	21%	
NCDWQ AU/Index Number	16-7	
NCDWQ Classification	C; NSW	
303d Listed	Yes	
Upstream of 303d Listed Segment	Yes	
Reasons for 303d Listing or Stressor	Aquatic life	
Total Acreage of Easement	30.3	
Total Vegetated Acreage within Easement	30.0	
Total Planted Acreage as Part of Restoration	12.2	
Rosgen Classification of Pre-Existing	E4	G4c
Rosgen Classification of As-Built	E4/C4	B4c
Valley Type		
Valley Slope	0.002	0.021
Valley Side Slope Range		
Valley Toe Slope Range		
Cowardin Classification		
Trout Waters Designation	No	
Species of Concern, Endangered, Etc.	Carolina ladle crayfish ( <i>Cambarus davidi</i> )	
Dominant Soil Series and Characteristics		
	Series	Chewacla
	Depth	Deep
	Clay%	
	K	
	T	

# **Appendix B**

## **Visual Assessment Data**



# LEGEND

- EASEMENT BOUNDARY.....
- AS-BUILT STATIONED CENTERLINE AND TOP OF BANK.....
- PHOTO POINT.....
- CROSS-SECTION.....
- OLD STREAM CHANNEL.....
- RIFFLE GRADE CONTROL.....
- LOG SILL.....
- ROCK CROSS VANE.....
- BED STABILIZATION.....



# PROJECT CONDITION

- STREAM BED DEGRADATION.....
- BANK EROSION.....
- VEG PLOT ACHIEVING DENSITY CRITERION.....
- VEG PLOT BELOW DENSITY CRITERION.....
- INVASIVE SPECIES.....
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION.....
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION.....
- CREST GAUGE.....

# PROJECT CONDITION DETAILS

VEG PLOT TOTAL / PLANTED STEM DENSITY..... **6313 / 612**

IMAGE SOURCE: NC 2010 STATEWIDE ORTHOIMAGERY



SYMBOL	DESCRIPTION	DATE	APPROVED



**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4601 SIX FORKS ROAD  
RALEIGH, NORTH CAROLINA 27609

**LITTLE TROUBLESOME CREEK  
PROJECT #749 - MONITORING YEAR 05**  
ROCKINGHAM COUNTY, NORTH CAROLINA  
LITTLE TROUBLESOME CREEK AND UT1

DATE: NOV 2014  
SCALE: 1" = 100'  
**CURRENT  
CONDITION  
PLAN VIEW**  
SHEET 1 OF 1



Table 5. Visual Stream Morphology Stability Assessment							
Project Number and Name: 749 - Little Troublesome							
Assessed Length		1,375					
		Reach - Little Troublesome					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	7	7			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq 1.6$ )	7	7		
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%
		1. Thalweg centering at upstream of meander bend (Run)	7	7			100%
		2. Thalweg centering at downstream of meander (Glide)	7	7			100%
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	30
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					1	30	99%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq 1.6$ Rootwads/logs providing some cover at base-flow.	0	1			0%



Table 5. Visual Stream Morphology Stability Assessment							
Project Number and Name: 749 - Little Troublesome							
Assessed Length 813				Reach - UT1			
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			1	15	98%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	11	13			85%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	14	16		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		7	14			50%
	4. Thalweg Position <sup>+</sup>	1. Thalweg centering at upstream of meander bend (Run)					N/A
		2. Thalweg centering at downstream of meander (Glide)					N/A
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
3. Mass Wasting		Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	0	0			N/A
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	0	0			N/A

<sup>+</sup>Due to this reach's small size and the scale of the pattern, the exact position of the thalweg in relation to the meanders and morphological features is incons

<b>Table 6. Vegetation Condition Assessment</b>						
<b>Project Number and Name: 749 - Little Troublesome</b>						
<b>Planted Acreage 12.2</b>			<b>Easement Acreage 30.3</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acre	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acre	Pattern and Color	0	0.00	0.0%
<b>Total</b>				0	0.00	0.0%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acre	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.00	0.0%
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1,000 SF	Pattern and Color	4	0.20	0.7%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Stream Station Photos




**Photo Point 1u:** View looking upstream near Station 11+10. 2/23/10 – Baseline



**Photo Point 1u:** View looking upstream near Station 11+10. 11/10/2014 – MY-05



**Photo Point 1d:** View looking downstream near Station 11+10. 2/23/10 – Baseline



**Photo Point 1d:** View looking downstream near Station 11+10. 11/10/2014 – MY-05



**Photo Point 2u:** View looking upstream taken near Station 17+40. 2/23/10 – Baseline



**Photo Point 2u:** View looking upstream near Station 17+40. 11/10/2014 – MY-05





**Photo Point 2d:** View looking downstream taken near Station 17+40. 2/23/10 – Baseline



**Photo Point 2d:** View looking downstream near Station 17+40. 11/10/2014 – MY-05




**Photo Point 3u:** View looking upstream near Station 22+25. 2/23/10 – Baseline



**Photo Point 3u:** View looking upstream near Station 22+25. 11/10/2014 – MY-05



**Photo Point 3d:** View looking downstream near Station 22+25. 2/23/10 – Baseline



**Photo Point 3d:** View looking downstream near Station 22+25. 11/10/2014 – MY-05





**Photo Point 4:** View looking upstream near Station 24+00. 2/23/10 – Baseline



**Photo Point 4:** View looking upstream near Station 24+00. 11/10/2014 – MY-05



**Photo Point 5:** View looking downstream near Station 50+00. 2/23/10 – Baseline



**Photo Point 5:** View looking downstream near Station 50+00. 11/10/2014 – MY-05



**Photo Point 6u:** View looking upstream near Station 54+90. 2/23/10 – Baseline



**Photo Point 6u:** View looking upstream near Station 54+90. 11/10/2014 – MY-05





**Photo Point 6d:** View looking downstream near Station 54+90. 2/23/10 – Baseline



**Photo Point 6d:** View looking downstream near Station 54+90. 11/10/2014 – MY-05



**Photo Point 7:** View looking upstream at the tributary confluence. 2/23/10 – Baseline



**Photo Point 7:** View looking upstream at the tributary confluence. 11/10/2014 – MY-05



## Vegetation Monitoring Plot Photos



**Plot 1 Photo:** 6/5/14 – MY05



**Plot 2 Photo:** 6/5/14 – MY05



**Plot 3 Photo:** 6/5/14 – MY05



**Plot 4 Photo:** 6/5/14 – MY05



**Plot 5 Photo:** 6/5/14 – MY05



**Plot 6 Photo:** 6/5/14 – MY05





**Plot 7 Photo:** 6/5/14 – MY05



**Plot 8 Photo:** 6/5/14 – MY05

## Problem Areas



Bank Erosion at Station 13+80 11/10/14 – MY05

# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment</b>			
<b>Little Troublesome / Project No. 749</b>			
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Monitoring Year 05 Planted Stem Density (stems/acre)</b>	<b>Monitoring Year 05 Total Stem Density (stems/acre)</b>
1	Yes	364	3,764
2	Yes	364	9,105
3	Yes	647	11,736
4	Yes	688	9,105
5	Yes	567	6,394
6	Yes	486	3,845
7	Yes	850	2,752
8	Yes	688	3804

<b>Table 8. CVS Vegetation Plot Metadata Little Troublesome / Project No. 749</b>	
<b>Report Prepared By</b>	Dale Pihoda
<b>Date Prepared</b>	6/6/2014 11:02
<b>database name</b>	cvs-eep-entrytool-2013Open End Sites.mdb
<b>database location</b>	M:\2012\16121975_Little Troublesome Monitoring\Vegetation
<b>computer name</b>	12-3ZV4FP1
<b>file size</b>	51302400
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	749
<b>project Name</b>	Little Troublesome Creek
<b>Description</b>	Stream and Wetland Restoration Site
<b>River Basin</b>	Cape Fear
<b>length(ft)</b>	2200
<b>stream-to-edge width (ft)</b>	60
<b>area (sq m)</b>	24523.92
<b>Required Plots (calculated)</b>	8
<b>Sampled Plots</b>	8



Table 9. CVS Stem Count Total and Planted by Plot and Species																										
			Current Plot Data (MY5 2014)																							
Scientific Name	Common Name	Species Type	E749-A-0001			E749-A-0002			E749-A-0003			E749-A-0004			E749-A-0005			E749-A-0006			E749-A-0007			E749-A-0008		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Boxelder	Tree																								
<i>Acer rubrum</i>	Red Maple	Tree			1			39																		
<i>Aronia arbutifolia</i>	Red Chokeberry	Shrub											1	1	1									1	1	
<i>Baccharis</i>	Baccharis	Shrub																								
<i>Betula nigra</i>	River Birch	Tree	3	3	7	1	1	2			1	1	1	69	8	8	54	1	1	2	4	4	5	6	6	
<i>Celtis laevigata</i>	Sugarberry	Tree						3	3	3	4			2	1	1	1									
<i>Celtis occidentalis</i>	Common Hackberry	Tree																								
<i>Cephalanthus occidentalis</i>	Common Buttonbush	Shrub						3																		
<i>Cornus amomum</i>	Silky Dogwood	Shrub																								
<i>Diospyros virginiana</i>	Common Persimmon	Tree			8			2						1	1	1	2	1	1	9	2	2	2	1	1	
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree			11			75																		
<i>Ilex decidua</i>	Possumhaw	shrub																								
<i>Juglans nigra</i>	Black Walnut	Tree																								
<i>Juniperus virginiana</i>	Eastern Red Cedar	Tree						1																		
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			6			12																		
<i>Liriodendron tulipifera</i>	Tuliptree	Tree						2																		
<i>Morus rubra</i>	Red Mullberry	Tree						1																		
<i>Pinus virginiana</i>	Virginia Pine	Tree																								
<i>Platanus occidentalis</i>	American Sycamore	Tree	1	1	1	1	1	10	5	5	6	3	3	8	2	2	9	4	4	6	9	9	12	1	1	
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	4	4	4	4	4	6	4	4	4	8	8	8	1	1	2	4	4	4	4	4	5	3	3	
<i>Quercus pagoda</i>	Cherrybark Oak	Tree																								
<i>Quercus palustris</i>	Pin Oak	Tree																								
<i>Quercus phellos</i>	Willow Oak	Tree																								
<i>Quercus rubra</i>	Northern Red Oak	Tree																								
<i>Salix sericea</i>	Silky Willow	Shrub																								
<i>Ulmus alata</i>	Winged Elm	Tree																								
<i>Ulmus americana</i>	American Elm	Tree	1	1	55			65																		
	<b>Stem count</b>		9	9	93	9	9	225	16	16	290	17	23	225	14	14	158	12	12	95	21	21	68	17	17	
	<b>size (ares)</b>		1			1			1			1			1			1			1			1		
	<b>size (ACRES)</b>		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
	<b>Species count</b>		4	4	8	4	4	14	5	5	12	6	8	17	6	6	10	5	5	9	6	6	13	9	9	
	<b>Stems per ACRE</b>		364	364	3764	364	364	9105	647	647	11736	688	931	9105	567	567	6394	486	486	3845	850	850	2752	688	688	

Scientific Name	Common Name	Species Type	Annual Means														
			MY5 (2014)			MY4 (2013)			MY3 (2012)			MY2 (2011)			MY1 (2010)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Boxelder	Tree			17			5								13	
<i>Acer rubrum</i>	Red Maple	Tree			47			8					13			33	
<i>Aronia arbutifolia</i>	Red Chokeberry	Shrub	2	2	10	1	1	1	2	2	2	2	2	2	2	2	
<i>Baccharis</i>	Baccharis	Shrub						1									
<i>Betula nigra</i>	River Birch	Tree	24	24	177	24	24	154	27	27	27	27	27	55	31	31	60
<i>Celtis laevigata</i>	Sugarberry	Tree	4	4	10	4	4	8	5	5	5	5	5	9	5	5	17
<i>Celtis occidentalis</i>	Common Hackberry	Tree						1									
<i>Cephalanthus occidentalis</i>	Common Buttonbush	Shrub			3												
<i>Cornus amomum</i>	Silky Dogwood	Shrub		1	3		1	3		1	1		1	1		1	1
<i>Diospyros virginiana</i>	Common Persimmon	Tree	5	5	31	4	4	22	4	4	4	3	3	52	2	2	36
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree			343			251						247			190
<i>Ilex</i>	Holly	Shrub or Tree										1	1	1	1	1	1
<i>Ilex decidua</i>	Possumhaw	shrub	1	1	1	1	1	1	1	1	1						
<i>Juglans nigra</i>	Black Walnut	Tree			3			1						1			1
<i>Juniperus virginiana</i>	Eastern Red Cedar	Tree			4												
<i>Liquidambar styraciflua</i>	Sweetgum	Tree			83			58						23			16
<i>Liriodendron tulipifera</i>	Tuliptree	Tree			3			3						2			1
<i>Morus rubra</i>	Red Mullberry	Tree			1												
<i>Pinus taeda</i>	Loblolly Pine	Tree												1			1
<i>Pinus virginiana</i>	Virginia Pine	Tree			57			52									
<i>Platanus occidentalis</i>	American Sycamore	Tree	26	26	54	26	26	45	26	26	26	28	28	44	28	28	51
<i>Quercus</i>	Oak	Tree										2	2	2	2	2	2
<i>Quercus falcata</i>	Southern Red Oak	Tree						1									
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree	32	32	36	32	32	35	33	33	33	30	30	31	32	32	32
<i>Quercus pagoda</i>	Cherrybark Oak	Tree			1												
<i>Quercus palustris</i>	Pin Oak	Tree	7	7	9	7	7	7	9	9	9	9	9	9	9	9	9
<i>Quercus phellos</i>	Willow Oak	Tree	11	11	22	11	11	19	11	11	11	11	11	14	12	12	12
<i>Quercus rubra</i>	Northern Red Oak	Tree	1	1	1	1	1	1	1	1	1						
<i>Rhus</i>	Sumac	shrub															1
<i>Salix</i>	Willow Oak	Shrub or Tree															
<i>Salix sericea</i>	Silky Willow	Shrub		5	5		5	5		5	5		5	5		5	5
<i>Sambucus canadensis</i>	Common Elderberry	Shrub															
<i>Ulmus</i>	Elm	Tree															101
<i>Ulmus alata</i>	Winged Elm	Tree	1	1	6	1	1	38									
<i>Ulmus americana</i>	American Elm	Tree	1	1	321	1	1	125						91			
Unknown		Shrub or Tree										2	2	2	6	6	6
<i>Viburnum nudum</i>	Possumhaw	Shrub							1	1	1	1	1	1	1	1	1
<b>Stem count</b>			115	121	1248	113	119	845	120	126	126	121	127	606	131	137	592
<b>size (ares)</b>			8			8			8			8			8		
<b>size (ACRES)</b>			0.20			0.20			0.20			0.20			0.20		
<b>Species count</b>			12	14	25	12	14	24	11	13	13	12	14	21	12	14	23
<b>Stems per ACRE</b>			582	612	6313	572	602	4274	607	637	637	612	642	3065	663	693	2995

# **Appendix D**

## **Stream Survey Data**





<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Little Troublesome Creek, MY-05
<b>XS ID</b>	LTC (XS - 2, Pool) Station 13+90
<b>Drainage Area (sq mi):</b>	12.09
<b>Date:</b>	7/1/2014
<b>Field Crew:</b>	T. Seelinger, D. Pihoda




Station	Elevation
0.0	654.84
0.0	654.54
8.0	654.45
17.0	654.47
23.0	654.29
25.3	653.68
28.9	653.17
31.3	652.85
32.5	652.77
35.8	652.33
37.9	652.02
38.9	651.55
39.2	650.00
40.1	649.78
42.7	649.70
43.9	649.63
45.1	649.74
46.4	649.74
48.6	649.77
50.4	649.59
51.5	649.50
52.7	649.31
53.0	648.98
54.1	648.75
55.1	649.33
56.2	649.85
56.3	650.40
57.5	651.03
57.8	651.76
58.9	654.49
61.6	654.76
65.1	654.71
71.0	654.68
77.0	654.70
83.7	654.52
86.0	654.59

SUMMARY DATA	
<b>Bankfull Elevation:</b>	654.3
<b>Bankfull Cross-Sectional Area:</b>	110.3
<b>Bankfull Width:</b>	35.8
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	5.6
<b>Mean Depth at Bankfull:</b>	3.1
<b>W / D Ratio:</b>	11.6
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

<b>Stream Type</b>	E4/C4
--------------------	-------

Cape Fear River Basin, Little Troublesome Creek, MY-05, LTC (XS - 2, Pool) Station 13+90




<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Little Troublesome Creek, MY-05
<b>XS ID</b>	LTC (XS - 3, Riffle) Station 16+30
<b>Drainage Area (sq mi):</b>	12.09
<b>Date:</b>	7/17/2014
<b>Field Crew:</b>	T. Seelinger, D. Prihoda



Station	Elevation
0.0	655.82
0.3	655.47
1.8	655.51
2.7	655.31
5.3	655.16
7.8	654.99
9.9	654.69
11.6	654.10
13.4	653.87
16.9	654.04
22.3	653.91
26.0	654.00
29.0	653.94
30.8	654.24
32.9	653.88
33.7	653.32
34.9	652.62
37.1	651.86
39.6	651.03
41.0	650.04
42.4	649.64
44.7	649.09
46.4	649.06
48.5	649.07
50.2	649.06
51.2	649.01
52.9	649.27
53.2	649.57
54.0	650.24
55.5	651.74
59.0	652.34
61.1	652.82
63.0	653.49
65.6	653.98
69.1	653.86
74.0	653.95
76.52	654.03
80.7	654.05
84.8	653.85

SUMMARY DATA	
<b>Bankfull Elevation:</b>	653.9
<b>Bankfull Cross-Sectional Area:</b>	92.2
<b>Bankfull Width:</b>	32.4
<b>Flood Prone Area Elevation:</b>	658.8
<b>Flood Prone Width:</b>	90
<b>Max Depth at Bankfull:</b>	4.9
<b>Mean Depth at Bankfull:</b>	2.8
<b>W / D Ratio:</b>	11.4
<b>Entrenchment Ratio:</b>	2.8
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	E4/C4
--------------------	-------






<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Little Troublesome Creek, MY-05
<b>XS ID</b>	LTC (XS - 4, Riffle) Station 19+42
<b>Drainage Area (sq mi):</b>	12.09
<b>Date:</b>	7/17/2014
<b>Field Crew:</b>	T. Seelinger, D. Prihoda



<b>Stream Type</b>	E4/C4
--------------------	-------

Station	Elevation
0.0	655.09
0.0	654.62
4.0	654.65
7.1	654.45
10.3	654.46
14.4	653.87
16.5	653.43
19.6	653.14
23.6	653.05
27.8	653.25
32.9	653.49
35.0	652.45
37.0	652.04
38.0	651.53
39.0	651.06
42.1	649.83
43.0	648.81
45.1	648.73
46.1	648.48
49.1	648.28
51.2	648.23
54.0	648.22
56.1	648.33
57.1	648.77
58.1	649.67
58.2	650.87
61.1	651.77
63.3	652.29
65.3	652.92
68.3	653.42
71.5	653.39
76.5	653.38
80.5	653.41
84.6	653.32
86.5	653.32

SUMMARY DATA	
<b>Bankfull Elevation:</b>	653.3
<b>Bankfull Cross-Sectional Area:</b>	102.7
<b>Bankfull Width:</b>	34.4
<b>Flood Prone Area Elevation:</b>	658.4
<b>Flood Prone Width:</b>	81.8
<b>Max Depth at Bankfull:</b>	5.1
<b>Mean Depth at Bankfull:</b>	3.0
<b>W / D Ratio:</b>	11.5
<b>Entrenchment Ratio:</b>	2.6
<b>Bank Height Ratio:</b>	1.0




<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Little Troublesome Creek, MY-05
<b>XS ID</b>	UT1 (XS - 5, Riffle) Station 51+56
<b>Drainage Area (sq mi):</b>	0.10
<b>Date:</b>	6/4/2014
<b>Field Crew:</b>	T. Seelinger, D. Prihoda

Station	Elevation
0.0	666.64
0.1	666.25
6.6	666.25
8.0	665.49
10.4	664.60
11.5	663.88
12.5	663.31
14.7	662.89
15.7	662.16
16.8	661.67
18.0	661.16
20.7	660.66
21.6	660.04
23.9	659.78
25.5	659.92
26.2	660.13
26.4	660.38
27.9	660.25
29.8	660.53
32.0	661.47
34.0	662.70
36.6	663.73
39.5	665.31
46.2	667.99
50.9	668.40
53.2	668.78

SUMMARY DATA	
<b>Bankfull Elevation:</b>	660.1
<b>Bankfull Cross-Sectional Area:</b>	1.1
<b>Bankfull Width:</b>	4.7
<b>Flood Prone Area Elevation:</b>	660.5
<b>Flood Prone Width:</b>	8.6
<b>Max Depth at Bankfull:</b>	0.4
<b>Mean Depth at Bankfull:</b>	0.2
<b>W / D Ratio:</b>	20.8
<b>Entrenchment Ratio:</b>	1.8
<b>Bank Height Ratio:</b>	1.0



Stream Type B4c








<b>River Basin:</b>	Cape Fear
<b>Watershed:</b>	Little Troublesome Creek, MY-05
<b>XS ID</b>	UT1 (XS - 7, Riffle) Station 56+84
<b>Drainage Area (sq mi):</b>	0.10
<b>Date:</b>	6/9/2014
<b>Field Crew:</b>	T. Seelinger, D. Prihoda





Station	Elevation
0.0	657.58
0.1	657.16
7.1	656.55
12.3	655.18
16.0	653.61
21.9	651.31
25.9	650.21
26.6	650.28
27.3	650.05
27.8	650.15
28.1	650.40
28.7	650.70
32.9	651.83
37.4	653.51
42.6	655.59
47.7	655.81
51.6	656.26

SUMMARY DATA	
<b>Bankfull Elevation:</b>	650.9
<b>Bankfull Cross-Sectional Area:</b>	2.6
<b>Bankfull Width:</b>	5.9
<b>Flood Prone Area Elevation:</b>	651.7
<b>Flood Prone Width:</b>	11.6
<b>Max Depth at Bankfull:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	13.4
<b>Entrenchment Ratio:</b>	2.0
<b>Bank Height Ratio:</b>	1.0


<b>Stream Type</b>	B4c
--------------------	-----



**Longitudinal Profile  
Little Troublesome Creek  
EEP Project Number - 749  
Station 10+00 - 24+50**





**Longitudinal Profile**  
**UT1 to Little Troublesome Creek**  
**EEP Project Number - 749**  
**Station 50+00 - 58+50**





— Baseline, 2/12/10	— MY-01, 9/17/10	— MY-02, 7/20/11	— MY-03, 8/22/12	— MY-04, 6/17/13	— MY-05, 6/3/14	- - - Water Surface	■ Bankfull	- - - BKF Slope
---------------------	------------------	------------------	------------------	------------------	-----------------	---------------------	------------	-----------------





Cross-Section 1 Riffle - LTC MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C		0%	0%
Very Fine	.062 - .125	S		0%	0%
Fine	.125 - .25	A		0%	0%
Medium	.25 - .50	N		0%	0%
Coarse	.50 - 1	D	20	19%	19%
Very Coarse	1 - 2	S	17	16%	35%
Very Fine	2 - 4	G	18	17%	52%
Fine	4 - 5.7		2	2%	54%
Fine	5.7 - 8	R	2	2%	56%
Medium	8 - 11.3	A	8	8%	64%
Medium	11.3 - 16	V	3	3%	67%
Coarse	16 - 22.6	E	5	5%	71%
Coarse	22.6 - 32	L	9	9%	80%
Very Coarse	32 - 45	S	4	4%	84%
Very Coarse	45 - 64		6	6%	90%
Small	64 - 90	C	9	9%	98%
Small	90 - 128	O		0%	98%
Large	128 - 180	B	2	2%	100%
Large	180 - 256	L		0%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
<b>Total</b>			105	100%	100%
Size (mm)		Type			
D50	3.6	silt/clay	0%		
D84	46	sand	35%		
D95	80	gravel	54%		
		cobble	10%		



Cross-Section 2 Pool - LTC MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C		0%	0%
Very Fine	.062 - .125	S		0%	0%
Fine	.125 - .25	A		0%	0%
Medium	.25 - .50	N	13	13%	13%
Coarse	.50 - 1	D	44	44%	56%
Very Coarse	1 - 2	S	21	21%	77%
Very Fine	2 - 4		5	5%	82%
Fine	4 - 5.7	G	11	11%	93%
Fine	5.7 - 8	R	5	5%	98%
Medium	8 - 11.3	A	2	2%	100%
Medium	11.3 - 16	V		0%	100%
Coarse	16 - 22.6	E		0%	100%
Coarse	22.6 - 32	L		0%	100%
Very Coarse	32 - 45	S		0%	100%
Very Coarse	45 - 64			0%	100%
Small	64 - 90	C		0%	100%
Small	90 - 128	O		0%	100%
Large	128 - 180	B		0%	100%
Large	180 - 256	L		0%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
		<b>Total</b>	101	100%	100%
Size (mm)		Type			
D50	0.9	silt/clay	0%		
D84	4.3	sand	77%		
D95	6.7	gravel	23%		
		cobble	0%		





Cross-Section 3 Riffle - LTC MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C	5	5%	5%
Very Fine	.062 - .125	S		0%	5%
Fine	.125 - .25	A	2	2%	7%
Medium	.25 - .50	N	3	3%	10%
Coarse	.50 - 1	D	28	27%	36%
Very Coarse	1 - 2	S	16	15%	51%
Very Fine	2 - 4	G	11	10%	62%
Fine	4 - 5.7		4	4%	66%
Fine	5.7 - 8	R	3	3%	69%
Medium	8 - 11.3	A	1	1%	70%
Medium	11.3 - 16	V	1	1%	70%
Coarse	16 - 22.6	E	1	1%	71%
Coarse	22.6 - 32	L	1	1%	72%
Very Coarse	32 - 45	S	6	6%	78%
Very Coarse	45 - 64		5	5%	83%
Small	64 - 90	C	8	8%	90%
Small	90 - 128	O	6	6%	96%
Large	128 - 180	B	3	3%	99%
Large	180 - 256	L	1	1%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
<b>Total</b>			105	100%	100%
Size (mm)		Type			
D50	1.9	silt/clay	5%		
D84	67	sand	47%		
D95	120	gravel	31%		
		cobble	17%		









Cross-Section 4 Riffle - LTC MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C		0%	0%
Very Fine	.062 - .125	S		0%	0%
Fine	.125 - .25	A		0%	0%
Medium	.25 - .50	N	2	2%	2%
Coarse	.50 - 1	D	15	15%	17%
Very Coarse	1 - 2	S	11	11%	28%
Very Fine	2 - 4	G	6	6%	34%
Fine	4 - 5.7		9	9%	43%
Fine	5.7 - 8	R	5	5%	48%
Medium	8 - 11.3	A	13	13%	61%
Medium	11.3 - 16	V	6	6%	67%
Coarse	16 - 22.6	E	3	3%	70%
Coarse	22.6 - 32	L	6	6%	76%
Very Coarse	32 - 45	S	7	7%	83%
Very Coarse	45 - 64		10	10%	93%
Small	64 - 90	C	6	6%	99%
Small	90 - 128	O	1	1%	100%
Large	128 - 180	B		0%	100%
Large	180 - 256	L		0%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
<b>Total</b>			100	100%	100%
Size (mm)		Type			
D50	8.4	silt/clay	0%		
D84	47	sand	28%		
D95	72	gravel	65%		
		cobble	7%		



Cross-Section 5 Riffle - UT1 MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C		0%	0%
Very Fine	.062 - .125	S		0%	0%
Fine	.125 - .25	A	40	38%	38%
Medium	.25 - .50	N	10	10%	48%
Coarse	.50 - 1	D	20	19%	67%
Very Coarse	1 - 2	S	25	24%	90%
Very Fine	2 - 4		10	10%	100%
Fine	4 - 5.7	G		0%	100%
Fine	5.7 - 8	R		0%	100%
Medium	8 - 11.3	A		0%	100%
Medium	11.3 - 16	V		0%	100%
Coarse	16 - 22.6	E		0%	100%
Coarse	22.6 - 32	L		0%	100%
Very Coarse	32 - 45	S		0%	100%
Very Coarse	45 - 64			0%	100%
Small	64 - 90	C		0%	100%
Small	90 - 128	O		0%	100%
Large	128 - 180	B		0%	100%
Large	180 - 256	L		0%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
		<b>Total</b>	105	100%	100%
Size (mm)		Type			
D50	0.55	silt/clay	0%		
D84	1.7	sand	90%		
D95	2.8	gravel	10%		
		cobble	0%		





Cross-Section 6 Pool - UT1 MY-05					
Particle	Millimeter	Material	Count	Item %	Cum %
Silt/Clay	< 0.062	S/C	40	40%	40%
Very Fine	.062 - .125	S	10	10%	50%
Fine	.125 - .25	A	10	10%	60%
Medium	.25 - .50	N	31	31%	91%
Coarse	.50 - 1	D		0%	91%
Very Coarse	1 - 2	S	1	1%	92%
Very Fine	2 - 4		3	3%	95%
Fine	4 - 5.7	G		0%	95%
Fine	5.7 - 8	R		0%	95%
Medium	8 - 11.3	A	4	4%	99%
Medium	11.3 - 16	V	1	1%	100%
Coarse	16 - 22.6	E		0%	100%
Coarse	22.6 - 32	L		0%	100%
Very Coarse	32 - 45	S		0%	100%
Very Coarse	45 - 64			0%	100%
Small	64 - 90	C		0%	100%
Small	90 - 128	O		0%	100%
Large	128 - 180	B		0%	100%
Large	180 - 256	L		0%	100%
Small	256 - 362	B		0%	100%
Small	362 - 512	L		0%	100%
Medium	512 - 1024	D		0%	100%
Lrg- Very Lrg	1024 - 2048	R		0%	100%
Bedrock	>2048	BDRK		0%	100%
<b>Total</b>			100	100%	100%
Size (mm)		Type			
D50	0.13	silt/clay	40%		
D84	0.43	sand	52%		
D95	4	gravel	8%		
		cobble	0%		





Cross-Section 7 Riffle - UT1 MY-05						
Particle	Millimeter	Material	Count	Item %	Cum %	
Silt/Clay	< 0.062	S/C		0%	0%	
Very Fine	.062 - .125	S		0%	0%	
Fine	.125 - .25	A	5	5%	5%	
Medium	.25 - .50	N	30	29%	34%	
Coarse	.50 - 1	D	30	29%	63%	
Very Coarse	1 - 2	S	14	14%	77%	
Very Fine	2 - 4	G	15	15%	91%	
Fine	4 - 5.7		4	4%	95%	
Fine	5.7 - 8		2	2%	97%	
Medium	8 - 11.3		3	3%	100%	
Medium	11.3 - 16		V		0%	100%
Coarse	16 - 22.6		E		0%	100%
Coarse	22.6 - 32	L		0%	100%	
Very Coarse	32 - 45	S		0%	100%	
Very Coarse	45 - 64			0%	100%	
Small	64 - 90	C		0%	100%	
Small	90 - 128	O		0%	100%	
Large	128 - 180	B		0%	100%	
Large	180 - 256	L		0%	100%	
Small	256 - 362	B		0%	100%	
Small	362 - 512	L		0%	100%	
Medium	512 - 1024	D		0%	100%	
Lrg- Very Lrg	1024 - 2048	R		0%	100%	
Bedrock	>2048	BDRK		0%	100%	
<b>Total</b>			103	100%	100%	
Size (mm)		Type				
D50	0.73	silt/clay	0%			
D84	2.8	sand	77%			
D95	5.9	gravel	23%			
		cobble	0%			



**Table 10 Baseline Stream Data Summary Table: Little Troublesome Creek - 1,375 lf  
Little Troublesome / Project No. 749**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-built											
	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n						
<b>Dimension and Substrate - Riffle</b>																														
Bankfull Width (ft)				21.3	24.2	23.3	29.0	3.4	4	11.9			20.1		2		31.6		32.1	32.7	32.6	33.3	0.6	3						
Floodprone Width (ft)					>65				3		>60				2		>60			>200					3					
Bankfull Mean Depth (ft)				4.4	4.7	4.8	5.0	0.2	4	1.7			2.7		2		3.7		3.6	3.7	3.7	3.7	0.1	3						
Bankfull Max Depth (ft)				6.2	6.6	6.7	6.9	0.3	4	3.3			4.2		2		4.9		4.7	4.8	4.8	4.9	0.1	3						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )				106.1	114.3	107.6	135.8	14.4	4	32.4			33.4		2		118.0		118.6	118.8	118.6	119.2	0.3	3						
Width/Depth Ratio				4.2	5.0	4.7	6.2	1.0	3	4.4			12.1		2		8.5		8.7	9.0	8.9	9.3	0.3	3						
Entrenchment Ratio				2.0	2.6	2.7	3.0	0.5	3	2.0			3.0		2		>3.0			>6.0					3					
Bank Height Ratio				1.0	1.1	1.1	1.2	0.1	3	1.0			1.1		2		1.0		1.0	1.0	1.0	1.0	0.0	3						
d50 (mm)				4.5	6.8	6.8	9.1	3.3	2	1.9			3.4		2				4.1	12.7	14.0	20.0	8.0	3						
<b>Profile</b>																														
Riffle Length (ft)																	58		60	90	89	121	21	6						
Riffle Slope (ft/ft)										0.0010			0.0070			0.002		0.004	0.0008	0.0022	0.0018	0.0039	0.0013	6						
Pool Length (ft)										13			21			20		56	11	60	42	144	42	7						
Pool Max Depth										1.5			2.5				7.5		4.9	5.7	5.8	6.2	0.5	7						
Pool Spacing (ft)										32			80			50		212	169	199	180	285	44	6						
Pool Volume (ft <sup>3</sup> )																														
<b>Pattern</b>																														
Channel Beltwidth (ft)										50			60				125		51	63	55	85	15	6						
Radius of Curvature (ft)										24			31			72		126	59	87	90	120	24	7						
Rc:Bankfull width (ft/ft)										1.2			2.6			2.3		4.0	1.8	2.7	2.8	3.7								
Meander Wavelength (ft)										77			138			158		358	293	328	318	385	35	5						
Meander Width Ratio										2.5			5.0				3.9		1.6	1.9	1.7	2.6								
<b>Substrate, bed and transport parameters</b>																														
Ri%/Ru%/P%/G%/S%																														
SC% / Sa% / G% / C% / B% / Be%					3%	54%	40%	3%	0%	0%				0%	52%	48%	0%	0%	0%		1%	19%	75%	6%	0%	0%				
d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					0.26	0.56	1.4	8.1	15	-	-				0.7	1.2	1.9	16	26	-	-		0.79	6.1	10	18	42	71	-	-
Reach Shear Stress (competency) lb/ft <sup>2</sup>																	0.38					0.28								
Max part size (mm) mobilized at bankfull																	28					20								
Stream Power (transport capacity) W/m <sup>2</sup>																														
<b>Additional Reach Parameters</b>																														
Drainage Area (SM)						12.09							1.68				12.09					12.09								
Impervious cover estimate						21%											21%					21%								
Rosgen Classification						E4							E4				E4/C4					E4/C4								
Bankfull Velocity (fps)						4.1 - 5.3							3.4 - 4.4				4.3													
Bankfull Discharge (cfs)						553 - 564							115 - 150				510 - 550													
Valley length (ft)						1,273											1,273					1,273								
Channel thalweg length (ft)						1,329											1,379					1,401								
Sinuosity						1.06											1.10					1.10								
Water Surface Slope (Channel) (ft/ft)						0.0020							0.0030				0.0020					0.0015								
BF slope (ft/ft)						0.0020											0.0020					0.0018								
Bankfull Floodplain Area (acres)																														
Proportion over wide (%)																														
Entrenchment Class (ER Range)																														
Incision Class (BHR Range)																														
BEHI VL% / L% / M% / H% / VH% / E%																														
Channel Stability or Habitat Metric																														
Biological or Other																														

**Table 10 Baseline Stream Data Summary Table: UT1 - 813 lf  
Little Troublesome / Project No. 749**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-built						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
<b>Dimension and Substrate - Riffle</b>																									
Bankfull Width (ft)				4.0	5.4	5.1	7.7	1.4	5	7.7			10.8				6.3		7.2	7.6		7.9	0.5	2	
Floodprone Width (ft)				5	6	6	7	0.9	3	13			16				12		13	13		14	0.6	2	
Bankfull Mean Depth (ft)				0.7	0.9	0.9	1.1	0.2	5	0.7			0.9				0.6		0.6	0.6		0.6	0	2	
Bankfull Max Depth (ft)				1.0	1.3	1.1	1.9	0.4	5	1.1			1.4				1.0		1.1	1.1		1.1	0	2	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )				3.6	4.6	4.3	5.8	1.0	5	6.1			8.8				3.5		4.5	4.7		4.8	0.2	2	
Width/Depth Ratio				4.4	5.7	5.6	7.0	1.3	3	8.5			11.4				11.4		11.5	12.3		13.0	1.1	2	
Entrenchment Ratio				1.0	1.3	1.4	1.5	0.3	3	1.6			2.1				1.9		1.6	1.8		1.9	0.2	2	
Bank Height Ratio				5.3	6.1	6.4	6.5	0.7	3								1.0		1.0	1.0		1.0	0	2	
d50 (mm)				2.2	11.2	12.3	19.2	8.6	3										0.8	1.0		1.1	0.2	2	
<b>Profile</b>																									
Riffle Length (ft)																			3	11	8	32	9	11	
Riffle Slope (ft/ft)										0.0120			0.0280			0.0180		0.0400	0.0077	0.0378	0.0318	0.1022	0.0283	11	
Pool Length (ft)										5			9			3		11	5	13	12	36	8	14	
Pool Max Depth (ft)										0.8			0.9				1.4		1.7	2.3	2.2	3.0	0.5	12	
Pool Spacing (ft)																			21	44	41	81	22	13	
Pool Volume (ft <sup>3</sup> )																									
<b>Pattern</b>																									
Channel Beltwidth (ft)											22						13		6	9	9	14	2.1	19	
Radius of Curvature (ft)										11			23			13		32	14	18	18	27	4.5	27	
Rc:Bankfull width (ft/ft)										1.0			3.0			2.0		5.0	1.8	2.4	2.4	3.6			
Meander Wavelength (ft)										45			59			32		63	40	51	49	69	7.6	25	
Meander Width Ratio										2.0			2.9			2.0		2.9	0.8	1.2	1.2	1.9			
<b>Substrate, bed and transport parameters</b>																									
Ri%/Ru%/P%/G%/S%																									
SC% / Sa% / G% / C% / B% / Be%					0%	27%	73%	0%	0%		6%	45%	42%	7%	0%					1%	63%	36%	0%	0%	0%
d16 / d35 / d50 / d84 / d95 / di <sup>p</sup> / di <sup>sp</sup> (mm)					1.4	3.2	7.3	15	20		0.14	0.38	1.8	18	139					0.22	0.47	0.87	2.1	7.3	23
Reach Shear Stress (competency) lb/ft <sup>2</sup>																	0.42					0.60			
Max part size (mm) mobilized at bankfull																	32					35			
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Drainage Area (SM)					0.10								0.15				0.10					0.10			
Impervious cover estimate																									
Rosgen Classification						G4c							B4c				B4c					B4c			
Bankfull Velocity (fps)					4.3	4.7							5.1	5.8			3.7					3.7			
Bankfull Discharge (cfs)					16	20							31	49			13	20				17			
Valley length (ft)					769												769					769			
Channel thalweg length (ft)					873												813					824			
Sinuosity					1.02								1.20				1.10					1.10			
Water Surface Slope (Channel) (ft/ft)					0.019								0.012				0.018					0.017			
BF slope (ft/ft)					0.021								0.017				0.021					0.016			
Bankfull Floodplain Area (acres)																									
Proportion over wide (%)																									
Entrenchment Class (ER Range)																									
Incision Class (BHR Range)																									
BEHI VL% / L% / M% / H% / VH% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									



**Table 11a. Cross-Section Morphology Data Tables  
Little Troublesome / Project No. 749**

Dimension and Substrate	Cross-Section 1 (LTC, Riffle) Station 13+08							Cross-Section 2 (LTC, Pool) Station 13+90							Cross-Section 3 (LTC, Riffle) Station 16+30							Cross-Section 4 (LTC, Riffle) Station 19+42							Cross-Section 5 (UT1, Riffle) Station 51+56							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
<b>Based on fixed baseline elevation</b>																																				
Bankfull Width (ft)	32.6	33.0	33.2	33.6	32.5	33.7		36.0	39.1	37.5	37.4	34.4	35.8		32.1	32.3	32.2	33.8	31.4	32.4		33.3	33.5	33.1	36.9	32.7	34.4		7.9	7.7	6.9	5.6	2.8	4.7		
Floodprone Width (ft)	>200	>200	>200	>200	>200	>200		-	-	-	-	-	-		>200	>200	>200	>200	>200	>200		>200	>200	>200	>200	>200	>200		12.7	13.0	10.5	11.4	11.2	8.6		
Bankfull Mean Depth (ft)	3.7	3.6	3.5	3.4	3.3	3.0		3.4	3.4	3.6	3.2	3.3	3.1		3.7	3.6	3.6	3.2	3.1	2.8		3.6	3.6	3.5	3.1	3.1	3.0		0.6	0.5	0.3	0.3	0.3	0.2		
Bankfull Max Depth (ft)	4.8	4.8	4.9	4.8	4.7	4.9		6.0	7.3	7.7	6.3	6.4	5.6		4.9	4.9	4.9	5.1	4.8	4.9		4.7	4.9	5.0	5.1	4.9	5.1		1.1	0.9	0.5	0.7	0.4	0.4		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	119.2	118.4	117.4	115.5	106.2	102.6		123.1	134.3	135.0	128.8	113.1	110.3		118.6	117.5	114.8	109.7	97.8	92.2		118.6	120.0	115.9	115.6	101.0	102.7		4.8	4.1	2.0	1.6	0.7	1.1		
Bankfull Width/Depth Ratio	8.9	9.2	9.4	9.8	9.9	11.0		-	-	-	-	-	-		8.7	8.9	9.0	10.4	10.1	11.4		9.3	9.4	9.5	11.8	10.6	11.5		13.0	14.5	23.3	19.6	11.2	20.8		
Bankfull Entrenchment Ratio	>6.0	>6.0	>6.0	>6.0	>6.0	>6.0		-	-	-	-	-	-		>6.0	>6.0	>6.0	>6.0	>6.0	>6.0		>6.0	>6.0	>6.0	>6.0	>6.0	>6.0		1.6	1.6	1.5	2.0	3.1	1.8		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0		-	-	-	-	-	-		1.0	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	1.0		
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	142.4	147.9	144.2	144.6	130.9	144.8		170.0	171.1	170.2	169.2	144.5	129.1		156.0	160.1	156.7	151.7	155.7	154.2		162.2	165.8	161.2	159.7	134.0	166.2		150.8	156.3	152.5	150.8	148.0	150.0		
d50 (mm)	20.0	29.0	26.0	20.0	24.0	3.6		1.8	0.4	0.9	0.4	0.8	0.9		14.0	22.0	25.0	4.0	57.0	1.9		4.1	8.4	20.0	10.0	36.0	8.4		1.1	8.9	0.5	0.5	0.1	0.6		
Dimension and Substrate	Cross-Section 6 (UT1, Pool) Station 55+08							Cross-Section 7 (UT1, Riffle) Station 56+84																												
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+																						
<b>Based on fixed baseline elevation</b>																																				
Bankfull Width (ft)	4.6	4.8	4.5	4.3	3.7	5.0		7.2	6.9	6.9	7.0	6.0	5.9																							
Floodprone Width (ft)	-	-	-	-	-	-		13.6	13.6	12.0	12.6	12.6	11.6																							
Bankfull Mean Depth (ft)	0.9	1.0	1.0	0.9	1.0	0.8		0.6	0.6	0.5	0.5	0.4	0.4																							
Bankfull Max Depth (ft)	1.4	1.6	1.6	1.4	1.4	1.5		1.1	1.0	0.7	0.9	0.8	0.8																							
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.2	4.8	4.5	3.9	3.6	3.9		4.5	4.3	3.2	3.5	2.4	2.6																							
Bankfull Width/Depth Ratio	-	-	-	-	-	-		11.5	11.1	15.0	14.0	15.1	13.4																							
Bankfull Entrenchment Ratio	-	-	-	-	-	-		1.9	2.0	1.7	1.8	2.1	2.0																							
Bankfull Bank Height Ratio	-	-	-	-	-	-		1.0	1.0	1.0	1.0	1.0	1.0																							
Cross-Sectional Area Between End Pins (ft <sup>2</sup> )	146.9	149.8	149.9	152.4	146.2	155.1		120.6	123.6	121.4	122.8	116.3	120.1																							
d50 (mm)	1.0	8.6	2.9	7.0	1.3	0.1		0.8	0.4	0.7	0.7	0.6	0.7																							

**Table 11b. Stream Reach Morphology Data Tables**  
**Little Troublesome / Project No. 749**  
**Segment Reach: Little Troublesome Creek (1,375 ft.)**

Parameter	MY01 (2010)						MY02 (2011)						MY03 (2012)						MY04 (2013)						MY05 (2014)					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension</b>																														
Bankfull Width (ft)	32.3	33.0		33.5		3	32.2	32.8		33.2		3	33.7	34.8		36.9		3	31.4	32.8		34.4		3	32.4	33.5		34.4		3
Floodprone Width (ft)	200	200		200		3	200	200		200		3	200	200		200		3	200	200		200		3	200	200		200		3
Bankfull Mean Depth (ft)	3.6	3.6		3.6		3	3.5	3.5		3.6		3	3.1	3.2		3.4		3	3.1	3.2		3.3		3	2.9	3.0		3.0		3
Bankfull Max Depth (ft)	4.8	4.9		4.9		3	4.9	4.9		5.0		3	4.8	5.0		5.1		3	4.7	5.2		6.4		3	4.9	5.0		5.1		3
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	117.5	118.4		120.0		3	114.8	116.0		117.4		3	109.0	113.8		116.8		3	97.8	104.5		113.1		3	92.2	99.2		102.7		3
Width/Depth Ratio	8.9	9.2		9.4		3	9.0	9.3		9.5		3	9.8	10.7		11.8		3	9.9	10.2		10.6		3	11.0	11.3		11.5		3
Entrenchment Ratio	6.0	6.0		6.0		3	6.0	6.0		6.0		3	6.0	6.0		6.0		3	6.0	6.0		6.0		3	2.6	2.7		2.8		3
Bank Height Ratio	1.0	1.0		1.0		3	1.0	1.0		1.0		3	1.0	1.0		1.0		3	1.0	1.0		1.0		3	1.0	1.0		1.0		3
<b>Pattern</b>																														
Channel Beltwidth (ft)	66	89	90	110	18.2	6																								
Radius of Curvature (ft)	80	96	80	120	21.9	5																								
Rad. of Curv. : Bankfull Width (ft/ft)	2.4	2.9	2.4	3.6																										
Meander Wavelength (ft)	280	318	314	375	33.2	6																								
Meander Width Ratio	2.0	2.7	2.7	3.3																										
<b>Profile</b>																														
Riffle Length (ft)	21	65	60	104	26	7	75	86	83	112	14	7	73	83	82	96	8	7	25	84	90	118	32	7	30	83	91	125	31	9
Riffle Slope (ft/ft)	0.002	0.005	0.004	0.014	0.004	7	0.001	0.003	0.003	0.005	0.001	7	0.001	0.011	0.003	0.053	0.021	7	0.001	0.003	0.003	0.004	0.001	7	0.001	0.002	0.002	0.006	0.002	9
Pool Length (ft)	32	65	48	127	35	7	53	79	68	161	39	7	23	57	58	92	22	7	58	102	70	190	61	7	9	23	26	31	7	7
Pool Max Depth (ft)	7.3	7.3		7.3		1	7.7	7.7		7.7		1	6.3	6.3		6.3		1	7.8	7.8		7.8		1	5.6	5.6		5.6		1
Pool Spacing (ft)	93	198	179	291	73	6	166	202	179	308	54	6	168	190	179	248	31	6	167	205	181	330	62	6	56	171	171	295	80	6
<b>Additional Reach Parameters</b>																														
Valley Length (ft)	1,285						1,285						1,285						1,285											
Channel Thalweg Length (ft)	1,402						1,402						1,402						1,402											
Sinuosity	1.08						1.08						1.08						1.08											
Water Surface Slope (ft/ft)	0.0015						0.0015						0.0015						0.0015											
Bankfull Slope (ft/ft)	0.0018						0.0018						0.0018						0.0018											
Rosgen Classification	C5						C5						C5						C5											
Ri% / Ru% / P% / G% / S%	25 / 20 / 30 / 25 / 0						25 / 20 / 30 / 25 / 0						25 / 20 / 30 / 25 / 0						25 / 20 / 30 / 25 / 0											
SC% / Sa% / G% / C% / B% / Be%	0%/12%/81%/7%/0%/0%						0%/26%/62%/12%/0%/0%						1%/38%/59%/3%/0%/0%						0%/29%/49%/22%/0%/0%											
d50 / d84 / d95	22/50/76						18/52/78						9/24/41						29/62/86											
% of Reach with Eroding Banks	1%						1%						1%						3%											

**Table 11b. Stream Reach Morphology Data Tables**  
**Little Troublesome / Project No. 749**  
**Segment Reach: UT1 (813 ft.)**

Parameter	MY01 (2010)						MY02 (2011)						MY03 (2012)						MY04 (2013)						MY05 (2014)					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension</b>																														
Bankfull Width (ft)	6.9	7.3		7.7	0.566	2	6.9	6.9		6.9	0.000	2	5.0	5.9		6.8	1.273	2	3.7	5.5		6.9	1.650	2	4.7	5.3		5.9	0.849	2
Floodprone Width (ft)	12.7	13.1		13.6	0.636	2	10.5	11.3		12.0	1.061	2	11.4	12.0		12.6	0.849	2	10.5	11.6		12.6	0.990	2	8.6	10.1		11.6	2.121	2
Bankfull Mean Depth (ft)	0.5	0.6		0.6	0.064	2	0.3	0.4		0.5	0.141	2	0.3	0.4		0.5	0.141	2	0.3	0.6		1.0	0.379	2	0.2	0.3		0.4	0.146	2
Bankfull Max Depth (ft)	0.9	1.0		1.0	0.064	2	0.5	0.6		0.7	0.141	2	0.6	0.8		0.9	0.212	2	0.5	0.9		1.4	0.503	2	0.4	0.6		0.8	0.344	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.1	4.2		4.3	0.141	2	2.0	2.6		3.2	0.849	2	1.4	2.5		3.5	1.485	2	2.0	2.7		3.6	1.457	2	1.1	1.9		2.6	1.061	2
Width/Depth Ratio	11.1	12.8		14.5	2.396	2	15.0	19.2		23.3	5.869	2	12.6	15.1		17.6	3.536	2	15.1	19.2		23.3	2.758	2	13.4	17.1		20.8	5.241	2
Entrenchment Ratio	1.6	1.8		2.0	0.283	2	1.5	1.6		1.7	0.141	2	1.9	2.1		2.3	0.283	2	1.5	1.8		2.1	0.707	2	1.8	1.9		2.0	0.096	2
Bank Height Ratio	1.0	1.0		1.0	0.000	2	1.0	1.0		1.0	0.000	2	1.0	1.0		1.0	0.000	2	1.0	1.0		1.0	0.000	2	1.0	1.0		1.0	0.000	2
<b>Pattern</b>																														
Channel Beltwidth (ft)	7	12	12	17	2.91	21																								
Radius of Curvature (ft)	12	18.1	20	25	3.19	26																								
Rad. of Curv. : Bankfull Width (ft/ft)	1.7	2.5	2.7	2.5																										
Meander Wavelength (ft)	45	50.1	50	56	2.79	22																								
Meander Width Ratio	1.0	1.64	1.64	2.33																										
<b>Profile</b>																														
Riffle Length (ft)	2	10	6	42	12	13	8	12	9	22	6	6	7	19	10	63	22	6	1	15	11	49	12	21	2	11	8	44	10	23
Riffle Slope (ft/ft)	0.000	0.061	0.049	0.162	0.053	13	0.026	0.045	0.041	0.076	0.020	6	0.001	0.022	0.015	0.049	0.021	6	0.008	0.046	0.043	0.101	0.028	21	0.001	0.052	0.051	0.126	0.036	22
Pool Length (ft)	3	9	6	30	7	16	6	14	11	38	10	9	0	12	10	43	12	9	2	15	11	52	13	23	2	12	10	53	11	20
Pool Max Depth (ft)	1.6		1.6	1.6		1	1.6		1.6	1.6		1	1.4		1.4	1.4		1	1.5		1.5	1.5		1	1.9		1.9	1.9		1
Pool Spacing (ft)	18	39	33	69	18	15	24	55	47	98	27	8	19	61	42	138	45	8	8	36	28	161	32	22	12	39	32	76	20	19
<b>Additional Reach Parameters</b>																														
Valley Length (ft)				780						780						780						780						780		
Channel Thalweg Length (ft)				811						811						811						811						811		
Sinuosity				1.04						1.04						1.04						1.04						1.04		
Water Surface Slope (ft/ft)				0.0171						0.0181						0.0171						0.0171						0.0171		
Bankfull Slope (ft/ft)				0.0164						0.0164						0.0164						0.0164						0.0164		
Rosgen Classification				B5						B5						B5						B5						B5		
Ri% / Ru% / P% / G% / S%*																														
SC% / Sa% / G% / C% / B% / Be%				3%/83%/15%/0%/0%/0%						1%/73%/26%/0%/0%/0%						0%/61%/39%/0%/0%						17%/66%/17%/0%/0%/0%						13%/73%/14%/0%/0%/0%		
d16 / d35 / d50 / d84 / d95				0.16/0.3/0.4/1.7/9						0.37/0.8/1.4/7.3/16.4						3/5/10						1/4/9						0/2/4		
% of Reach with Eroding Banks				5%						5%						2%						1%						0%		

\*The small size of UT 1 combined with vegetation growing in the channel creates poorly defined features.

**Table 12. Verification of Bankfull Events  
Little Troublesome / Project No. 749**


Date of Data Collection	Date of Occurrence	Method	Photo Number
6/14/2009	6/11/2009	Site visit to evaluate indicators of stage after storm event	N/A
11/11/2009	11/11/2009	Site visit to evaluate indicators of stage after storm event	N/A
12/25/2009	12/25/2009	Land owner, eye-witness account	N/A
1/25/2010	1/25/2010	Site visit to evaluate indicators of stage after storm event	N/A
10/7/2010	9/26/2010	Site visit to evaluate indicators of stage after storm event	see MY01 report photo
11/18/2011	unknown	Crest gauge and indicators of storm event	N/A
11/5/2012	unknown	Crest gauge and indicators of storm event	N/A
10/2/2013	unknown	Photographed on site	See MY04 report photo
5/15/2014	5/15/2014	2.68" of rain fell on the site in one day, as verified by the State Climate Office of NC	N/A

**Table 13. Wetland Hydrology Criteria Attainment Table  
Little Troublesome / Project No. 749**

Gauge #	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)							
	2007 (Preconstruction)	2008 (Construction)	2009 (MY00)	2010 (MY01)	2011 (MY02)	2012 (MY03)	2013 (MY04)	2014 (MY05)
Gauge 1	Yes/16 (7.1%)	Yes/75 (33.2%)	Yes/98 (43.4%)	Yes/101 (44.7%)	Yes/83 (36.7%)	Yes/97 (42.9%)	Yes/227 (100%)	Yes/99 (43.6%)
Gauge 2							Yes/227 (100%)	Yes/95 (41.9%)



**Little Troublesome Creek  
Wetland Enhancement Gauge 1  
2014-MY05**



### Little Troublesome Creek Wetland Enhancement Gauge 2 2014-MY05

