

LOFLIN DAIRY BUFFER MITIGATION SITE

Randolph County, NC
DENR Contract 003995
NCEEP Project Number 95008

Monitoring Year 2 Annual Report FINAL

Data Collection Period: July 2013
Draft Submission Date: August 19, 2013
Final Submission Date: October 4, 2013



Prepared for:



NCDENR, EEP
1652 Mail Service Center
Raleigh, NC
27699-1652

Prepared by:



Wildlands Engineering, Inc.
1430 S. Mint Street, #104
Charlotte, NC 28203
P – 704-332-7754
F – 704-332-3306

LOFLIN DAIRY BUFFER MITIGATION SITE

Monitoring Year 2 Annual Report

| | | |
|-----|---|---|
| 1.0 | Executive Summary | 1 |
| 1.1 | Project Goals and Objectives | 1 |
| 1.2 | Monitoring Year 2 Data Assessment | 2 |
| 1.3 | Monitoring Year 2 Summary | 3 |
| 2.0 | Methodology | 4 |
| 3.0 | References | 4 |

APPENDICES

Appendix 1 **General Tables and Figures**

| | |
|----------|---|
| Figure 1 | Project Vicinity Map |
| Figure 2 | Project Component/Asset Map |
| Table 1 | Project Components and Mitigation Credits |
| Table 2 | Project Activity and Reporting History |
| Table 3 | Project Contacts Table |
| Table 4 | Project Baseline Information and Attributes |

Appendix 2 **Visual Assessment Data**

| | |
|------------------------|--|
| Figure 3.0-3.3 | Integrated Current Condition Plan View |
| Table 5 | Vegetation Condition Assessment Table |
| Vegetation Photographs | |

Appendix 3 **Vegetation Plot Data**

| | |
|---------|-------------------------------------|
| Table 6 | Vegetation Plot Criteria Attainment |
| Table 7 | CVS Vegetation Plot Metadata |
| Table 8 | Planted and Total Stem Counts |

1.0 Executive Summary

The Loflin Dairy Buffer Mitigation Site, hereafter referred to as the Site, is located within the Randleman Reservoir watershed (North Carolina Division of Water Quality (NCDWQ) Subbasin 03-06-08) of the Cape Fear River Basin (USGS Hydrologic Unit Code 03030003010060). On-site stream channels are unnamed tributaries to Bob Branch (NCDWQ Index No. 17-9.6-(1)) in the Randleman Regional Reservoir. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998) approximately six miles southeast of the intersection of Interstate 85 and Highway 311 in Randolph County, NC. The Site has historically been used for agricultural purposes.

The Site is comprised of two areas (Area A and B) on one parcel of land along several unnamed tributaries and ephemeral ditches to Bob Branch. Bob Branch ultimately flows into the Randleman Regional Reservoir. The current property owner has confirmed that Area A has been used as an active dairy farm since 1947 and Area B has been surrounded by agricultural fields since the late 1920s. The Site is surrounded by fields that are alternately used for cattle and crop production. At the downstream limits of the project, Area A has a drainage area of 18 acres and Area B has a drainage area of 59 acres.

The NCDWQ assigns best usage classifications to State Waters that reflect water quality conditions and potential resource usage. Bob Branch is classified as Class WS-IV waters. Class WS-IV waters are used as sources of water supply for drinking or food processing purposes where a more restrictive WS-I, WS-II, or WS-III classification is not feasible. These waters are also protected for Class C uses such as secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, and agriculture. WS-IV waters are generally in moderately to highly-developed watersheds or Protected Areas.

A conservation easement has been recorded to protect the 9.8 acres of riparian corridor resources in perpetuity. Directions and a map of the Site are provided in Figure 1.

1.1 Project Goals and Objectives

Prior to construction activities, the primary watershed stressor was the lack of a vegetated buffer and nutrient runoff from adjacent agricultural maintenance activities. The riparian zones within these areas were maintained in the past and mowed on an annual basis resulting in varying buffer widths and densities. The riparian zones were also actively sprayed due to their locations in an active row crop field and cattle pasture. A concentrated flow of cattle waste drained directly to several of the tributaries located adjacent to the dairy farm. Although there is no immediate evidence of increased development within the project site's watersheds; the new NC Highway 311 corridor is being constructed immediately downstream of the project area. This new highway corridor may increase development pressure on the project's watersheds and this area of Randolph County in the future. The restored riparian buffer areas within the Site will aid in protecting water quality and endangered species habitat within the Deep River watershed by filtering runoff from adjacent agricultural practices and restoring terrestrial habitat. The Deep River watershed is an important component of the Randleman Regional Reservoir in this part of the state.

Tables 1-4 in Appendix 1 presents detailed information for pre and post restoration conditions.

The project was completed to provide buffer mitigation units (BMUs) in the Cape Fear River Basin. The project design caused no adverse impacts to streams or wetlands. The goals of the Site address water quality improvements identified in the Cape Fear River Basin Restoration Priorities Report and include the following:

- Remove harmful nutrients from creek flow;
- Reduce pollution of creek by excess sediment;
- Restore terrestrial habitat; and
- Improve aesthetics.

The following project objectives were established to meet these goals:

- 9.1 acres of riparian area will be fenced off from adjacent agricultural activities and runoff will be filtered through buffer zones. Flood flows will be filtered through restored riparian areas, where flood flow will spread through native vegetation. Vegetation will be planted to uptake excess nutrients.
- Stream bank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding streambanks will be stabilized by increased woody root mass in banks and reducing channel incision. Storm flow containing grit and fine sediment will be filtered through restored riparian buffer areas, where flow will spread through native vegetation.
- The establishment and maintenance of riparian buffers will create long-term shading of the channel bed, reducing thermal heating and improving aquatic habitat.
- Adjacent buffer and riparian habitats will be restored with native vegetation and invasive species will be treated as part of the project. Native vegetation will provide cover and food for terrestrial creatures.

1.2 Monitoring Year 2 Data Assessment

The final mitigation plan was submitted and accepted by the North Carolina Ecosystem Enhancement Program (NCEEP) in February 2012. Grading activities were completed by the landowner in March 2012. Planting activities were completed by Bruton Natural Systems, Inc. in March 2012. The baseline monitoring and as-built survey were completed in April 2012. There were no significant deviations reported in the project elements in comparison to the design plans. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

The buffer restoration success criteria for the Site follows the approved success criteria presented in the NCEEP Mitigation Plan Guidance (Version 2.0, 10/01/2010). Annual monitoring and monthly site visits were conducted to assess the condition of the finished project in July 2013.

1.2.1 Vegetative Assessment

A total of 16 vegetation plots were established within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the stream buffer areas to capture the heterogeneity of the designed vegetative communities. The plot corners have been marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken with the as-built. Subsequent assessments following baseline survey will capture the same reference photograph locations. The final vegetative success criteria will be the survival of 320 planted stems per acre in the buffer corridor at the end of year five (5) of the monitoring period. The extent of invasive species coverage will also be monitored and controlled as necessary.

The monitoring year 2 (MY2) vegetative survey was completed in July 2013. The average stem density for the Site is 437 stems/acre, which is greater than the interim requirement of 320 stems/acre, but approximately 43% less than the baseline (MY0) density recorded (763 stems/acre) in April 2012. There is an average of 11 stems/plot compared to 13 stems/plot in MY1 and 19 stems/plot in MY0. Of the 16 plots, 14 met the success criteria required for MY2. Vegetation plots 6 and 15 did not meet the MY2 success criteria; however, the poor survival rate does not appear to correspond with areas of dense invasive herbaceous cover as described in the following paragraph. These plots had a higher number of River birch (*Betula nigra*) bare roots planting, which have low vigor scores throughout the Site.

Areas of Johnson grass (*Sorghum halepense*) were identified within the Site, covering approximately 90% of the planted acreage. Other invasive plants were observed on-site as well covering approximately 30% of the planted acreage in small patches, such as porcelain berry (*Ampelopsis brevipedunculata*), morning glories/bindweeds (*Ipomea* spp., *Calystegia* spp.) and Chinese yam (*Dioscorea polystachys*). These areas will be selectively treated with herbicide in Fall 2013 and follow up treatments will be conducted annually as necessary to control their spread and dominance. Please refer to Appendix 2 for vegetation plot photographs and visual assessment data and Appendix 3 for vegetation plot data.

1.3 Monitoring Year 2 Summary

Overall, the Site has met the required buffer mitigation success criteria for MY2. Although two plots did not meet the MY2 success criteria, the average stem density of the Site is greater than the required MY2 success criteria. The areas of Johnson grass (*S. halepense*) and patches of other invasive species observed in MY2 will be treated and maintained as needed throughout the monitoring period to ensure minimal advancement occurs within the Site.

Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices is available from NCEEP upon request.

2.0 Methodology

Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2006).

3.0 References

Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from <http://www.nceep.net/business/>

North Carolina Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoraion Priorities 2009. http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf

Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.

United States Department of Agriculture (USDA), 2009. Natural Resources Conservation Service, Soil Survey Geographic (SSURGO) database for Randolph County, North Carolina. <http://SoilDataMart.nrcs.usda.gov>

United States Geological Survey (USGS), 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>

Weakley, A.S. 2008. *Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas* (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.

Wildlands Engineering, Inc. 2012. Loflin Dairy Buffer Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

Wildlands Engineering, Inc. 2012. Loflin Dairy Buffer Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.

APPENDIX 1. General Tables and Figures




Figure 1 Project Vicinity Map
Loflin Dairy Buffer Mitigation Site
NCEP Project Number 95008
Monitoring Year 2



Figure 2. Project Component/Asset Map
 Loflin Dairy Buffer Mitigation Site
 NCEP Project Number 95008
 Monitoring Year 2




Table 1. Project Components and Mitigation Credits
Loflin Dairy Buffer Mitigation Site (NCEEP Project No.95008)
Monitoring Year 2

| Mitigation Credits | | | | | | | | | |
|---------------------------|----------------------------|-----------------------------|---------------------------------|--|----------------------|---------|------------------|-----------------------------|--------------------------------|
| | Stream | | Riparian Wetland | | Non-Riparian Wetland | | Buffer | Nitrogen Nutrient Offset | Phosphorous Nutrient Offset |
| Type | R | RE | R | RE | R | RE | | | |
| Totals | N/A | N/A | N/A | N/A | N/A | N/A | 9.1 | N/A | N/A |
| Project Components | | | | | | | | | |
| Reach ID | Stationing/ Location | Existing Footage (LF) | Approach | Restoration or Restoration Equivalent | Area | (acres) | Mitigation Ratio | | |
| Reach A1 | Area A | | N/A | Restoration | 1.7 | | 1:1 | | |
| Reach A2 | Area A | | N/A | Restoration | 0.7 | | 1:1 | | |
| Reach B1 | Area B | | N/A | Restoration | 3.6 | | 1:1 | | |
| Reach B2 | Area B | | N/A | Restoration | 1.1 | | 1:1 | | |
| Reach B3 | Area B | | N/A | Restoration | 2.0 | | 1:1 | | |
| Component Summation | | | | | | | | | |
| Restoration Level | Stream (linear feet) | Riparian Wetland (acres) | Non-Riparian Wetland (acres) | Buffer (square feet) | Upland (acres) | | | | |
| | | Riverine | Non-Riverine | | | | | | |
| Restoration | | | | 396,396 | | | | | |
| Enhancement | | | | | | | | | |
| Enhancement I | | | | | | | | | |
| Enhancement II | | | | | | | | | |
| Creation | | | | | | | | | |
| Preservation | | | | | | | | | |
| High Quality Preservation | | | | | | | | | |
| BMP Elements | | | | | | | | | |
| Elements | Location | Purpose/Function | Notes | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

BR = Bioretention Cell; S F= Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

**Table 2. Project Activity and Reporting History
Loflin Dairy Buffer Mitigation Site (NCEEP Project No.95008)
Monitoring Year 2**

| Activity or Report | Date Collection Complete | Completion or Delivery |
|---|---------------------------------|-------------------------------|
| Mitigation Plan | December 2011 | February 2012 |
| Final Design - Construction Plans | December 2011 | February 2012 |
| Construction | January 2012 | January 2012 |
| Temporary S&E mix applied to entire project area* | January 2012 | January 2012 |
| Permanent seed mix applied to reach/segments | January 2012 | January 2012 |
| Containerized and B&B plantings for reach/segments | March 2012 | March 2012 |
| Baseline Monitoring Document (Year 0 Monitoring - baseline) | April 2012 | June 2012 |
| Year 1 Monitoring | Sept 2012 | December 2012 |
| Year 2 Monitoring | July 2013 | August 2013 |
| Year 3 Monitoring | 2014 | December 2014 |
| Year 4 Monitoring | 2015 | December 2015 |
| Year 5 Monitoring | 2016 | December 2016 |

*Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table
Loflin Dairy Buffer Mitigation Site (NCEEP Project No.95008)
Monitoring Year 2**

| | |
|--------------------------------|---|
| Designer | Wildlands Engineering, Inc. 5605 Chapel Hill Road, Suite 122 Raleigh, NC 27604 919.851.9986 |
| Daniel Taylor | |
| Construction Contractor | Landowner 2409 Loflin Dairy Road Sophia, NC 27350 |
| Clifford W. Loflin | |
| Planting Contractor | Bruton Natural Systems, Inc. PO Box 1197 Freemont, NC 27830 919.242.6555 |
| Charlie Bruton | |
| Seeding Contractor | Bruton Natural Systems, Inc. PO Box 1197 Freemont, NC 27830 919.242.6555 |
| Charlie Bruton | |
| Seed Mix Sources | Mellow Marsh Farm |
| Nursery Stock Suppliers | Arborgen Dykes and Son Nursery NC Forestry Service, Claridge Nursery |
| Monitoring Performers | Wildlands Engineering, Inc. Kirsten Y. Gimbert 704.332.7754, ext. 110 |
| Vegetation Monitoring, POC | |

Table 4. Project Baseline Information and Attributes
Loflin Dairy Buffer Mitigation Site (NCEP Project No.95008)
Monitoring Year 2





| Project Information | | | |
|---|--|---|---|
| Project Name | Loflin Dairy Buffer Mitigation Site | | |
| County | Randolph | | |
| Project Area (acres) | 9.8 | | |
| Project Coordinates (latitude and longitude) | 35° 50' 44.082"N, 79° 52' 22.487"W | | |
| Project Watershed Summary Information | | | |
| Physiographic Province | Carolina Slate Belt of the Piedmont | | |
| River Basin | Cape Fear | | |
| USGS Hydrologic Unit 8-digit | 03030003 | | |
| USGS Hydrologic Unit 14-digit | 03030003010060 | | |
| DWQ Sub-basin | 03-06-08 | | |
| | Area A | Area B | |
| Project Drainage Area (acres) | 18 | 59 | |
| Project Drainage Area Percentage of Impervious Area | <1% | | |
| CGIA Land Use Classification | 82% Cultivated Land and 18% Forested Land | 45% Cultivated Land, 40% Forested Land, 10% Residential, and 5 % Commercial | |
| Reach Summary Information | | | |
| Parameters | Area A | Area B | |
| Length of reach (linear feet) - Post-Restoration | Reach A1 : 917 Reach A2 : 155 Reach A2(ephem):180 Reach A3 : 120 | Reach B1 : 1489 Reach B2 : 866 Reach B3 : 486 | |
| Valley classification | N/A | | |
| Drainage area (acres) | Reach A1 : 61 Reach A2 : 6.5 Reach A3 : 1.0 | Reach B1 : 230 Reach B2 : 26 Reach B3 : 22 | |
| NCDWQ stream identification score | Reach A1 : 24/ 34.5 Reach A2 : 23.25 Reach A3 : N/A | Reach B1 : 27.25/ 35.5 Reach B2 : 20.75 Reach B3 : 22.75 | |
| NCDWQ Water Quality Classification | WS-IV, C | | |
| Morphological Description (stream type) | Reach A1 – Per. / Int. Reach A2 – Int. / Ephemeral Ditch Reach A3- Ephemeral Ditch | Reach B1 – Per. / Int. Reach B2 – Int. Reach B3 – Int. | |
| Evolutionary trend (Simon's Model) - Pre- Restoration | N/A | | |
| Underlying mapped soils | Wynott-Enon complex | Mecklenburg loam, 8-15% slopes; Mecklenburg clay loam, 2-8% slopes | |
| Drainage class | well drained | well drained | |
| Soil Hydric status | No | No | |
| Slope | 8-15% | 2-8% | |
| FEMA classification | no regulated floodplain | | |
| Native vegetation community | Bottom-land Forest | | |
| Percent composition of exotic invasive vegetation - Post-Restoration | 0% | | |
| Regulatory Considerations | | | |
| Regulation | Applicable? | Resolved? | Supporting Documentation |
| Waters of the United States - Section 404 | N/A | N/A | N/A |
| Waters of the United States - Section 401 | N/A | N/A | N/A |
| Endangered Species Act | X | X | Loflin Dairy Buffer Mitigation Plan; studies found "no effect" (letter from USFWS) |
| Historic Preservation Act | X | X | Loflin Dairy Buffer Mitigation Plan; No historic resources were found to be impacted (letter from SHPO) |
| Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA) | N/A | N/A | N/A |
| FEMA Floodplain Compliance | N/A | N/A | N/A |
| Essential Fisheries Habitat | N/A | N/A | N/A |

U= Unknown



APPENDIX 2. Visual Assessment Data


Note: Approximately 90% of the total planted acreage is covered with *Sorghum halepense* and approximately 30% of the planted acreage is covered with other invasive plants, dominantly *Ipomea* spp. and *Calystegia* spp. growing in small patches less than the mapping threshold of 1000 ft². See Section 1.2 for details.

Legend

-  Project Location
-  Conservation Easement
-  Stream Banks
-  Existing Streams


Vegetation Plot Condition - MY-2

-  Criteria Not Met
-  Criteria Met









2010 Aerial Photography

Figure 3.0 Integrated Current Condition Plan View (Key)
 Loflin Dairy Buffer Mitigation Site
 NCEP Project Number 95008
 Monitoring Year 2



Note: Approximately 90% of the total planted acreage is covered with *Sorghum halepense* and approximately 30% of the planted acreage is covered with other invasive plants, dominantly *Ipomea* spp. and *Calystegia* spp. growing in small patches less than the mapping threshold of 1000 ft². See Section 1.2 for details.






 Project Location
 Conservation Easement
 Stream Banks
Vegetation Plot Condition - MY-2
 Criteria Not Met
 Criteria Met




2010 Aerial Photography

Figure 3.1 Integrated Current Condition Plan View
 (Sheet 1 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEP Project Number 95008
 Monitoring Year 2

Note: Approximately 90% of the total planted acreage is covered with Sorghum halepense and approximately 30% of the planted acreage is covered with other invasive plants, dominantly Ipomea spp. and Calystegia spp. growing in small patches less than the mapping threshold of 1000 ft². See Section 1.2 for details.





 Project Location
 Conservation Easement
 Stream Banks
Vegetation Plot Condition - MY-2
 Criteria Not Met
 Criteria Met




2010 Aerial Photography


Figure 3.2 Integrated Current Condition Plan View
 (Sheet 2 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEP Project Number 95008
 Monitoring Year 2

Note: Approximately 90% of the total planted acreage is covered with *Sorghum halepense* and approximately 30% of the planted acreage is covered with other invasive plants, dominantly *Ipomea* spp. and *Calystegia* spp. growing in small patches less than the mapping threshold of 1000 ft². See Section 1.2 for details.

-  Project Location
-  Conservation Easement
-  Stream Banks
-  Existing Streams


Vegetation Plot Condition - MY-2

-  Criteria Met



2010 Aerial Photography

Figure 3.3 Integrated Current Condition Plan View
 (Sheet 3 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEP Project Number 95008
 Monitoring Year 2



**Table 5. Vegetation Condition Assessment Table
Loflin Dairy Buffer Mitigation Site (NCEEP Project No. 95008)
Monitoring Year 2**

Planted Acreage 9.1

| Vegetation Category | Definitions | Mapping Threshold (acres) | Number of Polygons | Combined Acreage | % of Planted Acreage* |
|-------------------------------------|---|---------------------------|--------------------|------------------|-----------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material | 0.1 | 0 | 0 | 0.00% |
| Low Stem Density Areas | Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria. | 0.1 | 2 | 0.5 | 5% |
| Total | | | 2 | 0.5 | 5% |
| Areas of Poor Growth Rates or Vigor | Areas with woody stems of a size class that are obviously small given the monitoring year. | 0.25 acres | 0 | 0 | 0% |
| Cumulative Total | | | 2 | 0.5 | 5% |

Easement Acreage 9.75

| Vegetation Category | Definitions | Mapping Threshold (SF) | Number of Polygons | Combined Acreage | % of Planted Acreage |
|--|--|------------------------|--------------------|------------------|----------------------|
| Invasive Areas of Concern ¹ | Areas of points (if too small to render as polygons at map scale). | 1000 | N/A | N/A | 90% |
| Easement Encroachment Areas | Areas of points (if too small to render as polygons at map scale). | none | 0 | 0 | 0% |

¹ Approximately 90% of the total planted acreage is covered with *Sorghum halepense* and approximately 30% of the planted acreage is covered with other invasive plants, dominantly *Ipomea* spp. and *Calystegia* spp. growing in small patches less than the mapping threshold of 1000 ft². See Section 1.2 for details.

Vegetation Photographs



Vegetation Plot 1 (07/25/2013)



Vegetation Plot 2 (07/25/2013)



Vegetation Plot 3 (07/25/2013)



Vegetation Plot 4 (07/25/2013)



Vegetation Plot 5 (07/25/2013)



Vegetation Plot 6 (07/25/2013)



Vegetation Plot 7 (07/25/2013)



Vegetation Plot 8 (07/25/2013)



Vegetation Plot 9 (07/25/2013)



Vegetation Plot 10 (07/25/2013)



Vegetation Plot 11 (07/25/2013)



Vegetation Plot 12 (07/25/2013)



Vegetation Plot 13 (07/25/2013)



Vegetation Plot 14 (07/25/2013)



Vegetation Plot 15 (07/25/2013)



Vegetation Plot 16 (07/25/2013)

APPENDIX 3. Vegetation Plot Data

**Table 6. Vegetation Plot Criteria Attainment
 Loflin Dairy Buffer Mitigation Site (NCEEP Project No. 95008)
 Monitoring Year 2**

| Plot | MY2 Success Criteria Met (Y/N) | Tract Mean |
|-------------|---|-------------------|
| 1 | Y | 88% |
| 2 | Y | |
| 3 | Y | |
| 4 | Y | |
| 5 | Y | |
| 6 | N | |
| 7 | Y | |
| 8 | Y | |
| 9 | Y | |
| 10 | Y | |
| 11 | Y | |
| 12 | Y | |
| 13 | Y | |
| 14 | Y | |
| 15 | N | |
| 16 | Y | |

Table 7. CVS Vegetation Plot Metadata
Loflin Dairy Buffer Mitigation Site (NCEP Project No. 95008)
Monitoring Year 2

| | |
|--|--|
| Report Prepared By | Alea Tuttle |
| Date Prepared | 7/29/2013 12:50 |
| | |
| database name | <i>Burnetts Chapel MY2_cvs-eep-entrytool-v2.3.0.mdb</i> |
| database location | <i>Q:\ActiveProjects\005-02130 Burnetts Chapel Buffer Mitigation Site\Monitoring\Monitoring Year 2\Vegetation Assessment</i> |
| | |
| DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT----- | |
| Metadata | <i>Description of database file, the report worksheets, and a summary of project(s) and project data.</i> |
| Plots | <i>Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.</i> |
| Stem Count by Plot and Spp | <i>A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.</i> |
| | |
| PROJECT SUMMARY----- | |
| Project Code | 95008 |
| project Name | Loflin Dairy Mitigation Site |
| Description | Buffer Mitigation |
| length (ft) | |
| stream-to-edge width (ft) | |
| area (sq m) | |
| Required Plots (calculated) | 16 |
| Sampled Plots | 16 |

**Table 8. Planted and Total Stem Counts
Loflin Dairy Mitigation Site
NCEEP Project No. 95008
Monitoring Year 2**

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2013) | | | | | | | | | | | | | | | | | | | | |
|--------------------------------|--------------------|--------------|------------------------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|---|---|---|
| | | | 95008-WEI-0001 | | | 95008-WEI-0002 | | | 95008-WEI-0003 | | | 95008-WEI-0004 | | | 95008-WEI-0005 | | | 95008-WEI-0006 | | | | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | | | |
| <i>Betula nigra</i> | river birch | Tree | | | | 2 | 2 | 2 | | | | | | | | | | 2 | 2 | 2 | | | |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | | | | | | | | | | | | | 2 | 2 | 2 | | | |
| <i>Carya sp.</i> | hickory | Tree | | | 1 | | | | | | | | | | | | | | | | | | |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 8 | 8 | 8 | 5 | 5 | 5 | 5 | 5 | 5 | | | | 2 | 2 | 2 | 1 | 1 | 1 | | | |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | 2 | 2 | 2 | | | | | | | 1 | 1 | 1 | | | | | | | 4 | 4 | 4 |
| <i>Platanus occidentalis</i> | American sycamore | Tree | | | | 2 | 2 | 2 | 2 | 2 | 2 | 4 | 4 | 4 | 3 | 3 | 3 | | | | | | |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | | | | | | | | | | 1 | 1 | 1 | | | | | | | | | |
| <i>Quercus phellos</i> | willow oak | Tree | | | | 4 | 4 | 4 | 3 | 3 | 3 | 1 | 1 | 1 | | | | 1 | 1 | 1 | 1 | 1 | 1 |
| <i>Quercus rubra</i> | northern red oak | Tree | | | | | | | | | | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Stem count | | | 10 | 10 | 11 | 13 | 13 | 13 | 10 | 10 | 10 | 8 | 8 | 8 | 10 | 10 | 10 | 7 | 7 | 7 | | | |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | | | |
| Species count | | | 2 | 2 | 3 | 4 | 4 | 4 | 3 | 3 | 3 | 5 | 5 | 5 | 5 | 5 | 5 | 4 | 4 | 4 | 4 | 4 | 4 |
| Stems per ACRE | | | 405 | 405 | 445 | 526 | 526 | 526 | 405 | 405 | 405 | 324 | 324 | 324 | 405 | 405 | 405 | 283 | 283 | 283 | | | |

MY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems

**Table 8. Planted and Total Stem Counts
Loflin Dairy Mitigation Site
NCEP Project No. 95008
Monitoring Year 2**

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2013) | | | | | | | | | | | | | | | | | |
|--------------------------------|--------------------|--------------|------------------------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|
| | | | 95008-WEI-0007 | | | 95008-WEI-0008 | | | 95008-WEI-0009 | | | 95008-WEI-0010 | | | 95008-WEI-0011 | | | 95008-WEI-0012 | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Betula nigra</i> | river birch | Tree | 1 | 1 | 1 | | | | 1 | 1 | 1 | | | | 1 | 1 | 1 | 2 | 2 | 2 |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | | | | | | | 3 | 3 | 3 | | | | 1 | 1 | 1 |
| <i>Carya sp.</i> | hickory | Tree | | | | | | | | | | | | | | | | | | |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 4 | 4 | 4 | 8 | 8 | 8 | 4 | 4 | 4 | 1 | 1 | 1 | | | | 2 | 2 | 2 |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | 2 | 2 | 2 | | | | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | |
| <i>Platanus occidentalis</i> | American sycamore | Tree | 6 | 6 | 6 | 1 | 1 | 1 | 5 | 5 | 5 | | | | 8 | 8 | 8 | 2 | 2 | 2 |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | | | | 1 | 1 | 1 | 3 | 3 | 3 | | | | 1 | 1 | 1 | | | |
| <i>Quercus phellos</i> | willow oak | Tree | 1 | 1 | 1 | 2 | 2 | 2 | 1 | 1 | 1 | 4 | 4 | 4 | 5 | 5 | 5 | 2 | 2 | 2 |
| <i>Quercus rubra</i> | northern red oak | Tree | | | | | | | | | | | | | 1 | 1 | 1 | | | |
| Stem count | | | 14 | 14 | 14 | 12 | 12 | 12 | 15 | 15 | 15 | 9 | 9 | 9 | 16 | 16 | 16 | 9 | 9 | 9 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | | 1 | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | |
| Species count | | | 5 | 5 | 5 | 4 | 4 | 4 | 6 | 6 | 6 | 4 | 4 | 4 | 5 | 5 | 5 | 5 | 5 | 5 |
| Stems per ACRE | | | 567 | 567 | 567 | 486 | 486 | 486 | 607 | 607 | 607 | 364 | 364 | 364 | 647 | 647 | 647 | 364 | 364 | 364 |

MY0 & MY1 data are updated from the previously published reports because it now contains auMY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes
P-all: Number of planted stems including live stakes
T: Total Stems

**Table 8. Planted and Total Stem Counts
Loflin Dairy Mitigation Site
NCEEP Project No. 95008
Monitoring Year 2**

| Scientific Name | Common Name | Species Type | Current Plot Data (MY2 2013) | | | | | | | | | | | | Annual Summary | | | | | | | | |
|--------------------------------|--------------------|--------------|------------------------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|----------------|-------|-----|--------------|-------|-----|--------------|-------|-----|
| | | | 95008-WEI-0013 | | | 95008-WEI-0014 | | | 95008-WEI-0015 | | | 95008-WEI-0016 | | | MY2 (2013) | | | MY1 (9/2012) | | | MY0 (4/2012) | | |
| | | | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T | PnoLS | P-all | T |
| <i>Betula nigra</i> | river birch | Tree | 2 | 2 | 2 | | | | 5 | 5 | 5 | | | | 16 | 16 | 16 | 27 | 27 | 27 | 95 | 95 | 95 |
| <i>Carpinus caroliniana</i> | American hornbeam | Tree | | | | 4 | 4 | 4 | 2 | 2 | 2 | | | | 12 | 12 | 12 | 23 | 23 | 23 | 18 | 18 | 18 |
| <i>Carya sp.</i> | hickory | Tree | | | | | | | | | | | | | | | 1 | | | | | | |
| <i>Fraxinus pennsylvanica</i> | green ash | Tree | 6 | 6 | 6 | 8 | 8 | 8 | | | | 3 | 3 | 3 | 57 | 57 | 57 | 61 | 61 | 61 | 62 | 62 | 62 |
| <i>Liriodendron tulipifera</i> | tuliptree | Tree | | | | 1 | 1 | 1 | | | | | | | 12 | 12 | 12 | 17 | 17 | 17 | 30 | 30 | 30 |
| <i>Platanus occidentalis</i> | American sycamore | Tree | | | | 1 | 1 | 1 | | | | 5 | 5 | 5 | 39 | 39 | 39 | 42 | 42 | 42 | 50 | 50 | 50 |
| <i>Quercus michauxii</i> | swamp chestnut oak | Tree | 1 | 1 | 1 | | | | | | | | | | 7 | 7 | 7 | 11 | 11 | 11 | 7 | 7 | 7 |
| <i>Quercus phellos</i> | willow oak | Tree | | | | | | | | | | | | | 24 | 24 | 24 | 24 | 24 | 24 | 19 | 19 | 19 |
| <i>Quercus rubra</i> | northern red oak | Tree | 1 | 1 | 1 | 1 | 1 | 1 | | | | | | | 6 | 6 | 6 | 12 | 12 | 12 | 21 | 21 | 21 |
| Stem count | | | 10 | 10 | 10 | 15 | 15 | 15 | 7 | 7 | 7 | 8 | 8 | 8 | 173 | 173 | 174 | 217 | 217 | 217 | 302 | 302 | 302 |
| size (ares) | | | 1 | | | 1 | | | 1 | | | 1 | | | 16 | | | 16 | | | 16 | | |
| size (ACRES) | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.02 | | | 0.40 | | | 0.40 | | | 0.40 | | |
| Species count | | | 4 | 4 | 4 | 5 | 5 | 5 | 2 | 2 | 2 | 2 | 2 | 2 | 8 | 8 | 9 | 8 | 8 | 8 | 8 | 8 | 8 |
| Stems per ACRE | | | 405 | 405 | 405 | 607 | 607 | 607 | 283 | 283 | 283 | 324 | 324 | 324 | 438 | 438 | 440 | 549 | 549 | 549 | 764 | 764 | 764 |

MY0 & MY1 data are updated from the previously published reports because it now contains at MY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total Stems