



MONITORING YEAR 3 ANNUAL REPORT

Final

LOFLIN DAIRY BUFFER MITIGATION SITE

Randolph County, NC
NCDENR Contract No. 003995
NCEEP ID No. 95008

Data Collection Period: July 2014
Draft Submission Date: August 4, 2014
Final Submission Date: August 12, 2014

PREPARED FOR:



**NC Department of Environment and Natural Resources,
Ecosystem Enhancement Program**
1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



Wildlands Engineering, Inc.
1430 S. Mint Street, Suite 104
Charlotte, NC 28203

Phone: 704.332.7754
Fax: 704.332.3306

EXECUTIVE SUMMARY

The Loflin Dairy Buffer Mitigation Site, hereafter referred to as the Site, is located within the Randleman Reservoir watershed of the Cape Fear River Basin. On-site stream channels are unnamed tributaries to Bob Branch, which drains to the Randleman Regional Reservoir. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998) approximately six miles southeast of the intersection of Interstate 85 and Highway 311 in Randolph County, NC. Directions and a map of the Site are provided in Figure 1 (Appendix 1). The Site has historically been used for agricultural purposes, and is surrounded by fields that are alternately used for cattle and crop production. A conservation easement has been recorded to protect 9.8 acres of riparian corridor resources in perpetuity. The project is being completed to provide buffer mitigation units (BMUs) in the Cape Fear River Basin, and will include restore 9.1 acres in buffer restoration. The remaining protected acreage is buffer preservation not sought for credit. See Table 1 (Appendix 1) for a summary of project components and mitigation credits. A map of the conservation easement and project reaches is provided in Figure 2 (Appendix 1).

The goals of the Site address water quality improvements identified in the Cape Fear River Basin Restoration Priorities Report (RBRP) (NCEEP 2009) and include the following:

- Remove harmful nutrients from creek flow;
- Reduce pollution of creek by excess sediment;
- Restore terrestrial habitat; and
- Improve aesthetics.

The following project objectives were established in the Loflin Dairy Buffer Mitigation Site Mitigation Plan (2012) to meet the RBRP goals:

- 9.1 acres of riparian area will be fenced off from adjacent agricultural activities and runoff will be filtered through buffer zones. Flood flows will be filtered through restored riparian areas, where flood flow will spread through native vegetation. Vegetation will be planted to uptake excess nutrients;
- Stream bank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding streambanks will be stabilized by increased woody root mass in banks and reducing channel incision. Storm flow containing grit and fine sediment will be filtered through restored riparian buffer areas, where flow will spread through native vegetation;
- The establishment and maintenance of riparian buffers will create long-term shading of the channel bed, reducing thermal heating and improving aquatic habitat; and
- Adjacent buffer and riparian habitats will be restored with native vegetation and invasive species will be treated as part of the project. Native vegetation will provide cover and food for terrestrial creatures.

Overall, the Site has met the required buffer mitigation success criteria for the third year of annual monitoring (MY3). Although three vegetation plots (4, 6 and 15) did not meet the MY3 success criteria, the average stem density of the Site is greater than the required MY3 success criteria. Areas with johnson grass (*Sorghum halepense*) and patches of other invasive species observed in MY3 will be treated and maintained as needed throughout the monitoring period to ensure minimal advancement occurs within the Site.



LOFLIN DAIRY BUFFER MITIGATION SITE
Monitoring Year 3 Annual Report

Executive Summary i

1.0 Project Overview ii

 1.1 Project Goals and Objectives 1

 1.2 Monitoring Year 3 Data Assessment 2

 1.3 Monitoring Year 3 Summary 3

2.0 Methodology 3

3.0 References 4

APPENDICES

Appendix 1 General Tables and Figures

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Project Components and Mitigation Credits

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Baseline Information and Attributes

Appendix 2 Visual Assessment Data

Figure 3.0-3.3 Integrated Current Condition Plan View

Table 5 Vegetation Condition Assessment Table

Vegetation Photographs

Appendix 3 Vegetation Plot Data

Table 6 Vegetation Plot Criteria Attainment

Table 7 CVS Vegetation Plot Metadata

Table 8 Planted and Total Stem Count

1.0 PROJECT OVERVIEW

The Loflin Dairy Buffer Mitigation Site, hereafter referred to as the Site, is located within the Randleman Reservoir watershed (North Carolina Division of Water Resources (NCDWR) Subbasin 03-06-08) of the Cape Fear River Basin (United States Geological Survey (USGS) Hydrologic Unit Code (HUC) 03030003010060). On-site stream channels are unnamed tributaries to Bob Branch (NCDWR Index No. 17-9.6-(1)) which drains to the Randleman Regional Reservoir. The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998) approximately six miles southeast of the intersection of Interstate 85 and Highway 311 in Randolph County, NC. Directions and a map of the Site are provided in Figure 1 (Appendix 1).

The Site has historically been used for agricultural purposes. The current property owner has confirmed that Area A was used as an active dairy farm since 1947 and Area B has been surrounded by agricultural fields since the late 1920s. The Site is surrounded by fields that are alternately used for cattle and crop production. The Site is comprised of two areas (Area A and B) on one parcel of land along several unnamed tributaries and ephemeral ditches to Bob Branch. A map of the conservation easement and project reaches is provided in Figure 2. Bob Branch is a direct tributary to the Randleman Regional Reservoir. The reservoir is a regional water supply and stream buffer protection rules are in place throughout the watershed. At the downstream limits of the project, Area A has a drainage area of 18 acres (0.03 square mile) and Area B has a drainage area of 59 acres (0.09 square mile).

The NCDWR assigns best usage classifications to State Waters that reflect water quality conditions and potential resource usage. Bob Branch is classified as Class WS-IV waters. Class WS-IV waters are used as sources of water supply for drinking or food processing purposes where a more restrictive WS-I, WS-II, or WS-III classification is not feasible. These waters are also protected for Class C uses such as secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, and agriculture. WS-IV waters are generally in moderately to highly-developed watersheds or Protected Areas. This portion flowing into the Randleman Regional Reservoir is located within the Critical Area or area within one-half mile of a water supply

A conservation easement has been recorded to protect 9.8 acres of riparian corridor resources in perpetuity. The project is being completed to provide buffer mitigation units (BMUs) in the Cape Fear River Basin and will include 9.1 acres of buffer restoration. The remaining protected acreage is buffer preservation not sought for credit. See Table 1 (Appendix 1) for a summary of project components and mitigation credits. A map of the conservation easement and project reaches is provided in Figure 2 (Appendix 1).

1.1 Project Goals and Objectives

Prior to construction activities, the primary watershed stressor was the lack of a vegetated buffer and nutrient runoff from adjacent agricultural maintenance activities. The riparian zones within these areas were maintained and mowed on an annual basis resulting in varying buffer widths and densities. The riparian zones were also actively sprayed due to their locations in an active row crop field and cattle pasture. A concentrated flow of cattle waste drained directly to several of the tributaries located adjacent to the dairy farm. Although there is no immediate evidence of increased development within the project site's watersheds; the new NC Highway 311 corridor is being constructed immediately downstream of the project area. This new highway corridor may increase development pressure on the project's watersheds and this area of Randolph County in the future. The restored riparian buffer areas within the Site will aid in protecting water quality and endangered species habitat within the Deep River



watershed by filtering runoff from adjacent agricultural practices and restoring terrestrial habitat. The Deep River watershed is an important component of the Randleman Regional Reservoir in this part of the state. Tables 1-4 in Appendix 1 present detailed information for pre and post restoration conditions.

The goals of the Site address water quality improvements identified in the Cape Fear River Basin Restoration Priorities Report (RBRP) (NCEEP 2009) and include the following:

- Remove harmful nutrients from creek flow;
- Reduce pollution of creek by excess sediment;
- Restore terrestrial habitat; and
- Improve aesthetics.

The following project objectives were established in the Loflin Dairy Buffer Mitigation Site Mitigation Plan (2012) to meet the RBRP goals:

- 9.1 acres of riparian area will be fenced off from adjacent agricultural activities and runoff will be filtered through buffer zones. Flood flows will be filtered through restored riparian areas, where flood flow will spread through native vegetation. Vegetation will be planted to uptake excess nutrients;
- Stream bank erosion which contributes sediment load to the creek will be greatly reduced, if not eliminated, in the project area. Eroding streambanks will be stabilized by increased woody root mass in banks and reducing channel incision. Storm flow containing grit and fine sediment will be filtered through restored riparian buffer areas, where flow will spread through native vegetation;
- The establishment and maintenance of riparian buffers will create long-term shading of the channel bed, reducing thermal heating and improving aquatic habitat; and
- Adjacent buffer and riparian habitats will be restored with native vegetation and invasive species will be treated as part of the project. Native vegetation will provide cover and food for terrestrial creatures.

1.2 Monitoring Year 3 Data Assessment

The final mitigation plan was submitted and accepted by the North Carolina Ecosystem Enhancement Program (NCEEP) in February 2012. Grading activities were completed by the landowner in March 2012. Planting activities were completed by Bruton Natural Systems, Inc. in March 2012. The baseline monitoring and as-built survey were completed in April 2012. There were no significant deviations reported in the project elements in comparison to the design plans. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

The buffer restoration success criteria for the Site follows the approved success criteria presented in the NCEEP Mitigation Plan Guidance (Version 2.0, 10/01/2010). Biannual monitoring was conducted to assess the condition of the finished project in April and July 2014.

1.2.1 Vegetative Assessment

A total of 16 vegetation plots were established within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the stream buffer areas to capture the heterogeneity of the designed vegetative communities. The plot corners have been marked and are recoverable either through field identification



or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken with the as-built. The final vegetative success criteria will be the survival of 320 planted stems per acre in the buffer corridor at the end of year five (5) of the monitoring period. Along with the stem density requirement, the final planted vegetation community must also include at least two different planted species to be considered successful. The extent of invasive species coverage will also need to be monitored and controlled as necessary.

The MY3 average stem density for the Site is 407 stems/acre, which is greater than the interim requirement of 320 stems/acre, but approximately 53% less than the baseline (MY0) density recorded (764 stems/acre) in April 2012. There is an average of 10 stems/plot in MY3 compared to 11 stems/plot in MY2, 13 stems/plot in MY1 and 19 stems/plot in MY0. Of the 16 plots, 13 met the success criteria required for MY3. Vegetation plots 4, 6 and 15 did not meet the MY3 success criteria due to insufficient stem density. In addition, Plot 15 does not meet the requirement of having at least two different planted species. Vegetation plot 4 had a moderate initial rate of mortality in both MY1 and MY2. The loss of 2 stems in MY3, each one having low vigor scores in MY2, pushed the plot into non-compliance. Vegetation Plots 6 and 16 had a high initial mortality rate in MY1, but stem death is tapering off in subsequent monitoring years. Species that did not fare well in these plots consisted of *Liriodendron tulipifera*, *Betula nigra*, and *Fraxinus pennsylvanica*. The Site was originally planted in March 2012, which was toward the end of several consecutive years of drought, so it is possible that lower than normal precipitation contributed to poor establishment of planted bare root stock in these plots. The poor survival rate does not appear to correspond with areas of dense invasive herbaceous cover as described in the following paragraph and shown in the current condition plan view maps (Figures 3.0-3.3).

Areas of johnson grass (*Sorghum halepense*) were noted within the Site, covering approximately 40% of the planted acreage. This is an improvement over MY2 coverage of *Sorghum halepense*, following herbicide treatments. Other non-native invasive plants were observed on-site, covering an additional 14% of the planted acreage including: honeysuckle (*Lonicera sp.*), Chinese privet (*Ligustrum sinense*), and kudzu (*Pueria montana*). These areas will be selectively treated with herbicide in Fall 2014 and follow up treatments will be conducted seasonally as necessary to control their spread and dominance. Please refer to Appendix 2 for vegetation plot photographs and visual assessment data and Appendix 3 for vegetation plot data.

1.3 Monitoring Year 3 Summary

Overall, the Site has met the required buffer mitigation success criteria for MY3. Although three vegetation plots (4, 6 and 15) did not meet the MY3 success criteria, the average stem density of the Site is greater than the required MY3 success criteria. The areas of *Sorghum halepense* and patches of other invasive species observed in MY3 will be treated and maintained as needed throughout the monitoring period to ensure minimal advancement occurs within the Site.

Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices are available from NCEEP upon request.

2.0 METHODOLOGY

Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level Two Protocol (Lee et al., 2006).



3.0 REFERENCES

- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from <http://www.nceep.net/business/>
- North Carolina Ecosystem Enhancement Program. 2009. Cape Fear River Basin Restoraion Priorities 2009. http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.
- United States Department of Agriculture (USDA), 2009. Natural Resources Conservation Service, Soil Survey Geographic (SSURGO) database for Randolph County, North Carolina. <http://SoilDataMart.nrcs.usda.gov>
- United States Geological Survey (USGS), 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Weakley, A.S. 2008. *Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas* (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.
- Wildlands Engineering, Inc. 2012. Loflin Dairy Buffer Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2012. Loflin Dairy Buffer Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.



APPENDIX 1. General Tables and Figures





Figure 1 Project Vicinity Map
Loflin Dairy Buffer Mitigation Site
NCEEP Project Number 95008
Monitoring Year 3






Figure 2. Project Component/Asset Map
 Loflin Dairy Buffer Mitigation Site
 NCEEP Project Number 95008
 Monitoring Year 3



WILDLANDS
ENGINEERING

0 175 350 700Feet



Randolph County, NC

Table 1. Project Components and Mitigation Credits
Loflin Dairy Buffer Mitigation Site (NCEEP Project No.95008)
Monitoring Year 3

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	N/A	N/A	N/A	N/A	N/A	N/A	9.1	N/A	N/A
Project Components									
Reach ID	Stationing/ Location	Existing Footage (LF)	Approach	Restoration or Restoration Equivalent		Area (acres)	Mitigation Ratio		
Reach A1	Area A		N/A	Restoration		1.7	1:1		
Reach A2	Area A		N/A	Restoration		0.7	1:1		
Reach B1	Area B		N/A	Restoration		3.6	1:1		
Reach B2	Area B		N/A	Restoration		1.1	1:1		
Reach B3	Area B		N/A	Restoration		2.0	1:1		
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration					396,396				
Enhancement									
Enhancement I									
Enhancement II									
Creation									
Preservation									
High Quality Preservation									
BMP Elements									
Elements	Location		Purpose/Function		Notes				

BR = Bioretention Cell; S F= Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

**Table 2. Project Activity and Reporting History
Loflin Dairy Buffer Mitigation Site (NCEP Project No.95008)
Monitoring Year 3**

Activity or Report	Date Collection Complete	Completion or Delivery
Mitigation Plan	December 2011	February 2012
Final Design - Construction Plans	December 2011	February 2012
Construction	January 2012	January 2012
Temporary S&E mix applied to entire project area*	January 2012	January 2012
Permanent seed mix applied to reach/segments	January 2012	January 2012
Containerized and B&B plantings for reach/segments	March 2012	March 2012
Baseline Monitoring Document (Year 0 Monitoring - baseline)	April 2012	June 2012
Year 1 Monitoring	Sept 2012	December 2012
Year 2 Monitoring	July 2013	August 2013
Year 3 Monitoring	July 2014	December 2014
Year 4 Monitoring	2015	December 2015
Year 5 Monitoring	2016	December 2016

*Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table
Loflin Dairy Buffer Mitigation Site (NCEP Project No.95008)
Monitoring Year 3**

Designer	Wildlands Engineering, Inc. 312 West Millbrook Road, Suite 225 Raleigh, NC 27609 919.851.9986
Daniel Taylor	
Construction Contractor	Landowner 2409 Loflin Dairy Road Sophia, NC 27350
Clifford W. Loflin	
Planting Contractor	Bruton Natural Systems, Inc. PO Box 1197 Freemont, NC 27830 919.242.6555
Charlie Bruton	
Seeding Contractor	Bruton Natural Systems, Inc. PO Box 1197 Freemont, NC 27830 919.242.6555
Charlie Bruton	
Seed Mix Sources	Mellow Marsh Farm
Nursery Stock Suppliers	Arborgen Dykes and Son Nursery NCForestry Service, Claridge Nursery
Monitoring Performers	Wildlands Engineering, Inc. Kirsten Y. Gimbert 704.332.7754, ext. 110
Vegetation Monitoring, POC	

**Table 4. Project Baseline Information and Attributes
Loflin Dairy Buffer Mitigation Site (NCEP Project No.95008)
Monitoring Year 3**

Project Information			
Project Name	Loflin Dairy Buffer Mitigation Site		
County	Randolph		
Project Area (acres)	9.8		
Project Coordinates (latitude and longitude)	35° 50' 44.082"N, 79° 52' 22.487"W		
Project Watershed Summary Information			
Physiographic Province	Carolina Slate Belt of the Piedmont		
River Basin	Cape Fear		
USGS Hydrologic Unit 8-digit	03030003		
USGS Hydrologic Unit 14-digit	03030003010060		
DWQ Sub-basin	03-06-08		
	Area A	Area B	
Project Drainage Area (acres)	18	59	
Project Drainage Area Percentage of Impervious Area	<1%		
CGIA Land Use Classification	82% Cultivated Land and 18% Forested Land	45% Cultivated Land, 40% Forested Land, 10% Residential, and 5 % Commercial	
Reach Summary Information			
Parameters	Area A	Area B	
Length of reach (linear feet) - Post-Restoration	Reach A1 : 917 Reach A2 : 155 Reach A2(ephem):180 Reach A3 : 120	Reach B1 : 1489 Reach B2 : 866 Reach B3 : 486	
Valley classification	N/A		
Drainage area (acres)	Reach A1 : 61 Reach A2 : 6.5 Reach A3 : 1.0	Reach B1 : 230 Reach B2 : 26 Reach B3 : 22	
NCDWQ stream identification score	Reach A1 : 24/ 34.5 Reach A2 : 23.25 Reach A3 : N/A	Reach B1 : 27.25/ 35.5 Reach B2 : 20.75 Reach B3 : 22.75	
NCDWQ Water Quality Classification	WS-IV, C		
Morphological Description (stream type)	Reach A1 – Per. / Int. Reach A2 – Int. / Ephemeral Ditch Reach A3- Ephemeral Ditch	Reach B1 – Per. / Int. Reach B2 – Int. Reach B3 – Int.	
Evolutionary trend (Simon's Model) - Pre- Restoration	N/A		
Underlying mapped soils	Wynott-Enon complex	Mecklenburg loam, 8-15% slopes; Mecklenburg clay loam, 2-8% slopes	
Drainage class	well drained	well drained	
Soil Hydric status	No	No	
Slope	8-15%	2-8%	
FEMA classification	no regulated floodplain		
Native vegetation community	Bottom-land Forest		
Percent composition of exotic invasive vegetation - Post-Restoration	0%		
Regulatory Considerations			
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States - Section 404	N/A	N/A	N/A
Waters of the United States - Section 401	N/A	N/A	N/A
Endangered Species Act	X	X	Loflin Dairy Buffer Mitigation Plan; studies found "no effect" (letter from USFWS)
Historic Preservation Act	X	X	Loflin Dairy Buffer Mitigation Plan; No historic resources were found to be impacted (letter from SHPO)
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A
FEMA Floodplain Compliance	N/A	N/A	N/A
Essential Fisheries Habitat	N/A	N/A	N/A

APPENDIX 2. Visual Assessment Data





Figure 3.0 Integrated Current Condition Plan View (Key)

Loflin Dairy Buffer Mitigation Site
 NCEEP Project Number 95008
 Monitoring Year 3

Randolph County, NC



WILDLANDS
 ENGINEERING






Figure 3.1 Integrated Current Condition Plan View
 (Sheet 1 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEEP Project Number 95008
 Monitoring Year 3




Figure 3.2 Integrated Current Condition Plan View
 (Sheet 2 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEEP Project Number 95008
 Monitoring Year 3





Figure 3.3 Integrated Current Condition Plan View
 (Sheet 3 of 3)
 Loflin Dairy Buffer Mitigation Site
 NCEEP Project Number 95008
 Monitoring Year 3



**Table 5. Vegetation Condition Assessment Table
Loflin Dairy Buffer Mitigation Site (NCEEP Project No. 95008)
Monitoring Year 3**

Planted Acreage		9.1			
Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage*
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0	0.00%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	3	0.6	7%
			Total	3	7%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	0	0	0%
			Cumulative Total	3	7%

Easement Acreage		9.8			
Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Planted Acreage
Invasive Areas of Concern¹	Areas of points (if too small to render as polygons at map scale).	1000	13	4.9	54%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

¹ Approximately 40% of the planted acreage is covered with *Sorghum halepense*, other invasive plants are present with less severity including *Ligustrum sinense*, *Pueraria montana*, and *Lonicera sp.* See Section 1.2 for details.

Vegetation Photographs



Vegetation Plot 1 (07/08/2014)



Vegetation Plot 2 (07/08/2014)



Vegetation Plot 3 (07/08/2014)



Vegetation Plot 4 (07/08/2014)



Vegetation Plot 5 (07/08/2014)



Vegetation Plot 6 (07/08/2014)



Vegetation Plot 7 (07/08/2014)



Vegetation Plot 8 (07/08/2014)



Vegetation Plot 9 (07/08/2014)



Vegetation Plot 10 (07/08/2014)



Vegetation Plot 11 (07/08/2014)



Vegetation Plot 12 (07/08/2014)



Vegetation Plot 13 (07/08/2014)



Vegetation Plot 14 (07/08/2014)



Vegetation Plot 15 (07/08/2014)



Vegetation Plot 16 (07/08/2014)

APPENDIX 3. Vegetation Plot Data

**Table 6. Vegetation Plot Criteria Attainment
 Loflin Dairy Buffer Mitigation Site (NCEEP Project No. 95008)
 Monitoring Year 3**

Plot	MY3 Success Criteria Met (Y/N)	Tract Mean
1	Y	81%
2	Y	
3	Y	
4	N	
5	Y	
6	N	
7	Y	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	N	
16	Y	

**Table 7. CVS Vegetation Plot Metadata
Loflin Dairy Buffer Mitigation Site (NCEEP Project No. 95008)
Monitoring Year 3**

Report Prepared By	Alea Tuttle
Date Prepared	7/17/2013 16:45
database name	<i>Loflin Dairy MY3_cvs-eep-entrytool-v2.3.1.mdb</i>
database location	<i>Q:\ActiveProjects\005-02131 Loflin Dairy Buffer Mitigation Site\Monitoring\Monitoring Year 3\Vegetation Assessment</i>
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	<i>Description of database file, the report worksheets, and a summary of project(s) and project data.</i>
Plots	<i>Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.</i>
Stem Count by Plot and Spp	<i>A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.</i>
PROJECT SUMMARY-----	
Project Code	95008
project Name	Loflin Dairy Mitigation Site
Description	Buffer Mitigation
length (ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	16
Sampled Plots	16

**Table 8. Planted and Total Stem Counts
Loflin Dairy Mitigation Site (NCEP Project No. 95008)
Monitoring Year 3**

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2014)																																									
			95008-WEI-0001			95008-WEI-0002			95008-WEI-0003			95008-WEI-0004			95008-WEI-0005			95008-WEI-0006			95008-WEI-0007			95008-WEI-0008			95008-WEI-0009			95008-WEI-0010			95008-WEI-0011											
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T									
<i>Betula nigra</i>	river birch	Tree				1	1	1										2	2	2				1	1	1				1	1	1				1	1	1						
<i>Carpinus caroliniana</i>	American hornbeam	Tree													1	1	1													3	3	3												
<i>Carya</i>	hickory	Tree			1									2																														
<i>Celtis laevigata</i>	sugarberry	Tree												1																														
<i>Diospyros virginiana</i>	common persimmon	Tree												4																														
<i>Fraxinus pennsylvanica</i>	green ash	Tree	8	8	8	5	5	8	5	5	5				2	2	2	1	1	1	1	1	1	4	4	4	8	8	8	4	4	4	1	1	1									
<i>Liquidambar styraciflua</i>	sweetgum	Tree						4															2																					
<i>Liriodendron tulipifera</i>	tuliptree	Tree	2	2	2				1	1	1							4	4	4	2	2	2							1	1	1	1	1	1									
<i>Nyssa sylvatica</i>	blackgum	Tree																																										
<i>Platanus occidentalis</i>	American sycamore	Tree				2	2	2	2	2	2	4	4	4	3	3	3				6	6	6							5	5	5				8	8	8						
<i>Quercus michauxii</i>	swamp chestnut oak	Tree										1	1	1										1	1	1	3	3	3				1	1	1				1	1	1			
<i>Quercus phellos</i>	willow oak	Tree				4	4	4	2	2	2							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	4	4	4				5	5	5			
<i>Quercus rubra</i>	northern red oak	Tree													1	1	1	1	1	1																1	1	1				1	1	1
<i>Salix nigra</i>	black willow	Tree																												12														
<i>Ulmus alata</i>	winged elm	Tree																																										
Stem count			10	10	11	12	12	21	10	10	19	6	6	6	9	9	9	6	6	8	14	14	14	10	10	22	15	15	15	9	9	9	16	16	16									
size (ares)			1			1			1			1			1			1			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			2	2	3	4	4	7	4	4	8	3	3	3	5	5	5	3	3	4	5	5	5	3	3	4	6	6	6	4	4	4	5	5	5	5	5	5	5	5	5	5	5	5
Stems per ACRE			405	405	445	486	486	850	405	405	769	243	243	243	364	364	364	243	243	324	567	567	567	405	405	890	607	607	607	364	364	364	647	647	647	647	647	647	647	647	647	647	647	647

MY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes
P-all: Number of planted stems including live stakes
T: Total Stems

Table 8. Planted and Total Stem Counts
Loflin Dairy Mitigation Site (NCEEP Project No. 95008)
Monitoring Year 3

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2014)															Annual Summary											
			95008-WEI-0012			95008-WEI-0013			95008-WEI-0014			95008-WEI-0015			95008-WEI-0016			MY3 (2014)			MY2 (2013)			MY1 (9/2012)			MY0 (4/2012)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Betula nigra</i>	river birch	Tree	2	2	2	2	2	2				4	4	4				14	14	14	16	16	16	27	27	27	95	95	95
<i>Carpinus caroliniana</i>	American hornbeam	Tree	1	1	1				4	4	4							9	9	9	12	12	12	23	23	23	18	18	18
<i>Carya</i>	hickory	Tree																		3			1						
<i>Celtis laevigata</i>	sugarberry	Tree																		1									
<i>Diospyros virginiana</i>	common persimmon	Tree																		4									
<i>Fraxinus pennsylvanica</i>	green ash	Tree	2	2	2	6	6	6	8	8	8				3	3	3	57	57	60	57	57	57	61	61	61	62	62	62
<i>Liquidambar styraciflua</i>	sweetgum	Tree																		6									
<i>Liriodendron tulipifera</i>	tuliptree	Tree																11	11	12	12	12	12	17	17	17	30	30	30
<i>Nyssa sylvatica</i>	blackgum	Tree										1								1									
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2				1	1	1				5	5	5	38	38	38	39	39	39	42	42	42	50	50	50
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																6	6	6	7	7	7	11	11	11	7	7	7
<i>Quercus phellos</i>	willow oak	Tree	2	2	2													21	21	21	24	24	24	24	24	24	19	19	19
<i>Quercus rubra</i>	northern red oak	Tree				1	1	1	1	1	1							5	5	5	6	6	6	12	12	12	21	21	21
<i>Salix nigra</i>	black willow	Tree																		12									
<i>Ulmus alata</i>	winged elm	Tree																		3									
Stem count			9	9	9	9	9	9	14	14	14	4	4	5	8	8	8	161	161	195	173	173	174	217	217	217	302	302	302
size (ares)			1			1			1			1			1			16			16			16					
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.40			0.40			0.40					
Species count			5	5	5	3	3	3	4	4	4	1	1	2	2	2	2	8	8	15	8	8	9	8	8	8	8	8	8
Stems per ACRE			364	364	364	364	364	364	567	567	567	162	162	202	324	324	324	407	407	493	438	438	440	549	549	549	764	764	764

MY0 & MY1 data are updated from the previously published reports because it now contains automated CVS data

Color Coding for Table

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%
Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes
P-all: Number of planted stems including live stakes
T: Total Stems