

**Silas Creek  
Stream Restoration  
NCEEP Project Number: 00335  
Monitoring Year 6  
2010 Final Report**




**Submitted to  
North Carolina Ecosystem Enhancement Program  
North Carolina Department of Environment and Natural Resources  
April 2011**



**1619 Mail Service Center  
Raleigh, NC 27699**

# Monitoring Firm



**EQUINOX**  
ENVIRONMENTAL

**CONSULTATION & DESIGN**

**37 Haywood Street, Suite 100  
Asheville, North Carolina 28801  
828-253-6856**

**Project Contact: Steve Melton  
Email: [steve@equinoxenvironmental.com](mailto:steve@equinoxenvironmental.com)**

# **Silas Creek Stream Restoration 2010 Monitoring Report (MY 6)**

## **Table of Contents**

1.0	Executive Summary / Project Abstract	Page 1
2.0	Methodology	Page 3
3.0	References	Page 4

## **Appendices**

### Appendix A. Project Vicinity Map and Background Tables

- Figure 1. Vicinity Map and Directions
- Table 1a. Project Components
- Table 1b. Component Summations
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts
- Table 4. Project Attributes

### Appendix B. Vegetation Plot Data

- Figure 2. Vegetation Current Condition Plan View
- Table 5. CVS Vegetation Plot Metadata
- Table 6. Planted and Total Stem Counts (Species by Plot with Annual Means)
- Vegetation Monitoring Plot Photos

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The goals and objectives stated in the Silas Creek Mitigation Report (NCEEP 2002) are as follows:

- Restore 4,715 linear feet of channel dimension, pattern, and profile to the extent possible considering project constraints, watershed characteristics, and data from reference reaches in similar watersheds;
- Improve floodplain functionality by matching floodplain elevation with bankfull stage therefore increasing watershed attenuation and reducing peak flows;
- Establish native floodplain vegetation which will allow treatment of diffuse storm flow and nutrient uptake while establishing part of a wildlife corridor in the watershed;
- Improve the natural aesthetics of the stream corridor; and
- Improve the water quality in the Silas Creek watershed by reducing bank erosion, increasing nutrient storage and uptake, and increasing the dissolved oxygen of the system.

The project was monitored from 2004 to 2008 for hydrology, geomorphology, and vegetative success and overall the project reaches have demonstrated morphological stability with 95% of the mainstem and 99% of the tributary exhibiting stable bank stability respectively, but the invasive plant community has been particularly abundant and aggressive at this site. The extent of invasive climbing vines required treatment to be able to properly assess the vegetation and any supplemental planting needs. Treatment occurred in 2010 and a follow up treatment will occur in 2011. Given the completion of morphological monitoring in 2008/2009, the monitoring in 2010 was limited to the collection of data from those vegetation plots that could be located. Two vegetation plots, VP2 and VP13, could not be relocated and no data was collected from them for monitoring year six (MY6). Vegetation plot 13 was destroyed, presumably because of mowing within the easement area, according to the MY5 report. Steel bollards with signage were cemented into the ground to demarcate the easement boundary to prevent future encroachment within the agreed upon vegetation maintenance line and support long term stewardship. Only one corner pin was located for VP2, but because the orientation of the vegetation plot was unknown, it could not be re-sampled. The MY6 vegetation plot data indicate that the project does not meet the established criterion for planted stem density, which is a minimum survival of 260 planted stems per acre at the end of the five-year monitoring period. Average stem density for planted stems in MY6 is approximately 231 stems per acre. However, natural woody stem recruitment is high and contributes a significant proportion to the overall stem density for the site ( $\approx 78\%$ ). When planted and natural stems are combined, the average stem density is 1,070 stems per acre, which is well above the minimum established criterion.

Problems with vegetation consist of damage from climbing, non-native invasive vegetation and some unavoidable collateral effects to non-target species as a result of the treatment that was integrated. The monitoring in 2011 will help determine the degree of supplemental planting necessary once invasive suppression is complete.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting



information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting tables and figures in the appendices is available from EEP upon request.

## **2.0 Methodology**

Vegetation monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II (Lee et al. 2008).


### **3.0 References**

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2.

NCEEP (North Carolina Ecosystem Enhancement Program). November 2002. Silas Creek Restoration Project Winston-Salem, North Carolina. Mitigation Report. Raleigh, NC.

**Appendix A**  
**Project Vicinity Map and Background Tables**





Silas Creek  
Stream Restoration Site




**Figure 1 - Vicinity Map**

Silas Creek  
Stream Restoration Site  
Project No. 00335

Forsyth County, North Carolina

Directions: From Raleigh, proceed west on I-40 towards Winston- Salem. Take Exit 188 onto I-40/US421 South towards Winston-Salem. Take the Silas Creek Parkway/NC-67 west exit. The project site is located in Shaffner Park, just north of Country Club Road. Reach 1, Reach 2, and Buena Vista Branch are located east of Silas Creek Parkway. Reach 3 is west of Silas Creek Parkway.



7.5 Minute Series Winston-Salem  
Quadrangle



Table 1a. Project Components Silas Creek / Project No. 00335									
Project Component or Reach ID	Existing Feet	Restoration Level	Approach	Footage*	Stationing**	Mitigation Ratio	Mitigation Units	BMP Elements	Comment
Silas Creek - Reach 1	999 lf	EI	P3	999 lf	10+00 - 19+50	1.5	666	N/A	Cut new floodplain, restoration of incised channel
Silas Creek - Reach 2	897 lf	EI	P3	897 lf	19+50 - 29+50	1.5	598	N/A	Cut new floodplain, restoration of incised channel
Silas Creek - Reach 3	1,771 lf	EI	P3	1,771 lf	29+50 - 49+00	1.5	1,181	N/A	Cut new floodplain, restoration of incised channel
Buena Vista Branch	782 lf	R	P2 & P3	782 lf	10+00 - 19+00	1.0	782	N/A	Change dimension, pattern, and profile

N/A - Item does not apply.

\*Linear footage is derived from October 2003 As-Built survey.

\*\*Stationing is derived from the 2003 As-Built Plan/Monitoring Plan View Sheets

R = Restoration

EI = Enhancement

P2 = Priority 2

P3 = Priority 3

Table 1b. Component Summations Silas Creek / Project No. 00335							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Ripar (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	782						
Enhancement							
Enhancement I	3,667						
Enhancement II							
Creation							
Preservation							
HQ Preservation							
		0	0				
<b>Totals</b>	<b>4,449</b>	<b>0.0</b>		<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>BMP Count</b>
<b>MU Totals</b>	<b>3,227</b>	<b>0.0</b>		<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0</b>

Non-Applicable

- Item unknown.



<b>Table 2. Project Activity and Reporting History</b> <b>Silas Creek / Project No. 00335</b> Elapsed Time Since Grading Complete: 7 yrs 6 months Elapsed Time Since Planting Complete: 7 yrs 3 months Number of Reporting Years: 6		
<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	-	-
Final Design - Construction Plans	-	-
Construction	N/A	Fall 2003
Live Stakes and Bare Root Trees Planted	N/A	Jan-04
Mitigation Plan / As-built (Year 0 Monitoring - Baseline)	Fall 2003	Fall 2003
Year 1 Monitoring	Oct-04	Feb-05
Year 2 Monitoring	Sep-05	Apr-06
Year 3 Monitoring	Oct-06	Dec-06
Year 4 Monitoring	Aug-07	Sep-07
Year 5 Monitoring	Apr-09	Jun-09
Year 6 Monitoring	Sep-10	Apr-11

- Information unavailable.

N/A - Item does not apply.

<b>Table 3. Project Contacts</b> <b>Silas Creek / Project No. 00335</b>	
<b>Designer</b>	Buck Engineering / Michael Baker Corp. 1152 Executive Circle, Suite 100 Cary, NC 27511
Primary Project Design POC	Will Harmon 919-463-5488
<b>Construction Contractor</b>	North State Environmental 2889 Lowery Street Winston-Salem, NC 27101
Construction Contractor POC	Darryl Westmoreland 336-725-2010
<b>Survey Contractor</b>	Unknown
Survey Contractor POC	Unknown
<b>Planting Contractor</b>	North State Environmental 2889 Lowery Street Winston-Salem, NC 27101
Planting Contractor POC	Darryl Westmoreland 336-725-2010
<b>Seeding Contractor</b>	Unknown
Planting Contractor POC	Unknown
Seed Mix Sources	Unknown
Nursery Stock Suppliers	Unknown
<b>Monitoring Performers (Y1) - 2004</b>	Buck Engineering / Michael Baker Corp. 1152 Executive Circle, Suite 100 Cary, NC 27511
Stream Monitoring POC	Will Harmon 919-463-5488
Vegetation Monitoring POC	
<b>Monitoring Performers (Y2) - 2005</b>	EcoLogic Associates, P.C. 4321-A South Elm-Eugene Street Greensboro, NC 27406
Stream Monitoring POC	Kyle Hoover 336-355-1108
Vegetation Monitoring POC	Moni Bates 336-355-1108
<b>Monitoring Performers (Y3) - 2006</b>	URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560
Stream Monitoring POC	Kathleen McKeithan 919-461-1597
Vegetation Monitoring POC	
<b>Monitoring Performers (Y4) - 2007</b>	URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560
Stream Monitoring POC	Kathleen McKeithan 919-461-1597
Vegetation Monitoring POC	
<b>Monitoring Performers (Y5) - 2008</b>	URS Corporation – North Carolina 1600 Perimeter Park Drive, Suite 400 Morrisville, NC 27560
Stream Monitoring POC	Kathleen McKeithan 919-461-1597
Vegetation Monitoring POC	
<b>Monitoring Performers (Y6) - 2010</b>	Equinox Environmental Consultation & Design, Inc. 37 Haywood Street, Suite 100 Asheville, North Carolina 28801
Stream Monitoring POC	Steve Melton (828) 253-6856
Vegetation Monitoring POC	Win Taylor (828) 253-6856

Unknown - Information was unknown at time of report submittal.

<b>Table 4. Project Attributes</b>		
<b>Silas Creek / Project No. 00335</b>		
Project County	Forsyth	
Physiographic Region	Piedmont	
Ecoregion	Northern Inner Piedmont (45b)	
Project River Basin	Yadkin	
USGS HUC for Project (14 digit)	3040101170040	
NCDWQ Sub-Basin for Project	03-07-04	
Within Extent of EEP Watershed Plan	Yadkin-Pee Dee River Basin Watershed Restoration Plan	
WRC Class (Warm, Cool, Cold)	Warm	
% of Project Easement Fenced or Demarcated	0%	
Beaver Activity Observed During Design Phase	-	
<b>Restoration Component Attributes</b>		
	Silas Creek	Buena Vista Branch
Drainage Area (sq.mi.)	7.2	1.4
Stream Order	Third	First
Restored Length (feet)	3,667	782
Perennial or Intermittent	Perennial	Perennial
Watershed Type	Urban	
Watershed LULC Distribution	-	-
Watershed Impervious Cover	>25%	
NCDWQ AU / Index Number	12-94-10	
NCDWQ Classification	C	
303d Listed	No	
Upstream of 303d Listed Segment	No	
Reasons for 303d Listing or Stressor	N/A	
Total Acreage of Easement	15.29	
Total Vegetated Acreage within Easement	-	
Total Planted Acreage as Part of Restoration	-	
Rosgen Classification of Pre-Existing	B4c	E4
Rosgen Classification of As-Built	B4c	E4
Valley Type	-	-
Valley Slope	-	-
Valley Side Slope Range	-	-
Valley Toe Slope Range	-	-
Cowardin Classification	N/A	
Trout Waters Designation	No	
Species of Concern, Endangered, Etc.	No	
Dominant Soil Series and Characteristics		
	Series	Wehadkee, Chewacla, Urban land
	Depth	-
	Clay%	-
	K	-
	T	-

- Information unavailable.

N/A - Item does not apply.

**Appendix B**  
**Vegetation Plot Data**



Figure 2. Vegetation Current Condition Plan View





**Legend**

- - - Easement Boundary
- - - Stream Reach

**Vegetation Plots**

- Criteria Met
- Criteria Not Met

Prepared for 	<b>Project:</b> Silas Creek Year 6 Monitoring Forsyth County, North Carolina Sheet 1 of 1 Date November 2010	Notes: 1) Base Map Data Provided by NCEEP 2) 2005 Aerial Photo 3) Locations & orientation depicted for vegetation plots are approximate.	Prepared by 
		Project Number NCEEP # 00335	



<b>Table 5. CVS Vegetation Plot Metadata Silas Creek / Project No. 00335</b>	
<b>Report Prepared By</b>	Sarah Marcinko
<b>Date Prepared</b>	9/24/2010 15:36
<b>Database Name</b>	Silas Ck-v2.2.7.mdb
<b>Database Location</b>	Z:\ES\NRI&M\EEP Monitoring\Silas Creek\Data
<b>Computer Name</b>	D16TNK71
<b>File Size</b>	45977600
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and Spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	335
<b>Project Name</b>	Silas Creek
<b>Description</b>	Stream Restoration
<b>River Basin</b>	Yadkin
<b>Length(ft)</b>	
<b>Stream-to-Edge Width (ft)</b>	
<b>Area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	5



Table 6. Planted and Total Stem Counts (Species by Plot with Annual Means)																															
Silas Creek / Project No. 00335																															
Scientific Name	Common Name	Species Type	Current Plot Data (MY6 2010)															Annual Means													
			E335-01-0003			E335-01-0006			E335-01-0008			E335-01-0010			E335-01-0014			MY6 (2010)			MY5 (2008)			MY4 (2007)			MY3 (2006)				
			P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T		
Acer floridanum	Southern sugar maple	Tree																													
Acer negundo var. negundo	Boxelder	Tree						1																			7	7			
Ailanthus altissima	Tree of heaven	Tree																										3			
Albizia julibrissin	Silktree	Shrub Tree																										25			
Alnus serrulata	Hazel alder	Shrub Tree		1	1																							3	3		
Aronia arbutifolia	Red chokeberry	Shrub																										1	1		
Asimina triloba	Pawpaw	Shrub Tree																													
Betula nigra	River birch	Tree							21																				28	72	
Carya cordiformis	Bitternut hickory	Tree																												1	
Carya ovata	Shagbark hickory	Tree			1																									2	2
Cornus amomum	Silky dogwood	Shrub		2	2																									15	15
Fraxinus pennsylvanica	Green ash	Tree			8																									1	46
Juglans nigra	black walnut	Tree																													
Juniperus virginiana var. virginiana	Eastern redcedar	Tree																													
Liquidambar styraciflua	Sweetgum	Tree																													43
Liriodendron tulipifera var. tulipifera	Tulip-tree	Tree																													4
Morus alba	White mulberry	Shrub Tree																													1
Nyssa sylvatica	Blackgum	Tree																													
Ostrya virginiana	Hophornbeam	Shrub Tree																													
Pinus serotina	Pond pine	Tree																													2
Pinus virginiana	Virginia pine	Tree																													12
Platanus occidentalis var. occidentalis	Sycamore	Tree																													
Prunus serotina var. serotina	Black cherry	Shrub Tree																													
Quercus phellos	Willow oak	Tree																													
Rhus copallinum var. copallinum	Flameleaf sumac	Shrub Tree																													
Rhus glabra	Smooth sumac	Shrub Tree																													
Robinia pseudoacacia	Black locust	Tree																													
Sambucus canadensis	Common elderberry	Shrub Tree																													
Morella cerifera	Wax myrtle	Shrub Tree																													
Carpinus caroliniana	American hornbeam	Shrub Tree																													
Carya	Hickory	Tree																													
Lindera benzoin	Northern spicebush	Shrub Tree																													
Myrica	Sweetgale	Shrub																													
Prunus	Plum	Shrub Tree																													
	<b>Stem count</b>		0	6	46	0	3	42	0	10	33	0	15	24	0	6	40	0	40	185	0	71	71	0	4	4	0	96	365		
	<b>Size (ares)</b>		1			1			1			1			1			7			7			1			7				
	<b>Size (ACRES)</b>		0.02			0.02			0.02			0.02			0.02			0.17			0.17			0.02			0.17				
	<b>Species count</b>		0	3	8	0	2	8	0	5	14	0	3	6	0	4	13	0	9	21	0	12	12	0	2	2	0	11	23		
	<b>Stems per ACRE</b>		0	242.8	1862	0	121.4	1700	0	404.7	1335	0	607	971.2	0	242.8	1619	0	231.2	1070	0	410.5	410.5	0	161.9	161.9	0	555	2110		



Vegetation Monitoring Plot 3  
Monitoring Year 6 – September 16, 2010



Vegetation Monitoring Plot 6  
Monitoring Year 6 – September 16, 2010





Vegetation Monitoring Plot 8  
Monitoring Year 6 – September 16, 2010



Vegetation Monitoring Plot 10  
Monitoring Year 6 – September 16, 2010





Vegetation Monitoring Plot 14  
Monitoring Year 6 – September 16, 2010