

**South Fork Site
Wetland Restoration Monitoring Report
Project # 93507
Monitoring Year 01
2010**



Submitted to:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Construction Completed: May 2005
Gauges Installed: April 2010
Submitted: December 2010**



**Landmark Center II, Suite 220
4601 Six Forks Road
Raleigh, NC 27609
Phone: (919) 783-9214
Fax: (919) 783-9266**

**Project Manager: Adam Spiller
Email: adam.spiller@kci.com
Project No: 12071067D_SF10**

TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT 1
2.0 METHODOLOGY 2
3.0 REFERENCES 2

APPENDIX A – GENERAL FIGURES AND TABLES

Figure 1. Vicinity Map 4
Figure 2. Current Condition Plan View 5
Table 1a. Project Components 7
Table 1b. Component Summations 8
Table 2. Project Activity and Reporting History 8
Table 3. Project Contacts 8
Table 4. Project Attributes 9

APPENDIX B – SITE PHOTOS

Wetland / Gauge Location Photos 11

APPENDIX C – HYDROLOGIC DATA

30-70 Precipitation Graph 15
Wetland Gauge Plots 16
Table 5. Wetland Gauge Attainment Data 23

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The South Fork Site is located in southern Catawba County, North Carolina, approximately five miles southwest of Newton, and is in the Northern Inner Piedmont ecoregion of the Piedmont physiographic province. The project is located in USGS Hydrologic Unit 03050102-04-0010 of the Catawba River Basin. The site is made up of two parcels (denoted here as Northern and Southern) that are approximately 1,500 feet apart. Most of the site had been historically cleared of vegetation, but portions of sparse forest were left adjacent to some of the existing streams. The rest of the site was planted with native vegetation as part of the stream restoration.

The South Fork Restoration Site was completed in May 2005 as a stream restoration site. The 68-acre site is a full delivery project provided for the North Carolina Ecosystem Enhancement Program (EEP) by EBX-Neuse-I, LLC (EBX). During the full delivery process, wetland credits were not requested and were not a part of the contract with EBX. KCI conducted a wetland feasibility study of the South Fork Site for the NC EEP in 2009 to determine the extent of the wetlands on the site. This study found that the stream restoration project created, restored, and enhanced some wetlands, while other wetlands unaffected by the stream project were preserved as part of the conservation easement. These wetlands are available as potential mitigation credit for the EEP.

The wetland component of the site does not have a vegetation success criterion, so vegetation monitoring is not a part of this monitoring report. The entire site was planted with native vegetation as a part of the stream restoration project and this site is currently being monitored for vegetative success. The stream monitoring reports have reported that the site has been meeting the project's vegetation success criterion. This report provides photos of the areas where the gauges are installed as a qualitative record of the wetland conditions.

Seven gauges have been established within the created wetlands. Data were collected bi-monthly from the gauges over the monitoring period. The gauges are installed in representative wetlands, which reflect the different hydrology regimes found at the site. The gauges are installed in Wetlands 1, 5, 7, 11, 18, 28, and 33. During the 2010 growing season all of the gauges met the success criteria of having saturated soil conditions occurring within 12 inches of the ground surface for a minimum of 10% (22 days) of the 225 day growing season (March 25 to November 4) during average climatic conditions. The daily rainfall data obtained from a local weather station shows that the area had average rainfall during the 2010 growing season.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on the EEPs website. All raw data supporting the tables and figures in the appendices are available upon request.

2.0 METHODOLOGY


RDS Ecotone gauges provided by the EEP are downloaded on a bi-monthly basis to monitor the wetland hydrology.

3.0 REFERENCES






KCI. 2009. *South Fork Wetland Feasibility Memo*. Produced for the EEP. Raleigh, NC.

APPENDIX A

General Figures and Tables




**Figure 1. Vicinity Map
South Fork Site / Project No. 93507**

-  Site Location
-  Roads
-  Major Streams and Rivers
-  Cities and Towns
-  County Boundaries



1:48,000


1 inch = 4,000 feet



**Figure 2a. Current Condition Plan View
South Fork Site / Project No. 93507**

- Wetland Monitoring Gauges - Hydrology Met
- Wetland Creation
- Wetland Enhancement
- Wetland Restoration
- Wetland Preservation
- Conservation Easement
- Power Easement

1:3,600
1 inch = 300 feet



310 155 0 310 Feet



Source: Catawba County GIS, Orthoimagery 2005.
Map created 5/24/10 by KCI.




**Figure 2b. Current Condition Plan View
South Fork Site / Project No. 93507**

- Wetland Monitoring Gauges - Hydrology Met
- Wetland Creation
- Wetland Enhancement
- Wetland Preservation
- Conservation Easement

1:2,400
1 inch = 200 feet



Source: Catawba County GIS, Orthoimagery 2005.
Map created 5/24/10 by KCI.



**Table 1a. Project Components
South Fork Site / Project No. 93507**

| Wetland Unit | Riparian or Non-Riparian | Wetland Creation (ac) | Wetland Enhancement (ac) | Wetland Restoration (ac) | Wetland Preservation (ac) | Notes |
|--------------|--------------------------|-----------------------|--------------------------|--------------------------|---------------------------|--|
| W1 | Riparian | | | 2.73 | | Wetland restored by raising stream bed elevation thus blocking outflow of ditches. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W2 | Riparian | 1.82 | | | | Wetland created by raising stream bed elevation thus blocking outflow from ditches. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W3A | Riparian | 0.22 | | | | Wetland created by digging ditch along toe of slope for spoil to construct utility and owner access road. Wetland dominated by herbaceous/shrub vegetation. |
| W3B | Riparian | 0.48 | | | | Wetland created by raising stream bed elevation thus blocking outflow from ditches. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W4 | Riparian | 0.65 | | | | Wetland created by installing ditch plugs and raising stream bed elevation thus blocking outflow from ditches. Wetland is forested. |
| W5 | Riparian | 0.81 | | | | Wetland created by raising stream bed elevation thus blocking outflow from ditches. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W6 | Riparian | 0.001 | | | | Wetland created by raising stream bed elevation and grading floodplain at confluence of ditch. Wetland dominated by herbaceous/shrub vegetation. |
| W7 | Riparian | 0.82 | | | | Depressional wetland created by grading new channel at higher elevation and only partially filling old channel. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W8 | Non-Riparian | | 0.15 | | | Originally a natural wetland that was excavated then blocked during stream construction, which enhanced the wetland's hydrology. Wetland is |
| W9 | Non-Riparian | 0.01 | | | | Depressional wetland created for stormwater runoff. Has significant aquatic function. Wetland is predominantly covered by forest. |
| W10 | Riparian | 0.05 | | | | Depressional stormwater wetland created by blocking the outlet with fill while grading new channel at higher elevation. Wetland is predominantly covered by forest. |
| W11 | Riparian | 0.36 | | | | Depressional wetland created by grading new channel at higher elevation during stream construction and only partially filling old channel. Wetland has been planted with trees, but many areas remain open and covered by herbaceous vegetation. |
| W13 | Riparian | | | | 0.02 | Natural wetland formed from hillside seepage coming onto floodplain bench. Wetland is forested. |
| W14 | Riparian | 0.12 | | | | Depressional wetland created by grading floodplain and constructing new channel at a higher elevation. Stream overflow and seepage through left bank is retained in graded depressional floodplain. Wetland has been planted with trees. |
| W15 | Riparian | 0.01 | | | | Wetland created by floodplain grading and vernal pool construction in floodplain. Wetland has been planted with trees and is partially forested. |
| W16 | Riparian | 0.03 | | | | Wetland created by floodplain grading, vernal pool construction in floodplain and in-stream structures. Wetland has been planted with trees and is partially forested. |
| W17 | Riparian | 0.08 | | | | Wetland created by floodplain grading, vernal pool construction in floodplain and in-stream structures. Wetland has been planted with trees and is partially forested. |
| W18 | Riparian | 0.19 | | | | Wetland created by floodplain grading, vernal pool construction in floodplain and in-stream structures. Wetland has been planted with trees and is partially forested. |
| W19 | Riparian | 0.06 | | | | Wetland created by floodplain grading, vernal pool construction in floodplain and in-stream structures. Wetland has been planted with trees and is partially forested. |
| W20 | Riparian | | | | 0.02 | Natural wetland along floodplain of stream. Wetland is forested. |
| W21 | Riparian | | 0.20 | | | Natural wetland along stream fed from hillside seeps and enhanced by construction of in-stream structures. Wetland is partially forested. |
| W22 | Riparian | | 0.02 | | | Natural wetland along stream enhanced by the construction of in-stream structures. Wetland has been planted with trees and is partially forested. |
| W23 | Riparian | 0.12 | | | | Wetland created by raising stream bed elevation onto abandoned floodplain with in-stream structures. Wetland has been planted with trees and is covered by herbaceous/shrub vegetation. |
| W24 | Riparian | 0.06 | | | | Wetland created by raising stream bed elevation, floodplain grading and vernal pool construction. Also receives hydrology from hillside seepage along toeslope. Wetland has been planted with trees and is covered by herbaceous/shrub vegetation. |
| W26 | Riparian | 0.44 | | | | Wetland created by connecting floodplain elevation and bankfull elevation. Wetland has been planted with trees and is covered by herbaceous/shrub vegetation. |
| W27 | Riparian | | | | 0.04 | Natural headwater wetland fed by hillside seepage that is adjacent to stream. Wetland is forested. |
| W28 | Riparian | 0.34 | | | | Wetland created by excavating new floodplain at the existing bankfull elevation. Hillside and groundwater seepage supports wetland. Wetland has been planted with trees and is covered by herbaceous/shrub vegetation. |
| W29 | Riparian | | 0.18 | | | Natural wetland along new channel fed from hillside seeps and hydrologically enhanced by construction of in-stream structures, which raised the local water table. Wetland has been planted with trees and is partially forested. |
| W30 | Riparian | | | | 0.04 | Natural wetland fed by hillside seepage. Wetland has been planted with trees and is partially forested. |
| W31 | Riparian | 0.17 | | | | Wetland created by floodplain grading, floodplain pool construction and the construction of in-stream structures. Wetland has been planted with trees and is covered with herbaceous/shrub vegetation. |
| W32 | Riparian | 0.02 | | | | Wetland created by grading and vernal pool construction in floodplain. Wetland has been planted with trees and is covered with herbaceous/shrub vegetation. |
| W33 | Non-Riparian | 0.32 | | | | Wetland created by excavating uplands, floodplain grading and enhanced by construction of in-stream structures to raise stream bed elevations. Wetland has been planted with trees and is partially forested and partially covered with cattails. |
| W34 | Riparian | 0.02 | | | | Wetland created by grading, vernal pool construction and enhanced by construction of in-stream structures to raise stream bed elevations. Wetland has been planted with trees and is covered with herbaceous/shrub vegetation. |
| W35 | Riparian | 0.004 | | | | Wetland created by grading, vernal pool construction in floodplain and enhanced by construction of in-stream structures. Wetland has been planted with trees and is covered with herbaceous/shrub vegetation. |
| Total | | 7.21 | 0.55 | 2.73 | 0.12 | |

| Table 1b. Component Summations South Fork Site / Project No. 93507 | | | | | | | |
|---|--------------------|------------------------------|---------------------|-----------------------|--------------------|--------------------|------------|
| Restoration Level | Stream (lf) | Riparian Wetland (Ac) | | Non-Ripar (Ac) | Upland (Ac) | Buffer (Ac) | BMP |
| | | Riverine | Non-Riverine | | | | |
| Restoration | | 2.73 | 0 | 0 | | | |
| Enhancement | | 0.40 | 0 | 0.15 | | | |
| Creation | | 6.88 | 0 | 0.33 | | | |
| Preservation | | 0.12 | 0 | 0 | | | |
| Totals | | 10.13 | 0 | | | | |
| | | 10.13 | | 0.48 | | | |

| Table 2. Project Activity & Reporting History South Fork Site / Project No. 93507 | | |
|--|---------------------------------|--------------------------------------|
| Activity or Report | Data Collection Complete | Actual Completion or Delivery |
| Stream Restoration Plan | | July 2004 |
| Planting | | April 2005 |
| Site Construction | | May 2005 |
| Stream As-built Report | | July 2005 |
| Year 1 Stream Monitoring | | Nov 2005 |
| Year 2 Stream Monitoring | | Nov 2006 |
| Year 3 Stream Monitoring | Sep 2007 | Nov 2007 |
| Year 4 Stream Monitoring | | Nov 2008 |
| Year 5 Stream Monitoring | | Nov 2009 |
| Wetland Feasibility Study | March - Nov 2009 | Dec 2009 |
| Wetland Monitoring Gauges Installed | | Apr 2010 |
| Baseline Wetland Monitoring Report | | Jun 2010 |
| Year 1 Wetland Monitoring | Nov 2010 | Dec 2010 |

| Table 3. Project Contacts South Fork Site / Project No. 93507 | |
|--|---|
| Full Delivery Provider | EBX-Neuse 1, LLC 909 Capability Drive, Suite 3100 Raleigh, NC 27606 |
| Primary Project Design POC | Norton Webster (919) 829-9909 |
| Designer | Buck Engineering |
| Primary Project Design POC | Kevin Tweedy (919) 463-5488 |
| Stream Monitoring Performers | WK Dickson and Co., Inc |
| Monitoring POC | Daniel Ingram (919) 782-0495 |
| Wetland Feasibility and Monitoring Performers | KCI Associates of NC, PA 4601 Six Forks Road, Suite 220 Raleigh, NC 27609 |
| Monitoring POC | Adam Spiller (919) 783-9214 |

Table 4. Project Attributes
South Fork Site / Project No. 93507

| | | |
|--|-------------------------|------------------------|
| Project County | Catawba County | |
| Physiographic Region | Piedmont | |
| Ecoregion | Northern Inner Piedmont | |
| River Basin | Catawba | |
| USGS HUC | 03050102040010 | |
| NCDWQ Sub-Basin | 03-08-35 | |
| Within Extent of EEP Watershed Plan | No | |
| WRC Class | Warm | |
| % of Project Easement Demarcated | 100% | |
| Beaver Activity Observed During Design Phase | No | |
| Restoration Component Attributes | | |
| | Northern Parcel | Southern Parcel |
| Drainage Area (sq.mi.) | 1.8 | 0.4 |
| Stream Order | N/A | N/A |
| Restored Length (feet) | N/A | N/A |
| Perennial or Intermittent | N/A | N/A |
| Watershed Type | Rural | Rural |
| Watershed LULC Distribution | | |
| Forest/Wetland | - | |
| Pasture/Managed Herbaceous | - | |
| Developed | - | |
| Watershed Impervious Cover | <5% | |
| NCDWQ AU/Index Number | 11-129-(0.5) | |
| NCDWQ Classification | WS-V | |
| 303d Listed | No | |
| Upstream of 303d Listed Segment | No | |
| Reasons for 303d Listing or Stressor | N/A | |
| Total Acreage of Easement | 68.0 | |
| Total Vegetated Acreage within Easement | 68.0 | |
| Total Planted Acreage as Part of Restoration | - | |
| Rosgen Classification of Pre-Existing | N/A | N/A |
| Rosgen Classification of As-Built | N/A | N/A |
| Valley Type | II / VIII / X | II / VII |
| Valley Slope | 0.002 | 0.021 |
| Valley Side Slope Range | - | - |
| Valley Toe Slope Range | - | - |
| Cowardin Classification | - | - |
| Trout Waters Designation | No | |
| Species of Concern, Endangered, Etc. | None | |
| Dominant Soil Series and Characteristics | | |
| Series | Chewacla | |
| Depth | - | |
| Clay% | - | - |
| K | - | - |
| T | - | - |

APPENDIX B

Site Photos



Gauge 1 – Wetland #2, 4/8/2010



Gauge 1 – Wetland #2, 11/16/2010




Gauge 2 – Wetland #1, 4/8/2010



Gauge 2 – Wetland #1, 11/16/2010



Gauge 3 – Wetland #7, 4/8/2010



Gauge 3 – Wetland #7, 11/16/2010



Gauge 4 – Wetland #19, 4/8/2010



Gauge 4 – Wetland #19, 11/16/2010



Gauge 5 – Wetland #12, 4/8/2010



Gauge 5 – Wetland #12, 11/16/2010



Gauge 6 – Wetland #13, 4/8/2010



Gauge 6 – Wetland #13, 11/16/2010



Gauge 7 – Wetland #13, 4/8/2010




Gauge 7 – Wetland #13, 11/16/2010


APPENDIX C

Hydrologic Data


South Fork
30-70 Percentile Graph
Lincolnton, NC





South Fork Wetland Monitoring Groundwater Gauge #1 (Wetland #14)




South Fork Wetland Monitoring Groundwater Gauge #2 (Wetland #1)





South Fork Wetland Monitoring Groundwater Gauge #3 (Wetland #11)




South Fork Wetland Monitoring Groundwater Gauge #4 (Wetland #7)




South Fork Wetland Monitoring Groundwater Gauge #5 (Wetland #33)



South Fork Wetland Monitoring Groundwater Gauge #6 (Wetland #18)



South Fork Wetland Monitoring Groundwater Gauge #7 (Wetland #28)



| Table 5. Wetland Gauge Attainment Data South Fork Site / Project No. 93507 | |
|---|--|
| Gauge | Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage) |
| | Year 1 (2010) |
| Gauge 1 | Yes/222 (99%) |
| Gauge 2 | Yes/87 (39%) |
| Gauge 3 | Yes/181 (80%) |
| Gauge 4 | Yes/112 (50%) |
| Gauge 5 | Yes/222 (99%) |
| Gauge 6 | Yes/222 (99%) |
| Gauge 7 | Yes/222 (99%) |

