

# **ANNUAL MONITORING REPORT WILSON BAY (STURGEON CITY) PHASE II**

**WETLAND RESTORATION  
ONslow COUNTY, NORTH CAROLINA  
(EEP Project Number 367)**

Monitoring Year 5 of 5 (2008)



Submitted to:  
North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
Raleigh, North Carolina



December 2008

# **ANNUAL MONITORING REPORT WILSON BAY (STURGEON CITY) PHASE II**

## **WETLAND RESTORATION ONslow COUNTY, NORTH CAROLINA (EEP Project Number 367)**

Monitoring Year 5 of 5 (2008)



Submitted to:  
North Carolina Department of Environment and Natural Resources  
Ecosystem Enhancement Program  
Raleigh, North Carolina

Prepared by:  
Axiom Environmental, Inc.  
2126 Rowland Pond Drive  
Willow Spring, North Carolina 27592

Design Firm:  
BLUE Land, Water, Infrastructure, PA  
1271 Old US Highway 1 South  
Southern Pines, North Carolina 28387



Axiom Environmental, Inc.



December 2008

## EXECUTIVE SUMMARY

The Wilson Bay (Surgeon City) Wetland Restoration Phase II Site (Site) is located within the United States Geological Survey (USGS) Hydrologic Unit 03030001 (North Carolina Division of Water Quality [NCDWQ] subbasin 03-05-02) of the White Oak River Basin. The Site includes 2.5 acres of brackish marsh restoration, located at Surgeon City in Jacksonville, North Carolina in Onslow County. The Site is located adjacent to Thompson School Creek and Surgeon City Park at an inactive municipal wastewater treatment plant. This report summarizes data for year 5 (2008) monitoring.

The primary goals of the project include the following.

1. Reduce nutrient and stormwater inputs to adjacent estuarine waters.
2. Stabilize the shoreline through restoration of native vegetation.
3. Improve the aesthetics to that of a natural estuarine marsh.
4. Enhance wildlife habitat.
5. Educate visitors about the importance of coastal wetlands.

Five vegetation plots were surveyed for herbaceous coverage in late June 2008 for the 2008 (year 5) monitoring season. Vegetative growth has been excellent in the brackish marsh, with many native volunteer salt marsh species; in addition an organic mat typical of a coastal salt marsh is continuing to develop.

No problem areas have been identified during the year 5 (2008) monitoring year. Site hydrology supports a coastal marsh as evidenced by sufficient flooding to support the growth of brackish marsh vegetation, the establishment of native volunteer salt marsh species, and the continued development of a native coastal marsh vegetative community structure. In summary, the Site is stable, the desired plant communities are developing, the plants are healthy, and the marsh has an aesthetic appeal.

## Table of Contents

EXECUTIVE SUMMARY .....	i
1.0 PROJECT BACKGROUND.....	1
1.1 Location and Setting .....	1
1.2 Mitigation Structure and Objectives .....	1
1.3 Project History and Background.....	3
1.4 Monitoring Plan View.....	4
2.0 PROJECT CONDITION AND MONITORING RESULTS .....	6
2.1 Vegetation Assessment .....	6
2.1.1 Soil Data.....	6
2.1.2 Vegetative Problem Areas.....	6
2.1.3 Stem Counts.....	6
2.1.4 Vegetation Plot Photos .....	9
2.2 Wetland Assessment .....	9
2.2.1 Wetland Problem Area Plan View .....	10
2.2.2 Wetland Criteria Attainment .....	10
4.0. REFERENCES .....	11

## Appendices

APPENDIX A. VEGETATION PLOT PHOTOGRAPHS
APPENDIX B. YEAR 5 (2008) GROUNDWATER GAUGE GRAPHS
APPENDIX C. YEAR 4 (2007) GROUNDWATER GAUGE GRAPHS
APPENDIX D. YEAR 3 (2006) GROUNDWATER GAUGE GRAPHS

## List of Figures

Figure 1. Site Location .....	2
Figure 2. Monitoring Plans .....	5
Figure 3. Monitoring Results .....	7

## List of Tables

Table 1. Project Mitigation Structures and Objectives .....	1
Table 2. Project Activity and Reporting History.....	3
Table 3. Project Contact Table.....	3
Table 4. Project Background Table.....	4
Table 5. Preliminary Soil Data.....	6
Table 6. Marsh Stem Counts.....	8
Table 7. Vegetation Trends.....	8
Table 8. Summary of Groundwater Gauge Results for Years 1 through 5 .....	10
Table 9. Wetland Criteria Attainment for Year 5 (2008).....	10

## 1.0 PROJECT BACKGROUND

### 1.1 Location and Setting

The Wilson Bay (Sturgeon City) Wetland Restoration Phase II Site (Site) is located within the United States Geological Survey (USGS) Hydrologic Unit 03030001 (North Carolina Division of Water Quality [NCDWQ] subbasin 03-05-02) of the White Oak River Basin. The Site includes 2.5 acres of brackish marsh restoration, located at Sturgeon City in Jacksonville, North Carolina in Onslow County (Figure 1). The Site is located adjacent to Thompson School Creek and Sturgeon City Park at an inactive municipal wastewater treatment plant.

#### Directions to the Site:

From Raleigh:

- Travel east on Interstate 40 to Exit 373 (NC24/903 east)
- Follow NC 24 to Jacksonville
- In Jacksonville, veer right onto Old Bridge Street to cross over the New River
- Turn right on Court Street
- At the end of Court Street take a left into the inactive wastewater treatment plant
- The Site is adjacent to Wilson Bay at the far end of the property

The Site is located in the Middle Atlantic Coastal Plain Physiographic Province, within the Carolina Flatwoods ecoregion.


### 1.2 Mitigation Structure and Objectives

Prior to implementation of wetland restoration activities, the Site was used as a municipal wastewater treatment plant.


Restoration at the Site entailed 1) removal of trash laden fill material, 2) grading the Site to the desired elevations to restore wetland hydrology, and 3) planting the Site. The primary goals of this project were to reduce nutrient and stormwater inputs to adjacent estuarine waters, stabilize the shoreline through restoration of native vegetation, improve the aesthetics to that of a natural estuarine marsh, enhance wildlife habitat, and educate visitors about the importance of coastal wetlands. Project structures and objectives are summarized in Table 1.

<b>Table 1. Project Mitigation Structures and Objectives</b>					
<b>Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)</b>					
<b>Project Segment or Reach ID</b>	<b>Mitigation Type</b>	<b>Approach</b>	<b>Linear Footage or Acreage</b>	<b>Stationing</b>	<b>Comment</b>
Brackish Marsh	Restoration	---	2.50 acres	---	Planted with <i>Spartina cynosuroides</i> in the lower elevations and <i>Spartina patens</i> in the higher elevations.





Directions to the Site:  
 -> From Raleigh, Take I-40 East to exit 373 (NC24/903 East)  
 -> Follow NC 24 to Jacksonville  
 -> In Jacksonville, veer right on Old Bridge Street to cross the New River  
 -> Turn right on Court Street  
 -> Turn left into the inactive municipal wastewater treatment plant  
 -> The Site is located adjacent to Wilson Bay at the far end of the property




Axiom Environmental, Inc  
 2126 Rowland Pond Drive  
 Willow Spring, NC 27592  
 (919) 215-1693  
 (919) 341-3839 fax

**SITE LOCATION**  
**WILSON BAY (STURGEON CITY) PHASE II**  
**EPP Project Number 367**  
**2008 Annual Monitoring Year 5 of 5**  
**Onslow County, North Carolina**

CLF
Date: July 2008
Project: 08-001

FIGURE  
**1**



### 1.3 Project History and Background

Completed project activities, reporting history, and completion dates are summarized in Table 2.

<b>Table 2. Project Activity and Reporting History</b>			
<b>Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)</b>			
<b>Activity or Report</b>	<b>Scheduled Completion</b>	<b>Data Collection Completion</b>	<b>Actual Completion or Delivery</b>
Restoration Plan	2002	---	Mar. 24, 2003
Final Design – 90%	Unknown	---	Unknown
Construction	June 2003	---	October 2003
Temporary Sediment & Erosion Mix Applied	Not Applicable	Not Applicable	Not Applicable
Permanent Seed Mix Applied	Not Applicable	Not Applicable	Not Applicable
Brackish Marsh Planting	August 2003	---	June 2004
Containerized and B&B Plantings	Not Applicable	Not Applicable	Not Applicable
As-built Report (Year 0 Monitoring – map only)	2005	---	Unknown
Year 1 Monitoring (2004)	Fall 2004	---	Oct. 12, 2004
Year 2 Monitoring (2005)	Fall 2005	---	Sept. 22, 2005
Year 3 Monitoring (2006)	Fall 2006	---	Feb. 2007
Year 4 Monitoring (2007)	Fall 2007	---	Feb. 2008
Year 5 Monitoring (2008)	Fall 2008	Nov. 2008	Dec. 2008

Contact information regarding project designer, construction, planting contractor, and monitoring personnel are summarized in Table 3 and relevant project background information is summarized in Table 4.

<b>Table 3. Project Contact Table</b>	
<b>Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)</b>	
<b>Designer</b>	BLUE: Land, Water, Infrastructure, PA 1271 Old Highway 1 Southern Pines, NC 28387 Thomas Blue (910) 692-6461
<b>Property Owner</b>	City of Jacksonville PO Box 128 Jacksonville, North Carolina 28541 Glenn Hargett (910) 938-5200
<b>Construction Contractor</b>	Trader Construction Company 2500 Highway 70 East New Bern, North Carolina 28560 Carl Huddle (252) 633-2424

<b>Table 3. Project Contact Table (continued)</b>	
<b>Planting Contractor</b>	BLUE: Land, Water, Infrastructure, PA 1271 Old Highway 1 Southern Pines, NC 28387 Larry Hobbs (919)306-2410 Thomas Blue (910) 692-6461
<b>Seeding Contractor</b>	Unknown
<b>Temporary Seed Mix Sources</b>	Unknown
<b>Nursery Stock Suppliers (marsh plants)</b>	Campbells Greenhouse Raleigh, North Carolina Street Address and Point of Contact: Unknown
<b>Monitoring Performers</b>	Axiom Environmental, Inc. 2126 Rowland Pond Dr. Willow Spring, NC 27592 Grant Lewis 919-215-1693


<b>Table 4. Project Background Table</b>	
<b>Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)</b>	
Project County	Onslow County, North Carolina
Drainage Area	~ 115 acres
Drainage impervious cover estimate (%)	~ 35 percent
Stream Order	First
Physiographic Region	Coastal Plain
Ecoregion	Carolina Flatwoods
Rosgen Classification of As-built	Not Applicable
Cowardin Classification	Estaurine Intertidal Emergent Persistant Irregularly Flooded (E21P)
Dominant Soil Types	Wando fine sand
Reference Site ID	No Reference
USGS HUC for Project and Reference	Project – 03030001
NCDWQ Subbasin for Project and Reference	Project – 03-05-02
NCDWQ Classification for Project and Reference	Project – SC HQW NSW
Any portion of any project segment 303d listed?	No (Stream Index #19-14)
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	None

#### **1.4 Monitoring Plan View**

Monitoring activities for the Site, including relevant structures and utilities, project features, specific project structures, and monitoring features are detailed in Figure 2.

Site features have been monitored with five 1-meter square marsh grass vegetation plots, four continuous recording surfacewater gauges, and photographic documentation.






**Legend**

- 1-meter Square Marsh Plots
- ⬠ Monitoring Photographs
- Surfacewater Gauges
- Easement Boundary
- Boardwalks



Sturgeon City Phase I

Wilson Bay



Axiom Environmental, Inc  
 2126 Rowland Pond Drive  
 Willow Spring, NC 27592  
 (919) 215-1693  
 (919) 341-3839 fax

**MONITORING PLAN**  
**WILSON BAY (STURGEON CITY) PHASE II**  
 EEP Project Number 367  
 2008 Annual Monitoring Year 5 of 5  
 Onslow County, North Carolina

CLF
Date: July 2008
Project: 08-001

FIGURE  
2

## 2.0 PROJECT CONDITION AND MONITORING RESULTS

### 2.1 Vegetation Assessment

During late June 2008, five 1-meter square plots were sampled for herbaceous cover. Two plots were located in the *Spartina cynosuroides* area of the marsh, and three were located in the *Spartina patens* area. Plant height, numbers, and percent cover were measured and recorded in each plot. Plots were located as close as possible to the corresponding plot designation from the previous monitoring reports. In addition, the methodology from previous monitoring reports was followed and stems were not counted in the *Spartina patens* plots. The general condition of the marsh was assessed, and potential problem areas were also examined.

#### 2.1.1 Soil Data

General soil conditions found onsite, including level of erosion and percentage of organic matter, are summarized in Table 5.

<b>Table 5. Preliminary Soil Data</b>					
<b>Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)</b>					
<b>Series</b>	<b>Max Depth (inches)</b>	<b>% Clay on Surface</b>	<b>K</b>	<b>T</b>	<b>OM %</b>
Wando	85	1	0.1	5	<1
Pactolus	72	2-12	0.1	5	0.5-2

#### 2.1.2 Vegetative Problem Areas

No vegetation problem areas were identified within the Site during year 5 (2008) annual monitoring.

#### 2.1.3 Stem Counts

Marsh vegetation was assessed by sampling five 1-meter by 1-meter plots using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); two plots are located in the *Spartina cynosuroides* area of the marsh and three in the *Spartina patens* area. Percent cover from year 4 (2007) are summarized in Table 6 and vegetation trends for the five monitoring years are summarized in Table 7. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007). No reference area was studied; therefore, no comparisons could be made to reference conditions.






Areas of cattails; this area is small in size and is not considered to be a problem.


**Legend**

**1-meter Square Marsh Plots**

- Percent Coverage >= Year 2-4
- Percent Coverage < Year 2
- Surfacewater Gauges Inundated/Saturated > 12.5 % of growing season
- Easement Boundary
- Boardwalks



Sturgeon City Phase I



Axiom Environmental, Inc.  
 2126 Rowland Pond Drive  
 Willow Spring, NC 27592  
 (919) 215-1693  
 (919) 341-3839 fax

**MONITORING RESULTS**  
**WILSON BAY (STURGEON CITY) PHASE II**  
**EEP Project Number 367**  
**2008 Annual Monitoring Year 5 of 5**  
**Onslow County, North Carolina**

CLF
Date: Dec 2008
Project: 08-001

FIGURE  
**3**

**Table 6. Marsh Stem Counts**

**Wilson Bay (Sturgeon City) Wetland Restoration Phase II  
(EEP Project Number 367)**

Desired Species	Plot	Stem Count	Height (meters)	Percent Coverage of Desired Species	Notes Other Plants within Plots
<i>Spartina cynosuroides</i>	C3	NA	2.0	80	<i>Scirpus</i> sp. – 10% cover
	C8	NA	2.3	100	--
	C11	NA	2.0	80	--
<i>Spartina patens</i>	P14	NA	0.9	55	<i>S. cynosuroides</i> - 5% cover, <i>Solidago</i> sp., various grass species – 5% cover, matted grasses – 35% cover
	P15	NA	1.2	80	<i>S. cynosuroides</i> - 15% cover, <i>Paspalum urvillei</i> , <i>Ipomea</i> sp., <i>Hydrocotyle</i> sp. - 5% cover

**Table 7. Vegetation Trends**

**Wilson Bay (Sturgeon City) Wetland Restoration Phase II  
(EEP Project Number .00091)**

<b>Lower Marsh (<i>Spartina cynosuroides</i>) Data Range</b>				
Monitoring Year	Firm	Stem Count	Height (meters)	Percent Cover
2004 (year 1)	No measurements taken			
2005 (year 2)	BLWI	47-78	1.4-3.3	45-60
2006 (year 3)	AXE	48-71	2.2-2.4	30-60
2007 (year 4)	AXE	Not applicable	2.4-2.8	70-100
2008 (year 5)	AXE	Not applicable	2.0-2.3	80-100
<b>Upper Marsh (<i>Spartina patens</i>) Data Range</b>				
Monitoring Year	Firm	Stem Count	Height (meters)	Percent Cover
2004 (year 1)	No measurements taken			
2005 (year 2)	BLWI	Not applicable	0.45-1.3	40-50
2006 (year 3)	AXE	Not applicable	0.9-2.3	50-70
2007 (year 4)	AXE	Not applicable	0.7-1.0	40-80
2008 (year 5)	AXE	Not applicable	0.9-1.2	55-80

Site vegetation success will be determined based on year-to-year comparisons of the stem counts, plant heights, and will require 75 percent coverage of marsh species at the end of the five-year monitoring period.

The average percent coverage within the lower marsh (*Spartina cynosuroides*) was between 80 and 100 percent coverage with *Spartina cynosuroides* and within the upper marsh (*Spartina patens*) was between 55 and 80 percent coverage with *Spartina patens* for year 5 (2008) monitoring. The average percent coverage across the Site is increasing and should be considered successful.



#### **2.1.4 Vegetation Plot Photos**

Photographs taken in the vegetation monitoring area are included in Appendix A; locations of each are depicted on Figure 2. The photographs show that the marsh grasses are growing well and the Site is functioning as a brackish marsh wetland system.

#### **2.2 Wetland Assessment**

Four surfacewater monitoring gauges have been maintained and monitored throughout the year 5 (2008) growing season. The gauges are located within the *Spartina cynosuroides* area between the 1 and 1.5-foot contours and record daily readings of the groundwater levels. Daily rainfall data recorded from a rain gauge maintained and monitored at the nearby New River Station in Jacksonville, North Carolina was used for seasonal comparison (Weather Underground 2008). The graphs of groundwater hydrology and precipitation are included in Appendix B.

No specific success criteria were established for this project; however, hydrologic success is based on sufficient Site flooding to support the marsh vegetation. General success criteria for wetland groundwater hydrology require inundation or saturation within 12 inches of the ground surface for a consecutive period of 12.5 percent of the growing season. The growing season in Onslow County begins April 8 and ends November 5 (212 days).

Surfacewater gauges provided unreliable data during year 2 (2005) monitoring and no gauge data is available for years 1 and 2 (2004 and 2005) monitoring. The gauge graphs for years 3 through 5 (2006-2008) are included in Appendices B-D. The following table summarizes success criteria achievement for surfacewater gauges over the monitoring period.

Groundwater hydrology within 12 inches of the soil surface occurred for greater than 12.5 percent of the growing season for the year 5 (2008) growing season. Site hydrology supports a coastal marsh as evidenced by sufficient flooding to support the growth of brackish marsh vegetation, the establishment of native volunteer salt marsh species, and the continued development of a native coastal marsh vegetative community structure. In summary, the Site is stable, the desired plant communities are developing, the plants are healthy, and the marsh has an aesthetic appeal.

**Table 8. Summary of Groundwater Gauge Results for Years 1 through 5**

**Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project Number 367)**

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season Saturated or Inundated within 12 inches of the Ground Surface (Percentage)				
	Year 1 (2004)	Year 2 (2005)	Year 3 (2006)	Year 4 (2007)	Year 5 (2008)
1	No Data*	No Data*	Yes/212 days (100 %)	Yes/212 days (100 %)	Yes/212 days (100 %)
2	No Data*	No Data*	Yes/36 days (17.0 %)	Yes/37 days (17.5 %)	Yes/71 days (33.5 %)
3	No Data*	No Data*	Yes/69 days (32.5 %)	Yes/176 days (83.0 %)	Yes/212 days (100 %)
4	No Data*	No Data*	Yes/212 days (100 %)	Yes/212 days (100 %)	Yes/212 days (100 %)
Gauge	Percentage of Growing Season the Ground Surface was Inundated				
	Year 1 (2004)	Year 2 (2005)	Year 3 (2006)	Year 4 (2007)	Year 5 (2008)
1	No Data*	No Data*	71	92	92
2	No Data*	No Data*	11	23	30
3	No Data*	No Data*	33	40	67
4	No Data*	No Data*	58	95	93

\* - The surfacewater gauges provided unreliable data during year 2 (2005) monitoring and no data is available for years 1 or 2 (2004 or 2005).

**2.2.1 Wetland Problem Area Plan View**

No wetland problem areas have been identified during the year 5 (2008) monitoring year.

**2.2.2 Wetland Criteria Attainment**

All monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season with sufficient flooding to support brackish marsh vegetation (Table 9). Hydrographs containing precipitation data for each gauge can be found in Appendix B. Percent coverage of planted species is increasing since year 2 (2005) monitoring. Photographs within the Site can be found in Appendix A.

**Table 9. Wetland Criteria Attainment for Year 5 (2008)**

**Wilson Bay (Sturgeon City) Wetland Restoration Phase II (EEP Project 367)**

Gauge ID	Hydrology Threshold Met?	Hydrophytic Vegetation Criteria Met?	Site Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Site Mean
1	Yes	Yes	100 %	C3	Yes	100 %
2	Yes	Yes		C8	Yes	
3	Yes	Yes		C11	Yes	
4	Yes	Yes		P14	Yes	
				P15	Yes	

#### 4.0. REFERENCES

- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>.
- United States. Department of Agriculture (USDA). 1992. Soil Survey of Onslow County, North Carolina. United States Department of Agriculture.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.
- Weatherground. 2008. New River MCAS Station in Jacksonville, North Carolina. (online). Available: <http://www.wunderground.com/cgi-bin/findweather/getForecast?query=jacksonville%2C+nc> [October 26, 2008]. Weather Underground.

APPENDIX A  
VEGETATION MONITORING PLOT PHOTOGRAPHS



**Appendix A**  
**Vegetation Monitoring Photographs**  
**Taken June 26, 2008**



Photographs 1-8: Panoramic from east to south to west looking towards the Site.



Picture 9



Picture 10



Picture 11

**Vegetation Monitoring Photographs (cont'd)**  
**Taken June 26, 2008**



Picture 12



Picture 13



Picture 14



Picture 15



Picture 16



**Vegetation Monitoring Photographs (cont'd)**  
**Taken June 26, 2008**



Picture 17




Picture 18


APPENDIX B  
YEAR 5 (2008) GROUNDWATER GAUGE GRAPHS




### Sturgeon City Phase 2 - Gauge 1 Year 5 (2008 Data)




# Sturgeon City Phase 2 - Gauge 2 Year 5 (2008 Data)



### Sturgeon City Phase 2 - Gauge 3 Year 5 (2008 Data)




### Sturgeon City Phase 2 - Gauge 4 Year 5 (2008 Data)




APPENDIX C  
YEAR 4 (2007) GROUNDWATER GAUGE GRAPHS




### SC II 1 (2007 Gauge Data)




### SC II 2 (2007 Gauge Data)



### SC II 3 (2007 Gauge Data)




### SC II 4 (2007 Gauge Data)






APPENDIX D  
YEAR 3 (2006) GROUNDWATER GAUGE GRAPHS


# SC II 1 (2006 Gauge Data)



# SC II 2 (2006 Gauge Data)



# SC II 3 (2006 Gauge Data)



# SC II 4 (2006 Gauge Data)

