

# Tar River Headwaters Wetland Restoration Site

Person County NC -- Tar-Pamlico River HUC# 03020101-0102

## MY-7 (2023) Annual Fall Monitoring Report

NC-DEQ Division of Mitigation Services: DMS Project # 97071  
DEQ Contract #6746 DWR # 2016-0233 ACE #SAW-2016-01101  
Data Collected: Jan-Dec 2023 Final Report: January 2024



**Submitted To:**  
N.C. Department of Environmental Quality  
DEQ Division of Mitigation Services  
1652 Mail Service Ctr, Raleigh, NC 27699-1652

**DMS Project Manager: Jeremiah Dow**  
DEQ-DMS Contract # 006746

**MOGENSEN MITIGATION, INC.**  
P.O. Box 690429 Charlotte, NC 28227

(704) 576-1111 [Rich@MogMit.com](mailto:Rich@MogMit.com)  
(919) 556-8845 [Gerald@MogMit.com](mailto:Gerald@MogMit.com)



## Table of Contents

|  |   |
|--|---|
| 1.0. Project Background Summary .....                | 3 |
| 1.1. Project Location and Setting .....              | 3 |
| 1.2. Pre-Restoration Conditions .....                | 3 |
| 1.3. Mitigation Goals and Performance Criteria ..... | 3 |
| 1.4. Mitigation Approach .....                       | 5 |
| 2.0. Monitoring Methods .....                        | 5 |
| 3.0. Current Conditions Summary .....                | 6 |
| 4.0. Conclusions .....                               | 7 |
| 5.0. References .....                                | 8 |

### APPENDIX A. Project Background Data

- Figure 1. Project Vicinity Map
- Table 1. Project Components and Mitigation Credits
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes

### APPENDIX B. Visual Assessment Data

- Figure 2. Current Conditions Plan View, Fall 2023
- Table 5. Vegetation Conditions Assessment
- Figure 3. Vegetation Plot Photos
- Figure 4. Photo Point Photos
- Figure 5. Google Earth Aerial Photos, 2016 and 2023

### APPENDIX C. Vegetation Plot Data

- Table 6. Vegetation Plot Stem Density Success Summary
- Table 7. Vegetation Plot Stem Counts and Stem Density

### APPENDIX D. Hydrologic Data

- Figure 6. Monthly Rainfall Totals with Normal Percentiles
- Figure 7. Groundwater Gauge and Rainfall Data Graphs
- Table 8. Hydrologic Success Summary, Groundwater Gauges

## **1.0. Project Background Summary**

### **1.1. Project Location and Setting**

The Tar River Headwaters Wetland Restoration Site (TRHWR) is a full-delivery wetland mitigation project located in eastern Person County, between Roxboro and Oxford, North Carolina, within the Piedmont Physiographic Province (Figure 1). The easement comprises 9.98 acres, most of which was drained and degraded wetlands or former wetlands with hydric soil indicators. The remaining areas include non-hydric soils, drainage ditches, and a 570-foot long riparian corridor along a ditch and intermittent stream connecting the TRHWR site to the adjacent Tar River Headwaters Riparian Buffer and Nutrient Offset Mitigation Bank project. Both projects are implemented by Mogensen Mitigation, Inc. (MMI), and are located on a 228-acre farm owned by Roy and Joyce Huff, in the Tar-Pamlico River Basin 12-digit HUC # 03020101-0102. The Huff Farm property is located at 333 Bunnie Huff Road, Oxford NC 27565. The access road into the TRHWR site is at Latitude = 36.3913, Longitude = -78.8171.

### **1.2. Pre-Restoration Conditions**

The TRHWR site was cleared and ditched for pasture use in the 1940s according to the owner, and was used for grazing cattle until January 2017 when the conservation easement fence was installed. The project involved plugging drainage ditches to restore wetland hydrology, fencing to exclude livestock, and planting native trees and shrubs to restore a Headwater Forest wetland ecosystem similar to what occurred prior to site clearing and drainage. Remnant native trees left for shade, hydrophytic groundcover plants mixed among the pasture grasses, and plant species recorded in adjacent natural forests (on the same soil mapping unit) provided data for the planting plan.

The project will restore approximately 7.65 acres of headwater riparian wetland (6.53 acres reestablishment plus 1.12 acres rehabilitation) and will generate an estimated 7.28 or more riparian wetland mitigation credits. Approximately 1.27 acres with non-hydric soils in the southeast corner of the mitigation site will also be reforested, and a 100-foot wide by 570-ft long riparian corridor (1.06 acre) extending southeastward along the ditch will connect the TRHWR site to MMI's adjacent stream restoration and nutrient buffer bank project to the south. Total acreage of the wetland mitigation site and riparian connector is 9.98 acres.

Restoration activities including tree planting, surface flow dispersal, and cattle exclusion has reduced soil erosion and nutrient-enriched runoff from adjacent pasture and cropland within its watershed, and helped retain agricultural chemicals used on these lands. It is expected to improve water quality and habitat in the receiving tributary and reduce fine sediment loading which will enhance the overall watershed, particularly in the adjacent stream and nutrient mitigation bank and downstream.

### **1.3. Mitigation Goals and Performance Criteria**

The subject watershed HUC #03020101-0102 is designated by NCDEQ as a Targeted Local Watershed (TLW) for water quality improvement projects, and the Tar River reach within and downstream of this local HUC is recognized as a Significant Natural Heritage Area (SNHA) for its high diversity of aquatic life including protected species of river mussels and fishes. The TRHWR project is intended to support

these TLW and SNHA designations by improving water quality and habitat on the property and downstream. Specific project goals and objectives as identified in the TRHWR Final Mitigation Plan (December 2016) include:

**GOALS:**

- Restore the natural jurisdictional wetland hydro-period to five or more acres of forested wetland within a nine-acre site;
- Restore forested wetland habitat and improve habitat connectivity between Denny Store Gabbro Forest (NHP Natural Heritage Area) to the north and the Tar River tributaries;
- Buffer storm water runoff from fecal and other cattle-related pollutants and fertilizer.

**OBJECTIVES:**

- Plug existing ditches and create sheet flows throughout the site. Aerate soils to reduce compaction, improve infiltration, and create micro-topography to retain surface flows;
- Preserve the remnant mature Swamp White Oaks (a regionally rare species) for seed source. Plant appropriate native hardwood trees at a sufficient frequency to establish a diverse bottomland wetland forest. Treat and/or remove invasive species which may cause problems for site restoration, including Chinese privet and multi-flora rose;
- Install fencing to exclude cattle and establish a conservation easement to provide permanent protection on the site.

**PERFORMANCE STANDARDS and MONITORING:**

| <b>GOAL</b>  | <b>OBJECTIVE</b>   | <b>PERFORMANCE STANDARD</b>  | <b>MONITORING APPROACH</b>  |
|--|--|--|---|
| Restore natural hydro-period for headwater forest wetland.                               | Plug existing ditches and create sheet flow throughout the site. Aerate soils to reduce compaction, improve infiltration, and create micro-topography to retain surface flows. | Water must be on or within 12 inches of the surface for 10% of the growing season. Hydrographs will indicate jurisdictional hydrology. | Use 11 shallow groundwater self-reading gauges throughout the site at a frequency of about one per acre. Visual inspection of ponding duration. |
| Restore forested wetland habitat and improve habitat connectivity with existing forests. | Preserve mature swamp white oak trees for seed source. Plant appropriate native hardwood trees at 10-ft average spacing (435 stems/ac) Treat invasive species.                 | Survival of 320 stems per acre at year 3, 260 stems per acre at year 5 and 210 stems per acre at MY 7.                                 | Monitor vegetation plots annually and calculate densities of surviving planted & volunteer stems.   |
| Buffer storm water runoff from fecal and other cattle-related nutrient inputs.           | Plant trees, fence perimeter and establish a permanent conservation easement.  | Insure the integrity of the cattle exclusion fencing for the life of the contract.   | Visual inspection will note fence condition through site pictures. Observations will be included in annual monitoring reports.                  |



## 1.4. Mitigation Approach

Prior to restoration, the TRHWR project area contained 6.53 acres of former riparian wetland (ditched and drained, grazed pasture) with redoximorphic soil characteristics indicating hydric soils, but lacking adequate wetland hydrology based on groundwater gauge data and field observations during 2015-2016. Although the drainage ditches are shallow, they have effectively reduced water retention across much of the site over the past 70 years due to the slow infiltration rate, rapid runoff, and shallow hardpan in these soils. The project will re-establish jurisdictional wetlands in this area by plugging the drainage ditches to increase rainfall retention and dispersal, fencing out livestock, controlling invasive species, and planting suitable native tree species. These 6.53 acres of wetland restoration will generate riparian wetland credits at 1:1 ratio, yielding 6.53 WMU.

Another 1.12 acres in the TRHWR project area has been less effectively drained by the ditches, and still has sufficient hydrology to meet jurisdictional wetland criteria, based on groundwater gauge data and field observations during 2015-2016. The project will rehabilitate these areas of degraded jurisdictional wetland (grazed pasture with reduced hydrology) by plugging ditches to increase hydrology, fencing out livestock, and planting suitable native tree species. These 1.12 acres of wetland rehabilitation will generate riparian wetland credits at 1.5:1 ratio, yielding 0.75 WMU. TRHWR project components and mitigations assets are summarized in Table 1, matching the proposed assets in the Mitigation Plan.

## 2.0. Monitoring Methods

Vegetation plots are monitored annually in accordance with current DMS monitoring guidance (June 2017). The nine installed CVS vegetation plots, each 10 x 10 meters, represents 2.8 percent of the planted mitigation area. Vegetation monitoring occurs between September and early November, prior to the loss of leaves. The vegetation success criteria are specified in the Performance Standards above. If success criteria are not met, site maintenance and monitoring will continue until the success criteria are met.

Ten onsite groundwater monitoring gauges (RDS and Hobo) and one offsite reference wetland gauge are downloaded and maintained at least quarterly. Gauge data in the mitigation credit areas are plotted and evaluated for success based on the mitigation plan performance standard of continuous saturation within 12 inches of the ground surface for 10 percent of the growing season. Growing season based on air temperature at a weather station east of Roxboro is from March 28 to November 3, which is 221 days (from USDA WETS table). MMI installed a Hobo dual-probe soil temperature logger near the middle of the TRHWR site (beside GW-H) in late January 2017. Soil temperature on the site remained above 41 F at both 10-inch and 20-inch depths throughout February and March 2017. The lowest temperatures recorded were 42.7 F at 10 inches and 45.4 F at 20 inches. Based on soil temperatures remaining above the USDA-designated temperature for plant physiological activity, March 1 is used as the start of the growing season, based on field discussions with DMS and USACE. The revised growing season length is thus 248 days, and the groundwater hydrology success criterion is 25 days. Subsequent data from 2018 to 2023 confirm that soil temperature has remained above 42 F after the end of February each year. These data along with late-February bud swelling on *Acer*, *Betula*, and *Salix*, plus new growth of groundcover plants (*Lamium*, *Cardamine*, *Lactuca*, *Allium*, *Bromus*, *Alopecurus*, *Ranunculus*, *Senecio*, *Geranium*, *Plantago*, *Viola*, and *Persicaria*) support the use of March 1 as the growing season start date.

The conservation easement perimeter fence and ditch plug integrity have been monitored visually and documented with photo points.

### 3.0. Current Conditions Summary

Groundwater gauge data were collected from January 1 through September 4, 2023, during several visits to the site. The condition of the ditches, ditch plugs, and planted and volunteer trees were evaluated visually during these visits. CVS vegetation plot data and photos were collected in late September. All nine CVS plots had 6 or more surviving planted trees and exceeded the 210 stems per acre success criteria for MY-7 based on planted stems alone (Tables 6 and 7). The average density across all nine plots was 346 planted stems per acre and 612 total stems (including volunteers of planted species) per acre.

Outside of the CVS plots, planted stem survival is generally good throughout the site, with an estimated 20 percent mortality since the original planting. Leader die-back is common on many of the taller saplings, especially on tulip poplar, river birch, and musclewood, but many of the trees exhibiting leader die-back also have vigorous basal sprouts. Small unflagged trees outside of the CVS plots, especially resprouted trees, remain difficult to see in summer and fall due to the dense groundcover.

A few isolated plants of Multiflora rose, Chinese privet, and Callery pear were treated in 2020 to 2022, and no “invasive exotic” problem areas were identified in September 2023. Groundcover vegetation is dense and diverse throughout the site, in both the treated areas (non-wetland and drained wetland) and non-treated areas (existing wetland). Exotic grasses including fescue (*Lolium*) and carpet grass (*Arthraxon*) are abundant in some areas, but have not been treated. All ditch plugs appear to be stable and performing as designed. Survival of planted trees, live-stakes, and herbaceous cover on the plug slopes and tops appears to be providing good protection; no erosion on the plugs was observed. Most of the ditches are now obscured by vegetation. Ponding behind each ditch plug was evident in spring, but the ditches were mostly dry during summer and fall 2023.

Ten groundwater gauges (A through L) on the project site are arranged in four transects perpendicular to the main ditch (Figure 2). Three gauges (A, H and J) are within existing wetland rehabilitation areas, and seven gauges (D, E, F, G, I, L, and K) are within the drained wetland reestablishment areas. Two additional gauges (B and C) are south of the lowermost ditch plug in an area that is not intended to generate wetland credits. These two gauges were monitored from 2016 until 2021 but are no longer monitored as they do not pertain to the project success criteria. Wetland hydrology success for the TRHWR site is based on saturation within 12 inches of the ground surface for 10% of the 248-day growing season (March 1 to November 3). Manual water table measurements were also collected at each well one or more times during the year, and gauge data were calibrated to fit the actual measurements. The gauges measure the free water table depth and do not account for capillary fringe saturation which can extend well above the free water table in fine-textured soils (<https://vernonjames.ces.ncsu.edu/eleventh-annual-on-site/soil-wetness/>).

Rainfall in 2023, relative to the 30-year normal values (1981 to 2010), was high (70<sup>th</sup> percentile or greater) during January, April, and September; low (30<sup>th</sup> percentile or less) during February, March, May, July, August, October, and November; and “normal” (between 30<sup>th</sup> and 70<sup>th</sup> percentiles) during June. Despite the low rainfall in February and March, all 11 gauges (ten in the mitigation credit area, and one off-site reference gauge) exceeded the minimum of 25 consecutive days for hydrologic success during the early part of the growing season, with consecutive day saturation periods ranging from 51 to 84 days (Table 8).

The soil temperature gauge and water temperatures recorded in the groundwater monitoring wells all indicate that soil temperatures remained above 41 F after February 28, 2022, which supports the accepted growing season start date of March 1.

The easement perimeter fence is intact and is successfully excluding the cattle on the adjacent pasture areas. There was one brief cattle encroachment episode in 2020 when a gate was inadvertently left open. The gates are now kept locked. Conservation easement signs, rebar pin caps, and witness post signs are presently being replaced or installed, and easement marking will be completed by January 2024.

## 4.0. Conclusions

The MY7 (2023) monitoring data demonstrate that the TRHWR site is meeting hydrologic and vegetation success criteria, although a few small areas exhibit somewhat stunted tree growth. The TRHWR site is a headwater flat wetland with low-porosity Iredell clay loam soil and a hardpan confining layer within a few feet below the soil surface that supports a seasonal perched water table. Based on the adjacent surrounding natural communities and the NC Natural Heritage Program (NHP) community classification system, the site was presumably a *Piedmont mixed moisture hardpan forest* (Schafale, 2012) prior to being cleared and ditched for use as cattle pasture in the 1940s. The plant community was likely similar to the Denny Store Gabbro Forest natural area described by LeGrand (2007) on the adjacent property to the north. A defining characteristic of this community type is “alternately wet and dry, with water pooled on part of the ground surface at times but dry most of the time” (Schafale, 2012).

During pre-restoration monitoring in 2016, only three groundwater gauges in the wettest areas of the TRHWR site (farthest from drainage ditches) met the hydrologic success criteria with a least 25 consecutive days (10% of growing season) during which the water table was within 12 inches of the ground surface. Hydrologic restoration work (plugging ditches) was completed in January 2017 and trees were planted the following month. During MY1 (2017) seven of the 11 gauges met hydrologic success, and in MY2 through MY7 (2018 to 2023) all gauges met success. By early to mid-May in most years, the water table drops and remains below 16 inches (often below the gauge detection depth) through summer and fall except for short periods after heavy rainfall events. This hydrology pattern is typical for *Piedmont mixed moisture hardpan forest* communities.

The dense, low-porosity soil and hardpan presents a challenging environment for trees to get established in hardpan forests. Rooting depth is often shallow and wind-throw is common, creating frequent gaps with a relatively open forest canopy in this community type. Prolonged dry periods in summer and fall can also reduce the survival and growth of trees. Many planted trees on the site showed leader die-back during droughts, but most re-sprouted the following year. All of the nine vegetation plots currently meet the MY-7 tree density criteria of 210 planted stems per acre (range = 243 to 486, average = 355), and the average density across all plots is 616 trees per acre including volunteer stems of planted species (range = 526 to 891). A few areas on the site have a noticeable proportion of trees that are small for their age, particularly in the northwest area near Well-J and east-central area near Well-F where the temporary strip plots were sampled during 2020 to 2022, as seen in the 2023 Google Earth aerial imagery (Figure 7).

During the first few years after cattle were excluded a variety of groundcover plants typical of glades and open woodlands re-sprouted on the site suggesting a sparse canopy historically. These include milkweeds (*Asclepias purpurascens* and *A. incarnata*), mistflower (*Conoclinium coelestinum*), thoroughworts

(*Eupatorium* spp), sneezeweed (*Helenium autumnale*), Carolina rose (*Rosa carolina*), mountain mints (*Pycnanthemum* spp), skullcap (*Scutellaria* spp), lobelia (*Lobelia* spp), monkey-flower (*Mimulus alatus*), rose-pink (*Sabatia angularis*), black-eyed Susan (*Rudbeckia* spp), and many others. Swamp white oak (*Quercus bicolor*), a tree typical of midwest and northern open woodlands and rare in the Carolinas, also occurs on the site. The slow growth rates of both planted and volunteer trees on some parts of this site is likely a natural feature of the native soil and extreme hydrologic variability, from prolonged saturation during winter and spring to extended dry conditions in summer and fall. For long-term management, periodic controlled burning would be useful for maintaining the native plant community on this site.

## 5.0. References

Lee, Michael T., Peet, Robert K., Roberts, Steven D., Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation version 4.2, October 2008*. Retrieved September 2011, from: <http://cvs.bio.unc.edu/methods.htm>

LeGrand, Harry E. Jr. (2007) Natural Areas Inventory of Person County, NC. NC Natural Heritage Program, Raleigh NC.

NC Division of Mitigation Services. (2017). *NC-DMS Annual Monitoring Report Format, Data Requirements, and Content Guidance, June 2017*. <http://portal.ncdenr.org/web/eep/dbb-resources>

Schafale, Michael P. (2012) Classification of the Natural Communities of North Carolina, Fourth Approximation. NC Natural Heritage Program, Raleigh, NC.

Sink, Larry T. (1995). *Soil Survey of Person County, North Carolina*. USDA Soil Conservation Service (Natural Resources Conservation Service), Raleigh, NC.

United States Department of Agriculture, Natural Resources Conservation Service, 2016. Web Soil Survey. Available: <http://websoilsurvey.nrcs.usda.gov/app/>

## **APPENDIX A. Project Background Data**

---

Figure 1. Project Vicinity Map

Table 1. Project Components and Mitigation Credits

Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Attributes






Figure 1. Project Vicinity Map: Tar River Headwaters Wetland Mitigation Site and related mitigation projects at 333 Denny Store Rd, Roxboro, Person County NC, Tar-Pamlico River HUC# 03020101-0102. The farm gate entrance into the mitigation site is at 36.3895, -78.8153.

| <b>Table 1. Project Components and Mitigation Credits -- Tar River Headwaters Wetland Restoration Site, DMS Project # 97071</b> |                             |                                 |                                    |                                     |  |                                       |               |                        |
|---|-----------------------------|---------------------------------|------------------------------------|-------------------------------------|--|---------------------------------------|---------------|------------------------|
| <b>Mitigation Credits</b>   |                             |                                 |                                    |                                     |  |                                       |               |                        |
|   | <b>Stream</b>               |                                 | <b>Riparian Wetland</b>            |                                     | <b>Non-riparian Wetland</b>                  |                                       | <b>Buffer</b> | <b>Nutrient Offset</b> |
| <b>Type</b>   | <b>R</b>                    | <b>RE</b>                       | <b>R</b>                           | <b>RE</b>                           | <b>R</b>                                     | <b>RE</b>                             |               |                        |
| <b>Acres</b>  |                             |                                 | 7.650                              |                                     |  |                                       |               |                        |
| <b>Credits</b>  |                             |                                 | 7.270                              |                                     |  |                                       |               |                        |
| <b>TOTAL CREDITS</b>  |                             |                                 | 7.277                              |                                     |  |                                       |               |                        |
| <b>Project Components</b>   |                             |                                 |                                    |                                     |  |                                       |               |                        |
| <b>Project Component or Reach ID</b>  | <b>Stationing/ Location</b> |                                 | <b>Existing Footage or Acreage</b> | <b>Approach (PI, PII etc.)</b>      | <b>Restoration or Restoration Equivalent</b> | <b>Restoration Footage or Acreage</b> |               |                        |
| Drained Wetland   | --                          |                                 | 6.530                              | Restore Hydrology, Fence & Plant    | R (Reestablish)                              | 6.530 ac                              |               |                        |
| Grazed Wetland  | --                          |                                 | 1.120                              | Fence & Plant                       | R (Rehabilitate)                             | 1.120 ac                              |               |                        |
| <b>Component Summation</b>  |                             |                                 |                                    |                                     |  |                                       |               |                        |
| <b>Restoration Level</b>  | <b>Stream (lin. feet)</b>   | <b>Riparian Wetland (acres)</b> |                                    | <b>Non-Riparian Wetland (acres)</b> | <b>Buffer (sq. feet)</b>                     | <b>Upland (acres)</b>                 |               |                        |
|   |                             | <b>Riverine</b>                 | <b>Non-Riverine</b>                |                                     |  |                                       |               |                        |
| Re-establishment (1: 1.0)   |                             |                                 | 6.530 ac                           |                                     |  |                                       |               |                        |
| Rehabilitation (1: 1.5)   |                             |                                 | 1.120 ac                           |                                     |  |                                       |               |                        |
| Enhancement I   |                             |                                 |                                    |                                     |  |                                       |               |                        |
| Enhancement II  |                             |                                 |                                    |                                     |  |                                       |               |                        |
| Creation  |                             |                                 |                                    |                                     |  |                                       |               |                        |
| Preservation  |                             |                                 |                                    |                                     |  |                                       |               |                        |
| High Quality Preservation   |                             |                                 |                                    |                                     |  |                                       |               |                        |
| <b>TOTAL feet or acres</b>  | -                           | -                               | <b>7.650 ac</b>                    |                                     |  |                                       |               |                        |
| <b>TOTAL WMU</b>  | -                           | -                               | <b>7.277</b>                       |                                     |  |                                       |               |                        |

| <b>Table 2. Project Activity &amp; Reporting History</b>                 |                                 |                                      |
|--|---------------------------------|--------------------------------------|
| <b>Tar River Headwaters Wetland Restoration Site, DMS Project# 97071</b> |                                 |                                      |
| <b>Activity or Report</b>  | <b>Data Collection Complete</b> | <b>Actual Completion or Delivery</b> |
| Mitigation Plan  |                                 | Dec 2016                             |
| Final Construction Plans   |                                 | Dec 2016                             |
| Construction   |                                 | Jan 2017                             |
| Planting   |                                 | Feb 2017                             |
| Baseline Monitoring/Report   | Feb 2017                        | Apr 2017                             |
| Year 1 Monitoring  | Nov 2017                        | Dec 2017                             |
| Year 2 Monitoring  | Nov 2018                        | Dec 2018                             |
| Year 3 Monitoring  | Nov 2019                        | Jan 2020                             |
| Year 4 Monitoring  | Nov 2020                        | Dec 2020                             |
| Year 5 Monitoring  | Oct 2021                        | Nov 2021                             |
| Year 6 Monitoring  | Nov 2022                        | Dec 2022                             |
| Year 7 Monitoring  | Oct 2023                        | Dec 2023                             |

| <b>Table 3. Project Contacts Table</b>                                    |  |
|---|--|
| <b>Tar River Headwaters Wetland Restoration Site, DMS Project # 97071</b> |  |
| Designer  | Ecological Engineering, Raleigh NC<br>Heather Smith: 919-557-0929                                  |
| Construction Contractor   | KBS Earthworks, Greensboro NC<br>Kory Strader & Brett Strader: 336-685-4339                        |
| Survey Contractor   | Michael T. Brandon, PLS, Roxboro NC<br>Michael Brandon: 336-597-8673                               |
| Fence Contractor  | Strader Fencing, Inc., Julian NC<br>Kenneth Strader: 336-314-2935                                  |
| Herbicide and Seeding   | KBS Earthworks, Greensboro NC<br>Kory Strader & Brett Strader: 336-685-4339                        |
| Planting Contractor   | Mogensen Mitigation Inc, Charlotte NC<br>Rich Mogensen: 704-576-1111; Gerald Pottern: 919-556-8845 |
| Nursery Stock Suppliers   | Mellowmarsh Farms, Siler City NC<br>Joanie McLean: 919-742-1200                                    |
| Monitoring Performers   | Mogensen Mitigation Inc, Charlotte NC<br>Rich Mogensen: 704-576-1111; Gerald Pottern: 919-556-8845 |

| <b>Table 4. Project Attributes</b>  |   |                  |                                 |
|---|---|------------------|---------------------------------|
| <b>Tar River Headwaters Wetland Restoration Site, DMS Project # 97071</b> |   |                  |                                 |
| <b>Project Name</b>   | Tar River Headwaters Wetland Restoration Site                     |                  |                                 |
| <b>County</b>   | Person County   |                  |                                 |
| <b>Project Area (acres)</b>   | 9.9 acres (Wetland + Buffer Easement combined)                    |                  |                                 |
| <b>Project Coordinates (lat. and long.)</b>                               | 36.3895, -78.8153   |                  |                                 |
| <b>Project Watershed Summary Information</b>                              |   |                  |                                 |
| <b>Physiographic Province</b>   | Piedmont, Carolina Slate Belt                                     |                  |                                 |
| <b>River Basin</b>  | Tar-Pamlico River-01  |                  |                                 |
| <b>USGS Hydrologic Unit 8-digit and 12-digit:</b>                         | 03020101-0102   |                  |                                 |
| <b>DWQ Sub-basin</b>  | Tar-Pam-01  |                  |                                 |
| <b>Project Drainage Area (acres)</b>                                      | 60  |                  |                                 |
| <b>Project Drainage Area Percent Impervious Area</b>                      | 0%  |                  |                                 |
| <b>CGIA Land Use Classification</b>                                       | Pasture, Crop, and Deciduous Forest                               |                  |                                 |
| <b>Wetland Summary Information (Post-Restoration)</b>                     |   |                  |                                 |
| <b>Parameters</b>   | <b>Wetland Area</b>   |                  |                                 |
| Size of Wetland (acres)   | 1.12 ac existing + 6.53 ac drained = 7.65 ac                      |                  |                                 |
| Wetland Type (non-riparian, riparian riverine or riparian non-riverine)   | Riparian non-riverine (Headwater)                                 |                  |                                 |
| Mapped Soil Series  | Iredell Loam (IrB)  |                  |                                 |
| Drainage class  | Iredell = moderately well; Hydric inclusions = poorly             |                  |                                 |
| Soil Hydric Status  | Drained Hydric  |                  |                                 |
| Source of Hydrology   | Shallow ponding; perched on shallow aquitard                      |                  |                                 |
| Hydrologic Impairment   | Drainage ditches (1940s)  |                  |                                 |
| Native vegetation community   | Headwater depression wetland forest (prior to pasture conversion) |                  |                                 |
| Percent composition exotic invasive vegetation                            | 20% Fescue (sprayed)  |                  |                                 |
| <b>Regulatory Considerations</b>  |   |                  |                                 |
| <b>Regulation</b>   | <b>Applicable?</b>  | <b>Resolved?</b> | <b>Supporting Documentation</b> |
| Waters of the United States – Section 404                                 | Yes   | Yes              | Prelim JD                       |
| Waters of the United States – Section 401                                 | Yes   | Yes              | Prelim JD                       |
| Endangered Species Act  | No  | N/A              | US FWS Letter                   |
| Historic Preservation Act   | No  | N/A              | NC SHPO Letter                  |
| Coastal Zone Management Act (CZMA)  | No  | N/A              | N/A                             |
| Coastal Area Management Act (CAMA)  | No  | N/A              | N/A                             |
| FEMA Floodplain Compliance  | No  | N/A              | NC Floodmaps Data               |
| Essential Fisheries Habitat   | No  | N/A              | N/A                             |



## **APPENDIX B. Visual Assessment Data**

---

Figure 2. Current Conditions Plan View, Fall 2023

Table 5. Vegetation Conditions Assessment


Figure 3. Vegetation Plot Photos

Figure 4. Photo Point Photos

Figure 5. Google Earth Aerial Photos, 2016 and 2023



Figure 2. Current Conditions Plan View, Fall 2023, MY-7.



| <b>Table 5: Vegetation Condition Assessment Table -- MY-7 (2023)</b>                     |   |                                  |                       |                           |                         |                              |
|--|---|----------------------------------|-----------------------|---------------------------|-------------------------|------------------------------|
| <b>Tar River Headwaters Wetland Restoration #97071. Person County HUC #03020101-0102</b> |   |                                  |                       |                           |                         |                              |
| <b>Planted Acreage =</b>   |   | <b>7.65</b>                      |                       |                           |                         |                              |
| <b>Vegetation Problem Category</b>   | <b>Definitions</b>  | <b>Mapping Threshold (acres)</b> | <b>CCPV Depiction</b> | <b>Number of Polygons</b> | <b>Combined Acreage</b> | <b>% of Planted Acreage</b>  |
| <b>Bare Areas</b>  | Very limited cover of both woody and herbaceous material                                    | 0.10                             | N/A                   | 0                         | 0                       | 0%                           |
| <b>Low Stem Density Areas</b>  | Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria. | 0.10                             | N/A                   | 0                         | 0                       | 0%                           |
| <b>Total</b>   |   |                                  |                       | <b>0</b>                  |                         | <b>0%</b>                    |
| <b>Areas of Poor Growth Rates or Vigor **</b>  | Areas with woody stems of a size class that are obviously small given the monitoring year.  | 0.25                             | N/A                   | 0                         | 0                       | 0%                           |
| <b>Cumulative Total</b>  |   |                                  |                       | <b>0</b>                  | <b>0</b>                | <b>0%</b>                    |
| <b>Easement Acreage =</b>  |   | <b>9.98</b>                      |                       |                           |                         |                              |
| <b>Vegetation Problem Category</b>   | <b>Definitions</b>  | <b>Mapping Threshold (SF)</b>    | <b>CCPV Depiction</b> | <b>Number of Polygons</b> | <b>Combined Acreage</b> | <b>% of Easement Acreage</b> |
| <b>Invasive Areas of Concern</b>   | Areas or points (if too small to render as polygons at map scale).                          | 1000                             | N/A                   | 0                         | 0                       | 0%                           |
| <b>Easement Encroachment Areas</b>   | Areas or points (if too small to render as polygons at map scale).                          | none                             | N/A                   | 0                         | 0                       | 0%                           |

\*\* There are two areas on the site of approximately 0.25 acre each where planted trees have remained relatively small: (1) the northwest corner of the site near Well J and VP-21, and (2) the east-central side of the site near Well F and VP-24. These areas were mapped as low density or low-vigor areas in previous years, but strip test plots during 2020 to 2022 revealed adequate stem density. The slow growth rates appear to be a natural condition of *Piedmont hardpan forest* vegetation communities, as explained in Section 4.0. This allows prairie plant species including the regionally-rare purple milkweed to persist. These areas are not mapped as Low Vigor in the current monitoring report.



**Figure 3. Vegetation Plots: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



**CVS VegPlot-20: MY-0 Spring 2017**



**CVS VegPlot-20: MY-7 30 Sep 2023**



**CVS VegPlot-21: MY-0 Spring 2017**



**CVS VegPlot-21: MY-7 30 Sep 2023**



**Figure 3. Vegetation Plots: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



**CVS VegPlot-22: MY-0 Spring 2017**



**CVS VegPlot-22: MY-7 30 Sep 2023**



**CVS VegPlot-23: MY-0 Spring 2017**



**CVS VegPlot-23: MY-7 30 Sep 2023**



**Figure 3. Vegetation Plots: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



VegPlot 24: 23 Feb 2017

**CVS VegPlot-24: MY-0 Spring 2017**



**CVS VegPlot-24: MY-7 30 Sep 2023**



Veg Plot 25: 23 Feb 2017

**CVS VegPlot-25: MY-0 Spring 2017**



**CVS VegPlot-25: MY-7 30 Sep 2023**



**Figure 3. Vegetation Plots: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



**CVS VegPlot-26: MY-0 Spring 2017**



**CVS VegPlot-26: MY-7 30 Sep 2023**



**CVS VegPlot-27: MY-0 Spring 2017**



**CVS VegPlot-27: MY-7 30 Sep 2023**



**Figure 3. Vegetation Plots: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



**CVS VegPlot-28: MY-0 Spring 2017**



**CVS VegPlot-28: MY-7 30 Sep 2023**



**Figure 4. Photo Points: Tar River Headwaters Wetland Restoration Site #97071 MY-7 Fall 2023**



**Photo Point 1: MY-0 Spring 2017**

**Photo Point 1: MY-7 30 Sep 2023**



**Photo Point 2: MY-0 Spring 2017**

**Photo Point 2: MY-7 30 Sep 2023**



**Figure 4. Photo Points: Tar River Headwaters Wetland Restoration Site #97071 MY-6 Fall 2022**



Ditch Plug #4 facing east, Feb 2017

**Photo Point 3-East: MY-0 Spring 2017**



**Photo Point 3-East: MY-7 30 Sep 2023**



Ditch Plug #4 facing North - Feb 2017

**Photo Point 3-North: MY-0 Spring 2017**



**Photo Point 3-North: MY-7 30 Sep 2023**





Figure 5A. Google Earth 2016 aerial photo of Tar River Headwaters Wetland Mitigation Site.





Figure 5B. Google Earth 2023 aerial photo of Tar River Headwaters Wetland Mitigation Site.



## **APPENDIX C. Vegetation Plot Data**

---

Table 6. Vegetation Plot Stem Density Success Summary

Table 7. Vegetation Plot Stem Counts and Stem Density

**Table 6. CVS Plot Stem Density Success Summary, MY-7 (Sept 2023)**

| CVS Plot #         | Wetland Planted Stems |          | Planted + Volunteer Stems |          | Invasive Woody Stems | Success Criteria Met? |
|--------------------|-----------------------|----------|---------------------------|----------|----------------------|-----------------------|
|                    | per plot              | per acre | per plot                  | per acre |                      |                       |
| 97071- 20          | 9                     | 364      | 15                        | 607      | 0                    | Yes                   |
| 97071- 21          | 6                     | 243      | 13                        | 526      | 0                    | Yes                   |
| 97071- 22          | 8                     | 324      | 20                        | 809      | 0                    | Yes                   |
| 97071- 23          | 12                    | 486      | 22                        | 890      | 0                    | Yes                   |
| 97071- 24          | 8                     | 324      | 13                        | 526      | 0                    | Yes                   |
| 97071- 25          | 10                    | 405      | 14                        | 567      | 0                    | Yes                   |
| 97071- 26          | 9                     | 364      | 13                        | 526      | 0                    | Yes                   |
| 97071- 27          | 7                     | 283      | 12                        | 486      | 0                    | Yes                   |
| 97071- 28          | 10                    | 405      | 15                        | 607      | 0                    | Yes                   |
| <b>Plots 20-28</b> | 79                    |          | 137                       |          | 0                    |                       |
| <b>Project Avg</b> | 8.8                   | 355      | 15.2                      | 616      | 0                    | Yes                   |

Success Criteria = 320 planted + volunteer stems per acre at MY3, 260 planted + volunteer stems at MY5, and 210 planted + volunteer stems per acre at MY7 (planted species only).

| Color codes for Success           |
|-----------------------------------|
| Exceeds criteria by 10% or more   |
| Exceeds criteria by less than 10% |
| Fails criteria by less than 10%   |
| Fails criteria by more than 10%   |

| MY6 to MY7    |
|---------------|
| (232 or more) |
| (210 - 231)   |
| (189 - 209)   |
| (188 or less) |

**Table 7. CVS Plot Stem Counts and Density by Species -- Tar River Headwaters Wetland Restoration (TRHWR) Project, DMS # 97071. Monitoring Year 7 (Sept 2023) -- Person County NC. Tar-Pamlico HUC# 03020101-0102.**

|                                |                                       | Current Year Stem Counts by Plot Data (MY7 - Sept 30, 2023) |          |       |          |       |          |       |          |       |          |       |          |       |          |       |          |       |          |       |  |
|--------------------------------|---------------------------------------|---|----------|-------|----------|-------|----------|-------|----------|-------|----------|-------|----------|-------|----------|-------|----------|-------|----------|-------|--|
| Scientific Name                | Common Name                           | Growth Type   | 97071-20 |       | 97071-21 |       | 97071-22 |       | 97071-23 |       | 97071-24 |       | 97071-25 |       | 97071-26 |       | 97071-27 |       | 97071-28 |       |  |
|                                |                                       |   | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total | Plant    | Total |  |
| <i>Acer rubrum</i>             | Red Maple                             | Tree  |          | 2     |          | 1     |          |       |          |       |          |       |          |       |          |       |          |       | 1        |       |  |
| <i>Baccharis halimifolia</i>   | Groundsel-tree                        | Shrub   |          |       |          |       |          |       |          |       |          |       |          |       |          |       |          | 1     | 1        |       |  |
| <i>Betula nigra</i>            | River Birch                           | Tree (P)  | 4        | 4     | 3        | 3     | 1        | 1     | 4        | 4     |          |       |          | 7     | 7        |       |          |       | 2        | 2     |  |
| <i>Carpinus caroliniana</i>    | Musclewood                            | Tree (P)  |          |       |          |       |          |       |          |       |          |       |          |       |          |       | 2        | 2     | 4        | 4     |  |
| <i>Cornus amomum</i>           | Silky dogwood                         | Shrub (P)   | 1        | 1     |          |       |          |       |          |       |          |       |          |       |          |       |          |       |          |       |  |
| <i>Diospyros virginiana</i>    | Persimmon                             | Tree (P)  | 2        | 3     |          | 2     |          | 1     |          |       | 2        | 4     |          | 1     |          |       |          |       |          | 1     |  |
| <i>Fraxinus pennsylvanica</i>  | Green Ash                             | Tree (P)  |          | 2     | 1        | 5     | 3        | 12    | 2        | 10    | 1        | 4     |          |       | 4        | 2     | 5        | 2     | 6        |       |  |
| <i>Ilex vomitoria</i>          | Yaupon holly                          | Shrub (P)   |          |       |          |       |          |       |          |       | 2        | 2     | 1        | 1     |          |       |          |       |          |       |  |
| <i>Liquidambar styraciflua</i> | Sweetgum                              | Tree  |          | 1     |          | 9     |          | 3     |          | 5     |          |       |          | 1     |          | 3     |          | 3     | 2        |       |  |
| <i>Liriodendron tulipifera</i> | Tulip Poplar                          | Tree (P)  |          |       | 1        | 1     |          |       |          |       |          |       |          |       |          |       |          |       |          |       |  |
| <i>Pinus taeda</i>             | Loblolly pine                         | Tree  |          |       |          |       |          | 2     |          | 1     |          |       |          |       |          |       |          |       |          |       |  |
| <i>Platanus occidentalis</i>   | Sycamore                              | Tree (P)  | 2        | 2     |          |       | 2        | 2     |          |       |          |       |          |       |          |       | 1        | 1     |          |       |  |
| <i>Quercus bicolor</i> *       | Swamp White Oak                       | Tree (P)  |          |       |          |       |          |       |          |       |          |       | 1        | 1     |          |       |          |       |          |       |  |
| <i>Quercus michauxi</i> *      | Swp Chestnut Oak                      | Tree (P)  |          |       |          |       |          |       | 2        | 2     |          |       |          |       |          |       |          |       |          |       |  |
| <i>Quercus phellos</i> *       | Willow Oak                            | Tree (P)  |          | 1     |          |       | 1        | 1     | 4        | 4     | 2        | 2     | 8        | 8     | 2        | 2     |          |       | 2        | 2     |  |
| <i>Ulmus alata</i>             | Winged Elm                            | Tree  |          |       |          |       |          |       | 3        |       |          |       |          |       |          |       |          |       |          |       |  |
| <i>Ulmus americana</i>         | American Elm                          | Tree (P)  |          | 2     | 1        | 2     | 1        | 3     |          | 2     | 1        | 1     |          | 3     |          |       | 2        | 4     |          |       |  |
|                                | <b>Planted &amp; Total Stem count</b> |   | 9        | 15    | 6        | 13    | 8        | 20    | 12       | 22    | 8        | 13    | 10       | 14    | 9        | 13    | 7        | 12    | 10       | 15    |  |
| (P) = planted species          | <b>ares</b>                           |   | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     | 1        | 1     |  |
|                                | <b>acres</b>                          |   | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 | 0.025    | 0.025 |  |
|                                | <b>Creditable Species count</b>       |   | 4        | 7     | 4        | 5     | 5        | 6     | 4        | 5     | 5        | 5     | 3        | 5     | 2        | 3     | 4        | 4     | 4        | 5     |  |
|                                | <b>Plot Stems per ACRE</b>            |   | 364      | 607   | 243      | 526   | 324      | 810   | 486      | 891   | 324      | 526   | 405      | 567   | 364      | 526   | 283      | 486   | 405      | 607   |  |

Plant = Planted Stems; Total = Planted + Volunteer Stems of planted species only.

Red = volunteer non-planted species, NOT counted in totals or density.

Blue highlight = Totals that include 1 or more volunteer stems of planted species.

\* Quercus seedlings misidentified in 2017 were corrected in 2018-2019.

| Color codes for Plot Density & Success | MY1 to MY3    | MY4 to MY5    | MY6 to MY7    |
|--|---------------|---------------|---------------|
| Exceeds criteria by 10% or more        | (352 or more) | (287 or more) | (232 or more) |
| Exceeds criteria by less than 10%      | (320 - 351)   | (260 - 286)   | (210 - 231)   |
| Fails criteria by less than 10%        | (289 - 319)   | (234 - 259)   | (189 - 209)   |
| Fails criteria by more than 10%        | (288 or less) | (233 or less) | (188 or less) |

Table 7, continued

|                                |                                       |             | Annual Stem Count Totals and Mean Density Across ALL Plots 2017 - 2023 |       |            |       |            |       |            |       |            |       |            |       |            |       |            |       |
|--------------------------------|---------------------------------------|-------------|--|-------|------------|-------|------------|-------|------------|-------|------------|-------|------------|-------|------------|-------|------------|-------|
| Scientific Name                | Common Name                           | Growth Type | MY0 (2017)   |       | MY1 (2017) |       | MY2 (2018) |       | MY3 (2019) |       | MY4 (2020) |       | MY5 (2021) |       | MY6 (2022) |       | MY7 (2023) |       |
|                                |                                       |             | Plant  | Total | Plant      | Total | Plant      | Total | Plant      | Total | Plant      | Total | Plant      | Total | Plant      | Total | Plant      | Total |
| <i>Acer rubrum</i>             | Red Maple                             | Tree        |  |       |            |       |            |       |            |       |            |       |            |       |            |       | 2          | 4     |
| <i>Baccharis halimifolia</i>   | Groundsel-tree                        | Shrub       |  |       |            |       |            |       |            |       | 2          |       | 3          |       | 3          |       |            | 2     |
| <i>Betula nigra</i>            | River Birch                           | Tree (P)    | 23   | 23    | 23         | 23    | 22         | 22    | 22         | 22    | 22         | 22    | 21         | 21    | 21         | 21    | 21         | 21    |
| <i>Carpinus caroliniana</i>    | Musclewood                            | Tree (P)    | 6  | 6     | 6          | 6     | 6          | 6     | 6          | 6     | 6          | 6     | 6          | 6     | 6          | 6     | 6          | 6     |
| <i>Cornus amomum</i>           | Silky dogwood                         | Shrub (P)   |  |       |            |       |            | 1     | 1          | 1     | 1          | 1     | 1          | 1     | 1          | 1     | 1          | 1     |
| <i>Diospyros virginiana</i>    | Persimmon                             | Tree (P)    | 2  | 2     |            |       | 1          | 3     | 1          | 4     | 1          | 13    | 4          | 12    | 4          | 13    | 4          | 12    |
| <i>Fraxinus pennsylvanica</i>  | Green Ash                             | Tree (P)    | 9  | 9     | 10         | 10    | 10         | 17    | 10         | 23    | 10         | 32    | 11         | 37    | 11         | 34    | 11         | 48    |
| <i>Ilex vomitoria</i>          | Yaupon holly                          | Shrub (P)   |  |       |            |       |            |       |            |       | 1          | 2     | 2          | 2     | 2          | 2     | 3          | 3     |
| <i>Liquidambar styraciflua</i> | Sweetgum                              | Tree        |  |       |            |       |            | 3     | 4          |       | 12         |       | 14         |       | 24         |       | 27         |       |
| <i>Liriodendron tulipifera</i> | Tulip Poplar                          | Tree (P)    | 12   | 12    | 6          | 6     | 1          | 2     | 2          | 2     | 2          | 2     | 2          | 2     | 1          | 1     | 1          | 1     |
| <i>Pinus taeda</i>             | Loblolly pine                         | Tree        |  |       |            |       |            | 3     | 1          |       | 3          |       | 2          |       | 2          |       | 3          |       |
| <i>Platanus occidentalis</i>   | Sycamore                              | Tree (P)    | 5  | 5     | 5          | 5     | 5          | 5     | 5          | 5     | 5          | 5     | 5          | 5     | 5          | 5     | 5          | 5     |
| <i>Quercus bicolor</i> *       | Swamp White Oak                       | Tree (P)    | 3  | 3     | 3          | 3     | 4          | 4     | 2          | 2     | 2          | 2     | 2          | 2     | 1          | 1     | 1          | 1     |
| <i>Quercus michauxi</i> *      | Swp Chestnut Oak                      | Tree (P)    |  |       |            |       |            |       | 2          | 2     | 2          | 2     | 2          | 2     | 2          | 2     | 2          | 2     |
| <i>Quercus phellos</i> *       | Willow Oak                            | Tree (P)    | 20   | 20    | 18         | 18    | 18         | 19    | 19         | 19    | 19         | 19    | 18         | 18    | 18         | 18    | 19         | 20    |
| <i>Ulmus alata</i>             | Winged Elm                            | Tree        |  |       |            |       |            |       |            |       |            |       |            |       |            |       |            | 3     |
| <i>Ulmus americana</i>         | American Elm                          | Tree (P)    | 10   | 10    | 11         | 14    | 5          | 18    | 8          | 18    | 6          | 17    | 7          | 18    | 7          | 18    | 5          | 17    |
|                                | <b>Planted &amp; Total Stem count</b> |             | 90   | 90    | 82         | 85    | 72         | 97    | 77         | 104   | 76         | 122   | 81         | 126   | 79         | 122   | 79         | 137   |
| (P) = planted species          | <b>ares</b>                           |             | 9  | 9     | 9          | 9     | 9          | 9     | 9          | 9     | 9          | 9     | 9          | 9     | 9          | 9     | 9          | 9     |
|                                | <b>acres</b>                          |             | 0.222  | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 | 0.222      | 0.222 |
|                                | <b>Creditable Species count</b>       |             | 9  | 9     | 11         | 11    | 9          | 10    | 10         | 11    | 11         | 12    | 12         | 12    | 12         | 12    | 12         | 12    |
|                                | <b>Mean Stems per ACRE</b>            |             | 405  | 405   | 369        | 382   | 324        | 436   | 346        | 468   | 342        | 549   | 364        | 567   | 355        | 549   | 355        | 616   |

Plant = Planted Stems; Total = Planted + Volunteer Stems of planted species only.

Red = volunteer non-planted species, non-creditable, NOT counted in totals or density.

Blue highlight = Totals that include 1 or more volunteer stems of planted species.

\* Quercus seedlings misidentified in 2017 were corrected in 2018-2019.

| Color codes for Plot Density & Success | MY1 to MY3    | MY4 to MY5    | MY6 to MY7    |
|--|---------------|---------------|---------------|
| Exceeds criteria by 10% or more        | (352 or more) | (287 or more) | (232 or more) |
| Exceeds criteria by less than 10%      | (320 - 351)   | (260 - 286)   | (210 - 231)   |
| Fails criteria by less than 10%        | (289 - 319)   | (234 - 259)   | (189 - 209)   |
| Fails criteria by more than 10%        | (288 or less) | (233 or less) | (188 or less) |

## **APPENDIX D. Hydrologic Data**


---

Figure 6. Monthly Rainfall Totals with Normal Percentiles

Figure 7. Groundwater Gauge and Rainfall Data Graphs

Table 8. Hydrologic Success Summary, Groundwater Gauges

Figure 6. Monthly Rainfall Totals in 2023, with 30<sup>th</sup> and 70<sup>th</sup> normal percentiles.



| 2023 Monthly Rainfall Totals and 30-year Historical Monthly Rainfall at ROXBORO 7 ESE Gauge # 317516 |  |              |             |  |                    |                    |
|--|--|--------------|-------------|--|--------------------|--------------------|
|  |  | Month        | 2023 inches | 30-year Climate Normal Precipitation (1981 - 2010) |                    |                    |
|  |  |              |             | 30 <sup>th</sup> %                                 | 50 <sup>th</sup> % | 70 <sup>th</sup> % |
|  |  | Jan-2023     | 4.49        | 2.45   | 3.81               | 4.46               |
|  |  | Feb-2023     | 2.46        | 2.58   | 3.33               | 3.82               |
|  |  | Mar-2023     | 2.68        | 2.99   | 4.45               | 5.32               |
|  |  | Apr-2023     | 4.84        | 2.18   | 3.34               | 4.21               |
|  |  | May-2023     | 1.38        | 2.51   | 3.35               | 4.04               |
|  |  | Jun-2023     | 4.40        | 2.15   | 3.84               | 4.45               |
|  |  | July-2023    | 2.84        | 3.38   | 4.57               | 5.44               |
|  |  | Aug-2023     | 2.10        | 2.57   | 3.89               | 4.90               |
|  |  | Sep-2023     | 5.20        | 1.94   | 3.91               | 4.85               |
|  |  | Oct-2023     | 1.50        | 2.65   | 3.72               | 4.72               |
|  |  | Nov-2023     | 1.90        | 1.89   | 3.46               | 4.42               |
|  |  | Dec-2023     | 6.39        | 2.56   | 3.71               | 4.52               |
|  |  | Annual Total | 40.29       |  | 45.38              |                    |

Figure 7. Groundwater Gauges A and D








Figure 7. Groundwater Gauges E and F




Figure 7. Groundwater Gauges G and H




Figure 7. Groundwater Gauges I and J






Figure 7. Groundwater Gauges K and L







Figure 7. Groundwater Gauge - Reference Well



**Table 8. Hydrologic Success Attainment 2016 - 2023, Groundwater Wells**

| Maximum Consecutive Days in Growing Season with Water Table above -12.0 inches |          |      |      |      |          |      |      |      |          |      |      |      |          |      |      |      |
|--|----------|------|------|------|----------|------|------|------|----------|------|------|------|----------|------|------|------|
| WELL   | 2016 MY0 |      |      |      | 2017 MY1 |      |      |      | 2018 MY2 |      |      |      | 2019 MY3 |      |      |      |
|  | start    | end  | days | % GS | start    | end  | days | % GS | start    | end  | days | % GS | start    | end  | days | % GS |
| A  | 4/27     | 5/27 | 31   | 12   | 4/23     | 5/16 | 24   | 10   | 3/1      | 5/4  | 65   | 26   | 3/1      | 4/3  | 34   | 14   |
| B *  | 4/28     | 5/9  | 12   | 5    | 4/23     | 5/16 | 24   | 10   | 3/1      | 6/7  | 99   | 40   | 3/1      | 5/1  | 62   | 25   |
| C *  | 6/23     | 7/11 | 19   | 8    | 4/23     | 5/21 | 29   | 12   | 3/1      | 5/14 | 75   | 30   | 3/1      | 4/24 | 55   | 22   |
| D  | 4/27     | 5/16 | 20   | 8    | 3/13     | 4/11 | 30   | 12   | 3/1      | 5/12 | 73   | 29   | 3/1      | 4/30 | 61   | 25   |
| E  | 4/23     | 6/2  | 41   | 17   | 4/24     | 5/17 | 24   | 10   | 3/1      | 5/3  | 64   | 26   | 3/1      | 4/30 | 61   | 25   |
| F  | 3/1      | 3/20 | 20   | 8    | 3/31     | 4/10 | 11   | 4    | 3/1      | 5/3  | 64   | 26   | 3/1      | 4/25 | 56   | 23   |
| G  | 4/27     | 5/15 | 19   | 8    | 3/31     | 4/13 | 14   | 6    | 3/1      | 5/9  | 70   | 28   | 3/1      | 4/28 | 59   | 24   |
| H  | 3/1      | 4/7  | 38   | 15   | 4/23     | 5/17 | 25   | 10   | 3/1      | 6/9  | 101  | 41   | 3/1      | 5/4  | 65   | 26   |
| I  | 4/22     | 5/12 | 21   | 8    | 4/23     | 5/20 | 28   | 11   | 3/1      | 5/3  | 64   | 26   | 3/1      | 4/24 | 55   | 22   |
| J  | 4/28     | 5/16 | 19   | 8    | 5/22     | 6/2  | 12   | 5    | 3/1      | 5/12 | 73   | 29   | 3/1      | 5/1  | 62   | 25   |
| K  | 4/27     | 5/11 | 15   | 6    | 3/31     | 4/10 | 11   | 4    | 3/1      | 5/2  | 63   | 25   | 3/1      | 4/25 | 56   | 23   |
| L  | na       | na   | na   | na   | 3/1      | 6/10 | 102  | 41   | 3/1      | 6/15 | 107  | 43   | 3/1      | 5/1  | 62   | 25   |
| Ref  | 4/1      | 6/14 | 75   | 30   | 3/1      | 6/9  | 101  | 41   | 3/1      | 5/14 | 75   | 30   | 3/1      | 5/14 | 75   | 30   |

| Maximum Consecutive Days in Growing Season with Water Table above -12.0 inches |          |      |      |      |          |      |      |      |          |      |      |      |          |      |      |      |
|--|----------|------|------|------|----------|------|------|------|----------|------|------|------|----------|------|------|------|
| WELL   | 2020 MY4 |      |      |      | 2021 MY5 |      |      |      | 2022 MY6 |      |      |      | 2023 MY7 |      |      |      |
|  | start    | end  | days | % GS | start    | end  | days | % GS | start    | end  | days | % GS | start    | end  | days | % GS |
| A  | 3/1      | 5/11 | 72   | 29   | 3/1      | 4/20 | 51   | 21   | 3/1      | 4/15 | 46   | 19   | 3/1      | 5/6  | 67   | 27   |
| B *  | 3/1      | 5/14 | 75   | 30   | 3/1      | 4/18 | 49   | 20   | NA       | ---  | ---  | ---  | NA       | ---  | ---  | ---  |
| C *  | 3/1      | 5/12 | 73   | 29   | 3/1      | 4/17 | 48   | 19   | NA       | ---  | ---  | ---  | NA       | ---  | ---  | ---  |
| D  | 3/1      | 5/12 | 73   | 29   | 3/1      | 4/18 | 49   | 20   | 3/1      | 5/9  | 70   | 28   | 3/1      | 5/11 | 72   | 29   |
| E  | 3/1      | 5/13 | 74   | 30   | 3/1      | 4/20 | 51   | 21   | 3/1      | 6/2  | 94   | 38   | 3/1      | 5/23 | 84   | 34   |
| F  | 3/1      | 5/10 | 71   | 29   | 3/1      | 4/15 | 46   | 19   | 3/1      | 5/10 | 71   | 29   | 3/1      | 5/10 | 71   | 29   |
| G  | 3/1      | 5/09 | 70   | 28   | 3/1      | 4/16 | 47   | 19   | 3/1      | 4/14 | 45   | 18   | 3/1      | 4/20 | 51   | 21   |
| H  | 3/1      | 5/17 | 78   | 31   | 3/1      | 4/29 | 60   | 24   | 3/1      | 5/11 | 72   | 29   | 3/1      | 5/9  | 70   | 28   |
| I  | 3/1      | 5/09 | 70   | 28   | 3/1      | 4/16 | 47   | 19   | 3/1      | 4/17 | 48   | 19   | 3/1      | 4/21 | 52   | 21   |
| J  | 3/1      | 5/12 | 73   | 29   | 3/1      | 4/18 | 49   | 20   | 3/1      | 5/9  | 70   | 28   | 3/1      | 4/22 | 53   | 21   |
| K  | 3/1      | 4/05 | 36   | 15   | 3/1      | 4/16 | 47   | 19   | 3/1      | 5/8  | 69   | 28   | 3/1      | 5/6  | 67   | 27   |
| L  | 3/1      | 4/30 | 61   | 25   | 3/1      | 4/17 | 48   | 19   | 3/1      | 4/14 | 45   | 18   | 3/1      | 4/21 | 52   | 21   |
| Ref  | 3/1      | 5/15 | 76   | 31   | 3/1      | 4/20 | 51   | 21   | 3/1      | 5/7  | 68   | 27   | 3/1      | 5/9  | 70   | 28   |

Growing Season = Mar 1 to Nov 3 (248 Days) based on soil temperature > 41° F.


Success criteria = 25 consecutive days WT < 12" below surface.

Blue = Meets Criteria.

Brown = Fails Criteria

\* Gauges B and C are in non-credit areas and do not contribute to project success evaluation.

Yellow = Gauge failure; actual end of hydroperiod may have been later.



Percent of 2023 Growing Season with consecutive days of WT above -12 inches.