

**Bear Basin Restoration Site
Monitoring Report MY06
DMS Project # 95362
DMS Contract # 004741**

**Onslow County, NC
CU# 03030001
DWR# 2013-0456
SAW# 2012-01391**



Submitted to:

[NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652](#)

**Construction Completed: February 2015
Data Collection: 2020
Submitted: December 2020**

Monitoring and Design Firm



**4505 Falls of Neuse Road
Suite 400
Raleigh, NC 27609
Phone: (919) 278-2514
Fax: (919) 783-9266**

**Project Manager: Tim Morris
Email: tim.morris@kci.com
KCI Project No: 20122266**



MEMORANDUM

Date: February 2, 2021
To: Lindsay Crocker, DMS Project Manager
From: Tim Morris, Project Manager
KCI Associates of North Carolina, PA
Subject: MY-06 Monitoring Report Comments
Bear Basin DMS#95362, Contract 004741
White Oak River Basin CU 03030001
Onslow County, North Carolina

Please find below our responses in italics to the MY-06 Monitoring Report comments from NCDMS received on January 19, 2021, for the Bear Basin Wetland Restoration Site.

1. The report describes the rainfall as “average” in the text, but the data shows it is erratic (dry, normal, above average). DMS suggests revising wording, especially the dry antecedent conditions.
KCI Response: A discussion contextualizing the rainfall this year has been added to the report.
2. The text in the report states 12 of the 21 gauges achieved success, but the report indicates that this is the number that did not achieve success. Revise as needed.
KCI Response: The report has been correct to say that 12 of the 21 gauges did NOT achieve success.
3. The gauges that are not meeting presents concerning data for MY6 and indicates credit risk. It is important that KCI retrieve any data from these three non-meeting gauges by working with the manufacturer. DMS also suggests that KCI evaluate these areas in the field to determine if there is a difference in the soil development or some explanation. A suggestion may be to evaluate the data using a more modern growing season.
KCI Response: 8 of the 21 gauges have not met the success criteria in at least 50% of the years they have been installed. 4 of these 8 gauges were installed in 2018 and all achieved that year, but did not achieve in 2019 or 2020. 2019 was a historically dry year for the site and does not represent normal conditions and KCI believes that at least two of these gauges would have achieved the success criteria under normal conditions. We recognize that these low performing gauges represent credits at risk and are taking steps to determine the extent of the low hydrology area.
4. Explain why planted vegetation increased between MY1, MY2, and MY3 without any re-planting shown in the report.
*KCI Response: No replanting has occurred on the site. The increase in stems is likely the result of stems that were overlooked in the earlier monitoring years being counted in later years. Several of the species that show increase can be fairly inconspicuous when small (*Magnolia virginiana*, *Cephalanthus occidentalis*, *Quercus phellos*) especially when there is a thick herbaceous layer as*

there is on this site.

5. Please submit the photo point features included in the CCPV.
Please include the feature displaying the bare area in the CCPV.
Please submit a shapefile containing all the groundwater gauges.

KCI Response: These shapefiles have been submitted with the digital deliverables.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,



Tim Morris
Project Manager

TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0 MONITORING RESULTS	2
2.1 Vegetation Monitoring	2
2.2 Hydrology Monitoring	2
3.0 REFERENCES.....	3

Appendix A – Project Vicinity Map and Background Tables

Figure 1. Project Site Vicinity Map	5
Figure 2. Project Site Mitigation Plan View	6
Table 1 – Project Components	7
Table 2 – Project Activity and Reporting History	8
Table 3 – Project Contacts	9
Table 4 – Project Attributes	10

Appendix B – Visual Assessment Data

Figure 3. Current Condition Plan View	12
Table 5 – Vegetation Condition Assessment	13
Photo Point Photos	14
Vegetation Plot Photos.....	15

Appendix C – Vegetation Plot Data

Table 6 – CVS Stem Count by Plot and Species Annual Means	17
---	----

Appendix D – Hydrologic Data

30-70 Percentile Graph	19
Precipitation and Water Level Plots.....	20
Table 7 – Wetland Hydrology Criteria Attainment.....	45

1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Bear Basin Restoration Site (BBRS) is a full-delivery project that was developed for the North Carolina Division of Mitigation Services (DMS). Construction was completed in February 2015. The site is within the 03030001 Watershed Cataloging Unit (8-digit HUC) and the Local Watershed Unit (14-digit HUC) 03030001010010. In DMS' most recent publication of excluded and Targeted Local Watersheds/Hydrologic Units, the 03030001010010 14-digit HUC has been identified as a Targeted Local Watershed.

The project site, which is protected by an 11.9-acre permanent conservation easement held by the State of North Carolina, is situated in Onslow County in the Carolina Flatwoods ecoregion of the Coastal Plains physiographic province. The site is located on a single parcel located off of Jesse Williams Road approximately five miles west of Richlands, North Carolina.

The project goals and objectives are listed below.

Project Goals

- Protect and improve water quality by reducing sediment and nutrient inputs
- The protection of a watershed draining into shellfish harvesting waters
- Provide habitat for aquatic flora and fauna by improving physical structure and vegetative composition
- Increase the local hydroperiod by encouraging both surface and subsurface storage and retention
- Restore and establish a functional and diverse wetland community

Project Objectives

- Fill field ditches to restore surface flow retention and elevate local groundwater levels.
- Redevelop longer wetland flow patterns to increase surface flow retention time.
- Restore a diverse wetland vegetation community through maintenance and germination of existing wetland seed stores, planting of wetland trees and shrubs, and incorporation of a custom wetland seed mix.

The BBRS provided mitigation for wetland impacts within Hydrologic Unit 03030001 by restoring 8.6 acres of wetland and preserving 1.9 acres of upland, generating 8.6 non-riparian wetland mitigation units (WMU's). The wetland site will be monitored to determine if the project is on-track to meeting jurisdictional wetland status. In the restoration areas, the wetland site will be deemed successful once hydrology is established and vegetation success criteria are met. The site will be monitored for at least seven years or until the success criteria are achieved.

As designed, the western and southernmost ditches, located adjacent to the project easement were left open and not filled during construction. It is anticipated that leaving these ditches open will have minimal impacts to the overall hydrologic performance of the site. The hydrologic influence of these ditches was modeled using Lateral Effect, a software program that determines the lateral effect of a drainage ditch or borrow pit on adjacent wetland hydrology (NCSU BAE, 2011). This analysis determined that the potential horizontal drainage influence averages 85'. Due to the fact that these ditches cannot be filled because of the potential for hydrologic trespass, the area immediately adjacent to the ditch will not be a credit generating part of the site. It is assumed that with the onsite modifications, such as filling field ditches and surface roughening, the entire site will have more surface and groundwater storage, which may decrease the effect of the open ditches. For this reason, the non-credit generating portion of the site is assumed to be half of the zone of influence for the ditch.

2.0 MONITORING RESULTS

2.1 VEGETATION MONITORING

The success criteria for the planted species in the mitigation area will be based on survival. The site will demonstrate the re-establishment of targeted vegetative communities through the survival and growth of planted species and volunteer colonization, with an average stem density of 320 stems/acre after three years, 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. To determine the success of the planted mitigation area, seven permanent vegetation monitoring plots (10 by 10 meters) have been established in the wetland restoration area at a density that represents the total mitigation acreage. The average density of these plots will determine whether the site meets the success criterion.

During the sixth monitoring year, vegetation monitoring did not occur, as stipulated in the mitigation plan. In general the site is well vegetated, with widespread herbaceous coverage and healthy planted stems. There is an area of open water that does not have significant vegetation. Over the course of the year, this area expands and shrinks with the seasons so that it reaches its fullest extent in the winter and its lowest during the summer. This results in areas around the edge that, while inundated during the winter, support vegetation during the summer. Species such as *Juncus effuses*, *Scirpus cyperinus*, *Scirpus atrovirens*, *Carex comosa*, *Carex vulpinodea*, and *Schoenoplectus tabernaemontani* are abundant in these areas. In December 2018, KCI used GPS to map the extent of the area that is inundated to the point of excluding vegetation year round and found it to be 0.87 acres. See Appendix B – Visual Assessment Data for more information.

2.2 HYDROLOGY MONITORING

Wetland hydrology will be monitored with a series of automatic gauges that record water table depth. The site must present continuous saturated or inundated hydrologic conditions for at least 8% of the growing season with a 50% probability of reoccurrence during normal weather conditions. A “normal” year is based on NRCS climatological data for Onslow County using the 30th to 70th percentile thresholds as the range of normal as documented in the USACE Technical Report “Assessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000.” The growing season for Onslow County is considered to extend from March 18 to November 16 (244 days). The water table of the restored wetlands must be within 12” of the soil surface continuously for at least 8% (20 days) of the 244-day growing season. Wetland hydrology will be monitored with twenty automatic gauges that record water table depth.

To monitor the effect of the unfilled ditches described in Section 1.0, four sets of coupled gauges were installed perpendicular to the unfilled ditches. Each set includes a gauge that is 50’ from the open ditch and another that is 80’ from the ditch. An additional four gauges were installed between the coupled gauges to monitor hydrology less than 42.5’ from the open ditch in the non-credit bearing zone.

The daily rainfall data was obtained from a local weather station in Jacksonville, NC; provided by the NC State Climate Office. For the 2020 year, the months of March, April, August, September, and October experienced average rainfall, while January, and July experienced below average rainfall. February, May, June, and November recorded above average rainfall for the site. Although the overall rainfall total for the site was average for the year. After receiving a total of 6 inches of rain during the first 2 months of the growing season (3/18-5/16), the site then received 5.7 inches of rain in 5 days (5/17-5/21). This was followed by approximately three weeks with only 0.5 inches of rain (5/22-6/11) and then another 5.7 inches of rain in 5 days (6/12-6/16). This pattern continued throughout the growing season with long periods of relatively little rain followed by short periods of heavy rain. This inconsistent rain fall caused many of the gauges to have short dry periods during what would normally be jurisdictional hydrology.

During the site's sixth growing season, 12 of the 21 credit bearing gauges achieved the success criteria. Collectively the credit bearing gauges averaged 10.0% (24 days) continuous saturation during the growing season. Additionally, one of the four non-credit bearing gauges achieved the success criteria. Six of the nine non-achieving gauges are located near the unfilled ditch along the western boundary of the property. One of the three non-achieving gauges that is not located along this ditch missed achieving the success criteria by only one day.

3.0 REFERENCES

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>)

USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

Sprecher, S. W. and Warne, A. G. 2000. "Assessing and Using Meteorological Data to Evaluate Wetland Hydrology," ERDC/EL TR-WRAP-00-01, U.S. Army Engineer Research and Development Center, Vicksburg, MS.

Appendix A

Project Vicinity Map and Background Tables




Figure 1. Vicinity Map






Table 1. Project Components									
Project Number and Name: 95362 – Bear Basin Restoration Site									
Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Acres	-	-	-	-	8.6	-	-	-	-
Credits	-	-	-	-	8.6	-	-	-	-
TOTAL CREDITS	-		-		8.6		-	-	-
Project Components									
Project Component -or- Reach ID	Stationing/ Location		Existing Footage/ Acreage		Approach (PI, PII etc.)		Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio
Wetland Area	-		8.6 acres		-		Restoration	8.6 acres	1:1
Component Summation									
Restoration Level	Stream (linear feet)		Riparian Wetland (acres)		Non-riparian Wetland (acres)		Buffer (square feet)	Upland (acres)	
			Riverine	Non-Riverine					
Restoration	-		-	-	8.6 acres		-	-	
Enhancement			-	-	-		-	-	
Enhancement I	-								
Enhancement II	-								
Creation			-	-	-			-	
Preservation	-		-	-	-			1.9 acres	
High Quality Preservation	-		-	-	-			-	
TOTAL	-		-	-	8.6 acres			1.9 acres	

Table 2. Project Activity & Reporting History		
Bear Basin Wetland Restoration Site, DMS Project# 95362		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		July 2014
Final Design – Construction Plans		July 2014
Construction		Dec 2014
Planting		March 2015
Baseline Monitoring/Report	May 2015	June 2015
Vegetation Monitoring	May 19, 2015	
Photo Points	May 26, 2015	
Year 1 Monitoring	Nov 2015	Jan 2015
Vegetation Monitoring	Oct 13, 2015	
Photo Points	Oct 13, 2015	
Gauge Downloads	Nov 25, 2015	
Year 2 Monitoring	Dec 2016	Dec 2016
Vegetation Monitoring	July 5, 2016	
Photo Points	Aug 16, 2016	
Gauge Downloads	Dec 14, 2016	
Year 3 Monitoring	Nov 2017	Jan 2018
Vegetation Monitoring	July 5, 2017	
Photo Points	Nov 30, 2017	
Gauge Downloads	Nov 30, 2017	
Year 4 Monitoring	Nov 2018	Jan 2018
Vegetation Monitoring	N/A	
Photo Points	Nov 13, 2018	
Gauge Downloads	Nov 13, 2018	
Year 5 Monitoring	Nov 2019	Dec 2019
Vegetation Monitoring	July 25, 2019	
Photo Points	Nov 20, 2019	
Gauge Downloads	Nov 20, 2019	
Year 6 Monitoring	Nov 2020	Dec 2020
Vegetation Monitoring	N/A	
Photo Points	Nov 20, 2020	
Gauge Downloads	Nov 20, 2020	

Table 3. Project Contacts Project Number and Name: 95362 - Bear Basin Restoration Site	
Design Firm	KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
Construction Contractor	KCI Environmental Technologies and Construction, Inc. 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
Planting Contractor	Bruton Nurseries and Landscapes PO Box 1197 Freemont, NC 27830 Contact: Mr. Charlie Bruton Phone: (919) 242-6555
Monitoring Performers	
	KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

Table 4. Project Attribute Table			
Project Number and Name: 95362 – Bear Basin Restoration Site			
County	Onslow County		
Project Area (acres)	11.9 acres		
Project Coordinates (lat. and long.)	34.925365 N , -77.607461 W		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	White Oak		
USGS Hydrologic Unit 8-digit	03030001	USGS Hydrologic Unit 14-digit	03030001010010
DWQ Sub-basin	03-05-02b		
Project Drainage Area (acres)	32.7 acres		
Project Drainage Area Percentage of Impervious Area	2%		
CGIA Land Use Classification	44% Cultivated, 4% Managed Herbaceous Cover, 50% Southern Yellow Pine, and 2% High-Intensity Developed		
Wetland Summary Information			
Parameters	Wetland Area		
Size of Wetland (acres)	8.6 acres		
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Non-riparian		
Mapped Soil Series	Rains and Stallings (Pantego and Lynchburg by detailed soil investigation)		
Drainage class	Poorly drained		
Soil Hydric Status	Drained Hydric		
Source of Hydrology	Precipitation		
Hydrologic Impairment	Ditching and Crops		
Native vegetation community	Crops		
Percent composition of exotic invasive vegetation	0%		



Appendix B

Visual Assessment Data

LEGEND:

- VEG PLOT ACHIEVING DENSITY CRITERION □
- VEG PLOT BELOW DENSITY CRITERION □
- VEG PLOT TOTAL / PLANTED STEM DENSITY 1451/757
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION ⊕
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION ⊕
- PHOTO POINT (PP) ↻
- FILLED DITCHES
- NONRIPARIAN WETLAND RESTORATION = 8.6 ACRES
- CONSERVATION EASEMENT
- BARE AREA / OPEN WATER

**VEG MONITORING FROM MY05 (2019)
IMAGE SOURCE: NC 2019 GOOGLE EARTH*



	DATE
	SYMBOL
	DESCRIPTION
	REVISIONS
NCDEQ DIVISION OF MITIGATION SERVICES	
KCI ASSOCIATES OF NC ENGINEERS • PLANNERS • SCIENTISTS 4505 FALLS OF NEUSE ROAD RALEIGH, NORTH CAROLINA 27609	
BEAR BASIN RESTORATION SITE DMS PROJECT #95362 RICHLANDS, ONSLOW COUNTY, NORTH CAROLINA MONITORING YEAR 05	
DATE: DEC 2020	
SCALE: GRAPHIC	
CURRENT CONDITION PLAN VIEW	
SHEET 1 OF 1	
FIGURE 3	

Table 5. Vegetation Condition Assessment						
Project Number and Name: 95362 – Bear Basin Restoration Site						
Planted Acreage 11.9			Easement Acreage 8.6			
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	1	0.87	7.3%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				1	0.87	7.3%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				1	0.87	7.3%
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

Photo Reference Points



PP1 – MY-00 – 5/26/15



PP1 – MY-06 – 11/20/20



PP2 – MY-00 – 5/26/15



PP2 – MY-06 – 11/20/20



PP3 – MY-00 – 5/26/15



PP3 – MY-06 – 11/20/20



PP4 – MY-00 – 5/26/15



PP4 – MY-06 – 11/20/20



PP5 – MY-00 – 5/26/15



PP5 – MY-06 – 11/20/20



PP6 – MY-00 – 5/26/15



PP6 – MY-06 – 11/20/20

Appendix C


Vegetation Plot Data

Table 6. CVS Stem Count by Plot and Species			Annual Means														
DMS Project Code 95362. Project Name: Bear Basin																	
Scientific Name	Common Name	Species Type	MY5 (2019)			MY3 (2017)			MY2 (2016)			MY1 (2015)			MY0 (2015)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	red maple	Tree			10			2									
<i>Aronia arbutifolia</i>	red chokeberry	Shrub	3	3	3	4	4	4	3	3	3	4	4	4	4	4	4
<i>Baccharis halimifolia</i>	eastern baccharis	Shrub			3			1			2						
<i>Betula nigra</i>	river birch	Tree	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6
<i>Celtis occidentalis</i>	common hackberry	Tree							1	1	1						
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub	2	2	2	2	2	2	1	1	1	1	1	1	1	1	1
<i>Diospyros virginiana</i>	common persimmon	Tree	5	5	5	5	5	5	5	5	5	6	6	7	7	7	7
<i>Fraxinus pennsylvanica</i>	green ash	Tree	8	8	8	8	8	8	8	8	8	7	7	7	8	8	8
<i>Juglans nigra</i>	black walnut	Tree			4			1									
<i>Liquidambar styraciflua</i>	sweetgum	Tree			17			9			5			8			
<i>Liriodendron tulipifera</i>	tuliptree	Tree	7	7	7	13	13	13	9	9	10	10	10	10	15	15	15
<i>Magnolia virginiana</i>	sweetbay	Tree	8	8	8	8	8	8	7	7	7	6	6	6	5	5	5
<i>Morella cerifera</i>	wax myrtle	shrub			2												
<i>Nyssa biflora</i>	swamp tupelo	Tree	4	4	4	4	4	4	4	4	4						
<i>Pinus taeda</i>	loblolly pine	Tree			81			13									
<i>Quercus</i>	oak	Tree				1	1	1	1	1	6	3	3	4	2	2	2
<i>Quercus laurifolia</i>	laurel oak	Tree	5	5	5												
<i>Quercus nigra</i>	water oak	Tree												1	1	1	
<i>Quercus pagoda</i>	cherrybark oak	Tree	65	65	66	66	66	66	66	66	66	64	64	68	67	67	67
<i>Quercus phellos</i>	willow oak	Tree	13	13	14	18	18	18	16	16	16	15	15	15	16	16	16
<i>Salix nigra</i>	black willow	Tree			1												
<i>Taxodium distichum</i>	bald cypress	Tree	3	3	3	3	3	3	3	3	3	1	1	1			
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub	2	2	2	3	3	3	3	3	3	2	2	2	2	2	2
Stem count			131	131	251	141	141	167	133	133	146	125	125	139	134	134	134
size (ares)			7			7			7			7			7		
size (ACRES)			0.17			0.17			0.17			0.17			0.17		
Species count			13	13	20	13	13	18	14	14	16	12	12	13	12	12	12
Stems per ACRE			757	757	1451	815	815	965	769	769	844	723	723	804	775	775	775



Appendix D

Hydrologic Data



**Bear Basin Wetland Restoration Site
30-70 Percentile Graph
WETS Station Name: Maysville, NC**





Bear Basin Restoration Site Hydrograph Wetland Gauge 1





Bear Basin Restoration Site Hydrograph Wetland Gauge 2





Bear Basin Restoration Site Hydrograph Wetland Gauge 3




Bear Basin Restoration Site Hydrograph Wetland Gauge 4




Bear Basin Restoration Site Hydrograph Wetland Gauge 5



Bear Basin Restoration Site Hydrograph Wetland Gauge 6





Bear Basin Restoration Site Hydrograph Wetland Gauge 7





- Rainfall
- Sensor Depth
- Groundwater Depth
- Ground Surface
- 12 Inches Below Ground Surface



Bear Basin Restoration Site Hydrograph Wetland Gauge 8





Bear Basin Restoration Site Hydrograph Wetland Gauge 9





Bear Basin Restoration Site Hydrograph Wetland Gauge 10





Bear Basin Restoration Site Hydrograph Wetland Gauge 11 - non-credit zone





Bear Basin Restoration Site Hydrograph Wetland Gauge 12 - non-credit zone




Bear Basin Restoration Site Hydrograph Wetland Gauge 13





Bear Basin Restoration Site Hydrograph Wetland Gauge 14




Bear Basin Restoration Site Hydrograph Wetland Gauge 15



Bear Basin Restoration Site Hydrograph Wetland Gauge 16




Bear Basin Restoration Site Hydrograph Wetland Gauge 17 - non-credit zone





- Rainfall
- Sensor Depth
- Groundwater Depth
- Ground Surface
- 12 Inches Below Ground Surface



Bear Basin Restoration Site Hydrograph Wetland Gauge 18





Bear Basin Restoration Site Hydrograph Wetland Gauge 19





Bear Basin Restoration Site Hydrograph Wetland Gauge 20 - non-credit zone





Bear Basin Restoration Site Hydrograph Wetland Gauge 21





Bear Basin Restoration Site Hydrograph Wetland Gauge 22



Bear Basin Restoration Site Hydrograph Wetland Gauge 23



Bear Basin Restoration Site Hydrograph Wetland Gauge 24



Bear Basin Restoration Site Hydrograph Wetland Gauge 25





Table 7. Wetland Hydrology Criteria Attainment Table							
Project Number and Name: 95362 - Bear Basin Restoration Site							
	Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage)						
Success Criteria (20 Days) (8%)	MY-01 2015	MY-02 2016	MY-03 2017	MY-04 2018	MY-05 2019	MY-06 2020	MY-07
Gauge 1	Yes/23 (9.4%)	Yes/24 (9.8%)	Yes/26 (10.7%)	Yes/31 (12.7%)	No/12 (4.9%)	Yes/20 (8.2%)	
Gauge 2	Yes/28 (11.5%)	Yes/42 (17.2%)	Yes/28 (11.5%)	Yes/37 (15.2%)	Yes/40 (16.4%)	Yes/56 (23.0%)	
Gauge 3	Yes/22 (9.0%)	No/14 (5.7%)	No/10 (4.1%)	Yes/27 (11.1%)	Yes/24 (9.8%)	Yes/25 (10.2%)	
Gauge 4	No/17 (7.0%)	No/15 (6.1%)	Yes/25 (10.2%)	Yes/26 (10.7%)	No/9 (3.7%)	No/7 (2.9%)	
Gauge 5	Yes/90 (36.9%)	Yes/48 (19.7%)	Yes/30 (12.3%)	Yes/48 (19.7%)	Yes/43 (17.6%)	Yes/41 (16.8%)	
Gauge 6	Yes/28 (11.5%)	Yes/41 (16.8%)	Yes/29 (11.9%)	Yes/46 (18.9%)	Yes/39 (16.0%)	Yes/42 (17.2%)	
Gauge 7	Yes/51 (20.9%)	Yes/45 (18.4%)	Yes/25 (10.2%)	Yes/47 (19.3%)	Yes/56 (23.0%)	Yes/60 (24.6%)	
Gauge 8	Yes/28 (11.5%)	Yes/42 (17.2%)	Yes/27 (11.1%)	Yes/33 (13.5%)	Yes/41 (16.8%)	Yes/41 (16.8%)	
Gauge 9	Yes/23 (9.4%)	Yes/23 (9.4%)	Yes/25 (10.2%)	Yes/31 (12.7%)	No/13 (5.3%)	Yes/41 (16.8%)	
Gauge 10	Yes/24 (9.8%)	No/18 (7.4%)	Yes/26 (10.7%)	Yes/33 (13.5%)	Yes/23 (9.4%)	Yes/20 (8.2%)	
Gauge 11*	15 (6.1%)	15 (6.1%)	4 (1.6%)	13 (5.3%)	4 (1.6%)	5 (2.0%)	
Gauge 12*	25 (10.2%)	19 (7.8%)	25 (10.2%)	32 (13.1%)	23 (9.4%)	20 (8.2%)	
Gauge 13	Yes/27 (11.1%)	Yes/42 (17.2%)	Yes/26 (10.7%)	Yes/32 (13.1%)	No/11 (4.5%)	Yes/20 (8.2%)	
Gauge 14	Yes/25 (10.2%)	No/19 (7.8%)	Yes/26 (10.7%)	Yes/32 (13.1%)	Yes/23 (9.4%)	Yes/20 (8.2%)	
Gauge 15	Yes/35 (14.3%)	Yes/42 (17.2%)	Yes/27 (11.1%)	Yes/33 (13.5%)	No/13 (5.3%)	No/15 (6.1%)	
Gauge 16	Yes/22 (9.0%)	No/14 (5.7%)	No/10 (4.1%)	Yes/31 (12.7%)	No/12 (4.9%)	No/11 (4.5%)	
Gauge 17*	23 (9.4%)	14 (5.7%)	9 (3.7%)	14 (5.7%)	7 (2.9%)	4 (1.6%)	
Gauge 18	Yes/22 (9.0%)	No/14 (5.7%)	No/9 (3.7%)	Yes/26 (10.7%)	No/8 (3.3%)	No/10 (4.1%)	
Gauge 19	No/18 (7.4%)	No/12 (4.9%)	No/7 (2.9%)	Yes/25 (10.2%)	No/4 (1.6%)	No/8 (3.3%)	
Gauge 20*	19 (7.8%)	12 (4.9%)	7 (2.9%)	26 (10.7%)	8 (3.3%)	10 (4.1%)	
Gauge 21**				Yes/30 (12.3%)	Yes/23 (9.4%)	Yes/20 (8.2%)	
Gauge 22**				Yes/27 (11.1%)	No/10 (4.1%)	No/19 (7.8%)	
Gauge 23**				Yes/26 (10.7%)	No/12 (4.9%)	No/14 (5.7%)	
Gauge 24**				Yes/27 (11.1%)	No/9 (3.7%)	No/14 (5.7%)	
Gauge 25**				Yes/26 (10.7%)	No/8 (3.3%)	No/10 (4.1%)	

*=non-credit bearing area **=Gauge installed March 7, 2018