

Monitoring Report Year 1

Watts Site

DMS Project No. 413
NCDENR Contract # 6113
USACE Action ID SAW-2005-11813
NCDWR Project # 05-1354v2
State Construction Project No. 09-07804-01A-01-1
Perquimans County, NC



Prepared for the
NC Department of Environmental Quality
Division of Mitigation Services

217 West Jones St.
Raleigh, NC 27603



North Carolina Department of Environmental Quality

Submission Date: **December 2015**
Data Collection Date: **December 2015**

Prepared by:



1151 SE Cary Parkway, Suite 101
Cary, NC 27518
919.557.0929

Heather Smith, LSS, Project Scientist

This assessment and report are consistent with NCDENR Division of Mitigation Services Template Version Feb. 2014 for Baseline Monitoring Document Format, Data Requirements and Content Guidance.

TABLE OF CONTENTS

	<u>Page</u>
1.0 Project Summary	1
1.1 Project History and Background	1
1.2 Project Goals and Objectives	1
1.3 Project Success Criteria	2
1.4 Annual Monitoring Results.....	2
2.0 Methodology	3
3.0 References	3
Appendix A. Project Information Tables	
Table 1. Project Components and Mitigation Credits	
Table 2. Project Activity and Reporting History	
Table 3. Project Contact Table	
Table 4. Project Baseline Information and Attributes	
Appendix B. Visual Assessment Data	
Figure 1. Current Condition Plan View	
Table 5. Vegetation Condition Assessment	
Vegetation Plot Photos	
Appendix C. Vegetation Plot Data	
Table 6. Vegetation Plot Criteria Attainment	
Table 7. CVS Vegetation Plot Metadata	
Table 8. Planted and Total Stem Counts	
Table 9. Random Vegetation Strip Plots	
Appendix D. Stream Geomorphology	
Cross Sections	
Stream Formation Photos	
Appendix E. Hydrology Data	
Rainfall Data	
Hydrographs	
Table 10. Wetland Hydrology Attainment	
Headwater Channel Hydrology Graph	

1.0 PROJECT SUMMARY

1.1 Project History and Background

The Watts Property (Site) is in eastern Perquimans County, approximately 13 miles southeast of US-17 on Norma Drive. The Site is owned in fee by the State of North Carolina. To access the Site from Hertford, drive north along US-17 and turn right onto New Hope Rd and follow for approximately 13 miles and turn left on Little River Shores Rd, turn left onto Tuscarora Trail and left on Norma Dr. The Site is on the left approximately 0.1 mile down Norma Dr. It is situated in the Coastal Plain physiographic region and the Pasquotank River Basin (Hydrologic Unit 03010205).

The Site encompasses approximately 48 acres of former agriculture land and has a direct hydrologic connection with the Little River. The Site watershed consists of agricultural land and forest. There is no impervious area within the drainage area. The drainage area for the Site is 136 acres at the lower end of the stream.

Prior to construction activities the stream was deepened and channelized and the surrounding wetland complex was drained for row crop agricultural production. These modifications resulted in significant alterations to surface and groundwater hydrology in addition to degraded aquatic and terrestrial habitats within the Site.

1.2 Project Goals and Objectives

The Site is located in the Pasquotank River Basin; eight digit CU 03010205 and the 14-digit HUC 03010205060020. The Pasquotank River Basin Restoration Priorities (EEP, 2009) restoration goals for CU 03010205 include supporting implementation of the NC Coastal Habitat Protection Plan (NCCHPP). The following are the goals of the NCCHPP:

- Improve effectiveness of existing rules and programs protecting coastal fish habitats
- Identify, designate, and protect strategic habitat areas.
- Enhance habitat and protect it from physical impacts.
- Enhance and protect water quality.

In addition to the above mentioned CU goals the following are Site specific goals established in the mitigation plan (NCDENR, 2012):

- Restore ditched wetlands to improve the habitat, fishery and flood control functions;
- Reduce sediment loading and other pollutants from the surface runoff by increasing the soils retention, filtration and nutrient uptake functions of wetland and riparian areas;
- Restore and protect wildlife corridors and other key links to high value habitat areas; and
- Restore and protect natural breeding, nesting and feeding habitat to promote species richness and diversity.

The goals established in the 2012 mitigation plan were addressed through the following project objectives:

- Promote wetland hydrology by filling drainage ditches;
- Reduce pollutant runoff by grading the headwater valley for increased residence time of stormflows;
- Promote wildlife habitat by reforestation with native hardwoods.

1.3 Project Success Criteria

The stream and wetland restoration success criteria for the Site were established in the approved mitigation plan. The success criteria were discussed with the Interagency Review Team (IRT) during the finalization of the mitigation plan. The agreed upon success criteria are a compromise between the current requirements in the Monitoring Requirements and Performance Standards for Compensatory Mitigation in North Carolina (USACE, 2013) and the success criteria found in the Information Regarding Stream Restoration in the Outer Coastal Plain of North Carolina (USACE, 2005) which was the current reference document when the Site was originally acquired for mitigation.

The stream and wetland restoration and enhancement sections of the project were assigned specific performance criteria components for hydrology, vegetation and morphology (streams only). Performance criteria will be evaluated for a minimum of five years post-construction monitoring. If all performance criteria have been met the Division of Mitigation Services (DMS) may propose the Site for closeout after five years of monitoring.

The project success criteria for stream, wetland and vegetation are as follows:

- Stream restoration success includes visual documentation of flow within the low point of the valley, during monitoring years 1-4 and visual documentation of a primary flow path, stream channel or ordinary high water mark, post monitoring year 4;
- Wetland hydrology success will include a minimum of a 8% hydroperiod in years of normal of rainfall;
- Vegetation success will include stem densities of 320 stems/acre in MY3 and 260 stems/acre in MY5.

Two pressure transducers were installed but are not related to project success. The information gathered from the transducers will be included in the monitoring report as supplemental data.

1.4 Annual Monitoring Results

The headwater channel was visually assessed three times throughout MY1 for success criteria. During the spring the channel exhibited several visual indicators for the MY 1-4 success criteria. Wrack lines were observed adjacent to the channel, vegetation was laid over in the direction of stream flow, and standing water was also observed (Appendix D). The stream restoration met the success criteria described in the mitigation plan. Additionally, the three (3) cross-sections were stable throughout MY1 and both pressure transducers demonstrated 14 consecutive days of surface water.

Six groundwater gauges were installed to determine the wetland hydroperiod. Four of the six groundwater gauges met the minimum 8% hydroperiod; successful hydroperiods ranged from 10.2% to 28.9%. Two gauges (no. 3 and no. 5) did not meet the success criteria. The NC State Climate Office located in Elizabeth City experienced above average rainfall for the months of April through July. It is expected the Site will continue to recharge groundwater.

Eight CVS vegetation plots and eight random strip plots have been established to monitor vegetation success. The random strip plot totals include planted and volunteer hardwood trees. All of the CVS vegetation plots met success criteria of 320 planted stems/acre except VP1 and all eight plots met success criteria when volunteer specimens are included in vegetation counts. The planted densities ranged from 242 to 1,174 stems per acre. Five of the eight random plots met the MY1 success criteria; the densities ranged from 81 to 728 stems per acre. Areas with thicker herbaceous vegetation had lower stem densities across the site.

2.0 METHODOLOGY

Vegetation plot monitoring data were collected following the standard CVS-EEP Protocol for Recording Vegetation, Level II, Version 4.2 (Lee et al. 2008). Strip plot data was collected in 25m X 4m plots spaced at random throughout the site. The rain gauge, groundwater gauges and pressure transducers are monitored quarterly. Information for the CCPV was collected using a Garmin GPS.

3.0 REFERENCES

- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Available at: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>.
- NCDENR Division of Mitigation Services, 2009. Pasquotank River Basin Restoration Priorities, September 2009. Available at http://portal.ncdenr.org/c/document_library/get_file?uuid=336f3816-416e-4ee1-854e-056021e726f8&groupId=60329.
- NCDENR Division of Mitigation Services, 2012. Watts Final Mitigation Plan. Prepared by Ecological Engineering, LLP.
- NCDENR Division of Mitigation Services, 2014. Annual Monitoring and Closeout Reporting Format, Data Requirements, and Content Guidance. Available at: http://portal.ncdenr.org/c/document_library/get_file?pid=60409&folderId=18877169&name=DLFE-86604.pdf
- NCDENR Division of Water Quality (NCDWQ), 2010. Basin Overview, Pasquotank River Subbasin 03-01-52. Available at: http://h20.enr.state.nc.us/tmdl/documents/303d_Report.pdf.
- North Carolina State Climate Office, 2010. Elizabeth City Station, Available: <http://www.ncclimate.ncsu.edu/cronos/normals.php?station=312719>
- US Army Corps of Engineers, 1987. Corps of Engineers Wetland Delineation Manual. Technical Report Y-87-1. AD/A176.
- US Army Corps of Engineers, 2013. Monitoring Requirements and Performance Standards for Compensatory Mitigation in North Carolina. Wilmington, NC.
- US Army Corps of Engineers and NCDENR Division of Water Quality (USACE & NCDWQ), 2005. Information Regarding Stream Restoration in the Outer Coastal Plain of North Carolina. Wilmington, NC.

Appendix A

Project Information Tables

Table 1. Project Components and Mitigation Credits
Watts/ 413

Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian wetland		Buffer	Nitrogen Nutrient Offset	Phosphorus Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	1,003				20.4	0.04			

Project Components						
Project Component	Stationing/Location	Existing Footage/Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio
UT Little River	10+00 to 25+05	1,505	CPHSR*	Restoration	1,505	1.5:1
Non-Riparian Wetland	n/a	0 ac	n/a	Restoration	20.4	1:1

Component Summation						
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-riverine			
Restoration	1,505			20.4		26.8
Enhancement						
Enhancement I						
Enhancement II						
Creation						
Preservation						
HQ Preservation						

BMP Elements			
Element	Location	Purpose/Function	Notes

BMP Elements
 * CPHSR= Coastal Plain Headwater Stream Restoration (USACE et. al., 2007) BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer.

**Table 2. Project Activity and Reporting History
Watts/ 413**

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	October-11	November-12
Final Design - Construction Plans	June-10	June-13
Construction		February-15
Temporary S&E Mix Applied to Entire Project Area		June-14
Permanent Seed Mix Applied to Streamside		June-14
Bare Root, Live Stake and Tubling Plantings Applied		December-14 & March-15
Baseline Monitoring Document	January-15 & April-15	May-15
Year 1 Monitoring	December-15	December-15
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

**Table 3. Project Contact Table
Watts/ 413**


Designer Ecological Engineering, LLP Jenny S. Fleming, PE	Firm Information/ Address 1151 SE Cary Parkway Ste. 101, Cary, NC 27518 (919) 557-0929
Construction Contractor River Works, Inc. Bill Wright	Firm Information/ Address 8000 Regency Parkway, Suite 800, Cary, NC 27518 (919) 459-9001
Planting Contractors River Works, Inc. George Morris	Firm Information/ Address 8000 Regency Parkway, Suite 800, Cary, NC 27518 (919) 459-9001
Keller Environmental, LLC Jay Keller	7921 Haymarket Ln. Raleigh, NC 27615 919-749-8259
Seeding Contractor River Works, Inc. George Morris	Firm Information/ Address 8000 Regency Parkway, Suite 800, Cary, NC 27518 (919) 459-9001
Seed Mix Sources	Green Resource (336) 855-6363
Nursery Stock Suppliers	ArborGen (843) 851-4129 Claridge Nursery 919-857-4801 Dykes and Son Nursery 931-668-8833
Monitoring Performer Ecological Engineering, LLP G. Lane Sauls Jr. (stream, vegetation & wetland)	Firm Information/ Address 1151 SE Cary Parkway Ste. 101, Cary, NC 27518 (919) 557-0929

Table 4. Project Baseline Information and Attributes
Watts/ 413

Project Information			
Project Name		Watts	
County		Perquimans County	
Project Area		48.09 acres	
Project Coordinates (latitude and longitude)		36.1652791 N and 76.2676037 W	
Project Watershed Summary Information			
Physiographic Province		Coastal Plain	
River Basin		Pasquotank	
USGS Hydrologic Unit 8-digit	3010205	USGS Hydrologic Unit 14-digit	3010205060020
DWQ Subbasin		03-01-52	
Project Drainage Area		136 acres	
Project Drainage Area Percentage of Impervious Area		0 acres	
CGIA Land Use Classification		Agricultural Land	
Reach Summary Information			
Parameters	Reach 1 (upper)		Reach 2
Length of Reach	750		755
Valley Classification	n/a		n/a
Drainage Area	110		136
NCDWQ Stream ID Score	25		33.25
NCDWQ Water Quality Classification	SC (receiving water)		SC (receiving water)
Morphological Description (stream type)	G5 or similar		G5 or similar
Evolutionary Trend	C to G to F		C to G to F
Underlying Mapped Soils	Roanoke silt loam		Roanoke silt loam
Drainage Classification	Poorly drained		Poorly drained
Soil Hydric Status	Hydric A		Hydric A
Slope	< 2%		< 2%
FEMA Classification	Zone AE		Zone AE
Native Vegetation Community	N/A		N/A
Percent Composition of Exotic Invasive Species	< 5%		< 5%
Wetland Summary Information			
Size of Wetland		0.06 acre	
Wetland Type		Hardwood Flat (NCWAM)	
Mapped Soil Series		Roanoke silt loam	
Drainage Classification		Poorly drained	
Soil Hydric Status		Hydric A	
Source of Hydrology		Groundwater and Surface	
Hydrologic Impairment		Clay confining layer	
Native Vegetation Community		N/A	
Percent Composition of Exotic Invasive Species		< 5%	
Regulatory Considerations			
	Applicable	Resolved/ Supporting Documentation	
Waters of the United States - Section 404	Yes	Resolved/ 404 Permit	
Waters of the United States - Section 401	Yes	Resolved/401 Permit	
Endangered Species Act	Yes	Resolved/Categorical Exclusion	
Historic Preservation Act	Yes	Resolved/Categorical Exclusion	
Coastal Zone/Area Management Acts (CZMA/CAMA)	Yes	Resolved/Email from CAMA	
FEMA Floodplain Compliance	Yes	Resolved/EEP Flood Checklist	
Essential Fisheries Habitat	Yes	Resolved/Categorical Exclusion	

Appendix B

Visual Assessment Data



Prepared For:



Figure 1: Current Condition Plan View (CCPV)

**Watts Property
DMS Project # 413
Monitoring Year 1**

Perquimans County

0 400 800



1" = 400'



Table 5. Vegetation Condition Assessment		Watts DMS # 413				
Planted Acreage 23.9 Easement Acreage 48.1						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material	0.1 ac	Yes	2	0.48	0.02%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY 3, 4, or 5 stem count criteria	0.1 ac	Yes	4	1.24	0.05%
Total				6	1.72	0.07%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that is obviously small given the monitoring year	0.25 ac	n/a	0	0	0%
Cumulative Total				6	1.72	0.07%

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% Planted Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale)	0.1 ac	No	0	0	0.0%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale)	0.1 ac	No	0	0	0.0%

Photostation Comparison



Watts- MY 1 (2015)

Photo # and Location


Baseline Condition 2015

MY 1 2015 (9/16/2015)



Photostation 1.
Facing southwest
along diagonal of
Vegetation Plot 1.





Photostation 2.
Facing southwest
along diagonal of
Vegetation Plot 2.



Photostation 3.
Facing southwest
along diagonal of
Vegetation Plot 3.



Photostation 4.
Facing southwest
along diagonal of
Vegetation Plot 4.




**Photostation
Comparison -
Page 2**



Baseline Condition 2015

MY 1 2015 (9/16/2015)


Photostation 5.
Facing southwest
along diagonal of
Vegetation Plot 5



Photostation 6.
Facing southwest
along diagonal of
Vegetation Plot 6.



Photostation 7.
Facing southwest
along diagonal of
Vegetation Plot 7.



Photostation 8.
Facing southwest
along diagonal of
Vegetation Plot 8.



Appendix C
Vegetation Data

Table 6. Vegetation Plot Criteria Attainment
Watts DMS # 413

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	No	88%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	

**Table 7. CVS Vegetation Plot Metadata
Watts-UT Little River DMS # 413**

Report Prepared By	Heather Smith
Date Prepared	9/18/2015 8:34
database name	EcologicalEngineering-2015-WattsYear-1.mdb
database location	P:\50000 State\EEP 50512\50512-010 Watts Monitoring\Reports\MY1_2015
computer name	WKST7
file size	45613056
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes listed by species.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY	
Project Code	413
project Name	Watts-UT Little River
Description	Stream and Wetland
River Basin	Pasquotank
length(ft)	1,505
Required Plots (calculated)	8
Sampled Plots	8

Table 8. Planted and Total Stems
Project Name: Watts # 413

		Current Plot Data (MY1 2015)																								
Scientific Name	Common Name	Species Type	413-01-0001			413-01-0002			413-01-0003			413-01-0004			413-01-0005			413-01-0006			413-01-0007			413-01-0008		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree	1	1	1				2	2	2	5	5	5	2	2	2				3	3	3	6	6	6
Baccharis halimifolia	eastern baccharis	Shrub									5			1												
Betula nigra	river birch	Tree							1	1	1	1	1	1	1	1	1									
Carpinus caroliniana	American hornbeam	Tree							3	3	3												2	2	2	
Cornus florida	flowering dogwood	Tree							5	5	5															
Diospyros virginiana	common persimmon	Tree							1	1	1	1	1	1												
Fraxinus pennsylvanica	green ash	Tree										1	1	1												
Liquidambar styraciflua	sweetgum	Tree			2			1			1															
Nyssa sylvatica	blackgum	Tree	2	2	2				1	1	1	1	1	1	4	4	4									
Quercus	oak	Tree	1	1	1										2	2	2	8	8	8	9	9	10	2	2	3
Quercus alba	white oak	Tree																					3	3	3	
Quercus lyrata	overcup oak	Tree													1	1	1	2	2	2				12	12	12
Quercus michauxii	swamp chestnut oak	Tree							5	5	5										5	5	5	1	1	1
Quercus pagoda	cherrybark oak	Tree							2	2	2												1	1	1	
Quercus phellos	willow oak	Tree	2	2	2																		2	2	2	
Quercus rubra	northern red oak	Tree							1	1	1															
Taxodium distichum	bald cypress	Tree				11	11	11				1	1	1												
Unknown		Shrub or Tree							3	3	3							1	1	1	1	1	1			
Vaccinium stamineum	deerberry	Shrub																								
Stem count			6	6	8	11	11	12	24	24	30	10	10	12	10	10	11	11	11	11	18	18	19	29	29	30
size (ares)			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			4	4	5	1	1	2	10	10	12	6	6	8	5	5	6	3	3	3	4	4	4	8	8	8
Stems per ACRE			242.8	242.8	323.7	445.2	445.2	485.6	971.2	971.2	1214	404.7	404.7	485.6	404.7	404.7	445.2	445.2	445.2	445.2	728.4	728.4	768.9	1174	1174	1214

Table 8. Planted and Total Stems
Project Name: Watts # 413


Scientific Name	Common Name	Species Type	Annual Means					
			MY1 (2015)			MY0 (2015)		
			PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree	19	19	19	20	20	20
Baccharis halimifolia	eastern baccharis	Shrub			6			2
Betula nigra	river birch	Tree	3	3	3	3	3	3
Carpinus caroliniana	American hornbeam	Tree	5	5	5	5	5	5
Cornus florida	flowering dogwood	Tree	5	5	5	8	8	8
Diospyros virginiana	common persimmon	Tree	2	2	2	2	2	2
Fraxinus pennsylvanica	green ash	Tree	1	1	1	1	1	1
Liquidambar styraciflua	sweetgum	Tree			6			3
Nyssa sylvatica	blackgum	Tree	8	8	8	8	8	8
Quercus	oak	Tree	22	22	24	34	34	34
Quercus alba	white oak	Tree	3	3	3	1	1	1
Quercus lyrata	overcup oak	Tree	15	15	15	15	15	15
Quercus michauxii	swamp chestnut oak	Tree	11	11	11	11	11	11
Quercus pagoda	cherrybark oak	Tree	3	3	3	2	2	2
Quercus phellos	willow oak	Tree	4	4	4	2	2	2
Quercus rubra	northern red oak	Tree	1	1	1	2	2	2
Taxodium distichum	bald cypress	Tree	12	12	12	12	12	12
Unknown		Shrub or Tree	5	5	5	8	8	8
Vaccinium stamineum	deerberry	Shrub				2	2	2
Stem count			119	119	133	136	136	141
size (ares)			8			8		
size (ACRES)			0.20			0.20		
Species count			16	16	18	17	17	19
Stems per ACRE			602	602	672.8	688	688	713.3

Table 9. Random Vegetation Strip Plots

Strip Plot ID	Stems	Stem/Acre	Success Criteria Met
1	10	404.9	Yes
2	12	485.8	Yes
3	18	728.7	Yes
4	4	161.9	No
5	18	728.7	Yes
6	2	81.0	No
7	13	526.3	Yes
8	7	283.4	No

Appendix D


Stream Geomorphology



Cross-sections are for general comparisons from year to year. They do not contain the typical features found in a single thread channel.




Cross-section 1 looking downstream.



Cross-sections are for general comparisons from year to year. They do not contain the typical features found in a single thread channel.



Cross-section 2 looking downstream.



Cross-sections are for general comparisons from year to year. They do not contain the typical features found in a single thread channel.



Cross-section 3 looking downstream.

Stream Formation Photos



Near VP 3: Signs of wrack 4-29-2015



Mid Channel: Signs of Flow 1-20-2015




Near VP 3: Signs of bent vegetation 1-20-2015




Near VP 3: Current Conditions 9-16-2015

Appendix E
Hydrology Data


Gauge 1 MY1




■ Precipitation (in) ◆ Gauge 1




Gauge 3 MY1



■ Precipitation (in) ◆ Gauge 3









Table 10	Wetland Hydrology Attainment Table Watts Stream and Wetland Restoration DMS #413				
	Greater than 8% Continuous Saturation				
Gauge #	MY- 1 2015	MY- 2 2016	MY- 3 2017	MY- 4 2018	MY- 5 2019
1	Yes/25 10.2%				
2	Yes/63 25.6%				
3	No/7 2.8%				
4	Yes/71 28.9%				
5	No/8 3.3%				
6	Yes/25 10.2%				

Watts Property 2015 Monthly Precipitation Data 30/70 Graph



Headwater Channel Depth Pressure Transducer Data

