EROSION and SEDIMENTATION CONTROL PLAN PRELIMINARY REVIEW CHECKLIST

The following items shall be incorporated with respect to specific site conditions, in an erosion & sedimentation control plan:

| NPDES Construction Stormwater General Permit NCG010000 | |
|--|---|
| Designation on the plans where the 7 or 14 day ground stabilization requirements apply per Part II.E.1 of the permit. Design of basins with one acre or more of drainage area for surface withdrawal as per Part II.B.8 of the permit. | |
| LOCATION INFORMATION | Name and classification of receiving water course or name of |
| Project location & labeled vicinity map (roads, streets, landmarks) North arrow and scale Identify River Basin. | municipal operator (only where stormwater discharges are to occur) STORMWATER CALCULATIONS |
| Provide a copy of site located on applicable USGS quadrangle and NRCS Soils maps if it is in a River Basin with Riparian Buffer requirements. | Pre-construction runoff calculations for each outlet from the site (at peak discharge points). Be sure to provide all supporting data for the computation methods used (rainfall data for required storm events, time of concentration/storm duration, and runoff |
| GENERAL SITE FEATURES (Plan elements) | coefficients). Design calculations for peak discharges of runoff (including the |
| Property lines & ownership ID for adjoining properties Existing contours (topographic lines) Proposed contours Limits of disturbed area (provide acreage total, delineate limits, and | construction phase & the final runoff coefficients for the site) Design calcs for culverts and storm sewers (include HW, TW and outlet velocities) Discharge and velocity calculations for open channel and ditch |
| label). Be sure to include all access to measures, lots that will be disturbed, and utilities that may extend offsite. | flows (easement & rights-of-way) Design calcs for cross sections and method of stabilization for |
| Planned and existing building locations and elevations Planned & existing road locations & elevations, including temporary access roads | existing and planned channels (include temporary linings). Include appropriate permissible velocity and/or shear stress data. Design calcs and construction details for energy disasticts below |
| Lot and/or building numbers Hydrogeologic features: rock outcrops, seeps, springs, wetland and their limits, streams, lakes, ponds, dams, etc. (include all required local or state buffer zones and any DWQ Riparian Buffer | culvert and storm sewer outlets (include stone/material specs & apron dimensions). Avoid discharges on fill slopes. Design calcs and dimension of sediment basins (note current surface area and dewatering standards as well as diversion of |
| determinations) Easements and drainageways, particularly required for offsite affected areas. Include copies of any recorded easements and/or agreements with adjoining property owners. | runoff to the basins). Be sure that all surface drains, including ditches and berms, will have positive drainage to the basins. VEGETATIVE STABILIZATION |
| Profiles of streets, utilities, ditch lines, etc. | |
| Stockpiled topsoil or subsoil locations If the same person conducts the land-disturbing activity & any related borrow or waste activity, the related borrow or waste activity | Area & acreage to be stabilized with vegetation Method of soil preparation Seed type & rates (temporary & permanent) |
| shall constitute part of the land-disturbing activity unless the borrow | Fertilizer type and rates |
| or waste activity is regulated under the Mining Act of 1971, or is a landfill regulated by the Division of Waste Management. If the land- | Mulch type and rates (include mulch anchoring methods) |
| disturbing activity and any related borrow or waste activity are not conducted by the same person, they shall be considered separate | NOTE: Plan should include provisions for groundcover in accordance with NPDES Construction Stormwater General Permit NCG010000 . |
| land-disturbing activities and must be permitted either through the Sedimentation Pollution Control Act as a one-use borrow site or through the Mining Act. | FINANCIAL RESPONSIBILITY/OWNERSHIP FORM |
| Location and details associated with any onsite stone crushing or other processing of material excavated. If the affected area | Completed, signed & notarized FR/O Form Accurate application fee payable to NCDEQ (\$100.00 per acre |
| associated with excavation, processing, stockpiles and transport of such materials will comprise 1 or more acres, and materials will be | rounded up the next acre with no ceiling amount) Certificate of assumed name, if the owner is a partnership |
| leaving the development tract, a mining permit will be required. Required Army Corps 404 permit and Water Quality 401 | Name of Registered Agent (if applicable) Copy of the most current Deed for the site. Please make sure the |
| certification (e.g. stream disturbances over 150 linear feet) EROSION & SEDIMENT CONTROL MEASURES (on plan) | deed(s) and ownership information are consistent between the plan sheets, local records and this form. Provide latitude & longitude (in decimal degrees) at the project |
| , , , , , , , , , , , , , , , , , , , | entrance. |
| Legend (provide appropriate symbols for all measures and reference them to the construction details) Location of temporary measures | Two hard-copies of the plans (some regional offices require additional plans or multiple sizes; please contact the regional coordinator prior to such submittal.) |
| Location of permanent measures | , |
| Construction drawings and details for temporary and permanent measures. Show measures to scale on plan and include proposed contours where necessary. Ensure design storage requirements are maintained through all phases of construction. | NOTE: For the Express Permitting Option, inquire at the local Regional Office for availability. Express Reviews are performed by appointment only. |
| Maintenance requirements for measures Contact person responsible for maintenance | NARRATIVE AND CONSTRUCTION SEQUENCE |
| SITE DRAINAGE FEATURES | Narrative describing the nature & purpose of the construction activity. Pre-construction conference, if requested. |
| Existing and planned drainage patterns (include off-site areas that drain through project and address temporary and permanent conveyance of stormwater over graded slopes) Method used to determine acreage of land being disturbed and drainage areas to all proposed measures (e.g. delineation map) Size, pipe material and location of culverts and sewers | Construction sequence related to erosion and sediment control (including installation of critical measures prior to the initiation of the land-disturbing activity & removal of measures after areas they serve are permanently stabilized). Address all phases of construction and necessary practices associated with temporary stream bypasses and/or crossings. |
| Soil information: type, special characteristics Soil information below culvert storm outlets | Bid specifications related only to erosion control |